

Drilling Authority No.
Date Issued

WELL NAME H.W.P. Encampment Lake 2.3

FIELD Wildest

Area: Alexandra Falls

LOCATION: Unit

Section

Grid

Latitude 60°36'15" N.

Longitude 116°13'19" W.

From Established Reference Marker

Rig Release Date: 19-12-55

Status D & A

Information Release Date 19-12-57

CHANGE OF NAME:

DATE RECEIVED	INDEX
	Application for a Drilling Authority. Well Completion Data. Well History Report.
	Application to Amend a Drilling Authority.
	Application to change a Well Name.
	Application to Abandon a Well or Suspend Drilling.
	Application to Alter Condition of a Well. Well History Supplement. Well Completion Data. Work-over Report No.
	Application to Commingle Production before Measurement.
	Approval to Commingle Production before Measurement.
	Application to Amend Approval No. to Commingle Production before Measurement.
	Application for M.P.R.—Oil.
	New Oil Well Report.
	New Gas Well Report.
	Well Inspection Report.
	Rig Inspection Report.
	Battery Inspection Report.
	Field Abandonment Programme and Approval.
	Well Card.
	Well Visit.
	Daily Drilling Reports.

CANADA

DEPARTMENT OF NORTHERN AFFAIRS AND NATIONAL RESOURCES

NORTHERN ADMINISTRATION AND LANDS BRANCH

NOTICE OF INTENTION TO ABANDON A WELL

(Stroke out operations which do not apply).

To be submitted in triplicate to the Conservation Engineer at Edmonton, Alberta.

In accordance with Sections 60, 61, or 62 of the Territorial Oil and Gas Regulations, notice is hereby given of our intention to

Abandon the well named Escarpment Lake #5 on Oil and Gas (Permit No. 303) registered in the name of Consolidated Mining & Smelting Co. (Lease No. 1111)

Depth 1550 feet. Elevation above sea level: Ground surface 880.75 ft. Kelly bushing 887.08 ft.

Location (if not accurately stated in Notice of Intention to Begin Drilling Operations):

(N of S boundary) of (Permit No. 303) at approx 60°-36'5" N Lat.
(S of N boundary) of (Lease No. 1111)
(W of E boundary) of (Permit No. 303) at approx 116°-13'19" W Long.
(E of W boundary) of (Lease No. 1111)

Survey description No. 21°W - 2375' from Escarpment Lake #1

CASING RECORD


Size O.D. inches	Weight lbs/ft.	Amount feet	Set at feet	Sacks cement	Method	To be Withdrawn
1. <u>7"</u>	<u>17</u>	<u>1336.08</u>	<u>124.58</u>	<u>60</u>		
2.						
3.						

OIL, GAS and WATER

Encountered	Cement plugs to be set
Oil fromfeet to.....feet.	Fromfeet tofeet with.....sacks
<u>NONE</u>	
.....	
Gas from feet to.....feet.	Fromfeet to.....feet with.....sacks.
<u>NONE</u>	
.....	

(Over)

noted in research
JGL



Water from.....feet tofeet. From.....feet to.....feet with.....sacks.

#1 Bottom plug from ..1570..feet to ..1454..feet with ..32....sacks

#2 Surface plug from ..1412..feet to ..1276..feet with ..30.....sacks.

Date of last operations ..Dec- 19, 1955.....Total depth. .1550*

Nature of liquid in wellLevel from surface

Present condition of well in addition to above: .. Abandoned

An electric log (will be) run. as well as micro log (strike out what is non-applicable)

On abandonment we shall comply with Section 60 (3) and (4) of the Regulations with respect to filling excavations and marking the well site . . . W.H.I. .(Please Initial)

Program of operation not included above

Responsible agents of permittee or lessee in charge of operation:

At well .. A. J. Ferquhart .. At registered office: .. W. L. Brintnell ..


Postal Address May River, N.W.T. Postal Address .. Office 1, Macdonald Hotel .. Edmonton, Alberta ..

It is understood that if changes in this Notice of Intention become necessary we will promptly notify you.

Dated at .. Edmonton .. this .. 30 .. day of .. December .. 19..... 1955

Signed by .. W. L. Brintnell ..

This program is approved subject to the following provisions:



.. A.R. Irwin .. Conservation Engineer .. Prior verbal approval given

Mr. Le Goulet
Mr. [unclear]

CHIEF
CANADA
NOV 2 1955
DEPARTMENT OF RESOURCES AND DEVELOPMENT
LANDS DIVISION
NORTHERN ADMINISTRATION AND LANDS BRANCH

North America
NOV 2 1955
File No.
Ref: To

NOTICE OF INTENTION TO BEGIN DRILLING OPERATIONS

(To be submitted in triplicate to the Conservation Engineer at Edmonton, Alberta at least 15 days prior to the commencement of drilling).

In accordance with Section 59 of the Territorial Oil and Gas Regulations, notice is hereby given of our intention to begin drilling a well on Oil and Gas Permit No. 543 registered in the name of

Lease No. Consolidated Mining & Smelting Company

TYPE OF WELL:

Stratigraphic test:

Wildcat: X

Structure Test:

Development:

Anticipated number of holes: (Required for Structure Test Only)

Expected total depth:feet.

The well will be located: Approximately one ^{half} mile N. 21° W. of Escarpment Lake #1

.....(N of S boundary) of (Permit No.) at approx 65° 36' 25" N Lat.

.....(S of N boundary) (Lease No.)

.....(W of E boundary) of (Permit No.) at approx 116° 12' 19" W Long.

.....(E of W boundary) (Lease No.)

Not available yet.


Survey description of location:

Approximate surface elevation of 890 feet above sea level

Name of well: Escarpment Lake # ~~111~~ 110 ⁵ aa

Type of drilling rig: Pilling 55

Expected date of commencement: November 15, 1955



We propose to use the following strings of casing, cementing them as indicated below:

Size O.D. inches	Weight lbs/foot	Grade	Brand	New or used	Estimated depth	Sacks of cement
1. 7"	17	#40		New	250'	50
2.						
3.						

Expected depth of water, gas and oil horizons and method of control:

Slane Point Limestone 1377'

Presqu'ile Dolomite 1529'

*noted in
drill records
2-11-55
JGH*

(over)

An electric log (will ~~not~~ be run.

The well will be drilled by: H.E.T. Petroleum Limited (name of company)

Responsible agents of permittee or lessee in charge of operation:

At well: A.J.B. Bergquist At registered office: A. Gentry


Postal address: May River, H.E.T. Postal address: 224, 7th Ave. E., Calgary, Alta.

It is understood that if changes in this Notice of Intention become necessary we will promptly notify you.

Dated at Edmonton, Alberta this 29th day of October 1955.

Signed by W. H. Brentnall

This program is approved subject to the following provisions (if any):




A.B. Irwin
Conservation Engineer

PROGRESS REPORT
of the
DRILLING, CORING and ABANDONMENT
of the
NORTHWEST TERRITORIES ESCARPMENT LAKE # 3 WELL
located at
Latitude 60° 36' 5" North; Longitude 116° 13' 19" West.

- Escarpment Lake, N.W.T. -

Compiled by: A.J.R. Bergquist, B.Sc.,
D.E. Flemons

Approved by:


B.H. Corey - Production Manager.

I N D E X

	<u>Page No.</u>
1. Scope.....	1
2. Data Pertinent to Drilling, Coring & Abandonment....	2 - 3
3. Progress Report.....	4 - 13
4. Drill Stem Test Reports.....	14 - 18
5. Time Drilling and Coring Record.....	19 - 78
6. Core Study.....	79 - 82
7. Water Analysis Report.....	83 - 84
8. Casing Report.....	85
9. Mud Record.....	86 - 89
10. J.W. Gregg's Field Notes.....	90 - 102
11. Distribution.....	103
12. E-Log, Microlog & Dipmeter Survey (in pocket).	

- - - o o 0 o o - - -

1

S C O P E

This report covers the drilling, coring and abandonment of the N.W.T. Escarpment Lake #3 Well located 60° 36' 5" N, 116° 13' 19" W.

All available information has been included from the time P. Porter and A.J. Bergquist landed in Hay River to organize the move to the location until the well had been drilled, cored and tested down to the Presquille formation. The well was plugged back and abandoned after the testing and coring the Slave Point Limestone and Presquille formations.

- - - o o o o o - - -

2

Data Pertinent to Drilling, Coring and Abandonment

Name of Company:

N.W.T. Petroleum Limited.

Name of Well:

N.W.T. Escarpment Lake #3.

Legal Description:

60° 36' 5" N
116° 13' 19" W

Elevations:

K.B. 887
Ground 881

Drilling Contractor:

General Petroleum of Canada Limited
F-55 Rig.

Surface Casing Summary:

Set at 1,344.58'.
1,335.48', 7", 17#, 8 Rd. Thd., Rge. 2 & 3,
Stewart & Lloyds casing. Cemented with 60
sacks cement by General Petroleum of
Canada with A.J. Bergquist operating.

Geological Markers:

Slave Point - 1,325'
Presquille - 1,535'

Total Depth:

1,550'

Cored Intervals (Diamond Coring):

	From	To	Cut	Rec.	% Rec.
Core #1-1348	- 1373	- 25'	25'	- 100%	
Core #2-1373	- 1380	- 7'	7'	- 100%	
Core #3-1380	- 1384	- 4'	4'	- 100%	
Core #4-1384	- 1387	- 3'	3'	- 100%	
Core #5-1387	- 1389	- 2'	2'	- 100%	
Core #6-1537	- 1550	- 13'2"	11'6"	- 87½%	

Formation Tests:

Test #1 - From 1348 to 1380 - Formation;
Slave Point Limestone. Rec. 215' of dead
mud.
Test #2 - From 1375 to 1384 - Slave Point
Limestone. Rec. 425' of dead mud.
Test #3 - From 1378 to 1387 - Slave Point
Limestone. Rec. 65' of dead mud.
Test #4 - From 1380 to 1389 - Slave Point
Limestons. Rec. ?. Line broke on swab.
Test #5 - From 1503 to 1550. Presquille.
Rec. salty sulphur water.

E-Log, Microlog & Dipmeter:

by Schlumberger.
(They were unable to obtain Laterolog).

Cement Plugs:

Plug #1 - 1550 to 1454 - w/ 20 sacks cement.
Displaced w/ 10 bbls water. Plug felt @
1497.
Plug #2 - 1412 to 1278 - w/ 30 sacks cement.
Displaced w/ 9 bbls water. Plug felt @
1290.
Steel cap welded over hole.

Data Pertinent to Drilling, Coring and Abandonment (cont'd)

Date Well Spudded: November 14th, 1955.

Date Drilling Completed: December 13th, 1955.

Date Rig Released: December 17th, 1955.

- - - o o o o o - - -

NWT ESCARPMENT LAKE #3

- Oct. 26/55 P. Porter and A. Bergquist started out by plane for Hay River. Airport was out at Hay River, so proceeded to Yellowknife and chartered a plane on floats from Yellowknife to Hay River. W. Wigley and N. Lastinka started out from Edmonton in New Superior truck #30 for Hay River. Stopped in High Prairie overnight. A. Bergquist started organizing rig move and hiring crews.
- Oct. 27/55 Picked up parts, batteries, etc. and went to rig. Serviced dollies, cat, dozed road smooth for 12 miles. Started cutting line to new location from NWT Escarpment Lake #1. Line was cut N 21°W, using magnetic deviation at Escarpment Lake #1 of N 33°9'E. This was found by plotting Polaris on night of October 26th 1955 by A. Bergquist. W. Wigley and N. Lastinka arrived in Hay River.
- Oct. 28/55 Repaired dollies. Set rig on dollies and started for new location. Finished cutting line to new location and located new site 2375 feet N 21°W of NWT Escarpment Lake #1.
- Oct. 29/55 Arrived at new location with rig. Started dosing new location. Went back to where rig was stacked and loaded trucks all day. Moved mud, cement, boiler and casing to new location.
- Oct. 30/55 Loaded, moved and unloaded bunk house, cookhouse, warehouse, light plant and one load of miscellaneous equipment to new location. Dozing new lease.
- Oct. 31/55 Trip to old location and unloaded pipe. Loaded pipe rack, drill pipe, sleighs and miscellaneous equipment. Worked on KB 88 ten miles from camp. Spotted bunkhouse, kitchen, light plant and unloaded same. Spotted pump and boiler. Worked on fluid end of mud pump. Dozed pits and clearing lease.
- Nov. 1/55 Worked on fluid end of pump repairing same. Jacked up rig to put blocks under. Hauled pipe rack from old lease to new lease. Cleared up lease and hauled one load of drill pipe.
- Nov. 2/55 Raised mast and put up rig floors. Levelled up mud pump and boiler. Started digging dead man. Sent cat to old lease to bring caboose and load of wood.
- Nov. 3/55 Cat arrived with sleigh load of wood and the caboose. Strung new drilling line and put new liners and heads in mud pump. Loaded pipe rack on sleigh. Production casing arrived from Edmonton and unloaded same.

- Nov. 4/55 Hauled one load two inch pipe and equipment from old location. Rigged up pump to stand pipe and repaired mud lines. Picked up kelly and checked swivel. Built floors around table and repaired floor wings. Spotted Athey wagon and built doghouse on same. Spotted sleigh loaded with seven inch casing. Blasting suction pit. (There was only one foot of dirt over bedded limestone). Sawed eight cords of wood for boiler. Set up water pump at creek on mile 31 of McKenzie highway. Hooked guy wires to deadmen and tighten same.
- Nov. 5/55 Blasted, dug and cleaned out suction pit and ditches. Rented plugger, but same was broken down so had to drill holes for dynamite by hand.
- Nov. 6/55 Built steam lines from boiler to pump and rig. Put up smoke stack on boiler and cleaned flues. Hauled water, started drawworks and pump motors. Primed mud pump. General cleaning and rigging up to spud. Hauled water and mixed mud. Rigged up to drill rathole. Repaired tire on K.B. 8 and waiting on water to fill pits. Fired up boiler.
- Nov. 7/55 Hauled water and mixed mud and drilled on rathole for 12 1/4 hours with used 9" OSC bit. Rathole casing would not go to bottom, so reamed rathole and mixed mud. While mixing mud kelly hose blew out about 6 feet from standpipe. Removed same and ordered new hose. Hauled water for boiler and general cleaning up and repair work to rig while waiting on new kelly hose.
- Nov. 8/55 Waiting on kelly hose. Loaded pipe tub with 3 1/2" drill pipe, repaired Cameron valves and cleaned out cathead. Repaired side floors on rig.
- Nov. 9/55 General repair work. Helped carpenters putting up prefab. Mixed mud. New kelly hose arrived at 7:00 P.M. so put up same. Was circulating when pump motor quit. Started working on same. Heavy blizzard conditions started in evening.
- Nov. 10/55 Drained pump and removed head on UD 16. Found broken piston. Loaded motor on K.B. 8 and hauled same to town. Heavy blizzard. Hauled water for boiler with cat and cut wood for boiler. Ordered parts for UD 16.
- Nov. 11/55 Heavy blizzard conditions. Ground valves on number two head of UD 16 and cleaned up parts. Put skis under bombardier, started same and loaded 2 bbls. of gas. Drove back to camp. Hauling water with cat and

Nov. 11/55
cont'd

sawed wood by hand. Cleared road and sent KB 8 after water. Upset same at water hole due to faulty brakes. Sent bulldozer out to turn truck back on wheels and drove truck back to camp with load of water. Damaged door on drivers side of truck.

Nov. 12/55

Blizzard dying down. Cut and hauled wood and hauled water for boiler. General clean up and repair around rig. Worked on bombardier in town, repairing and servicing same.

Nov. 13/55

Waiting on pump motor to be repaired. Sawed wood for boiler and helped carpenters put up prefab. Two men left with HD 9 for last location to pick up wood and tubing on sleighs. Repairs for UD 16 arrived in afternoon so worked on same all night.

7

	<u>From</u>	<u>To</u>	<u>Footage</u>	
Nov. 14/55	0	17	17	Finished pump motor at 5:00 A.M., ran same to 9:00 A.M. and loaded motor on truck. Hauled motor to lease and hooked same up to pump. Started motor, primed pump and circulated pits. Cleaned out rat hole. Rat hole casing would not go to bottom, so ran in bit to clean out. Hoisted bit and cased rat hole. Rigged up to spud in and <u>spudded in at 6:30 P.M.</u> Drilled on bottom with 9" OSC bit for 5 1/2 hours to 17 feet.
Nov. 15/55	17	30	13	Drilled on bottom for four hours to 30 feet, circulated, reamed hole and picked up #1 drill collar. Drill collar hung up at 21 feet, so pulled out and reamed back in hole with 9" bit, for 2 hours. Hoisted out of hole and drill collar would still not go past 21 feet. Came out of hole, made up 12 1/4" OSC 3 bit and reamed 9" hole to 12 1/4" hole to 30 feet in 11 1/4 hours. Hoist bit and break off. Prepare to pick up drill collar.
Nov. 16/55	30	35	5	Picked up one drill collar and reamed to bottom. Drilled on bottom for 4 3/4 hours to 35 feet when UD 16 pump motor broke down. Tore down one wall of pump house, unbolted motor from pump skid and hauled same to Hay River. Unloaded and tore off pan of motor. Found bearing on #3 piston rod burnt out, and possible crank shaft damage. Waited for replacement motor from Edmonton. (Inspected oil in pan and found same stringy. Took sample to Imperial Oil and they advised later that if RPM oil is dropped in drum from the back of a truck in extreme cold temperature, the oil will separate. If used in a motor, this oil will plug, thereby burning out motor. Inspected remainder of barrel of oil and found it also stringy, so condemned same.)

	<u>From</u>	<u>To</u>	<u>Feet/48</u>	
Nov. 17/55	35			Replacement motor arrived from Edmonton at 9:30 P.M. Unloaded and spotted same. Started motor and found it had hard knock and showed no oil pressure, so shut same down immediately. Took off inspection plate and found bearing very loose on number three connecting rod.
Nov. 18/55	35			Removed replacement motor and sent same to Edmonton with UD 16 for repairs.
Nov. 19/55	35			Another replacement motor arrived from Edmonton at 3:30 P.M. Spotted same and started pump. Mixed mud and ran in hole with 9" OSC bit. Circulated hole clean.
Nov. 20/55	35	57	22	Drilled on bottom for 22 1/4 hours. Changed bits after 24 hours at 49 feet to 9" OSC.
Nov. 21/55	57	117	60	Drilled on bottom 22 1/2 hours. Changed bits after 25 1/2 hours at 92' to 9" OSCIG.
Nov. 22/55	117	296	179	Drilled on bottom 22 1/2 hours. Had to slow penetration rate so that mud stream would carry cuttings away.
Nov. 23/55	296	477	181	Drilled on bottom 20 1/2 hours. Changed bit after 31 1/4 hours at 321 feet to 9" OSCIG. Cold weather (-35°F) made blocks very stiff.
Nov. 24/55	477	620	143	Drilled on bottom 14 1/4 hours. Repaired spline shaft coupling on rotary drive. Temperature (-34°) making operations difficult. Hoisted bit out of hole.
Nov. 25/55	620	761	141	Drilled on bottom 20 3/4 hours. Finished working on spline shaft coupling and ran in hole with new 9" OSCIG bit. K 133 went for water, and while pumping water broke universal drive to water pump. Melting snow for boiler. Temperature (-36°).
Nov. 26/55	761	812	51	Drilled on bottom 8 1/4 hours, and circulated while waiting on water as the mud built up to 300 secs (Marsh funnel). Worked on universal drive to water pump and started hauling water. Temperature (-44°).

	<u>From</u>	<u>To</u>	<u>Footage</u>	
Nov. 27/55	812	926	114	circulated and hauled water. Weather extremely cold (overnight low -53°F). Finally got viscosity down and started drilling once again. Drilled 8 1/4 hours. Changed bit after 41 1/4 hours at 926' to 9" OSCIG.
Nov. 28/55	926	1142	216	Drilled on bottom 23 1/4 hours.
Nov. 29/55	1142	1276	132	Drilled on bottom 17 3/4 hours. Changed bit after 40 1/2 hours at 1272 feet to 9" OSCIG. Repaired rotary clutch and checked power end of mud pump.
Nov. 30/55	1276	1344	68	Drilled on bottom 23 1/2 hours.
Dec. 1/55	1344	1345	1	Drilled on bottom 1/2 hour and circulated 1 1/2 hours. Hoisted bit out of hole to run 7" casing. (See pge. 85)
Dec. 2/55	1345			Waiting on cement. Hauled water and wood. Cleaned out suction pit by hand. Started levelling ground to put in mud tank.
Dec. 3/55	1345			Removed 5" liners and heads from Gardner Denver pump. Installed 4 1/2" liners and redressed rods with 4 1/2" heads. Checked and measured power end of pump for bearing clearances and found same in bad need of repair. Thawed out ground to set in wooden mud tanks and digging same by hand. Made steam coils for mud tank and pit and made up steam lines. Hauled and sawed wood for boiler.
Dec. 4/55	1345			Thawed and dug ground to make hole for mud tank and set tank in place. Rigged up mud gun for suction pit. Made mud trough from mud tank to pit and cleaned out collar. Landed casing at 4:00 P.M. and cut off collar. Put diesel fuel in pit (5 bbls.) to start mixing mud and started installing B.O.P.
Dec. 5/55	1345			Finished installing B.O.P. and nipped up same. Picked up drill collars and laid them on ground. Ran in hole with junk sub and 6 1/8" OWS bits measuring in. Rigged up to displace and mixed mud using No-Flock. Mixed 30 bbls.

	<u>From</u>	<u>To</u>	<u>Footage</u>	
Dec. 5/55 cont'd	1345			diesel fuel, 30 bbls. water and 2400 lbs. No-Block. Mixed No-Block at 15 minutes per 100 lbs. and jetted pit with mud gun. Resultant mud bed viscosity of 7.5 secs per U.S. gel., viscosity of 50 secs., water loss of 1.1 cc's oil, no filter cake. Started displacing.
Dec. 6/55	1345	1350	5	Finished displacing mud and mixed another pit of mud using No-Block. Displaced rest of mud in hole and circulated. Pressured up on casing to 750 psi and pressure dropped 50 lbs. in 1/2 hour (leak in pop valve). Drilled out 14' cement above baffle plate and shoe in three hours. Circulated 1 1/2 hours and made trip out of hole. Emptied junk sub and found no iron so tripped in with diamond core barrel and used 6 1/8" Truco diamond core bit measuring in. Circulated 4 hours to remove cement cuttings, then cored for 2 hours.
Dec. 7/55	1350	1377	27	Finished cutting core number one to 1370 feet, circulated one hour to condition mud. Hoisted pipe into casing then cleaned out suction pit and built screen box in mud tank. Circulated a further five hours to get rid of cuttings (cuttings, especially cement, coming right around through pump), then hoisted core number one. For 25' cut recovered 25' or 100%. After examining the cores and seeing nothing to test, again ran in with core barrel. Circulated 1/2 hour and cored for 2 hours to 1377 feet.
Dec. 8/55	1377			Circulated for 1 1/4 hours to condition hole for test and hoisted core number two. For 7' cut recovered 7' or 100%. Ran DST #1. (See pge. 14)
Dec. 9/55	1377	1381	4	Laid tester down and ran back in hole with core barrel. Circulated 1 1/4 hours to condition mud and cored 4 feet in 1 1/4 hours. Circulated hole clean to test in 1 1/2 hours. Hoisted core out of hole measuring out. Removed core from core bbl. and inspected same. Serviced and laid down core bbl. and ran DST #2. (See pge. 15)

11

	<u>From</u>	<u>To</u>	<u>Footage</u>	
Dec. 10/55	1384	1387	3	Laid down tester and ran in hole with diamond core bbl., measuring in. Measurement checked with previous measurement so corrected tally 3' deeper. Full recovery checked on cores so now coring point started at 1348' instead of 1345'. Core #1 now 1348' to 1373', core #2 1373' to 1380', core #3 1380' to 1384'. Cored diamond core #4 1384' to 1387', circulated 3/4 hrs. to clean hole and hoisted core. For 3' cut recovered 3' or 100%. Ran DST #3. (See pge. 16)
Dec. 11/55	1387	1389	2	Laid tester down and ran in hole with core bbl. Circulated 1/2 hour and cut 2' core in 3/4 hr. Circulated 3/4 hour and hoisted core out of hole. For 2' cut recovered 2' or 100%. Ran DST #4.
Dec. 12/55	1389	1488	99	Laid tester down, picked up junk sub and bit sub and ran in hole with 6 1/8" OWS bit. Drilled on bottom 20 1/2 hrs.
Dec. 13/55	1488	1550	62	Drilled on bottom 9 1/4 hrs. to 1535', circulated bottom hole sample and cleaned hole to core for 2 hrs., and hoisted bit out of hole. Picked top of Presquille (from 2' samples and drilling time) at 1535'. Ran in hole with diamond core bbl., measuring in and reaming to bottom. Measurements checked O.K. Cored for 2 1/2 hrs. to 1550', then last 2" cored very easily and lost circulation.
Dec. 14/55	1550			Hoisted core and for 13' 2" cut recovered 11' 6", or 87 1/2%. Ran DST #5. Laid tester down and waited on Schlumberger. Logging truck arrived at 10:30 P.M., waiting on Schlumberger engineer.
Dec. 15/55	1550			Schlumberger engineer arrived at 12:30 P.M. Rigged up to E-log and ran in hole with E-log tool. Unable to get E-log so ran in hole to circulate mud around. Circulated with partial returns for 20 minutes until all mud was gone. Also emptied all of mud in settling pit down hole. Hoisted pipe

From To Footage

Dec. 15/55

and Schlumberger started logging. (Note: After Schlumberger rigged up, ran in hole with logging tool, logging on way in, and found resistivity scale did not respond normal to that expected inside casing. Ran to bottom and checked same, then started logging out of hole. Resistivity would not give normal log, in that it wandered all over the scale. Hoisted tool and checked same. Then ran back in hole, with same results. Stopped inside casing, and even when in stationary position, resistivity still wandered. Hoisted tool out of hole and checked same again as well as lines. All checked O.K., redressed head and again ran in hole with same results. Hoisted tool out of hole, checked line for leaks and didn't find any. Then checked instruments in truck. Could find no faults and tests showed nothing out of the ordinary. Tested mud in suction pit and settling tank - suction pit showed resistivity of 0.80 and tank was 0.68. Again ran in hole with same results. Since mud in pit and tank were good for logging purposes, decided to drain all of tank into pit. Then ran in hole with drill pipe and circulated mud to bottom of hole for logging. Started circulating and samples from three minute intervals of circulating from the time partial returns started coming over showed resistivities as follows: 0.66, 0.80, 0.90, 0.74, 0.78, 0.78. At this time all mud was used up as only partial returns were obtained. Hoisted pipe out of hole and while hoisting, F. Resavage, engineer for Schlumberger, again rechecked all his instruments. After pipe was out of the hole, ran in hole with logging tool and obtained E-log.

Dec. 16/55 1550

Schlumberger ran Microlog and Dipmeter (were unable to obtain a Laterolog instrument for this hole). Tore out Schlumberger and ran in hole with drill pipe, open end, to run cement plugs as follows: Plug down 2:05 P.M. Plug #1 1550-1454' - 20 sac cement displaced with 10 bbls. water. Hoisted 10 singles,

12

	<u>From</u>	<u>To</u>	<u>Footage</u>
Dec. 16/55 cont'd			circulated pipe clean and waited 8 hours to feel for plug. Felt for plug at 10:10 P.M. and felt same at 1497'. Ran plug #2 1412' to 1278' with 30 sack cement displaced with 9 bbls. water. Plug down 11:35 P.M. Hoisted 10 singles to circulate pipe clean.
Dec. 17/55	1550		Felt for plug #2 at 8:00 A.M. and found same at 1290'. Tripped out of hole, removed B.O.P. and flange and welded steel cap over hole. Drained mud pump and general rigging out. Pulled rat hole sock and laid down derrick.
Dec. 18/55	1550		Loaded mud pump and Murphy Diesel on C. A. Schmidt's truck, took inventory and general cleaning up camp.
Dec. 19/55	1550		Two drillers and one roughneck finished cleaning up camp and locked up same. Left A. Norman as watchman.

Drill Stem Test Report

Date **December 8, 1955**

Name of Well **NWT Escarpment Lake #3**

Test No. **1**

Testing Company **General Petroleum of Canada Limited**

Operator **A. J. Bergquist**



Size Drill Pipe

3 1/2 inches O.D.

13.3 #/ foot

O.D. of Packer Rubber **5 5/8**

Size Choke **1/2**

Type of Packer: Anchor Type **X**

Hookwall

Formation Tested **Slave Point Limestone**

Depth of Well **1380' (corrected)**

Zone Tested: From **1348**

To **1380**

Bottom of Rubber

1342'

Time Waiting on Tester

Mud: API Viscosity

Gels down from Weight

Time Tester started in hole

9:15 A.M.

" " On Bottom

11:15 A.M.

" " Opened

11:15 A.M.

" " Closed

5:20 A.M.

" " Pulled Loose

5:20 A.M.

" " Out of Hole

7:00 A.M.

Depth feet

Weight: Set on Packer **13,000**

Thousand Lbs.; To Pull Packer Loose

15,000

Thousand Lbs.

No. Lines **6**

Size Line

3/4"

When tool was opened: Was blow noticeable, Yes **X**

No

; Air Displaced, Yes

No

X

Did mud level drop in casing; Yes

No

X

Gas Flow: **Nil**

Thousand cf/day. Measured with Pitot tube by

Estimated by

Size riser: **2"**

inches, I.D.; Was flare lit, Yes

No

; Length of flame

feet

Total fluid in drill pipe:

7

Stands

215

Feet

Bbls.

Oil in drill pipe

{ Gassy
Dead }

Stands

Feet

Bbls.

Mud in drill pipe

{ Gassy
Dead }

7

Stands

215

Feet

Bbls.

Water in drill pipe

{ Gassy
Dead }

Stands

Feet

Bbls.

Note: Samples of Oil and Water must be taken.

Samples sent to

University of Alberta

By

J. W. Gregg

Water: ~~Salty, Sulphur, Brackish, Fresh.~~ (Cross out terms that do not apply.)

Remarks: **Over**

Put additional remarks or other information on back of sheet.

Present at test:

J. W. Gregg, Dr. A. Irwin, A. J. Bergquist and crew

Do you consider that test was satisfactory? Yes

X

No

Does chart show normal operation of tester? Yes

X

No

Pressure on chart (Hydrostatic) before tester opened

550

p.s.i.

" " "

(Flowing) with tester open

0

p.s.i. (shut in)

p.s.i.

Is chart attached: Yes

No

X

Who has it

J. W. Gregg

Engineer/Toolpusher **A. J. Bergquist**

Drill Stem Test Report


Date December 9, 1956

Name of Well NWT Escarpment Lake #3

Test No. 2

Testing Company General Petroleum of Canada Limited

Operator A. J. Bergquist



Size Drill Pipe

3 1/2

inches O.D.

13.3

#/ foot

Bottom of Rubber

at 1375 feet

O.D. of Packer Rubber

5 5/8

Size Choke

1/2

Type of Packer: Anchor Type

X

Hookwall

Formation Tested

Slave Point Limestone

Depth of Well

1384 (corrected)

Zone Tested: From

1375

To

1384

Time Waiting on Tester

Nil

Mud: API Viscosity

Nil

Weight

Time Tester started in hole

7:15 P.M.

" " On Bottom

10:50 P.M.

" " Opened

10:50 P.M.

" " Closed

8:00 A.M.

" " Pulled Loose

8:00 A.M.

" " Out of Hole

9:30 A.M.

Weight: Set on Packer 13,000

Thousand Lbs.;

To Pull Packer Loose

14,000

Thousand Lbs.

No. Lines

6

Size Line

3/4"

When tool was opened: Was blow noticeable, Yes X

No

; Air Displaced, Yes

No

X

Did mud level drop in casing; Yes X

No

Gas Flow: Nil Thousand cf/day. Measured with Pitot tube by

Estimated by

Size riser: 2 1/2 inches, I.D.; Was flare lit, Yes

No

; Length of flame

feet

Total fluid in drill pipe:

14

Stands

425

Feet

Bbls.

Oil in drill pipe

{ Gassy }
{ Dead }

Stands

Feet

Bbls.

Mud in drill pipe

{ Gassy }
{ Dead }

Stands

14

Feet

Bbls.

Water in drill pipe

{ Gassy }
{ Dead }

Stands

Feet

Bbls.

Note: Samples of Oil and Water must be taken.

Samples sent to

University of Alberta

By

J. W. Gregg

Water: Salty, Sulphur, Brackish, Fresh (Cross out terms that do not apply.)

Remarks:

Over

Put additional remarks or other information on back of sheet.

Present at test:

Do you consider that test was satisfactory? Yes

No

Does chart show normal operation of tester? Yes

No

Pressure on chart (Hydrostatic) before tester opened

580

p.s.i.

" " " (Flowing) with tester open

p.s.i. (shut in)

p.s.i.

Is chart attached: Yes

No

Who has it

J. W. Gregg

Engineer/Toolpusher

A. J. Bergquist

Drill Stem Test Report


Date December 10, 1955

Name of Well NWT ESCARPMENT LAKE #3

Test No. 3

Testing Company General Petroleum of Canada Limited

Operator A. J. Bergquist



Size Drill Pipe
3 1/2 inches O.D.
13.3 #/foot

O.D. of Packer Rubber 5 5/8 Size Choke 1/2

Type of Packer: Anchor Type X Hookwall

Formation Tested Slave Point Limestone

Depth of Well 1387 (corrected)

Zone Tested: From 1378 To 1387

Time Waiting on Tester Nil

Mud: API Viscosity 1.40 Gel. 10 Weight 7.7

Time Tester started in hole 8:00 P.M.

" " On Bottom 9:15 P.M.

" " Opened 9:15 P.M.

" " Closed 2:00 A.M.

" " Pulled Loose 2:00 A.M.

" " Out of Hole 3:25 A.M.

Bottom of Rubber
at 1378 feet

Depth 13,000 feet

Weight: Set on Packer 13,000 Thousand Lbs.; To Pull Packer Loose 14,000 Thousand Lbs.

No. Lines 6 Size Line 3/4"

When tool was opened: Was blow noticeable, Yes X No ; Air Displaced, Yes No

Did mud level drop in casing; Yes No X

Gas Flow: Nil Thousand cf/day. Measured with Pitot tube by

Estimated by

Size riser: 2" inches, I.D.; Was flare lit, Yes No ; Length of flame feet

Total fluid in drill pipe: 2 1/2 Stands 65 Feet Bbls.

Oil in drill pipe { Gassy } Stands Feet Bbls.
Dead

Mud in drill pipe { Gassy } 2 1/2 Stands 65 Feet Bbls.
Dead

Water in drill pipe { Gassy } Stands Feet Bbls.
Dead

Note: Samples of Oil and Water must be taken.

Samples sent to University of Alberta By J. W. Gregg

Water: Salty Sulphur Brackish Fresh (Cross out terms that do not apply.)

Remarks:

Put additional remarks or other information on back of sheet.

Present at test: J. W. Gregg, A. J. Bergquist and crew

Do you consider that test was satisfactory? Yes X No

Does chart show normal operation of tester? Yes X No

Pressure on chart (Hydrostatic) before tester opened 575 p.s.i.

" " (Flowing) with tester open 0 p.s.i. (shut in) p.s.i.

Is chart attached. Yes No X Who has it J. W. Gregg

Engineer/Toolpusher A. J. Bergquist

Drill Stem Test Report


Date December 11, 1955

Name of Well NWT Escarpment Lake #3

Test No. 4

Testing Company General Petroleum of Canada Limited

Operator A. J. Bergquist



Size Drill Pipe
3 1/2 inches O.D.
13.3 #/ foot

O.D. of Packer Rubber 5 3/4" Size Choke 1/2"

Type of Packer: Anchor Type X Hookwall

Formation Tested Slave Point Limestone

Depth of Well 1389'

Zone Tested: From 1380 To 1389

Bottom of Rubber

at 1380 feet

Time Waiting on Tester NIL

Mud: API Viscosity Gel Weight

Time Tester started in hole 12:30 P.M.

" " On Bottom 2:15 P.M.

" " Opened 2:15 P.M.

" " Closed 6:30 P.M.

" " Pulled Loose 6:30 P.M.

Depth 9' Out of Hole

Weight: Set on Packer 14,000 Thousand Lbs.; To Pull Packer Loose 15,000 Thousand Lbs.

No. Lines 3 Size Line 3/4"

When tool was opened: Was blow noticeable, Yes No; Air Displaced, Yes No

Did mud level drop in casing; Yes No

Gas Flow: NIL Thousand cf/day. Measured with Pitot tube by

Estimated by

Size riser: 2" inches, I.D.; Was flare lit, Yes No; Length of flame feet

Total fluid in drill pipe: Stands Feet Bbls.

Oil in drill pipe { Gassy Dead } Stands Feet Bbls.

Mud in drill pipe { Gassy Dead } Stands Feet Bbls.

Water in drill pipe { Gassy Dead } Stands Feet Bbls.

Note: Samples of Oil and Water must be taken.

Samples sent to University of Alberta By J. W. Gregg

Water: Salty, Sulphur, Brackish, Fresh (Cross out terms that do not apply.)

Remarks: Swabbed some salt, salt water & circ. out remainder
Would appear pipe was full of salt water - acc
Put additional remarks or other information on back of sheet.

Present at test: A. J. Bergquist, J. W. Gregg

Do you consider that test was satisfactory? Yes X No

Does chart show normal operation of tester? Yes X No

Pressure on chart (Hydrostatic) before tester opened 550 p.s.i.

" " (Flowing) with tester open 500 p.s.i. (shut in) p.s.i.

Is chart attached: Yes No Who has it J. W. Gregg

Engineer/Toolpusher A. J. Bergquist

Drill Stem Test Report

December 14, 1955

Name of Well NWT Escarpment Lake #3 Date December 14, 1955
 Testing Company General Petroleum of Canada Limited Operator A. J. Bergquist Test No. 5

Size Drill Pipe 5 3/4 inches O.D. O.D. of Packer Rubber 5 3/4 Size Choke 1/2
 Type of Packer: Anchor Type X Hookwall
 Formation Tested Fresquille
 Depth of Well 1550
 Zone Tested: From 1503 To 1550
 Bottom of Rubber
 at feet
 Time Waiting on Tester NIL
 Mud: API Viscosity 44 Gel. Weight 7.9
 Time Tester started in hole 4:15 A.M.
 " " On Bottom 6:00 A.M.
 " " Opened 6:00 A.M.
 " " Closed 10:30 A.M.
 " " Pulled Loose 10:30 A.M.
 " " Out of Hole 11:45 A.M.
 Depth feet

Weight: Set on Packer 12,000 Thousand Lbs.; To Pull Packer Loose 15,000 Thousand Lbs.

No. Lines 6 Size Line 3/4

When tool was opened: Was blow noticeable, Yes No ; Air Displaced, Yes No

Did mud level drop in casing; Yes No X

Gas Flow: NIL Thousand cf/day. Measured with Pitot tube by

Estimated by

Size riser: 2 inches, I.D.; Was flare lit, Yes No ; Length of flame feet

Total fluid in drill pipe: Stands Feet Bbls.

Oil in drill pipe { Gassy } Stands Feet Bbls.
 { Dead }

Mud in drill pipe { Gassy } Stands Feet Bbls.
 { Dead }

Water in drill pipe { Gassy } Stands Feet Bbls.
 { Dead }

Note: Samples of Oil and Water must be taken.

Samples sent to University of Alberta By J. W. Gregg

Water: Salty, Sulphur, Brackish, Fresh (Cross out terms that do not apply.)

Remarks:

Put additional remarks or other information on back of sheet.

Present at test: J. W. Gregg, A. J. Bergquist and crew

Do you consider that test was satisfactory? Yes X No

Does chart show normal operation of tester? Yes X No

Pressure on chart (Hydrostatic) before tester opened p.s.i.

" " " (Flowing) with tester open p.s.i. (shut in) p.s.i.

Is chart attached: Yes No X Who has it J. W. Gregg

Engineer/Toolpusher A. J. Bergquist

Time Drilling and/or Coring Record

[illegible]

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			Table Gear
30	31	2:08	3:00	52		Slow Second Temp. at 2:00 - 80°F
	32	3:00	3:55	55		Low at 3:00 - 78°F
	33	3:55	5:20	85=73	Rough	Rig Service 12 Min. at 4:00-5:00 - 78°F
	34	5:20	6:19	59		Low at 6:00 a.m. - 77°F
	35	6:19	6:53	34	Work to	WD-16 Pump Motor. Wait for Replacement
Nov. 20/55	35	12:05	1:05	60		Low Mid Temp. at 1:00 - 72°F
	37	1:05	1:53	48		Low at 2:00 - 74°F
	38	1:53	3:05	73		Low at 3:00 - 70°F
	39	3:05	4:05	60		Low at 4:00 - 76°F
	40	4:05	4:52	47		Low Sample at 4:52 at 5:00 - 77°F
40	41	5:20	6:06	46		Mix Mud and Rig Service 28 Min. Temp. at 6:00 - 73°F
	42	6:06	6:47	41		at 7:00 - 73°F
	43	6:47	8:32	90		Trip to Inspect Bit (O.K.) at 8:00 - 80°F
	44	8:32	9:19	47		Low Gear at 9:00 - 76°F
	45	9:19	10:09	50		Low Gear at 10:00 - 65°F
45	46	10:09	10:49	40		Low Gear at 11:00 - 65°F
	47	10:49	11:14	25		Low Gear at 12:00 - 65°F
	48	11:14	11:32	18		Low & Third at 1:00 - 65°F
	49	11:32	2:28	140		Trip New Bit Low & Third 1/2 hour at 2:00 - 64°F
	50	2:28	3:22	54		Sample at 3:22 at 3:00 - 65°F
50	51	3:22	4:26	64		at 4:00 - 68°F
	52	4:26	5:30	64		5:00 - 68°F
	53	5:30	7:12	102		Second Gear, Rough (Low) 6:00 - 64°F
	54	7:12	9:05	113		Low. Rig Service 15 mins. Trip out and check bit. OK. 7:00 - 60°F
	55	9:20	10:22	62		Low table 9/4 R.P.M. 8:00 - 60°F
55	56	10:22	11:04	42		Low table 9/4 R.P.M. 9:00 - 60°F
	57	11:04	12:15	71		Low. 10:00 - 62°F

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear.	Mud Temp.
57	58	12:15	12:58	43		Low.	11:00 - 62°
	59	12:58	1:38	40		Low. Mud Temp. @ 11:00 AM	62° F
	60	1:38	2:23	45		Low. Sample @	@ 2:00 - 64° F
60	61	2:23	3:08	45		Low.	Temp @ 3:00 - 63° F
	62	3:08	4:03	55		Low.	@ 4:00 - 64° F
	63	4:03	5:30	87		Low.	5:00 - 64°
	64	5:30	6:11	41		Low.	6:00 - 64°
	65	6:11	6:24	13		Low & Third	
65	66	6:24	6:55	19		Low & Third. Mix mud 12 min.	
	67	6:55	7:02	7		Third.	7:00 - 64°
	68	7:02	7:10	8		Third.	
	69	7:10	7:27	17		Third.	
	70	7:27	7:37	10		Third. Sample @ 7:37.	
70	71	7:37	7:46	9		Third.	
	72	7:46	7:55	9		Third.	
	73	7:55	8:02	7		Third.	A.M. 8:00 - 62° F
	74	8:02	8:11	9		Third.	
	75	8:11	8:53	42		Second.	9:00 - 60°
75	76	8:53	10:27	76		Low. 18 min connection.	10:00 - 63°
	77	10:27	10:48	21		Low.	
	78	10:48	11:03	15		Second.	11:00 - 61°
	79	11:03	11:33	30		Low.	
	80	11:33	11:53	20		Low. Sample @ 11:53.	12:00 - 62° F
80	81	11:53	12:17	24		Low.	
	82	12:17	12:31	14		Low.	
	83	12:31	12:49	18		Low.	
	84	12:49	1:07	18		Low.	

Time Drilling and /or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
84	85	1:07	1:30	23		Low.	1:00 - 80°
85	86	1:30	2:00	30		Low.	
Expected end of Line.	87	2:00	2:32	32		Low.	2:00 - 70°
	88	2:32	3:00	28		Low.	
	89	3:00	3:26	26		Low.	3:00 - 68°
	90	3:26	3:53	27		Low. Sample @ 3:53	
90	91	3:53	4:09	16		Low. Bit jumping.	
Pulled bit.	92	4:09	4:30	21		Low. Bit jumping.	4:00 - 68°
	93	5:30	5:42	12		Low. Top of Hay River Shale.	
	94	5:42	5:49	7		Low.	
	95	5:49	5:57	8		Low.	
95	96	5:57	6:04	7		Low.	
	97	6:04	6:22	18		Low.	6:00 - 68°
	98	6:22	7:40	78		Low.	7:00 - 68°
	99	7:40	8:17	37		Low.	8:00 - 68°
	100	8:17	8:22	5		Low. Sample @ 8:22	
100	101	8:22	8:30	8		Low.	
	102	8:30	8:34	4		Low.	
	103	8:34	8:39	5		Low.	
	104	8:39	8:45	5		Low.	
	105	8:45	8:51	6		Low.	
105	106	8:51	9:04	13		Low.	9:00 - 68°
	107	9:04	9:19	15		Low.	
	108	9:19	9:52	33		Low. Connection 15 min.	
	109	9:52	10:08	16		Low. Lag sample 1 min.	10:00 - 68°
	110	10:08	10:14	6		Low. Sample @ 10:15.	
110	111	10:14	10:21	7		Low.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
111	112	10:21	10:30	9		Low.	
	113	10:30	10:38	8		Low.	
	114	10:38	10:47	9		Low.	
	115	10:47	11:20	33		Low.	11:00 - 68°
115	116	11:20	11:46	26		Low.	
	117	11:46	12:00	14		Low. Work to pump 15 min. 12:00	
	118	12:00	12:08	8		Low.	
	119	12:08	12:15	7		Low.	12:00 - 68° F
	120	12:15	12:20	5		Low. Sample @ 12:21.	
120	121	12:20	12:26	6		Low. Mud.	
	122	12:26	12:32	6		Low. Viscosity 50.	
	123	12:32	12:39	7		Low. Gel 56.	
	124	12:39	12:45	6		Low. Weight # Gal. 9.1.	
	125	12:45	12:49	4		Low. Pump RPM 70.	
125	126	12:49	12:55	6		Low.	
	127	12:55	1:03	8		Low. Rough.	1:00 - 68°
	128	1:03	1:09	6		Low.	
	129	1:09	1:16	7		Low.	
	130	1:16	1:21	5		Low. Sample @ 1:22.	
130	131	1:21	1:27	6		Low.	
	132	1:27	1:32	5		Low.	
	133	1:32	1:38	6		Low.	
	134	1:38	1:44	6		Low.	
	135	1:44	1:50	6		Low.	
135	136	1:50	1:55	5		Low.	
	137	1:55	2:01	6		Low.	2:00 - 68°
	138	2:01	2:09	8		Low.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
138	139	2:24	2:32	8		Low. Connection 15 min.	
	140	2:32	2:36	4		Low. Sample @ 2:37.	
140	141	2:36	2:39	3		Low. Mud.	
	142	2:39	2:42	3		Low. 94 RPM. Viscosity 52.	
	143	2:42	2:45	3		Low. Gel 58.	
	144	2:45	2:47	2		Low. Weight 9.1 # Gal.	
	145	2:47	2:49	2		Low. W.L. 9.0.	
145	146	2:49	2:52	3		Low. P.H. 7.0.	
	147	2:52	2:54	2		Low. F.C. 2/32.	
	148	2:54	2:57	3		Low.	
	149	2:57	3:07	6		Low. Rough @ 3:00 - 68°	
	150	3:07	3:28	21		Low. Sample @ 3:29.	
150	151	3:28	3:39	11		Low. Rough table.	
	152	3:39	4:04	25		Low. Rough table. A.M. 4:00 - 68°	
	153	4:04	4:33	29		Low. Rough table.	
	154	4:33	4:55	23		Low. Rough table.	
	155	4:55	5:15	20		Low. Rough table. 5:00 - 65° F	
155	156	5:15	5:30	15		Low. Rough table.	
	157	5:30	5:47	17		Low. Rough table.	
	158	5:47	5:58	11		Low. Rough table. Table smoothing out.	
	159	5:58	6:06	8		Third. 6:00 - 62° F	
	160	6:06	6:14	8		Third. Sample @ 6:15.	
160	161	6:14	6:17	3		Third.	
	162	6:17	6:19	2		Third. Samples lagged 1 minute.	
	163	6:19	6:21	2		Third. Viscosity 53.	
	164	6:21	6:22	1		Third. Gel 60.	
	165	6:22	6:24	2		Third. Weight 9.1 # Gal.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
165	166	6:24	6:26	2		Third.	
	167	6:26	6:28	2		Third. Started adding water	
	168	6:28	6:30	2		to bring up volume in pits.	
	169	6:46	6:48	2		Second. Connection & rig service 16 mins.	
	170	6:48	6:50	2		Low. Sample @ 6:51.	
5 ft.	175	6:50	7:05	15		Second & Third. Rough drilling last foot.	7:00 - 61°F
175	176	7:05	7:12	7		Third.	
	177	7:12	7:19	7		Third.	
	178	7:19	7:23	4		Third.	
	179	7:23	7:25	2		Third.	
	180	7:25	7:35	10		Low. Rough drilling. Sample @ 7:36.	
180	181	7:35	7:40	5		Low.	
	182	7:40	7:46	6		Low.	
	183	7:46	7:51	5		Low.	
	184	7:51	7:56	5		Low.	
	185	7:56	7:59	3		Low.	A.M. 8:00 - 62°
185	186	7:59	8:01	2		Low.	
	187	8:01	8:03	2		Third.	
	188	8:03	8:05	2		Third.	
	189	8:05	8:07	2		Third.	
	190	8:07	8:08	1		Third. Sample @ 8:09.	
190	191	8:08	8:10	2		Third.	
	192	8:10	8:13	3		Third.	
	193	8:13	8:15	2		Third.	
	194	8:15	8:17	2		Third.	
	195	8:17	8:19	2		Third.	
195	196	8:19	8:21	2		Third.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
196	197	8:21	8:22	1		Third.	
	198	8:22	8:24	2		Third.	
	199	8:24	8:28	4		Third. Work pipe & clean hole.	
	200	8:07	9:11	4		2 min. lag. Sample @ 9:13. Low. Connection 17 min.	
200	201	9:11	9:15	4		Low. Table rough.	9:00 AM - 61° F
	202	9:15	9:21	6		Low. Table rough.	
	203	9:21	9:26	5		Low. Table rough.	
	204	9:26	9:31	5		Low. Viscosity 62.	
	205	9:31	9:35	4		Weight 9.1 # Gal. Low. Table smoothed out.	
205	206	9:35	9:39	4		Low.	
	207	9:39	9:45	6		Low.	
	208	9:45	9:50	5		Low. Rough drilling.	
	209	9:50	9:52	2		Low. Table smooth.	
	210	9:52	9:55	3		Low. Sample @ 9:57.	
210	211	9:55	9:58	3		Low.	
	212	9:58	10:02	4		Low. 94 RPM.	A.M. 10:00 - 63° F
	213	10:02	10:05	3		Low. 94 RPM.	
	214	10:05	10:08	3		Low.	
	215	10:08	10:11	3		Low.	
215	216	10:11	10:14	3		Low.	
	217	10:14	10:17	3		Low.	
	218	10:17	10:21	4		Low.	
	219	10:21	10:24	3		Low.	
	220	10:24	10:28	4		Low. Sample @ 10:30.	
220	221	10:28	10:32	4		Low.	
	222	10:32	10:37	5		Low. Mud @ 10:00 AM.	
	223	10:37	10:42	5		Low. Viscosity 54.	

Time Drilling and / or Coring Record

27

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
223	224	10:42	10:45	3		Low. Gel 61.	
	225	10:45	10:49	4		Low. Weight 9.1 # Gal.	
225	226	10:49	10:53	4		Low. W. Loss 10.0	
	227	10:53	11:04	11		Low. P.H. 72. Rough drilling.	
	228	11:04	11:07	3		Low.	11:00 - 65°F
	229	11:07	11:10	3		Low. Connection 13 min.	
	230	11:23	11:26	3		Low. Sample @ 11:28.	
230	231	11:26	11:29	3		Low.	
	232	11:29	11:32	3		Low.	
	233	11:32	11:37	5		9 1/4 RPM. Rough drilling.	
	234	11:37	11:41	4		Low. Smoothed out.	
	235	11:41	11:46	5		Low.	
235	236	11:46	11:50	4		Low.	
	237	11:50	11:53	3		Low.	
	238	11:53	11:57	4		Low.	
	239	11:57	12:01	4		Low.	12:00 - 63°
	240	12:01	12:05	4		Low. Sample @ 12:07	
240	241	12:05	12:10	5		Low. Rough.	
	242	12:10	12:14	4		Low.	
	243	12:14	12:17	3		Low.	
	244	12:17	12:20	3		Low.	
	245	12:20	12:28	8		Low. Rough	
245	246	12:28	12:36	8		Low.	
	247	12:36	12:43	7		Low.	
	248	12:43	12:50	7		Low.	
	249	12:50	12:56	6		Low.	
	250	12:56	1:03	7		Low. Sample @ 1:05.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
250	251	1:03	1:07	4		Low. Rough.		@ 1:00 - 68°
	252	1:07	1:11	4		Low.		
	253	1:11	1:25	14		Low.		
	254	1:25	1:36	11		Low.		
	255	1:36	1:41	5		Low. Table RPM 94.		
255	256	1:41	1:47	6		Low.		
	257	1:47	1:53	6		Low.		
	258	1:53	1:58	5		Low.		2:00 - 68°
	259	1:58	2:04	6		Low.		
	260	2:04	2:14	10		Low. Rig service, connection, new packing in swivel. Sample @ 2:16.		
260	261	3:15	3:25	10		Low.		
	262	3:25	3:37	12		Low.		
	263	3:37	3:44	7		Low.		
	264	3:44	3:50	6		Low.		
	265	3:50	3:58	8		Low.		
265	266	3:58	4:04	6		Low.		4:00 - 68°
	267	4:04	4:22	18		Low.		
	268	4:22	4:36	14		Low.		
	269	4:36	4:50	14		Low.		
	270	4:50	5:09	19		Low. Sample @ 6:01.		5:00 - 60°
270	271	5:09	5:26	17		Low.		
	272	5:26	5:44	18		Low.		
	273	5:44	6:01	17		Low.		6:00 - 60°
	274	6:01	6:16	15		Low.		
	275	6:16	6:32	16		Low.		
275	276	6:32	6:49	17		Low.		
	277	6:49	7:06	17		Low.		7:00 - 58°

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
277	278	7:06	7:27	21		Low.	
	279	7:27	7:48	21		Low.	
	280	7:48	8:08	20		Low. Sample @ 8:10.	
280	281	8:08	8:27	19		Low.	@ 8:00 - 58°
	282	8:27	8:47	20		Low.	
	283	8:47	9:07	20		Low.	
	284	9:07	9:27	20		Low.	
	285	9:27	9:47	20		Low.	
285	286	9:47	10:04	17		Low.	10:00 - 58°
	287	10:04	10:20	16		Low.	
	288	10:20	10:36	16		Low.	
	289	10:36	10:50	14		Low.	
	290	10:50	11:10	20		Low. Sample @ 11:12. Connection 20 min.	
290	291	11:30	11:37	7		Low.	11:00 - 58°
	292	11:37	11:42	5		Low.	
	293	11:42	11:48	6		Low.	
	294	11:48	11:53	5		Low.	
	295	11:53	11:58	5		Low.	12:00 - 58°
295	296	11:58	12:04	6		Low.	
	297	12:04	12:11	7		Low.	
	298	12:11	12:18	7		Low.	
	299	12:18	12:24	6		Low.	
	300	12:24	12:30	6		Samples lagged 3 min. 94 RPM. Sample @ 12:33.	
300	301	12:30	12:36	6		94 RPM.	
	302	12:36	12:43	7		94 RPM. Mud - Visc. 55; Gel 63; Wt. 9.5 # Gal.	
	303	12:43	12:50	7		94 RPM.	
	304	12:50	12:57	7		94 RPM	1:00 AM - 64° F

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
304	305	12:57	1:04	7		94 RPM.	
305	306	1:04	1:09	5		94 RPM.	
	307	1:09	1:14	5		94 RPM.	
	308	1:14	1:19	5		94 RPM.	
	309	1:19	1:24	5		94 RPM.	
	310	1:24	1:29	5		94 RPM. Sample @ 1:32.	
310	311	1:29	1:33	4		94 RPM.	
	312	1:33	1:38	5		94 RPM.	
	313	1:38	1:43	5		94 RPM.	
	314	1:43	1:48	5		94 RPM.	
	315	1:48	1:53	5		94 RPM.	
315	316	1:53	1:58	5		94 RPM.	
	317	1:58	2:03	5		94 RPM.	@ 2 AM - 54° F
	318	2:03	2:08	5		94 RPM.	
	319	2:08	2:13	5		94 RPM.	
	320	2:13	2:18	5		94 RPM. Sample @ 2:21.	
320	321	2:18	2:24	6		Low. Trip to change bits (rig service)	
	322	6:48	6:57	9		Low. Bit #4 CSCIC Ser. #4253 - 9".	
	323	6:57	6:04	7		94 RPM. Weather temp. 35° F.	
	324	6:04	6:10	6		94 RPM.	@ 6:00 - 52° F
	325	6:10	6:17	7		94 RPM. Mud - Visc. 60; Gel 70; Wt. 9.5 # Gal.	
325	326	6:17	6:27	10		94 RPM. W.L. 9.4; P.H. 7.2. Rough drilling.	
	327	6:27	6:36	9		94 RPM. Rough drilling.	
	328	6:36	6:41	5		94 RPM. Table smoothed out.	
	329	6:41	6:47	6		94 RPM.	
	330	6:47	6:55	8		94 RPM. Sample @ 6:58.	
330	331	6:55	7:02	7		94 RPM	@ 7:00 AM 54° F

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	Mud Temp.
From	To	From	To				
331	332	7:02	7:08	6	94 RPM		
	333	7:08	7:13	5	94 RPM		
	334	7:13	7:19	6	94 RPM		
	335	7:19	7:24	5	94 RPM		
335	336	7:24	7:30	6	94 RPM		
	337	7:30	7:35	5	94 RPM		
	338	7:35	7:43	8	94 RPM		
	339	7:43	7:50	7	94 RPM		
	340	7:50	7:59	9	94 RPM. Sample @ 8:02.		
340	341	7:59	8:05	6	94 RPM.	@ 8:00 AM 56° F	
	342	8:05	8:12	7	94 RPM.		
	343	8:12	8:24	12	Low. Rough drilling.		
	344	8:24	8:37	13	94 RPM. Rough drilling.		
	345	8:37	8:59	22	94 RPM. Rough drilling.		
345	346	8:59	9:22	23	94 RPM. Rough drilling. @ 9:00 AM 57°		
	347	9:22	9:41	19	94 RPM. Rough drilling.		
	348	9:41	9:53	12	94 RPM. Rough drilling.		
	349	9:53	10:13	20	94 RPM. Rough drilling. @ 10:00 - 56°		
	350	10:13	10:22	9	94 RPM. Sample @ 10:25. Table smoothed out.		
350	351	10:22	10:33	11	94 RPM.		
	352	10:33	10:39	6	94 RPM. Connection 15 min.		
	353	10:54	11:01	7	94 RPM.	@ 11:00 - 58°	
	354	11:01	11:08	7	94 RPM.		
	355	11:08	11:13	5	94 RPM.		
355	356	11:13	11:17	4	94 RPM.		
	357	11:17	11:21	4	94 RPM.		
	358	11:21	11:25	4	94 RPM.		

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
358	359	11:25	11:30	5		94 RPM.	
	360	11:30	11:35	5		94 RPM. Sample @ 11:38.	
	361	11:35	11:40	5		94 RPM.	
	362	11:40	11:45	5		94 RPM.	
	363	11:45	11:50	5		94 RPM.	
	364	11:50	11:54	4		94 RPM.	
	365	11:54	12:00	6		Low. Lag on samples.	
365	366	12:00	12:05	5		94 RPM.	@ 12:00 - 57°
	367	12:05	12:10	5		94 RPM.	
	368	12:10	12:15	5		94 RPM.	
	369	12:15	12:20	5		94 RPM.	
	370	12:20	12:26	6		94 RPM. Sample @ 12:29.	
370	371	12:26	12:32	6		94 RPM.	
	372	12:32	12:37	5		94 RPM.	
	373	12:37	12:44	7		94 RPM.	
	374	12:44	12:50	6		94 RPM.	
	375	12:50	12:56	6		94 RPM.	
375	376	12:56	1:02	6		94 RPM.	@ 1:00 - 57°
	377	1:02	1:08	6		94 RPM.	
	378	1:08	1:14	6		94 RPM.	
	379	1:14	1:19	5		94 RPM.	
	380	1:19	1:26	7		94 RPM. Sample @ 1:29.	
380	381	1:26	1:32	8		94 RPM.	
	382	1:32	1:38	6		94 RPM.	
	383	1:38	1:45	7		94 RPM. Connection 20 min.	
	384	2:05	2:10	5		94 RPM.	@ 2:00 - 48°
	385	2:10	2:14	4		94 RPM.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
385	386	2:14	2:17	3		94 RPM.	
	387	2:17	2:21	4		94 RPM.	
	388	2:21	2:24	3		Low.	
	389	2:24	2:28	4		Low.	
	390	2:28	2:32	4		Low. Sample @ 2:35.	
390	391	2:32	2:36	4		Low.	
	392	2:36	2:40	4		Low.	
	393	2:40	2:44	4		Low.	
	394	2:44	2:47	3		Low.	
	395	2:47	2:52	5		Low.	
395	396	2:52	2:56	4		Low.	
	397	2:56	3:03	7		Low.	@ 3:00 - 58°
	398	3:03	3:07	6		Low.	
	399	3:07	3:10	3		Low. 4 min lay on samples.	
	400	3:10	3:14	4		Low. Sample @ 3:18.	
400	401	3:14	3:19	5		Low.	
	402	3:19	3:24	5		Low.	
	403	3:24	3:30	6		Low.	
	404	3:30	3:36	6		Low.	
	405	3:36	3:42	6		Low.	
405	406	3:42	3:47	5		Low.	
	407	3:47	3:52	5		Low.	
	408	3:52	3:57	5		Low.	
	409	3:57	4:01	4		Low.	
	410	4:01	4:07	6		Low. Sample @ 4:11.	@ 4:00 - 50°
410	411	4:07	4:18	11		Low. Rough.	
	412	4:18	4:23	5		Low.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
439	440	7:17	7:22	5		Low. Sample @ 7:26.	
	441	7:22	7:27	5		Low.	
	442	7:27	7:32	5		Low.	
	443	7:32	7:39	7		Low.	
	444	7:39	7:45	6		Low.	
	445	7:45	7:52	7		Low. Connection 15 min.	
445	446	8:07	8:12	5		Low.	@ 8:00 - 40°
	447	8:12	8:18	6		Low.	
	448	8:18	8:23	5		Low.	
	449	8:23	8:28	5		Low.	
	450	8:28	8:33	5		Low. Sample @ 8:37.	
450	451	8:33	8:39	6		Low.	
	452	8:39	8:45	6		Low.	
	453	8:45	8:51	6		Low.	
	454	8:51	8:56	5		Low.	
	455	8:56	9:01	5		Low.	@ 9:00 - 50°
455	456	9:01	9:06	5		Low.	
	457	9:06	9:11	5		Low.	
	458	9:11	9:19	8		Low.	
	459	9:19	9:25	6		Low.	
	460	9:25	9:31	6		Low. Sample @ 9:35.	
460	461	9:31	9:37	6		Low.	
	462	9:37	9:42	5		Low.	
	463	9:42	9:47	5		Low.	
	464	9:47	9:54	5		Low.	
	465	9:54	10:00	6		Low.	
465	466	10:00	10:07	7		Low.	@ 10:00 - 50°

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
412	413	4:23	4:29	6		Low.	
	414	4:29	4:39	10		Low.	
	415	4:39	4:50	11		Low. Tighten swivel packing. Connection 15 min.	
415	416	5:05	5:10	5		Low.	@ 5:00 - 50°
	417	5:10	5:15	5		Low.	
	418	5:15	5:19	4		Low.	
	419	5:19	5:26	7		Low.	
	420	5:26	5:32	6		Low. Sample @ 5:35.	
420	421	5:32	5:37	5		Low.	
	422	5:37	5:42	5		Low.	
	423	5:42	5:47	5		Low.	
	424	5:47	5:53	6		Low.	
	425	5:53	5:59	6		Low.	@ 6:00 - 58°
425	426	5:59	6:04	5		Low.	
	427	6:04	6:09	5		Low.	
	428	6:09	6:15	6		Low.	
	429	6:15	6:20	5		Low.	
	430	6:20	6:27	7		Low. Sample @ 6:31.	
430	431	6:27	6:32	5		Low.	
	432	6:32	6:38	6		Low.	
	433	6:38	6:43	5		Low.	
	434	6:43	6:50	7		Low.	
	435	6:50	6:55	5		Low.	
435	436	6:55	7:02	7		Low.	@ 7:00 - 50°
	437	7:02	7:06	4		Low.	
	438	7:06	7:12	6		Low.	
	439	7:12	7:17	5		Low.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
466	467	10:07	10:14	7		Low.		
	468	10:14	10:22	8		Low.		
	469	10:22	10:30	8		Low.		
	470	10:30	10:39	9		Low. Sample @ 10:43.		
470	471	10:39	10:46	7		Low.		
	472	10:46	10:56	10		Low.		
	473	10:56	11:04	8		Low.		
	474	11:04	11:12	8		Low.	@ 11:00 - 50°	
	475	11:12	11:21	9		Low.		
475	476	11:21	11:29	8		94 RPM.	@ midnite - 56° F	
	477	11:29	11:58	8		94 RPM. Connection 12 min.		
	478	12:10	12:14	4		94 RPM. Work to pump 12 min.		
	479	12:14	12:19	5		94 RPM. and rig service.		
	480	12:19	12:24	5		94 RPM. Sample @ 12:28.		
480	481	12:24	12:28	4		94 RPM.		
	482	12:28	12:33	5		94 RPM. Mud - Visc. 75; Gel 86.		
	483	12:33	12:38	5		94 RPM. Wt. 10.1 # Gal.		
	484	12:38	12:43	5		94 RPM.		
	485	12:43	12:48	5		94 RPM.		
485	486	12:48	12:53	5		94 RPM.		
	487	12:53	12:58	5		94 RPM.		
	488	12:58	1:03	5		94 RPM.	A.M. @ 1:00 - 57° F	
	489	1:03	1:08	5		94 RPM.		
	490	1:08	1:13	5		94 RPM. Sample @ 1:17.		
490	491	1:13	1:19	6		94 RPM.		
	492	1:19	1:24	5		94 RPM.		
	493	1:24	1:29	5		94 RPM.		

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
493	494	1:29	1:34	5		94 RPM.	
	495	1:34	1:40	6		94 RPM.	
495	496	1:40	1:45	5		94 RPM.	
	497	1:45	1:51	6		Low.	
	498	1:51	1:57	6		94 RPM.	
	499	1:57	2:01	4		94 RPM.	@ 2:00 AM - 58°F Samples lagged 5 min.
	500	2:01	2:07	6		94 RPM. Sample @ 2:12.	
500	501	2:07	2:12	5		94 RPM.	
	502	2:12	2:16	4		94 RPM.	
	503	2:16	2:22	6		94 RPM.	
	504	2:22	2:27	5		94 RPM.	
	505	2:27	2:32	5		94 RPM.	
505	506	2:32	2:37	5		94 RPM.	
	507	2:37	2:42	5		94 RPM. Connection 11 min.	
	508	2:53	2:58	5		94 RPM.	
	509	2:58	3:02	4		94 RPM.	@ 3 AM - 58°F
	510	3:02	3:07	5		94 RPM. Sample @ 3:12.	
510	511	3:07	3:13	6		94 RPM.	
	512	3:13	3:17	4		94 RPM.	
	513	3:17	3:26	9		94 RPM. Rough drilling.	
	514	3:26	3:31	5		94 RPM. Table smoothed out.	
	515	3:31	3:36	5		94 RPM.	
515	516	3:36	3:42	6		94 RPM.	
	517	3:42	3:47	5		94 RPM.	
	518	3:47	3:51	4		94 RPM.	
	519	3:51	3:57	6		Low.	
	520	3:57	4:01	4		94 RPM. Sample @ 4:06.	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
520	521	4:01	4:06	5		Table Gear Mud Temp. 94 RPM. @ 4:00 AM - 60° F
	522	4:06	4:11	5		94 RPM.
	523	4:11	4:16	5		94 RPM. Mud - Visc. 75; Gel 86; Wt 10.1.
	524	4:16	4:21	5		94 RPM.
	525	4:21	4:26	5		94 RPM.
525	526	4:26	4:32	6		94 RPM.
	527	4:32	4:37	5		94 RPM.
	528	4:37	4:43	6		94 RPM.
	529	4:43	4:49	6		94 RPM.
	530	4:49	4:53	4		94 RPM. Sample @ 4:58.
530	531	4:53	4:58	5		94 RPM.
	532	4:58	5:03	5		94 RPM. @ 5:00 AM - 61° F
	533	5:03	5:08	5		94 RPM.
	534	5:08	5:13	5		94 RPM.
	535	5:13	5:18	5		94 RPM.
535	536	5:18	5:23	5		94 RPM.
	537	5:23	5:28	5		94 RPM.
	538	5:28	5:33	5		94 RPM. Connection 14 min.
	539	5:47	5:52	5		94 RPM.
	540	5:52	5:57	5		94 RPM. Sample @ 6:02.
540	541	5:57	6:02	5		Low. @ 6:00 AM - 62° F
	542	6:02	6:06	4		94 RPM. Viscosity & Gel started
	543	6:06	6:10	4		94 RPM. climbing. Mixed Quebracho.
	544	6:10	6:14	4		94 RPM.
	545	6:14	6:19	5		94 RPM.
545	546	6:19	6:23	4		94 RPM.
	547	6:23	6:26	3		94 RPM.

Time Drilling ~~and Coring~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
547	548	6:26	6:30	4		94 RPM.	
	549	6:30	6:35	5		94 RPM.	
	550	6:35	6:39	4		94 RPM. Sample @ 6:44.	
550	551	6:39	6:43	4		94 RPM.	
	552	6:43	6:47	4		94 RPM.	
	553	6:47	6:52	5		94 RPM.	
	554	6:52	6:56	4		94 RPM.	
	555	6:56	6:59	3		94 RPM.	
555	556	6:59	7:04	5		94 RPM. @ 7:00 AM - 62° F	
	557	7:04	7:09	5		94 RPM. Mud:	
	558	7:09	7:14	5		94 RPM. Vis 61; Gel 71; Wt. 10.2# Gal.	
	559	7:14	7:19	5		94 RPM.	
	560	7:19	7:24	5		94 RPM. Sample @ 7:29.	
560	561	7:24	7:27	3		94 RPM.	
	562	7:27	7:31	4		94 RPM.	
	563	7:31	7:35	4		Low.	
	564	7:35	7:39	4		94 RPM.	
	565	7:39	7:43	4		94 RPM.	
565	566	7:43	7:47	4		94 RPM.	
	567	7:47	7:52	5		94 RPM.	
	568	7:52	7:57	5		94 RPM. Connection 12 min.	
	569	7:09	7:14	5		94 RPM. @ 8:00 AM - 63° F	
	570	7:14	7:19	5		94 RPM. Sample @ 7:24.	
570	571	7:19	7:23	4		94 RPM.	
	572	7:23	7:27	4		94 RPM.	
	573	7:27	7:32	5		94 RPM.	
	574	7:32	7:37	5		94 RPM.	

Time Drilling and Logging Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
574	575	8:37	8:42	5		94 RPM.
	576	8:42	8:46	4		94 RPM.
	577	8:46	8:49	3		94 RPM.
	578	8:49	8:54	5		94 RPM.
	579	9:44 8:54	9:49	5		94 RPM. Work to spline Shaft.
	580	9:49	9:54	5		94 RPM. Sample @ 9:59. Coupling on
580	581	9:54	9:49	5		Rotary Drive 50 minutes
	582	9:49	10:04	5		94 RPM. Mud temp @ 10:00 - 64° F
	583	10:04	10:09	5		94 RPM.
	584	10:09	10:14	5		94 RPM.
	585	10:14	10:20	6		Low.
585	586	10:20	10:28	8		94 RPM.
	587	10:28	10:37	9		94 RPM.
	588	10:37	10:45	8		94 RPM.
	589	10:45	10:54	9		94 RPM.
	590	10:54	11:01	7		94 RPM. Sample @ 11:06.
590	591	11:01	11:08	7		94 RPM. @ 11:00 AM - 64° F
	592	11:08	11:17	9		94 RPM.
	593	11:17	11:26	9		94 RPM.
	594	11:26	11:32	6		94 RPM.
	595	11:32	11:39	7		94 RPM.
595	596	11:39	11:48	9		94 RPM.
	597	11:48	11:55	7		94 RPM.
	598	11:55	12:02	7		94 RPM. Work to rotary spline coupling. Connection.
	599	12:30	12:37	7		94 RPM. @ 12:00 - 62°
	600	12:37	12:44	7		94 RPM. Sample @ 12:50. Samples lagged 6 min.
600	601	12:44	12:52	8		94 RPM.

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
606	607	1:32	1:41	9		
607	608	1:41	1:51	10		
608	609	1:51	2:00	9		2:00 67°
609	610	2:00	2:09	9		Sample 2:15
610	611	2:09	2:19	10		
611	612	2:19	2:28	9		
612	613	2:28	2:37	9		
613	614	2:37	2:46	9		
614	615	2:46	2:56	10		
615	616	2:56	3:06	10		
616	617	3:06	3:16	10		
617	618	3:16	3:28	12		
618	619	3:28	3:39	11		O trip repair spline shaft
619	620	3:39	3:45	6		Sample @ 3:47
620	621	2:51	3:03	12	low gear	Coupling on rotary drive
621	622	3:03	3:12	9	94 RPM	Mud temp @ 3 A.M. Nov 25/55 49° F
622	623	3:12	3:22	10	"	4,000# on bit
623	624	3:22	3:34	12	"	
624	625	3:34	3:44	10	"	
625	626	3:44	3:54	10	"	Temp @ 4:00 A.M. 50° F
626	627	3:54	4:03	9	"	
627	628	4:03	4:12	9	"	Connection 11 minutes
628	629	4:23	4:29	6	"	5,000# on bit
629	630	4:29	4:34	5	94 RPM	Sample @ 4:40
630	631	4:34	4:40	6	"	
631	632	4:40	4:44	4	"	

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
632	633	4:44	4:49	5	94 RPM	
633	634	4:49	4:55	6	"	
634	635	4:55	5:01	6	"	Mud temp @ 5 A.M. 53°F
635	636	5:01	5:07	6	"	
636	637	5:07	5:14	7	"	
637	638	5:14	5:20	6	"	
638	639	5:20	5:26	6	"	
639	640	5:26	5:32	6	"	Sample @ 5:32
640	641	5:32	5:38	6	"	
641	642	5:38	5:45	7	"	
642	643	5:45	5:51	6	"	
643	644	5:51	5:56	5	"	
644	645	5:56	6:01	5	"	Mud temp @ 6:00 A.M. 54°F
645	646	6:01	6:07	6	"	
646	647	6:07	6:12	5	"	
647	648	6:12	6:18	6	"	
648	649	6:18	6:23	5	"	
649	650	6:23	6:29	6	"	Sample @ 6:35
650	651	6:29	6:35	6	"	
651	652	6:35	6:42	7	"	
652	653	6:42	6:49	7	"	
653	654	6:49	6:55	6	"	
654	655	6:55	6:59	4	"	Temp @ 7:00 A.M. 54°F
655	656	6:59	7:04	5	"	Vis. and gals climbing
656	657	7:04	7:12	8	"	Added water
657	658	7:12	7:21	9	"	
658	659	7:21	7:28	7	"	Connection 14 min.

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
659	660	7:42	7:47	5	94 RPM	Sample @ 7:53
660	661	7:47	7:52	5	"	
661	662	7:52	7:56	4	"	
662	663	7:56	8:02	6	"	Mud temp @ 8:00 A.M. 54°F
663	664	8:02	8:08	6	"	
664	665	8:08	8:15	7	"	
665	666	8:15	8:22	7	"	
666	667	8:22	8:29	7	"	
667	668	8:29	8:37	8	"	
668	669	8:37	8:45	8	"	
669	670	8:45	8:53	8	"	Sample @ 8:59
670	671	8:53	9:01	8	"	Mud temp @ 9:00 54°F
671	672	9:01	9:08	7	"	
672	673	9:08	9:16	8	"	Bit Wt. 5,000#
673	674	9:16	9:24	8	"	Viscosity climbing again
674	675	9:24	9:32	8	"	Mix Quebracho
675	676	9:32	9:39	7	"	
676	677	9:39	9:46	7	"	
677	678	9:46	9:53	7	"	
678	679	9:53	10:01	8	"	Mud temp @ 10:00 A.M. 54°
679	680	10:01	10:09	8	"	Sample @ 10:15
680	681	10:09	10:16	7	"	
681	682	10:16	10:24	8	"	
682	683	10:24	10:33	9	"	
683	684	10:33	10:41	8	"	
684	685	10:41	10:48	7	"	
685	686	10:48	10:55	7	"	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
686	687	10:55	11:04	9	94 RPM	Temp @ 11:00 A.M. 54°F
687	688	11:04	11:13	9	"	
688	689	11:13	11:23	10	"	
689	690	11:23	11:33	10	"	Sample @ 11:39
690	691	11:33	11:43	10	"	Connection 12 min.
691	692	11:55	12:03	8	"	12:00 54°
692	693	12:03	12:12	9	"	
693	694	12:12	12:21	9	"	
694	695	12:21	12:29	8	low	
695	696	12:29	12:39	10		
696	697	12:39	12:50	11		
697	698	12:50	12:58	8		
698	699	12:58	1:09	11		Samples 7 min. lag
699	700	1:09	1:18	9		Sample @ 1:25
700	701	1:18	1:29	11		1:00 64°
701	702	1:29	1:38	9		
702	703	1:38	1:48	10		
703	704	1:48	1:58	10		
704	705	1:58	2:09	11		2:00 58°
705	706	2:09	2:20	11		
706	707	2:20	2:28	8		
707	708	2:28	2:38	10		
708	709	2:38	2:49	11		
709	710	2:49	3:00	11		Sample @ 3:07
710	711	3:00	3:11	11		3:00 58°
711	712	3:11	3:21	10		
712	713	3:21	3:32	11		

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
713	714	3:32	3:44	12		
714	715	3:44	3:55	11		
715	716	3:55	4:06	11		
716	717	4:06	4:19	13		4:00 52°
717	718	4:19	4:28	9		
718	719	4:28	4:39	11		
719	720	4:39	4:49	10		Sample @ 4:56
720	721	4:49	5:00	11		Connection 20 min.
721	722	5:25	5:33	8		5:00 60°
722	723	5:33	5:43	10		
723	724	5:43	5:52	9		
724	725	5:52	6:03	11		
725	726	6:03	6:12	9		6:00 52°
726	727	6:12	6:22	10		
727	728	6:22	6:30	8		
728	729	6:30	6:40	10		
729	730	6:40	6:49	9		Sample @ 6:56
730	731	6:49	6:59	10		
731	732	6:59	7:08	9		7:00 54°
732	733	7:08	7:17	9		
733	734	7:17	7:26	9		
734	735	7:26	7:36	10		
735	736	7:36	7:46	10		
736	737	7:46	7:55	9		
737	738	7:55	8:03	8		
738	739	8:03	8:12	9		8:00 54°
739	740	8:12	8:22	10		Sample @ 8:29

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
740	741	8:22	8:32	10		
741	742	8:32	8:42	10		
742	743	8:42	8:52	10		
743	744	8:52	9:02	10		9:00 54°
744	745	9:02	9:12	10		
745	746	9:12	9:22	10		
746	747	9:22	9:32	10		
747	748	9:32	9:41	9		
748	749	9:41	9:50	9		
749	750	9:50	10:00	10		Sample @ 10:07
750	751	10:00	10:14	14		
751	752	10:40	10:52	12		Connection 25 min.
752	753	10:57	11:05	8		Work to pump 5 min.
753	754	11:05	11:12	7		11:00 54°
754	755	11:12	11:19	7		
755	756	11:19	11:25	6		
756	757	11:25	11:31	6		
757	758	11:31	11:38	7		
758	759	11:38	11:44	6		
759	760	11:44	11:53	9		Sample @ 12:00
760	761	11:53	12:03	8	low	Mud temp @ 12:00 Mid. 58°F
761	762	12:01	12:10	9	94 RPM	
762	763	12:10	12:20	10	"	
763	764	12:20	12:27	7	"	
764	765	12:27	12:35	8	"	
765	766	12:35	12:44	9	"	
766	767	12:44	12:53	9	"	

Time Drilling and / or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
767	768	12:53	1:02	9	94 RPM	Temp @ 1:00 A.M. 57° F
768	769	1:02	1:12	10	"	
769	770	1:12	1:22	10	"	Sample @ 1:29
770	771	1:22	1:31	9	"	Mixing Quebracho
771	772	1:31	1:40	9	"	Viscosity Dropping Slowly
772	773	1:40	1:49	9	"	
773	774	1:49	1:57	8	"	
774	775	1:57	2:04	7	"	Temp @ 2:00 A.M. 58° F
775	776	2:04	2:12	8	"	
776	777	2:12	2:20	8	"	
777	778	2:20	2:27	7	"	
778	779	2:27	2:36	9	"	
779	780	2:36	2:45	9	"	Sample @ 2:52
780	781	2:45	2:54	9	"	Connection 13 min.
781	782	3:07	3:15	8	"	Temp @ 3:00 A.M. 58° F
782	783	3:15	3:24	9	"	
783	784	3:24	3:33	9	"	
784	785	3:33	3:43	10	"	
785	786	3:43	3:50	7	"	
786	787	3:50	3:59	9	"	
787	788	3:59	4:08	9	"	Hard Temp @ 4:00 A.M. 58° F
788	789	4:08	4:18	10	"	
789	790	4:18	4:28	10	"	Sample @ 4:35
790	791	4:28	4:39	11	"	
791	792	4:39	4:46	7	"	
792	793	4:46	4:56	10	"	
793	794	4:56	5:06	10	"	Temp @ 5:00 A.M. 57° F

Time Drilling and /or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
794	795	5:06	5:16	10	94 RPM	
795	796	5:16	5:26	10	"	
796	797	5:26	5:36	10	"	
797	798	5:36	5:48	12	"	
798	799	5:48	5:58	10	"	Log samples 8 min.
799	800	5:58	6:08	10	"	Sample @ 6:16
800	801	6:08	6:19	11	"	Temp @ 6:00 A.M. 56°F
801	802	6:19	6:29	11	"	
802	803	6:29	6:39	10	"	
803	804	6:39	6:50	11	"	
804	805	6:50	7:00	10	"	Mud temp @ 7:00 A.M. 58°F
805	806	7:00	7:09	9	"	
806	807	7:09	7:21	11	"	
807	808	7:21	7:29	8	"	
808	809	7:29	7:40	11	"	Could not control viscosity
809	810	7:40	7:50	10	"	Wait
810	811	7:50	8:02	12	"	Sample @ 7:58 on water
811	812	8:02	8:15	13	"	Mud temp @ 8:00 57°F
812	813	8:08	8:17	9	"	Connection Nov. 27/55
813	814	8:19	8:23	6	"	Mud temp. @ 8:00 A.M. 54°F
814	815	8:23	8:28	5	"	Outside weather clear
815	816	8:28	8:33	5	"	Temp. -53°F overnight low
816	817	8:33	8:48	5	"	
817	818	8:48	8:53	5	"	
818	819	8:53	8:57	4	"	
819	820	8:57	9:01	4	"	Sample @ 8:59
820	821	9:01	9:05	4	"	

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
821	822	8:55	9:00	5		94 RPM.	
	823	9:00	9:04	4		94 RPM.	@ 9 AM - 53° F
	824	9:04	9:08	4		94 RPM.	
	825	9:08	9:14	6		94 RPM.	
825	826	9:14	9:18	4		94 RPM.	
	827	9:18	9:22	4		Low.	
	828	9:22	9:27	5		94 RPM.	
	829	9:27	9:32	5		94 RPM.	
	830	9:32	9:40	8		94 RPM. Sample @ 9:48.	
830	831	9:40	9:45	5		94 RPM. Visc. 57; Gel 68.	
	832	9:45	9:51	6		94 RPM. Wt. 10.7 # Gal; W.L. 9.0; 2/32	F.C.
	833	9:51	9:56	5		94 RPM. P.H. 7.4	
	834	9:56	10:02	6		94 RPM.	
	835	10:02	10:09	7		94 RPM.	
835	836	10:09	10:14	5		94 RPM.	@ 10:00 AM - 58° F
	837	10:14	10:19	5		94 RPM.	
	838	10:19	10:24	5		94 RPM.	
	839	10:24	10:29	5		94 RPM.	
	840	10:29	10:34	5		94 RPM. Sample @ 10:42.	
840	841	10:34	10:39	5		94 RPM.	
	842	10:39	10:44	5		94 RPM.	
	843	10:44	10:49	5		94 RPM. Connection 12 min.	
	844	11:01	11:05	4		94 RPM.	@ 11:00 AM - 58° F
	845	11:05	11:10	5		94 RPM.	
845	846	11:10	11:15	5		94 RPM.	
	847	11:15	11:21	6		94 RPM.	
	848	11:21	11:26	5		94 RPM.	

Time Drilling ~~and~~ Coring Record

51

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
848	849	11:26	11:30	4		Low. Samples lagged 1 min. per 100'.	
	850	11:30	11:35	5		94 RPM. Sample @ 11:43.	
850	851	11:35	11:40	5		94 RPM.	
	852	11:40	11:46	6		94 RPM.	
	853	11:46	11:50	4		94 RPM.	
	854	11:50	11:55	5		94 RPM.	
	855	11:55	12:00	5		94 RPM.	@ 12:00 - 64°
855	856	12:00	12:05	5		94 RPM.	
	857	12:05	12:11	6		94 RPM.	
	858	12:11	12:17	6		94 RPM.	
	859	12:17	12:22	5		94 RPM.	
	860	12:22	12:28	6		94 RPM. Sample @ 12:36.	
860	861	12:28	12:34	6		94 RPM.	
	862	12:34	12:39	5		94 RPM.	
	863	12:39	12:44	5		94 RPM.	
	864	12:44	12:50	6		94 RPM.	
	865	12:50	12:56	6		94 RPM.	
865	866	12:56	1:02	6		94 RPM.	
	867	1:02	1:08	6		94 RPM.	
	868	1:08	1:13	5		94 RPM.	
	869	1:13	1:19	6		94 RPM.	
	870	1:19	1:25	6		94 RPM. Sample @ 1:33.	
870	871	1:25	1:31	6		Low.	
871	872	1:31	1:37	6		Low.	
	873	1:37	1:43	6		Low.	
	874	1:43	1:49	6		Low. Connection 20 min.	
	875	2:10	2:15	5		Low.	

Time Drilling and Coring Record

76

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
1497	1498	2:13	2:23	10		Low.
	1499	2:23	2:40	17		Low.
	1500	2:40	2:53	13		Low. 94 RPM. Lag samples 15 min. Sample @ 3:08.
1500	1501	2:53	3:01	8		Low. Mud temp. @ 3 AM - 65° F
	1502	3:01	3:18	17		Low. Connection 12 min.
	1503	3:30	3:50	20		Low. Bit wt. 9000#.
	1504	3:50	4:11	21		Low. Mud temp. @ 4 AM - 64° F
	1505	4:11	4:27	15		Low.
1505	1506	4:27	4:47	20		Low.
	1507	4:47	4:59	12		Low.
	1508	4:59	5:04	5		Low. Mud temp. @ 5 AM - 64° F
	1509	5:04	5:07	3		Low.
	1510	5:07	5:09	2		Low. Sample @ 5:24.
1510	1511	5:09	5:24	15		Low.
	1512	5:24	5:42	18		Low. Sample @ 5:57.
	1513	5:42	5:58	16		Low. Mud temp. @ 6 AM - 63° F
	1514	5:58	6:12	14		Low. Sample @ 6:27.
	1515	6:12	6:23	11		Low. Mud: Visc. 37;
1515	1516	6:23	6:35	12		Low. Sample @ 6:50. Wt. 7.9; W.L. 6.4.
	1517	6:35	6:51	16		Low.
	1518	6:51	7:03	12		Low. Sample @ 7:18. Mud temp. 63° F
	1519	7:03	7:16	13		Low.
	1520	7:16	7:30	14		Low. Sample @ 7:45.
1520	1521	7:30	7:38	8		Low.
	1522	7:38	7:41	3		94 RPM. Sample @ 7:53.
	1523	7:41	7:45	4		94 RPM.
	1524	7:45	7:49	4		94 RPM. Sample @ 8:04.

Time Drilling and/or Coring Record

[illegible]

Time ~~Drilling and/or~~ Coring Record

72

[illegible]

Time Drilling and / or Coring Record

12

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
875	876	2:15	2:20	5		Low.	@ 2:00 - 62°
	877	2:20	2:25	5		Low.	
	878	2:25	2:30	5		Low.	
	879	2:30	2:36	6		Low.	
	880	2:36	2:43	7		Low. Sample @ 2:51.	
880	881	2:43	2:49	6		Low.	
	882	2:49	2:56	7		Low.	
	883	2:56	3:02	6		Low.	
	884	3:02	3:09	7		Low.	@ 3:00 - 62°
	885	3:09	3:15	6		Low.	
885	886	3:15	3:20	5		Low.	
	887	3:20	3:27	7		Low.	
	888	3:27	3:34	7		Low.	
	889	3:34	3:40	6		Low.	
	890	3:40	3:47	7		Low. Sample @ 3:55.	
890	891	3:47	3:53	6		Low.	
	892	3:53	4:00	7		Low.	
	893	4:00	4:07	7		Low. 94 RPM.	@ 4:00 - 60°
	894	4:07	4:14	7		Low.	
	895	4:14	4:21	7		Low.	
895	896	4:21	4:28	7		Low.	
	897	4:28	4:35	7		Low.	
	898	4:35	4:43	8		Low.	
	899	4:43	4:50	7		Low.	
	900	4:50	4:57	7		Low. Sample @ 5:05.	
900	901	4:57	5:04	7		Low.	@ 5:00 - 60°
	902	5:04	5:12	8		Low.	

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
902	903	5:12	5:19	7		Low.	
	904	5:19	5:27	8		Low.	
	905	5:27	5:36	9		Low.	
905	906	5:36	5:44	8		Low. Connection 9 min.	
	907	5:53	6:00	7		Low.	
	908	6:00	6:07	7		Low.	@ 6:00 - 60°
	909	6:07	6:14	7		Low.	
	910	6:14	6:19	5		Low. Sample @ 6:28.	
910	911	6:19	6:25	6		Low.	
	912	6:25	6:32	7		Low.	
	913	6:32	6:39	7		Low.	
	914	6:39	6:45	6		Low.	
914	915	6:45	6:52	7		Low. 94 FPM.	
	916	6:52	6:58	6		Low.	
	917	6:58	7:05	7		Low.	@ 7:00 - 60°
	918	7:05	7:12	7		Low.	
	919	7:12	7:19	7		Low.	
	920	7:19	7:26	7		Low. Sample @ 7:35.	
920	921	7:26	7:34	8		Low.	
	922	7:34	7:40	6		Low.	
	923	7:40	7:48	8		Low.	
	924	7:48	7:55	7		Low.	
	925	7:55	8:02	7		Low.	@ 8:00 - 60°
925	926	8:02	8:10	8		Low. Hoist bit #5.	
	927	12:03	12:15	12		Low.	@ 12:00 - 54° F
	928	12:15	12:23	8		Low. Bit #6 balled up.	
	929	12:23	12:33	10		Bit #6 OSCLG 9"	
						Low. Serial #4750.	

Time Drilling and/or Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	Mud Temp.
From	To	From	To				
929	930	12:33	12:44	11		Low. Sample @ 12:53.	
	931	12:44	12:54	10		Low.	
	932	12:54	1:02	8		Low. @ 11 AM - 55° F	
	933	1:02	1:10	8		Low.	
	934	1:10	1:19	9		Low.	
	935	1:19	1:27	8		Low.	
935	936	1:27	1:36	9		Low.	
	937	1:36	1:46	10		Low. Connection 14 mins.	
	938	2:00	2:09	9		94 RPM. @ 2:00 AM - 55° F	
	939	2:09	2:18	9		94 RPM.	
	940	2:18	2:25	7		94 RPM. Sample @ 2:34.	
940	941	2:25	2:31	6		94 RPM.	
	942	2:31	2:38	7		94 RPM. 7-8,000# on Bit #6.	
	943	2:38	2:45	7		94 RPM.	
	944	2:45	2:52	7		94 RPM.	
	945	2:52	2:58	6		94 RPM.	
945	946	2:58	3:05	7		94 RPM. @ 3:00 AM - 56° F	
	947	3:05	3:12	7		94 RPM.	
	948	3:12	3:19	7		94 RPM.	
	949	3:19	3:25	6		94 RPM.	
	950	3:25	3:31	6		94 RPM. Sample @ 3:40.	
950	951	3:31	3:36	5		94 RPM.	
	952	3:36	3:41	5		94 RPM.	
	953	3:41	3:47	6		94 RPM.	
	954	3:47	3:53	6		94 RPM.	
	955	3:53	3:58	5		94 RPM.	
955	956	3:58	4:04	6		94 RPM. @ 4:00 AM - 58° F	

Time Drilling ~~and/or Coring~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	Mud Temp.
From	To	From	To			Table Gear	
956	957	4:04	4:09	5		Low.	
	958	4:09	4:14	5		Low.	
	959	4:14	4:19	5		Low.	
959	960	4:19	4:24	5		94 RPM. Sample @ 4:33.	
	961	4:24	4:29	5		94 RPM.	
	962	4:29	4:34	5		94 RPM.	
	963	4:34	4:39	5		94 RPM.	
	964	4:39	4:45	6		94 RPM.	
	965	4:45	4:50	5		94 RPM.	
965	966	4:50	4:56	6		94 RPM.	
	967	4:56	5:01	5		94 RPM. Connection 9 min.	
	968	5:10	5:15	5		94 RPM. @ 5:00 AM - 58° F	
	969	5:15	5:20	5		94 RPM.	
	970	5:20	5:26	6		94 RPM. Sample @ 5:35.	
970	971	5:26	5:32	6		94 RPM.	
	972	5:32	5:38	6		94 RPM.	
	973	5:38	5:43	5		94 RPM.	
	974	5:43	5:48	5		94 RPM.	
	975	5:48	5:52	4		94 RPM.	
975	976	5:42	5:56	4		94 RPM.	
	977	5:56	6:00	4		94 RPM.	
	978	6:00	6:04	4		94 RPM.	
	979	6:04	6:09	5		94 RPM. @ 6:00 AM - 59° F	
	980	6:09	6:14	5		94 RPM. Sample @ 6:23.	
980	981	6:14	6:19	5		Low. 94 RPM.	
	982	6:19	6:23	4		94 RPM.	
	983	6:23	6:27	4		94 RPM.	

Time Drilling ~~and Coring~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
983	984	6:27	6:31	4		94 RPM.	
	985	6:31	6:35	4		94 RPM.	
	986	6:35	6:40	5		94 RPM.	
	987	6:40	6:45	5		94 RPM.	
	988	6:45	6:49	4		94 RPM.	
	989	6:49	6:53	4		94 RPM.	
	990	6:53	6:58	5		94 RPM. Sample @ 7:07.	
990	991	6:58	7:03	5		94 RPM.	@ 7:00 AM - 61° F
	992	7:03	7:08	5		94 RPM.	
	993	7:08	7:13	5		94 RPM.	
	994	7:13	7:18	5		94 RPM.	
	995	7:18	7:22	4		94 RPM.	
995	996	7:22	7:27	5		94 RPM.	
	997	7:27	7:31	4		94 RPM. Connection & rig service 15 min.	
	998	7:46	7:50	4		94 RPM.	
	999	7:50	7:55	5		94 RPM. Samples lagged 10 mins.	
	1000	7:55	8:00	5		94 RPM. Sample @ 8:10.	
1000	1001	8:00	8:06	6		94 RPM.	@ 8:00 AM - 59° F
	1002	8:06	8:12	6		94 RPM.	
	1003	8:12	8:17	5		Low. Samples lagged 1 min. per 100'.	
	1004	8:17	8:22	5		94 RPM. Mud:	
	1005	8:22	8:28	6		94 RPM. PH 7.4; Visc 50; Gel 58; Wt. 11.0 # Gal.	
1005	1006	8:28	8:33	5		94 RPM. W. Loss 10.2; F.C. 2/32; Pump RPM 70.	
	1007	8:33	8:40	7		94 RPM. Rough drilling.	
	1008	8:40	8:46	6		94 RPM. Rough drilling.	
	1009	8:46	8:52	6		94 RPM. Table smoothed out.	
1010		8:52	8:57	5		94 RPM. Sample @ 9:07.	

Time Drilling ~~and Core Logging~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
1010	1011	8:57	9:03	6		94 RPM.	@ 9:00 AM - 62° F	
	1012	9:03	9:09	6		94 RPM.		
	1013	9:09	9:15	6		94 RPM.		
	1014	9:15	9:20	5		94 RPM.		
	1015	9:20	9:26	6		94 RPM.		
1015	1016	9:26	9:33	7		94 RPM.		
	1017	9:33	9:39	6		94 RPM.		
	1018	9:39	9:45	6		94 RPM.		
	1019	9:45	9:51	6		94 RPM.		
	1020	9:51	9:56	5		94 RPM. Sample @ 10:06.		
1020	1021	9:56	10:01	5		94 RPM.	@ 10:00 AM - 61° F	
	1022	10:01	10:06	5		94 RPM.		
	1023	10:06	10:11	5		94 RPM.		
	1024	10:11	10:17	6		94 RPM.		
	1025	10:17	10:22	5		Low. Samples lagged 1 min. per 100'.		
1025	1026	10:22	10:28	6		94 RPM. Running 9500# on bit #6.		
	1027	10:28	10:35	7		94 RPM.		
	1028	10:35	10:40	5		94 RPM. Connection 8 min.		
	1029	10:48	10:53	5		94 RPM.		
	1030	10:53	10:58	5		94 RPM. Sample @ 11:08.		
1030	1031	10:58	11:03	5		94 RPM.	@ 11:00 AM - 66° F	
	1032	11:03	11:07	4		94 RPM.		
	1033	11:07	11:12	5		94 RPM.		
	1034	11:12	11:16	4		94 RPM.		
	1035	11:16	11:20	4		94 RPM.		
1035	1036	11:20	11:24	4		94 RPM.		
	1037	11:24	11:29	5		94 RPM.		

Time Drilling and Cementing Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
1037	1038	11:29	11:34	5		94 RPM.		
	1039	11:34	11:39	5		94 RPM.		
	1040	11:39	11:44	5		94 RPM. Sample @ 11:54.		
1040	1041	11:44	11:49	5		94 RPM.		
	1042	11:49	11:55	6		94 RPM.		
	1043	11:55	12:00	5		94 RPM.		
	1044	12:00	12:06	6		94 RPM.		
	1045	12:06	12:11	5		94 RPM.		
1045	1046	12:11	12:16	5		94 RPM.		
	1047	12:16	12:21	5		94 RPM.	@ 12:00 - 66°	
	1048	12:21	12:27	6		94 RPM.		
	1049	12:27	12:32	5		94 RPM.		
	1050	12:32	12:37	5		94 RPM. Sample @ 12:47.		
1050	1051	12:37	12:44	7		94 RPM.		
	1052	12:44	12:49	5		94 RPM.		
	1053	12:49	12:55	6		94 RPM.		
	1054	12:55	1:01	6		94 RPM.		
	1055	1:01	1:07	6		94 RPM.		
1055	1056	1:07	1:14	7		94 RPM.		
	1057	1:14	1:21	7		94 RPM.		
	1058	1:21	1:52	5		94 RPM. Work to pump 26 min.		
	1059	1:52	2:03	11		94 RPM. Connection 15 min.		
	1060	2:18	2:25	7		94 RPM. Sample @ 2:35.		
1060	1061	2:25	2:32	7		94 RPM.		
	1062	2:32	2:41	9		94 RPM.		
	1063	2:41	2:49	8		94 RPM.		
	1064	2:49	2:57	8		94 RPM.		

Time Drilling and Core Logging Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
1064	1065	2:57	3:06	9		94 RPM.		
	1066	3:06	3:14	8		94 RPM.		
	1067	3:14	3:22	8		94 RPM.		
	1068	3:22	3:30	8		94 RPM.		
	1069	3:30	3:39	9		Low. 94 RPM.		@ 3:00 - 64°
	1070	3:39	3:47	8		Low. Sample @ 3:57		
1070	1071	3:47	3:56	9		Low.		
	1072	3:56	4:05	9		Low.		@ 4:00 - 64°
	1073	4:05	4:14	9		Low.		
	1074	4:14	4:22	8		Low.		
	1075	4:22	4:30	8		Low.		
1075	1076	4:30	4:39	9		Low.		
	1077	4:39	4:51	12		Low.		
	1078	4:51	5:00	9		Low.		@ 5:00 - 64°
	1079	5:00	5:09	9		Low.		
	1080	5:09	5:18	9		Low. Sample @ 5:28.		
1080	1081	5:18	5:26	8		Low.		
	1082	5:26	5:34	8		Low.		
	1083	5:34	5:44	10		Low.		
	1084	5:44	5:54	10		Low.		
	1085	5:54	6:06	12		Low.		@ 6:00 - 64°
1085	1086	6:06	6:15	9		Low.		
	1087	6:15	6:23	8		Low.		
	1088	6:23	6:30	7		Low.		
	1089	6:30	6:39	9		Low. Connection 15 min.		
	1090	6:55	6:59	4		Low. Sample @ 7:09.		
1090	1091	6:59	7:03	4		Low. 94 RPM.		

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1091	1092	7:03	7:07	4		Low. 94 RPM.	@ 7:00 - 64°
	1093	7:07	7:12	5		Low.	
	1094	7:12	7:18	6		Low.	
	1095	7:18	7:24	6		Low.	
1095	1096	7:24	7:30	6		Low.	
	1097	7:30	7:36	6		Low.	
	1098	7:36	7:41	5		Low.	
	1099	7:41	7:45	4		Low.	
	1100	7:45	7:50	5		Low. Sample @ 8:00.	
1100	1101	7:50	7:55	5		Low.	
	1102	7:55	8:00	5		Low.	@ 8:00 - 64°
	1103	8:00	8:05	5		Low.	
	1104	8:05	8:10	5		Low.	
	1105	8:10	8:15	5		Low.	
1105	1106	8:15	8:20	5		Low.	
	1107	8:20	8:25	5		Low.	
	1108	8:25	8:30	5		Low.	
	1109	8:30	8:35	5		Low.	
	1110	8:35	8:40	5		Low. Sample @ 8:51.	
1110	1111	8:40	8:45	5		Low.	
	1112	8:45	8:50	5		Low.	
	1113	8:50	8:55	5		Low. 94 RPM.	
	1114	8:55	9:00	5		Low.	@ 9:00 - 64°
	1115	9:00	9:06	6		Low.	
	1116	9:06	9:12	6		Low.	
	1117	9:12	9:18	6		Low.	
	1118	9:18	9:22	4		Low.	

Time Drilling and ~~Core~~ Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	Table Gear	REMARKS	Mud Temp.
From	To	From	To					
1118	1119	9:22	9:29	7		Low.		
	1120	9:29	9:38	9		Low.	Sample @ 9:49.	
	1121	9:53	10:01	8		Low.	Connection 10 min.	
	1122	10:01	10:10	9		Low.	@ 10:00 - 64°	
	1123	10:10	10:16	6		Low.		
	1124	10:16	10:21	5		Low.		
	1125	10:21	10:27	6		Low.		
1125	1126	10:27	10:33	6		Low.		
	1127	10:33	10:38	5		Low.		
	1128	10:38	10:44	6		Low.		
	1129	10:44	10:49	5		Low.		
	1130	10:49	10:55	6		Low.	Sample @ 11:05.	
1130	1131	10:55	10:59	4		Low.		
	1132	10:59	11:05	6		Low.	@ 11:00 - 64°	
	1133	11:05	11:10	5		Low.		
	1134	11:10	11:16	6		Low.		
	1135	11:16	11:21	5		Low.		
1135	1136	11:21	11:27	6		Low.		
	1137	11:27	11:33	6		Low.		
	1138	11:33	11:39	6		Low.		
	1139	11:39	11:45	6		Low.		
	1140	11:45	11:51	6		Low.	Sample @ 12:02.	
1140	1141	11:51	11:56	5		Low.		
	1142	11:56	12:02	6		Low.	@ midnite - 57° F	
	1143	12:02	12:07	5		94 RPM.		
	1144	12:07	12:13	6		94 RPM.		
	1145	12:13	12:18	5		94 RPM.		

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	Mud Temp.
From	To	From	To				
1145	1146	12:18	12:24	6		94 RPM.	
	1147	12:24	12:30	6		94 RPM.	
	1148	12:30	12:36	6		94 RPM.	
	1149	12:36	12:41	5		94 RPM. Connection 10 min.	
	1150	12:51	12:57	6		94 RPM. Sample @ 1:08.	
1150	1151	12:57	1:03	6		94 RPM.	@ 1:00 AM - 58° F
	1152	1:03	1:09	6		94 RPM.	
	1153	1:09	1:14	5		94 RPM.	
	1154	1:14	1:19	5		94 RPM.	
	1155	1:19	1:24	5		94 RPM.	
1155	1156	1:24	1:30	6		94 RPM.	
	1157	1:30	1:35	5		Low.	
	1158	1:35	1:41	6		94 RPM.	
	1159	1:41	1:47	6		94 RPM.	
	1160	1:47	1:52	5		94 RPM. Sample @ 2:03.	
1160	1161	1:52	1:57	5		94 RPM.	
	1162	1:57	2:02	5		94 RPM.	@ 2:00 AM - 58° F
	1163	2:02	2:07	5		94 RPM.	
	1164	2:07	2:14	7		94 RPM.	
	1165	2:14	2:19	5		94 RPM.	
1165	1166	2:19	2:25	6		94 RPM.	
	1167	2:25	2:31	6		94 RPM.	
	1168	2:31	2:38	7		94 RPM.	
	1169	2:38	2:45	7		94 RPM.	@ 3:00 AM - 58° F
	1170	2:45	2:52	7		94 RPM. Sample @ 3:03.	
1170	1171	2:52	3:01	9		94 RPM. Rough drilling) Slacked off wt.	
	1172	3:01	3:15	14		94 RPM. Rough drilling) to 6000# on bit.	

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1172	1173	3:15	3:28	13		94 RPM. Rough drilling)	Slacked off wt.
	1174	3:28	3:35	7		Table smoothed out	} to 6000# on bit.
	1175	3:35	3:41	6		94 RPM.	
1175	1176	3:41	3:48	7		94 RPM.	
	1177	3:48	3:56	8		94 RPM. Table rough.	
	1178	3:56	4:06	10		94 RPM.	@ 4:00 AM - 58° F
	1179	4:06	4:15	9		Low. Connection 10 mins.	
	1180	4:25	4:33	8		94 RPM. Sample @ 4:44.	
1180	1181	4:33	4:40	7		94 RPM.	@ 5:00 AM - 58° F
	1182	4:40	4:45	5		94 RPM. Samples showing Limestone streaks.	
	1183	4:45	4:52	7		94 RPM. Work to pump, replace valve cap.	
	1184	5:23	5:30	7		94 RPM. Replace broken arm on rotary clutch pressure plate.	
	1185	5:30	5:38	8		94 RPM.	
1185	1186	5:38	5:48	10		94 RPM. Rough drilling. 6000# on bit.	
	1187	5:48	5:56	8		94 RPM. Rough drilling.	
	1188	5:56	6:05	9		94 RPM. Rough drilling.	@ 6:00 AM - 59° F
	1189	6:05	6:14	9		94 RPM. Rough drilling.	
	1190	6:14	6:24	10		94 RPM. Sample @ 6:35.	
1190	1191	6:24	6:34	10		94 RPM. Rough drilling.	
	1192	6:34	6:44	10		94 RPM. Work to pump 11 min. Rig service. Rough drilling.	
	1193	6:55	7:03	8		94 RPM. Rough drilling.	@ 7:00 AM - 59° F
	1194	7:03	7:11	8		94 RPM. Rough drilling.	
	1195	7:11	7:20	9		94 RPM. Rough drilling.	
1195	1196	7:20	7:31	11		94 RPM. Rough drilling.	
	1197	7:31	7:43	12		94 RPM. Rough drilling.	
	1198	7:43	7:53	10		94 RPM. Rough drilling.	
	1199	7:53	8:04	11		94 RPM. Rough drilling.	@ 8:00 AM - 58° F

Time Drilling ~~and~~ ~~for~~ ~~Coring~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1199	1200	8:04	8:13	9		94 RPM. Rough drilling. Sample @ 8:25.	
	1201	8:13	8:23	10		Low. Rough drilling. 6000# on bit.	
	1202	8:23	8:31	8		94 RPM. Rough drilling.	
	1203	8:31	8:39	8		94 RPM. Rough drilling. Limestone streaks.	
	1204	8:39	8:47	8		94 RPM. Rough drilling.	
	1205	8:47	8:54	7		94 RPM. Rough drilling.	
1205	1206	8:54	9:01	7		94 RPM. Rough drilling. @ 9:00 AM - 58°	
	1207	9:01	9:11	10		94 RPM. Rough drilling.	
	1208	9:11	9:20	9		94 RPM. Rough drilling.	
	1209	9:20	9:28	8		94 RPM. Rough drilling. Connection 8 min.	
	1210	9:36	9:44	8		94 RPM. Rough drilling. Sample @ 9:56.	
1210	1211	9:44	9:51	7		94 RPM. Table smoothing out. 8000# on bit.	
	1212	9:51	9:57	6		94 RPM.	
	1213	9:57	10:02	5		94 RPM. @ 10:00 AM - 58° F	
	1214	10:02	10:08	6		94 RPM. Mud:	
	1215	10:08	10:14	6		94 RPM. Visc. 60; Gel 65; Wt. 11.2 #Gal.	
1215	1216	10:14	10:21	7		94 RPM. W.L. 10.0; FC 2/32; PH 8.0.	
	1217	10:21	10:27	6		94 RPM.	
	1218	10:27	10:37	10		94 RPM.	
	1219	10:37	10:45	8		94 RPM.	
	1220	10:45	10:55	10		94 RPM. Sample @ 11:07.	
1220	1221	10:55	11:03	8		94 RPM. @ 11:00 AM - 59° F	
	1222	11:03	11:12	9		94 RPM.	
	1223	11:12	11:19	7		Low.	
	1224	11:19	11:27	8		94 RPM.	
	1225	11:27	11:40	13		94 RPM. Rough drilling.	
1225	1226	11:40	11:48	8		94 RPM. Smoothed out.	

Time Drilling and Core Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1226	1227	11:48	11:55	7		94 RPM.	
	1228	11:55	12:02	7		94 RPM.	@ 12:00 - 64°
	1229	12:02	12:10	8		94 RPM.	
	1230	12:10	12:18	8		94 RPM. Sample @ 12:30.	
1230	1231	12:18	12:25	7		94 RPM.	
	1232	12:25	12:33	8		94 RPM.	
	1233	12:33	12:40	7		94 RPM.	
	1234	12:40	12:47	7		94 RPM.	
	1235	12:47	12:55	8		94 RPM.	
1235	1236	12:55	1:03	8		94 RPM.	@ 1:00 - 64°
	1237	1:03	1:10	7		94 RPM.	
	1238	1:10	1:17	7		94 RPM.	
	1239	1:17	1:22	5		94 RPM.	
	1240	1:22	1:27	5		94 RPM. Sample @ 1:39.	
1240	1241	1:27	1:33	6		94 RPM. Connection 5 min.	
	1242	1:38	1:44	6		94 RPM.	
	1243	1:44	1:50	6		94 RPM.	
	1244	1:50	1:56	6		94 RPM.	
	1245	1:56	2:02	6		94 RPM.	@ 2:00 - 64°
1245	1246	2:02	2:08	6		94 RPM.	
	1247	2:08	2:15	7		94 RPM.	
	1248	2:15	2:22	7		94 RPM.	
	1249	2:22	2:30	8		94 RPM.	
	1250	2:30	2:38	8		94 RPM. Sample @ 2:50.	
1250	1251	2:38	2:46	8		94 RPM.	
	1252	2:46	2:53	7		94 RPM.	
	1253	2:53	3:01	8		94 RPM.	@ 3:00 - 64°

Time Drilling and Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1253	1254	3:01	3:09	8		94 RPM.	
	1255	3:09	3:17	8		94 RPM.	
	1256	3:17	3:26	9		94 RPM.	
	1257	3:26	3:33	7		94 RPM.	
	1258	3:33	3:40	7		94 RPM.	
	1259	3:40	3:47	7		94 RPM.	
	1260	3:47	3:56	9		94 RPM. Sample @ 4:16.	
1260	1261	3:56	4:03	7		94 RPM.	@ 4:00 - 64°
	1262	4:03	4:11	8		94 RPM.	
	1263	4:11	4:19	8		94 RPM.	
	1264	4:19	4:26	7		94 RPM.	
	1265	4:26	4:33	7		94 RPM.	
1265	1266	4:33	4:42	9		94 RPM.	
	1267	4:42	4:48	6		94 RPM.	
	1268	4:48	4:55	7		94 RPM.	
	1269	4:55	5:03	8		94 RPM.	@ 5:00 - 64°
	1270	5:03	5:10	7		94 RPM. Sample @ 5:12.	
1270	1271	5:27	6:18	7		94 RPM. Connection 6 min.	
	1272	6:18	6:25	7		94 RPM. Hoist bit #6. @ 6:00 - 64°	
	1273	11:18	11:25	7		94 RPM.	
	1274	11:25	11:35	10		94 RPM.	
	1275	11:35	11:45	10		94 RPM. Rough.	
1275	1276	11:45	12:00	15		Second. Very rough. 5000 on bit.	
	1277	12:00	12:11	11		Low. Very rough. @ 12:00 - 63°F	
	1278	12:11	12:23	12		Low. Very rough.	
	1279	12:23	12:32	9		Low. Very rough.	
	1280	12:32	12:43	11		Low. Very rough. Sample @ 12:55.	

Time Drilling ~~and Core~~ Coring Record

87

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	
From	To	From	To			Table Gear	Mud Temp.
1280	1281	12:43	12:53	10		Low. Very rough.	
	1282	12:53	1:03	10		Low. Very rough.	A.M. @ 1:00 - 64° F
	1283	1:03	1:14	11		Low. Very rough.	
	1284	1:14	1:25	11		Low. Very rough.	
	1285	1:25	1:36	11		Low. Very rough.	
1285	1286	1:36	1:47	11		Low. Very rough.	
	1287	1:47	2:00	13		Low. Very rough.	@ 2:00 AM - 64° F
	1288	2:00	2:15	15		Low. Very rough.	
	1289	2:15	2:33	18		Low. Very rough. Set up rotary clutch 2min.	
	1290	2:33	2:46	13		94 RPM. Rough drilling. Sample @ 2:58.	
1290	1291	2:46	3:00	14		94 RPM. Rough drilling. @ 3:00 AM 64° F	
	1292	3:00	3:11	11		94 RPM. Rough drilling. Limestone streaks.	
	1293	3:11	3:23	12		94 RPM. Rough drilling.	
	1294	3:23	3:39	16		94 RPM. Rough drilling.	
	1295	3:39	3:58	19		75 RPM. Slowed table (drilling too rough)	
1295	1296	3:58	4:12	14		75 RPM. Slowed table. @ 4:00 AM - 64° F	
	1297	4:12	4:25	13		94 RPM. Speed up table.	
	1298	4:25	4:36	11		94 RPM. Rough drilling.	
	1299	4:36	4:50	14		94 RPM. Rough drilling.	
	1300	4:50	5:03	13		94 RPM. Samples lagged 13 min. Sample @ 5:16. Rough drilling.	
1300	1301	5:03	5:13	10		94 RPM. Rough drlg. @ 5:00 AM - 64° F	
	1302	5:13	5:22	9		94 RPM. Rough drilling. Connection 4 min. Rig service, check pump 7 mins.	
	1303	5:33	5:43	10		94 RPM. Rough drilling.	
	1304	5:43	5:54	11		94 RPM. Rough drilling. Mud - Wt. 11.4 #; Vis 66; Gel 75.	
	1305	5:54	6:04	10		94 RPM. Rough drilling. W.L. 8.8; PH 8.0. @ 6:00 AM - 63° F	
1305	1306	6:04	6:16	14		94 RPM. Rough drilling.	
	1307	6:16	6:27	11		94 RPM. Rough drilling.	

Time Drilling ~~Production~~ Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS	Mud Temp.
From	To	From	To				
1307	1308	6:27	6:40	13		94 RPM. Rough drilling.	
	1309	6:40	6:53	13		94 RPM. Rough drilling. @ 7:00 AM 63°F	
	1310	6:53	7:07	14		94 RPM. Rough drilling. Sample @ 7:20.	
1310	1311	7:07	7:23	16		Low. Rough drilling.	
	1312	7:23	7:35	12		94 RPM. Rough drlg. Bit Wt. 7500#.	
	1313	7:35	7:48	13		94 RPM. Rough drilling.	
	1314	7:48	8:01	13		94 RPM. Rough drlg. @ 8:00 AM - 62° F	
	1315	8:01	8:30	29		94 RPM. Rough drilling.	
1315	1316	8:30	8:50	20		94 RPM. Rough drilling.	
	1317	8:50	9:11	21		94 RPM. Rough drlg. @ 9:00 AM - 62° F	
	1318	9:11	9:31	30		94 RPM. Rough drilling.	
	1319	9:31	9:55	24		94 RPM. Rough drlg. @ 10:00 AM - 62° F	
	1320	9:55	10:12	17		94 RPM. Rough drilling. Sample @ 10:25.	
1320	1321	10:12	10:29	17		94 RPM. Rough drilling.	
	1322	10:29	10:50	21		94 RPM. Rough drilling.	
	1323	10:50	11:09	19		94 RPM. Rough drlg. @ 11:00 AM - 62° F	
	1324	11:09	11:28	19		94 RPM. Rough drilling.	
pipe correct- ion.	1324	11:28	11:45	17		94 RPM. Rough drilling. Pipe correct- ion made - 2.10' underhole.	
	1324	11:45	12:04	19		94 RPM. @ 12:00 - 62°	
	1325	12:04	12:32	28		94 RPM.	
1325	1326	12:32	12:55	23		94 RPM.	
	1327	12:55	1:25	30		94 RPM. @ 1:00 - 65°	
	1328	1:25	2:00	35		94 RPM. Sample @ 2:13.	
	1329	2:00	2:58	58		94 RPM. @ 2:00 - 64°	
	1330	2:58	4:15	77		94 RPM. Connection 10 mins. @ 3:00 - 64°	
1330	1331	4:35	4:50	15		Low. 80 RPM. 9000 on bit.	
	1332	4:50	5:14	19		Low. Rough at times.	

Time Drilling and the Game Record

[illegible]

Time ~~Drilling and Log~~ Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
				<u>CORE # 1</u>		
1345	1346	10:05	10:38	33	Conn. 2-6000#, PP 250, STR 69	
Sample	47	11:10	11:22	12		Pump 4½" x 8"
	48	11:22	11:35	13		
Sample	49	11:35	11:49	14		
	50	11:49	12:01	12		
Sample	51	12:01	12:16	15		
	52	12:16	12:30	14		
Sample	53	12:30	12:45	15		
	54	12:45	1:00	15		
Sample	55	1:00	1:15	15		
	56	1:15	1:29	14		
Sample	57	1:29	1:44	15		
	58	1:44	1:59	15		
Sample	59	1:59	2:16	17		
	60	2:16	2:31	15		
	61	2:31	2:48	17		
	62	2:48	3:01	13		
Sample	63	3:01	3:15	14		
	64	3:15	3:30	15		
Sample	65	3:30	3:45	15		
	66	3:45	3:58	13		
Sample	67	3:58	4:09	11		
	68	4:09	4:22	13		
Sample	69	4:22	4:34	12		
1369	1370	4:34	4:47	13		Circ., cond. mxd, clean suction pit & build screen in ditch on tank.

Time ~~Drilling~~ or Coring Record

[illegible]

Time Drilling and Casing Record

72

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
1389	1390	3:20	3:28	8		Table Gear 94 RPM. Lag samples 1 min per 100'. Sample @ 3:41.
	1391	3:28	3:35	7		75 RPM. 4000# on bit. Rough drilling - slowed rotary table.
	1392	3:35	3:42	7		75 RPM. 5000# on bit.
	1393	3:42	3:48	6		75 RPM.
	1394	3:48	3:56	8		75 RPM. Rough irregular drilling.
	1395	3:56	4:07	11		75 RPM.
1395	1396	4:07	4:18	11		75 RPM.
	1397	4:18	4:28	10		94 RPM. 6000# on bit.
	1398	4:28	4:37	9		94 RPM. 7000# on bit.
	1399	4:37	4:47	10		94 RPM.
	1400	4:47	4:59	12		94 RPM. Samples lagged 14 min. Sample @ 5:13. 8000# on bit.
1400	1401	4:59	5:09	10		94 RPM. Smooth drilling.
	1402	5:09	5:19	10		94 RPM. Adding Diesel,
	1403	5:19	5:28	9		94 RPM. to increase volume.
	1404	5:28	5:37	9		94 RPM.
	1405	5:37	5:47	10		94 RPM.
1405	1406	5:47	5:56	9		94 RPM.
	1407	5:56	6:04	8		94 RPM.
	1408	6:04	6:13	9		94 RPM.
	1409	6:13	6:22	9		94 RPM.
	1410	6:22	6:33	11		94 RPM. Sample @ 6:47.
1410	1411	6:33	6:44	11		94 RPM. Connection 10 min.
	1412	6:54	7:04	10		Low. Bit wt. 8000#.
	1413	7:04	7:15	11		94 RPM.
	1414	7:15	7:27	12		94 RPM.
	1415	7:27	7:44	17		94 RPM.
1415	1416	7:44	8:01	17		94 RPM.

Time Drilling and Coring Record

77

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
1416	1417	8:01	8:14	13		94 RPM
	1418	8:14	8:24	10		94 RPM.
	1419	8:24	8:35	11		94 RPM.
	1420	8:35	8:46	11		94 RPM. Sample @ 9:00.
1420	1421	8:46	8:53	7		94 RPM. Pump RPM 70; P.S.I. 100#
	1422	8:53	9:00	7		94 RPM. Mud - Visc. 40; Wt. 7.8 # Gal.
	1423	9:00	9:06	6		94 RPM. W. Loss 5.6; cc Diesel.
	1424	9:06	9:14	8		94 RPM.
	1425	9:14	9:23	9		94 RPM.
1425	1426	9:23	9:34	11		94 RPM.
	1427	9:34	9:50	16		94 RPM.
	1428	9:50	10:06	16		94 RPM.
	1429	10:06	10:19	13		94 RPM.
	1430	10:19	10:32	13		94 RPM. Sample @ 10:46.
1430	1431	10:32	10:50	18		94 RPM.
	1432	10:50	11:03	13		94 RPM.
	1433	11:03	11:15	12		94 RPM.
	1434	11:15	11:29	14		Low. Samples lagged 14 min.
	1435	11:29	11:42	13		94 RPM. Rough drlg (last 4")
1435	1436	11:42	11:57	15		94 RPM. Rough drilling.
	1437	11:57	12:12	15		94 RPM.
	1438	12:12	12:30	18		94 RPM.
	1439	12:30	12:43	13		94 RPM.
	1440	12:43	1:00	17		94 RPM. Sample @ 1:14.
1440	1441	1:00	1:19	19		94 RPM
	1442	1:19	1:32	13		94 RPM. Connection 10 min.
	1443	1:45	2:19			Cir. samples 14 mins. Second - as was very rough.

Time Drilling ~~and~~ Coring Record

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			
1443	1444	2:19	2:45	26		Table Gear Smoothed out, put back in low, low last 8".
	1445	2:45	3:00	15		Low. More wt. increased to 10,000.
	1446	3:00	3:11	11		Low.
	1447	3:11	3:26	15		Low.
	1448	3:26	3:40	14		Low.
	1449	3:40	3:53	13		Low.
	1450	3:53	4:05	12		Low. Sample @ 4:19.
1450	1451	4:05	4:15	10		Low.
	1452	4:15	4:27	12		Low.
	1453	4:27	4:41	14		Low.
	1454	4:41	4:55	14		Low.
	1455	4:55	5:05	10		Low.
1455	1456	5:05	5:15	10		Low. 94 RPM. 10,000 wt. on bit.
	1457	5:15	5:25	10		Low. Smooth drilling.
	1458	5:25	5:35	10		Low.
	1459	5:35	5:48	13		Low.
	1460	5:48	6:02	14		Low. Sample @ 6:14.
1460	1461	6:02	6:17	15		Low.
	1462	6:17	6:25	8		Low.
	1463	6:25	6:33	8		Low.
	1464	6:33	6:44	11		Low.
	1465	6:44	6:58	14		Low.
1465	1466	6:58	7:09	11		Low.
	1467	7:09	7:23	14		Low.
	1468	7:23	7:38	15		Low.
	1469	7:38	7:53	15		Low.
	1470	7:53	8:07	16		Low. Sample @ 8:22.

Time Drilling ~~and~~ Coring Record

75

DEPTH		TIME O'CLOCK		Time Elapsed Minutes	Rate Ft./Hr.	REMARKS
From	To	From	To			Table Gear
1470	1471	8:07	8:20	13		Low. 94 RPM. Mud temp. 60°
	1472	8:20	8:37	17		Low. Conn. 20.
	1473	9:00	9:12	12		Low. Mud temp. 60°
	1474	9:12	9:26	14		Low. Weather temp. -22.
	1475	9:26	9:39	13		Low.
1475	1476	9:39	9:46	7		Low.
	1477	9:47	9:55	8		Low.
	1478	9:55	10:00	5		Low. 94 RPM. Mud temp. 62°
	1479	10:00	10:17	17		Low.
	1480	10:17	10:31	14		Low. Sample @ 10:45.
1480	1481	10:31	10:48	17		Low.
	1482	10:48	11:00	12		Low. Mud temp. 62°
	1483	11:00	11:15	15		Low.
	1484	11:15	11:28	13		Low.
	1485	11:28	11:37	9		Low.
1485	1486	11:37	11:50	13		Low.
	1487	11:50	11:59	9		Low. Weather 22.
	1488	11:59	12:05	6		Low. Mud temp 62°
	1489	12:05	12:12	7		Low.
	1490	12:12	12:21	9		Low. Sample @ 12:35.
1490	1491	12:21	12:33	12		Low.
	1492	12:33	12:51	18		Low.
	1493	12:51	1:05	14		Low. Mud temp. 1 AM 60°
	1494	1:05	1:20	15		Low.
	1495	1:20	1:37	17		Low.
1495	1496	1:37	1:55	18		Low.
	1497	1:55	2:13	18		Low. Mud temp. 2 AM 60°

CHEMICAL & GEOLOGICAL LABORATORIES LTD. - Edmonton, Alberta
Full Diameter Core Study

Operator L.B. Oils

Field Escarpment Lake, N. W. T.

Well No. M.W.T. Escarpment Lake No. 3

Location	60°36'05" N. Lat.	Formation	Slave Point Limestone	Depths	1372.4'-1389'	Date	Jan. 18, 1956	Lab No.	7778
	116°13'19" W. Long.								

Footage of Slavepoint Limestone formation cored	16.6'	No. of representative samples selected for analysis	12
---	-------	---	----

FEET OF CORE:

Received at laboratory for analysis	16.3*	Compared (to tested samples)	—
-------------------------------------	-------	------------------------------	---

Not accounted for	0.3%	Dense sections not represented
-------------------	------	--------------------------------

Represented by samples 16.3' Badly fractured sections not represented

SUMMARY OF REPRESENTED SECTIONS:

(1) <u>represented</u>	16.3	(2) <u>represented</u>	16.3
received	16.3	cored	16.6

Weighted average porosity	2.45	%	Maximum porosity	7.5	%
---------------------------	------	---	------------------	-----	---

Weighted average radial permeability	159.78 md.	Minimum porosity	0.9 %
--------------------------------------	------------	------------------	-------

Weighted average vertical permeability 159.69 md. Maximum radial permeability 1000. md.

Weighted average maximum permeability	159.78 md.	Minimum radial permeability	0.02 md.
---------------------------------------	------------	-----------------------------	----------

Porosity Feet	39.89	Maximum vertical permeability	1000. ft.
---------------	-------	-------------------------------	-----------

Minimum vertical permeability 0.001ml

CORE WITH MAXIMUM PERMEABILITY:

10.0 ml. or greater

between 1.0 and 9.9 ml.
inclusive

less than 1.0 ml.

Footage	2.6'	0.7'	13.0'
---------	------	------	-------

Weighted average porosity	1.22	%	7.50	%	2.42	%
---------------------------	------	---	------	---	------	---

Weighted average radial permeability	1001.	md.	1.1	md.	0.08	md.
--------------------------------------	-------	-----	-----	-----	------	-----

Weighted average vertical permeability	1001.	md.	0.14	md.	0.02	md.
--	-------	-----	------	-----	------	-----

Porosity feet	3.16	5.25	31.48
---------------	------	------	-------

1998

CHEMICAL & GEOLOGICAL LABORATORIES LTD.

Operator L.B. Oils

Well No. N.W.T. Escarpment Lake No.3

Lab No. 7778

Date Jan.18, 1956

Sample Number	Midpoint of Sample in Ft.	Representative of Feet	Footage Rep.	Core Wt. Gms.	Permeability md.		% Porosity	Density Pores. Matrix Ft.	Description
					Vertical	Radial			
Core Number 2				1372.4 ⁺ -1380.0 ⁺	Recovered 7.3'				
1	1373.3	1372.4-1374.0	1.6	—	0.002	0.003	1.2	1.92	C VI St
2	1375.0	1374.0-1375.5	1.5	—	0.002	0.003	1.1	1.65	C SI
3	1376.4	1375.5-1377.0	1.5	—	0.002	0.004	2.3	3.45	C SI
4	1378.0	1377.0-1378.8	1.8	—	0.003	0.004	1.2	2.16	C SI
5	1379.5	1378.8-1379.7	0.9	—	0.001	0.002	0.9	0.81	C SI
Missing	—	—	0.3	—	—	—	—	—	—
Core Number 3				1380 ⁺ -1384 ⁺	Recovered 4.0'				
6	1381.2	1380.0-1382.0	2.0	—	0.009	0.01	0.9	1.8	C SI
7	1382.7	1382.0-1384.0	2.0	—	1000. †	1000. †	1.1	2.2	VF SI
Core Number 4				1384 ⁺ -1387 ⁺	Recovered 3.0'				
8	1384.4	1384.0-1384.6	0.6	—	1000. †	1000. †	1.6	0.96	VI SI
9	1386.6	1384.6-1387.0	2.4	—	0.01	0.02	4.3	10.32	C SI S
Core Number 5				1387 ⁺ -1389 ⁺	Recovered 2.0'				
10	1387.4	1387.0-1387.9	0.9	—	0.20	0.93	7.3	6.57	C SI S
11	1388.2	1387.9-1388.6	0.7	—	0.14	1.1	7.5	5.25	C SI S
12	1388.8	1388.6-1389.0	0.4	—	0.10	0.13	7.0	2.8	C SI S

CORE DESCRIPTION SYMBOLS:

C Cracks
 SI Slightly Intergranular
 St Stylolite
 VF Open Vertical Fracture
 S Stained

CHEMICAL & GEOLOGICAL LABORATORIES LTD.
10568-114th Street, Edmonton, Alberta 2706 Centre Street N., Calgary, Alberta
Phones 25624-42562 Phone 76149

ANALYTICAL REPORT

From L.B. Oils
Address
Other Pertinent Data N.W.T. Escarpment Lake No.3

Product
Date

Analysed by Chemical & Geological Labs. Ltd.

Date January 18, 1956 Lab. No. 7773

OIL AND WATER SATURATION

<u>Sample Number</u>	<u>Depth Feet</u>	<u>Residual Saturation</u>		<u>Barrels Per Acre Ft.</u>		<u>Porosity Percent</u>
		<u>% Water</u>	<u>% Oil</u>	<u>Water</u>	<u>Oil</u>	
9	1384.6-1387.0	2.79	35.12	9.3	117.	4.3
10	1387.0-1387.9	9.45	28.63	54.	162.	7.3
11	1387.9-1388.6	5.07	53.73	29.	313.	7.5
12	1388.6-1389.0	1.86	71.71	10.	389.	7.0

Notes: Results shown above were obtained from core on which no steps had been taken to ensure preservation of original fluids.

CHEMICAL & GEOLOGICAL LABORATORIES LTD.

REPORT ON CONNATE WATER BY EVAPORATION METHOD

Operator: L.B. Oils

LABORATORY REPORT NUMBER: 7778

Well No. N.W.T. Escurment Lake Number 3

60° 36' 05" N. Lat.

LOCATION: 116° 13' 19" W. Long.

DATE: January 19, 1956.

<u>Sample No.</u>	<u>Depth Feet</u>	<u>Effective Porosity %</u>	<u>Permeability Millidarcies</u>	<u>Connate Water % Pore Volume</u>	<u>Calculated Surface Area Kozeny Equation $S_a \text{ CM}^2/\text{CM}^3 (10^3)$</u>
9	1384.6-1387.0	4.3	0.02	40.8	10.5
10	1387.0-1387.9	7.3	0.93	35.4	2.0
11	1387.9-1388.6	7.5	1.1	32.1	1.9
12	1388.6-1389.0	7.0	0.13	39.2	5.3

WATER ANALYSIS REPORT

Sample DescriptionWell name and number N.W.T. Escarpment Lake No. 3Well location 116° 13' 30" W 60° 36' 58" N Field or area May River N.W.T.Operating company N.W.T. Petroleum Ltd.Sample obtained by J. G. Grace Date December 14, 1955Sample obtained from Swab run casing DST 5Interval tested 150' - 1550' Formation Presqu'ile DolomiteOther information The swab lifted a long column of black, salty, sulphurous water. The sample was taken from near the end of the run.Appearance of sample 1 1/2 inch of black mud in a one quart jar.Date sample received December 16, 1955 Date of report December 22, 1955Analysis Results

	<u>Mg/liter</u>	<u>Meq/liter</u>	<u>Equivalents, %</u>		
$\text{Na}^+ + \text{K}^+$	<u>20,626</u>	<u>599.1</u>	<u>39.2</u>	Density, 60°F	<u>1.054</u>
Ca^{++}	<u>3334</u>	<u>166.8</u>	<u>7.3</u>	pH	<u>7.2</u>
Mg^{++}	<u>0.0</u>	<u>0.3</u>	<u>0.5</u>	H_2S	<u>trace</u>
Cl^-	<u>138,530</u>	<u>1386.6</u>	<u>47.4</u>	Resistivity, 77°F	<u>0.106</u>
SO_4^{--}	<u>2587</u>	<u>53.9</u>	<u>2.3</u>	(Ohm-meters) (25°C)	
HCO_3^-	<u>404</u>	<u>6.6</u>	<u>0.3</u>	Total solids	
CO_3^{--}	<u>0</u>	<u>0</u>	<u>0.0</u>	at 110°C (230°F)	<u>69,420</u>
Solids	<u>66,530</u>			at 180°C (360°F)	
(Calc)				after ignition	<u>66,220</u>

Palmer Hypothetical CombinationsPrimary salinity, % 76.4Secondary salinity, % 21.0Primary alkalinity, % 0.0Secondary alkalinity, % 0.3Chloride salinity 94.8Sulfate salinity 5.2

W. E. Harris

Department of Chemistry

University of Alberta

Edmonton, Alberta.

WATER ANALYSIS REPORT

Sample Description

Well name and number Mac.T. Escarpment Lake number 3
 Well location 116° 13' 19" W
60° 36' 58" N Field or area Hay River, N.W.T.
 Operating company I.M.T. Petroleum Ltd.
 Sample obtained by A.J. Bergquist Date December 11, 1955
 Sample obtained from DST 4
 Interval tested 1360' - 13:00 Formation Slave Point Limestone
 Other information _____

Appearance of sample 1/4 inch of black mud in a 1 quart jar.
 Date sample received December 16, 1955 Date of report December 22, 1955

Analysis Results

	Mg/liter	Meg/liter	Equivalents, %		
Na ⁺ + K ⁺	<u>10,333</u>	<u>797.1</u>	<u>43.3</u>	Density, 60°F	<u>1.041</u>
Ca ⁺⁺	<u>1119</u>	<u>55.8</u>	<u>3.0</u>	pH	<u>6.7</u>
Mg ⁺⁺	<u>827</u>	<u>68.0</u>	<u>3.7</u>	H ₂ S	<u>Trace</u>
Cl ⁻	<u>31,730</u>	<u>394.8</u>	<u>48.6</u>	Resistivity, 77°F	<u>0.14</u>
SO ₄ ⁼	<u>1</u>	<u>0</u>	<u>0.0</u>	(Ohm-meters) (25°C)	
HCO ₃ ⁻	<u>1595</u>	<u>26.1</u>	<u>1.4</u>	Total solids	
CO ₃ ⁼	<u>0</u>	<u>0</u>	<u>0.0</u>	at 110°C (230°F)	<u>54,150</u>
Solids (Calc)	<u>53,395</u>			at 180°C (360°F)	
				after ignition	<u>51,820</u>

Palmer Hypothetical Combinations


Primary salinity, % 86.6
 Secondary salinity, % 10.6
 Primary alkalinity, % 0.0
 Secondary alkalinity, % 2.8
 Chloride salinity 100
 Sulfate salinity 0

W. E. Harris
 Department of Chemistry
 University of Alberta
 Edmonton, Alberta

Casing Report

NAME OF WELL N.W.T. Escarpment Lake #3

DATE December 1st, 1955



Make of Casing Stewart & Lloyds
 Size 7 Weight 17# No. of Threads 8
 Short or Long Threads Grade J-55 Range 2 & 3
 Make and Type of Casing Shoe Baker Float Welded on? Yes
 Make and Type of Collar Baker Guide Welded on? Yes
 Centralizers 2 not 1 each on 1st & 3rd joints

Welding—Electric Acetylene
 No. of Joints Welded 2
 Welding Co. Gen. Petroleum Operator R. Steiner
 Scratchers at N/A

Calcium Chloride Added nil
 Aquagel Added nil
 Cementing Co. General Petroleum
 Cementer Bergquist Helper Wigley & Porter
 Drive Bushing Elevation 887

Distance Drive Bushing to Ground Level 6.33 Ft.
 Total Amount of Casing Used (including Landing Joint) 1346.28 Ft.
 Distance Top of Casing Landed Below Kelly Drive Bushing 9.00 Ft.
 Total Amount of Casing Left in Hole 1335.58 Ft.
 Depth of Shoe Below Drive Bushing 1344.58 Ft.
 Time Rigging up to Run Casing 1 Hrs. Time Casing Started in Hole 5:15 A.M.
 Time Running Casing 12 Hrs. Time Started Circulating 6:15 P.M.
 Time Stopped Circulating 7:58 P.M. Time Started Cementing 8:17 P.M.
 Time Cement in Pipe 8:52 P.M. Time Plug on Bottom 9:29 P.M.
 Plug Measured into 1308.35 ft. by Wire Line or displaced with Bbls.
 Bumped on Guide Collar or Baffle Plate with 500 P.S.I.
 Number of Sacks Cement Used 60 Sacks: Hours Cement Set 48 Hrs.
 Method of Cementing Plug Displacement Cement Returns? NO Yes or No.
 Casing Landed in Clamps, Casinghead, Casing Suspender (State Make)

REMARKS:

Cement Slurry averaged 14.2 lb/ft. S. Gal.

Cold weather and Range 3 pipe slowed down operations. Temp. 32° F.

Engineer/Toolpusher

A.J. Bergquist

MUD RECORD

86

Date	Depth	Mud Wt. No./U.S. Gal.	Visc.	Gel.	H ₂ O Loss cc.	Filter Cake 1/32"	pH	Additives
Nov. 14	17	8.5	45/38	52/42	10.0	1	7.0	
Nov. 15	30	8.5	39	41	11.0	1	6.8	
15	30	8.5	35/37	38/40	-	-	-	(Ream)
15	30	8.5	35/33	40/34	-	-	-	200# Drilgel
Nov. 16	35	8.5	36	38	10.2	1	6.8	300# Drilgel
16	35	Repairs to motor						
Nov. 17	35	"	"	"	"	"	"	
Nov. 18	35	"	"	"	"	"	"	
Nov. 19	35	8.6	53	60	-	-	-	600# Drilgel
Nov. 20	48	8.7	50/52	54/56	10.6	1	7.0	500# K-Gel
20	48	8.8	52/54	57/60	-	-	-	
20	57	8.9	55/50	62/58	12.4	2	8.0	
Nov. 21	80	8.9	52/48	59/55	9.8	1	7.0	200# K-Gel
21	80	8.9	50/54	57/61	-	-	-	
21	117	8.9	54/62	60/70	11.3	1	8.0	
Nov. 22	238	9.1	50/53	56/60	10.0	1	7.2	Water
Nov. 23	365	9.5	54/60	63/70	9.6	1	7.2	
23	365	9.5/10.0	55/78	64/90	-	-	-	
23	477	10.0/9.9	99/78	120/92	10.4	1	8.0	100# Quebracho, 5 bbls Water
Nov. 24	598	10.1/10.2	74/90	84/110	10.2	2	8.0	50# Quebracho
24	598	10.2/10.3	60/98	70/110	-	-	-	
24	620	-	-	-	8.4	1	8.0	
Nov. 25	691	10.2	110/100	128/114	9.0	2	7.6	Water, 50# Quebracho
25	691	10.3/10.8	95/175					
			110/210	-	-	-	-	
25	761	10.8/11.0	280/112					
			350/290	8.4	2	7.2		100# Quebracho, 100# Soda Bi-Carb.

MUD RECORD

87

Date	Depth	Mud Wt. No./U.S. Gal.	Visc.	Gel.	H ₂ O Loss cc.	Filter Cake 1/32"	pH	Additives
Nov. 26	812	11.0/11.2	175/185					
			280/300	8.4	2	7.2	100# Quebracho	
		Stopped drilling - could not control viscosity.						
Nov. 26	812	11.2	300	600	-	-	-	
26	812	11.2	221/120					
			321/200	8.1	2	8.0	100# Quebracho, 100# Bicarb.	
							10 bbls Water	
Nov. 27	855	10.9	160/120					
			250/209	9.0	2	7.4	Water	
27	855	10.7	57	68	-	-	-	
27	926	10.9	63/78	90/110	7.7	1	7.4	Water, 50# Quebracho
Nov. 28	1043	10.8	67/48	82/55	10.0	2	7.4	
28	1043	11.0/11.3	50/70	58/100	-	-	-	
28	1142	11.4	70/78	100/108	8.2	2	8.0	Water, 50# Quebracho
Nov. 29	1227	11.3	90/55	130/67	10.0	2/32	8.0	Water
29	1227	11.2	58/65	74/97	-	-	-	
29	1276	11.3	66	96	8.2	2	8.0	Water
Nov. 30	1323	11.4	65	73	9.0	2	8.0	
30	1323	11.4-11.7	67/76	78/96	-	-	-	
30	1344	11.7	68	90	9.2	2	8.0	Water
Dec. 1	1345	11.7	69	89	9.4	2	8.0	
1	1345	Run Casing						
Dec. 2	1345	W.O.C.						
Dec. 3	1345	W.O.C.						
Dec. 4	1345	Work on mud tanks						
Dec. 5	1345	Mix mud						
								15 bbls Diesel, 12 bbls Water, 900# No Block

MUD RECORD

89

Date	Depth	Mud Wt. No./U.S. Gal.	Visc.	Gel.	H ₂ O Loss cc.	Filter Cake 1/32"	pH	Additives
Dec. 5	1345	7.9	50	-	-	-	-	300# No Block, 15 bbls Diesel
	Mix Mud							18 bbls Water, 1200# No Block
Dec. 6	1345	7.9	47	50	1.1 cc Oil	nil	-	7 bbls Diesel, 7½ bbls Water, 600# No Block
6	1345	7.9	45	48	-	-	-	
6	1350	7.9	48/50	51/52	-	-	-	
Dec. 7	1370	8.0	48	50	6.2*	-	-	8 bbls Diesel
	* W.L. (2.6 cc H ₂ O - Bal. - Diesel)							
7	1370	8.0	50/47	53/49	-	-	-	
7	1377	7.9	48	50	5.8*			
	* W.L. (.8 cc H ₂ O - Bal. - Diesel)							
Dec. 8	1377	8.0	44	48	8.2*			
8	1377	Testing						
Dec. 9	1377	7.8	49	51	4.6*			2 bbls Diesel
	* W.L. (.4 cc H ₂ O - Bal. - Diesel)							
9	1381	Coring						8 bbls Diesel
Dec. 10	1381	Testing						
10	1387	7.7	40	-	4.5*			5 bbls Diesel
	* W.L. (all Diesel)							
Dec. 11	1389	Testing			5.0*			8 bbls Diesel
	* W.L. (1 cc H ₂ O - Bal. - Diesel)							
11	1389	7.7	36	-	-	-	-	
Dec. 12	1436	7.7	37	-	5.6	(all diesel)		3 bbls Diesel
12	1436	7.8	39/45	-	-	-	-	
12	1488	7.8	48/63	65	6.2	(all Diesel)		
Dec. 13	1537	7.8	39/37	-	6.4	(all Diesel)		

MUD RECORD

[illegible]

GREGG'S FIELD NOTES ON THE
CORING, TESTING AND DRILLING OF THE
SLAVE POINT AND PRESQU'ILE FORMATIONS IN
N.W.T. - ESCARPMENT LAKE #3

Dec. 5, 1955 Left Edmonton at 7:20 A.M. for Hay River via C.P.A. Flight 41. Arrived Hay River at 11:45 A.M. Art Bergquist met me at the airport and after stopping and doing other business we drove to the rig by 5:30 P.M. Crew was mixing "No-Blok" drilling fluid, a water-in-oil emulsion. The first batch (15-45 gal. bbls. diesel fuel approximately 15 bbls. of water and 12 six of "No-Blok") tested as follows:

Density	- 7.85 lbs./USg
Viscosity	- 50 secs. API, funnel
Filter Loss	- 1.1 cc. oil
Cake	- very thin film of unconsolidated solids

Crew finished installing B.O.P., mud tank and cleaning boiler. Weather clear, - 18° F.

Dec. 6, 1955 Crew finished mixing mud, a total of 37 (45 Imp. gal.) drums of diesel fuel, approximately the same amount of water and 3,000 lbs. of "No-Blok" were mixed. The density was 7.9 lbs./USg and the viscosity 49 seconds API, funnel. A 5-min. funnel gel was 52 seconds. A cement stoppage in the hole was found at 1291'. Starting at 7 A.M. this contaminated cement, the plug, baffle-plate, cement and the shoe were drilled out very successfully by 10 A.M. The bottom of the hole was found at 1345'. The hole was circulated until 11:30 A.M. and then the bit was pulled by approximately 1:30 P.M. The junk-sub was full and contained only shale and limestone cuttings - no metal was seen. The core barrel was picked up, steamed out and completely serviced by Art Bergquist and crew. New O-rings, diaphragm, swivel head and core retainer were installed. The core bbl. was started into the hole at 4:05 P.M. - the pipe was tallied in.

Following drilling the cement the "No-Blok" fluid contained grains of Portland cement. The mud showed no apparent change while drilling out. However, a filter-loss test (A.P.I.) was run and in 30-minutes the loss was 1.1 cc. of oil. This test was continued for 5 hours in the Zacher tester. The final loss was 4.8 cc. of oil and 2 cc. of water. The water loss seemed to increase with time. Upon inspecting the cake it was found that the cement particles had settled on to the filter paper likely increasing cake permeability. In addition there appeared to be some separation or deterioration of the emulsion. The crew was requested to clean the settling ditch of cement cuttings and to keep drilling fluid circulating within pits when tripping.

GREGG'S FIELD NOTES (CONT'D)

Dec. 6, 1955
cont'd

Gregg walked to Escarpment Lake 1 just before noon. The well-head valve was opened but no 'blow' or audible sound occurred.

At 1365', estimated top of porosity, the hydrostatic pressure will be $1365' \times 0.433 \times \frac{7.9}{8.33} = 560$ psig. This

should just control, at static conditions, the estimated Slave Point formation pressure of 550 psig. We wish to just control the influx of formation fluids and also keep flushing of the cores to a minimum.

The core barrel was run almost to bottom by 7:30 P.M. It hung-up on cuttings at approximately 25 ft. off bottom but was rather easily circulated to bottom without rotating. Bottom was found at 1344' according to today's tally and at 1345' according to calculations which used the average of December 5 and December 6 drill-pipe tallies.

A large quantity of cement cuttings were shovelled from the settling ditch and tank while circulation, prior to coring continued.

Started to core at 10:05 P.M. The Slave Point limestone cored at the rate of 12 - 15 minutes/ft. with approximately 6,000 lbs. weight, 70 - 80 rpm. The Gardner-Denver pump (4 1/2" x 8") was running at 68 - 70 spm. and the discharge pressure was 250 psig.

Dec. 7, 1955

The "No-Blok" drilling fluid was tested at 1:30 A.M. It had a density of 8.0 lbs./USg., and API filter loss of 2.1 cc. oil and 0.5 cc. water. The cake and fluid contained fine cement and diamond-bit cuttings. Diesel fuel was started into the mud at the rate of 1.45 gal. drum per 1/2 hour. Five drums were added. Core was cut to 1370' by 4:47 A.M. A drilling 'time-break' occurred at 1365', suggestive of porosity. No definite show of gas or oil was seen in mud.

At 6:00 A.M. the drilling fluid had a viscosity of 47 secs. Marsh funnel (A.P.I.), a density of 8.02 lbs./USg and a filter loss of 2.0 cc. of water and 3.6 cc. oil. The suction pit had to be cleaned out and the mud reconditioned in preparation for a possible test.

Reconditioned mud for 8 1/4 hours. After the suction pit was cleaned and "No-Blok" settlings were shovelled under the suction, 3 additional 45 gal. drums of diesel fuel were added to the system and suction-pit fluid was well stirred with jet. The suction was raised and cuttings were removed from system by placing a screen-filter in the settling ditch. By 1:15 P.M. the system was free of cuttings but contained cement fines. It had a filter loss of 5 cc. diesel / 0.8 cc. water, a density of 7.9 lbs./USg and a viscosity of 48 seconds API funnel. A few hours earlier the filter loss had been 3.6 cc. diesel and 2.6 cc. water.

92

GREGG'S FIELD NOTES (CONT'D)

Dec. 7, 1955
cont'd

The cement cuttings from 'drill-out' were left in the mud thru lack of a shale-shaker and improper settling of cuttings. Cuttings had been recirculated thru mud from 7 A.M. December 6 until approximately 12 midnite December 7, 1955, a total of approximately 41 hours. There was no more "No-Blok" available on lease to improve the emulsification of water in the drilling fluid so fluid loss remained high but did not seem to adversely effect the mud. Since the formation pressure-overbalance was low (20-30 psig) it was felt that formation 'blockage' would be negligible.

Core #1, 1345' - 1370', 25' recovered, was pulled between 1:15 and 3:30 P.M. The core was dense limestone with the odd spot of bleeding oil from 1 vertical crack at 1346'-47' and small vugs. No markers were apparent but slight, indefinite evidence of lime sand appeared between 1365' - 1370'. A test was not warranted.

Core #2, 1370' - 1377', 7' recovered, was cut by 12 midnite.

Dec. 8, 1955

The hole was circulated for 1 1/4 hours and the core was hoisted by 3:15 A.M. The core bled oil at various points. The porosity was very low and also the permeability. The shale lamination marker was found at 1376' / (-439'), about 5' lower than in Escarpment Lake 1. It was decided that the zone should be tested. The tester was picked-up and serviced between 4:45 A.M. and 9:15 A.M. The tester was on bottom by 11:15 A.M. By 4 P.M. the tester had been set twice and the drill pipe ready to be swabbed. The tool was run without a 'shatter' disc but contained the retaining valve. The 1st swab run was almost dry but the 2nd run brought mud fluid. Five runs were made by 5:15 P.M., with only one producing mud fluid. New rubbers were installed on swab and the last of the five runs was pulled in 'high' gear. The tester sat undisturbed until about 7 P.M. when another swab run was made without recovery. Another run was made by 11:00 P.M. with similar results. It was decided to pull the tester at midnite since no gas or oil entry was apparent from the zone 1345' - 1377'.

Dec. 9, 1955

After further difficulty with hauling water for the boiler, the tester was pulled loose at 5:20 A.M. It was out of the hole by approximately 7 A.M. Seven singles (approximately 215') of drilling fluid were recovered without sign of oil or gas. Samples were taken at top and bottom of the fluid column. The bottom-hole thermometer read 91-92°F. Previous to pulling the tester the hole had not been swabbed since approximately 11 P.M. 8-12-55. No blow was noticeable at end of flare line by time tester was pulled.

97

GREGG'S FIELD NOTES (CONT'D)

Dec. 9, 1955

cont'd

The core barrel was run in by 11:15 A.M. and the mud was circulated and conditioned until 12:30 P.M. The level in the suction pit had dropped and in lowering the pump suction to break circulation the cement and cuttings were again picked up. Ten barrels (45 gals. each) of diesel fuel were added to the mud system and the screen technique in the settling ditch and raising the pump suction permitted cleaning the circulating fluid. Tests showed the mud density was 7.8 lbs./USg, the viscosity 50 seconds A.P.I. funnel and the filter loss was 4.2 cc. diesel fuel plus 0.4 water.

Diamond core #3, 1377' - 1381', was cut in 1 1/4 hours and the hole was circulated for 1 1/2 hours. Core #3 was hoisted by 5:45 P.M. and 4' of core were recovered. The lower 26 inches of core contained porosity estimated to be between 5 and 8%. It bled high-gravity crude oil freely over this length. The core showed yellowish-green fluorescence strongly over the same porosity interval. A vertical fracture ran thru this interval also. There was an 8" long vertical fracture at the top of the core. A Stylolite existed at 18" from the top and one at the base. Secondary solution crystals appeared along the fracture plane in the porous interval. The core barrel was measured out of the hole: Core bbls. 30.30' / Drill Pipe 1344.83' / Kelly Down 8.13' - 1383.26'. This depth measurement will be checked again before it is accepted.

It was decided to run D.S.T. #2, 1372' - 1381'.

Tester Started in Hole	7:15 P.M.
Packer set at	10:50 P.M.
Swab run 1	12:00 Midnite - much drilling fluid

Dec. 10, 1955

2	12:08 A.M. Air only
3	12:30 A.M. Air only
4	1:33 A.M. Little drilling fluid 1/2 bbl.
5	1:40 A.M. Little drilling fluid 1/2 bbl.
6	1:50 A.M. 1/2 bbl. drilling fluid
7	2:15 A.M. 3/4 bbls. drilling fluid
8	2:25 A.M. Air only
9	2:32 A.M. Air only
Swab run 10	2:42 A.M. Air only
	3:30 A.M. No air or gas blow at end of swab line

GREGG'S FIELD NOTES (CONT'D)

3:30 A.M. (cont'd) to mud tank
8:00 A.M. Tester pulled loose
9:30 A.M. Tool out of hole
Fourteen singles
(425') of drilling
fluid were re-
covered. No trace
of oil and gas.
Samples taken top
and bottom of the
column. A leak was
found at the 11th
joint above the
tester. This leak
probably permitted
the drilling fluid
entry following
'swab dry' at 3:30 A.M.

The maximum recording thermometer run in the tester showed 90°F. The maximum hydrostatic pressure due to the mud column was 580 psig. The valve was open 9 hours and 10 min. The diamond-core barrel was run into the hole by 12 noon. A new pipe tally showed that bottom was at 1384.11' K.B. This checks the tally of 9-12-55 which was taken while pulling Core #3. The tally taken while coming out of the hole on 9-12-55 was 1384.03', following a corrected measurement on the kelly.

Core #4, 1384'-1387', was cut between 2:00 and 2:49 P.M. The weight on the bit was reduced to 3,000 lbs. from the previously used 6,000 lbs. and still the core cut @ rate of 20', 16' and 13' per foot. Other caving variables remained approximately the same.

2:30 P.M. Drilling fluid density 7.7 lbs./USg, viscosity 40 seconds and filter loss 4.5 cc. diesel fuel and negligible water.

3:50 P.M. Started out of hole with Core #4 following 1 hrs. circulation. Five 45 gal. drums of diesel fuel were added to circulating system.

5:15 P.M. Core #4 was recovered, 1384' - 1387', recovered 3 feet. 1384' - 1384'7" oil stained porosity; 1384'7" - 1385' 8 1/4", dense ls.; 1385' 8 1/4" - 1387' 1/4", porous limestone readily bleeding oil, gas and salt water. Core tested salty from 1384' 9" (stylolite here) to 1387'.

8:00 P.M. Tester started in hole for D.S.T.#2

9:15 P.M. Packer set with base of rubber @ approximately 1378'

9:49 P.M. Swab No. 1 Dry

10:00 P.M. Swab No. 2 Dry, no "blow" following swab run

11:00 P.M. Reset packer

GREGG'S FIELD NOTES (CONT'D)

Overhauled swab

11:25 P.M. Swab # 3 Dry, no blow following swab run
 12:20 A.M. Swab # 4 Dry, no blow following swab run

Dec. 11, 1955

1:45 A.M. After closing top valves on test string for approximately 1 hour a 'bubble' test was run through a 1/2" hose in a pail of diesel fuel. No bubbles were seen in the fuel so it was concluded that fluid was not entering the string. The coating on the swab line suggested that there could be some oil in the pipe.

There was some question about the test being successful. Fluid entry was extremely slow it seemed. This observation did not seem to agree with the productive ability of the zone as indicated by the last three feet of core which was last recovered. It was decided to pull the tester and recheck its functioning and then rerun it without the retaining valve if it seemed justified.

2:00 A.M. The tester was started out of the hole.

3:25 A.M. The tester was out of the hole. 65' of drilling fluid was recovered. Samples were taken at the top and bottom of the column. No gas, oil or salt water were detected. The maximum recording thermometer read 88°F. and the pressure bomb showed that the test should have been mechanically successful. The maximum hydrostatic pressure due to the mud column was 530 psig. The test pressure line fell on the base line of the recorder. Apparently the test was successful. The zone was so 'tight' that it wouldn't produce fluid.

Core #5 was cut from 1387 - 1389' and 2.15' were recovered by 9:45 A.M. The whole core was porous and bled gas and oil freely. Within 1/2 hour of placing core in the box, beads of water (saline taste) began to show on core. Initially core did not taste salty but after beads of water appeared the whole core had a saline taste. The water filtrate from a sample of drilling fluid taken during the 3/4 hour circulation period following cutting core #5, had the same salty taste. The drilling fluid had a density of approximately 7.7 lbs./USgal., a viscosity of 40 seconds API funnel and a filter loss of 4 cc. of diesel fuel and 1.0 cc. of water (salty taste). Some "No-Block" concentrate was dissolved in water. This mixture did not taste salty. It was decided to test. While changing the packer rubber and removing the retaining valve from the tester Phil Porter noticed that the well bore was overflowing slightly. This was checked and it seemed certain that fluid was entering the base of the hole. Drilling fluid flowed from the mud line in a 1/8" - 1/4" stream. It was found that the retaining valve had been plugged with bit cuttings on D.S.T. #3. This may be the reason that no formation fluid was obtained during D.S.T. #3. But if so, there should have been a build-up beneath the plugged valve. (?)

GREGG'S FIELD NOTES (CONT'D)

12:30 P.M. The tester was started in the hole for D.S.T. #4. The tool had a new 5 3/4" rubber and all interior valves were removed. The tool would behave as a production packer in the hole.

Dec. 11, 1955

2:25 P.M. Packer set

3:15-30 P.M. 2 swab runs, 1 long run of drilling fluid
1 dry run

4:10 P.M. Swab 3, 1 long run of black, salty, sulphur water. Sample taken. Bill Wigley estimated that he hit fluid about 1/2 way in.

4:45 P.M. Contact Figures (corrected depths): E.L.3, E.L.1
Shale Laminations 1379.5'(-492.5')(-484.2')
Top of salty taste on

cores 1384.5'(-497.5')(-496')

Top of water bleeding 1386.5'(-499.5')

6:15 P.M. Lost swab in hole when line broke

6:30 P.M. The tester was started out of the hole

CORE DESCRIPTION BY A.J. BERGQUIST AND J.W. GREGG

Dec. 11, 1955 Core #1 1347' - 1372' 4" Recovered 25' 4 1/4"

- 37"; Limestone, dark to medium gray, argillaceous, dense very fossiliferous
- 54 1/2"; Limestone, medium to dark grey, argillaceous, fossiliferous, minor stylolites, dense.
- 17 1/2"; Limestone, as above
- 6"; Limestone, dark grey, argillaceous, slightly brecciated appearance
- 26 1/4"; Limestone, medium to dark grey, argillaceous, extremely fossiliferous, dense. Very dark brown at base.
- 31"; Limestone, dark buff to dark grey, argillaceous, dense.
- 11"; Limestone as above, minor stylolites giving brecciated appearance.
- 11"; Limestone, medium grey, dense, slightly fossiliferous, traces of calcite inclusions.
- 5"; Limestone, brecciated appearance with major stylolyte at base.
- 4"; Limestone, dark to medium grey, argillaceous, dense starting to have fine granular appearance at base.
- 16"; Limestone, grey to medium buff, numerous fine stylolites, very fossiliferous.
- 15"; Limestone medium buff to grey, argillaceous, traces of calcite inclusions, major stylolyte at base.
- 2 1/2"; Limestone, buff to medium grey, fine granular, numerous minor stylolites, traces of pin-point porosity, slightly fossiliferous, few argillaceous striations. Traces of fine vugs, calcite infilled.

GREGG'S FIELD NOTES (CONT'D)

Core #2 1372'4" - 1380' Recovered 7'8"

2'5½"; Limestone, light-buff grey, very fine grained, trace of pin point porosity, fossiliferous, minor stylolytes. At base, calcite infilled vugs containing sealed-off oil.

10¾"; Limestone, dark-grey, argillaceous, slightly oil stained, fossiliferous, calcite infilled vugs, very fine grained, traces of pin point porosity. Shows traces of oil under fluorescence.

2'2½"; Limestone, dark-buff grey, fine grained, fossiliferous. Oil stains seen around fossils on breaking core.

Major stylolite @ 1376'.

4"; Limestone, black to dark grey, argillaceous, fossiliferous with scattered points of fair porosity. Oil staining around pores.

21½"; Limestone, dark to light grey, minor stylolytes throughout with shale lenses at 1379' 1" to 1379' 3", 1379' 3¾" and 1379' 4½". These lenses form a useful marker. Last 1½" very argillaceous and dense. The shale lenses slope approximately 3/32" in 2¾". No oil staining.

Core #3 1380' - 1384' Recovered 3' 11½"

9"; Limestone, medium to light grey, very fine grained, fossiliferous, oil stained, vertical fractures. Dark argillaceous striations over 2/3 of interval.

1' ½"; Limestone, medium to light grey, very fine grained, dense.

Remainder - Limestone, light grey, very fine grained with traces of pin point porosity, oil stained. Very fine argillaceous striations, fossiliferous. Vertical fracture throughout. Major stylolyte at 1381' 5½" and at base of core. Salty taste throughout core.

Core #4 1384' - 1387' Recovered 3' 1"

Limestone, medium grey

7"; Oil stained, medium granular, porosity, vertical fractures.

2"; Fine granular porosity with traces of pin point porosity. Slight trace of oil staining.

6"; Medium to coarse granular, slightly argillaceous, with fair porosity; bleeding oil, water and gas as in core #5

Major stylolytes at 1384' 9" and 1385' 1½"

Salty taste on core starts at 1384' 9" and continues to base of core.

GREGG'S FIELD NOTES (CONT'D)

Core #5 1387' - 1389' Recovered 2.15'

Limestone, dark grey, porous, coarse granular, extensive but slow, bleeding of oil, gas and salt water. Whole core shows high gravity, live oil covering surface. The oil fluoresces a light green. Whole core tastes salty.

These core descriptions were written hours and days following removal of the cores from the barrel. Some oil stained intervals of minor importance may have been missed in the descriptions since the oil above 1386.5" was colorless and bled out of the core for a few hours and then evaporated., leaving the core dry. However, the main bleeding sections persisted over a long time and still were apparent at time of core description. The "No-Blok" drilling fluid permitted ease of core cutting, didn't flush the cores greatly and gave a core which carried no mud sheath. The drilling fluid could be easily wiped from the cores at time of recovery. The diesel oil in the drilling fluid had no fluorescence and so did not interfere with the identification of the formation crude (light green fluorescence).

11:45 P.M. Tester out of hole. Recovered ~~part~~ of King oil-saver and swab from bottom of the pipe. Temperature 26°F. below zero. Recovery from the test was black, salty sulphur water. No oil or gas were seen. A sample of the water was taken. The bottom-hole temperature was 96°F. and the pressure chart showed a hydrostatic pressure of approximately 480 psig and a formation static pressure of approximately 500 psig.

12 Dec. 1955

4:00 P.M. A 6-1/8" CWS bit was run to bottom by 3:15 A.M., and drilling commenced at 1389'. The limestone from 1389' - 1394' drilled at the rate of 7'-9'/feet and then the penetration rate slowed down to 11-13 minutes/feet. It would appear that the lowermost porous zone in the Slave Point limestone extended from 1386.5' to 1394' according to core #5 and drilling time. The formation drilled more slowly than expected. From 1389'-1450' penetration rate averaged 12-15 minutes/feet. The weight on the bit was 8,000-10,000. The ten-foot cutting samples appeared to be typical Slave Point limestone. A few specks of green shale appeared in the 1430'-1440' sample. A circulated sample was obtained from 1442' to check to see if more shale was being drilled.

20

GREGG'S FIELD NOTES (CONT'D)

The "No-Blek" drilling fluid was still in use even though it now contained 6-10 bbls. of salty, sulphurous water from the Slave Point porous zone. The filter loss was 5.4 cc. diesel oil with no water.

The logs on Escarpment Lake 1 were reviewed so that no porous zones would likely be missed before entering the Presquile porosity.

11:30 P.M. The Slave Point Limestone drilled slowly at an average rate of 14-15 minutes per foot. Samples were lagged 1' per 100 feet of depth and were caught from the flow line at the end of a ten foot interval. A composite sample was taken between 1470'-1480' by shaking the mud ditch screen into a pail periodically while drilling the interval. In addition a lagged sample was caught at 1480'. The double sample procedure, is to continue while drilling to Presquile coring point so that the Green Shale marker will not be missed.

13 Dec. 1955

9:16 A.M. Finished drilling at 1537'. Top of the Presquile dolomite at 1535'-36'. Top of "Apple Green" shale was found by drilling time 'break' at 1520'-21' and by catching two foot samples. The first few specks of "Apple Green" shale were seen in the 1518'-1520' sample. We placed the top of the "Apple Green" shale at 1520'. This shale bed, according to samples, extends to the top of the Presquile. That is, it is 15'-16' thick. This is 3 to 4 times the thickness of the same bed which was found in Escarpment Lake 1. The top of the Presquile lies 10 feet, with respect to mean sea level, lower than in Escarpment Lake 1. An upper shale bed 1507.5' - 1510 1/2' is easily distinguished from the "Apple Green" shale marker bed. The upper bed is a dull pale green while the lower marker bed is a brilliant, bluish-green color.

A sample was circulated from bottom. The Presquile dolomite was easily recognized. After circulating for two hours the bit was hoisted out of the hole by 1:30 P.M.

9:45 P.M. The core barrel was measured into the hole by 9:15 P.M. after 5 hours reaming. Bottom was checked at 1537'. The hole had to be reamed from 1389'-1537' since a 6-1/8" diamond bit will not follow a 6-1/8" CWS Tri-cone bit. By 9:25 P.M. the diamond bit was on bottom and started to cut core #6. The tri-cone bit came

100

GREGG'S FIELD NOTES (CONT'D)

out of the hole in good condition except for loose cones. It was on bottom for about 30 hours with about 10,000 lbs. weight carried. Coring time suggested that there was about 5' of porosity from 1539' to 1544'. Some drilling fluid might have been lost after entering this zone.

14 Dec. 1955 11:55 A.M. Rapidly lost circulation at 1550.5'. Only entered lost circulation zone about 2 inches. Drilling fluid dropped out of sight in casing. The density of the fluid was 8.0 lbs./USg.

12:30 A.M. Pulled 7 singles and tested blow-out preventer. It closed properly and held 500 psig pressure.

Approx. 2:00 A.M. Core barrel out of the hole with Core #6, 1537' - 1550.5'. Cut 13.5'. Recovered 11.5'. The core consisted of highly vugular and cavernous dolomite with anhydrite infilling. Intergranular porosity was also present. Calcite crystals were contained in many vugs. Jet black, shiny, solid material was also seen surrounding the calcite crystals in a few vugs. The core contained oil staining within the vugs and porosity which had not been completely washed by the drilling fluid. The oil appeared very similar to that seen previously in the Slave Point porosity. The oil was brownish, appeared to be of high gravity and had a light green fluorescence. This fluorescence seemed to tend toward bluish-green rather than the yellowish-green of the Slave Point crude. There was no detectable salty taste anywhere on the core, nor was there other evidence of salt water. There were "Apple Green" shale and grey shale inclusions in the core.

Presquile Markers

Escarpment Lake Wells:

	#1	#2	#3
K.E.	896	890	887
"Apple Green" Shale	(-625')		1520'(-633')
Presquile	1535'(-639')	1510(-620')	1535'(-648')
Top of Porosity	1544'(-650')		1538'(-651')

GREGG'S FIELD NOTES (CONT'D)

4:15 A.M. Tester started into hole for D.S.T.#5.
Tailpipe including bomb, subs, perforations
(31.25') and blank pipe - 47.38'.
Test interval 1550.5 1503.1' - 1550.5'

-47.4
1503.1

The packer contained no shatter disc nor retaining valve.

. . .
. The salt water from the Slave Point porosity was added to the "No-Elok" drilling fluid it has had a filtrate loss of 4-6 cc. of diesel fuel, without water. The filter cake again became very thin and contained negligible cement particles. The cement fines seem to have finally been dropped likely due to keeping greater fluid volume in the suction pit and hence able to keep the pump suction farther off bottom. "No-Elok" has been a satisfactory drilling fluid. It has been very easy to work with during cold weather. The men have not complained about working with it, although after a week and one-half it has soaked into their clothes. It has passed through to their underwear at the knees. A shale-shaker on the rig would help greatly with operation and also save time in circulating to clean mud and prevent plugged valves and perforations during tests.

6:00 A.M. The packer was set with full weight (17,000 lbs.) of 3½" drill pipe.

7:30 - 8:50 A.M. Pulled 5-6 swabs, first of drilling fluid and the the last run was entirely dead, black, sulphurous, salt water. The well flowed salt water rapidly into the drill pipe without sign of oil or gas. Core #6 was examined again for salty taste. By 9:00 A.M. salinity could be detected as high as 1538'. It seems that the saline taste on both the Slave Point and Presquille cores only becomes apparent after the core has been out of the bore for some time.

Samples of drilling fluid and salt water recovered on the various tests were packed ready for transport to Edmonton by J. Gregg.

142

GREGG'S FIELD NOTES (CONT'D)

10:30 A.M. The packer was pulled loose and the drill pipe was started out of the hole to end D.S.T. #5.

11:00 A.M. Rudy Steiner and J. Gregg left for Hay River.

4:00 P.M. J. Gregg left Hay River via C.P.A. Flight 42 for Edmonton.

7:45 P.M. J. Gregg arrived in Edmonton.

Respectfully submitted,

J. W. Gregg

December 14, 1955

D I S T R I B U T I O N

Twelve copies of the foregoing report were completed in April, 1956, and were distributed as follows:

Copy No. 1	Northwest Territories Petroleum Limited.
Copy No. 2	New Superior Oils of Canada Limited.
Copy No. 3	Mr. W.L. Brintnell.
Copy No. 4	Dr. J.D. Bateman.
Copy No. 5	Dr. A.B. Irwin.
Copy No. 6	Dr. A.B. Irwin.
Copy No. 7	New Superior Oils of Canada Limited (Engineering).
Copy No. 8	Consolidated Mining & Smelting Co. of Canada Limited.
Copy No. 9	Mr. H.W. Knight (Draper, Dobie Co.).
Copy No. 10	Mr. F.J. Crawford.
Copy No. 11	General Petroleum of Canada Limited.
Copy No. 12	New Superior Oils of Canada Limited.
	1 Machine Copy.

- - - o o o o o - - -

No. 1191 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

[illegible]

Toolpusher _____
Approved by _____

Form 1-1

No. 1190 B

[illegible]

Toolpusher 670-1-99

Approved by _____


This Copy to Conservation Board. (Mail to Calgary Office)

No. 1189 B

Form 1-1

No. 1188 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

REMARKS	Time		
	Start	Stop	Interval
SCHLUMBERGER LOGGING, & WORKING ON TOOLS.	1200		
TORE DOWN PREPARE AROUND FLOOR RAISED BOILER & PUMP HOUSE OUT OF ICE, & BLOCKED ABOVE GROUND THAWED & RAISED BOILER SKIDS OUT OF ICE HELPED SCHLUMBERGER PERSONNEL WITH TOOLS.			
SAWED WOOD		1030	10 1/2
TEAR OUT SCHLUMBERGER	1030		
Company Time	Cont'r Time		
EQUIPMENT, & LOAD TRUCK		1100	1/2
TRIP IN WITH OPEN END PIPE	1100		
TO DROP CEMENT PLUGS		1200	1
PREPARE TO MIX CEMENT	1200		
+ pump plug #1 down.			
Plug #1 1350' - 1454' - 203AA CEMENT			
Dis. w/ 10 BBLs WATER Plug down 205'			
Hauled 10 singles + cir pipe CLEAN			
Company Time	Cont'r Time		
IFELT AT 1010 P.M. @ 1497'			
Plug #2 1412' - 1279' - 303AA CEMENT			
Dis. w/ 9 BBLs WATER			
Plug down @ 1135 P.M.			
Hauled 10 singles + cir pipe CLEAN			
	1200		
			
Company Time	Cont'r Time		

Toolpusher [Signature]

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 1187 B

RIG No. F-52 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WINDOBT DATE DEC 12 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Your — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.		1550											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. ST. ARNEAULT												
Motor-man	R. STEINER												
Floor	J. LEFNEUR												
Floor		MUD	12 Mh.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
Mechanic		Wt.							No. 1	10,686	10,855	Gals.	
Extra		Visc.							No. 2	7,399	7,556	WATER	
Injuries: Nil		Gel.							No. 3	616	556	20 Bbls.	
Fires: Nil		Pump Pressure							No. 4			COAL	
Equip. Trans. or Rec'd		Pump R.P.M.							No. 5			1 1/2 Tons	
		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees		17	6	-	-	NEW	75'	-
		General: SCHLUMBERGER HAVING TROUBLE WITH E-LOG LINE.											

REMARKS	Time		
	Start	Stop	Interval
WAITING ON SCHLUMBERGER	1200	1230	1/2
RIG UP TO E-LOG	1230	100	1/2
SCHLUMBERGER E-LOGGING	100	1200	11
Company Time	Cont'r Time		

Your — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.													
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor		MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
Floor	A. N. ...	Wt.							No. 1			Gals.	
Mechanic	R. STEINER	Visc.							No. 2			WATER	
Extra		Gel.							No. 3			Bbls.	
Injuries:		Pump Pressure							No. 4			COAL	
Fires:		Pump R.P.M.							No. 5			Tons	
Equip. Trans. or Rec'd		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees								
		General:											

REMARKS	Time		
	Start	Stop	Interval
Schlumberger Logging	1200	630	6 1/2
Load down logging tools	630	645	1/4
Run the (open end) to line	645	745	1
Time Kelly pumped 100 bbls	745		
Enter before line still logging			
some water in hole clean			
Two loggers		1000	2 1/4
Hoist pipe	1000	1100	1
Rig Schlumberger	1100	1115	1/4
Schlumberger Logging	1115	1200	7 1/4
Company Time	Cont'r Time		

Your — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.		1550											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	H. VOIGHT	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. VOIGHT												
Motor-man	L. LATTERTY												
Floor	J. LATTERTY												
Floor		MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
Mechanic		Wt.							No. 1	10,698	10,855	Gals.	
Extra		Visc.							No. 2	7411	7556	WATER	
Injuries: NIL		Gel.							No. 3	628	556	30 Bbls.	
Fires: NIL		Pump Pressure							No. 4			COAL	
Equip. Trans. or Rec'd		Pump R.P.M.							No. 5			Lead Tons	
		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees		18	6	-	-	NEW	75'	-
		General: Hauled load of water with HDA pulling RBT.											

REMARKS	Time		
	Start	Stop	Interval
Schlumberger Logging	1200	630	6 1/2
Load down logging tools	630	645	1/4
Run the (open end) to line	645	745	1
Time Kelly pumped 100 bbls	745		
Enter before line still logging			
some water in hole clean			
Two loggers		1000	2 1/4
Hoist pipe	1000	1100	1
Rig Schlumberger	1100	1115	1/4
Schlumberger Logging	1115	1200	7 1/4
Company Time	Cont'r Time		

Totco Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results

Total Contractor Time Hrs.

Total Company Time Hrs.

Toolpusher

Approved by

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

RIG No. F-55 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WINDCAT DATE DEC. 14, 1955

DAY WORK RECORD

No. 1186 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.
Specify actual hrs. worked Hrs.

Driller P. PORTER

Derrick H. ST. ARNAULT 15

Motor-man A. STEINER 12

Floor J. LEFLEUR 12

Mechanic

Extra

Injuries: Nil

Fires Nil

Equip. Trans. or Rec'd

From Footage To Hrs. on Bottom Wt. D.P.M. Lbs. Stds. Singles D.C. FT. O.D. WT. C.B. Ft. Subs. Ft. Ft. Up On Kelly

1550 49 2882 1.17 11.93

IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE

No. Size Type & Jet Size Ser. No. Weight RPM Ft. Drilled Hrs. Ft. Reamed Hrs. Liner Size Condition

9 6 1/8" TRUCO 0 0122-24 54 14 4 1/2 Good

MUD 12 Mn. 2 u.m. 4 a.m. 6 a.m. Additives

Wt. Visc. Gel. Pump Pressure Pump R.P.M. W.L. F.C. pH

At SURVEYS Degrees

TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip

17 6 - - NEW 75'

General: 0 CORE #6 CUT IS RECOVERED 11.5'

LAST RUN W/SWAB TO BTM; RECOVERED COMPLETE SWAB OF SULPHUR & SALT WATER

Motor Hours NEXT OIL CHANGE AT FUEL

No. 1 No. 2 No. 3 No. 4 No. 5

WATER COAL

Company Time Cont'r Time

It is essential that all jet bits be designated — also jet size

No. Size Type & Jet Size Ser. No. Weight RPM Ft. Drilled Hrs. Ft. Reamed Hrs. Liner Size Condition

MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives

Wt. Visc. Gel. Pump Pressure Pump R.P.M. W.L. F.C. pH

At SURVEYS Degrees

TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip

General:

Motor Hours NEXT OIL CHANGE AT FUEL

No. 1 No. 2 No. 3 No. 4 No. 5

WATER COAL

Company Time Cont'r Time

Tour — 8 a.m. to 4 p.m.
Specify actual hrs. worked Hrs.

Driller

Derrick

Motor-man

Floor

Mechanic

Extra

Injuries:

Fires

Equip. Trans. or Rec'd

From Footage To Hrs. on Bottom Wt. D.P.M. Lbs. Stds. Singles D.C. FT. O.D. WT. C.B. Ft. Subs. Ft. Ft. Up On Kelly

1550

IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE

No. Size Type & Jet Size Ser. No. Weight RPM Ft. Drilled Hrs. Ft. Reamed Hrs. Liner Size Condition

MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives

Wt. Visc. Gel. Pump Pressure Pump R.P.M. W.L. F.C. pH

At SURVEYS Degrees

TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip

17 6 - - NEW 15'

General:

Motor Hours NEXT OIL CHANGE AT FUEL

No. 1 No. 2 No. 3 No. 4 No. 5

WATER COAL

Company Time Cont'r Time

REMARKS

Start Stop Interval

HOIST 0 CORE #6 UP INTO

CASING (PREVENT GETTING STUCK IN HOLE)

CHECK HYDRAULIC OPERATION

HOIST 0 CORE #6

HANDLE CORE, SERVICE & LAY DOWN

0 CORE BBL.

PICK UP PERFORATED JOINTS CLEAN

OUT. PICK UP & MAKE UP TESTER.

TRIP IN WITH TESTER

RIG UP TO SWAB. BOBBIT ROD 600

SECRET. INSTALL NEW OIL SAVER

Company Time Cont'r Time

RUBBERS, & CHECK SWAB CUPS.

SWABBING

TESTER SET

TRIP OUT WITH TESTER.

BREAK & LAY DOWN TESTER

Company Time Cont'r Time

Wait on Logging Truck

General Clean up Rig +

Hand water.

One Logging Truck arrived

at 11:30 waited on other truck.

Pumped water down to Displace

mud

Company Time Cont'r Time

Total Contractor Time Hrs.

Total Company Time Hrs.

Toolpusher

Approved by



This Copy to Conservation Board. (Mail to Calgary Office)

No. 1185 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

REMARKS	Time		
	Start	Stop	Interval
DRILLING	1200	9:15	9 1/4
CIRCULATE BOTTOM HOLE SAMPLE	9:15		
CLEAN HOLE TO CORE		11:15	2 1/4
HUISING BIT #10 TO CORE	11:15	1200	3/4
Company Time	Cont'r Time		

[illegible]

HOLISTING BIT TO	1200	100	1
RIG SERVICE	100	11.5	"
CLEAN OUT JUNK SUB (IN TANK) 11.5			
PICK UP CORE BARREL + CHECK	2.15		1
RUN IN CORE BARREL + MEASURE	2.15	4.25	2
CORE BIT WOULD NOT GO DOWN NEW 4.25			
HOLE BEARING FROM " 1389 TO 1570	930	5'14"	
CUT & CORE " 6	930	1200	2'1/2"
LAST GIR AT 11.55 PM.			
Company Time	Con't'r Time		

DEPT. OF NORTHERN AFFAIRS & NATIONAL RESOURCES
EDMONTON, ALBERTA
DEC 29 1953

Toolpusher

Total Company Time - - - - - Hrs.

Approved

This Copy to Conservation Board. (Mail to Calgary Office)

No. 1184 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.


REMARKS	Time		
	Start	Stop	Interval
CLEAN UP AND RIG SERVICE	1200	1230	Y ₂
PICKED UP JUNK SUB, BIT SUB, AND	1230		
MADE UP BIT.		1245'	Y ₄
TRIP IN WITH BIT "IO"	1245'	230	13/4
THAW KELLY, TIGHTEN SWIVEL	230		
PACKING (GREASE) + CLEAN TO BTM.		315'	3/4
DRILLING	315'	1200	8 3/4

[illegible][illegible]

Tool pusher

Approved by

This Copy to Conservation Board. (Mail to Calgary Office)



General Petroleum of Canada Limited

DAY WORK RECORD

No. 1183 B

DEC 18 1955

RIG No. F-32 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WINDYCAT DATE DEC. 11, 1955


NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		1387	2	1389	3/4	15000	-	44	-	-	28.82	1.17	17.83
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. ST. ARNEAUX 12	9	6 1/8	TRUCO	0122-2-H	3000	70	41	11 1/2			4 1/2	Good
Motor-man	R. STEINER 12												
Floor	J. LEFLEUR 12												
		MUD	12 Mn.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
		Wt.					3 BLS. DIESEL		10,890		10,855		Gals.
		Visc.							7,303		7,200		WATER
		Gel.							220		226		Bbls.
		Pump Pressure							No. 4				COAL
		Pump R.P.M.							No. 5				WOOD
		W.L. 5.0		F.C. -		pH -		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped
		At		SURVEYS		Degrees		13		6	-	-	NEW
		W.L. 5.0		F.C. -		pH -		General:		0 CORE #5 CUT 2' RECOVERED 2' AFTER LAY DOWN OBBL. NOTICED HOLE MAKING FLUID.			
		At		SURVEYS		Degrees		D.S.T. 3 RECOVERED 65' DRILLING FLUID.					

Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked													
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor	J. Howland 60%	MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
Floor	H. No. 12	Wt.	7.7						No. 1				Gals.
Mechanic	R. Steiner 17	Visc.	36						No. 2				WATER
Extra		Gel.	-						No. 3				Bbls.
Injuries:		Pump Pressure	200						No. 4				COAL
Fires		Pump R.P.M.	70						No. 5				Yons
Equip. Trans. or Rec'd		W.L. 5.0		F.C. -		pH -		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped
		At		SURVEYS		Degrees		General:					

Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		1379	-	1389									
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	H. Wright 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man	L. Leffert 12												
Floor	L. Leffert 12	MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
Floor		Wt.							No. 1		10,802		10,755
Mechanic		Visc.							No. 2		7,315		7,556
Extra		Gel.							No. 3		532		556
Injuries:		Pump Pressure							No. 4				COAL
Fires		Pump R.P.M.							No. 5				Yons
Equip. Trans. or Rec'd		W.L. 5.0		F.C. -		pH -		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped
		At		SURVEYS		Degrees		14		6	-	-	NEW
		General:		Went down 34' Below									
		D.S.T. #4 Recovered 1100' SALT WATER.											

REMARKS	Time		
	Start	Stop	Interval
SWABBING TESTER DRY	1200	1230	1/2
CLOSE SWABBING HEAD VALVES	1230		
TO CHECK IF FLUID ENTERING PACKER (NO PUFF NOTICED WHEN OPENED)	130		1
TESTER OPEN	130	200	1/2
TRIP OUT WITH TESTER	200	330	1 1/2
BREAK AND LAY DOWN TESTER	330	430	1
PICK UP O CORE BBL MAKE UP BIT	430		1/2
AND CHECK SAFETY JOINT.	500		
TRIP IN TO CUT O CORE #5	500	615	1 1/4
CIRCULATE AND CLEAN TO BTM.	615	645	1/2
Company Time			
Cont'r Time			
CUT O CORE #5	645	730	3/4
CIRCULATE HOLE CLEAN TO TEST	730	815	3/4
HOIST O CORE #5	815	945	1 1/2
HANDLE CORE, SERVICE BBL	945		
BREAK OFF BIT LAY DOWN O BBL	1045		1
PICKING UP TESTER CHECK AND	1045		
REMOVE MAIN RETAINING VALVE AND			
INSTALL NEW 3/4" PACKER RUBBER	1200		1 1/4
Company Time			
Cont'r Time			
FINISH MAKING UP TESTER	1200	1230	1/2
RUN IN TESTER	1230	230	2
RIP UP TO SWAB	230	300	1/2
Company Time			
Cont'r Time			
SWABBING SOME SALT WATER	300	400	1
LET TESTER SET	400	430	2 1/2
WENT IN WITH SWAB TO SWAB DEEP	630		
BEFORE HOISTING TESTER BOTTOM			
PART OF KING AND BRAKE OFF			
WENT DOWN DRILLPIPE + WAGGED			
CAUSING LINE TO BRAKE 105'			
ABOUT SWAB WITH PULLING SWAB			
OUT. REMOVED LIP TO GET SALT			
WENT OUT HOIST TESTER			
HANDLE SWAB LINE THAT BRAKE OFF IN DRILLPIPE	1130		
BREAK + LAY DOWN TESTER	1130	1200	1/2
Company Time			
Cont'r Time			



Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

B.O.P. Test-Operated _____ Time _____ Results _____

Form 1-1

This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.

Toolpusher _____

Total Company Time _____ Hrs.

Approved by _____

General Petroleum of Canada Limited

DAY WORK RECORD

No. 1181 B

RIG No. E-35 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WIND CAT DATE DEC. 9, 1965

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked				1377		15000		44			28.82	1.17	28.68
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick	H. ST. ARNAULT	9	6 1/8"	TRUSS	0122-244			32	8 3/4			4 1/2"	IN
Motor-man	A. STEINER												
Floor	J. LEFLEUR												
MUD 12 Mm. 2 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL													
Wt. 2 BBL. DIESEL 10.542 10.858 Gals.													
Visc. 7.245 7.200 WATER													
Gel. 472 556 25 Bbls.													
Pump Pressure No. 5 COAL 5 COAL													
Pump R.P.M. No. 5 5 COAL													
W.L. F.C. pH TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip													
At SURVEYS Degrees General: 2.5 6 - - NEW 75' -													
D.O.T. #1 RECOVERED 2 1/2" DEAD MUD ABOVE PACKER													

Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked													
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor	J. ROWLAND												
Floor	A. NORMAN												
Mechanic	A. STEINER												
MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL													
Wt. 7.8 7.9 Gals.													
Visc. 50 49 WATER													
Gel. 52 51 Bbls.													
Pump Pressure 200 200 COAL													
Pump R.P.M. 70 70 Tons													
W.L. F.C. pH TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip													
At SURVEYS Degrees General: WATER REST DIESEL													

Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked				1377 4 1381	1 1/4	15000		44			28.82	1.17	24.58
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	W. WIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick	A. VOIGHT	9	6 1/8"	TRUSS	0122-244	6,000	72	36	10			4 1/2"	Good
Motor-man	L. LAFRANCY												
Floor	L. LOUIT												
MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL													
Wt. DIESEL 8 BBL. No. 1 10.554 10.855 Gals.													
Visc. 7.267 7.200 WATER													
Gel. 484 556 25 Bbls.													
Pump Pressure No. 4 COAL													
Pump R.P.M. No. 5 10.554 10.855 Tons													
W.L. F.C. pH TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip													
At SURVEYS Degrees General: 9.5 6 - - NEW 75' -													
Cut 4' Recovered 4'													

REMARKS	Time		
	Start	Stop	Interval
TESTER OPEN	12:00		
SAVED WOOD. HAULED WATER			
WATER TRUCK STARTER QUIT. RAN			
OUT OF WATER WHILE FIXING TRUCK.	5:15	5:14	
TRIP OUT WITH TESTER	5:15	7:15	2
BREAK AND LAY DOWN PERFORATED SINGLE AND TESTER.	8:15		1
PICK UP CORE BARREL + SERVICE BARREL	8:15	9:15	1
TRIP IN WITH CORE BARREL	9:15	11:15	2
CIRCULATE TO CONDITION MUD, AND CLEAN TO BOTTOM.	12:00	3/4	
Company Time	Cont'r Time		
CIR. HOLE CLEAN	12:00	12:30	1/2
Cut 4 CORE #3	12:30	1:45	1 1/4
CIR. HOLE CLEAN TO TEST	1:45	3:15	1 1/2
HAIST 4 CORE + MEASURE	3:15	5:45	2 1/2
RIG SERVICE + HANDLE CORE	5:45	6:00	1/4
SERVICE CORE BARREL + LAY DOWN	6:00	6:30	1/2
PICK UP TESTER + MAKE UP	6:30	7:15	3/4
RUN IN TESTER	7:15	8:00	3/4
REPAIR LINE CABLE TO CLUTCH	8:00	9:15	1 1/4
FINISH RUN IN TESTER	9:15	10:45	1 1/2
RIG UP TO SWAB	10:45	11:45	1:00
Company Time	11:45	12:00	1/4

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

B.O.P. Test-Operated _____ Time _____ Results _____

Total Contractor Time _____ Hrs.

Total Company Time _____ Hrs.

Toolpusher _____

Approved by _____

No. 1180 B

DEC 18 1945

DATE Dec. 6, 1964

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

REMARKS	Time				
	Start	Stop	Interval		
CIRCULATE TO CLEAN HOLE FOR TEST	12:00	11:5'	1 1/4		
HOIST & CORE #2	11:5'	3:15'	2		
HANDLE CORE; HOIST DIAMOND BBL,	3:15'				
BREAK OFF BIT, AND LAY DOWN BBL		4:45'	1 1/2		
PICK UP PERFORATED SINGLE, AND	4:45'				
CLEAN OUT, REPAIR, AND PICK UP					
TESTER.		9:15	4 1/2		
TRIP IN WITH TESTER	9:15	11:15	2		
PICKED UP GREYHOUND, AND SUBBELL 11:15					
UP SO SWABBING HEAD WAS AT					
ROTARY TABLE HEIGHT.		12:00	3/4		
Company Time	Cont'r Time				

[illegible][illegible]

Toolpusher

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 1179 B

12 DEC 1955

RIG NO. 34 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA D.D. DATE DEC. 7, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	1360	20	1370	4 3/4	15,000	-	43	-	-	28.82	1.17	5.71
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. ARNEAULT 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man A. STEINER 12	9	6 1/2	TRUSO 0	0122-2-H	5,000	75	25	10 3/4	-	-	4 1/2	IN
Floor J. LEFLEUR 12	MUD 12 Mn. 2 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	6.0	6.0	6.0	6	833.5 DIESEL	10,494	10,833	Gals.			
Mechanic	Visc.	45	46	47	4	No. 2	7,207	7,200	WATER			
Extra	Gel.	50	50	50	4	No. 3	424	556	Bbls.			
Injuries: N.I.	Pump Pressure	200	200	200	2	No. 4	-	-	COAL			
Fires: Nil	Pump R.P.M.	70	70	70	2	No. 5	-	-	Tons			
Equip. Trans. or Rec'd	W.L. 10.2	F.C. -	pH -	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General: 5.5 6 - - NEW 75'								
	W.L. - 2.6 cc WATER	CIRCULATING CEMENT + CUTTINGS OUT OF MUD										
	REST DIESEL											

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man												
Floor J. Bouchard (cont)	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor A. Nadeau 12	Wt.	6.0	8.0	8.0		No. 1			Gals.			
Mechanic B. STEINER 14	Visc.	50	47	50		No. 2			WATER			
Extra	Gel.	53	49	52		No. 3			Bbls.			
Injuries:	Pump Pressure	200	200	200		No. 4			COAL			
Fires:	Pump R.P.M.	70	70	70		No. 5			Tons			
Equip. Trans. or Rec'd	W.L.	F.C.	pH	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	1370	7	1377	2	15,000	-	44	-	-	28.82	1.17	28.58
Driller W. WIGLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick A. VAUGHN 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LAFORTY 12	9	6 1/2	TRUSO 0	0122-2-H	5,000	81	32	23 1/4	-	-	4 1/2	IN
Floor L. LAFORTY 12	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.				77	No. 1	10,506	10,255	Gals.			
Mechanic	Visc.				48	No. 2	7,219	7,200	WATER			
Extra	Gel.				50	No. 3	436	556	Bbls.			
Injuries: Nil	Pump Pressure				200	No. 4			COAL			
Fires: Nil	Pump R.P.M.				70	No. 5			Tons			
Equip. Trans. or Rec'd	W.L. 5.8	F.C. -	pH -	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General: 6.5 6 - - NEW 75'								
	W.L. 8 cc WATER	CORE #1 Cut 25' RECOVERED 25'										
	REST DIESEL											

REMARKS	Time		
	Start	Stop	Interval
CUTTING & CORE #1	1200	445	4 3/4
CORE DIGGING OFF (BREAK OFF CORE)	445	500	1/4
CIRCULATE TO CONDITION MUD	500	600	1
CLEAN OUT SUCTION PIT AND	600		
BUILD SCREEN BOX IN MUD			
TANK (PULLED UP INTO CEG. WHEN			
NOT CIRCULATING)	815	2 1/4	
CIRCULATING TO CONDITION MUD	815	1200	3 3/4
Company Time	Cont'r Time		
CIR + CONDITION MUD	1200	115	1 1/4
HOIST CASE	115	330	2 1/4
INNER BARREL WOULD NOT	3:30		
COME OUT OF OUTER BARREL			
TAKE SOME APART (SHALE			
IN THREADS) PRESENTED			
HANDLE CORE SERVICE			
CORE BARREL - CHECK & B.T.	615	2 3/4	
RIG SERVICE	615	630	1/4
RUN INTO CORE	630	830	2
UNION ON STAND PIPE LEAKING	830		
CHANGE SAME.	930	1	
CIR HOLE CLEAN	930	1000	1/2
Company Time	1000	1200	

Totals Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results

Form I-1

This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time Hrs.

Total Company Time Hrs.

Toolpusher

Approved by

No. 1178 B

12 DEC 1955

REMARKS	Time		
	Start	Stop	Interval
FINISHED MIXING PIT OF MUD	1200	130	1 1/2
DISPLACE OLD MUD	130	200	1/2
MIX ANOTHER PIT OF INVERTED MUD	200	515	3 1/4
DISPLACE REST OF MUD IN HOLE	515		
AND CIRCULATE		615	1
PRESSURE UP ON CSG. TO 750 P.S.I.	615		
HOLD O.K.		700	3/4
DRILLING OUT 14' CEMENT, FLOAT	700		
SHOE AND BAFFLE COLLAR		1000	3
CIRCULATE	1000	1130	1 1/2
TRIP OUT TO CLEAN JUNK SUB	1130	1200	1/2
Company Time	Cont'r Time		

[illegible]

Hoisting Junk Sub	1200	115	1 1/4
PLEAN ² Junk Sub	115	145	1 1/2
Pick up Core Barrel = 3	145		
Repair Valve		300	1 1/4
Run in Core Barrel + measure	300		
showby		600	3
Cir Cement Cuttings cut	600		
at Hole		10:00	4
Cut CORE = 1	10:00	1200	2
Company Time	Cont'r Time		

Toolpusher _____

Approved by [Signature]

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 1177 B

RIG No. 5-55 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WEDCAR

DATE Dec. 8, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

12 DEC 1955

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	1345										3.84	
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. ARNEAULT 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man A. STEINER 12	8	6 1/8"	OWS	87686							4 1/2"	Going In
Floor J. LEFLEUR 12	1											
Floor	5											
Floor	MUD 12 M. 2 a.m. 4 a.m. 6 a.m. Additives 45 IMP. GALS. Motor Hours NEXT OIL CHANGE AT FUEL											
Mechanic	Wt.	12 BBL. DIESEL DEC 8 10.440 10.855 Gals.										
Extra	Visc.	12 BBL. WATER No. 2 7.159 7.200 WATER										
Injuries: H. ST. ARNEAULT RETURNED FROM SICK LEAVE	Gel.	900# NO-BLOK No. 3 376 356 30 Bbls.										
Fires Nil	Pump Pressure	No. 4										
Equip. Trans. or Rec'd	Pump R.P.M.	No. 5										
	W.L.	F.C.	pH	TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip		
	At	SURVEYS	Degrees	4.5	6	-	-	NEW	75'	-		
	General:											

REMARKS	Time		
	Start	Stop	Interval
BOLTED DOWN HYDRIL	1200		
NIPPLED UP FILL-UP, AND			
BLEED-OFF LINES. HOOKED UP			
HYDRIL PUMP, AND FILLED WITH			
LUPOR 34 OIL			
REBUILT DRILL-THROUGH NIPPLE			
AND BUILT NEW FLOW LINE TO MUD TANK.			
MIXING PIT OF INVERTED EMULSION			
MUD. HAULING WATER			
LOWERED MUD DITCH FROM TANK TO			
PIT. (LESS VOLUME THAN FIRST EXPECTED)			
Company Time	Cont'r Time		

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man	8											
Floor J. ROWLAND (COOK)	1											
Floor A. NORMAN 12	5											
Mechanic B. STEINER 16	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Extra	Wt.	No. 1										
Injuries:	Visc.	No. 2										
Fires	Gel.	No. 3										
Equip. Trans. or Rec'd	Pump Pressure	No. 4										
	Pump R.P.M.	No. 5										
	W.L.	F.C.	pH	TRIPS	No. Lines	T. N MILES	TOTAL	Line Slipped	Line Length	Next Slip		
	At	SURVEYS	Degrees									
	General:											

REMARKS	Time		
	Start	Stop	Interval
PICKED DRILL COLLARS OUT OF PIPE			
TUB, AND LAID DOWN IN GROUND.			
PICKED UP SINGLE, AND BURIED DOWN			
TO JUNK SUB. & BIT.	1200	12 HRS.	
Company Time	Cont'r Time		

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	1345											
Driller W. WILCOX	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick A. WRIGHT 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LAFORTY 12	8	1 1/4"	OWS	37682							1 1/2"	
Floor L. LAFORTY 12	1											
Floor	5											
Floor	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Mechanic	Wt.	300# NO-BLOK No. 1 10.458 10.755 Gals.										
Extra	Visc.	15 BBL. DIESEL No. 2 7.171 7.200 WATER										
Injuries:	Gel.	18 " WATER No. 2 388 356 COAL										
Fires	Pump Pressure	No. 4										
Equip. Trans. or Rec'd	Pump R.P.M.	No. 5										
	W.L.	F.C.	pH	TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip		
	At	SURVEYS	Degrees	4.5	1	-	-	NEW	75"	-		
	General:											

REMARKS	Time		
	Start	Stop	Interval
RUN IN W/B.T. - MEASURE	1205		
HAULING SINGLES WITH DOWN			
TORCH. (AS IS ON STEAM)			
WORKING ON BOILER CHECKING			
SAME OUT. KELLY FROZE IN			
PIT HOLE THAW SAME.			
PIT UP TO DISPLACE PUMP			
PIT 6' OF MUD IN PUMP			
PIT OF MUD WAITING ON PUMP	1100		
Company Time	Cont'r Time		

Totco Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results Total Contractor Time Hrs. Total Company Time Hrs.

Toolpusher Approved by

No. 1176 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible][illegible]

Made Mud Trough From Mud	1200
Tank To pit. Finish case	
up mud gun. Clean out	
collar. Set load of water	
band casing out of	
collar. Putting diesel oil	
in pit To start mixing	
case. Put on casing flange	
Prime pump. Pick up B.O.P.	
and clean off ice.	1205
Set B.O.P. down on casing flange	
started putting in bolts	
Company Time	Cont'r Time

~~Toolpusher~~

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0475 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

REMARKS	Time		
	Start	Stop	Interval
W.O.C.	1200		
REMOVED 8" LINERS + HEADS FROM GARDNER DENVER PUMP INSTALLED 4X" LINERS AND RE-DRESSED RODS WITH 4X" HEADS CHECKED + MEASURED POWER END BEARINGS FOR CLEARANCES THAWING OUT GROUND TO SET IN WOODEN MUD TANK. 2 MEN Hauling wood with K&B			
	1200	1245	
Company Time	Cont'r Time		

[illegible][illegible]

Toolpusher

Total Company Time_____Hrs.

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0474 B

RIG No. T-85 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WINDCAT DATE DEC. 2, 1956

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		1345											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. POTTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. ST. PIERRE												
Motor-man	A. STEINER												
Floor	J. LEFLEUR												
		MUD	12 Ma.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours		NEXT OIL CHANGE AT	FUEL	
		Wt.							No. 1	10 374	10 374	Gals.	
		Visc.							No. 2	7 087	7 200	WATER	
		Gel.							No. 3	304	364	Bbls.	
		Pump Pressure							No. 4			COAL WOOD	
		Pump R.P.M.							No. 5			1/2 COAL Tons	
		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees	4.5		6	-	-	NEW	75'	-
		General:											
		W.O.C. 14 1/2 HRS.											
Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		1345											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor	T. ROWLAND (12)	MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT	FUEL	
Floor	A. NORMAN (12)	Wt.							No. 1			Gals.	
Mechanic	P. STEINER (14)	Visc.							No. 2			WATER	
		Gel.							No. 3			Bbls.	
		Pump Pressure							No. 4			COAL	
		Pump R.P.M.							No. 5			Tons	
		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees	4.5		6	-	-	NEW	75'	-
		General:											
		W.O.C. 26 1/2 HRS.											
Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		1345											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	W. WIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	A. VAUGHAN (12)												
Motor-man	L. LAFORTY (12)												
Floor	L. LAFORTY (12)	MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT	FUEL	
Floor		Wt.							No. 1	10 386	10 355	Gals.	
Mechanic		Visc.							No. 2	7 099	7 200	WATER	
		Gel.							No. 3	316	364	Bbls.	
		Pump Pressure							No. 4			COAL	
		Pump R.P.M.							No. 5			Tons	
		W.L.	F.C.	pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS		Degrees	4.5		6	-	-	NEW	75'	-
		General:											
		W.O.C. 26 1/2 HRS.											

REMARKS	Time		
	Start	Stop	Interval
W.O.C.	1200		
HAULED WATER			
UNLOADED WATER TANK			
CHANGED OIL IN K.B.S. AND			
RIGGED TRUCK TO HAUL WOOD			
CLEANING OUT SUCTION PIT			
BY HAND	1200	12	
Company Time	Cont'r Time		
Company Time	Cont'r Time		
CHANGED OIL IN D8-800, FILTERS 1200			
CLEANING Suction pit			
Leveling up ground to			
put in mud tank			
2 men getting wood with			
Truck.			
Changed oil & Filters in Murphy	1200		
Company Time	Cont'r Time		
Company Time	Cont'r Time		

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

Total Contractor Time _____ Hrs.

Toolpusher _____

B.O.P. Test-Operated _____ Time _____ Results _____

Total Company Time _____ Hrs.

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0473 B

-5 DEC. 1955


RIG No. F-55 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WINDYCAT DATE DEC. 1, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Seds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked Hrs.		1344	1	1345	1/2	10,000		42	43.16				15.21
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. ST. PIERRE	1	9"	2622	9000	94	73	24 1/2				5"	FAIR
Motor-man	A. STEINER												
Floor	J. LEFEBRE												
		MUD				12 Ma.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours	NEXT OIL CHANGE AT
Floor		Wt.	11.7	11.7						No. 1	10,360	10,255	Gals.
Mechanic		Visc.	70	69						No. 2	7,063	7,200	WATER
Extra		Gol.	89	89						No. 3	280	284	15 Bbls.
Injuries: NIL		Pump Pressure	200	200						No. 4			COAL
Fires: NIL		Pump R.P.M.	70	70						No. 5			1 1/2 Tons
Equip. Trans. or Rec'd		W.L.	9.4	F.C.	3.32	pH	4.5	6		Line Slipped	NEW	75'	
		At	SURVEYS		Degrees	General:							
Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Seds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked Hrs.													
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor	T. HOLLAND	MUD				8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours	NEXT OIL CHANGE AT
Floor	A. NORMAN	Wt.								No. 1			Gals.
Mechanic	R. STEINER	Visc.								No. 2			WATER
Extra		Gol.								No. 3			Bbls.
Injuries:		Pump Pressure								No. 4			COAL
Fires:		Pump R.P.M.								No. 5			Tons
Equip. Trans. or Rec'd		W.L.		F.C.		pH				Line Slipped		Line Length	Next Slip
		At	SURVEYS		Degrees	General:							
Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Seds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked Hrs.		1345											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	W. WIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	A. DUBOIS												
Motor-man	L. LAFRANCIS												
Floor	L. LAFRANCIS	MUD				4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours	NEXT OIL CHANGE AT
Floor		Wt.								No. 1	10,362	10,255	Gals.
Mechanic		Visc.								No. 2	7,075	7,200	WATER
Extra		Gol.								No. 3	192	364	5 Bbls.
Injuries: NIL		Pump Pressure								No. 4			COAL
Fires: NIL		Pump R.P.M.								No. 5			1 and Tons
Equip. Trans. or Rec'd		W.L.		F.C.		pH	4.5			Line Slipped	NEW	75'	
		At	SURVEYS		Degrees	General:							

DRILLING
CIRCULATE TO RUN 7" CASING
HOIST + MEASURE OUT TO RUN 200
CASING. LAY DOWN DCS
CLEAN UP AND RIG TO RUN 7" CEG.
RUN 7" CASING
PICK UP 2 TJS + RUN IN TO MAKE SURE CEG
WOUND GO THROUGH SAGGED HOLE @ 20' PULL
OUT 2ND IT AND WORK TO WELDER. WELD CEG.
CIRCULATED CEG AT 90' AND 400'
REMODEL SLING ELEVATORS TO
Company Time Cont'r Time
ACCOMMODATE 40FT. RANGE III CEG 1200 6 3/4

RUNNING 7" CASING 1200
CIR CASING AT 900' 530 5 1/2
RIG TO CIR CASING 530 615 3/4
CIR CASING 615 800 1 3/4
CEMENT + pump plug DOWN 8:00 930 1 1/2
GENERAL CLEAN UP + CLEAN 930
OUT CELLAR 1200 2 1/2



Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____
Form 1-1 This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Tool pushed _____
Approved by _____

No. 0472 B

-577 mg

[illegible][illegible][illegible]

Toolpusher

Total Company Time Hrs.

This Copy to Conservation Board. (Mail to Calgary Office)

Total Company Time Hrs.

Approved by _____

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0471 B

RIG No. T-44 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WILKAT DATE NOV. 29, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked	1142	85	1227	11 1/4	13,200	-	38	43.16	-	-	-	13.94
Driller <u>P. PORTER</u>	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick <u>H. ST. ARNEAULT</u> 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man <u>M. STEINER</u> 12	6	9"	OSC-16 1/16	4780	11,000	94	301	34 1/2	-	-	5"	1A
Floor <u>J. LEFLEUR</u> 12	MUD 12 Mn. 2 a.m. 4 a.m. 6 a.m. Additives <u>WATER</u> Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	11.3	11.3	11.2	11.2	No. 1 10,302		10,302	Gals.			
Mechanic	Visc.	90	100	60	55	No. 2 7,015		6,251	WATER			
Extra	Gel.	130	150	76	67	No. 3 232		364	30 Bbls.			
Injuries: <u>NIL</u>	Pump Pressure	200	200	200	250	No. 4		-	COAL			
Fires: <u>NIL</u>	Pump R.P.M.	70	70	70	70	No. 5		-	54 CORD Tons			
Equip. Trans. or Rec'd	W.L.	10.0	F.C. 2/32	pH 8.0	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip		3 6 - - NEW 75'					
	At	SURVEYS		Degrees	General:							

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked												
Driller	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man												
Floor <u>J. ROWLAND</u> (cont.)	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor <u>A. NERMAN</u> 8	Wt.	11.2	11.2	11.4	11.4	No. 1		-	Gals.			
Mechanic <u>R. STEINER</u> 14	Visc.	58	60	67	65	No. 2		-	WATER			
Extra	Gel.	74	74	97	85	No. 3		-	Bbls.			
Injuries:	Pump Pressure	200	200	200	175	No. 4		-	COAL			
Fires:	Pump R.P.M.	68	68	69	70	No. 5		-	Tons			
Equip. Trans. or Rec'd	W.L.	F.C.		pH	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip							
	At	SURVEYS		Degrees	General:							

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked	1227	49	1276	6 1/2	14,000	-	40	43.16	-	-	-	26.10
Driller <u>W. WIGLEY</u>	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick <u>A. VOIGHT</u> 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man <u>L. LAFERTY</u> 12	7	9"	OSC-16 1/16	4780	10,000	94	346	40 1/2	-	-	5"	FAIR
Floor <u>L. LOUIT</u> 12	7	9"	OSC-16 1/16	2622	-	94	4	42	-	-	-	-
Floor	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	11.3	11.3	-	-	No. 1 10,334		10,355	Gals.			
Mechanic	Visc.	67	66	-	-	No. 2 7,027		7,200	WATER			
Extra	Gel.	95	96	-	-	No. 3 244		364	15 Bbls.			
Injuries: <u>NIL</u>	Pump Pressure	200	200	-	-	No. 4		-	COAL			
Fires: <u>NIL</u>	Pump R.P.M.	70	70	-	-	No. 5		-	3 PUMP Tons			
Equip. Trans. or Rec'd	W.L.	8.2	F.C. 2/32	pH 8.0	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip		4 6 - - NEW 75'					
	At	SURVEYS		Degrees	General:							

REMARKS	Start	Stop	Interval
DRILLING	1200	500	5
ROTARY CLUTCH SLIPPING. REPLACE	500	-	-
BROKEN ARM ON ROTARY CLUTCH	-	-	-
PRESSURE PLATE. WORK TO PUMP	-	530	1/2
DRILLING	530	630	1
WORK TO PUMP + RIG SERVICE	630	645	1/4
DRILLING	645	1200	5 1/4
Company Time	Cont'r Time		
DRILLING	1200	515	5 1/4
WORK TO PUMP MOTOR + RIG SERVICE	515	545	1/2
DRILLING	545	630	3/4
HAIST BIT #6	630	800	1 1/2
GENERAL CLEAN UP - WORK	800	-	-
TO PUMP POWER END	-	1000	1/2
RUN IN BIT 7	1000	1115	1 1/4
CLEAN HOLE - BIT	1115	1130	1/4
DRILLING	1130	1200	1/2
Company Time	Cont'r Time		

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

Total Contractor Time _____ Hrs.

Toolpusher _____


B.O.P. Test-Operated _____ Time _____ Results _____

Total Company Time _____ Hrs.

Approved by _____

Form 1-1

This Copy to Conservation Board. (Mail to Calgary Office)



General Petroleum of Canada Limited

DAY WORK RECORD

No. 0456 B

RIG No. F-55 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WIND CAT. DATE NOV 14, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked		0											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick	H. ST. ARNEAULT	1											
Motor-man	J. THOMAS	1											
Floor	A. STEINER	1											
		MUD 12 Mm. 2 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
		Wt. 10,385 475 Gals.											
		Visc. 6,031 WATER											
		Gel. No. 3 10 Bbls.											
		Pump Pressure No. 4 CORE WOOD											
		Pump R.P.M. No. 5 3 CORDS TOW											
Injuries: Nil		TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip											
		W.L. F.C. pH											
		At SURVEYS Degrees											
Equip. Trans. or Rec'd		General:											
Tour — 8 a.m. to 4 p.m.													
Specify actual hrs. worked		0											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	B. STEINER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick	N. NORMAN	1											
Motor-man	J. ROWLAND (COOK)	1											
Floor		1											
		MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
		Wt. No. 1											
		Visc. No. 2											
		Gel. No. 3											
		Pump Pressure No. 4											
		Pump R.P.M. No. 5											
Injuries:		TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip											
		W.L. F.C. pH											
		At SURVEYS Degrees											
Equip. Trans. or Rec'd		General:											
Tour — 4 p.m. to Midnight													
Specify actual hrs. worked		0											
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	W. WIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Returned	Hrs.	Liner Size	Condition
Derrick	N. LASTIWKA	1	9	OSC 1/16	11016	ALL			5 1/2			5" IN	
Motor-man	L. LAFERTY	1											
Floor	L. LOWYER	1											
		MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
		Wt. 2.4 2.5 2.5 3.5 40800 9985 10335 450 Gals.											
		Visc. 45 42 41 38 202 3701 6031 WATER											
		Gel. 52 51 53 42 40-76 3924 4364 5 Bbls.											
		Pump Pressure No. 4 COAL											
		Pump R.P.M. No. 5 1 1/2 CORDS TOW											
Injuries:		TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip											
		W.L. 10.0 F.C. 432 pH 7.0											
		At SURVEYS Degrees											
Equip. Trans. or Rec'd		General:											

Company Time Cont'r Time

FIRE BOILER, KEEPING PITS THAWED OUT, WHILE WAITING FOR UD-16 INTERNATIONAL PUMP MOTOR TO BE REPAIRED. 2 MEN ARRIVED WITH CAT, AND TWO SLEIGHS OF WOOD + TUBING FROM LAST LOCATION. PUMP MOTOR ARRIVED. UNLOADED SAME + SET IN PLACE ON PUMP BASE. START MOTOR PRIME PUMP AND CIRCULATE PITS.

Company Time Cont'r Time

Pump Running 230
CLEAN out RAT HOLE.
RAT HOLE CASING would not go to Btm. Run in bit to CLEAN out.
Rig To Spud in 600 3 1/2
SPUD IN 630 1/2
BAILLING 630 1200 5 1/2

NOV 28 1955

Totco Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results Total Contractor Time Hrs. Total Company Time Hrs.

Form 1-1

This Copy to Conservation Board. (Mail to Calgary Office)

Toolpusher

Approved by

General Petroleum of Canada Limited

D. WORK RECORD

No. 0455 B

RIG No. T-35 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WILCOX DATE Nov. 13, 1952

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller P. PETER		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick H. STARNAGUT	10												
Motor-man J. THOMAS	12												
Floor A. STEINER	16												
		MUD	12 a.m.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
		Wt.							No. 1	9987	10355	500	Gals.
		Visc.							No. 2				WATER
		Gel.							No. 3	5698	6031		Bbls.
		Pump Pressure							No. 4				COAL
		Pump R.P.M.							No. 5				Tons
		W.L.	F.C.	pH			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS	Degrees				6			NEW	78'	
		General:											
Injuries: Nil													
Fires Nil													
Equip. Trans. or Rec'd													

Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller R. STEINER	10	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick A. NORMAN	10												
Motor-man J. ROWLAND (COOK)													
Floor													
		MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
		Wt.							No. 1				Gals.
		Visc.							No. 2				WATER
		Gel.							No. 3				Bbls.
		Pump Pressure							No. 4				COAL
		Pump R.P.M.							No. 5				Tons
		W.L.	F.C.	pH			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS	Degrees									
		General:											
Injuries:													
Fires													
Equip. Trans. or Rec'd													


Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller W. WIGLEY		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick N. LASTIWKA	8												
Motor-man L. LAFFERTY	12												
Floor L. LOUTIT	16												
		MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL
		Wt.							No. 1	9799	10355	500	Gals.
		Visc.							No. 2				WATER
		Gel.							No. 3	5710	6031		Bbls.
		Pump Pressure							No. 4				COAL
		Pump R.P.M.							No. 5				Tons
		W.L.	F.C.	pH			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip
		At	SURVEYS	Degrees				6			NEW	75'	
		General:											
Injuries:													
Fires													
Equip. Trans. or Rec'd													

Company Time Cont'r Time

WAITING ON PUMP MOTOR TO BE REPAIRED
SAWED WOOD + FIRED BOILER
HELPED CARPENTERS BUILD AND
PUT UP PREFABS.
2 MEN LEFT WITH WD-9 CAT FOR
LAST LOCATION, TO PICK UP WOOD
AND TUBING ON SLEIGHS.

Company Time Cont'r Time

Repairs For UD-16 ARRIVED
WORK TO SAME ENGINE.
going at 5 AM. Nov. 14
Run engine to 9 AM.
Load same on Eyford
Truck and bring to
lease on Hook up.



Totco Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results

Total Contractor Time Hrs.

Total Company Time Hrs.

Toolpusher

Approved by

No. 0454 B

DATE Nov. 12, 1922

[illegible]

Toolpusher [Signature]

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0453 B

KB2 up set at water Hole Due To Faulty Brakes. Went Out With HD-9 Caterpillar To Right Truck	
Company Time	Cont'r Time

Approved by 

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0452 B

RIG No. T-53 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WILD CAT DATE NOV. 10, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.


Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked Hrs.		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Line Size	Condition
Derrick	H. ST. ARNEAULT												
Motor-man	J. THOMAS												
Floor	A. STEINER												
Floor													
Mechanic													
Extra													
Injuries: NIL													
Fires: NIL													
Equip. Trans. or Rec'd													
Tour — 8 a.m. to 4 p.m.		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller	A. STEINER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Line Size	Condition
Derrick	A. NORMAN												
Motor-man	J. ROBERTSON												
Floor													
Floor													
Mechanic													
Extra													
Injuries:													
Fires:													
Equip. Trans. or Rec'd													
Tour — 4 p.m. to Midnight		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Driller	W. WHIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Line Size	Condition
Derrick	N. LASTIWA												
Motor-man	L. LAFERTY												
Floor	L. LAUTIT												
Floor													
Mechanic													
Extra													
Injuries:													
Fires:													
Equip. Trans. or Rec'd													

REMARKS	Time		
	Start	Stop	Interval
WORKING ON INTERNATIONAL UD-16	1200		
PUMP MOTOR. DRAIN PUMP.			
REMOVED INJECTOR PUMP + HEADS			
FOUND BROKEN PISTON, AND FAULTY			
INJECTOR PUMP		800	8
UNBOLT MOTOR FROM PUMP BASE			
EXID AND SKID MOTOR AWAY FROM			
RIG. LOAD ON K-8 AND LEAVE			
FOR HAY RIVER IN HEAVY DRIZZLE		1000	2
CONDITIONS			
Company Time	Cont'r Time		
R. STEINER H. ST. ARNEAULT			
N. LASTIWA P. PORTER			
A. STEINER			
WORKING ON MOTOR IN			
HAY RIVER.			
Company Time	Cont'r Time		
Hauled water for boiler			
with CAT 1/4 mile also			
cutting wood for boiler			
Company Time	Cont'r Time		

Totco Ring on Bit No. _____ D.P. Caliper Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____ This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Toolpusher _____
Approved by _____



No. 0451 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

REMARKS	Time		
	Start	Stop	Interval
WAITING ON NEW KELLY HOSE ROP			
LAY DOWN KELLY TO CHANGE GOOSE-NECK UNION.			
CLEAN UP AND CHANGING FITTINGS ON PUMP.		1200	4
(1 MAN WATCHING RIG + FIRING BOILER ON MORNING TOUR).			
Company Time	Cont'r Time		
Pump ^{motor} Running good	1200		
STARTED MISSING LATER & STOPPED	480	700	
Company Time	Cont'r Time		
WAITING ON NEW KELLY HOSE	1200		
PUT NEW UNION ON GOOSE-NECK. HELPING CARPENTER WITH PRE-FABS ALSO mix mud + WORK TO pump motor.			
Putting up PRE-FAB around Rig		700	7
NEW KELLY HOSE ARRIVED	700		
instal union + Chicksan put up same + install next Riddle Holst Btm of STAND PIPE w/to pump motor.			
Company Time	Cont'r Time	1200	5

Toolpusher _____

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0450 3

#15.155

[illegible]

Toolpusher 5-36

Approved by: _____

Figure 1. A schematic diagram of the experimental setup. The subject is seated in a chair, viewing a video screen. The screen displays a target (a small circle) and a starting point (a small circle). The subject's hand is positioned at the starting point. The distance between the starting point and the target is 10 cm. The subject is instructed to move the hand from the starting point to the target. The video screen is positioned 40 cm from the subject's hand. The subject's hand is positioned at the starting point. The distance between the starting point and the target is 10 cm. The subject is instructed to move the hand from the starting point to the target. The video screen is positioned 40 cm from the subject's hand. The subject's hand is positioned at the starting point. The distance between the starting point and the target is 10 cm. The subject is instructed to move the hand from the starting point to the target. The video screen is positioned 40 cm from the subject's hand.

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0449 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible][illegible]

DRILLING ON RAT HOLE	1200	330	3 1/2		
RAT HOLE CASING WOULD	3:30				
NAT GO TO BTM.		400	1/2		
REAM RAT HOLE - MIX	420				
MUD					
KELLY HOSE BLEW. ABOUT					
6' DOWN FROM STAND PIPE					
TAKE OFF CHICKSAN +					
UNIONS OF HOSE HAUL					
WATER FOR BOILER.					
GENERAL CLEANING UP +					
REPAIR WHILE WAITING ON					
NEW KELLY HOSE					
Company Time					
Cont. Time					

Toolpusher
Approved

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0448 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible][illegible][illegible]

Toolpusher

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0447 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

Approved by

· This Copy to Conservation Board. (Mail to Calgary Office)

No. 0446 B

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible]


Company Time	Cont'r Time
HAULED 1 LOAD 2" PIPE AND EQUIPMENT FROM LAST LOCATION.	
RIGGING UP PUMP TO STAND PIPE AND WORKING ON MUD LINES.	
PICK UP KELLY AND CHECK SWIVEL.	
BUILT FLOORS AROUND TABLE AND REPAIRED FLOOR WINGS. SPOTTED	
ATNEY WAGON AND BUILT DOORHOUSE ON SAME. SPOTTED SWITCH LOADED	
WITH 7" CASING. BLASTING ON SUCTION P.T. SAWED 9 CORDS OF	
WOOD FOR BOILER SET UP WATER PUMP AT WATER HOLE 8 MILES AWAY	
Company Time	Cont'r Time

[illegible]

Toolpusher

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)



No. 0445 B

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0444 B

NOV -7 1955

[illegible]

Toolpusher

Approved by _____

Form 3-81

No. 0443 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

[illegible]

Toolpusher.

Approved by

This Copy to Conservation Board. (Mail to Calgary Office)

Form 531

No. 0442 B

450 - 7 1000

[illegible]

Spotted bunkhouse,
kitchen, light plant &
unloaded same. Spotted
pump and boiler. Worked
on fluid end of pump.
Dared pits and clearing
leaves.

[illegible]

Toolpusher _____
Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0441 B

100-371955

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible]

Toolpusher [Signature]
Approved by [Signature]

This Copy to Conservation Board. (Mail to Calgary Office)

MMW - 7 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Sds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Driller P. Porter		2											
Derrick H. St. Amant	11	1											
Motor-man J. Thomas	12	T											
Floor A. Steiner	12	S											
		MUD	12 Mm.	2 a.m.	4 a.m.	6 a.m.	Additives	Motor Hours		NEXT OIL CHANGE AT		FUEL	
Floor		Wt.						No. 1					GOL
Mechanic		Visc.						No. 2					WATER
Extra		Gel.						No. 3					Bbl
Injuries:		Pump Pressure						No. 4					COAL
Fires:		Pump R.P.M.						No. 5					Ton
Equip. Trans. or Rec'd		W.L.	F.C.	pH									
		At	SURVEYS	Degrees									
		General:											
Your — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Sds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Driller W. Wigley		2											
Derrick N. Lestiwke	8	1											
Motor-man		T											
Floor L. Lowitt	10	S											
		MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives	Motor Hours		NEXT OIL CHANGE AT		FUEL	
Floor		Wt.						No. 1					GOL
Mechanic		Visc.						No. 2					WATER
Extra		Gel.						No. 3					Bbl
Injuries:		Pump Pressure						No. 4					COAL
Fires:		Pump R.P.M.						No. 5					Ton
Equip. Trans. or Rec'd		W.L.	F.C.	pH									
		At	SURVEYS	Degrees									
		General:											
Your — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Sds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Pt. Up On Kelly
Specify actual hrs. worked	Hrs.	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Driller P. Steiner	16	2											
Derrick A. Norman	12	1											
Motor-man		T											
Floor		S											
		MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives	Motor Hours		NEXT OIL CHANGE AT		FUEL	
Floor		Wt.						No. 1					GOL
Mechanic		Visc.						No. 2					WATER
Extra		Gel.						No. 3					Bbl
Injuries:		Pump Pressure						No. 4					COAL
Fires:		Pump R.P.M.						No. 5					Ton
Equip. Trans. or Rec'd		W.L.	F.C.	pH									
		At	SURVEYS	Degrees									
		General:											

[illegible]

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

B.O.P. Test-Operated _____ Time _____ Results _____

Total Contractor Time Hrs.

Total Company Time _____ Hrs.

Toolpusher _____

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

WFO - 7-106

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

REMARKS		Time		
		Start	Stop	Interval
Returned to camp with dillies and repaired same. Set rig on dillies and other wagon and started for new location				
Company Time	Cont'r Time			
Finished cutting line to new location, and located new site				
Company Time	Cont'r Time			
Company Time	Cont'r Time			

Toolpusher _____
Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0438 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0468 B

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

[illegible][illegible][illegible]

Toolpusher

Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0467 B

RIG No. F-35 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WILDCAT

DATE NOV. 25, 1955


NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	620	71	691	9	8,500	—	21	43.16	—	—	—	24.92
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. ARNAULT 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man A. STEINER 12	5	9"	OSC-16 1/2	4256	4-5000	94	71	9			5"	IN
Floor J. LE FLEUR 12	MUD 12 Ma. 2 a.m. 4 a.m. 6 a.m. Additives WATER Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	10.2	10.3		50° QUEBACH	10.316	10.355					Gals.
Mechanic	Visc.	110	100			6.919	6.281					WATER
Extra	Gel.	128	114			136	364					Bbls.
Injuries: NIL	Pump Pressure					No. 4						COAL WOOD
Fires: NIL	Pump R.P.M.	70	70			No. 5						3 CORD Tons
Equip. Trans. or Rec'd	W.L. 9.0	F.C. 2/32	pH 7.6	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	2 6 — — NEW 75' —								
	General:											

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man												
Floor J. HOSKINS (cont)	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor A. NEWMAN 12	Wt.	10.3	10.3	10.8	10.8			No. 1				Gals.
Mechanic	Visc.	110	110	140	175			No. 2				WATER
Extra	Gel.	110	130	180	210			No. 3				Bbls.
Injuries:	Pump Pressure							No. 4				COAL
Fires:	Pump R.P.M.	70	70	70	70			No. 5				Tons
Equip. Trans. or Rec'd	W.L.	F.C.	pH	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	691	70	761	11 3/4	7000		23	43.16				20.51
Driller W. WICKLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick A. VIGOR 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LAFORTY 12	5	9"	OSC-12 1/2	4256	7000	94	141	20 3/4			5"	IN
Floor J. LEFORT 12	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	10.9	10.9	10.9	11.0	QUEB.	100°	No. 1	10.228	10.355		Gals.
Mechanic	Visc.	204	280	195	112	BICARB SODA	100°	No. 2	1.931	1.281		WATER
Extra	Gel.	275	350	290	196			No. 3	1.48	3.64		Bbls.
Injuries: NIL	Pump Pressure							No. 4				COAL
Fires: NIL	Pump R.P.M.	70	70	70	70			No. 5				1 1/2 Tons
Equip. Trans. or Rec'd	W.L. 4	F.C. 2/32	pH 7.2	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	2 6 — — NEW 75' —								
	General:											

REMARKS	Time		
	Start	Stop	Interval
FINISH WORKING ON SPLINE	1200		
SHAFT COUPLING SET ROTARY			
TABLE BACK IN PLACE AND THAW			
OUT ROTARY CLUTCH. RIG SERVICE		145	1 3/4
TRIP IN WITH BIT #5	145	245	1
CLEAN TO BOTTOM.	245	300	1/4
DRILLING	300	1200	9
Company Time	Cont'r Time		
HBS WENT FOR WATER			
BROKE UNIVERSAL DRIVE			
TO WATER PUMP.			
MELTING SNOW FOR WATER			
FOR BOILER			
Company Time	Cont'r Time		
Drilling	1200	400	4
Rig Service	400	415	1/4
Drilling	415	1200	7 3/4
Company Time	Cont'r Time		



Totco Ring on Bit No. D.P. Calipered Date Results From Pipe Rack

B.O.P. Test-Operated Time Results

Total Contractor Time Hrs.

Total Company Time Hrs.

Toolpusher

Approved by

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0466 B

RIG No. F-55 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WIND CAT DATE NOV. 24, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.


Tour — Midnight - 8 a.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Slagles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly		
Specify actual hrs. worked		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	Hrs.	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition		
H. ST. HANEAULT	16	4	9"	OSC-10	716	4253	4000	94	277	29		5"	LN		
Motor-man	17														
Floor	12														
MUD		12 M.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL			
Wt.		10.1	10.1	10.1	10.2	50* QUEBRACHO		10.345		10.345		Gals.			
Visc.		74	75	75	90			No. 2		5.895		WATER			
Gel.		84	86	86	110			No. 3		112		Bbls.			
Pump Pressure												No. 4		COAL	
Pump R.P.M.		70	70	70	70			No. 5				Tons			
W.L. 10.2		F.C. 2/32		PH 8.0		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip		
At		SURVEYS		Degrees		General:									
Equip. Trans. or Rec'd															
Tour — 8 a.m. to 4 p.m.		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Slagles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly		
Specify actual hrs. worked		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	Hrs.	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition		
J. ROWLAND	10														
A. NORMAN	5														
MUD		8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL			
Wt.		10.2	10.2	10.3	10.3			No. 1				Gals.			
Visc.		60	60	98	85			No. 2				WATER			
Gel.		70	75	110	160			No. 3				Bbls.			
Pump Pressure												No. 4		COAL	
Pump R.P.M.		70	70	70	70			No. 5				Tons			
W.L. 10.2		F.C.		pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip		
At		SURVEYS		Degrees		General:									
Equip. Trans. or Rec'd															
Tour — 4 p.m. to Midnight		From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Slagles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly		
Specify actual hrs. worked		IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	Hrs.	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition		
W. WIGLER	12	4	9"	OSC-10	716	4253	5000	94	299	32 1/4		5"	FAIR		
A. VAIGHT	12														
Motor-man	12														
Floor	12														
MUD		4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours		NEXT OIL CHANGE AT		FUEL			
Wt.								10.214		10.355		Gals.			
Visc.								2907		1.281		WATER			
Gel.								124		3.440		Bbls.			
Pump Pressure												No. 4		COAL	
Pump R.P.M.												No. 5		Tons	
W.L. 10.2		F.C.		pH		TRIPS		No. Lines	TON MILES	TOTAL	Line Slipped	Line Length	Next Slip		
At		SURVEYS		Degrees		General:									
Equip. Trans. or Rec'd															

REMARKS	Time		
	Start	Stop	Interval
DRILLING	1200	1230	1/2
RIG SERVICE AND WORK TO PUMP	1230	1245	1/4
DRILLING	1245	900	8 1/4
WORK TO SPLINE SHAFT COUPLING	900		
ON ROTARY DRIVE		945	3/4
DRILLING	945	1200	2 1/4
Company Time			
Cont'r Time			
Two men getting wood with CAT. + HAULING WATER.			
IGNITION COIL ON KDS GIVING TROUBLE			
Company Time			
Cont'r Time			
Work To Spline shaft			
Coupling on Rotary Drive.			
RIG SERVICE			
DRILLING			
Hoist BIT #4			
Taken Table out + work			
To Spline Shaft Coupling			
ON ROTARY DRIVE, 2 Stubs			
BRAKE off in spline Repair			
Spline Change oil in M.D.			
Company Time			
Cont'r Time			

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____
Form I-1
This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Toolpusher _____
Approved by _____



General Petroleum of Canada Limited

DAY WORK RECORD

No. 0465 B

RIG No. F-35 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WILDCAT

DATE NOV. 23, 1955


NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	WT. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	296	69	365	8 1/4	5,200	-	10	43.16	-	-	-	18.74
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. ARNEAULT 16	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man	3	9"	OSC-16 1/16	4775	4,500	94	229	3 1/4			5"	FAIR
Floor A. STEINER 17	4	9"	OSC-16 1/16	4253	4,500	94	44	6 1/4			5"	IN
Floor	MUD 12 Ma. 2 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Mechanic	WT.	9.5	9.5	T	9.5			10.172	10.355			Gals.
Extra	Visc.	55	54	R	60			5.871	6.281			WATER
Injuries: NIL	Gel.	64	63	R	70			240				Bbls.
Fires: NIL	Pump Pressure	-	-	-	-			No. 4				COAL WOOD
Equip. Trans. or Rec'd	Pump R.P.M.	70	70	P	70			No. 5				1 1/2 COAL WOOD
	W.L. 9.6	F.C. 7.2	pH 7.2	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General: TEMPERATURE - 35° (TRAVELLING BLOCKS STIFF)								

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	WT. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man												
Floor J. Rowland (cont)	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor A. NORMAN 8	WT.	9.5	9.6	9.8	10.0			No. 1				Gals.
Mechanic	Visc.	55	55	60	78			No. 2				WATER
Extra	Gel.	64	64	70	90			No. 3				Bbls.
Injuries:	Pump Pressure	-	-	-	-			No. 4				COAL
Fires:	Pump R.P.M.	70	70	70	70			No. 5				Tons
Equip. Trans. or Rec'd	W.L.	F.C.	pH	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	WT. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	365	112	477	11 1/4	7,000	-	14	43.16	-	-	-	30.81
Driller W. WIOLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick B. VOUGHT 8	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LATTERTY 12	4	9"	OSC-16 1/16	4253	4,500	94	156	18			5"	IN
Floor L. LATTERTY 12	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	WT.	10.0	10.0	9.9	9.9			10.190	10.355			Gals.
Mechanic	Visc.	85	99	90	78			5.871	6.281			WATER
Extra	Gel.	100	120	110	92			240				Bbls.
Injuries: NIL	Pump Pressure	-	-	-	-			No. 4				COAL
Fires: NIL	Pump R.P.M.	70	70	70	70			No. 5				1 1/2 COAL WOOD
Equip. Trans. or Rec'd	W.L. 10.4	F.C. 10.7	pH 8.0	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

REMARKS	Time		
	Start	Stop	Interval
DRILLING	1200	230	2 1/2
RIG SERVICE	230	245	1/4
TRIP OUT WITH BIT #3 + TRIP IN	245		
WITH BIT #4. REAM TIGHT SPOT AND			
BRIDGE @ 90'. CLEAN TO BTM.	545		3
DRILLING	545	1200	6 1/4
2 MEN WORKED OVERTIME TO REMOVE STALLED KB-F TRUCK FROM WATER HOSE 8 MILES FROM RIG			
Company Time	Cont'r Time		
DRILLING	12:00	1230	1/2
RIG SERVICE	1230	1245	1/4
DRILLING	1245	1200	11 1/4
Company Time	Cont'r Time		



Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____ Total Contractor Time _____ Hrs.
B.O.P. Test-Operated _____ Time _____ Results _____ Total Company Time _____ Hrs.

Toolpusher _____ Approved by _____

No. 0464 B

[illegible]

DEPT. OF NORTHERN AFFAIRS & NATIONAL RESOURCES
EDMONTON, ALBERTA
DEC 1 1955
Petroleum Corporation Ltd.
Northwest Territories & Yukon

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____
 B.O.P. Test-Operated _____ Time _____ Results _____
 Form J-1 _____ This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0463 B

RIG No. F-55 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WINDSAT DATE NOV. 21, 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 3 a.m. Specify actual hrs. worked	Hrs.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
		57	23	80	11 3/4	3000		1	43.16				27.81
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	P. PORTER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick	H. ST. ARNEAULT	2	9"	OSC W/3 1/2	11082	2800	94	31	21			3"	IN
Motor-man	J. THOMAS												
Floor	A. STEINER												
Floor		MUD	12 Mm.	2 a.m.	4 a.m.	6 a.m.	Additives	Motor Hours	NEXT OIL CHANGE AT	FUEL			
		Wt.	8.9	8.8	8.4	8.9	200# K-GEL	10,124	10,355	Gals.			
Mechanic		Visc.	52	51	50	45		1,744	6,281	WATER			
Extra		Gel.	59	59	58	55		40	6.40	25	Bbls.		
Injuries: NIL		Pump Pressure						No. 4		WOOD			
Fires NIL		Pump R.P.M.	70	69	70	70		No. 5		5' CORROSION			
Equip. Trans. or Rec'd		W.L.	11.3	F.C. 1/22	pH 7.0			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length
									6			NEW	75'
		General:											

Tour — 3 a.m. to 4 p.m. Specify actual hrs. worked	Hrs.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller		No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick													
Motor-man													
Floor	J. ROWLAND (cont)	MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives	Motor Hours	NEXT OIL CHANGE AT	FUEL			
Floor	A. NORMAN	Wt.	8.9	8.9	8.9	8.7		No. 1		Gals.			
Mechanic		Visc.	50	52	52	54		No. 2		WATER			
Extra		Gel.	57	59	59	61		No. 3		Bbls.			
Injuries:		Pump Pressure						No. 4		COAL			
Fires		Pump R.P.M.	70	70	10	70		No. 5		Tons			
Equip. Trans. or Rec'd		W.L.		F.C.	pH			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length
		General:											


Tour — 4 p.m. to Midnight Specify actual hrs. worked	Hrs.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
		80	37	117	10 3/4	3400		2	43.16				21.11
IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE													
Driller	W. WIGLEY	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Derrick		2	9	OSC 1 1/2	11082	2500	94	43	25 1/2			5"	PULL
Motor-man	L. L. HERTY	3	9	OSC 1 1/2	4775	2500	94	28	6 1/4				IN
Floor	L. LOUIT	MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives	Motor Hours	NEXT OIL CHANGE AT	FUEL			
Floor		Wt.	8.9	8.9	8.9	9.0		10,136	10,355	Gals.			
Mechanic		Visc.	54	62	56	58		6,293	6,281	WATER			
Extra		Gel.	60	70	62	68		52	240	15	Bbls.		
Injuries: NIL		Pump Pressure						No. 4		COAL			
Fires NIL		Pump R.P.M.	70	70	70	70		No. 5		4 cord Tons			
Equip. Trans. or Rec'd		W.L.	11.3	F.C. 1/22	pH 8.0			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped	Line Length
									6			NEW	75'
		General:											

DRILLING	1200	430	4 1/2
Trip out to change bits	430	515	3/4
Rig SERVICE	515	520	1/4
DRILLING	530	1145	6 1/4
Work to Pump	1145	1200	1/4
DRILLING	1200		
Company Time			
Cont'r Time			

Totco Ring on Bit No. _____ D.P. Caliper Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____
Form 1-1 This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Toolpusher _____
Approved by _____



General Petroleum of Canada Limited

DAY WORK RECORD

No. 0462 B

RIG No. F-33 LOCATION N.W.T. ESCARPMENT LAKE #3

AREA WILDCAT

DATE NOV. 20, 1952


NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. Wt.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	30	13	48	11 1/4	1700							6.72
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. ARNEAULT 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man J. THOMAS 12	1	9"	OSC 3 1/2	11016	1400	90	48	22 3/4			5"	IN
Floor A. STEINER 12	MUD 12 Mn. 4 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	8.7	8.7	8.7	300° K-GEL	DEG 60	10,100	10,355				Gals.
Mechanic	Visc.	30	30	30								
Extra	Gel.	34	34	34								
Injuries: Nil	Pump Pressure											
Fires Nil	Pump R.P.M.	70	69	70								
Equip. Trans. or Rec'd	W.L. 10.6	F.C. 432	pH 7.0	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. Wt.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller B. STEINER 12	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick A. NORDMAN 8	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man J. ROWLAND (Cook)												
Floor	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	8.8	8.8	8.8								Gals.
Mechanic	Visc.	32	32	52								
Extra	Gel.	37	37	56								
Injuries:	Pump Pressure											
Fires	Pump R.P.M.	70	70	70								
Equip. Trans. or Rec'd	W.L.	F.C.	pH	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. Ft.	O.D. Wt.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	48	9	57	11	2,800							18.56
Driller W. WIGLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man I. LAFERTY 12	1	9"	OSC 1 1/2	11016	1600	94	49	24			5"	Dull
Floor L. LOUTIT 12	2	9"	OSC 1 1/2	11082	2000	94	2	9 1/4				IN
Floor	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	8.9	8.9	8.9								Gals.
Mechanic	Visc.	55	55	54								
Extra	Gel.	22	62	60								
Injuries: Nil	Pump Pressure											
Fires Nil	Pump R.P.M.	70	70	70								
Equip. Trans. or Rec'd	W.L. 12.4	F.C. 432	pH 8.0	TRIPS No. Lines TON MILES TOTAL Line Slipped Line Length Next Slip								
	At	SURVEYS	Degrees	General:								

REMARKS	Time		
	Start	Stop	Interval
DRILLING	1200	500	5
RIG SERVICE, + MIX GEL	500	530	1/2
DRILLING	530	800	2 1/2
TRIP TO INSPECT BIT. (OK)	800	815	1/4
DRILLING	815	1200	3 3/4
Company Time			
Cont'r Time			
Company Time			
Cont'r Time			
Drilling	1200	1115	1 1/4
Trip out change Bit +	1115		
pick up D.C. #2		1445	1/2
Drilling	1445	715	5 1/2
RIG SERVICE	715	730	1/4
Drilling	730	900	1 1/2
Trip + inspect Bit (OK)	900	915	1/4
Drilling	915	1200	2 3/4
Company Time			
Cont'r Time			



Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____
Form 1-1 This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Toolpusher _____
Approved by _____

No. 0461 B
240 HRS. MURPHIN
CATS. EACH WK.

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

[illegible]

Toolpusher

Approved:

This Copy to Conservation Board. (Mail to Calgary Office)

General Petroleum of Canada Limited

DAY WORK RECORD

No. 0460 B

RIG No. F-55 LOCATION N. WT. ESCARPMENT LAKE # 3

AREA W. C.

DATE Nov 18 1955

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.	30											
Driller P. POTTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. STARNER	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man J. THOMAS	1											
Floor H. STEINER	5											
	MUD	12 Mn.	2 a.m.	4 a.m.	6 a.m.	Additives		Motor Hours	NEXT OIL CHANGE AT	FUEL		
	Wt.							10355	10355	Gals.		
	Visc.							6281	6281	WATER		
	Gel.							No. 3		Bbls.		
	Pump Pressure							No. 4		WOOD		
	Pump R.P.M.							No. 5		Tons		
	W.L.	F.C.	pH					TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS	Degrees					6			NEW	75'
	General:											

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.												
Driller A. NORMAN	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick J. BOWLAND	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man	1											
Floor	5											
	MUD	8 a.m.	10 a.m.	12 noon	2 p.m.	Additives		Motor Hours	NEXT OIL CHANGE AT	FUEL		
	Wt.							No. 1		Gals.		
	Visc.							No. 2		WATER		
	Gel.							No. 3		Bbls.		
	Pump Pressure							No. 4		COAL		
	Pump R.P.M.							No. 5		Tons		
	W.L.	F.C.	pH					TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS	Degrees									
	General:											

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked Hrs.	35											
Driller W. WIGLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LATTERTY	1	9	OSC 7/16	11016								
Floor L. LOUIT	5											
	MUD	4 p.m.	6 p.m.	8 p.m.	10 p.m.	Additives		Motor Hours	NEXT OIL CHANGE AT	FUEL		
	Wt.							10355	10355	Gals.		
	Visc.							No. 2		WATER		
	Gel.							No. 3		Bbls.		
	Pump Pressure							No. 4		COAL		
	Pump R.P.M.							No. 5		CORD		
	W.L.	F.C.	pH					TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS	Degrees					6			NEW	75'
	General:											

REMARKS	Time		
	Start	Stop	Interval
REMOVED REPLACEMENT MOTOR (MINNEAPOLIS MOBILE) FROM PUMP SKID BASE AND PUMP HOUSE. LOADED MOTOR ON SCHMIDT TRUCK RETURNING TO EDMONTON WITH DAMAGED UD-16 FOR REPAIRS. HAULED WATER ONE MAN FIRING BOILER ON MORNING TOUR.			
Company Time			
Cont'r Time			


REMARKS	Time		
	Start	Stop	Interval
WAITING ON MOTOR FROM EDMONTON			
Company Time			
Cont'r Time			

REMARKS	Time		
	Start	Stop	Interval
Company Time			
Cont'r Time			

Totco Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____
B.O.P. Test-Operated _____ Time _____ Results _____
Form 1-1 This Copy to Convention Board (Mail to Calgary Office)

Total Contractor Time _____ Hrs.
Total Company Time _____ Hrs.

Toolpusher _____
Approved by _____



No. 0459 B

104 25.54.5

REMARKS		Time		
		Start	Stop	Interval
1 MAN FIRING BOILER ON MORNING TOUR, WHILE WAITING FOR MOTOR TO ARRIVE FROM EDMONTON. REST OF CREW WORKING DAYLIGHTS. GENERAL MAINTENANCE				
Company Time		Cont'r Time		
Wait on Motor from Edmonton.				
SAW WOOD - HELP CARPENTERS Finish putting up PREFABS. Haul water and fix water pump on KBX.				
Keeping Boiler fired up.				
Company Time		Cont'r Time		
Motor Arrived From Edmonton 9:30				
Unload Motor + spot on pump BASE preparing to start motor				
Discover has loose connecting rods. Shown no oil pressure.				
Company Time		Cont'r Time		

Toolpusher _____
Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)

No. 0458 B 1955

NOTE—Please show **FOOTAGE** made while "Control Drilling" as well as **HOURS**.

[illegible]

	REMARKS	Time		
		Start	Stop	Interval
Pick Up #1 DRILL COLLAR		1200	1230	½
REAMING + CLEANING To BTM.		1230	200	1½
DRILLING		200	400	2
RIG SERVICE		400	W.S	¼
DRILLING		415	700	2¾
WORK TO OD-16 PUMP MOTOR.		700		
TIEAR DOWN I WALL OF PUMP HOUSE.				
UNBOLT MOTOR FROM PUMP SKID.				
AND LOAD DISASSEMBLE IN HAY RIVER GARAGE FOUND BURNT OUT BEARING AND POSSIBLE CRANKSHAFT DAMAGE WAIT FOR REPLACEMENT FROM EDMONTON.			1200	5
2 MEN WORKING ON MOTOR IN HAY RIVER				
Saw wood - haul water.		1200		
Kcep Boiler Fixed up				
Change oil in Light PLANT				

DEPT. OF NORTHERN AFFAIRS
EDMONTON ALBERTA
DEC 1 1955

Total Ring on Bit No. _____ D.P. Calipered Date _____ Results _____ From Pipe Rack _____

B.O.P. Test-Operated _____ Time _____ Results _____

Form 2-1


This Copy to Conservation Board. (Mail to Calgary Office)

Total Contractor Time Hrs.

Toolpusher

Total Company Time _ _ _ _ _ Hrs.

Approved



General Petroleum of Canada Limited

DAY WORK RECORD

No. 0457-B

RIG No. F-88 LOCATION N.W.T. ESCARPMENT LAKE #3 AREA WIND CAT DATE Nov. 13, 1958

NOTE—Please show FOOTAGE made while "Control Drilling" as well as HOURS.

Tour — Midnight - 8 a.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked	17	13	30	6								4.40
Driller P. PORTER	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick H. ST. HENRI 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man J. THOMAS 12	1	9"	OSC 3-11/16	11016	ALL		30'	11 1/2			5"	GOOD
Floor A. STEINER 12	1A	12 1/4"	OSC-3	98417	RE-RUN							FAIR
Floor	MUD 12 Mn. 2 a.m. 4 a.m. 6 a.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Mechanic	Wt.	8.5	8.4	8.5	8.5			1000	99.95	103.24	300	Gals.
Extra	Visc.	39	39	39	40			1000	5712	6031	WATER	
Injuries: NIL	Gel.	41	41	41	42			1000	3935	4364	15	Bbls.
Fires: NIL	Pump Pressure							No. 4			COAL	WOOD
Equip. Trans. or Rec'd	Pump R.P.M.	70	70	70	70			No. 5			2	CORD Tons
	W.L.	11.0	F.C.	1/2	pH	6.8		TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS		Degrees				6			NEW	75'
	General:											

Tour — 8 a.m. to 4 p.m.	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller A. STEINER 10	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick A. NORMAN 8	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man J. ROWLAND 8												
Floor	MUD 8 a.m. 10 a.m. 12 noon 2 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.			8.5	8.5			1000				Gals.
Mechanic	Visc.			35	37			1000			WATER	
Extra	Gel.			38	40			1000			COAL	
Injuries:	Pump Pressure							No. 4				Tons
Fires:	Pump R.P.M.			76	70			No. 5				
Equip. Trans. or Rec'd	W.L.		F.C.		pH			TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS		Degrees								
	General:											

Tour — 4 p.m. to Midnight	From	Footage	To	Hrs. on Bottom	Wt. D.P.M. Lbs.	Stds.	Singles	D.C. FT.	O.D. WT.	C.B. Ft.	Subs. Ft.	Ft. Up On Kelly
Specify actual hrs. worked												
Driller W. WICKLEY	IT IS ESSENTIAL THAT ALL JET BITS BE DESIGNATED — ALSO JET SIZE											
Derrick AL. LUSTIG 12	No.	Size	Type & Jet Size	Ser. No.	Weight	RPM	Ft. Drilled	Hrs.	Ft. Reamed	Hrs.	Liner Size	Condition
Motor-man L. LUSTIG 12	1A	12 1/4"	OSC-3	98417	ALL	94	RE-RUN				5"	FAIR
Floor	MUD 4 p.m. 6 p.m. 8 p.m. 10 p.m. Additives Motor Hours NEXT OIL CHANGE AT FUEL											
Floor	Wt.	8.5	8.5	8.5	8.5			1000	1000	103.5	200	Gals.
Mechanic	Visc.	35	35	35	33			1000	5721	6031	WATER	
Extra	Gel.	40	40	34	34			1000	3946	4364	25	Bbls.
Injuries:	Pump Pressure							No. 4			COAL	
Fires:	Pump R.P.M.	70	70	70	70			No. 5			1 1/2	CORD Tons
Equip. Trans. or Rec'd	W.L.		F.C.		pH	7.0		TRIPS	No. Lines	TON MILES	TOTAL	Line Slipped
	At	SURVEYS		Degrees				6			NEW	75'
	General: CHECKED FIRE EX. EQUIP ALL OK.											

REMARKS	Time		
	Start	Stop	Interval
DRILLING	1200	400	4
CIRCULATE, REAM HOLE, AND PICK UP #1 DRILL COLLAR. WOULD NOT GO TO BTM. REAMED BACK IN	400		
RIG SERVICE	445	500	1/4
DRILLING	500	700	2
PULLED OUT, AND PICKED UP D.C. AGAIN	700		
WOULD NOT GO TO BTM (CROOKED HOLE)	745		3/4
TRIED TO REAM HOLE. COULD NOT. TRIED AGAIN BUT WOULD NOT GO. CAME OUT MADE UP 12 1/4" BIT. WENT BACK IN			
Company Time	Cont'r Time		
TO REAM CROOKED HOLE	1200	445	
REAMING CROOKED HOLE	1200	400	4
TO 12 1/4"			
Company Time	Cont'r Time		
RIG SERVICE	400	415	1/4
REAMING 12 1/4" HOLE	415	1130	
HOIST "BIT + BRAKE OFF	1130		7 1/2
PREPARE TO PICK UP D.C.	1200		1/2
Company Time	Cont'r Time		

Totco Ring on Bit No. _____ D.P. Caliper Date _____ Results _____ From Pipe Rack _____
 B.O.P. Test-Operated _____ Time _____ Results _____

Total Contractor Time _____ Hrs.
 Total Company Time _____ Hrs.

Toolpusher _____
 Approved by _____

This Copy to Conservation Board. (Mail to Calgary Office)