

Drilling Authority No. 589
Date Issued 21-03-72

WELL NAME: CanDel et al SOBC Mountain R. A-23
FIELD: Area:
LOCATION: Unit A Section 23 Grid 65-50-129-15
Latitude 65-42-14 Longitude 129-19-12
U.W.L.R. 65.70389 — 129.32000
U.W.I. 300A236550129150

Rig Release Date: 26-04-72
Status: D + A
Information Release Date: 26-04-74

CHANGE OF NAME:

DATE RECEIVED	INDEX
23-03-72	Application for a Drilling Authority.
26-06-72	Well Completion Data.
26-06-72	Well History Report.
	Application to Amend a Drilling Authority.
	Application to change a Well Name.
	Application to Abandon a Well or Suspend Drilling.
	Application to Alter Condition of a Well.
	Well History Supplement.
	Well Completion Data.
	Work-over Report No.
	Application to Commingle Production before Measurement.
	Data for Back Pressure Test on Natural Gas Wells — Monograph 7 Method.
	Data for Back Pressure Test on Natural Gas Wells — Vitter's Method.
	M.P.R. — Oil — Calculations.
	New Oil Well Report.
	New Gas Well Report.
	Well Inspection Report.
	Rig Inspection Report.
	Battery Inspection Report.
	Equipment Report.
	Well Card.
	New Service Well Report.
	Monthly Water Flood Operations Report
	Monthly Water Receipts and Disposal of Fluids Report
	Logs. Large scale..... Small scale.....

DATE RECEIVED

LOGS:

Name

Run No.

Type

Interval

ANALYSES:

Sample

Lab. No.

Formation

Interval

A.O.F. Potential

Formation

Interval

MC.F.D.

Test Date

DRILL STEM TESTS:

No.

Formation

Interval

WELL COMPLETION DATA
RENSEIGNEMENTS SUR LES FORAGES

Drilling Authority No. 589
N° de l'autorisation de forage
Date Issued March 21, 1972
Date de délivrance

To be submitted in duplicate within thirty days after the completion, rework, abandonment, recompletion or suspension of every well.
À présenter en double dans les trente jours suivant l'achèvement, le remaniement, l'abandon et le reconditionnement de chaque puits, ou après suspension.

Well Name & No. - Nom et n° du puits CanDel etal SOBC Mountain R A-23		Permit No. - N° de permis 3291	Lease No. - N° de concession
(Permitter, Licensee, Lessee) - (Détenant de permis ou de licence, du concessionnaire) Standard Oil Company of British Columbia Limited		Exploratory Licence No. - N° de licence de sondage 1914 (71-72) 1501 (72-73)	
(Operator) - (Exécuteur) CanDel Oil Ltd.		Exploratory Licence No. - N° de licence de sondage 1938 (71-72) 1534 (72-73)	
LOCATION - EMPLACEMENT			
Unit - Unité A	Section 23	Grid - Étendue quadrillée 65-50-129-15	Latitude 65° 42' 14"
			Longitude 129° 19' 12"
Unique Well Identifier - Code d'ordinateur 300A236550129150		Universal Well Location Reference - Références universelles d'emplacement du puits 65.70389° 129.32000°	

	Date	Depth - Profondeur	Pool(s) Gisement(s)
Spudded Début des travaux	Mch. 25/72 4 p.m.		
Suspended Suspension des travaux	-		Interval(s) Open to Production Intervalles de production
Resumed Operations Reprise des travaux	-		
Finished Drilling Forage terminé	Apr. 21/72	5097' Driller	
Deepened Approfondissement	-	5098' Logger	
Complete (Gas/Oil) Achèvement (Gaz/Pétrole)	-		
Abandoned Abandon	Apr. 26/72		Elevation: Gr. 362' K.B. 379' Altitude du sol du carré d'entraînement
Rig Released Fin des travaux	Apr. 26/72 9:30 a.m.		Rig No. 7 Drilling Contractor Kenting Petrolia N° de la tour de forage Entrepreneur en forage Drilling Ltd.
			Contractor's Business Licence No. 0165 N° du permis de l'entrepreneur

CASING RECORD - TUBAGE

Casing Size (Inches) Diamètre (en pouces)	Grade Qualité	Weight Poids	Annul Longeur	Set at - Fixation à	Sacks of Cement and Additives Sacs de ciment et d'additifs
1. 16" Conductor Pipe	Shop Fabricated		Cemented full Length		
2. 8-5/8"	SS	24#	517'	511' K.B.	320 sx. oilwell
3.					cement + 2% CaCl ₂
4.					
5.					
6.					

Geological Tops Sommet des formations	Elevation - Profondeur		Core Record - Carottes					
	Depths Sous le niveau du sol	Sub-Sea Sous le niveau de la mer	From - de	To - à	Rec. Récupérés	From - de	To - à	Rec. Récup.
Drift	Surface		Nil					
Cretaceous	80	+ 299						
Devonian Imperial	1314	- 935						
Canol	2146	- 1767						
Kee Scarp	2210	- 1831						
Hare Indian	2332	- 1953						
Hume	3022	- 2643	Log Record - Diagrammes					
Gossage/Bear Rock			Run Série	Type of Log Genre de diagramme		From - De	To - à	
Limestone	3352	- 2973		Schlumberger:				
Dolomite	4023	- 3644	1	Dual Induction Laterolog		5094'	513'	
Sil/Ord. Ronning	4448	- 4069	1	B.H.C. Sonic Log		5096'	514'	
T.D. Schlumberger	5098	- 4719	1	Sidewall Neutron Porosity		5094'	514'	
T.D. Driller	5097	- 4718	1	Formation Density Log		5093	514'	

CEMENTING RECORD (Plug, Squeeze, etc.) CIMENTATION (Bouchon, sous pression, etc.)				PERFORATING RECORD (Shot, Jet) PERFORATION (Balle, Jet)				SERVICING RECORD (Acidizing, Fracing, etc.) ENTRETIEN (acidification, fracturation, etc.)			
Date	From - de	To - à	Remarks - Remarques	Date	From - de	To - à	Remarks - Remarques	Date	From - de	To - à	Remarks - Remarques
Apr. 24	5097'	5000'	34 sx. Plug down 10:00 PM.								
Apr. 24	4500	4400	50 sx. + 2% CaCl ₂ . P.D. 11:00 p.m. Felt @ 4390'								
Apr. 25	3400	3300	38 sx. + 3% CaCl ₂ . P.D. 7:45 p.m. Felt @ 3306'								
Apr. 25	2300	2100	95 sx. + 3% CaCl ₂ . P.D. 4:14 p.m. Felt @ 2075'								
Apr. 26	563	463	82 sx. + 3% CaCl ₂ . P.D. 12:40 a.m. Felt @ 450'								

Cut casing 5' below ground level. Cemented w/5 sx. on top. DRILL STEM TEST: - ESSAIS AUX TIGES
Welded on steel plate, post & sign.

No. - No	Date	Formation	From - de	To - à	V.O. Mins. Vapeur ouverte (minutes)	I.S.T. Mins. Première observation (minutes)	F.S.I. Mins. Observation définitive (minutes)	I.S.T. Mins. Pression de fond à la fin de l'opération	F.S.I. Mins. Pression de fond à la fin de l'opération	I.F.B.H.P. Pression de fond au jaillissement	F.F.B.H.P. Pression de fond à l'arrêt définitif	L.H.P. Pression hydrostatique début	F.H.P. Pression hydrostatique définitif	Remarks - Remarques
1	Apr. 23	Ord/Sil Ronning	4463	4766	60	30	90	1967	1967	1068	1967	1971	1971	Rec. 600' mud 400' muddy salt water 3250' sulf. salt water
2	Apr. 24	Dev. Bear Rock	4165	4262	60	30	90	1843	1843	1207	1836	1843	1839	Rec. 1000' muddy salt water 2850' salt water

ANALYSIS - ANALYSE					PRESENT STATUS OF WELL ÉTAT ACTUEL DU PUITS				
Lab. No. No de laboratoire	Sample Échantillon	From - de	To - à	Source	Remarks - Remarques	Oil Pétrole	Gas Gaz	Driv Sec	Susp. Traverse sus.
933-2519	Salt water	4463	4766	DST. #1 (top of tool)	Water Analysis				
933-2519	Salt water	4165	4262	DST. #2 (top of tool)	Water Analysis				
933-2519	Water	-	-	Lake Water	Water Analysis				
933-2519	Water	-	-	Mud System	Water Analysis				

Company CanDel Oil Ltd.

Signed by
Signed par

Title Vice President, Production

Date May 29, 1972

Forms to be prepared in duplicate and forwarded to the District Conservation Engineer.

Préparer les formules remplies à l'ingénieur en conservation du district.



DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT
OIL AND MINERAL DIVISION



Application for a Drilling Authority

This notice of intention to begin drilling operations, in triplicate, and where required a plan of survey approved by the Surveyor General showing the target area or the site of the well must be submitted and approved before commencing operations.

In compliance with the "Canada Oil and Gas Land Regulations", application is hereby made for approval to drill:—

Name and number of well CanDel et al SOBC Mountain R A-23

Location: Unit A Section 23 Grid 65-50-129-15

Latitude 65° 42' 14" Longitude 129° 19' 12"

Unique Well Identifier 300A236550129150

Universal Well Location Reference 65,70389° 129,32000°

shot pt. 164

Elevation: Ground 362' Line 26X K.B. 375' Est. feet above sea-level.

Well is expected to produce from Devonian, Sil-Ord formation at a depth of about feet. Expected total final depth 5000

Area assigned to well
(for District Conservation Engineer's use only)

Permit No. 3291 Lease No. Acreage 52,644

Permittee, licensee, or lessee ... Standard Oil Company of British Columbia, Limited

Explanatory Licence No. 1914 (71-72) 1501 (72-73)

Surface owned by Crown or Crown

(If alienated submit name and address of owner and occupant.)

Petroleum and natural gas rights owned by Crown

We propose to use the following strings of casing, either cementing or landing them as indicated below:—

Casing Size O.D. (Inches)	Weight (Lb./Ft.)	Grade	New or Used	Estimated Depth	Sacks of Cement
1. 16"	Conductor	New-Shop fabricated	40'	Full Length	
2. 8 5/8 "	24#	K-55	New	500'	Full Length
3. Other casing - 1F needed - will be negotiated					
4.					
5.					

Expected water, gas, and oil horizons and type of control equipment. Devonian, Sil-Ord

.... BOP Stack & Drilling Fluid

Well will be drilled with Rotary Rig No. 7 by Petrolia Oilwell Drilling Ltd.

(Drilling Contractor or company)

Responsible agent of applicant:—

Contractor's Business Licence No. 0165

At well ... D.R. Nelson At registered office ... R.K. Terrell

Address Mackenzie Mountain Lodge, Address 330 - 5th Avenue S.W., CALGARY 1

It is understood that if changes become necessary, notice of the change of plan will be submitted.

Dated at ... Calgary this 13th day of ... March 1972

Signed by *[Signature]* Company CanDel Oil Ltd.

Title Exploration Manager Operator's Licence No. 1938 (71-72) 1534 (72-73)

(For Oil and Mineral Division use only)

APPROVED

This application has been examined and approved subject to the following conditions:

Please see attached sheet for Conditions of Approval

Dated ... March 21 19 72

[Signature]
District Conservation Engineer

Forms to be submitted to District Conservation Engineer,
Department of Indian Affairs and Northern Development.

CONDITIONS OF APPROVAL FOR DRILLING AUTHORITY NO. 589
FOR Candel et al SOEC Mountain R A-23

1. Copies of this Drilling Authority shall be exhibited at the Drilling Rig in both the Doghouse and the Drilling Foreman's Office between spud and rig release dates.
2. The Company will submit to this office, on Tuesday of each week/daily, the latest reports received by radio on the progress of the well.
3. During well drilling and testing operations, every effort shall be made to ensure that drilling fluids, chemicals and wastes shall be disposed of or contained in a manner that will prevent the contamination of adjacent vegetation and surface or sub-surface waters.
4. We draw your attention to Sections 95 and 96 of the Canada Oil and Gas Land Regulations.
5. Any additional strings of casing must be approved by the District Conservation Engineer prior to running.

M. D. Thomas

M. D. Thomas
District Conservation Engineer
Districts 2 and 3

March 21, 1972



Drilling Authority No. 589

DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT
OIL AND MINERAL DIVISION

Application to Abandon a Well

In compliance with the "Canada Oil and Gas Land Regulations", application is hereby made for approval to abandon, to suspend drilling—

Name and number of well CanDel et al SOBC Mountain R A-23

Location: Unit A Section 23 Grid 65-50-129-15

Latitude 65° 42' 14" Longitude 129° 19' 12"

From Established Reference Marker

Universal Well Location Reference 65.70389° 129.32000°

Permit No. 3291

Lease No.

Standard Oil Company of British Columbia
(Permittee, Licencee, Lessee)

Date of commencement of proposed program April 22, 1972

OIL, GAS, AND WATER ENCOUNTERED
(Depths)

Oil at Nil

Gas at Nil

Water at 4165-4262' (Bear Rock) 4463-4766 (Ronning)

Total Depth 5097' Date of last operations April 26, 1972

Present condition of well Abandoned

CASING RECORD

Casing Size O.D. Inches	Weight	Amount	Set At—	Sacks of Cement and Additives	Amount Pulled
1. 16" Conductor Pipe	Shop Fabricated	36'	40		nil
2. 8-5/8"	24# J-55	517'	511'	320 sacks Oilwell Cement + 2% CaCl ₂	nil
3.					
4.					
5.					

PROPOSED ABANDONMENT PROGRAM

Plug		Geological Formation	Number of Sacks of Cement	Remarks
No.	Position			
1	5097-5000'	Ronning	34	
2	4500-4400'	Bear Rock-Ronning	50 + 2% CaCl ₂	Felt top @ 4390'
3	3400-3300'	Hume-Bear Rock	38 + 3% CaCl ₂	Felt top @ 3306'
4	2300-2100	Imperial-Canol-KeeScarp	95 + 3% CaCl ₂	Felt top @ 2055'
5	563-463	Cretaceous	82 + 3% CaCl ₂	Felt top @ 450'
		Cut casing 5' below ground level - cemented with 5 sacks.		
		Welded plate on top. Installed post and sign.		

The following logs have been run. Dual Induction Laterolog, BHC Sonic, SNP - Density
Other operations proposed

Operations to be carried out by Kenting Petrolia Drilling Contractor Licence No. 0165

Address 700 6th Ave. S. W., Calgary, Alberta Address

Responsible Agent in field D. R. Nelson

Dated at Calgary, Alberta, this 10th Day of August 1972

Signed by [Signature] Company CanDel Oil Ltd.

Title Drilling Manager Operator's Exploratory Licence No. 1938

Note:—The District Conservation Engineer's office must be notified before work is commenced.

(For OIL AND MINERAL DIVISION use only)

APPROVAL

This application has been examined and proposed programme approved, subject to the following conditions:
CONFIRMING ORAL APPROVAL GIVEN ON 24 APRIL 1972.

Dated August 16, 1972

[Signature]
District Conservation Engineer

GEOLOGICAL PROGNOSIS

Well Name: CanDel etal SOBC Mountain R A-23

Location: A-23-65-50-129-15

Elevation: Ground 362' (shot point 164, Line 26X)

K.B. Est. 375'

Operator: CanDel Oil Ltd.

Contractor: Petrolia Oilwell Drilling Ltd., Rig #7

<u>Markers:</u>	<u>Formation</u>	<u>Drilling Depth</u>	<u>Sub-Sea Depth</u>
	Cretaceous	?	
	Devonian Imperial	near surface	
	Canol	2165	-1790
	Kee Scarp	2290	-1915
	Hare Indian	2340	-1965
	Hume	3105	-2730
	Gossage - Bear Rock	4195	-3820
	Sil-Ordovician		
	Ronning	5015	-4640
	Total Depth	5115	-4740

Note: Some anhydrite may be present in the Bear Rock section.

Samples: One bag of washed samples will be taken at 10 foot intervals from surface to total depth.

Testing: All tests at discretion of wellsite geologist.

Coring: If water free hydrocarbons are recovered on a test, a core should be cut and further tests run if warranted.

..... 2



Logging:

Dual Ind. Laterolog	2" T.D. to surface casing
	5" T.D. to surface casing
BHC Sonic Gamma	2" T.D. to surface casing
w/Caliper	5" T.D. to surface casing
Formation Density	2" T.D. to surface casing
	5" T.D. to surface casing
Sidewall Neutron	
Porosity	2" T.D. to surface casing
	5" T.D. to surface casing


Measurements:


Pipe must be tallied on all trips out for coring, testing, logging or as requested by the wellsite geologist or engineer in charge.

CanDel Oil Ltd.,
28th Floor, Calgary Place No. 1,
330 - 5th Avenue S.W.,
CALGARY 1, Alberta


Telephone: 265-3430

K.E. Basaraba	Home Phone	282-4698
D.M. Ericson	" "	252-3277
R.K. Terrell	" "	289-7652





1 of



COMPASS NEEDLE 1959
NÉTIQUE EN 1959

Produced and printed by the SURVEYS AND MAPPING BRANCH,
DEPARTMENT OF MINES AND TECHNICAL SURVEYS, 1960
from air photographs taken in 1948 and 1949.

Copies may be obtained from the Map Distribution
Office, Department of Mines and Technical Surveys,
Ottawa.


- Road, all-weather Chemin, toute saison
Wagon or winter road Chemin de terre ou d'hiver
Trail or portage Sentier ou portage
Town Ville
Village or settlement Village ou hameau
Post office Bureau de poste
Horizontal control point Point géodésique
Boundary monument Borne frontière
SS, needle is decreasing
annually.
de: 7 minutes annuellement

SANS SAULT RAPIDS

NORTHWEST TERRITORIES

DISTRICT OF MACKENZIE

Scale 1:250,000 Échelle



Transverse Mercator Projection
North American Datum 1927
Contour interval 500 feet
Elevations in feet above Mean Sea Level

Projection Transverse de Mercator
Réseau géodésique nord-américain unifié 1927
Équidistance des courbes: 500 pieds
Élévations en pieds au-dessus du niveau moyen de la m.

Établie et imprimée par la Direction des cartes géographiques

CANDEL OIL LTD.

MOUNTAIN RIVER AREA

PROPOSED WELLSITE ACCESS ROAD

Proposed Wellsite Access Road

MAR 16 1972

2 of 2

WELL HISTORY REPORT

CANDEL etal SOBC MOUNTAIN B A-23



THIS IS A CONCISE REPORT OF THE
OPERATIONS CONDUCTED AT THE WELL

"CANDEL ETAL SOBC MOUNTAIN R A-23"

Data in this report was compiled
for CanDel Oil Ltd. by P. L. Brown,
Geological Consultant at the well

A handwritten signature in cursive script, appearing to read "K. E. Basaraba".

K. E. Basaraba,
CANDEL OIL LTD.

May 29, 1972

WELL HISTORY REPORT

CANDEL etal SOBC MOUNTAIN R A-23

CONTENTS

<u>Subject</u>	<u>Page</u>
Section I - Summary of Well Data	
(a) Name and Number of Well	1
(b) Permittee, Licensee, or Lessee	1
(c) Operator	1
(d) Location	1
(e) Co-ordinates	1
(f) Permit Number	1
(g) Drilling Contractor	1
(h) Drilling Authority	1
(i) Classification	1
(j) Elevations	1
(k) Spud Date	1
(l) Completed Drilling Date	1
(m) Total Depth	1
(n) Well Status	1
(o) Rig Release Date	1
(p) Hole Size	1
(q) Casing Record	1
Section II - Geological Summary	
(a) Formation Tops	2
(b) Cored Intervals	2
(c) Paleontological Determinations	2
(d) Sample Description	2 - 12
Section III - Engineering Summary	
(a) Report of Drill Stem Tests	13, 18 & 19
(b) Casing Record	13 & 20
(c) Bit Record	13
(d) Mud Report	14
(e) Deviation Record	14
(f) Abandonment Plugs	14
(g) Lost Circulation Zones	15
(h) Blowout Reports	15
Section IV - Logs	15
Section V - Analysis	
Water Analysis	16 & 17
Daily Drilling Reports - March 26 - April 26, 1972	Back Section
Back Folder Contents:	
Electrical Surveys	
Litholog	
Drilling Time Logs	
(a) 2" - 100' from 500' to 2,000'	
(b) 5" - 100' from 2,000' to 5,097'	
Drilling Progress Graph.	

SECTION I - SUMMARY OF WELL DATA:

- (a) Name and Number of Well: CanDel etal SOBC Mountain R A-23
- (b) Permitee, Licensee, or Lessee: Standard Oil Company of British Columbia, Limited
- (c) Operator: CanDel Oil Ltd.
330 - 5th Avenue S. W., Calgary, Alberta
- (d) Location: Grid System: A-23-65-50-129-15
Latitude: 65°-42'-14"N. Longitude 129°-19'-12"W.
Universal Well Location Reference: 65.70389° 129.32000°
Unique Well Identifier: 300A236550129150
- (e) Co-ordinates: Shot Pt. 164, Line 26X
- (f) Permit Number: 3291
- (g) Drilling Contractor: Petrolia Oilwell Drilling Ltd.
Rig No. 7, Rotary Unit 40
- (h) Drilling Authority: Number: 589
Date: March 21, 1972
- (i) Classification: Wildcat
- (j) Elevations: Ground: 362'; K.B. 379'
- (k) Spudded: 4:00 P.M. March 25, 1972
- (l) Completed Drilling: 9:45 A.M. April 21, 1972
- (m) Total Depth: 5,097' Driller; 5,098' Schlumberger
- (n) Well Status: Plugged and Abandoned
- (o) Rig Release Date: 9:30 A.M. April 26, 1972
- (p) Hole Sizes to Total Depth:

Surface: 0-40' Rathole
40' - 510' Pilot Hole 7 7/8"
40' - 511' Surface 12 1/4"

Main Hole: 511' - 5,097' - 7 7/8"
- (q) Casing: Surface: Ran 13 jts., 8 5/8", 24#, 55 New Casing (517'),
Landed at 511' K.B. Cemented w/320 sxs Oilwell Cement
plus 2% CaCl₂. 3 Bbls Returns. Plug Down 1:30 A.M.
March 28, 1972.

SECTION II - GEOLOGICAL SUMMARY

(a)

Formation Tops

<u>Formation Name</u>	<u>Sample Top</u>	<u>Subsea</u>	<u>E-Log Top</u>	<u>Subsea</u>
Base Glacial Drift	80	+299	-	-
Cretaceous	80	+299	(80)	(+299)
Devonian Imperial	-	-	1314	-935
Canol	2150	-1771	2146	-1767
Kee Scarp	2272	-1893	2210	-1831
Hare Indian	2362	-1983	2332	-1953
Hume	3020	-2641	3022	-2643
Gossage Bear Rock Limestone	-	-	3352	-2973
Gossage Bear Rock Dolomite	4020	-3641	4023	-3644
Sil-Ord Romning	4450	-4071	4448	-4069
Total Depth - Driller	5097	-4718	5097	-4718

(b)

Cored Intervals: No Cores Cut

(c)

Paleontological Determinations: No break down made.

(d)

Sample Description:

Samples were caught at 10 foot intervals from 50' to Total Depth.

Samples were lagged from 1,500 feet to Total Depth.

SAMPLE DESCRIPTION:

- 0 - 50 No Samples.
- 50 - 70 Sand Grains, unconsolidated, very fine grained, clear and frosted quartz; much light grey clay.
- 70 - 80 Kaolin, light grey and sand grains as above.
- 80 - 90 Shale, dark grey, silty, blocky, slightly micaceous, trace black bitumin specks.
- 90 - 110 Shale, dark grey, very finely silty & sandy, rare bitumen & pyrite.
- 110 - 170 Shale, dark grey, silty to very finely sandy, blocky; much pyrite, becomes lighter colored towards base.
- 170 - 180 Shale, medium grey, silty, blocky.
- 180 - 200 As above, less silty; some platy; trace brown very argillaceous siltstone.
- 200 - 210 Shale, medium-dark grey, slightly silty, blocky, hard.
- 210 - 220 Shale, dark grey, very slightly micaceous, blocky.
- 220 - 230 Shale, dark grey, blocky, very silty.
- 230 - 260 Shale, medium-dark grey, silty, blocky.
- 260 - 290 Shale, dark grey, blocky; pyrite at top.
- 290 - 300 Shale, medium-dark grey, blocky; with some buff grey silt bands.
- 300 - 320 Shale, medium-dark grey, blocky, slightly micaceous.
- 320 - 330 Shale, dark grey, blocky; trace ironstone.
- 330 - 360 Shale, medium-dark grey, platy and blocky; rare pyrite and inoceramms. (?)
- 360 - 380 Shale and Siltstone, medium-dark grey, very glauconitic, large blebs of glauconite, pyrite.
- 380 - 410 Shale, dark grey, blocky, much glauconite, very slightly calcareous; rare pyrite.
- 410 - 430 Shale, dark grey, blocky; much pyrite; trace calcite.
- 430 - 440 Shale, dark grey, blocky; some glauconite and pyrite.
- 440 - 460 Shale, dark grey, blocky; trace dark brown ironstone, glauconite, in part silty.
- 460 - 490 Shale, dark grey, slightly micaceous, platy and blocky; rare pyrite.
- 490 - 510 Shale, medium-dark grey, blocky; trace sideritic shale.
- 510 - 560 Shale, medium-dark grey, platy and blocky.
- 560 - 580 Shale, medium-dark grey, slightly micaceous, platy & blocky; some pyrite.
- 580 - 620 Shale as above; with some red sideritic shale and pyrite.
- 620 - 650 Shale, medium grey, blocky.
- 650 - 660 Shale, medium-dark grey, silty, very slightly glauconitic, blocky.
- 660 - 680 Shale, medium-dark grey, blocky.
- 680 - 700 Siltstone, medium grey, very slightly calcareous and glauconitic; with shale as above.
- 700 - 750 Shale, medium grey, silty, blocky.
- 750 - 770 Shale as above; trace brown ironstone; with red-brown, brown and purple sideritic shale and pyrite in lower half.
- 770 - 800 Shale, medium grey, slightly micaceous, blocky.
- 800 - 820 Shale, medium grey, very slightly silty & calcareous, blocky; rare pyrite.
- 820 - 840 Siltstone, dark grey, very argillaceous, slightly calcareous.
- 840 - 850 Shale, medium grey, silty, blocky.
- 850 - 860 Shale, dark grey, some loose sand grains (caved?), blocky; some pyrite.
- 860 - 900 Shale, medium-dark grey, slightly micaceous; thin lime streak at top, blocky.
- 900 - 920 Shale, dark grey, blocky; some fine-very fine loose sand grains.
- 920 - 950 Shale, medium grey, platy and blocky; some ironstone.
- 950 - 990 Shale, medium-dark grey, blocky; some ironstone.
- 990 - 1010 Shale, medium-dark grey, platy and blocky; some ironstone.
- 1010 - 1020 Shale, medium-dark grey, mainly platy; rare fossils - belemnites.
- 1020 - 1030 Shale as above; some red and brown platy sideritic shale.

Sample Description Continued:

- 1030 - 1070 Shale, medium grey, platy and blocky; trace calcite fragments at base; medium grey color in shales now has a slight green tone down to the Canol Formation).
- 1070 - 1100 Shale, medium to dark grey, platy and blocky, some calcite, pyrite and ironstone in top 10 feet.
- 1100 - 1110 Shale, medium-dark grey; trace red shale; some ironstone.
- 1110 - 1140 Shale, dark grey, blocky; some pyrite at top.
- 1140 - 1150 Shale, dark grey - black, in part sub-bituminous, blocky and as above.
- 1150 - 1190 Shale, dark grey to black, blocky, slightly micaceous; some pyrite at top.
- 1190 - 1200 Shale as above; some pyrite - belemnite.
- 1200 - 1210 Shale, medium dark grey, blocky; some pyrite; slickensides.
- 1210 - 1220 Shale as above; some platy and slightly micaceous; rare pyrite. Shales cracked when heated (? gas show).
- 1220 - 1240 Shale, medium grey, slightly micaceous, blocky and platy; some brown sideritic shale at base.
- 1240 - 1250 Shale, dark grey, flakey, slightly micaceous, rare pyrite.
- 1250 - 1300 Shale, medium grey, blocky; trace siderite at base.
- 1300 - 1320 Shale as above; some siderite and pyrite; trace of slickensides.
- 1320 - 1340 Shale, medium-dark grey, platy and blocky; some pyrite.
- 1340 - 1350 Shale, medium grey, silty to very finely sandy beds; some pyrite.
- 1350 - 1360 Shale, medium-dark grey, platy, soft, much pyrite.
- 1360 - 1410 Shale, medium-dark grey, slightly micaceous and silty, blocky, some pyrite; trace glauconite 1400.
- 1410 - 1460 Shale, dark grey to black, slightly silty and micaceous, scattered pyrite (most at 1430).
- 1460 - 1470 Sandstone, grey, salt and pepper, in part slightly calcareous and micaceous, very fine grained, well sorted; some coarse calcite rhombs.
- 1470 - 1480 Sandstone, dirty grey, argillaceous, very slightly calcareous, very fine grained, coarse calcite rhombs.
- 1480 - 1520 Sandstone grey, argillaceous, very fine grained; with brown and red-brown sideritic sandstone.
- 1520 - 1530 Sandstone, grey, salt and pepper, silicious, slightly micaceous, very fine grained.
- 1530 - 1560 Sandstone, dirty grey, argillaceous, silicious, slightly micaceous, very fine grained some dark grey silty shale at base.
- 1560 - 1570 Sandstone as above; with grey-dark grey and black splintery shale, becoming more argillaceous and less sandy towards base; some pyrite at base.
- 1570 - 1610 Siltstone, medium grey, argillaceous, in part very slightly micaceous and calcareous, with medium-dark grey platy shale.
- 1610 - 1620 Siltstone, medium grey, argillaceous; scattered small bitumen specks.
- 1620 - 1640 Shale, medium-dark grey, in part silty, trace pyrite and siltstone as above; some brown argillaceous siltstone at base.
- 1640 - 1650 Sandstone, grey, argillaceous, very slightly calcareous, very fine grained, trace black bitumen specks; some pyrite.
- 1650 - 1670 Shale, medium to dark grey, platy (some very splintery) some brown sideritic siltstone at top.
- 1670 - 1690 Shale, medium grey, slightly micaceous and silty, blocky and splintery.
- 1690 - 1700 Shale, medium grey, very silty, slightly micaceous, blocky.
- 1700 - 1740 Shale, medium-dark grey, very micaceous, slightly silty, blocky.
- 1740 - 1780 Shale, medium-dark grey, slightly micaceous, platy and blocky.
- 1780 - 1790 Shale, medium grey, some silty streaks, blocky and platy.
- 1790 - 1800 Shale, medium-dark grey, platy and blocky.
- 1800 - 1820 Sandstone, light grey, slightly micaceous (phlogopite), very fine grained.

Sample Description Continued:

- 1820 - 1830 Shale, very dark grey, micaceous, platey and flakey and sandstone as above.
- 1830 - 1870 Sandstone, grey, argillaceous, micaceous, very fine grained and shale as above. Sand becomes a silt in basal 30 feet and in part very slightly calcareous.
- 1870 - 1880 Shale, medium grey, blocky.
- 1880 - 1890 Shale, very dark grey, in part micaceous, platey and blocky.
- 1890 - 1900 Shale, medium grey, blocky.
- 1900 - 1910 Shale, medium-dark grey, micaceous, blocky and platey; some white gypsum filled fractures.
- 1910 - 2030 Shale, medium grey, platey and blocky (splintery at 2,000').
- 2030 - 2050 Shale, dark grey, splintery and blocky.
- 2050 - 2070 Shale, medium grey, green grey; some brown and red sideritic shale; trace brown very fine grained sideritic sandstone.
- 2070 - 2100 Shale, medium grey, green grey, blocky; with thin silt streaks.
- 2100 - 2120 As above with some green grey very argillaceous siltstone; some pyrite at base.
- 2120 - 2130 Shale, medium-dark grey, flakey and blocky.
- 2130 - 2140 Shale, red brown, sideritic, and as above; some carbon material.
- 2140 - 2150 Shale, dark grey to black, sub-bituminous, platey and blocky.

CANOL 2150 (-1771)

- 2150 - 2160 Shale, black, bituminous; with some black chert, much pyrite; some quartz crystals and pyrobitumen.
- 2160 - 2180 Shale, black, bituminous, much pyrite, some white calcareous veining and calcite crystals.
- 2180 - 2190 Limestone, very dark brown grey, very argillaceous, micro crystalline.
- 2190 - 2200 Limestone, brown grey, brown, very fine to micro crystalline; trace fossils; some black bitumitic shale; much pyrite; some dark green grey and grey platey shale.
- 2200 - 2210 Limestone, mottled dark brown grey, light grey, some buff, very argillaceous, micro-finely crystalline; much pyrite and bitumitic shale.
- 2210 - 2220 Limestone, mottled light grey-very dark brown, argillaceous, very finely crystalline shale and pyrite as above; some white calcite crystals.
- 2220 - 2230 Limestone, dark brown, very argillaceous, micro crystalline, shale, calcite and pyrite.
- 2230 - 2250 Limestone, mottled very dark brown, brown and buff, argillaceous, in part fragmental, micro crystalline, some granular, fossiliferous, black shale streaks.
- 2250 - 2272 Limestone, grey, brown and dark grey, lighter colored finely crystalline, dark is micro crystalline, very argillaceous; much black bitumitic shale; pyrite.

KEE SCARP 2272

- 2272 - 2280 Limestone, mottled light grey and brown, very fine to medium crystalline; trace bitumen, vitreous luster; some fossil material; much black bitumitic shale; Sample had bitibg acrid odor when heated to dry - not sulfurous. Some indication of porosity.
- 2280 - 2290 Limestone, brown, dark to very dark grey, some earthy, argillaceous, fine to very finely crystalline; brachiopods; some bitumen and black bitumitic shale.

Sample Description Continued:

- 2290 - 2300 Shale, dark grey-black, bitumitic; with limestone as above; some clear calcite crystals, pyrite and fossil debris.
 2300 - 2320 Shale, medium-dark grey; trace chalky limestone and as above.
 2320 - 2340 Shale, dark grey-black, some very sh., (mica?), bitumitic, some pyrite and calcite crystals; shale dark grey and splintery at base.
 2340 - 2350 As above, trace very dark grey argillaceous micro crystalline limestone.
 2350 - 2362 Shale, medium-dark grey; trace dark brown, black, sub-bituminous, pyrite, crinoids.

HARE INDIAN 2362

- 2362 - 2370 Shale, dark grey to black, non bitumitic, platy and blocky; some selenite.
 2370 - 2380 Mainly shale as above; trace dark grey argillaceous silicious limestone; some pyrite.
 2380 - 2390 Quartzite, light grey, extremely small cuttings - too small to examine properly.
 2390 - 2400 As above; Shale, medium-dark grey and black bitumitic, splintery; some pyrite; abundant extremely fine quartz grains and fragments.
 2400 - 2410 Limestone, medium grey, very argillaceous, micro crystalline; some light buff very finely granular calcareous dolomite; some dark grey platy shale.
 2410 - 2450 Shale, medium grey, medium green grey, very fossiliferous and platy; blocky at base; some pyrite.
 2450 - 2460 Limestone, grey-medium grey, argillaceous, very finely granular and crystalline; some light grey earthy limestone.
 2460 - 2480 Limestone, light grey, earthy to micro crystalline, slightly fossiliferous; some medium grey very finely granular and crystalline dolomitic limestone; some black shale; trace pyrite.
 2480 - 2500 Limestone, earthy as above; much brown grey very finely granular and crystalline slightly dolomitic argillaceous limestone.
 2500 - 2520 Limestone, light grey-grey, very finely crystalline, fossiliferous and brown grey limestone as above; much dark grey to black shale, in part bitumitic.
 2520 - 2530 Shale, dark grey to black as above.
 2530 - 2540 Limestone, grey, very finely crystalline; some medium grey very finely granular argillaceous dolomite.
 2540 - 2550 Shale, black, bitumitic, some pyrite; some dark brown grey argillaceous limestone.
 2550 - 2560 Limestone, medium green grey, medium grey, very argillaceous, micro crystalline and granular; some white chalky lime.
 2560 - 2570 Shale as above - splintery, with some bands light grey dolomitic limestone.
 2570 - 2580 Shale, dark grey and green grey, blocky and platy; with buff very finely crystalline fossiliferous limestone.
 2580 - 2590 Limestone, green grey and grey, very argillaceous, micro crystalline; some shale as above.
 2590 - 2620 Shale, dark grey to black, splintery; some pyrite, bitumitic and limestone, light grey-dirty grey, very argillaceous, some bitumitic, very fine-micro crystalline.
 2620 - 2650 Limestone, dirty to medium grey, some buff grey, micro crystalline and granular; some earthy, argillaceous, traces slight porosity, some black bitumitic splintery shale.
 2650 - 2660 Limestone, mottled light-medium grey, argillaceous, micro crystalline, fossiliferous.
 2660 - 2670 Limestone, light buff, earthy-chalky, some finely granular, fossiliferous; trace porosity and as above.

Sample Description Continued:

- 2670 - 2680 Limestone, dirty grey-medium grey; trace brown grey, argillaceous, micro granular and crystalline.
- 2680 - 2730 Limestone, mottled buff, dirty grey and dark grey, argillaceous, micro crystalline and granular, less earthy at 2710 with some dark grey platey shale and trace pyrite.
- 2730 - 2750 Limestone, mottled dark grey and brown grey, argillaceous, micro granular and crystalline rare fossil fragments.
- 2750 - 2760 Limestone, medium-dark grey, very argillaceous, micro crystalline; some buff earthy fossiliferous lime; calcite crystals.
- 2760 - 2770 Limestone, very dark grey, very argillaceous, micro granular and crystalline.
- 2770 - 2780 Limestone, medium brown, argillaceous, very finely crystalline; some buff earthy granular limestone with fair porosity; some dark grey shale.
- 2780 - 2790 Limestone, medium brown as above with trace bitumen.
- 2790 - 2800 Shale, medium grey, medium green grey, splintery.
- 2800 - 2810 Limestone, dark grey, dark brown grey, very argillaceous, micro crystalline and granular.
- 2810 - 2820 Limestone and Shale as above; trace pyrite.
- 2820 - 2830 Limestone as above, lighter brown and slightly dolomitic; some gypsum crystals.
- 2830 - 2860 Limestone, dark grey and dark brown grey, very argillaceous, micro crystalline.
- 2860 - 2920 Limestone, very dark grey, very argillaceous, micro crystalline; shale stringers increasing in basal 25 feet.
- 2920 - 2960 Limestone, brown, grey and buff, argillaceous, finely-micro crystalline; some earthy with questionable porosity; some gypsum crystals at top; some dark grey and green grey shale (splintery) in basal 20 feet.
- 2960 - 2982 Limestone, very dark grey, some very dark brown grey, very argillaceous.

EVIE 2982

- 2982 - 2990 Shale, dark grey, platey; much pyrite.
- 2990 - 3000 Shale, medium to dark grey, black, flakey and splintery; some argillaceous dark dolomite.
- 3000 - 3020 Shale, green grey, medium-dark grey, some black greasy shale, bitumitic, platey splintery and flakey.

HUME 3020

- 3020 - 3030 Limestone, dark brown to very dark grey, very argillaceous, micro crystalline; rare pyrite and calcite crystals.
- 3030 - 3040 Limestone, buff grey, earthy-chalky, argillaceous; trace porosity, fossiliferous, some dark grey and brown argillaceous micro crystalline limestone; some pyrite.
- 3040 - 3050 Poor Samples - Trip for bit - Lime as above and dark grey shale.
- 3050 - 3060 Limestone, brown grey; trace blue grey, argillaceous, micro crystalline, much medium-dark grey and black shale; some pyrite.
- 3060 - 3070 Limestone, grey and brown, slightly argillaceous, micro crystalline, much dark grey shale; more pyrite; rare fossil fragments (brachs).
- 3070 - 3080 Limestone, buff earthy, some chalky; trace bitumen, fossils; some dark brown very argillaceous micro crystalline limestone; some pyrite and shale.
- 3080 - 3090 Limestone, mottled very dark grey and dark brown grey with light grey and buff, very argillaceous, micro crystalline; some chalky fossiliferous lime; some black shale and pyrite.
- 3090 - 3100 As above; less chalky and more earthy buff variety; much black bitumitic shale.

Sample Description Continued:

- 3100 - 3130 Limestone, mottled very dark grey-black with dirty grey fossiliferous lime, argillaceous; some black bitumitic shale stringers; reefy appearance towards base with fair porosity.
- 3130 - 3150 Limestone, mottled buff, dark brown and grey, argillaceous, micro crystalline, some calcite crystals; some buff earthy limestone at base.
- 3150 - 3160 Limestone, very dark brown, argillaceous, crypto crystalline; some chalky light grey fossiliferous limestone.
- 3160 - 3180 Limestone as above, some dark grey; some buff very finely granular earthy fossiliferous lime; trace black platey shale at base.
- 3180 - 3190 Dark Limestone as above, much light grey - white, finely crystalline fossiliferous limestone; trace porosity.
- 3190 - 3210 Limestone, cream to light yellow grey, finely crystalline, vitreous luster, some light grey chalky lime at base; some dark grey to black bitumitic shale.
- 3210 - 3220 Limestone, mottled light and dark grey, some brown, argillaceous, very fine to micro crystalline; some buff earthy and chalky lime.
- 3220 - 3230 Limestone, brown, brown grey, argillaceous, very fine to micro crystalline, slightly fossiliferous; some calcite.
- 3230 - 3240 Limestone, medium and brown grey, argillaceous, micro crystalline, fossiliferous, some dark grey shale.
- 3240 - 3250 Limestone, dark brown grey, dark grey, very argillaceous, micro crystalline; with some buff earthy-chalky fossiliferous limestone; some black bitumitic shale.
- 3250 - 3270 Limestone, dark grey and brown, argillaceous, micro crystalline, trace cream finely crystalline limestone; fossiliferous; much black bitumitic shale.
- 3270 - 3280 Shale, dark grey to black, platey; with very dark limestone as above; some pyrite.
- 3280 - 3300 Shale, dark grey to black, blocky and platey; some black argillaceous lime streaks; some pyrite.
- 3300 - 3310 Dolomite, light blue grey, argillaceous, crypto crystalline; and shale as above.
- 3310 - 3320 As above; more shale; some pyrite; some chalky grey fossiliferous limestone.
- 3320 - 3330 Limestone, dirty grey, argillaceous, micro crystalline; some dark grey shale and pyrite.
- 3330 - 3340 Dolomite as 3310; and limestone, brown to dark brown, argillaceous, micro crystalline; some pyrite and shale streaks.
- 3340 - 3350 Shale, dark grey, blocky and platey, and much pyrite.
- 3350 - 3360 As above; more pyrite; some brown and grey argillaceous micro crystalline limestone.
- 3360 - 3370 Shale, dark grey with limestone as above; some calcite crystals; trace anhydrite.
- 3370 - 3380 Shale as above, very flakey; some chalky fossiliferous limestone.
- 3380 - 3390 Limestone, very dark grey and brown, very argillaceous, crypto crystalline, rare pyrite; trace brown very finely crystalline pelletoidal fossiliferous limestone; some calcite.
- 3390 - 3400 Limestone, very dark brown and brown grey, very argillaceous, mottled with light colored lime, crystalline - pseudo oolitic appearance in part; some black and dark grey shale.
- 3400 - 3450 Limestone, mottled very dark grey and brown grey with white light grey lime, very argillaceous, micro crystalline; fossiliferous; much dark grey to black shale.
- 3450 - 3460 Limestone, mottled black (65%) and white (35%), black almost shale and white nearly calcite; fetid odor in acid; micro-crypto crystalline, trace fossils; some black splintery shale.

Sample Description Continued:

- 3460 - 3470 As above; with black and dark-medium grey shale - up to 40%.
- 3470 - 3480 Shale, black - dark grey, in part bitumitic, splintery; with limestone as above (30%), quite pyritic.
- 3480 - 3490 Shale, brown, brown grey, red brown & grey, platy.
- 3490 - 3500 Shale, medium to dark grey (70%) and limestone as above 30%; some pyrite.
- 3500 - 3520 Limestone, dark grey, very argillaceous, micro crystalline, fossiliferous, much grey chalky lime; scattered calcite veins.
- 3520 - 3540 Limestone as above; rare black bitumen specks, trace calcite.
- 3540 - 3550 Limestone, dark grey, very argillaceous, micro crystalline, slightly fossiliferous, some calcite crystals & veins.
- 3550 - 3560 Limestone, dark brown grey, dark grey, argillaceous, micro-crypto crystalline, slightly fossiliferous; some calcite & pyrite.
- 3560 - 3570 Limestone, dark grey, very argillaceous, micro crystalline, some pyrite.
- 3570 - 3580 Shale, dark grey, blocky & limestone as above; some pyrite and calcite.
- 3580 - 3610 Limestone, dark grey, very argillaceous, micro crystalline, slightly fossiliferous, chalky at base.
- 3610 - 3630 Limestone as above, increase of buff & grey fossiliferous chalky lime (40%), numerous white calcite veins.
- 3630 - 3670 Limestone, dark grey, very argillaceous, slightly fossiliferous, some chalky marl (washes out), many white calcite veins and crystals.
- 3670 - 3680 Limestone, dark grey, very argillaceous, micro crystalline, some pyrite and fossils.
- 3680 - 3700 Limestone, mottled dark grey & grey, argillaceous, slightly fossiliferous, rare pyrite, some calcite; micro crystalline; some brown lithographic lime; some grey chalk.
- 3700 - 3730 Limestone, dark grey, very argillaceous, micro crystalline, slightly fossiliferous; some marl.
- 3730 - 3770 Limestone, dark grey & brown grey, argillaceous, micro-crypto crystalline, slightly fossiliferous, some chalky lime; scattered calcite; rare bitumen, traces brown pelletoidal lime.
- 3770 - 3790 Limestone, dark grey, very argillaceous, mottled with buff earthy fossiliferous marl.
- 3790 - 3800 Limestone, dark grey & brown grey, argillaceous, micro-crypto crystalline, fossiliferous, mottled with buff grey chalky limestone; some calcite.
- 3800 - 3830 Limestone, dark grey, argillaceous, micro crystalline, mottled as above, fossiliferous, some calcite veins & crystals, rare vugs.
- 3830 - 3840 Limestone, dark brown grey, argillaceous, micro crystalline.
- 3840 - 3870 Limestone, dark grey & dark brown grey, very argillaceous, micro-crypto crystalline, mottled with buff grey chalky lime; some calcite veins & crystals; trace brown pelletoidal limestone; looks similar to 3400' section.
- 3870 - 3890 Limestone, dark brown & grey, argillaceous, micro crystalline; some mottled chalky lime, trace brown & grey colitic & pelletoidal lime; some calcite; rare bitumen & pyrite.
- 3890 - 3920 Limestone, dark grey, argillaceous, micro crystalline, mottled with buff grey fossiliferous chalky lime; abundant calcite veins & crystals.
- 3920 - 3940 Limestone, medium grey, very argillaceous, with very chalky fossiliferous lime; numerous calcite veins & crystals; some dark brown & grey crypto-crystalline argillaceous limestone; trace bitumen.
- 3940 - 3950 Limestone as above & Dolomite, brown, very dark grey, very fine-micro granular, argillaceous, vitreous luster; much calcite, rare pyrite, porous
- 3950 - 3970 Limestone, dark grey, very argillaceous, micro crystalline & chalky fossiliferous lime; trace calcite.
- 3970 - 3990 Limestone, light buff grey - grey, earthy-chalky, fossiliferous & as above, some brown grey pelletoidal lime at base.

Sample Description Continued:

- 3990 - 4000 Limestone, medium grey & brown grey, micro crystalline - mottled with grey chalky fossiliferous limestone.
- 4000 - 4010 Limestone, grey & brown, slightly argillaceous & dolimitic, micro-crypto crystalline; trace black bitumitic shale.
- 4010 - 4020 Limestone, very dark grey, very argillaceous, micro crystalline, some marly, slightly fossiliferous limestone; trace pyrite and black shale.

GOSSAGE - BEAR ROCK DOLOMITE 4020

- 4020 - 4030 Dolomite, grey, light brown, micro-very finely granular, vitreous.
- 4030 - 4050 Dolomite, medium grey & brown grey, in part slightly calcareous & argillaceous, micro granular.
- 4050 - 4060 Dolomite, medium grey - grey, very finely granular; trace inter granular porosity.
- 4060 - 4080 Dolomite, brown & grey, very fine to micro granular; trace calcite & bitumen.
- 4080 - 4090 Dolomite, light brown - buff, very fine-micro granular & crystalline.
- 4090 - 4100 Dolomite, grey & brown, fine to micro granular & crystalline, trace bitumen, vitreous luster; some black bitumitic shale partings.
- 4100 - 4110 Dolomite, brown, very fine to finely crystalline & granular; some white calcite.
- 4110 - 4120 Dolomite, light brown & buff, finely granular & crystalline; some inter crystalline porosity. (about 8%).
- 4120 - 4130 Dolomite, as above, some bitumen & calcite; some darker very finely to micro crystalline dense dolomite, rare pyrite.
- 4130 - 4140 Dolomite, darker brown grey, argillaceous, crystalline, rare pin point vugs.
- 4140 - 4150 Dolomite, brown, slightly argillaceous, very fine - micro crystalline.
- 4150 - 4170 Dolomite, brown & grey brown, very finely crystalline.
- 4170 - 4190 Dolomite, darker brown, finely crystalline; trace white quartz & calcite.
- 4190 - 4220 Dolomite, medium-dark grey, argillaceous, very finely crystalline; some white calcite; some pin point vugs; rare pyrite at top, some inter crystalline porosity, becoming micro crystalline dense at base.
- 4220 - 4240 Dolomite, dark grey, fine-very finely crystalline, pin point vugs, slightly argillaceous, good inter crystalline porosity.
- 4240 - 4250 Dolomite, brown, slightly argillaceous, micro to finely crystalline, pin point vugs, inter crystalline porosity.
- 4250 - 4260 Dolomite, brown, micro-crypto xln; trace black shale.
- 4260 - 4290 Dolomite, brown, very finely granular & crystalline; looks oil stained, no cuts or fluorescence, slightly argillaceous, trace black shale partings, some white calcite; pin point vugs at base.
- 4290 - 4300 Dolomite, medium brown, finely granular & crystalline, some medium, abundant pin point vugs. Some good porosity, vitreous luster; some calcite.
- 4300 - 4320 Dolomite, brown, argillaceous, very finely-micro granular, part earthy, white calcite crystals & veins.
- 4320 - 4340 Dolomite, brown, very finely crystalline to finely granular, abundant pin point vugs, some porosity, some white calcite.
- 4340 - 4350 Dolomite, medium brown grey, argillaceous, micro-crypto crystalline, dense.
- 4350 - 4360 Dolomite, light brown, very fine-micro granular, some very finely crystalline, some pin point vugs; trace poor porosity & as above.
- 4360 - 4380 Dolomite, brown, very fine-finely crystalline, abundant pin point vugs, vitreous luster, trace bitumen, fair inter crystalline porosity.
- 4380 - 4390 As above with some light buff fine-medium granular dolomite with good porosity; grains unconsolidated.
- 4390 - 4400 Dolomite, brown grey, argillaceous, finely crystalline.

Sample Description Continued:

- 4400 - 4410 Dolomite, medium brown grey, argillaceous, slightly anhydritic, micro crystalline.
- 4410 - 4435 Rubble Zone.
- 4410 - 4420 Dolomite, dark brown, dark grey, argillaceous, micro crystalline, dense; some blue grey & light grey finely granular dolomite, abundant coarse white dolomite crystals.
- 4420 - 4430 As above; much white crystalline dolomite & calcite; some shale.
- 4430 - 4440 Dolomite, light grey, white, cream, mainly micro crystalline, some dark grey and dark blue grey dolomite; rare anhydrite, trace pyrite; coarse dolomite crystals.
- 4440 - 4450 Dolomite, light grey, cream, white, micro crystalline; with trace light blue grey pyritic slightly silty dolomite; trace light green shale; some dark grey very argillaceous micro crystalline dolomite.

RONNING 4450

- 4450 - 4460 Dolomite, light grey-white, finely granular & crystalline to micro crystalline, vitreous luster, some blue dolomite and green shale as above.
- 4460 - 4490 Dolomite, light grey - white, very finely crystalline; vitreous luster; trace blue grey dolomite.
- 4490 - 4500 Dolomite as above fine to very finely crystalline; some blue grey pyritic dolomite; some green shale.
- 4500 - 4510 Dolomite, light grey & buff, finely crystalline, scattered pin point vugs, trace clear quartz, some light blue dolomite (pyritic), trace black & green shale. Fair inter crystalline porosity.
- 4510 - 4530 Dolomite, buff - light buff grey, very finely crystalline, large white dolomite crystals; some fair porosity.
- 4530 - 4540 Dolomite, light brown & buff, micro crystalline; trace dark blue grey argillaceous, slightly silty dolomite.
- 4540 - 4560 Dolomite, light buff, very fine to micro crystalline; trace green waxey shale; rare pyrite.
- 4560 - 4580 Dolomite as above; trace blue grey argillaceous silty slightly pyritic dolomite; many white dolomite rhombs.
- 4580 - 4590 Dolomite, cream - light grey, micro-crypto crystalline, slightly anhydritic (?), hard, dense.
- 4590 - 4620 Dolomite, buff, grey, blue grey & brown, micro crystalline; trace blue grey shale; some pyrite.
- 4620 - 4630 Dolomite, light grey - cream, micro crystalline.
- 4630 - 4650 Dolomite, cream & dark brown, micro crystalline, argillaceous; some black and green pyritic shale partings.
- 4650 - 4700 Dolomite, dark brown, very argillaceous, micro crystalline.
- 4700 - 4720 Dolomite, dark grey, dark brown grey, very argillaceous, micro crystalline, vitreous luster; trace black shale.
- 4720 - 4730 Dolomite, brown, very fine to micro crystalline; some green waxey shale.
- 4730 - 4755 This section drilled very rapidly.
- 4730 - 4740 Dolomite, medium grey & medium brown grey, argillaceous, very fine-micro crystalline, some milky grey & brown chert. No visible porosity, trace buff earthy dolomite & black & green shale.
- 4740 - 4755 Dolomite, medium brown and brown grey, very fine to micro crystalline vitreous luster; some milky grey & brown chert.
- 4755 - 4760 Dolomite, brown, argillaceous, micro crystalline, chert as above; some black shale partings.
- 4760 - 4770 Dolomite, brown, slightly argillaceous, micro crystalline, vitreous luster; some chert and green waxey shale.

Sample Description Continued:

- 4770 - 4780 Dolomite, brown, very fine-micro crystalline, trace green and black shale and chert.
- 4780 - 4790 Dolomite, brown and dark grey, argillaceous, some silicious, very fine-micro crystalline, vitreous luster; some shale as above.
- 4790 - 4800 Dolomite, brown, argillaceous, some silicious, very finely crystalline, trace pyrite, vitreous luster.
- 4800 - 4810 Dolomite, dark grey, very argillaceous, micro crystalline.
- 4810 - 4820 Dolomite, buff, very finely crystalline, some fair inter crystalline porosity and dolomite as above.
- 4820 - 4860 Dolomite, dark grey, dark brown grey, argillaceous, micro crystalline, trace gypsum and quartz.
- 4860 - 4870 Dolomite, dark brown and brown grey, argillaceous, micro-crypto crystalline.
- 4870 - 4880 Dolomite, as above, some lighter brown, very fine to micro crystalline, white dolomite crystallization on fracture planes.
Lost Circulation at 4887.
- 4880 - 4890 Dolomite, light brown grey, earthy-very finely granular; some pin point vugs, some porosity and as above. Drilled hard.
- 4890 - 4900 Dolomite, light brown and buff, very fine-finely granular, some poor inter granular porosity, trace bitumen; and Dolomite, light brown, crypto crystalline.
- 4900 - 4920 Dolomite, light buff grey, very finely granular, fair inter granular porosity.
- 4920 - 4930 Dolomite, light brown, very finely granular, fair porosity, vitreous luster; some black shale.
- 4930 - 4940 Dolomite, brown - dark brown, argillaceous, micro crystalline; some white calcite and black shale.
- 4940 - 4950 Dolomite, light brown and medium grey, slightly argillaceous, micro crystalline; some buff earthy dolomite and some white calcite.
- 4950 - 4970 As above; some medium-dark grey micro crystalline slightly silicious dolomite; trace silica and calcite.
- 4970 - 4980 Dolomite, mottled buff and medium grey, micro granular and crystalline, argillaceous; some calcite.
- 4980 - 4990 As above, darker color. Some slightly silicious.
- 4990 - 5000 Dolomite, dark grey, argillaceous, micro crystalline; some calcite.
- 5000 - 5010 Dolomite, medium and dark grey, argillaceous, silicious, micro crystalline vitreous luster; some black bituminitic shale.
- 5010 - 5020 As above, mottled with brown dolomite.
- 5020 - 5040 Dolomite, mottled medium grey and brown grey, argillaceous, micro crystalline, much calcite veining and crystals.
- 5040 - 5050 Dolomite, grey and buff, very finely granular and some brown grey micro-crystalline; trace inter granular porosity. Much calcite.
- 5050 - 5070 Dolomite, medium brown and brown grey, micro granular and crystalline, some white calcite and black shale partings, in part silicious, trace white quartz.
- 5070 - 5080 Dolomite, medium-dark brown grey, argillaceous, micro crystalline, trace calcite and quartz.
- 5080 - 5090 Dolomite, medium grey, micro crystalline; some white quartz.
- 5090 - 5097 Dolomite, buff and brown, micro granular and crystalline, much white calcite; some white silicious rock, trace porosity. Some clear quartz crystals, rare pyrite.

TOTAL DEPTH 5097

SECTION III - ENGINEERING SUMMARY

(a) Report of Drill Stem Tests

Drill Stem Test No. 1 - Ronning Formation - Interval 4463' - 4766'

Double Packer - Straddle By-Pass Test.

Times: Pre Flow 5', Initial Shut-In 30', Valve Open 60',
Final Shut-In 90'. Good blow on Pre Flow & Open
Flow, decreasing to slight at end of test period.

Recovery: 4250' Fluid - 600' Mud, 400' Muddy salt water,
(46,000 ppm), 3250' sulfurous salt water
(98,000 ppm); Temp. 152.

Pressures: IHP 1971# 1st Flow 293-902# ISI 1967#
FHp 1971# Main Flow 1068-1967# FSI 1967#

Drill Stem Test No. 2 - Gossage Bear Rock Dolomite - Interval 4165' - 4262'

Double Packer - Straddle By-Pass Test.

Times: Pre Flow 5', Initial Shut-In 30', Valve Open 60',
Final Shut-In 90'. Good blow on Pre Flow & Open
Flow, decreasing to slight at end of test period.

Recovery: 3,850' Fluid - 1000' slightly muddy salt water,
2,850' salt water (80,400 ppm); Temp. 145

Pressures: IHP 1843# 1st Flow 559-890# ISI 1843#
FHP 1839# Main Flow 1207-1836# FSI 1843#

Final Drillstem Report Forms follow on pages: 18 and 19.

(b) Casing Record: (See Item (q) on Page 1. and Casing Tally Page 20)

(c) Bit Record:

No.	Make	Size	Type	Interval	Footage	Hours	Weight	RPMs
1A	HW	7 7/8	XLG	40 - 510	470	11 3/4	20	85/130
2A	Reed	12 1/4	Reamer	40 - 511	471	14 1/4	20	130
1	HW	7 7/8	XLG	511 - 2188	1677	27	30	65/80
2	HW	7 7/8	XLG	2188 - 2447	259	15	30/45	62/80
3	HW	7 7/8	XV	2447 - 3054	607	28 1/2	30/42	60/80
4	HW	7 7/8	J33	3054 - 3570	516	25 1/4	25/30	55
5	HW	7 7/8	XV	3570 - 3601	31	4	10/15	44/60
6	HW	7 7/8	XLG	900 - 1127	227	9 3/4	5/30	95/110
7	HW	7 7/8	X3A	1127 - 1420	293	5	30	110
8	HW	7 7/8	XV	1420 - 2207	787	18 3/4	35/38	110
9	HW	7 7/8	XV	2207 - 2364	157	7 3/4	40	65/80
10	HW	7 7/8	XV	2364 - 2513	149	16 1/4	45	44/75
4RR	HW	7 7/8	J33	2513 - 3271	758	38	25/36	40/60
11	HW	7 7/8	J44	3271 - 4634	1363	89 1/4	18/35	50/60
12	HW	7 7/8	J55	4634 - 5097	463	37 1/4	18/25	48/56

TOTALS: Surface Hole 40-510'
Pilot Hole 11 3/4 Hrs.
12 1/4" Hole 14 1/4 Hrs.
26 Hours

Main Hole
511' - 3601' 114 3/4 Hrs.

Lost Main Hole @ 900'

New Hole - 900' - 5097' 222 Hrs.
Ream Bridges 8 Hrs.

(d) Mud Report:

The original hole was drilled from surface to 3601' with water; the hole was lost and subsequently a gel-chemical base mud was used from 900' to T.D.

A daily record of materials added is included in the Daily Drilling Reports.

Total Materials:

Gel 135,700#, Weight Material 19,800#, Lime 670#, Calcium Chloride 500#, Soda Ash 200#, Benex 244#, Quik Seal 339 sxs, Fiber Seal 48 sxs, Sawdust 7 3/4 boxes, Diesel 40 bbls.

(e) Deviation Record:

<u>Depth</u>	<u>Degrees</u>	<u>Depth</u>	<u>Degrees</u>	<u>Depth</u>	<u>Degrees</u>	<u>Depth</u>	<u>Degrees</u>
94	1/2	890	1/2	1100	1/2	4042	3 3/4
154	1/2	1110	7/8	1554	1/2	4105	3 3/4
193	1/2	1330	1	1955	1	4198	3 3/4
248	1/2	1550	1 1/2	2114	1 1/2	4292	5
303	1/4	1740	1 3/4	2334	2	4323	5 1/8
363	1/2	1958	1 3/4	2513	2	4354	5
126	1/8	2142	1 7/8	2868	2 3/4	4384	4 3/4
225	3/4	2364	1 7/8	3271	2 1/4	4446	5
307	1/2	2400	2	3545	2 1/2	4509	5
396	1/2	2647	2 1/2	3603	2 1/2	4572	4 3/4
411	1/4	2898	2 3/4	3697	2 1/2	4634	4 1/2
510	1/8	3054	2 3/4	3822	2 3/4	4727	5 1/2
511	1/2	3365	3	3947	3 1/2	4821	6
670	0	1243	1/2	4010	4	4915	6 1/2
						5041	6 1/2
						5097	6 1/2

(f) Abandonment Plugs:

Plug No. 1 5097 - 5000 with 34 sxs cement, Plug Down 10:00 P.M., April 24, 1972

Plug No. 2 4500 - 4400 with 50 sxs cement plus 3% CaCl_2 , Plug Down 11:00 P.M. April 24, 1972. Plug Felt at 4390'.

Plug No. 3 3400 - 3300 with 38 sxs cement plus 3% CaCl_2 , Plug Down 7:45 A.M. April 25, 1972. Plug Felt at 3306'.

Plug No. 4 2300 - 2100 with 95 sxs cement plus 3% CaCl_2 , Plug Down 4:14 P.M. April 25th, 1972. Plug Felt at 2075.

Plug No. 5 563 - 463 with 22 sxs cement plus 3% CaCl_2 , Plug Down 12:40 A.M. April 26th, 1972. Plug Felt at 450'.

Cut casing 5' below G.L. cemented with 5 sxs on top. Weld on steel plate; with proper post and sign.

(g) Lost Circulation Zones:

Zone 1 Gossage Bear Rock Limestone 3565 - 3570

Lost all mud - No Returns - Mixed mud and lost circulation material, built volume and drilled blind to 3601'. No Returns.

Ran 3 gel/diesel cement plugs with Halliburton. Continued losing circulation after drilling out Plugs 1 & 2. Felt Plug No. 3, 54' off bottom with good returns. Pulled out and ran in with drilling string. Encountered bridges from 829' to 1127'. Lost original hole and making new hole from about 900'.

Redrilled through same interval, encountered no drilling break, no lost circulation and no indication of cement plugs in samples.

Zone 2 Ronning Formation 4887 - 5097

Drilling mud was being lost to the formation in this interval, with main losses in the following zones: 4,887', 4,936', 5,041' and 5,097'. Drilling mud was lost in hole and partially in the tanks; Lost circulation material was added and volume built. Hole was bottomed at 5097 feet. No additional mud was lost to the formation during logging and testing periods.

(h) Report of Blowouts:

Tripping out with Bit No. 10, well started to discharge gas cut mud on connections with drill pipe at 1156'. Ran back in to 1698 feet, closed Hydril, put on Kelly. Ran gas cut mud through choke; Mixed weight material, circulated thru flow line. Lit gas with about a 4' flare. No pressures read - no build up. Gas would sporadically discharge mud to a maximum 45-55 feet up derrick. Gas flow abated with no further problems. Gas believed to be coming from sands at about 1400 feet.

SECTION IV - LOGS

The following Schlumberger Electrical Surveys were run April 22-23, 1972:

- 1 - Dual Induction Laterolog 2" & 5" - 100' from 5,094' to 513'
- 2 - Sidewall Neutron Porosity Log 2" & 5" - 100' from 5,094' to 514'
- 3 - Borehole Compensated Sonic - Gamma Ray Caliper 2" & 5" - 100' from 5,096' to 514'
- 4 - Formation Density Log 2" & 5" - 100' from 5,093' to 514'

SECTION V - ANALYSIS

Water analyses are included on pages 16 and 17.



CORE LABORATORIES - CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 1 of 4

Company CanDel Oil Ltd.

Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.

Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.

Formation Ronagan Interval 4463' - 4766'

Sampled from DST #1 (Top of Tool) by G. Wiggett

Date sampled April 23/72 Date analysed May 8/72 Analyst ML

Recovery 4250' liquid, (98,200 PPM).

 Mud type Water cushion

Total Solids:

Resistivity 0.072 Ohm-meters @ 74 °FCalculated 100,075 mg/literSpecific gravity 1.0667 @ 60°FBy evaporation @ 110°C - mg/literpH 7.3 H₂S AbsentBy evaporation @ 180°C - mg/literRefractive Index 1.3499 @ 75°FAt ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
34827	3352	484	Trace	Abs.	-	-	60168	298	946	Nil	Nil


PER CENT CALCULATED SOLIDS

34.8	3.3	.5	Trace	Abs.	-	-	60.1	.3	.9	.0	.0
------	-----	----	-------	------	---	---	------	----	----	----	----

MEQ PER LITER

1514.2	167.3	39.8	Trace	Abs.	-	-	1696.7	4.9	19.7	.0	.0
--------	-------	------	-------	------	---	---	--------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER



99700. 34827.0



CORE LABORATORIES - CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 2 of 4

Company CanDel Oil Ltd.

Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.

Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.

Formation Bear Rock Interval 4165' - - 4263'

Sampled from DST #2 (Top of Tool) by G. Wiggett

Date sampled April 24/72 Date analysed May 9/72 Analyst ML

Recovery 3850' liquid, (80,400 PPM).

 Mud type Water cushion

Total Solids:

Resistivity 0.083 Ohm-meters @ 71 ofCalculated 88.060 mg/literSpecific gravity 1.0596 @ 60°FBy evaporation @ 110°C - mg/literpH 7.6 H₂S PresentBy evaporation @ 180°C - mg/literRefractive Index 1.3482 @ 75°FAt ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
30684	2901	422	Trace	Abs.	-	-	52808	332	913	Nil	Nil


PER CENT CALCULATED SOLIDS

34.8	3.3	.5	Trace	Abs.	-	-	60.0	.4	1.0	.0	.0
------	-----	----	-------	------	---	---	------	----	-----	----	----

MEQ PER LITER

1334.1	144.8	34.7	Trace	Abs.	-	-	1489.2	5.4	19.0	.0	.0
--------	-------	------	-------	------	---	---	--------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER



87639. 30684.0



17a
CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING
WATER ANALYSIS



File 933-2519 Page 3 of 4

Company CanDel Oil Ltd.
Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.
Location 129° 19' 12.00 W.L. Field Mountain River Area Province Alberta
Formation Interval
Sampled from Water From Lake by
Date sampled Date analysed May 9/72 Analyst ML
Remarks Appeared sulphurous at time of sampling.
 Mud type Water cushion

Resistivity 0.34 Ohm-meters @ 70 °F
Specific gravity 1.0157 @ 60°F
pH 7.6 H₂S Absent
Refractive Index 1.3371 @ 73°F
Total Solids:
Calculated 22,479 mg/liter
By evaporation @ 110°C - mg/liter
By evaporation @ 180°C - mg/liter
At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
7436	998	136	Trace	Abs.	-	-	13138	512	259	Nil	Nil


PER CENT CALCULATED SOLIDS

33.1	4.4	.6	Trace	Abs.	-	-	58.4	2.3	1.2	.0	.0
------	-----	----	-------	------	---	---	------	-----	-----	----	----

MEQ PER LITER

323.3	49.8	11.2	Trace	Abs.	-	-	370.5	8.4	5.4	.0	.0
-------	------	------	-------	------	---	---	-------	-----	-----	----	----

LOGARITHMIC PATTERN MEQ PER LITER



22062. 7436.0



17b
CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING
WATER ANALYSIS



File 933-2 Page 4 of 4

Company CanDel Oil Ltd.

Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.

Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.

Formation Interval

Sampled from by

Date sampled Date analysed May 9/72 Analyst ML

Remarks Water associated with gas, appears to be make-up water.

 Mud type Water cushion

Resistivity 11.5 Ohm-meters @ 71 °F
Specific gravity 1.0001 @ 60°F
pH 7.9 H₂S Absent
Refractive Index .3324 @ 73°F

Total Solids:
Calculated 604 mg/liter
By evaporation @ 110°C - mg/liter
By evaporation @ 180°C - mg/liter
At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
64	80	20	Trace	-	-	-	81	327	32	Nil	Nil


PER CENT CALCULATED SOLIDS

10.6	13.2	3.3	Trace	-	-	-	13.4	54.1	5.3	.0	.0
------	------	-----	-------	---	---	---	------	------	-----	----	----

MEQ PER LITER

2.8	4.0	1.6	Trace	-	-	-	2.3	5.4	.7	.0	.0
-----	-----	-----	-------	---	---	---	-----	-----	----	----	----

LOGARITHMIC PATTERN MEQ PER LITER



CASING RECORD

13 joints 8-5/8" 24# K-55 ST&C landed at 511' K.B.
 with 320 sacks oilwell cement + 2% CaCl₂. Plug down
 1:30 a.m. March 28, 1972. 3 barrels returns to surface.

TALLY

<u>Jt.</u>	<u>Feet</u>	
1	39.57	
2	39.63	
3	39.61	
4	39.58	
5	39.58	
6	39.61	
7	39.61	
8	39.57	
9	39.60	
10	39.61	
11	39.61	
12	39.62	
13	<u>39.59</u>	
	514.79	
	1.50	Float Collar
	<u>1.10</u>	Shoe
	517.39	

DAILY DRILLING REPORT

Well Name: Candell et al SOBC Mountain R A-23 Date: March 26 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 248 ft. Operation in progress: Drilling 7 7/8" Pilot Hole

Progress: 248 ft. in 6 1/2 hours on bottom: Table speed: 85 RPM. Bit weight: all lbs.

Drilling Mud: Weight: - lbs/gal. Viscosity: 60 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: 275 psi.

Materials: Gel 6,500#, Quik Seal 25#, Lime 100# Sawdust 1/2 Box

Deviation:

Depth:	94	154	193						
Degrees.	1/2	1/2	1/2						

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
1.	Hz	7 7/8	XIG	40'	248	208	6 1/2	OB

Geologic

Base Glacial Drift Depth 70' Elev. 309

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig to Spud	8	Trip - Plugged Bit - Clean	3
Spud w/7 7/8" Bit	1/2	Build Volume-Mix mud, sawdust	3 1/4
Build Volume, Lost Circ.	2 1/2		
Surveys	3/4		
Drilling	6		

Remarks:

Spud Date: 4:00 P.M. March 25, 1972

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: March 27 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}_{PM}

Depth: 453 ft. Operation in progress: Reaming Pilot Hole with 12 1/8" Bit.

D 262' 5 1/4 ft. in. 11 1/2 hours on bottom: 85 Table speed: 130 RPM. Bit weight: 20 lbs.

Drilling Mud: Weight: 9 lbs/gal. Viscosity: 48 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids Pump Pressure: 3-600 psi.

Materials: Gel 1200, Lime 20#

Deviation:

Depth:	<u>248</u>	<u>303</u>	<u>363</u>	<u>126R</u>	<u>225R</u>	<u>307 R</u>	<u>396 R</u>	<u>411</u>	<u>510</u>
Degrees.	<u>1/2</u>	<u>1/4</u>	<u>1/2</u>	<u>1/8</u>	<u>3/4</u>	<u>1/2</u>	<u>1/2</u>	<u>1/4</u>	<u>1/8</u>

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>1A</u>	<u>HW</u>	<u>7 7/8</u>	<u>XLG</u>	<u>40</u>	<u>510</u>	<u>470</u>	<u>11 3/4</u>	
<u>2A</u>	<u>Reed</u>	<u>12 1/2</u>	<u>Reamer</u>	<u>40</u>	<u>453</u>	<u>413</u>	<u>11 1/2</u>	<u>GB</u>

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
<u>Drilling 7 7/8" Hole</u>	<u>5 1/4</u>	<u>Pick Up Reamer</u>	<u>1</u>
<u>Surveys</u>	<u>2 3/4</u>	<u>Ream 7 7/8" Hole</u>	<u>11 1/2</u>
<u>Rig Service</u>	<u>1/4</u>		
<u>Hoist Bit 1A</u>	<u>1/2</u>		
<u>Repair Pump Drive & Hook Up</u>	<u>2 3/4</u>		

Remarks:

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOE2 Mountain R A-23 Date: March 28 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}~~PM~~

Depth: 511 ft. Operation in progress: WOC -

Progress: Ream 58 ft. in. 3 1/4 hours on bottom: Table speed: 130 RPM. Bit weight: 20 lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: 650 psi.

Materials: None

Deviation:

Depth:	<u>511</u>								
Degrees:	<u>1/2</u>								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>24</u>	<u>Reed</u>	<u>12 1/4</u>	<u>Reamer</u>	<u>40</u>	<u>511</u>	<u>471</u>	<u>14 1/2</u>	

Geologic

None Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Ream 7 7/8" Hole	<u>3 1/2</u>	Circulate Casing-Rig to cement	<u>5 1/2</u>
Trip out Reamer (2)	<u>2 1/2</u>	Cement Surface Casing	<u>1</u>
Circulate to run casing	<u>1 3/4</u>	WOC -	
Survey & Hoist	<u>1/2</u>	Clean Mud Tanks, Dig Cellar,	
Rig to Run Casing	<u>1/4</u>	Prepare Heading Up Equipment	<u>6 1/2</u>

Pick up 8 5/8" casing, Install
Shoe & Float & Run Same 2 1/4

Remarks:

Ran 13 jts. 8 5/8" 24#, 55, New Casing (517') Landed at 511' K.B.;
Cemented w/320 sxs Oilwell Cement plus 2% CaCl₂. 3 Bbls Returns.

Plug Down 1:30 AM March 28, 1972.

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: March 29 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 810 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 299 ft. in. 4 1/4 hours on bottom: Table speed: 80 RPM. Bit weight: 30 lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Water

Gel Strength: pH. Solids: Pump Pressure: 1250 psi.

Materials: CaCl₂ 500#, Benex 6#, Line 200#

Deviation:

Depth:	670								
Degrees:	0								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
1	EW	7 7/8	XLG	511	810	299	4 1/4	OB

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Cut Off Casing - Weld Bowl	2 1/2	Run In, Pressure Test Pipe Rams	
Head Up BOPs'	5 1/2	& Hydril to 1200# 15 mins OK	1 1/2
Finish Nippling Up	3	Drill Out	1 1/4
Pressure Test Blind Rams	1/4	Lay 2 Single & Pick Up Collars	1/2
Pick Up Square Collars,		Drill 7 7/8" Hole	4 1/4
String Reamer, Lay Flare Line 4 3/4	Survey		1/4

Remarks:

Pressure Tested Bowl to 2,000# psi OK
Checked Motor Shut Offs OK

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: March 30 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: S AM

Depth: 2170 ft. Operation in progress: Drilling

Progress: 1360 ft. in. 22 hours on bottom: Table speed: 64/80 RPM. Bit weight: 30 lbs.

Drilling Mud: Weight: 8.6 lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. 10.5 Solids: Pump Pressure: 1250 psi.

Materials: Benex 20#, Lime 200#

Deviation:

Depth:	890	1110	1330	1550	1740	1958			
Degrees.	1/2	7/8	1	1 1/2	1 3/4	1 3/4			

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
1	Hi	7 7/8	XLG	511	2170	1659	26 1/4	OB

Geologic

Canol Depth 2150 Elev. -1771

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs'	1/4		
Drilling	22		
Surveys	1 1/2		
Work on Rotary Air Line	1/4		

Remarks:

Reported by: P. L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: March 31 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}_{PM}

Depth: 2464 ft. Operation in progress: Drilling

Progress: 294 ft. in. 16 3/4 hours on bottom: Table speed: 65 ⁸⁰ RPM. Bit weight: 30 ⁴⁵ lbs.

Drilling Mud: Weight: 8.4 lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids: Pump Pressure: 1250 psi.

Materials: Benex 8#, Lime 150#

Deviation:

Depth:	<u>2142</u>	<u>2364</u>	<u>2400</u>						
Degrees:	<u>1 7/8</u>	<u>1 7/8</u>	<u>2</u>						

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>1</u>	<u>HE</u>	<u>7 7/8</u>	<u>XIG</u>	<u>511</u>	<u>2188</u>	<u>1677</u>	<u>27</u>	
<u>2</u>	<u>HE</u>	<u>7 7/8</u>	<u>XIG</u>	<u>2188</u>	<u>2447</u>	<u>259</u>	<u>15</u>	
<u>3</u>	<u>BE</u>	<u>7 7/8</u>	<u>IV</u>	<u>2447</u>	<u>2464</u>	<u>17</u>	<u>1</u>	

Geologic

Key Scarp Depth 2272 Elev. -1893

Markers:

Depth 2362 Elev. -1983

Hare Indian Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
<u>Drilling</u>	<u>16 3/4</u>	<u>Survey - Trip for Bit</u>	<u>1 1/2</u>
<u>Survey & Trip for Bit</u>	<u>3 3/4</u>	<u>Slip Drill Line</u>	<u>1/4</u>
<u>Work on Pump</u>	<u>1/4</u>	<u>Finish Run-In, Clean 20'</u>	<u>1</u>
<u>Rig Service</u>	<u>1/4</u>		
<u>Survey</u>	<u>1/4</u>		

Remarks:

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: April 1 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 2929 ft. Operation in progress: Drilling

Progress: 465 ft. in. 23 1/4 hours on bottom: Table speed: 62 RPM. Bit weight: 45 lbs.

Drilling Mud: Weight: 84 lbs/gal. Viscosity: - secs. Water loss: - cc. FC - /32

Gel Strength: - pH 10.4 Solids: - Pump Pressure: 1300 psi.

Materials: None

Deviation:

Depth:	2647	2898							
Degrees.	2 1/2	2 3/4							

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
3	EW	7 7/8	XV	2447	2929	482	24 1/4	OB

Geologic

None

Markers:

Depth Elev.

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Drilling 7 7/8" Hole	23 1/4		
Rig Service - Check BOPs	1/4		
Surveys	1/2		

Remarks:

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: April 2 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379' ft. Time: 8 AM

Depth: 3405 ft. Operation in progress: Drilling

Progress: 476 ft. in. 21 hours on bottom: Table speed: 62 54 RPM. Bit weight: 45 32 lbs.

Drilling Mud: Weight: 8.4 lbs/gal. Viscosity: 28 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: 1400 psi.

Materials: None

Deviation:

Depth:	3054	3365							
Degrees.	2 3/4	3							

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
3	HW	7 7/8	XV	2447	3054	607	28 1/2	
4	HW	7 7/8	J33	3054	3405	351	8 3/4	

Geologic

EVIE

Depth 2982 Elev. -2603

Markers:

HUME

Depth 3020 Elev. -2641

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Drilling	21		
Trip for Bit - Clean 75'	2 1/2		
Rig Service - Check BOPs	1/2		
& Survey			

Remarks:

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candel et al SOBC Mountain R A-23 Date: April 3 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}

Depth: 3570 ft. Operation in progress: Mixing Mud & Lost Circulation Materials

Progress: 165 ft. in. 8 1/2 hours on bottom: Table speed: 54 RPM. Bit weight: 32 lbs.

Drilling Mud: 3:00PM April 2 Weight: 8.4 lbs/gal. Viscosity: 28 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids Pump Pressure: 1400 psi.

Materials: 7,600# Gel, 22# Benex, Sawdust 1 1/2 boxes, Zwikseal 20 sxs.

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
4	HW	7 7/8	J33	3054	3570	516	25 1/4	

Geologic

None Depth Elev.

Markers:

 Depth Elev.

 Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Drilling	8 1/2	Run in to 2162	1 1/4
Rig Service Check BOPs'	1/4	Mix Gel & Lost Circ. Material	2
Lost Circ, Mix Gel Work stuck		Circulate at 2162 Good Returns	1/2
pipe.	6 1/4	Run in 2960 - Circ. " "	3/4
Trip Out	2	Run in 3535 Circ. & Clean Fill	2

Lost Circ. Pump mud down hole 1/2

Remarks:

Lost Circulation at 3563 feet - (543' into the Hume Formation).
No samples recovered.

Drilling Time Rate: 3555-56 2.9'
57 2.5'
58 2.7'
59 3.1'
60 2.6'
61 2.2'
62 2.1'
63 2.9'
64 Dropped 1 Foot
65 0.8'
66 0.6'
67 0.4'
68 0.8'
69 1.1'
70 1.7'

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Can Del et al SOEC Mountain R 4-23 Date: April 4 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM AM

Depth: 3582 ft. Operation in progress: Clean out plugged drill pipe & collars

Progress: 12 ft. in. 1 1/2 hours on bottom: Table speed: 46 RPM. Bit weight: 15 lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids Pump Pressure: 200 psi

Materials: Gel 24,600#, Bonex 24#, Kwik Seal 83 sx, Sawdust 4 boxes, 40bbl Diesel

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
5	BH	7 7/8	XV	3570	3582	12	1 1/2	

Geologic

None Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Full 13 Stands	1/2	Drill - No Returns	3/4
Mix Gel & Lost Circ Material 2 1/2		Build Volume	1/2
Pump 400 Bbls of plug N.Retns 1		Drill - No Returns	1/4
Build Volume, mix gel & lost		Clean Suction Tank pump 40bbl	
Circ. Mtrl. Trip-lay Sq Clrs 4		Diesel, mix mud for diesel plug 4 1/4	

Remarks:

Build Volume 1 1/2
 Drill - No Returns 1/4
 Build Volume 1/2
 Pump Gel Plug - Pipe plugged off 1
 Trip & Clean 1530' plugged pipe 7

Reported by:

P.L. Brown

DAILY DRILLING REPORT

Well Name: Can Del et al SOBC Mountain R A-23 Date: April 5, 19 72

Location: Lsd. _____ Sec. _____ Twp. _____ Rge. _____ W. _____ M. _____ KB 379 ft. Time: 8 ~~10:00~~

Depth: 3601 ft. Operation in progress: wait on water - Build Volume

Progress: 19 ft. in. 2 $\frac{3}{4}$ hours on bottom: Table speed: 60 RPM. Bit weight: 15 lbs.

Drilling Mud: Weight: _____ lbs/gal. Viscosity: _____ secs. Water loss: _____ cc. FC _____ /32

Gel Strength: - pH. - Solids. - Pump Pressure: 250 psi.

Materials: Kwik Seal 80 bags

Deviation:

Depth:									
Degrees.									

Bits:

[illegible]

Geologic _____ Depth _____ Elev. _____

Markers: _____ Depth _____ Elev. _____

Depth _____ Elev. _____

Summary of

Operation	Hours	Operation	Hours
Clean Out Plugged Collars	4 1/4	Build Volume	1 1/2
Run In with Bit	1	Drill with no Returns	3/4
Break Circ & Circ to Condn		Build Volume - wO Water	3 3/4
Hole @3553 G.Returns; Lost		Drill with No Returns	1
Returns @3575 Build Volume &		Build Volume and wO Water	4 1/4

Mix Lost Circ. Material	3 3/4
-------------------------	-------

Pump Lost Circ Mtrl down 2

Remarks: Pump Lost Once More Down
Drill with No Returns 1/2

Reported by: P.L. Brown

F.L.Brown

DAILY DRILLING REPORT

Well Name: Can Del et al SOBC Mountain R A-23 Date: April 6 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 3601 ft. Operation in progress: Running in Pipe -

Progress: 0 ft. in. 0 hours on bottom: Table speed: - RPM. Bit weight: - lbs.

Drilling Mud: Weight: - lbs/gal. Viscosity: - secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: - psi.

Materials: Gel 4800, Kwik Seal 60 Bags, Fiber Seal 48 Bags, Sawdust 1 Box

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.

Geologic

_____ Depth _____ Elev. _____

Markers:

_____ Depth _____ Elev. _____

_____ Depth _____ Elev. _____

Summary of

Operations:

Operation	Hours	Operation	Hours
WO Water, Build Volume, Mix		Mix Gel plug w/120 sx & pump	1/2
Lost Circ. Mat. Pump same		Displace w/water	1/2
down Hole - No Returns	8	Pull 15 Stands Slow	1
Run Water, Build Volume	3	Break Circ @2160 Cir. Returns	1 1/2
Mix Gel plug w/Haliburton w/		Run in 1 stand Circ 2254 "	3/4
120 sx & pump same	1	Run in 1 stand Circ 2348 "	3/4
Displace gel plug w/water	1/4	Run in 2 stands " 2536 "	1/2
Pull 2 stands	1/2	Run in 2 stands " 2724 "	1
WO gel plug to set, pump NR	1 1/4	Run in 2 stands " 2912 "	1
Rig To Run Gel Plug No.2	1	Run 2 stands - No Returns	1 1/2

Remarks:

Reported by: _____

P.L.Brown

DAILY DRILLING REPORT

Well Name: Can Del etal SOBC Mountain R A-23 Date: April 7 19⁷² AM

Location: Lsd. _____ Sec. _____ Twp. _____ Rge. _____ W. _____ M. KB 379 ft. Time: 8 ~~pm~~ am

Depth: 3602 ft. Operation in progress: Drilling Out Cement Plug

Progress: 1 ft. in. 3/4 hours on bottom: Table speed: - RPM. Bit weight: - lbs.

Drilling Mud: Weight: _____ lbs/gal. Viscosity: _____ secs. Water loss: _____ cc. FC _____ /32

Gel Strength: pH. Solids. Pump Pressure: psi.

Materials:

Deviation:

Depth:									
Degrees.									

Bits:

[illegible]

Geologic

Depth _____ Elev. _____

Markers:

Depth _____ Elev. _____

Depth _____ Elev. _____

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs	1/4	Rig to & Run Cement Plug 50sx	1
Pull 3 Stands - No Returns	1/4	Pull 15 Stands, Break Circ. Rets	1/2
Run In 10 Stands /Rig to Run		Circ. Work Pipe, WOC	6
Gel Plug No. 3	2 1/4	A.O.C.	6 1/4
Run 120 bgs Gel -Diesel Plug	1/2	Run In - Touch Cement 110' off	
Break Circ. 65' f/Bottom GR	1/4	Bottom - Circulate	1
Clean to Bottom-Drill-No Rets	3/4	Drill Out Cement	3/4
Build Volume - W.O. Water	4		

Remarks:

P.L. Brown

Reported by: _____

DAILY DRILLING REPORT

Well Name: Can Del etal SOBC Mountain R A-23 Date: April 8 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 3602 ft. Operation in progress: Circulating Off Bottom - Condition Hole

Progress: 0000 ft. in. 0 hours on bottom: Table speed: RPM. Bit weight: lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: psi.

Materials:

Deviation:

Depth:									
Degrees.									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.

Geologic

_____ Depth _____ Elev. _____

Markers:

_____ Depth _____ Elev. _____

_____ Depth _____ Elev. _____

Summary of

Operations:

Operation	Hours	Operation	Hours
Drill Out Cement Lost Circ			
30' off bottom	3/4	WOC	10 3/4
Hole Tight Pull 3 Stands	3/4	Run In & Touch Cement Plug	1 1/4
Work Pipe, Put Kelly on 400#		Break Circ. 140' off bottom	3/4
Pump w/no Returns	1 3/4		

Remarks:

Hoist, Stand Collars, Run In
Open End, Bridged off 23 Stnds
from Bottom; Clean out bridge,
Run In 5 stnds. Put Kelly On
Circ, Singles Btm. 4 3/4

Pick Up Singles, work to Bottom, 2 1/2
Circ. Lost Returns 35' off "
Work Pipe; Rig to run gel-diesel
cement plug. Run 120 sxs gel w/diesel
50 sxs cement w/2% Cal. Set at
3593; Pull 12 stnds slow 1 3/4

P.L. Brown

Reported by: _____

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 9 19 72 AM

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 930 ft. Operation in progress: Drilling Out Bridges

Progress: 30 ft. in. 6 hours on bottom: Table speed: 110 RPM. Bit weight: 30 lbs.

Drilling Mud: Weight: - lbs/gal. Viscosity: 168 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: - psi.

Materials: Gel 13,300#, Benex 26#

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
6	HA	7 7/8	XIG	900	930	30	6	OB

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Circ. 54' off Bottom, Gd Retns	1 3/4	Clean Bridg from 870-890	8
Hoist, Run In w/drllng string	2 1/4	Clean Bridge from 900	1
Bridged Off @ 829', Pick Up		Trip Out, Stand 8 Collars in	
Kelly, Clean bridges from 829		Derrick.	1
to 870; Mix mud	4	Clean out Bridges 900-930	6

Remarks:

Bit appears to be drilling new hole.

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOEC Mountain R A-23 Date: April 10 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 1420 ft. Operation in progress: Reaming w/Bit No.8 at 1416'

Progress: 190' ft. in. 8 3/4 hours on bottom: Table speed: 95 RPM. Bit weight: 5 lbs.

Drilling Mud: Weight: 9.2 lbs/gal. Viscosity: 130 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids: Pump Pressure: 600 psi.

Materials: Gel 3,600#

Deviation:

Depth:	<u>1243</u>	<u>1100</u>							
Degrees:	<u>1/2</u>	<u>1/2</u>							

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>6</u>	<u>Eu</u>	<u>7 7/8</u>	<u>XIG</u>	<u>900</u>	<u>1127</u>	<u>227</u>	<u>9 3/4</u>	
<u>7</u>	<u>Eu</u>	<u>7 7/8</u>	<u>X3A</u>	<u>1127</u>	<u>1420</u>	<u>293</u>	<u>5</u>	
<u>8</u>	<u>Eu</u>	<u>7 7/8</u>	<u>XV</u>	<u>1420</u>	<u>Reaming at 1416</u>			

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
<u>Rig Service - Check BOPs'</u>	<u>1/2</u>	<u>Trip, Pick Up Reamers, Square</u>	
<u>Clean Bridge from 930</u>	<u>3 3/4</u>	<u>Collars - Run In</u>	<u>2 1/2</u>
<u>Trip for Bit No.7</u>	<u>2</u>	<u>Clean Out Bridges - Ream from</u>	
<u>Drill New 7 7/8" Hole</u>	<u>5</u>	<u>1010'</u>	<u>4 1/2</u>
<u>Trip for Bit, Clean Bridge at</u>		<u>Surveys</u>	<u>1/2</u>
<u>985', Mix Mud</u>	<u>3 1/2</u>	<u>Ream</u>	<u>1 3/4</u>

Remarks:

Reported by:

P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 11. 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}_{PM}

Depth: 2207 ft. Operation in progress: Hoisting for Bit No.8

Progress: 787 ft. in 17 1/4 hours on bottom: Table speed: 110 RPM. Bit weight: 35 ^{lbs}_{lbs}

Drilling Mud: Weight: 9.2 lbs/gal. Viscosity: 54 secs. Water loss: - cc. FC 2 /32

Gel Strength: - pH. - Solids. - Pump Pressure: 1675 psi.

Materials: Gel 11,700#

Deviation:

Depth:	1554	1955	2114						
Degrees.	1/2	1	1 1/2						

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
8	EW	7 7/8	XV	1420.	2207	787	18 3/4	

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs	1/4	Replace O Plug in Stand Pipe	
Clean to 1420'	1 3/4	Union	1/2
Drill 7 7/8" Hole	17 1/4	Hoist Bit No.8	1 1/4
Surveys	1		
Lay Down Singles; Replace			

w/Stands from Derrick 2

Remarks:

P.L. Brown

Reported by:

DAILY DRILLING REPORT

Well Name: Can Del etal ~~Stromum~~ SOEC Mountain R. A-23 Date: April 12 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ~~PM~~ ^{AM}

Depth: 2415 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 208 ft. in. 13 1/2 hours on bottom: Table speed: 65 ~~80~~ RPM. Bit weight: 40 ~~45~~ lbs.

Drilling Mud: Weight: 819 lbs/gal. Viscosity: 40 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: 1100 psi.

Materials: Gel 6,500 Penex 4#

Deviation:

Depth:	<u>2334</u>								
Degrees.	<u>2</u>								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
9	EW	7 7/8"	IV	2207	2364	157	7 1/2	
10	EW	7 7/8"	XV	2364	2415	51	5 1/2	

Geologic

Hare Indian Depth 2362 Elev. -1983

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Finish out w/bit No.8	1/4	Drill	7 3/4
Turn Pins in 6 Pt.Rear-er	3/4	Hoist Bit No.9	2 1/2
Run in w/DCs'	1/2	Run Drill Collars	1/2
Slip 52' Drill Line	1/2	Slip & Cut Drilling Line	1
Run In, Ream 1010-1260, Clean		Run In w/Bit No.10	1 1/2

40' to Bottom

2

Break Circ. Clean 10' to Bot. 1

Drill 5 3/4

Remarks:

Reported by:

P.L.Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 13 19 72 AM

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 2594 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 179 ft. in 16 1/4 hours on bottom: Table speed: 40 RPM. Bit weight: 36 lbs.

Drilling Mud: Weight: 8.9 lbs/gal. Viscosity: 45 secs. Water loss: 15 cc. FC 2 /32

Gel Strength: - pH. - Solids - Pump Pressure: 1200 psi.

Materials: Gel 3,100#, Bener 14#, Weight Material 3,800#

Deviation:

Depth:	2513								
Degrees:	2								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
10	HL	7 7/8	XV	2364	2513	149	16 1/4	
4RR	HL	7 7/8	J33	2513	2594	81	5 3/4	

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Pig Service - Check BOPs'	1/4	Hoist Bit No. 10 Slowly	1
Drill w/Bit No. 10	10 1/2	Run In Bit No. 4RR slowly	1 1/4
Survey - Hoist up to 1156',		Break Circ. Clean to Bottom	1/4
Well started to flow; Run back		Drill w/Bit No. 4RR	5 3/4
to 1627', Close Hydril, Put on			

Remarks:

Kelly; Run GCM thru choke; mix
Weight Material, Circulate thru
Flow Line 5

Ran Into ledges at 1,005 & 1,060

Believed gas coming from sands about 1,400' - 1,600'.

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 14 19. 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM PM

Depth: 3092 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 498 ft. in. 21 3/4 hours on bottom: Table speed: 50 60 RPM. Bit weight: 35 lbs.

Drilling Mud: Weight: 9.0 lbs/gal. Viscosity: 43 secs. Water loss: 15.2 cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: 1300 psi.

Materials: Gel 3,500#, Benex 14#

Deviation:

Depth:	2868								
Degrees.	2 3/4								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
ARR	EL	7 7/8	J33	2513	3092	579	27 1/2	OB

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs'	1/4		
Lay Down Singles - Pick			
Stands up from Derrick	1 3/4		
Drill	21 3/4		
Survey	1/4		

Remarks:

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: Candell etal SOBC Mountain R A-23 Date: April 15 - 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 3416 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 324 ft. in. 19 1/2 hours on bottom: Table speed: 46/60 RPM. Bit weight: 25/35 lbs.

Drilling Mud: Weight: 8.9 lbs/gal. Viscosity: 40 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids: - Pump Pressure: 1350 psi.

Materials: Gel 3,500# Benex 14#

Deviation:

Depth:	3271								
Degrees:	2 1/4								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
4RR	HE	7 7/8	J33	2513	3271	758	38	
11	HE	7 7/8	J44	3271	3416	145	9	

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOFs'	1/4	Break Circ. Circ. 1' off Bottom	1/4
Drill w/Bit No.4RR	10 1/2	Drill w/Bit No. 11	9
Survey & Strap Out	2	Lay Down Singles; Pick Up	
Service 6 Point Reamer	1/2	Stands from Derrick	1/2
Run In w/Bit No.11	1.		

Remarks:

Strap Tally 3243.46
Pipe Tally 3241.66
1.80

P.L. Brown

Reported by:

DAILY DRILLING REPORT

Well Name: CanDel etal SOEC Mountain R A-23 Date: April 16 19. 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 3708 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 292 ft. in. 18 hours on bottom: Table speed: 50 60 RPM. Bit weight: 25 35 lbs.

Drilling Mud: Weight: 8.9 lbs/gal. Viscosity: 42 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: 650 psi.

Materials: Gel 1,000#, Quik Seal 26 sxs, Benex 4#, Sawdust

Deviation:

Depth:	3545	3603	3697						
Degrees.	2 1/2	2 1/2	2 1/2						

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
11	HL	7 7/8	J44	3271	3708	437	27	OB

Geologic

None

Markers:

Depth Elev.

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs'	1/4	Survey	1
Drilling	17 1/4		
Circulate Samples	1		
Survey & Hoist Slowly - Lay			
Down Stabilizers, Reamers &			
Square Collars	2 1/4		

Remarks:

Circulated Samples & Conditioned Mud before entering expected Lost Circulation Zone at 3563. Drilled ahead and encountered no drilling break and experienced no lost circulation.

Reported by:

P.L.Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOEC Mountain R A-23 Date: April 17 19 72 AM

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 4037 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 329 ft. in. 22 1/2 hours on bottom: Table speed: 50 RPM. Bit weight: 35 lbs.

Drilling Mud: Weight: 8.7 lbs/gal. Viscosity: 40 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: 650 psi.

Materials: Gel, 3,400#, Benex 14#

Deviation:

Depth:	3822	3947	4010						
Degrees:	2 3/4	3 1/2	4						

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
11	HE	7 7/8	J44	3271	4037	766	49 1/2	OB

Geologic

Gossage (Bear Rock Dolomite) Depth 4017 Elev. -3638

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs'	1/4		
Drill	22 1/2		
Surveys	1 1/4		

Remarks:

Reported by:

P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 18 19 72 AM

Location: Lsd. _____ Sec. _____ Twp. _____ Rge. _____ W. _____ M. KB 379 ft. Time: 8 PM

Depth: 4400 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 363 ft. in. 21 1/2 hours on bottom: Table speed: 55/60 RPM. Bit weight: 18/35 lbs.

Drilling Mud: Weight: 9.0 lbs/gal. Viscosity: 38 secs. Water loss: _____ cc. FC _____ /32

Gel Strength: _____ pH. _____ Solids: _____ Pump Pressure: 650 psi.

Materials: Gel 2300#, Benex 8#, Soda Ash 200#, Weight Material 12,000#

Deviation:

Depth:	<u>4042</u>	<u>4105</u>	<u>4198</u>	<u>4292</u>	<u>4323</u>	<u>4354</u>	<u>4384</u>		
Degrees:	<u>3 3/4</u>	<u>3 3/4</u>	<u>3 3/4</u>	<u>5</u>	<u>5 1/8</u>	<u>5</u>	<u>4 3/4</u>		

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>11</u>	<u>H</u>	<u>7 7/8</u>	<u>J44</u>	<u>3271</u>	<u>4400</u>	<u>1129</u>	<u>71</u>	<u>OB</u>

Geologic

None Depth _____ Elev. _____

Markers:

Depth _____ Elev. _____

Depth _____ Elev. _____

Summary of

Operations:

Operation	Hours	Operation	Hours
<u>Rig Service - Check BOPs'</u>	<u>1/4</u>		
<u>Drill</u>	<u>21 1/2</u>		
<u>Surveys</u>	<u>2 1/4</u>		

Remarks:

Gas in mud forced well to flow on connections

P.L. Brown

Reported by: _____

DAILY DRILLING REPORT

Well Name: CanDel etal SOEC Mountain R A-23 Date: April 19 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 4634 ft. Operation in progress: Drilling 7 7/8" Hole

Progress: 234 ft. in. 18 1/4 hours on bottom: Table speed: 60 RPM. Bit weight: 25 lbs.

Drilling Mud: Weight: 9.1 lbs/gal. Viscosity: 38 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: 650 psi.

Materials: Gel 600#, Benex 2#

Deviation:

Depth:	<u>4446</u>	<u>4509</u>	<u>4572</u>	<u>4634</u>					
Degrees.	<u>5</u>	<u>5</u>	<u>4 3/4</u>	<u>4 1/2</u>					

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>11</u>	<u>HW</u>	<u>7 7/8</u>	<u>J44</u>	<u>3271</u>	<u>4634</u>	<u>1363</u>	<u>89 1/4</u>	

Geologic

Running 4430

Depth -4430 Elev. - 4051

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs'	<u>1/4</u>	Run In w/Bit No.12	<u>1 1/2</u>
Drill	<u>18 1/4</u>	Break Circ. & Clean 10'-Btm.	<u>1/2</u>
Surveys	<u>1</u>		
Survey-Strap Out No. Corr.	<u>1 3/4</u>		
Pick Up Sq. Collars f/Derrick			
& Lay Down same	<u>3/4</u>		

Remarks:

Pipe Strap: 4637.84'
 Pipe Tally 4635.24'
2.60' No Correction made

P.L.Brown

Reported by:

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 20 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 4887 ft. Operation in progress: Mix Gel & Lost Circ. Material - Build Volume

Progress: 253 ft. in. 19 1/4 hours on bottom: Table speed: 55 RPM. Bit weight: 18/25 lbs.

Drilling Mud: Weight: 9.0 lbs/gal. Viscosity: 42 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids. - Pump Pressure: 1350 psi.

Materials: Gel 3, 800#, Benex 4, Kwik Seal 3 sxs;

Deviation:

Depth:	<u>4727</u>	<u>4821</u>							
Degrees.	<u>5 1/2</u>	<u>6</u>							

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
<u>12</u>	<u>HW</u>	<u>7 7/8</u>	<u>J55</u>	<u>4634</u>	<u>4887</u>	<u>253</u>	<u>19 1/4</u>	<u>OB</u>

Geologic

None

Depth Elev.

Markers:

Depth Elev.

Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
<u>Drill</u>	<u>19 1/4</u>	<u>Lost Circ @ 4887', Mix lost</u>	
<u>Rig Service - Check BOPs^t.</u>	<u>1/4</u>	<u>circ material, circ w/partial</u>	
<u>Surveys</u>	<u>1</u>	<u>returns</u>	<u>2</u>
<u>Clean Plugged Bit</u>	<u>1/2</u>		
<u>Circ. Btm Hole Sample</u>	<u>1</u>		

Remarks:

Lost circulation while circulating up bottom hole sample @ 4887'

Reported by: PL Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 21 19 72 AM

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 5072 ft. Operation in progress: Drilling 7 7/8" Hole - Losing Mud to Formation

Progress: 185 ft. in. 16 1/2 hours on bottom: Table speed: 55 RPM. Bit weight: 18/20 lbs.

Drilling Mud: Weight: 8.9 lbs/gal. Viscosity: 50 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids Pump Pressure: 1200/1350 psi.

Materials: Gel 14,000#, Benex 38#, Kwik Seal 33 sxs

Deviation:

Depth:	4915	5041							
Degrees	6 1/2	6 1/2							

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
12	HA	7 7/8	J55	4634	5072	438	35 3/4	OB

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours
Build Volume, Mix Gel, Lost		Surveys	3/4
Circ. Mtrl. Full Returns	3/4	Rig Service - Check BOPs'	1/4
Drill	3 1/4	Drill	12
Lost Circ & 4936, Mix Lost		Lost Circ. Mix Gel, Lost Circ	
Circ Mtrl. Circulate	2 1/4	Mtrl. Build Volume	3 1/2

Drill 1 1/4

Remarks:

Lost Circulation Zones: 4887'
4936'
5041'

Losing mud to formation from 4887' on to 5072'.

Reported by:

P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOEC Mountain R A-23 Date: April 22 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 AM

Depth: 5097 T.D. ft. Operation in progress: Running Schlumberger Logs

Progress: 25 ft. in. 1 1/2 hours on bottom: Table speed: 55 RPM. Bit weight: 20 lbs.

Drilling Mud: Weight: 8.9 lbs/gal. Viscosity: 50 secs. Water loss: - cc. FC - /32

Gel Strength: - pH. - Solids - Pump Pressure: 1350 psi.

Materials: Gel 12,200#, Benex 22#, Kwik Seal 9 sxs.

Deviation:

Depth:	5097								
Degrees:	6 1/2								

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.
12	EA	7 7/8	J55	4634	5097	463	37 1/4	

Geologic

None

Markers:

TOTAL DEPTH - DRILLER

Depth Elev.

TOTAL DEPTH - SCHLUMBERGER

Depth 5097 Elev. -4718

Depth 5098 Elev. -4719

Summary of

Operations:

Operation	Hours	Operation	Hours
Rig Service - Check BOPs	1/4	Dummy Trip 12 Stnds; No Fill	1
Drill - Losing mud to Fmtn.	1 1/2	Circ. Build Volume, Fmtn taking	
Circ. Sample - Loose Circ &		Mud	5 3/4
Mud to Fmtn. Circ. Build Volume,		Survey. - Strap Out to Log	2 1/4
Mix Mud.	7 1/2	Rig to Log & Logging	5 3/4

Remarks:

Pipe Strap 5108.29
Pipe Tally 5102.76
4.53

Completed Drilling at depth 5097' KB. Losing Mud to Formation and unable to drill ahead. T.D. reached at 9:45 AM April 21, 1972

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 23 1972

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}_{PM}

Depth: 5097 TD ft. Operation in progress: Making up packer for DST No.1

Progress: 0 ft. in. 0 hours on bottom: Table speed: RPM. Bit weight: lbs.

Drilling Mud: Weight: 8.6 lbs/gal. Viscosity: 58 secs. Water loss: cc. FC /32

Gel Strength: pH. Solids: Pump Pressure: psi.

Materials: Gel 8, 500#

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.

Geologic None Depth Elev.

Markers Depth Elev.

 Depth Elev.

Summary of Operations:

Operation	Hours	Operation	Hours
Logging	13 1/2	Trip Out to Run DST No. 1	2
Tear Out Loggers	1/2	Run In tail Pipe	1/2
Run in w/bit, clean 20' fill			
to bottom	2		
Circulate, condition mud,			

Build volume, Screen Lost
Circulation Material 5 1/2

Remarks: Schlumberger Logging:
 1. Dual Induction Laterolog - 2" & 5" - 100' from 5098' - 513' 3 1/2 Hrs.
 2. Sidewall Neutron Porosity Log, scales as above; 5095' - 513' 4 1/2 Hrs.
 3. Formation Density Log, scales as above; 5094' - 514' 4 1/2 Hrs.
 4. Borehole Compensated Sonic - GR - as above; 5098' - 514' 4 Hrs.

Reported by: P.L. Brown

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 24 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 ^{AM}_{PM}

Depth: 5097 TD ft. Operation in progress: Running in with Bit

Progress: 0 ft. in. 0 hours on bottom: Table speed: RPM. Bit weight: lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids Pump Pressure: psi.

Materials: 4,000 # Weight Material

Deviation:

Depth:									
Degrees:									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of
Operations:

Operation	Hours	Operation	Hours
Make Up Packer for DST No.1	2	Hoist - Mud dropping normally	3/4
Run In w/DST No.1	1 1/2	Mix Weight Material	1/2
Head Up to Test Check MS Off	1/4	Hoist-Break Down DST No.1	2 1/2
Testing	3 1/4	Make Up, Run In w/DST No.2	3
Hoist 5 Stands	3/4	Head Up Test	1/2

Remarks:

Mix wt. Mtrl, pump into hole;
mud not dropping. work Pipe 1

Testing 3 1/4
Hoist DST No.2 2 3/4
Break & Lay Down Tool 1 1/2
Run In with Bit 1/2

DST No. 1 (Running) 4463' - 4766'; Pre Flow 5', ISI 30', VO 60', FSI 90'
FIELD READINGS
IHP IFP ISIP
2007# 1827# 1977#
FHP FFP FSIP
1992# 1977# 1977#
Good blow on Pre Flow & Open flow, decreasing to slight at
end of open flow. Recovered: 4250' Fluid: 600' Mud,
400' muddy salt water (46,000 ppm), 3250' sulfurous salt
water. (98,000 ppm); Temp. 152.

DST No. 2 (Gossage-Bear Rock) 4165' - 4262'; Pre Flow 5', ISI 30', VO 60', FSI 90'
Good blow on Pre Flow & Open Flow, decreasing to slight at end of flow
period. Recovered: 3,850' Fluid: 1000' slightly muddy salt water,
2850' salt water (80,400 ppm). Temp. 145.

FIELD READINGS

IHP 1857 # IFP 1467# ISIP 1857#
FHP 1857# FFP 1842# FSIP 1857#

P.L.Brown

Reported by:

DAILY DRILLING REPORT

Well Name: CanDel etal SOBC Mountain R A-23 Date: April 25-26 19 72

Location: Lsd. Sec. Twp. Rge. W. M. KB 379 ft. Time: 8 PM

Depth: 5097' TD ft. Operation in progress: Running Abandonment Plugs

Progress: ft. in. hours on bottom: Table speed: RPM. Bit weight: lbs.

Drilling Mud: Weight: lbs/gal. Viscosity: secs. Water loss: cc. FC /32

Gel Strength: pH. Solids. Pump Pressure: psi.

Materials:

Deviation:

Depth:									
Degrees.									

Bits:

No.	Make	Size	Type	From	To	Footage	Hours	Cond'n.

Geologic

None Depth Elev.

Markers:

Depth Elev.
Depth Elev.

Summary of

Operations:

Operation	Hours	Operation	Hours

Remarks:

Plug No.1 5098' - 5000' cemented w/34 sxs Plug Down 10:00 PM
April 24, 1972 - Not Felt

Plug No.2 4500' - 4400' cemented w/50 sxs plus 3% CaCl₂ Plug Down
11:00 P.M. April 24th, 1972; Felt at 4390'.

Plug No.3 3400' - 3300' cemented w/38 sxs plus 3% CaCl₂. Plug Down
7:45 PM, April 25, 1972. Felt at 3306

Plug No.4 2300' - 2100' cemented w/95 sxs plus 3% CaCl₂. Plug down
4:14 P.M. April 25th, 1972; Plug felt at 2075

Plug No.5 563' - 463' cemented with 82 sxs plus 3% CaCl₂. Plug down 12:40AM
April 26th, 1972. Plug felt at 450'.

Cut casing 5' below G.L. cemented with 5 sxs on top. welded on steel plate
with proper post and sign.

Reported by: P.L. Brown Rig Released 9:30 A.M. April 26, 1972

CANDEL 6101 SOBC 65° 42'-14" NL
WELL NAME Moundain R. A - 23 LOCATION 129°-19'-12" WX

CONTRACTOR Kenting - Petrolia RIG No. 7 TO 5097

DATE SHUDDER March 25, 1972 DATE RELEASED April 26, 1972

FOOTAGE PRICE DAY WORK RATE

MUD CO. CORING CONTRACTOR


REMARKS Ran 13 1/2, 617 & 5/8" Casing, Landed at 511' K.B.
Cemented w/320 exs, + 2% CaCl₂, Plug down 1130AM, 3/28

Drilled w/water to 3569', Lost Circulation at 3563', Drilled blind to
3602', Set 2' oil cement - diesel plugs, no returns, Set 3rd Plug, Felt &
Circulated 64' off bottom, Good Returns, Ran in drilling string, Hole
bridged from 829' down, Lost original hole, Drilling new hole w/mud.

No lost circulation in this zone on new hole

Lost Circulation 4887, 4936, 5041 & 5097

DRILLING PROGRESS GRAPH



BIT RECORD

No.	Make	Size	Type	Interval	Footage	Hour
1A	Hv	7 7/8	X1G	40 - 510	470	11 3/4
2A	Reed	12 1/4	Reamer	40 - 511	471	14 1/4
1	Hv	7 7/8	X1G	511 - 2188	1677	27
2	Hv	7 7/8	X10	2188 - 2447	259	15
3	Hv	7 7/8	XV	2447 - 3054	607	28 1/2
4	Hv	7 7/8	J33	3054 - 3570	516	25 1/4
5	Hv	7 7/8	XV	3570 - 3601	31	4
6	Hv	7 7/8	X10	900 - 1127	227	9 3/4
7	Hv	7 7/8	X3A	1127 - 1420	293	5
8	Hv	7 7/8	XV	1420 - 2207	787	12 3/4
9	Hv	7 7/8	XV	2207 - 2364	157	7 3/4
10	Hv	7 7/8	XV	2364 - 2513	149	16 1/4
11	Hv	7 7/8	J33	2513 - 3271	752	38
12	Hv	7 7/8	J44	3271 - 4634	1363	89 1/4
13	Hv	7 7/8	J55	4634 - 5097	463	37 1/4

TO 5097

4767.37

WATER ANALYSES

FOR

CANDEL OIL LTD.

CANDEL ET AL SOBC MOUNTAIN R. A-23
MOUNTAIN RIVER AREA
NORTHWEST TERRITORIES

CORE LABORATORIES - CANADA LTD.

Petroleum Reservoir Engineering
CALGARY - EDMONTON - REGINA



CORE LABORATORIES - CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 1 of 4

Company CanDel Oil Ltd.

Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.

Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.

Formation Ronagan Interval 4463' - 4766'

Sampled from DST #1 (Top of Tool) by G. Wiggett

Date sampled April 23/72 Date analysed May 8/72 Analyst MT

Recovery 4250' liquid, (98,200 PPM)

Mud type Water cushion

Total Solids:

Resistivity 0.072 Ohm-meters @ 74 °F Calculated 100,075 mg/liter

Specific gravity 1.0667 @ 60°F By evaporation @ 110°C - mg/liter

pH 7.3 H₂S Absent By evaporation @ 180°C - mg/liter

Refractive Index 1.3499 @ 75°F At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
34827	3352	484	Trace	Abs.	-	-	60168	298	946	Nil	Nil


PER CENT CALCULATED SOLIDS

34.8	3.3	.5	Trace	Abs.	-	-	60.1	.3	.9	.0	.0
------	-----	----	-------	------	---	---	------	----	----	----	----

MEQ PER LITER

1514.2	167.3	39.8	Trace	Abs.	-	-	1696.7	4.9	19.7	.0	.0
--------	-------	------	-------	------	---	---	--------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER



99700. 34827.0



CORE LABORATORIES — CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 2 of 4

Company CanDel Oil Ltd.

Well CanDel et al SOBC Mountain R. A-23 K.B. 65° 42' 14.00 N.L. Grd. 362'

Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.

Formation Bear Rock Interval 4165' - - 4263'

Sampled from DST #2 (Top of Tool) by G. Wiggett

Date sampled April 24/72 Date analysed May 9/72 Analyst ML

Recovery 3850' liquid, (80,400 PPM).

Mud type Water cushion

Total Solids:

Resistivity 0.083 Ohm-meters @ 71 °F Calculated 88,060 mg/liter

Specific gravity 1.0596 @ 60°F By evaporation @ 110°C - mg/liter

pH 7.6 H₂S Present By evaporation @ 180°C - mg/liter

Refractive Index 1.3482 @ 75°F At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
30684	2901	422	Trace	Abs.	-	-	52808	332	913	Nil	Nil


PER CENT CALCULATED SOLIDS

34.8	3.3	.5	Trace	Abs.	-	-	60.0	.4	1.0	.0	.0
------	-----	----	-------	------	---	---	------	----	-----	----	----

MEQ PER LITER

1334.1	144.8	34.7	Trace	Abs.	-	-	1489.2	5.4	19.0	.0	.0
--------	-------	------	-------	------	---	---	--------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER





CORE LABORATORIES - CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 3 of 4

Company CanDel Oil Ltd.Well CanDel et al SOBC Mountain R. A-23 K.B. 65° 42' 14.00 N.L. Grd. 362'Location 129° 19' 12.00 W.L. Field Mountain River Area Province AlbertaFormation IntervalSampled from Water From Lake by Date sampled Date analysed May 9/72 Analyst MLRemarks Appeared sulphurous at time of sampling.Mud type Water cushion Resistivity 0.34 Ohm-meters @ 70 °FSpecific gravity 1.0157 @ 60°FpH 7.6 H₂S AbsentRefractive Index 1.3371 @ 73°F

Total Solids:

Calculated 22,479 mg/literBy evaporation @ 110°C - mg/literBy evaporation @ 180°C - mg/literAt ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
7436	998	136	Trace	Abs.	-	-	13138	512	259	Nil	Nil


PER CENT CALCULATED SOLIDS

33.1	4.4	.6	Trace	Abs.	-	-	58.4	2.3	1.2	.0	.0
------	-----	----	-------	------	---	---	------	-----	-----	----	----

MEQ PER LITER

323.3	49.8	11.2	Trace	Abs.	-	-	370.5	8.4	5.4	.0	.0
-------	------	------	-------	------	---	---	-------	-----	-----	----	----

LOGARITHMIC PATTERN MEQ PER LITER





CORE LABORATORIES — CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



File 933-2519 Page 4 of 4

Company CanDel Oil Ltd.Well CanDel et al SOBC Mountain R. A-23 K.B. Grd. 362'
65° 42' 14.00 N.L.Location 129° 19' 12.00 W.L. Field Mountain River Area Province N.W.T.Formation Interval Sampled from by Date sampled Date analysed May 9/72 Analyst MLRemarks Water associated with gas, appears to be make-up water. Mud type Water cushion Resistivity 11.5 Ohm-meters @ 71 °FSpecific gravity 1.0001 @ 60°FpH 7.9 H₂S AbsentRefractive Index 1.3324 @ 73°F

Total Solids:

Calculated 604 mg/literBy evaporation @ 110°C - mg/literBy evaporation @ 180°C - mg/literAt ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
64	80	20	Trace	-	-	-	81	327	32	Nil	Nil


PER CENT CALCULATED SOLIDS

10.6	13.2	3.3	Trace	-	-	-	13.4	54.1	5.3	.0	.0
------	------	-----	-------	---	---	---	------	------	-----	----	----

MEQ PER LITER

2.8	4.0	1.6	Trace	-	-	-	2.3	5.4	.7	.0	.0
-----	-----	-----	-------	---	---	---	-----	-----	----	----	----

LOGARITHMIC PATTERN MEQ PER LITER



365. 64.0

FORMATION TESTING

Technical Report



CALGARY, ALBERTA




A **Halliburton** Company



PRESSURE

TIME

Each horizontal line
equal to 1000 psi



TEMPERATURE RECORD

Each concentric line
equals 10° F.
Temperature increases
outwardly.
Ticket No. 09725
Temperature Range: °F

70 °F to 170 °F

A to B—Initial CIP

B to C—2nd Flow


C to D—Final CIP

A 120 °F




B 140 °F

C 145 °F

D 141 °F



FORM 419



NOMENCLATURE

AOF	= absolute open flow potential, MCFD
AOF _t	= theoretical absolute open flow potential if damage were removed, MCFD
B	= formation volume factor, res bbl/ST bbl
c	= compressibility, psi ⁻¹
D	= gauge depth from KB, ft
DR	= damage ratio, dimensionless
E	= KB elevation, ft
F	= drill pipe capacity, bbl/ft
G	= hydrostatic gradient of recovery fluid, psi/ft
h	= net productive thickness of formation, ft
h ¹	= thickness of test interval, ft
k	= average effective permeability, md
k ¹	= estimated average effective permeability, md
m	= slope of final CIP buildup plot, psig/cycle (psig ² /cycle for gas)
M	= slope of flow plot, min ⁻¹
P _D	= average pressure drop across damaged zone during flow, psig
P _f	= reservoir pressure, psig
P _s	= wellbore flow pressure, psig
$\bar{P}$	= weighted average wellbore flow pressure, psig
PI	= productivity index, bbl/day-psi
PI _t	= theoretical productivity index if damage were removed, bbl/day-psi
PS	= potentiometric surface, fresh water corrected to 100°F, ft
Q	= average liquid production rate during test, bbl/day
Q _g	= measured gas production rate, MCFD at 60°F, 14.4 psig, sp. gr. 0.60
Q _m	= maximum production rate, U.S. gal/min
Q _{mt}	= maximum theoretical production rate if damage were removed, U.S. gal/min
q	= flow rate calculated from hydrostatic of recovery, psi/×min
r _i	= radius of investigation, ft
r _w	= wellbore or shaft radius, ft
R _s	= solution gas-oil ratio, MCFD/ST bbl
s	= fluid saturation, fraction
t	= effective flow time, min
t _f	= time interval from start of continuous production to some future point of interest, min
T	= reservoir temperature, °R
μ	= viscosity, cp
Δ	= time increment during which q values are calculated, min
Z	= compressibility factor, dimensionless
φ	= porosity, fraction
θ	= time point during the closed-in period, minutes

Subscripts

g	= gas
o	= oil
w	= water
t	= total

FORMATION TESTING

Technical Report



CALGARY, ALBERTA

A **Halliburton** Company



WELL NAME
AND NUMBER

NOMENCLATURE

AOF	= absolute open flow potential, MCFD
AOF _r	= theoretical absolute open flow potential if damage were removed, MCFD
B	= formation volume factor, res bbl/ST bbl
c	= compressibility, psi ⁻¹
D	= gauge depth from KB, ft
DR	= damage ratio, dimensionless
E	= KB elevation, ft
F	= drill pipe capacity, bbl/ft
G	= hydrostatic gradient of recovery fluid, psi/ft
h	= net productive thickness of formation, ft
h ¹	= thickness of test interval, ft
k	= average effective permeability, md
k ¹	= estimated average effective permeability, md
m	= slope of final CIP buildup plot, psig/cycle (psig ² /cycle for gas)
M	= slope of flow plot, min ⁻¹
P _D	= average pressure drop across damaged zone during flow, psig
P _f	= reservoir pressure, psig
P _s	= wellbore flow pressure, psig
$\bar{P}$	= weighted average wellbore flow pressure, psig
PI	= productivity index, bbl/day-psi
PI _r	= theoretical productivity index if damage were removed, bbl/day-psi
PS	= potentiometric surface, fresh water corrected to 100° F, ft
Q	= average liquid production rate during test, bbl/day
Q _g	= measured gas production rate, MCFD at 60° F, 14.4 psig, sp. gr. 0.60
Q _m	= maximum production rate, U.S. gal/min
Q _{mt}	= maximum theoretical production rate if damage were removed, U.S. gal/min
q	= flow rate calculated from hydrostatic of recovery, psi/×min
r _i	= radius of investigation, ft
r _w	= wellbore or shaft radius, ft
R _s	= solution gas-oil ratio, MCFD/ST bbl
s	= fluid saturation, fraction
t	= effective flow time, min
t _f	= time interval from start of continuous production to some future point of interest, min
T	= reservoir temperature, °R
μ	= viscosity, cp
x	= time increment during which q values are calculated, min
Z	= compressibility factor, dimensionless
φ	= porosity, fraction
θ	= time point during the closed-in period, minutes




Subscripts

g	= gas
o	= oil
w	= water
t	= total

PRESSURE

TIME

Each horizontal line
equal to 1000 psi






AG
AG
B
C
D
DR
E
F
G
H
I
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z
a
b
c
d
e
f
g
h
i
j
k
l
m
n
o
p
q
r
s
t
u
v
w
x
y
z
A
B
C
D
E
F
G
H
I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z
a
b
c
d
e
f
g
h
i
j
k
l
m
n
o
p
q
r
s
t
u
v
w
x
y
z

PRESSURE

TIME

Port: horizontal line
must be 1000 psi



AOE
AOE
E

D
DR

E
E

G
W

K
K

R
M

M
P

P
P

P
P

PI
PI

S
D

D
D

D
D

R
R

T
T

T
T

T
T

T
T

T
T

T
T

T
T

FORMATION TESTING

Technical Report






CALGARY, ALBERTA

A **Halliburton** Company

COMPANY	CANADIAN DELTA OIL LTD.	FIELD OR AREA	MOUNTAIN RIVER	WELL NAME AND NUMBER	CANDEL ET AL 5030 A-23
LOCAL DESCRIPTION	650-421-1411	PROVINCE OR TERRITORY	N.W.T.	TEST NUMBER	2
	1290-191-1211			TESTED INTERVAL	4165 - 4262



PRESSURE
 TIME
 Each horizontal line
 equal to 1000 psi



AOF
 AOF
 B
 c
 D
 DR
 E
 F
 G
 h
 h'
 k
 k'
 m
 M
 P_D
 P_f
 P_s
 P
 Pl
 Pl_t
 PS
 Q
 Q_g
 Q_m
 Q_{mt}
 q
 r_i
 r_w
 R_s
 s
 t
 t_f
 T
 μ
 x
 Z
 φ
 θ
 S
 o
 w
 t

TEMPERATURE RECORD

Each concentric line
 equals 10° F.
 Temperature increases
 outwardly
 Ticket No. 09225
 Temperature Range °F

70 °F to 170 °F

A to B—Initial CIP

B to C—2nd Flow


C to D—Final CIP

A 120 °F

B 140 °F

C 145 °F

D 141 °F



NOMENCLATURE

AOF	= absolute open flow potential, MCFD
AOF _t	= theoretical absolute open flow potential if damage were removed, MCFD
B	= formation volume factor, res bbl/ST bbl
c	= compressibility, psi ⁻¹
D	= gauge depth from KB, ft
DR	= damage ratio, dimensionless
E	= KB elevation, ft
F	= drill pipe capacity, bbl/ft
G	= hydrostatic gradient of recovery fluid, psi/ft
h	= net productive thickness of formation, ft
h ⁱ	= thickness of test interval, ft
k	= average effective permeability, md
k ⁱ	= estimated average effective permeability, md
m	= slope of final CIP buildup plot, psig/cycle (psig ² /cycle for gas)
M	= slope of flow plot, min ⁻¹
P _D	= average pressure drop across damaged zone during flow, psig
P _r	= reservoir pressure, psig
P _s	= wellbore flow pressure, psig
$\bar{P}$	= weighted average wellbore flow pressure, psig
PI	= productivity index, bbl/day-psi
PI _t	= theoretical productivity index if damage were removed, bbl/day-psi
PS	= potentiometric surface, fresh water corrected to 100°F, ft
Q	= average liquid production rate during test, bbl/day
Q _g	= measured gas production rate, MCFD at 60°F, 14.4 psig, sp. gr. 0.60
Q _m	= maximum production rate, U.S. gal/min
Q _{mt}	= maximum theoretical production rate if damage were removed, U.S. gal/min
q	= flow rate calculated from hydrostatic of recovery, psi/Xmin
r _i	= radius of investigation, ft
r _w	= wellbore or shaft radius, ft
R _s	= solution gas-oil ratio, MCFD/ST bbl
s	= fluid saturation, fraction
t	= effective flow time, min
t _f	= time interval from start of continuous production to some future point of interest, min
T	= reservoir temperature, °R
μ	= viscosity, cp
x	= time increment during which q values are calculated, min
Z	= compressibility factor, dimensionless
φ	= porosity, fraction
θ	= time point during the closed-in period, minutes




Subscripts

g	= gas
o	= oil
w	= water
t	= total

↓
PRESSURE

→
TIME

Each horizontal line
equal to 1000 psi



**TEMPERATURE
RECORD**

Each concentric line
equals 10° F.
Temperature increases
outwardly.
Ticket No. 09725
Temperature Range: °F

70 °F to 170 °F

A to B—Initial CIP

B to C—2nd Flow


C to D—Final CIP

A. 120 °F

B. 140 °F




C. 145 °F

D. 141 °F



FORM 410

AO
AO
B
c
D
DR
E
F
G
h
h
k
k
m
M
P
P
P
P
P
P
Q
Q
Q
Q
q
r
r
R
s
t
t
T
μ
x
Z
O
θ
g
o
w
t



DAILY DRILLING REPORT

REPORT NO.

LEASE
CAN DEL ET AL SOBC
WELL NO. A-23
API WELL NUMBER MOUNTAIN RIVER A-23
DATE 4-25-72
OPERATOR
CONTRACTOR KENTING - PETROLIA
RIG NO. 7

SIGNATURE OF OPERATOR'S REPRESENTATIVE

SIGNATURE OF CONTRACTOR'S TOOL PUSHER

D. B. B. B.

D.P. SIZE	WT./FT.	GRADE	TOOL JT. O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH

LEGAL LAND DESCRIPTION

LAST CASING TUBING OR LINER

SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO C.S.G. NO.	SET AT

WIRE LINE RECORD REEL NO.

SIZE	NO. LINES	FT. SLIPPED

FT. CUT OFF
PRESENT LENGTH
TON ML OR TRIPS SINCE LAST CUT
CUMULATIVE TON ML OR TRIPS

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1 3/2"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS							DEPTH IN				
7	LUBRICATE RIG							TOTAL FTG.				
8	REPAIR RIG							TOTAL HRS. RUN				
9	SHUT OFF DRILLING LINE				STANDS DP	FT.		COND. 1/8" 7/8" GAGE				
10	DEVIATION SURVEY				SINGLES DP	FT.		GPM/ PD-PSI				
11	WIRE LINE LOGS				KELLY DOWN	FT.						
12	RUN CASING & CEMENT				TOTAL	FT.						
13	WAIT ON CEMENT				WT. OF STRING	LBS.						
14	NIPPLE UP B.O.P.											
15	TEST B.O.P.											
16	DRILL/STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1 3/2"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS							DEPTH IN				
7	LUBRICATE RIG							TOTAL FTG.				
8	REPAIR RIG							TOTAL HRS. RUN				
9	SHUT OFF DRILLING LINE				STANDS DP	FT.		COND. 1/8" 7/8" GAGE				
10	DEVIATION SURVEY				SINGLES DP	FT.		GPM/ PD-PSI				
11	WIRE LINE LOGS				KELLY DOWN	FT.						
12	RUN CASING & CEMENT				TOTAL	FT.						
13	WAIT ON CEMENT				WT. OF STRING	LBS.						
14	NIPPLE UP B.O.P.											
15	TEST B.O.P.											
16	DRILL/STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1 3/2"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS							DEPTH IN				
7	LUBRICATE RIG							TOTAL FTG.				
8	REPAIR RIG							TOTAL HRS. RUN				
9	SHUT OFF DRILLING LINE				STANDS DP	FT.		COND. 1/8" 7/8" GAGE				
10	DEVIATION SURVEY				SINGLES DP	FT.		GPM/ PD-PSI				
11	WIRE LINE LOGS				KELLY DOWN	FT.						
12	RUN CASING & CEMENT				TOTAL	FT.						
13	WAIT ON CEMENT				WT. OF STRING	LBS.						
14	NIPPLE UP B.O.P.											
15	TEST B.O.P.											
16	DRILL/STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1 3/2"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS							DEPTH IN				
7	LUBRICATE RIG							TOTAL FTG.				
8	REPAIR RIG							TOTAL HRS. RUN				
9	SHUT OFF DRILLING LINE				STANDS DP	FT.		COND. 1/8" 7/8" GAGE				
10	DEVIATION SURVEY				SINGLES DP	FT.		GPM/ PD-PSI				
11	WIRE LINE LOGS				KELLY DOWN	FT.						
12	RUN CASING & CEMENT				TOTAL	FT.						
13	WAIT ON CEMENT				WT. OF STRING	LBS.						
14	NIPPLE UP B.O.P.											
15	TEST B.O.P.											
16	DRILL/STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

MORNING TOUR

DAY TOUR

EVENING TOUR

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

FOOTAGE		DR. D. R. L. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO									
1200	630			W.O.P. LAY 21 SINGLES.						
630	715			RUN IN & FEEL PLOG #2 HOIST 11 STDS.						
715	825			RUN PLOG #3						
825	800			PUL. 55 STDS & BREAK CIRC.						

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 375



APPROVED



APPROVED

REPORT NO.

35

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN DEL E-AL SDAC	A-23	MOUNTAIN RIVER	4-24-77
OPERATOR	CONTRACTOR		RIG NO.
CANADIAN DELTA	KENTING - PETROLIA		7

SIGNATURE OF OPERATOR'S REPRESENTATIVE						SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>DH. Barker</i>				
D.P. SIZE	WT./FT.	GRADE	TOOL JT. C.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER		TYPE	STROKE LENGTH
A	15.3	E		3XNFO		1	Emsco		DA500	16
						2	"		"	"

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of tour)	BIT RECORD				MUD RECORD					
CODE NO.	OPERATION	MORN.	DAY	EVE.		BIT	FT.	BIT NO.				TIME			
1	RIG UP AND TEAR DOWN							SIZE				WEIGHT			
2	DRILL ACTUAL					STB RMR	OD	FT.	MFG.			PRESSURE GRADIENT			
3	REAMING					D.C. ID	OD	FT.	TYPE			VISC. SEC.			
4	CORING					STB RMR	OD	FT.	JETS 1 32"			PV/YP	/	/	
5	CONDITION MUD & CIRCULATE				19	D.C. ID	OD	546.79 FT.	SER. NO.			GELS	/	/	
6	TRIPS					STB RMR	OD	FT.	DEPTH OUT			WL -CC'S			
7	LUBRICATE RIG					1 BIT SUB	4.00		DEPTH IN			pH			
8	REPAIR RIG					1 KO SUB	2.20		TOTAL FTG.			SOLIDS %			
9	SHUT OFF DRILLING LINE								TOTAL HRS. RUN						
10	DEVIATION SURVEY				48	STANDS DP	4510.67 FT.	COND. 1/8" 1/4" GAGE				MUD & CHEMICALS ADDED			
11	WIRE LINE LOGS					SINGLES DP	FT.	GPM/ PD-PSI	/	/		TYPE	AMT.	TYPE	AMT.
12	RUN CASING & CEMENT					KELLY DOWN	3334 FT.								
13	WAIT ON CEMENT					TOTAL	5097 FT.								
	WUOD FT. TD					WT. OF STRING	106000 LBS.								

14. R.O.P. OF B.O.P.		NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD				MUD RECORD			
15. TEST B.O.P.		BIT		FT.		BIT NO.				TIME		1100 100	
16. DRILL STEM TEST						SIZE				WEIGHT		88 88	
17. PLUG BACK		STB RMR OD		FT.		MFG.				PRESSURE GRADIENT			
18. SQUEEZE CEMENT		D.C. ID		OD		FT.		TYPE		VISC.-SEC.		42 47	
19. FISHING		STB RMR OD		FT.		JET 1/32"				PV/YP		/ / /	
20. DIR. WORK		D.C. ID		OD		FT.		SER. NO.		GELS.		/ / /	
21. L.C.		STB RMR OD		FT.		DEPTH OUT				WL.-CC'S.			
22.		1 BIT SUB		4.00		DEPTH IN				pH			
23.		1 XOS SUB		2.20		TOTAL FTG.				SOLIDS %			
A. PERF'RT'N						TOTAL HRS. RUN							
B. TBG TRIPS						COND. 1/8" & 1/8" GAGE							
C. TREATING		STANDS DP		FT.						MUD & CHEMICALS ADDED			
D. SWABBING		SINGLES DP		FT.		GPM/ PD-PSI				TYPE		AMT.	
E. TESTING		KELLY DOWN		FT.						GEL		1400	
F. ADDIT'N'L		TOTAL		FT.						BENEX		6"	
		WT. OF STRING		LBS.									

[illegible]

LEGAL LAND DESCRIPTION								WIRE LINE RECORD		REEL NO.
H-23: 65° 42' 14" N 129° 19' 12" W								SIZE	NO. LINES	FT. SLIPPED
								FT. CUT OFF	PRESENT LENGTH	
LAST CASING TUBING OR LINER	SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RIGS. TO CSG. MD.	SET AT	1 1/2	8	
	2 3/4	NKK	24.55	13	517	17	511			4688.
								TON MI. OR TRIPS SINCE LAST CUT		
								CUMULATIVE TON MI. OR TRIPS		

[illegible][illegible]

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RFM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.		PUMP NO.		METH RUN
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	SC PART COMD
5097				Run Plug No 1 st 5098-5000 34 sks oil well displaced With 51 BBLs. plug down @ 10 ³⁰ PM. Plug No 2 nd								
4500-4400				15% EXCESS 50 SKS oil well plus 3% Chg. displaced w/ 44 BBLs								
DEVIATION RECORD	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION			
Plug No 2 nd DOWN @ 11 ³⁰ PM. Apr. 124 D Bank.												
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
400	500	1		LAY DOWN TESTING TOOL, LAY LITE SMOKE								
500	515	1/4		DIG SERVICE CHECK HARRIS OIL								
515	715	2		LAY 19-6" IN CORNERS.								
715	900	13/4		RUN IN OPEN END								
900	930	1/2		CIRC, DIG 82 RUN PLUG #1								
930	1000	1/2		RUN PLUG #1								
1000	1000	2		LAY UP 6" DISC SINGLE SINGLE CIRC, RUN PLUG #2								
1130				LAY UP 6" DISC SINGLE SINGLE CIRC, RUN PLUG #2								



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 34

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN DEL ET AL SOBC	A-23	MOUNTAIN RIVER	4-23-72
OPERATOR	CONTRACTOR		
CANADIAN DELTA	KENTING - PETROLIA		
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER	
D.P. SIZE		WT./FT.	GRADE
4		15.3	E
TOOL JT Q.D.		TYPE THREAD	STRING NO.
3 1/2 H90		1	2
PUMP NO.		PUMP MANUFACTURER	TYPE
1		Emasco	DA500
STROKE LENGTH		16	

LEGAL LAND DESCRIPTION	WIRE LINE RECORD	REEL NO.
11-23, 65° 42' 14" N 129° 19' 12" W	SIZE	NO. LINES
	8 1/2 NKK	8
	WT. & GR.	NO. JOINTS
	24.5	12
	FEET	RIG TO CSG. HD.
	517	11
	SET AT	FT. CUT OFF
	511	4688
TON ML OR TRIPS SINCE LAST CUT		
CUMULATIVE TON ML OR TRIPS		

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	100	300	500		
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.	WEIGHT	86	86	8.6		
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE	VISC.-SEC.	38	50	58		
3	REAMING				STB RMR	OD	FT.	JETS 1/32"	PV/YP	/	/	/		
4	CORING				D.C. ID	OD	FT.	SER. NO.	GELS	/	/	/		
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT	WL -CC'S					
6	TRIPS				1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	pH					
7	LUBRICATE RIG				1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	SOLIDS %					
8	REPAIR RIG				47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
9	STOP DRILLING LINE				2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
10	DEVIATION SURVEY				KELLY DOWN	33.34	FT.							
11	WIRE LINE LOGS				TOTAL	5097	FT.							
12	RUN CASING & CEMENT				WT. OF STRING	106,000	LBS.							
13	WAIT ON CEMENT													
14	NIPPLE UP B.Q.P.													
15	TEST B.Q.P.													
16	DRILL STEM TEST													
17	PLUG BACK													
18	SQUEEZE CEMENT													
19	FISHING													
20	DIR. WORK													
21														
22														
23														
COMPLETION					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							
TOTALS					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							
DAY WORK TIME SUMMARY (OFFICE USE ONLY)					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							
TOTAL DAY WORK					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							
NO. OF DAYS FROM SPUD					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							
TOTAL MUD COST					NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD			
					BIT	FT.	BIT NO.	SIZE	TIME					
					STB RMR	OD	FT.	MFG.	WEIGHT					
					D.C. ID	OD	FT.	TYPE	PRESSURE GRADIENT					
					STB RMR	OD	FT.	JETS 1/32"	VISC.-SEC.					
					D.C. ID	OD	FT.	SER. NO.	PV/YP					
					STB RMR	OD	FT.	DEPTH OUT	GELS					
					1 BIT SUB	4.00	DEPTH IN	TOTAL FTG.	WL -CC'S					
					1 XDSUB	2.20	TOTAL HRS. RUN	TOTAL HRS. RUN	pH					
					47 STANDS DP	45/267	COND. 1/8" 1/8" GAGE	TYPE	AMT.					
					2 SINGLES DP	33.34	GPM/ PD-PSI	TYPE	AMT.					
					KELLY DOWN	33.34	FT.							
					TOTAL	5097	FT.							
					WT. OF STRING	106,000	LBS.							

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO.	PUMP NO.	PUMP NO.	METHOD RUN	
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	
5097													
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
1200	530	5 1/2				CIRC. & CONN. MUD - BUILD VOLUME							
530	730	2				SCREEN LAST CIRC. MAT.							
730	800	1/2				TRIP OUT TO TEST							
RUN IN TAIL PIPE													
DST #1 - RUNNING - 4463 - 4766 - P.A. Flow 5' 151 30' 1060' FSI 90'													
Rec'd 4250' Fluid - 400 mud 600' MGSW, 3250' sul. SWJ													
DRILLER L. Ryke													
FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO.	PUMP NO.	PUMP NO.	METHOD RUN	
5097													
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
800	1000	2				MAKE UP PACKER.							
1000	1130	1 1/2				RUN IN W/DST #1							
1130	1145	1/4				HEAD UP TO TEST. & CHECK MOTOR SHUT OFFS.							
1145	300	3 1/4				TESTING.							
300	345	3/4				HOIST 55IDS.							
345	400	1/4				Mix WT. MATERIAL & Pump INTO HOLE							
MUD NOT DROPPING													
DRILLER L. Ryke													
FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO.	PUMP NO.	PUMP NO.	METHOD RUN	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
400	445	3/4				WORK PIPE & Pump MUD INTO HOLE.							
445	530	3/4				HOIST MUD DROPPING NORMALLY							
530	600	1/2				Mix WT. MATERIAL							
600	830	2 1/2				HOIST DST #1							
830	1130	3				MAKE UP - RUN IN W/DST #2							
1130	1200	1/2				HEAD UP TEST							
DRILLER													

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 375



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO. 33

LEASE
WELL NO. API WELL NUMBER DATE
OPERATOR DEL ET AL SORC A-23 MOUNTAIN RIVER 4-22-72
CONTRACTOR KENTING - PETROLIA RIG NO. 7SIGNATURE OF OPERATOR'S REPRESENTATIVE
CANADIAN DELHISIGNATURE OF CONTRACTOR'S TOOL PUSHER
D. BarkerD.P. SIZE WT./FT. GRADE TOOL JT. OLD TYPE THREAD STRING NO. PUMP NO. PUMP MANUFACTURER TYPE STROKE LENGTH
4 15.3 E 1 Fmsco DA500 16
2 2LEGAL LAND DESCRIPTION
A-23 65° 42' 14" N 129° 19' 12" W
WIRE LINE RECORD REEL NO.
SIZE MAKE WT. & GR. NO. JOINTS FEET RKB. TO CSG. NO. SET AT SIZE NO. LINES FT. CUT OFF PRESENT LENGTH
8 1/8 NKK 24 55 13 517 17 511 1 1/8 8 4688
TON ML. OR TRIPS SINCE LAST CUT
CUMULATIVE TON ML. OR TRIPS

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1/32"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS	2 1/4	12		1 Bit Sub	4.00	DEPTH IN					
7	LUBRICATE RIG				1 X0 Sub	2.20	TOTAL FTG.					
8	REPAIR RIG						TOTAL HRS. RUN					
9	CUT OFF DRILLING LINE				47 STANDS DP	FT.	COND. 1/8" & 1/16" GAGE					
10	DEVIATION SURVEY				2 SINGLES DP	4479.49	GPM/ PD-PSI					
11	WIRE LINE LOGS	5 1/8	8	6	KELLY DOWN	34.64						
12	RUN CASING & CEMENT				TOTAL	5097	FT.					
13	WAIT ON CEMENT				WT. OF STRING	110,000	LBS.					
14	WIPPLE UP & B.O.P.											
15	TEST B.O.P.											
16	DRILL STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1/32"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS	2 1/4	12		1 Bit Sub	4.00	DEPTH IN					
7	LUBRICATE RIG				1 X0 Sub	2.20	TOTAL FTG.					
8	REPAIR RIG						TOTAL HRS. RUN					
9	CUT OFF DRILLING LINE				47 STANDS DP	FT.	COND. 1/8" & 1/16" GAGE					
10	DEVIATION SURVEY				2 SINGLES DP	4479.49	GPM/ PD-PSI					
11	WIRE LINE LOGS	5 1/8	8	6	KELLY DOWN	34.64						
12	RUN CASING & CEMENT				TOTAL	5097	FT.					
13	WAIT ON CEMENT				WT. OF STRING	110,000	LBS.					
14	WIPPLE UP & B.O.P.											
15	TEST B.O.P.											
16	DRILL STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT.	MFG.				
2	DRILL ACTUAL				D.C. ID	OD	FT.	TYPE				
3	REAMING				STB RMR	OD	FT.	JETS 1/32"				
4	CORING				D.C. ID	OD	FT.	SER. NO.				
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT.	DEPTH OUT				
6	TRIPS	2 1/4	12		1 Bit Sub	4.00	DEPTH IN					
7	LUBRICATE RIG				1 X0 Sub	2.20	TOTAL FTG.					
8	REPAIR RIG						TOTAL HRS. RUN					
9	CUT OFF DRILLING LINE				47 STANDS DP	FT.	COND. 1/8" & 1/16" GAGE					
10	DEVIATION SURVEY				2 SINGLES DP	4479.49	GPM/ PD-PSI					
11	WIRE LINE LOGS	5 1/8	8	6	KELLY DOWN	34.64						
12	RUN CASING & CEMENT				TOTAL	5097	FT.					
13	WAIT ON CEMENT				WT. OF STRING	110,000	LBS.					
14	WIPPLE UP & B.O.P.											
15	TEST B.O.P.											
16	DRILL STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT											
19	FISHING											
20	DIR. WORK											
21												
22												
23												

FOOTAGE		DR-D RMR-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO. / LINER SIZE		PUMP NO. / LINER SIZE		METHOD RUN	
FROM	TO																		
5097																			

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FROM	TO																		
1200	215	214																	
215	800	514																	

TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS	
FROM	TO						
1200	215	214				PIPE STRAP 5108.12	
215	800	514				SURVEY STRAP OUT TO LOG. PIPE TALLY 5103.76	
						RIG TO LOG + LOG	
						DIFF: 4-53	

FOOTAGE		DR-D RMR-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO. / LINER SIZE		PUMP NO. / LINER SIZE		METHOD RUN	
FROM	TO																		
5097																			

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FROM	TO																		
800	400	8																	

TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS	
FROM	TO						
800	400	8				LOGGING	

FOOTAGE		DR-D RMR-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO. / LINER SIZE		PUMP NO. / LINER SIZE		METHOD RUN	
FROM	TO																		

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FROM	TO																		
400	930	514																	
930	1000	16																	
1000	1200	2																	

TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS	
FROM	TO						
400	930	514				LOGGING	
930	1000	16				TEAR OUT LOGGERS	
1000	1200	2				RUN IN W/ BIT TO COND. MUD CLEAN 20' FILL TO BTM.	

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 32

LEASE CAN DEL E. AL SORC WELL NO. A-23 API WELL NUMBER MOUNTAIN RIVER DATE 4-21-72
OPERATOR CANADIAN DELHI CONTRACTOR KENTING - PETROLIA RIG NO. 7

SIGNATURE OF OPERATOR'S REPRESENTATIVE D. B. Baker SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. B. Baker

D.P. SIZE 4 WT./FT. 15.3 GRADE E TOOL JT. Q.D. 3/4 TYPE THREAD 1/2 STRING NO. 1 PUMP NO. 2 PUMP MANUFACTURER EMSCO TYPE DA500 STROKE LENGTH 16

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT. MFG.	SIZE	9.0	8.9
2	DRILL ACTUAL	4	1 1/2			D.C. ID	OD	FT. TYPE	J. 55	50	40
3	REAMING					STB RMR	OD	FT. JETS 1/32"	11 11/12		50
4	CORING					D.C. ID	OD	FT. SER. NO.	IC 004		
5	CONDITION MUD & CIRCULATE	3 1/2	6 1/4	7		STB RMR	OD	FT. DEPTH OUT			
6	TRIPS					1 BIT SUB	4.00	DEPTH IN	4634		
7	LUBRICATE RIG		1/4			1 X SUB	2.20	TOTAL FTG.	438		
8	REPAIR RIG							TOTAL HRS. RUN	35 1/4		
9	SHUT OFF DRILLING LINE					47 STANDS DP		COND. 1/8" T/B GAGE			
10	DEVIATION SURVEY	1/2				1 SINGLES DP	4448.69	GPM/ PD-PSI			
11	WIRE LINE LOGS					KELLY DOWN	41.40				
12	RUN CASING & CEMENT					TOTAL	5072.96				
13	WAIT ON CEMENT					WT. OF STRING	119000	LBS.			
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT. MFG.	SIZE	9.75	8.7
2	DRILL ACTUAL					D.C. ID	OD	FT. TYPE	J. 55	51	47
3	REAMING					STB RMR	OD	FT. JETS 1/32"	11 11/12		
4	CORING					D.C. ID	OD	FT. SER. NO.	IC 004		
5	CONDITION MUD & CIRCULATE					STB RMR	OD	FT. DEPTH OUT			
6	TRIPS					1 BIT SUB	4.00	DEPTH IN	4634		
7	LUBRICATE RIG					1 X SUB	2.20	TOTAL FTG.	463		
8	REPAIR RIG							TOTAL HRS. RUN	36 3/4		
9	SHUT OFF DRILLING LINE					47 STANDS DP		COND. 1/8" T/B GAGE			
10	DEVIATION SURVEY					2 SINGLES DP	4979.49	GPM/ PD-PSI			
11	WIRE LINE LOGS					KELLY DOWN	34.64				
12	RUN CASING & CEMENT					TOTAL	5097				
13	WAIT ON CEMENT					WT. OF STRING	110000	LBS.			
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT. MFG.	SIZE	8.7	8.7
2	DRILL ACTUAL					D.C. ID	OD	FT. TYPE	J. 55	67	55
3	REAMING					STB RMR	OD	FT. JETS 1/32"	11 11/12		
4	CORING					D.C. ID	OD	FT. SER. NO.	IC 004		
5	CONDITION MUD & CIRCULATE					STB RMR	OD	FT. DEPTH OUT	5097		
6	TRIPS					1 BIT SUB	4.00	DEPTH IN	4634		
7	LUBRICATE RIG					1 X SUB	2.20	TOTAL FTG.	463		
8	REPAIR RIG							TOTAL HRS. RUN	36 3/4		
9	SHUT OFF DRILLING LINE					47 STANDS DP	4479.49	COND. 1/8" T/B GAGE			
10	DEVIATION SURVEY					2 SINGLES DP	34.64	GPM/ PD-PSI			
11	WIRE LINE LOGS					KELLY DOWN	34.64				
12	RUN CASING & CEMENT					TOTAL	5097				
13	WAIT ON CEMENT					WT. OF STRING	110000	LBS.			
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											

NO. OF DAYS FROM SPUD 1
CUMULATIVE ROTATING HRS. 110.000
TOTAL MUD COST 8.88

LEGAL LAND DESCRIPTION A-23.65°42'14" N 129°19'12" W
WIRE LINE RECORD REEL NO. 8
SIZE 8 1/8 MAKE NKC WT. & GR. 2455 NO. JOINTS 13 FEET 517 17 511
FT. CUT OFF 4658
TON ML OR TRIPS SINCE LAST CUT 4658
CUMULATIVE TON ML OR TRIPS

FOOTAGE		DR. D RM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1		PUMP NO.		METHOD RUN
FROM	TO			LINER SIZE	S.P.M.				LINER SIZE	S.P.M.			
5033	5072	D				55	20	1200	5 1/2	50			
Lost Circ 5091													
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION			
		5041	6 1/2°										
TIME LOG			ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO												
1200	1230	1/2			DRILL								
1230	400	3 1/2			Lost Circ. Mix Gel - Lost Circ. Mat. BUILD VOL								
400	430	1/2			SURVEY								
430	450	3 1/2			DRILL - LOSING MUD TO FORMATION								
DRILLER J. Ryko													

FOOTAGE		DR. D RM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. /	PUMP NO.	METHOD RUN		
FROM	TO							LINER SIZE	S. P. M.	LINER SIZE	S. P. M.	XL. S PART. P COMPLET
5072	5097	D			55	20	1350	5 1/2	55			
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
800	815	1/4		RIG SERVICE & CHECK BOP & KELLY COCK.								
815	945	1 1/2		DRILL. - LOSING MUD TO FORMATION								
945	400	6 1/4		CIRC. SAMPLE - CIRC & BUILD VOLUME, MIX GEL.								

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. 1		PUMP NO.		METHOD RUN SCL-S PART-P CON-C
FROM	TO			LINER SIZE	S.P.M.				LINER SIZE	S.P.M.			
5097								1350	5 1/2	55			
DEVIATION RECORD		DEPTH		DEV.	DIRECTION		DEPTH	DEV.	DIRECTION		DEPTH	DEV.	DIRECTION
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
FROM	TO												
4 ⁰⁰	5 ¹⁵	1 1/4		CIRC. BUILD VOLUME.									
5 ¹⁵	6 ¹⁵	1 1/2		DUMMY TRIP 12 STDS. NO FILL ON BIT.									
6 ¹⁵	12 ⁰⁰	5 3/4		CIRC. BUILD VOLUME - FORMATION TAKING MUD									

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN DEL ET AL SORC	A-23	MOUNTAIN RIVER	4-20-72
OPERATOR	CONTRACTOR	RIG NO.	
CANADIAN DELMT	KENTING - PETROLIA	7	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER	
		D. Barker	
D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.
4	15.3	E	
TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER
3/4" N90		1	FMSLO
TYPE	STROKE LENGTH		
DA500	16		

LEGAL LAND DESCRIPTION										WIRE LINE RECORD		REEL NO.
A 23, 65° 42' 14" N 129° 19' 12" W										SIZE 1/2		NO. LINES 8
LAST CASING TUBING OR LINER										FT. CUT OFF		PRESENT LENGTH
8 1/2 NKK 2455 13										517 17		511
TON ME. OR TRIPS SINCE LAST CUT										CUMULATIVE TON ME. OR TRIPS		

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT.	MFG.	12 ³⁰	3 ³⁰	5 ³⁰
2	DRILL ACTUAL	6	4 1/2	8		D.C. ID	OD	FT.	TYPE	9.0	9.0	9.0
3	REAMING					STB RMR	OD	FT.	JETS 1/32"	44	42	42
4	CORING					D.C. ID	OD	FT.	SER. NO.	11 11 12		
5	CONDITION MUD & CIRCULATE	2	3			STB RMR	OD	FT.	DEPTH OUT	1004		
6	TRIPS					STB RMR	OD	FT.	DEPTH IN			
7	LUBRICATE RIG		1/4			STB RMR	OD	FT.	TOTAL FTG.	4634		
8	REPAIR RIG					STB RMR	OD	FT.	TOTAL HRS. RUN	2.53		
9	SHUT OFF DRILLING LINE					STB RMR	OD	FT.	COND. 1/8" T/B GAGE	19 1/4		
10	DEVIATION SURVEY		1/4			STB RMR	OD	FT.	GPW/ PD-PSI			
11	WIRE LINE LOGS					STB RMR	OD	FT.	TYPE			
12	RUN CASING & CEMENT					STB RMR	OD	FT.	AMT.			
13	WAIT ON CEMENT					STB RMR	OD	FT.	TYPE			
14	NIPPLE UP B.O.P.					STB RMR	OD	FT.	AMT.			
15	TEST B.O.P.					STB RMR	OD	FT.	AMT.			
16	DRILL STEM TEST					STB RMR	OD	FT.	AMT.			
17	PLUG BACK					STB RMR	OD	FT.	AMT.			
18	SQUEEZE CEMENT					STB RMR	OD	FT.	AMT.			
19	FISHING					STB RMR	OD	FT.	AMT.			
20	DNR. WORK					STB RMR	OD	FT.	AMT.			
21						STB RMR	OD	FT.	AMT.			
22						STB RMR	OD	FT.	AMT.			
23						STB RMR	OD	FT.	AMT.			

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT.	MFG.	10 ¹⁵	9.05	
2	DRILL ACTUAL					D.C. ID	OD	FT.	TYPE			
3	REAMING					STB RMR	OD	FT.	JETS 1/32"	50		
4	CORING					D.C. ID	OD	FT.	SER. NO.	11 11 12		
5	CONDITION MUD & CIRCULATE					STB RMR	OD	FT.	DEPTH OUT			
6	TRIPS					STB RMR	OD	FT.	DEPTH IN			
7	LUBRICATE RIG					STB RMR	OD	FT.	TOTAL FTG.	4634		
8	REPAIR RIG					STB RMR	OD	FT.	TOTAL HRS. RUN	3.16		
9	SHUT OFF DRILLING LINE					STB RMR	OD	FT.	COND. 1/8" T/B GAGE	23 1/4		
10	DEVIATION SURVEY					STB RMR	OD	FT.	GPW/ PD-PSI			
11	WIRE LINE LOGS					STB RMR	OD	FT.	TYPE			
12	RUN CASING & CEMENT					STB RMR	OD	FT.	AMT.			
13	WAIT ON CEMENT					STB RMR	OD	FT.	TYPE			
14	NIPPLE UP B.O.P.					STB RMR	OD	FT.	AMT.			
15	TEST B.O.P.					STB RMR	OD	FT.	AMT.			
16	DRILL STEM TEST					STB RMR	OD	FT.	AMT.			
17	PLUG BACK					STB RMR	OD	FT.	AMT.			
18	SQUEEZE CEMENT					STB RMR	OD	FT.	AMT.			
19	FISHING					STB RMR	OD	FT.	AMT.			
20	DNR. WORK					STB RMR	OD	FT.	AMT.			
21						STB RMR	OD	FT.	AMT.			
22						STB RMR	OD	FT.	AMT.			
23						STB RMR	OD	FT.	AMT.			

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN					STB RMR	OD	FT.	MFG.	6 ^{PM}	8 ⁰⁰	10 ⁰⁰
2	DRILL ACTUAL					D.C. ID	OD	FT.	TYPE	9.9	8.9	8.9
3	REAMING					STB RMR	OD	FT.	JETS 1/32"	46	42	45
4	CORING					D.C. ID	OD	FT.	SER. NO.	11 11 12		
5	CONDITION MUD & CIRCULATE					STB RMR	OD	FT.	DEPTH OUT			
6	TRIPS					STB RMR	OD	FT.	DEPTH IN			
7	LUBRICATE RIG					STB RMR	OD	FT.	TOTAL FTG.	4634		
8	REPAIR RIG					STB RMR	OD	FT.	TOTAL HRS. RUN	3.99		
9	SHUT OFF DRILLING LINE					STB RMR	OD	FT.	COND. 1/8" T/B GAGE	31 1/4		
10	DEVIATION SURVEY					STB RMR	OD	FT.	GPW/ PD-PSI			
11	WIRE LINE LOGS					STB RMR	OD	FT.	TYPE			
12	RUN CASING & CEMENT					STB RMR	OD	FT.	AMT.			
13	WAIT ON CEMENT					STB RMR	OD	FT.	TYPE			
14	NIPPLE UP B.O.P.					STB RMR	OD	FT.	AMT.			
15	TEST B.O.P.					STB RMR	OD	FT.	AMT.			
16	DRILL STEM TEST					STB RMR	OD	FT.	AMT.			
17	PLUG BACK					STB RMR	OD	FT.	AMT.			
18	SQUEEZE CEMENT					STB RMR	OD	FT.	AMT.			
19	FISHING					STB RMR	OD	FT.	AMT.			
20	DNR. WORK					STB RMR	OD	FT.	AMT.			
21						STB RMR	OD	FT.	AMT.			
22						STB RMR	OD	FT.	AMT.			
23						STB RMR	OD	FT.	AMT.			

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
4821	4887	D			55	19/4	1350	5/2	55	
DEVIATION RECORD										
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO									
12 ⁰⁰	6 ⁰⁰	6		DRILL						
6 ⁰⁰				Lost Circ. Mix Lost Circ. MAT. - CIRC.						
				w/PARTIAL RETURNS						
				Lost Circ @ 4887						

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
4887	4950	D			56	18	1350	5/2	55	
DEVIATION RECORD										
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO									
8 ⁰⁰	8 ⁴⁵	3/4		BUILD VOLUME MIX GEL & LOST CIRC. MATERIAL. CIRC. FULL RET.						
8 ⁴⁵	10 ⁴⁵	2		DRILL						
10 ⁴⁵	11 ⁰⁰	1/4		RIG SEEN CHECK BOP. PUMP STROKES 340 - 600						
11 ⁰⁰	11 ¹⁵	1/4		SURVEY						
11 ¹⁵	12 ³⁰	1 5/4		DRILL						
12 ³⁰	2 ⁴⁵	2 1/4		Lost Circ. Mix Lost Circ. MAT. CIRC.						
2 ⁴⁵	4 ⁰⁰	1 1/4		DRILL. Lost Circ @ 4936						

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
4950	5033	D			55	18	1350	5/2	55	
DEVIATION RECORD										
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
FROM	TO									
4 ⁰⁰	12 ⁰⁰	8		DRILL						

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

REPORT NO. 30

LEASE			WELL NO.		API WELL NUMBER			DATE	
CAN DEL FT H. SOBC			A-23		MOUNTAIN RIVER			4-19-72	
OPERATOR					CONTRACTOR				
CANADIAN DELHI					KENTING - PETROLIA				
SIGNATURE OF OPERATOR'S REPRESENTATIVE					SIGNATURE OF CONTRACTOR'S TOOL PUSHER				
					D. Barker				
D.P. SIZE	WT./FT.	GRADE	TOOL JT Q.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	STROKE LENGTH	
4	15.3	E		3/4H90		1	Emco	DA 500	
						2	"	"	

LEGAL LAND DESCRIPTION								WIRE LINE RECORD			REEL NO.
								SIZE	NO. LINES	FT. SLIPPED	
A-73, 65° 42' 14" N 129° 19' 12" W								1 1/8	8		
LAST CASING TUBING OR LINER	SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. MD.	SET AT	FT. CUT OFF		PRESENT LENGTH	
	8 7/8	NKK	25.55	13	5.17	17	5.11			4688	
								TON MI. OR TRIPS SINCE LAST CUT			
								CUMULATIVE TON MI. OR TRIPS			

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD				MUD RECORD			
CODE NO.	- OPERATION	MORN.	DAY	EVE.		BIT	FT.	BIT NO.			TIME				
1.	RIG UP AND TEAR DOWN							SIZE	11	12		180	300	TRIP	
2.	DRILL ACTUAL	3 1/2	6 3/4			STB RMR OD	FT.	MFG.	7 7/8	7 7/8		9.0	9.1		
3.	REAMING					D.C ID OD	FT.	TYPE	H.W	H.W					
4.	CORING					STB RMR OD	FT.	JETS 1 32"	T44	J55		38	38	TRIP	
5.	CONDITION MUD & CIRCULATE	1/2			20	D.C 6 1/4 OD	576.67	SER. NO.	18182011	1112					
6.	TRIPS	3 1/4				STB RMR OD	FT.	DEPTH OUT	D1395 TC004						
7.	LUBRICATE RIG		1/4					DEPTH IN	4634						
8.	REPAIR RIG					1 BIT SUB	4.00	TOTAL FTG.	3271	4634		pH			
9.	SHUT OFF DRILLING LINE					1 XDSUB	2.20	TOTAL HRS. RUN	1363			SOLIDS %			
10.	DEVIATION SURVEY		1/2		42	STANDS DP	FT.	COND. 1/8" T/B GAGE	28.14			MUD & CHEMICALS ADDED			
11.	WIRE LINE LOGS				2	SINGLES DP	4010.97	GPM/ PD-PSI	84.1			TYPE	AMT.	TYPE	AMT.
12.	RUN CASING & CEMENT					KELLY DOWN	40.16								
13.	WAIT ON CEMENT					TOTAL	4634.								
14.	NIPPLE UP					WT. OF STRING	106,000	LBS.							

[illegible]

COMPLETION		NO.				DRILLING ASSEMBLY (At end of hour)				BIT RECORD				MUD RECORD					
15. TEST B.O.P.				BIT		FT.		BIT NO.		12		TIME		10 ⁰⁰		12 ⁰⁰		2 ⁰⁰	
16. DRILL STEM TEST								SIZE		7 7/8		WEIGHT		9.2		9.0		9.0	
17. PLUG BACK				STB RMR		OD		FT.		MFG.		PRESSURE GRADIENT							
18. SQUEEZE CEMENT				D.C. ID		1		FT.		TYPE		VISC.-SEC.		42		40		39	
19. FISHING				STB RMR		OD		FT.		JET 1/32"		PV/YP		/		/		/	
20. DIR. WORK				D.C. ID		6 1/4		FT.		SER. NO.		GELS		/		/		/	
21. LAY SO CAL 3/4				STB RMR		OD		FT.		DEPTH OUT		WL -CC'S							
22. CLEAN BIT 1/2				1 BIT SUB		4.00		DEPTH IN		46.34		PH							
23.				1 X.O. SUB		2.20		TOTAL FTG.		93		SOLIDS % DESILTER		15.7		CHDR			
								TOTAL HRS. RUN		6 3/4		4pm AM GPM.							
				43 STANDS DP				COND. 1/8" T.B. GAGE				MUD & CHEMICALS ADDED							
				2 SINGLES DP		4103.32		GPM/ PD-PSI		/		TYPE		AMT.		TYPE		AMT.	
				KELLY DOWN		4080		FT.											
				TOTAL		4727		FT.											
				WT. OF STRING		106000		LBS.											

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. /	PUMP NO.	METHOD RUN	
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.
4634	4737	D		HELD SAFETY MEETING. HELD BLOW OUT DRILL.	59	25	1350	5 1/2	55		
DEVIATION RECORD											
		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
		4737	5 1/2								
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
FROM	TO										
8 ⁰⁰	10 ¹⁵	2 1/4		DRILL							
10 ¹⁵	10 ³⁰	1/4		RIG SERVICE, CHECK BOP & KELLY COCK							
10 ³⁰	3 ⁰⁰	4 1/2		DRILL.							
3 ⁰⁰	3 ³⁰	1/2		SURVEY							
3 ³⁰	4 ⁰⁰	1/2		CLEAN PLUGGED BIT.							
DRILLER G. Matton											

TOTALS		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
DAY WORK TIME SUMMARY (OFFICE USE ONLY)		BIT		BIT NO.		TIME			
HRS. W/CONTR. D.P.		STB RMR OD		SIZE		WEIGHT			
HRS. W/OPR. D.P.		D.C. ID OD		MFG.		PRESSURE GRADIENT			
HRS. WO/D.P.		STB RMR OD		TYPE		VISC-SEC			
STANDBY		D.C. ID 6 1/4 OD		JETS 1/32"		PV/YP			
TOTAL DAY WORK		STB RMR OD		SER. NO.		GELS			
NO. OF DAYS FROM SPD		1 B.H. SUB		DEPTH OUT		WL -CC'S			
CUMULATIVE ROTATING HRS.		1 10.50		DEPTH IN		pH			
TOTAL MUD COST		47 STANDS DP		TOTAL FTG.		SOLIDS %			
		SINGLES DP		TOTAL HRS. RUN		MUD & CHEMICALS ADDED			
		KELLY DOWN		COND. 1.8" T/B/ GAGE		TYPE		AMT.	
		TOTAL		GPM/ PD-PSI		TYPE		AMT.	
		WT. OF STRING				GEL		2000	
		LBS.				BENEFX		24	

[illegible]

APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO.

29

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN. DEL ET AL SOBC	A-22	MOUNTAIN RIVER	4-18-72
OPERATOR	CONTRACTOR	RIG NO.	
CANADIAN DELMI	KENTING - PETROLIA	7	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER	
D.P. SIZE		WT./FT.	GRADE
4'		15.3	E
TOOL JT. Q.D.		TYPE THREAD	STRING NO.
3 1/2		190	
PUMP NO.		PUMP MANUFACTURER	TYPE
1		EmSCO	20 500
STROKE LENGTH		16"	

LEGAL LAND DESCRIPTION		WIRE LINE RECORD		REEL NO.	
H. 23 65° 42' 14" N 129° 19' 12" W		SIZE 1 1/8		NO. LINES 8	
LAST CASING TUBING OR LINER		MAKE NKK		WT. & GR. 24 55 13	
SIZE 8 7/8		FEET 517		RKS. TO CSG. HD. 17	
SET AT 511		FT. CUT OFF		PRESENT LENGTH 4688	
TON MI. OR TRIPS SINCE LAST CUT		CUMULATIVE TON MI. OR TRIPS			

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	12 ⁰⁰	3 ⁰⁰	6 ⁰⁰
1	RIG UP AND TEAR DOWN				STB RMR OD	FT.	MFG.	7 7/8	8.8	8.8	9.0
2	DRILL ACTUAL	7	7 1/2	7 1/4	D.C. ID OD	FT.	TYPE	J. 44	40	36	38
3	REAMING				STB RMR OD	FT.	JETS 1/32"	181820			
4	CORING				D.C. ID OD	FT.	SER. NO.	DH395			
5	CONDITION MUD & CIRCULATE				STB RMR OD	FT.	DEPTH OUT				
6	TRIPS				1 Bit SUB	4.00	DEPTH IN	3271			
7	LUBRICATE RIG		1/4		1 X0 SUB	2.20	TOTAL FTG.	1129			
8	REPAIR RIG						TOTAL HRS. RUN	71			
9	CUT OFF DRILLING LINE				40 STANDS DP	FT.	COND. 1/8" T/B/ GAGE				
10	DEVIATION SURVEY	1	1/4	3/4	1 SINGLES DP	3790.79	GPM/ PD-PSI				
11	WIRE LINE LOGS				KELLY DOWN	26.34					
12	RUN CASING & CEMENT				TOTAL	4400					
13	WAIT ON CEMENT				WT. OF STRING	102,000	LBS.				
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											
23											
COMPLETION				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
A. PERF. RTN				BIT		FT.		BIT NO.		TIME	
B. TBG TRIPS				SIZE		7 7/8		WEIGHT		9.0 9.0 9.1	
C. TREATING				D.C. ID OD		FT.		MFG.		H.W.	
D. SWABBING				STB RMR OD		FT.		TYPE		J. 44	
E. TESTING				D.C. ID OD		FT.		JETS 1/32"		181820	
F. ADDIT'L				STB RMR OD		FT.		SER. NO.		DH395	
G.				STB RMR OD		FT.		DEPTH OUT		WL -CC'S	
				1 Bit SUB		4.00		DEPTH IN		3271	
				1 X0 SUB		2.20		TOTAL FTG.		1219	
								TOTAL HRS. RUN		78 1/2	
				41 STANDS DP		FT.		COND. 1/8" T/B/ GAGE			
				1 SINGLES DP		3885.6		GPM/ PD-PSI			
				KELLY DOWN		21.52					
				TOTAL		4490					
				WT. OF STRING		102,000		LBS.			
TOTALS				8		8		8			
DAY WORK TIME SUMMARY (OFFICE USE ONLY)				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
HRS. W/CONTR. D.P.				BIT		FT.		BIT NO.		TIME	
HRS. W/OPR. D.P.				SIZE		7 7/8		WEIGHT		9.1 9.1 9.0	
HRS. W/O D.P.				D.C. ID OD		FT.		MFG.		H.W.	
STANDBY				STB RMR OD		FT.		TYPE		J. 44	
				D.C. ID OD		FT.		JETS 1/32"		181820	
				STB RMR OD		FT.		SER. NO.		DH395	
				STB RMR OD		FT.		DEPTH OUT		WL -CC'S	
				1 Bit SUB		4.00		DEPTH IN		3271	
				1 X0 SUB		2.20		TOTAL FTG.		1319	
								TOTAL HRS. RUN		85 1/4	
				42 STANDS DP		FT.		COND. 1/8" T/B/ GAGE			
				1 SINGLES DP		3979.52		GPM/ PD-PSI			
				KELLY DOWN		27.61					
				TOTAL		4590					
				WT. OF STRING		103,000		LBS.			
TOTAL MUD COST											

FOOTAGE		DR. D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 +		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
4307																			
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
4322		5 1/8°						4354		5°				4384		4 3/4°			
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	FROM	TO	FROM	TO														
1200	1245	3 1/4				DRILL													
1245	115	1/2				SURVEY @ 4322'													
115	400	2 3/4				DRILL													
400	415	1/4				SURVEY @ 4354'													
415	630	2 1/4				DRILL													
630	645	1/4				SURVEY @ 4384'													
645	800	1 1/4				DRILL													
FOOTAGE		DR. D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 +		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
4400	4490																		
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
4446		5°						4490		5°				4572		4 3/4°			
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	FROM	TO	FROM	TO														
800	930	1 1/2				DRILL													
930	945	1/4				RIG SERVICE, CHECK BOP & KELLY COCK OK.													
945	1230	2 3/4				DRILL													
1230	1245	1/4				SURVEY													
1245	400	3 1/4				DRILL													
FOOTAGE		DR. D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 +		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
4490	4590																		
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
4509		5°						4572		4 3/4°				4572		4 3/4°			
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	FROM	TO	FROM	TO														
400	515	1 1/4				DRILL													
515	530	1/4				SURVEY													
530	945	4 1/4				DRILL													
945	1015	1/2				SURVEY @ 4572													
1015	1200	1 3/4				DRILL													
FOOTAGE		DR. D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 +		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
4590	4690																		
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
4509		5°						4572		4 3/4°				4572		4 3/4°			
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	FROM	TO	FROM	TO														
400	515	1 1/4				DRILL													
515	530	1/4				SURVEY													
530	945	4 1/4				DRILL													
945	1015	1/2				SURVEY @ 4572													
1015	1200	1 3/4				DRILL													

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 98

LEASE CANDLER & An SOLE	WELL NO. A 23	API WELL NUMBER MOUNTAIN VIEW	DATE April 12
OPERATOR CANDLER & An	CONTRACTOR KENTING - PETROLIA		
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. Backer	

D.P. SIZE 4"	WT./FT. 15.3	GRADE F	TOOL JT. Q.D. 3 1/2 HAN	TYPE THREAD 1 1/2 HAN	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER EMSCO	TYPE DASCO	STROKE LENGTH 16
-----------------	-----------------	------------	----------------------------	--------------------------	-----------------	---------------	----------------------------	---------------	---------------------

LEGAL LAND DESCRIPTION T. 23 S. R. 14 E. S. 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100										WIRE LINE RECORD REEL NO. 8								
LAST CASING TUBING OR LINER 9 5/8 NKK 14 55 13 57 17 211										SIZE 1 1/8			NO. LINES 8			FT. SLIPPED 4688		
TON MI. OR TRIPS SINCE LAST CUT										PRESENT LENGTH			CUMULATIVE TON MI. OR TRIPS					

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD																					
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.	PV YP	GELS	WL -CC'S	pH	SOLIDS %															
1	RIG UP AND TEAR DOWN																														
2	DRILL ACTUAL	7 1/2	7	7 1/2	10	576.67	11	17 1/8	8.8	8.6	8.7																				
3	REAMING																														
4	CORING																														
5	CONDITION MUD & CIRCULATE																														
6	TRIPS																														
7	LUBRICATE RIG																														
8	REPAIR RIG																														
9	SHUT OFF DRILLING LINE																														
10	DEVIATION SURVEY	1/2	3	1/2																											
11	WIRE LINE LOGS																														
12	RUN CASING & CEMENT																														
13	WAIT ON CEMENT																														
14	NIPPLE UP B.O.P.																														
15	TEST B.O.P.																														
16	DRILL STEM TEST																														
17	PLUG BACK																														
18	SQUEEZE CEMENT																														
19	FISHING																														
20	DIR. WORK																														
21																															
22																															
23																															
COMPLETION				A. PERFR'TM				B. TBG TRIPS				C. TREATING				D. SWABBING				E. TESTING				F. ADDIT'NL				G.			
TOTALS				8				8																							

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD																					
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.	PV YP	GELS	WL -CC'S	pH	SOLIDS %															
1	RIG UP AND TEAR DOWN																														
2	DRILL ACTUAL	7 1/2	7	7 1/2	10	576.67	11	17 1/8	8.8	8.6	8.7																				
3	REAMING																														
4	CORING																														
5	CONDITION MUD & CIRCULATE																														
6	TRIPS																														
7	LUBRICATE RIG																														
8	REPAIR RIG																														
9	SHUT OFF DRILLING LINE																														
10	DEVIATION SURVEY	1/2	3	1/2																											
11	WIRE LINE LOGS																														
12	RUN CASING & CEMENT																														
13	WAIT ON CEMENT																														
14	NIPPLE UP B.O.P.																														
15	TEST B.O.P.																														
16	DRILL STEM TEST																														
17	PLUG BACK																														
18	SQUEEZE CEMENT																														
19	FISHING																														
20	DIR. WORK																														
21																															
22																															
23																															
COMPLETION				A. PERFR'TM				B. TBG TRIPS				C. TREATING				D. SWABBING				E. TESTING				F. ADDIT'NL				G.			
TOTALS				8				8																							

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD																					
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.	PV YP	GELS	WL -CC'S	pH	SOLIDS %															
1	RIG UP AND TEAR DOWN																														
2	DRILL ACTUAL	7 1/2	7	7 1/2	10	576.67	11	17 1/8	8.8	8.6	8.7																				
3	REAMING																														
4	CORING																														
5	CONDITION MUD & CIRCULATE																														
6	TRIPS																														
7	LUBRICATE RIG																														
8	REPAIR RIG																														
9	SHUT OFF DRILLING LINE																														
10	DEVIATION SURVEY	1/2	3	1/2																											
11	WIRE LINE LOGS																														
12	RUN CASING & CEMENT																														
13	WAIT ON CEMENT																														
14	NIPPLE UP B.O.P.																														
15	TEST B.O.P.																														
16	DRILL STEM TEST																														
17	PLUG BACK																														
18	SQUEEZE CEMENT																														
19	FISHING																														
20	DIR. WORK																														
21																															
22																															
23																															
COMPLETION				A. PERFR'TM				B. TBG TRIPS				C. TREATING				D. SWABBING				E. TESTING				F. ADDIT'NL				G.			
TOTALS				8				8																							

DAY WORK TIME SUMMARY (OFFICE USE ONLY)			
HRS. W/CONTR. D.P.			
HRS. W/OPR. D.P.			
HRS. W/D.P.			
STANDBY			
TOTAL DAYWORK			
NO. OF DAYS FROM SPUD			
CUMULATIVE ROTATING HRS.			
TOTAL MUD COST			

FOOTAGE		DR-D RMR-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
3941	4037	D				60	30/15	650	5 1/2	57	
NEW SAFETY MEETING											
HOLD RIGGING DRILL											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
11:00		5:15	5:14			DRILL					
5:15		5:45	1/2			SURVEY					
5:45		8:00	2:14			DRILL					

FOOTAGE		DR-D RMR-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
4037	4132	D				55	30/15	650	5 1/2	57	
NEW SAFETY MEETING											
HOLD RIGGING DRILL											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
8:00		8:30	1/2			DRILL					
8:30		8:45	1/4			DRILL JERK + ROD					
8:45		9:00	1/4			SURVEY					
9:00		1:45	4 3/4			DRILL @ 4042'					
1:45		2:15	1/2			SURVEY @ 4105'					
2:15		4:00	1 3/4			DRILL					
WELL FLOWING ON CONNECTIONS.											

FOOTAGE		DR-D RMR-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
4132	4307	D				60	30/15	650	5 1/2	57	
INSPECT SCOTT AIR PAKS OK											
INSPECT ESCAPE BUBBY OK											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
4:00		6:45	2 3/4			DRILL					
6:45		7:00	1/4			SURVEY					
7:00		10:45	3 3/4			DRILL					
10:45		11:00	1/4			SURVEY					
11:00		12:00	1			DRILL					

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 375



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO. #141

LEASE <i>Pan Del F. A. Sub</i>	WELL NO. <i>D.23</i>	API WELL NUMBER <i>Mountain River</i>	DATE <i>April 16-72</i>
OPERATOR <i>Canadian Del</i>	CONTRACTOR KENTING - PETROLIA		
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>D. Barker</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>D. Barker</i>	
D.P. SIZE <i>4" 15.2</i>	WT./FT. <i>E</i>	GRADE <i>3 1/2 H90</i>	TOOL JT. Q.D. <i>1</i>
TYPE THREAD <i>1 1/2 H90</i>	STRING NO. <i>1</i>	PUMP NO. <i>1</i>	PUMP MANUFACTURER <i>Emisco</i>
TYPE <i>DA500</i>	STROKE LENGTH <i>16</i>		

LEG. LAND DESCRIPTION <i>14-23-65 42' 4" N 129' 12" W.</i>	WIRE LINE RECORD REEL NO. <i>116</i>	NO. LINES <i>6</i>	FT. SLIPPED <i>4740</i>
SIZE <i>8 3/8 NKK</i>	MAKE <i>2555</i>	WT. & GR. <i>13</i>	FEET <i>517</i>
RKB. TO CSO. HD. <i>17</i>	SET AT <i>511</i>		
TON ML. OR TRIPS SINCE LAST CUT			
CUMULATIVE TON ML. OR TRIPS			

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	12:30	4:00	1:00
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL	7	7/21/72		STB RMR	OD	FT. MFG.	SIZE	8.9	8.9	8.9
3	REAMING				D.C. ID	OD	FT. TYPE	TYPE	45	44	41
4	CORING				STB RMR	OD	FT. JETS 1 3/2"	181810			
5	CONDITION MUD & CIRCULATE				D.C. ID	OD	FT. SER. NO.	DH395			
6	TRIPS				STB RMR	OD	FT. DEPTH OUT				
7	LUBRICATE RIG	4	12		181810	400	DEPTH IN	3271			
8	REPAIR RIG				181810	220	TOTAL FTG.	437			
9	SHUT OFF DRILLING LINE						TOTAL HRS. RUN	27			
10	DEVIATION SURVEY	1	1/4		33 STANDS DP	3109.19	COND. 1/8" T/B GAGE	DR 16			
11	WIRE LINE LOGS				SINGLES DP	FT.	GPM/ PD-PSI				
12	RUN CASING				KELLY DOWN	19.85	FT.				
13	WAIT ON CEMENT				TOTAL	3708	FT.				
14	NIPPLE UP B.O.P.				WT. OF STRING	91,000	LBS.				

FOOTAGE		DR. D. RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
280	3708	D			50/55	50	650	5 1/2	57		
DEVIATION RECORD											
TIME LOG		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
12:00	1:15	1 1/4		DRUG							
1:15	1:45	1/2		SURVEY							
1:45	7:00	5 1/4		DRUG							
7:00	7:30	1/2		SURVEY							
7:30	8:00	1/2		DRUG							

TURNED RIGS IN FINE BIT

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	8:00	12:00	3:00
16	DRILL STEM TEST				STB RMR	OD	FT. MFG.	SIZE	8.9	8.9	8.8
17	PLUG BACK				D.C. ID	OD	FT. TYPE	TYPE	45	55	47
18	SQUEEZE CEMENT				STB RMR	OD	FT. JETS 1 3/2"	181820			
19	FISHING				D.C. ID	OD	FT. SER. NO.	DH395			
20	DIR. WORK				STB RMR	OD	FT. DEPTH OUT				
21					181810	400	DEPTH IN	3271			
22					181810	220	TOTAL FTG.	551			
23					34 STANDS DP	3239.56	COND. 1/8" T/B GAGE	34 1/2			
A	PERF'TN				SINGLES DP	FT.	GPM/ PD-PSI				
B	TBG TRIPS				KELLY DOWN	4140	FT.				
C	TREATING				TOTAL	382243	FT.				
D	SWABBING				WT. OF STRING	94,000	LBS.				
E	TESTING										
F	ADDITIONAL										
G											

FOOTAGE		DR. D. RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
3708	3822	D			50/60	50	650	5 1/2	57		
DEVIATION RECORD											
TIME LOG		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
8:00	9:15	1 1/4		DRILL							
9:15	9:30	1/4		RIG SERI + ROP							
9:30	3:45	6 1/4		DRILL							
3:45	4:00	1/4		SURVEY @ 3822							

DRILLER *L. Ryke*

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	4:00	6:00	5:00
24	DRILL ACTUAL				STB RMR	OD	FT. MFG.	SIZE	8.8	8.8	8.7
25	REAMING				D.C. ID	OD	FT. TYPE	TYPE	46	44	38
26	CORING				STB RMR	OD	FT. JETS 1 3/2"	181820			
27	CONDITION MUD & CIRCULATE				D.C. ID	OD	FT. SER. NO.	DH395			
28	TRIPS				STB RMR	OD	FT. DEPTH OUT				
29	LUBRICATE RIG				181810	400	DEPTH IN	3271			
30	REPAIR RIG				181810	220	TOTAL FTG.	676			
31	SHUT OFF DRILLING LINE				35 STANDS DP	3317.61	COND. 1/8" T/B GAGE	DR 16			
32	DEVIATION SURVEY				SINGLES DP	FT.	GPM/ PD-PSI				
33	WIRE LINE LOGS				KELLY DOWN	2947	FT.				
34	RUN CASING				TOTAL	2947	FT.				
35	WAIT ON CEMENT				WT. OF STRING	94,000	LBS.				
36	NIPPLE UP B.O.P.										
37	TEST B.O.P.										
38	DRILL STEM TEST										
39	PLUG BACK										
40	SQUEEZE CEMENT										
41	FISHING										
42	DIR. WORK										
43											
44											
45											
46											
47											
48											
49											
50											
51											
52											
53											
54											
55											
56											
57											
58											
59											
60											
61											
62											
63											
64											
65											
66											
67											
68											
69											
70											
71											
72											
73											
74											
75											
76											
77											
78											
79											
80											
81											
82											
83											
84											
85											
86											
87											
88											
89											
90											
91											
92											
93											
94											
95											
96											
97											
98											
99											
100											

FOOTAGE		DR. D. RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
3822	3947	D			50/60	50	650	5 1/2	57		
DEVIATION RECORD											
TIME LOG		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
4:00	11:30	7 1/2		DRILL							
11:30	12:00	1/2		SURVEY							

DRILLER

FORM 315



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 261

LEASE CAN DEL FAL 503C	WELL NO. A.213	API WELL NUMBER MOUNTAIN RIVER	DATE April 15/72
OPERATOR Canadian Del. H.	CONTRACTOR KENTING - PETROLIA		RIG NO. 7
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. Barker	

D.P. SIZE 4"	WT./FT. 15.3	GRADE F	TOOL JT. Q.D. 2 1/2 H30	TYPE THREAD 2 1/2 H30	STRING NO. 1	PUMP NO. 2	PUMP MANUFACTURER FMSCD	TYPE DA500	STROKE LENGTH 16
-----------------	-----------------	------------	----------------------------	--------------------------	-----------------	---------------	----------------------------	---------------	---------------------

LEGAL LAND DESCRIPTION A.23 65° 42' 14" N 129° 19' 12" W						WIRE LINE RECORD REEL NO.		
SIZE 8 5/8	MAKE NKK	WT. & GR. 25.5	NO. JOINTS 13	FEET 517	RKB. TO CSG. NO. 17	SET AT 511	NO. LINES 8	FT. SLIPPED 4740
LAST CASING TUBING OR LINER						TON ML. OR TRIPS SINCE LAST CUT		
						CUMULATIVE TON ML. OR TRIPS		

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	NO.	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	8	7:43/14	1	58.20	11	7 7/8	1700	300
3	REAMING			2	58.20		7 7/8	9.0	8.9
4	CORING			1	6.30		11 11/12	60	51
5	CONDITION MUD & CIRCULATE			1	576.67		11 11/12	40	51
6	TRIPS			1	5.10		11 11/12		
7	LUBRICATE RIG			1	2.20		3271		
8	REPAIR RIG								
9	SHUT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	Circ Sample								
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
32									
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
61									
62									
63									
64									
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
91									
92									
93									
94									
95									
96									
97									
98									
99									
100									

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	NO.	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL								
3	REAMING								
4	CORING								
5	CONDITION MUD & CIRCULATE								
6	TRIPS								
7	LUBRICATE RIG								
8	REPAIR RIG								
9	SHUT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	Circ Sample								
22									
23									
24									
25									
26									
27									
28									
29									
30									
31									
32									
33									
34									
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									
55									
56									
57									
58									
59									
60									
61									
62									
63									
64									
65									
66									
67									
68									
69									
70									
71									
72									
73									
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
91									
92									
93									
94									
95									
96									
97									
98									
99									
100									

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	NO.	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL								
3	REAMING								
4	CORING								
5	CONDITION MUD & CIRCULATE								
6	TRIPS								
7	LUBRICATE RIG								
8	REPAIR RIG								
9	SHUT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	Circ Sample								
22									
23									
24									
25									
26									
27									
28									

DAILY DRILLING REPORT

REPORT NO. 26

LEASE CAN DEL FOR 30BC	WELL NO. P. 13	API WELL NUMBER MONTANA 1111	DATE April 14/11
OPERATOR P. 13	CONTRACTOR KENTING - PETROLIA		RIG NO. 7
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. Baker	
D.P. SIZE 4"	WT./FT. 15.3	GRADE F	TOOL JT. Q.D. 3 1/2 H90
TYPE THREAD 3 1/2 H90	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER KMECO
TYPE DA500	STROKE LENGTH 16		

LEGAL LAND DESCRIPTION H. 73, 65 42' 14" N 129° 19' 12" W	WIRE LINE RECORD SIZE 1 1/8 NO. LINES 8 FT. CUT OFF 4140
LAST CASING TUBING OR LINER 8 1/8 NKK 25 55 13 517 17 511	TON MI. OR TRIPS SINCE LAST CUT CUMULATIVE TON MI. OR TRIPS

TIME DISTRIBUTION - HOURS					NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD				MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.		BIT	FT.	BIT NO.	SIZE			TIME			
1	RIG UP AND TEAR DOWN								428			2:00	4:00	7:00	
2	DRILL ACTUAL	7 1/2	7 1/4		1	SPB RMR 6 1/2 OD	8.53 FT.		77 3/4			WEIGHT	8.9	8.4	9.0
3	REAMING				1	D.C. ID 9 OD	58.20 FT.		H.W.			PRESSURE GRADIENT			
4	CORING				1	SPB RMR 6 1/4 OD	6.30 FT.		T 33			VISC. SEC.	48	45	43
5	CONDITION MUD & CIRCULATE				20	D.C. ID 6 1/4 OD	576.67 FT.		JETS 1 3/2"			PV V.P.	1	1	1
6	TRIPS	1 1/2	1 1/2		1	STB RMR 6 1/2 OD	5.10 FT.		SER. NO.	RR		GELS	1	1	1
7	LUBRICATE RIG				1	40 SUB	2.20		DEPTH OUT			WL -CC'S			
8	REPAIR RIG								DEPTH IN	2513		pH			
9	CUT OFF DRILLING LINE								TOTAL FTG.	579		SOLIDS %			
10	DEVIATION SURVEY				25	STANDS DP	2355.73 FT.		TOTAL HRS. RUN	27 1/2		MUD & CHEMICALS ADDED			
11	WIRE LINE LOGS				2	SINGLES DP	6319 FT.		COND. 1 1/8" T/B GAGE	DRUG		TYPE	AMT.	TYPE	AMT.
12	RUN CASING & CEMENT					KELLY DOWN	1608 FT.		GPM/ PD-PSI	1					
13	WAIT ON CEMENT					TOTAL	3092 FT.								
						WT. OF STRING	25000 LBS.								

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 2		PUMP NO.	METHOD RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.
2898	3092	D				59	35	1300	5 1/2	58		
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
1700	430	4 1/4		DRUG.								
430	500	12		LAY 5 SINGLES, Replace w/ 2 STDS from PERLICK								
500	800	3		DRUG								

B.O.P.				NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD				MUD RECORD			
15. TEST B.O.P.					BIT	FT.	BIT NO.	42R			TIME	8°° 12°° 22°°		
16. DRILL STEM TEST							SIZE	1 7/8			WEIGHT	9.0 9.0 9.0		
17. PLUG BACK											PRESSURE GRADIENT			
18. SQUEEZE CEMENT				1	52R RMR 6 1/2" OD	853 FT.	MFG.	K.W.						
19. FISHING				2	D.C. ID 30" OD	5820 FT.	TYPE	J. 33			VISC.-SEC.	40 46 42		
20. DIR. WORK				1	STB RMR 6 1/4" OD	620 FT.	JET 1/32"	11 11 12			PV/YP	/ / /		
21.				20	D.C. ID 6 1/4" OD	576.67 FT.	SER. NO.	RR			GELS	/ / /		
22.				1	STB RMR 6 1/2" OD	510 FT.	DEPTH OUT				WL.-CC'S	DESILTER		
23.				1	Xo 54R	220	DEPTH IN	2513			pH	UNDERFLOW 12.8		
A. PERF'RTN							TOTAL FTG.	772			SOLIDS %	Oxide Fines 2.8		
B. TBG TRIPS							TOTAL HRS. RUN	34 3/4				46.5 G. Am		
C. TREATING				27	STANDS DP	2543.26 FT.	COND. 1/8"± T/B/ GAGE				MUD & CHEMICALS ADDED			
D. SWABBING					SINGLES DP	FT.	GPM/ PD.-PSI	/ / /			TYPE	AMT.	TYPE	AMT.
E. TESTING					KELLY DOWN	34.74 FT.					REL	1500'		
F. ADDIT'L					TOTAL	3235. FT.					BENEX	6"		
G.					WT. OF STRING	90,000	LBS.							

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 2		PUMP NO.	METHOD RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.
3092	3235	D				54	160	1320	5 1/2	54		
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
800	845	3 1/4		DRILL								
845	900	1 1/4		RG SERU + ROP								
900	200	5		DRILL								
200	230	1 1/2		LAY 5 SINGLES + Pickup 2 STDS. F/DERRICK								
230	400	1 1/2		DRILL								

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD												
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.	PV/YP	GELS.	WL -CC'S	pH	SOLIDS %	MUD & CHEMICALS ADDED				
24	TOTALS	8	8															TYPE	AMT.	TYPE	AMT.
25	DAY WORK TIME SUMMARY (OFFICE USE ONLY)																				
26	HRS. W/CONTR. D.P.																				
27	HRS. W/OPR. D.P.																				
28	NO. OF DAYS FROM SPUD																				
29	CUMULATIVE ROTATING HRS.																				
30	TOTAL MUD COST																				

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 2		PUMP NO.	METHOD RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.
3235	3271	D				54	160	1320	5 1/2	54		
3271	3285	D				46	25	1300	5 1/2	57		
DEVIATION RECORD												
TIME LOG		ELAPSED TIME		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
400	715	3 1/4		DRILL								
715	945	2		SURVEY & STRAP OUT								
945	1045	1 1/2		SERVICE 6 JOINT BEAMED.								
1045	1100	1 1/4		RUN IN W/ R.T.								
1100	1200	1		BREAK CIRC, CIRC ONE FOOT OFF RTM.								

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 25/

LEASE CAN DEL 4 DL 50RC	WELL NO. A.23	API WELL NUMBER MOUNTAIN RIVER	DATE 4-13-72
OPERATOR CANADIAN DELTA	CONTRACTOR KENTING - PETROLIA		RIG NO. 1
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. Barker	
D.P. SIZE 4" 15.3	WT. FT. E	GRADE 2 1/2 H 90	STRING NO. 1
PUMP NO. 2	PUMP MANUFACTURER EMSCO	TYPE DA500	STROKE LENGTH 16

LEGAL LAND DESCRIPTION H. 13 65 42.4" N 129 19 12" W		WIRE LINE RECORD REEL NO.	
SIZE 8 5/8	MAKE NRK	WT. & GR. 1555 13	NO. JOINTS 517
FEET 517	RKB. TO CSG. NO. 17	SET AT 511	FT. SLIPPED 4740
LAST CASING TUBING OR LINER		TON ML. OR TRIPS SINCE LAST CUT	
		CUMULATIVE TON ML. OR TRIPS	

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	5:47	7:44	1	STB 6 1/2 OD 8.53	11/9	8.9	8.9	8.9
3	REAMING			2	D.C. 50 OD 58.20	11/12	47	40	45
4	CORING			1	STB 6 1/4 OD 6.30	11/12			
5	CONDITION MUD & CIRCULATE			20	D.C. 50 OD 576.67	RR			
6	TRIPS	2		1	STB 6 1/2 OD 5.10				
7	LUBRICATE RIG	1/4		1	XO 50B 2.20	2513			
8	REPAIR RIG								
9	BIT OFF DRILLING LINE								
10	DEVIATION SURVEY	11/4		20	STANDS DP 1996.85	COND. 1/8" T/B GAGE			
11	WIRE LINE LOGS				SINGLES DP 31.54	GPW/ PD-PSI			
12	RUN CASING & CEMENT				KELLY DOWN 21.40				
13	WAIT ON CEMENT				TOTAL 2594				
14	NIPPLE UP B.O.P.				WT. OF STRING 80,600				
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	STANDS DP								
22	SINGLES DP								
23	KELLY DOWN								
24	TOTAL								
25	WT. OF STRING								

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL			1	STB 6 1/2 OD 8.53	11/9	8.9	8.9	8.9
3	REAMING			2	D.C. 50 OD 58.20	11/12	47	40	45
4	CORING			1	STB 6 1/4 OD 6.30	11/12			
5	CONDITION MUD & CIRCULATE			20	D.C. 50 OD 576.67	RR			
6	TRIPS			1	STB 6 1/2 OD 5.10				
7	LUBRICATE RIG			1	XO 50B 2.20	2513			
8	REPAIR RIG								
9	BIT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	STANDS DP								
22	SINGLES DP								
23	KELLY DOWN								
24	TOTAL								
25	WT. OF STRING								

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL			1	STB 6 1/2 OD 8.53	11/9	8.9	8.8	8.8
3	REAMING			2	D.C. 50 OD 58.20	11/12	47	45	50
4	CORING			1	STB 6 1/4 OD 6.30	11/12			
5	CONDITION MUD & CIRCULATE			20	D.C. 50 OD 576.67	RR			
6	TRIPS			1	STB 6 1/2 OD 5.10				
7	LUBRICATE RIG			1	XO 50B 2.20	2513			
8	REPAIR RIG								
9	BIT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21	STANDS DP								
22	SINGLES DP								
23	KELLY DOWN								
24	TOTAL								
25	WT. OF STRING								

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN
FROM	TO									
2513	2594	D		HELD SAFETY MECHANISM	160	36	1200	5 1/2	58	
				CHECK FLUID HANDS						
				WHEN OUT OFF HOLE CHAT						
				WIKOR STOP OFFS OKAY						
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
		2513	1 1/2							
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
		1100	1245	3/4		PULL OUT SHOW FOR BIT #10				
		1245	200	1 1/4		RUN IN W/ BIT SHOW				
		200	215	1/4		BREAK CIRC, CLEAN 8' TO LHM.				
		215	800	5/4		DRILL.				
		RUN INTO LEGGE AT 1000' & 1050' RUNNING IN HOLE.								
		DELU KNOWLEDGE DALS.								
		DRILLER								

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN
FROM	TO									
2594	2725	D			160	35	1200	5 1/2	58	
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
		800	1045	2 3/4		DRILL				
		1045	1100	1/4		RIG SERV. & BOP				
		1100	1145	3/4		LAY 5 SINGLES - PICKUP 2 STDS. F/DERRICK				
		1145	400	4/4		DRILL				
		DRILLER								

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN
FROM	TO									
2725	2898	D			160	35	1200	5 1/2	58	
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
		2868	2 3/4							
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
		400	830	4 1/2		DRILL				
		830	900	1/2		LAY 5 SINGLES, REPAIR W/ 2 STDS FROM DERRICK				
		900	1145	2 3/4		DRILL.				
		1145	1200	1/4		SURV. 4 Y				
		DRILLER								

FORM 315



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

LEGAL LAND DESCRIPTION								WIRE LINE RECORD			
H. 23 62 42' 14" N 129° 19' 12" W								REEL NO. 1			
LAST CASING TUBING OR LINER	SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	SIZE	NO. LINES	FT. SLIPPED	
	8 5/8	NKK	25 SS	13	517	17	511	1 3/8	8	104	
								FT. CUT OFF		PRESENT LENGTH	
								108'		4740	
								TON MI. OR TRIPS SINCE LAST CUT	40		
								CUMULATIVE TON MI. OR TRIPS	1978		

[illegible][illegible]

FOOTAGE		D.R.-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 #	PUMP PRESS	PUMP NO.		PUMP NO.		METHOD RUN SH PISTON CUT
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	
2491	2513	D		LEDGES RUNNING in Hole @ 1000' & 1060								
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
4 ⁰⁰	6 ⁴⁵	2 3/4		DRILL SURVEY & HOIST UP TO 1156, WHEEL STARTED TO FURROW RUN DOWN IN TO 1627, CHASE HYDRIL PUT KELLY BAR ON GAS CUT AND TURNED CHARGE, MIX WITH MAT, CIRC TURNED FROM LEFT HOIST SLOW W/ BIT #10								
6 ⁴⁵												
1145	12 ⁰⁰	5 1/4										
												DRILLER

REPORT NO. 23

LEASE			WELL NO.			API WELL NUMBER			DATE		
CANADIAN ET AL 5000			A. 23			MOUNTAIN RIVER - A 23			4-10-74		
OPERATOR						CONTRACTOR					
CANADIAN PETROLIA						BENTING - PETROLIA					
SIGNATURE OF OPERATOR'S REPRESENTATIVE						SIGNATURE OF CONTRACTOR'S TOOL PUSHER					
[Signature]						[Signature]					
D.P. SIZE		WT. LBS.	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER		TYPE	STROKE LENGTH
4"		15.3	F		3/2 1/4	1	1	EMSCO		DA500	16
							2	"		"	"

LOCATION								WIRE LINE RECORD			REEL NO.
LAST CASING TUBING OR LINER	SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	SIZE	NO. LINES	FT. SLIPPED	
	H 23 65° 42' 14" N 109° 19' 12" W								1 1/8	8	
									FT. CUT OFF		PRESENT LENGTH
	9 7/8	NKK	25.55	13	517	17	511			4696	
								TON ML. OR TRIPS SINCE LAST CUT			
								CUMULATIVE TON ML. OR TRIPS			

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD				MUD RECORD												
CODE NO.	OPERATION	MORN.	DAY	EVG.		BIT	FT.	BIT NO.	SIZE	MFG.	TYPE	JETS 1/32"	SER. NO.	DEPTH OUT	DEPTH IN	TOTAL FTG.	TOTAL HRS. RUN	COND. 1/8" 1/8" GAGE	GPM/ PD-PSI	MUD & CHEMICALS ADDED				
																					TYPE	AMT.	TYPE	AMT.
1.	RIG UP AND TEAR DOWN																							
2.	DRILL ACTUAL	5/4	3/4		1	SPE RMG 6 1/2 OD	8.53	FT.	MFG.	4J	TYPE													
3.	REAMING				20	D.C. ID 6 1/4 OD	576.67	FT.	JETS 1/32"	12/12/13	SER. NO.	23764	DEPTH OUT	2207	DEPTH IN	181	TOTAL FTG.	1934	COND. 1/8" 1/8" GAGE	8RIP				
4.	CORING				1	STB RMG 6 1/4 OD	6.30	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
5.	CONDITION MUD & CIRCULATE				1	D.C. ID 6 1/4 OD	58.10	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
6.	TRIPS	13/4	3/4		1	STB RMG 6 1/2 OD	5.10	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
7.	LUBRICATE RIG				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
8.	REPAIR RIG	1/2			1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
9.	CUT OFF DRILLING LINE				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
10.	DEVIATION SURVEY	1/2			1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
11.	WIRE LINE LOGS				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
12.	RUN CASING & CEMENT				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
13.	WAIT ON CEMENT				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
14.	NIPPLE & ID				1	STB RMG 6 1/2 OD	2.20	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
					16	STANDS DP	1609.26	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
						SINGLES DP		FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
						KELLY DOWN		FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
						TOTAL	2207.66	FT.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					
						WT. OF STRING	65,000	LBS.	SER. NO.		DEPTH OUT		DEPTH IN		TOTAL FTG.		TOTAL HRS. RUN		COND. 1/8" 1/8" GAGE					

FOOTAGE		DR. D. FAR CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 +	PUMP PRESS	PUMP NO. <u>2</u>		PUMP NO.		METHOD RUN
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	
1455	2207	D			110	35	1675	5 1/2	72			
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
		2144	1 1/2°									
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
1200	200	1 1/2		DRUG								
200	230	1 1/2		LAY 5 SINGLES, REPLACE W/ 2 SINGLES FROM DECK								
230	300	1 1/2		DRUG								
300	330	1 1/2		SWAY								
330	400	1 1/2		REPLACE O-RING IN STAND PIPE UNION								
400	645	2 1/4		DRUG								
645	800	1 1/4		FOIST 619 #8								

14. B.Q.P.		15. TEST B.Q.P.		16. DRILL STEM TEST		17. PLUG BACK		18. SQUEEZE CEMENT		19. FISHING		20. DIR. WORK		21.		22.		23.	
A. PERF'TN		B. TSC TRIPS		C. TREATING		D. SWABBING		E. TESTING		F. ADDIT'L		G.		H.		I.		J.	
COMPLETION		NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD		TIME		WEIGHT		PRESSURE GRADIENT		VISC. SEC.		PV/YP	
		BIT		FT.		BIT NO.		SIZE		H.W.		H.W.		R		70		43	
		1		SYB 1 1/2 OD 8.53		MFG.		H.W.		H.W.		R		70		43		43	
		2		D.C. SQ ID 5820		TYPE		K.V.		K.V.		R		70		43		43	
		1		SYB 6 1/4 OD 630		JET 1/32"		12/213/13		12/213/13		R		70		43		43	
		20		D.C. 6 1/4 ID 576.67		SER. NO.		23264		17574		R		70		43		43	
		1		SYB 6 1/2 OD 510		DEPTH OUT		2207		2207		R		70		43		43	
		1		XO 510 2.20		DEPTH IN		1420		2207		R		70		43		43	
						TOTAL FTG.		78.1		95		DES. PER		OVERFLOW		89		89	
						TOTAL HRS. RUN		18 3/4		4		MUD & CHEMICALS ADDED		TYPE		AMT.		TYPE	
		17		STANDS DP 1604.01		COND. 1/8" T/B/ GAGE		551				TYPE		AMT.		TYPE		AMT.	
		1		SIN'GLES DP		GPM/ PD_PSI						TYPE		AMT.		TYPE		AMT.	
				KELLY DOWN		4140		FT.				TYPE		AMT.		TYPE		AMT.	
				TOTAL		230241		FT.				TYPE		AMT.		TYPE		AMT.	
				WT. OF STRING		74000		LBS.				TYPE		AMT.		TYPE		AMT.	

FOOTAGE		D.R.D R.M.-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN		
FROM	TO							LINER SIZE	S.P.H.	LINER SIZE	S.P.H.	S.P.H.
2207	2302	D			80	40	1200	5 1/2	60			
CHECKED BLIND FLANGES WHEN OUT OF HOLE												
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS								
FROM	TO											
8 ⁰⁰	8 ¹⁵	1/4		FINISH OUT W/BT #8								
8 ¹⁵	9 ⁰⁰	1/4		TURN HWS IN 6 POINT BEAMER								
9 ⁰⁰	9 ³⁰	1/2		RUN IN W/DC's								
9 ³⁰	10 ⁰⁰	1/2		SHIP 52' DRILL LINE								
10 ⁰⁰	12 ⁰⁰	2		RUN IN, BEAM F/1010' - 1260' FINISH IN - C								
12 ⁰⁰	4 ⁰⁰	4		40' FILL TO BIT DRILL								

TOTALS		NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
DAY WORK TIME SUMMARY (OFFICE USE ONLY)		BIT		FT.		BIT NO.		TIME	
MRS. W/CONTR. D.P.		1 3TB RMR 6 1/2 OD 853		1		SIZE 7 1/8		WEIGHT 3' 00" 8' 00"	
MRS. W/OPR. D.P.		2 D.C. ID 59 OD 5820		2		MFG. A.W.		PRESSURE GRADIENT 9.1 9.1	
MRS. WO/D.P.		1 3TB RMR 6 1/4 OD 630		1		TYPE XU		VISC.-SEC 42 50	
MRS. STANDBY		20 D.C. ID 6 1/4 OD 51661		20		JETS 1/32" 13 LV		PV/YP / /	
		1 3TB RMR 6 1/2 OD 5.10		1		SER. NO. 17574		GELS / /	
		1 20 SUB 220		1		DEPTH IN 2364		WL.-CC'S	
						DEPTH IN 2207		pH	
						TOTAL FTG. 137		SOLIDS %	
						TOTAL HRS. RUN 7 1/2			
TOTAL DAY WORK		17 STANDS DP 604.01		17		COND. 1/8" 7 1/2		MUD & CHEMICALS ADDED	
		2 SINGLES DP 62.55		2		CONC. 1/8" 7 1/2		TYPE AMT. TYPE AMT.	
						GPM/ PD-PSI /		gel 1000	
NO. OF DAYS FROM SPUD		KELLY DOWN						thru 42	
CUMULATIVE ROTATING HRS.		TOTAL 2364							
TOTAL MUD COST		WT. OF STRING 18,000							

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	METRY RPM	WT. ON BIT 1000	PUMP PRESS	PUMP NO. 2		PUMP NO.		METRY RPM
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	
2302	2364	D			65 15	40	1200	5 1/2	60			
DEVIATION RECORD		DEPTH 1324	DEV. L	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS.								
FROM	TO											
405	745	340		DRILL								
745	1015	270		HAIST BIT #9								
1015	1045	30		RUN DRUG COLLARS								
1045	1145	100		SHIP & CUT DRUG LINE								
1145	1200	15		RUN IN W/BIT #10								



DAILY DRILLING REPORT

REPORT NO. 21

LEASE CAN DEL ET AL. SOBC OPERATOR CANDEL OIL LTD. SIGNATURE OF OPERATOR'S REPRESENTATIVE	WELL NO. A-23	API WELL NUMBER MOUNTAIN RIVER CONTRACTOR KENTING PETROLIA SIGNATURE OF CONTRACTOR'S TOOL PUSHER Mr. [Signature]	DATE 4-9-78 RIG NO. 7						
D.P. SIZE 4"	WT./FT. 15.3	GRADE E	TOOL JT. O.D. 3 1/2	TYPE THREAD H90	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER EmSCO	TYPE DA500	STROKE LENGTH 16
						2	EmSCO	D500	16

LOCATION H-23 65° 42' 10" N 129° 19' 12" W.	WIRE LINE RECORD REEL NO. 1								
SIZE 6 5/8	MAKE NKK	WT. & GR. 2055	NO. JOINTS 13	FEET 517	RK. TO CSG. HD. 17	SET AT 511	SIZE 1 1/8	NO. LINES 8	FT. SLIPPED 4896
FT. CUT OFF							PRESENT LENGTH		
TON ML OR TRIPS SINCE LAST CUT									
CUMULATIVE TON ML OR TRIPS									

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	2							
3	REAMING	3 3/4							
4	CORING								
5	CONDITION MUD & CIRCULATE								
6	TRIPS	2							
7	LUBRICATE RIG								
8	REPAIR RIG								
9	CUT OFF DRILLING LINE								
10	DEVIATION SURVEY								
11	WIRE LINE LOGS								
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.	1/4							
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21									
22									
23									
COMPLETION				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
A. PERF'RTN				FT.		SIZE		TIME	
B. TBG TRIPS				FT.		SIZE		TIME	
C. TREATING				FT.		SIZE		TIME	
D. SWABBING				FT.		SIZE		TIME	
E. TESTING				FT.		SIZE		TIME	
F. ADDIT'N'L				FT.		SIZE		TIME	
G.				FT.		SIZE		TIME	
TOTALS				FT.		SIZE		TIME	
DAY WORK TIME SUMMARY (OFFICE USE ONLY)				FT.		SIZE		TIME	
HRS. W/CONTR. D.P.				FT.		SIZE		TIME	
HRS. W/OPR. D.P.				FT.		SIZE		TIME	
HRS. W/O.D.P.				FT.		SIZE		TIME	
HRS. STANDBY				FT.		SIZE		TIME	
TOTAL DAY WORK				FT.		SIZE		TIME	
NO. OF DAYS FROM SPUD				FT.		SIZE		TIME	
CUMULATIVE ROTATING HRS.				FT.		SIZE		TIME	
TOTAL MUD COST				FT.		SIZE		TIME	

FOOTAGE		DR-D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
MORNING TOUR																			
DEVIATION RECORD																			
TIME LOG																			
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS																			
12:00 1:00 1 CLEAN OUT BRIDGE FROM 900'																			
1:00 2:00 1 TRIP OUT & STAND A DRILL COLLARS IN DEPTH																			
2:00 3:00 6 CLEAN OUT BRIDGE FROM 900' - 930'																			
DRILLER																			
DAY TOUR																			
FOOTAGE																			
DR-D RM-R CORE-C																			
CORE NO.																			
FORMATION (SHOW CORE RECOVERY)																			
ROTARY RPM																			
WT. ON BIT 1000+																			
PUMP PRESS																			
PUMP NO. 1																			
PUMP NO. 2																			
METHOD RUN																			
DEVIATION RECORD																			
TIME LOG																			
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS																			
2:00 3:00 1 RIG SET - 300' DEPTH																			
3:00 4:00 3/4 CLEAN OUT BRIDGE FROM 930'																			
4:00 5:00 2 TRIP F/ 1/2"																			
5:00 6:00 2 DRUG NEW 7 7/8 HOLE																			
DRILLER																			
EVENING TOUR																			
FOOTAGE																			
DR-D RM-R CORE-C																			
CORE NO.																			
FORMATION (SHOW CORE RECOVERY)																			
ROTARY RPM																			
WT. ON BIT 1000+																			
PUMP PRESS																			
PUMP NO. 1																			
PUMP NO. 2																			
METHOD RUN																			
DEVIATION RECORD																			
TIME LOG																			
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS																			
4:00 4:15 1/4 RIG SET - 1243'																			
4:15 4:30 1/4 SURVEY, 1243'																			
4:30 7:00 3 DRUG 7 7/8 HOLE																			
7:00 11:00 3 1/2 TRIP F/ BIT CLEAN BRIDGE @ 965' MUD																			
11:00 12:00 1 TRIP OUT TO PICK UP REAMERS & 50 COLLARS																			
DRILLER																			

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

DAILY DRILLING REPORT

REPORT NO. 20

LEASE
CAN DEL ET AL SOBC
WELL NO. A-23
API WELL NUMBER MOUNTAIN RIVER A-23
DATE 4-2-72OPERATOR
CANADIAN DELHI
CONTRACTOR
KENTING - PETROLIA
RIG NO. 7SIGNATURE OF OPERATOR'S REPRESENTATIVE
SIGNATURE OF CONTRACTOR'S TOOL PUSHER

D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
2"	15.3	E	3/4 H90	1	1	EMSCO	DA500	16	
					2	EMSCO	DA500	16	

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
1	RIG UP AND 1. TEAR DOWN				STB RMR OD	FT.	MFG.		VISC.-SEC.			
2	DRILL ACTUAL				D.C. ID 6 1/4 OD	547.04	TYPE		PV/YP			
3	REAMING				STB RMR OD	FT.	JETS 1 3/2"		GELS			
4	CORING				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
5	CONDITION MUD & CIRCULATE				STB RMR OD	FT.	DEPTH OUT		pH			
6	TRIPS				1 BIT SUB	400	DEPTH IN		SOLIDS %			
7	LUBRICATE RIG				1 XDSUB	220	TOTAL FTG.					
8	REPAIR RIG						TOTAL HRS. RUN					
9	CUT OFF & DRILLING LINE				32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
10	DEVIATION SURVEY				2 SINGLES DP	FT.	GPM/ PD-PSI					
11	WIRE LINE LOGS				KELLY DOWN	FT.						
12	RUN CASING & CEMENT				TOTAL	FT.						
13	WAIT ON CEMENT				WT. OF STRING	LBS.						
14	NIPPLE UP B.O.P.											

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
15	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
16	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
17	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
18	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
19	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
20	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
21					1 XDSUB	220	TOTAL FTG.					
22							TOTAL HRS. RUN					
23					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
					SINGLES DP	FT.	GPM/ PD-PSI					
					KELLY DOWN	FT.						
					TOTAL	FT.						
					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
24	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
25	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
26	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
27	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
28	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
29	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
30					1 XDSUB	220	TOTAL FTG.					
31							TOTAL HRS. RUN					
32					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
33					SINGLES DP	FT.	GPM/ PD-PSI					
34					KELLY DOWN	FT.						
35					TOTAL	FT.						
36					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
37	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
38	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
39	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
40	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
41	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
42	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
43					1 XDSUB	220	TOTAL FTG.					
44							TOTAL HRS. RUN					
45					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
46					SINGLES DP	FT.	GPM/ PD-PSI					
47					KELLY DOWN	FT.						
48					TOTAL	FT.						
49					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
50	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
51	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
52	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
53	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
54	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
55	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
56					1 XDSUB	220	TOTAL FTG.					
57							TOTAL HRS. RUN					
58					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
59					SINGLES DP	FT.	GPM/ PD-PSI					
60					KELLY DOWN	FT.						
61					TOTAL	FT.						
62					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
63	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
64	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
65	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
66	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
67	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
68	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
69					1 XDSUB	220	TOTAL FTG.					
70							TOTAL HRS. RUN					
71					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
72					SINGLES DP	FT.	GPM/ PD-PSI					
73					KELLY DOWN	FT.						
74					TOTAL	FT.						
75					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
76	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
77	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
78	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
79	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
80	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
81	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
82					1 XDSUB	220	TOTAL FTG.					
83							TOTAL HRS. RUN					
84					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
85					SINGLES DP	FT.	GPM/ PD-PSI					
86					KELLY DOWN	FT.						
87					TOTAL	FT.						
88					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
89	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
90	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
91	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
92	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
93	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
94	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
95					1 XDSUB	220	TOTAL FTG.					
96							TOTAL HRS. RUN					
97					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
98					SINGLES DP	FT.	GPM/ PD-PSI					
99					KELLY DOWN	FT.						
100					TOTAL	FT.						
101					WT. OF STRING	LBS.						

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	
102	TEST B.O.P.				STB RMR OD	FT.	MFG.		VISC.-SEC.			
103	DRILL STEM TEST				D.C. ID 6 1/4 OD	247.04	TYPE		PV/YP			
104	PLUG BACK				STB RMR OD	FT.	JETS 1 3/2"		GELS			
105	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.		WL.-CC'S			
106	FISHING				STB RMR OD	FT.	DEPTH OUT		pH			
107	DIR. WORK				1 BIT SUB	400	DEPTH IN		SOLIDS %			
108					1 XDSUB	220	TOTAL FTG.					
109							TOTAL HRS. RUN					
110					32 STANDS DP	FT.	COND. 1/8" T/B GAGE					
111					SINGLES DP	FT.	GPM/ PD-PSI					
112					KELLY DOWN	FT.						
113					TOTAL	FT.						
114					WT. OF STRING	LBS.						

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 3TS



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO. 19

LEASE
CEN DEL ET AL SORC
WELL NO. A-23
API WELL NUMBER MOUNTAIN RIVER A-23
DATE 4-7-78
OPERATOR
CONTRACTOR KENTING - PETROLIA
RIG NO. 7

SIGNATURE OF OPERATOR'S REPRESENTATIVE
SIGNATURE OF CONTRACTOR'S TOOL PUSHER

D.P. SIZE 4" WT./FT. 15.3 GRADE E TOOL JT. Q.D. 3/4 H90 TYPE THREAD 1 STRING NO. 1 PUMP NO. 1 PUMP MANUFACTURER EMSCO TYPE DASCO STROKE LENGTH 16
2 EMSCO DASCO 16

LEGAL LAND DESCRIPTION
H-23 65°43'14" N 129° 19'12" W.
WIRE LINE RECORD REEL NO. 1
SIZE 1 1/2 NO. LINES 8 FT. CUT OFF 4896
TON MI. OR TRIPS SINCE LAST CUT 1097
CUMULATIVE TON MI. OR TRIPS 1927

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1.	RIG UP AND TEAR DOWN				STB RMR OD	FT.	MFG.	HW.				
2.	DRILL ACTUAL				D.C. ID OD	FT.	TYPE	XU				
3.	REAMING				STB RMR OD	FT.	JETS 1/32"	OPEN				
4.	CORING				D.C. ID OD	FT.	SER. NO.	23919				
5.	CONDITION MUD & CIRCULATE				STB RMR OD	FT.	DEPTH OUT					
6.	TRIPS				1 Bit SUB	4.00	DEPTH IN	3570				
7.	LUBRICATE RIG				1 X0 SUB	2.20	TOTAL FTG.	32				
8.	REPAIR RIG						TOTAL HRS. RUN	4 3/4				
9.	CUT OFF DRILLING LINE				37 STANDS DP	3012.07	COND. 1/8" T/B GAGE					
10.	DEVIATION SURVEY				SINGLES DP	FT.	GPM/ PD-PSI					
11.	WIRE LINE LOGS				KELLY DOWN	36.74						
12.	RUN CASING & CEMENT				TOTAL	36.02						
13.	WAIT ON CEMENT				WT. OF STRING	28000	LBS.					
14.	NIPPLE UP B.O.P.											

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
15.	TEST B.O.P.				STB RMR OD	FT.	MFG.	HW.				
16.	DRILL STEM TEST				D.C. ID OD	FT.	TYPE	XU				
17.	PLUG BACK				STB RMR OD	FT.	JETS 1/32"	OPEN				
18.	SQUEEZE CEMENT				D.C. ID OD	FT.	SER. NO.	23919				
19.	FISHING				STB RMR OD	FT.	DEPTH OUT					
20.	DIR. WORK				1 Bit SUB	4.00	DEPTH IN	3570				
21.					1 X0 SUB	2.20	TOTAL FTG.	32				
22.							TOTAL HRS. RUN	4 3/4				
23.					37 STANDS DP	3012.07	COND. 1/8" T/B GAGE					
					SINGLES DP	FT.	GPM/ PD-PSI					
					KELLY DOWN	36.74						
					TOTAL	36.02						
					WT. OF STRING	28000	LBS.					

TIME DISTRIBUTION - HOURS					NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
24.					STB RMR OD	FT.	MFG.	HW.				
25.					D.C. ID OD	FT.	TYPE	XU				
26.					STB RMR OD	FT.	JETS 1/32"	OPEN				
27.					D.C. ID OD	FT.	SER. NO.	23919				
28.					STB RMR OD	FT.	DEPTH OUT					
29.					1 Bit SUB	4.00	DEPTH IN	3570				
30.					1 X0 SUB	2.20	TOTAL FTG.	32				
31.							TOTAL HRS. RUN	4 3/4				
32.					37 STANDS DP	3012.07	COND. 1/8" T/B GAGE					
33.					SINGLES DP	FT.	GPM/ PD-PSI					
34.					KELLY DOWN	36.74						
35.					TOTAL	36.02						
36.					WT. OF STRING	28000	LBS.					

COMPLETION
A. PERF'RTN
B. TBG TRIPS
C. TREATING
D. SWABBING
E. TESTING
F. ADDIT'L
G.
TOTALS
DAY WORK TIME SUMMARY (OFFICE USE ONLY)
HRS. W/CONTR. D.P.
HRS. W/OPR. D.P.
HRS. W/D.P.
HRS. STANDBY
TOTAL DAY WORK
NO. OF DAYS FROM SPUD
CUMULATIVE ROTATING HRS.
TOTAL MUD COST

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO. 1	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO											
3600						95	3	400	5/2	55		

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
1200	6:15	6:14		WAIT ON CEMENT.						
6:15	7:15	1		RUN IN & TAIL CEMENT 120' OFF BOT. CIRC.						
7:15	8:00	3/4		DRILL OUT CEMENT						

DRILLER A. Motterson

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO. 1	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO											
3600												

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
8:00	8:45	3/4		DRILL OUT CEMENT LAST RETURN 30' OFF BOT.						
8:45	9:30	3/4		HOLE TIGHT RUN 3 STDS						
9:30	11:15	1 3/4		WORK UP, BUT KILL - IN 400' PUMP W/ NO RETURN						
11:15				HOLE - STAND DRILL CEMENT IN DEPTH, RUN IN						
				OPEN END W/ DRILL PIPE, BRIDGED AT 23 STDS						
				OFF AT THE BRIDGE, RUN IN 5 STDS						
				PER KELLY ON CIRC SINGLES BOT.						

DRILLER J. Dore

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000*	PUMP PRESS	PUMP NO. 1	PUMP NO.	PUMP NO.	METHOD RUN
FROM	TO											
3600												

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS						
4:10	6:30	2 1/4		PICK UP SINGLES, WORK TO BOT						
6:30				DRILL DEEP RETURN 55' OFF BOT, WORK PIPE						
				BIG TO RUN CEMENT DEPTH, CEMENT PIPE						
				RUN 120 STDS CEMENT W/ DISK, 30 STDS						
				CEMENT W/ 270 PSI, SET AT 23 STDS						
				PICK UP 12 STDS SLOW						
				WOC						

DRILLER

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 18

LEASE CAN DEL F-1A-1 SCBC	WELL NO. A-23	API WELL NUMBER MOUNTAIN RIVER A-23	DATE 4-6-78						
OPERATOR CANADIAN DEL HI	CONTRACTOR KENTING - PETROLIA		RIG NO. 7						
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER							
D.P. SIZE 4"	WT./FT. 15.3	GRADE E	TOOL JT. Q.D. 3/4 H90	TYPE THREAD 1	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER EMSCO	TYPE DASOC	STROKE LENGTH 16
						PUMP NO. 2	PUMP MANUFACTURER EMSCO	TYPE DSCC	STROKE LENGTH 16

LEGAL LAND DESCRIPTION 1/4-3-65-42-14"N 129-19-12"W.	WIRE LINE RECORD REEL NO. 1									
SIZE 2 3/4	MAKE NKK	WT. & GR. 20.55	NO. JOINTS 12	FEET 517	RKB. TO CSG. NO. 17	SET AT 511	SIZE 1 1/8	NO. LINES 8	FT. CUT OFF 4896	PRESENT LENGTH 4896
TON MI. OR TRIPS SINCE LAST CUT										
CUMULATIVE TON MI. OR TRIPS										

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL				STB RMR OD		FT. MFG.	7 7/8		PRESSURE GRADIENT	
3	REAMING				D.C. ID OD	547.04	FT. TYPE	XU		VISC.-SEC.	
4	CORING				STB RMR OD		FT. JETS 1/32"	OPEN		PV/YP	
5	CONDITION MUD & CIRCULATE				D.C. ID OD		FT. SER. NO.	23819		GELS	
6	TRIPS				STB RMR OD		FT. DEPTH OUT			WL.-CC'S	
7	LUBRICATE RIG				1 Bit SUB	4.00	DEPTH IN	3570		pH	
8	REPAIR RIG				1 XOSB	2.20	TOTAL FTG.	31		SOLIDS %	
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	4			
10	DEVIATION SURVEY				32 STANDS DP	3012.07	COND. 1/8" T/B GAGE			MUD & CHEMICALS ADDED	
11	WIRE LINE LOGS				SINGLES DP		FT. GPM/ PD-PSI			TYPE	AMT.
12	RUN CASING & CEMENT				KELLY DOWN	35.74	FT.				
13	WAIT ON CEMENT				TOTAL	3601	FT.				
14	WIPPLE UP B.O.P.				WT. OF STRING	88000	LBS.				

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	
15	TEST B.O.P.										
16	DRILL STEM TEST				STB RMR OD		FT. MFG.	7 7/8		PRESSURE GRADIENT	
17	FLUG BACK				D.C. ID OD	547.04	FT. TYPE	XU		VISC.-SEC.	
18	SQUEEZE CEMENT				STB RMR OD		FT. JETS 1/32"	OPEN		PV/YP	
19	FISHING				D.C. ID OD		FT. SER. NO.	23819		GELS	
20	DIR. WORK				STB RMR OD		FT. DEPTH OUT			WL.-CC'S	
21					1 Bit SUB	4.00	DEPTH IN	3570		pH	
22					1 XOSB	2.20	TOTAL FTG.	32		SOLIDS %	
23							TOTAL HRS. RUN	4 3/4			
24					32 STANDS DP	3012.07	COND. 1/8" T/B GAGE			MUD & CHEMICALS ADDED	
25					SINGLES DP		FT. GPM/ PD-PSI			TYPE	AMT.
26					KELLY DOWN	36.74	FT.				
27					TOTAL	3602	FT.				
28					WT. OF STRING	88000	LBS.				

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	
29					STB RMR OD		FT. MFG.	7 7/8		PRESSURE GRADIENT	
30					D.C. ID OD	547.04	FT. TYPE	XU		VISC.-SEC.	
31					STB RMR OD		FT. JETS 1/32"	OPEN		PV/YP	
32					D.C. ID OD		FT. SER. NO.	23819		GELS	
33					STB RMR OD		FT. DEPTH OUT			WL.-CC'S	
34					1 Bit SUB	4.00	DEPTH IN	3570		pH	
35					1 XOSB	2.20	TOTAL FTG.	32		SOLIDS %	
36							TOTAL HRS. RUN	4 3/4			
37					32 STANDS DP	3012.07	COND. 1/8" T/B GAGE			MUD & CHEMICALS ADDED	
38					SINGLES DP		FT. GPM/ PD-PSI			TYPE	AMT.
39					KELLY DOWN	36.74	FT.				
40					TOTAL	3602	FT.				
41					WT. OF STRING	88000	LBS.				

FOOTAGE		DR-D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN		
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.	SC-5 PAPER-5 COM-5
3601												

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
12:00	1:00	1	PULL 15 STDS SLOW.									
1:00	2:30	1 1/2	BREAK CIRC @ 2160 CIRC FULL RETURNS.									
2:30	3:45	3/4	RUN IN 1 STD # BREAK CIRC @ 2254 FULL RETURNS.									
3:45	4:00	3/4	RUN IN 1 STD # BREAK CIRC @ 2348 " "									
4:00	4:30	1/2	RUN IN 2 STDS # BREAK CIRC @ 2536 " "									
4:30	5:30	1	RUN IN 2 STDS # BREAK CIRC @ 2724 " "									
5:30	6:30	1	RUN IN 2 STDS # BREAK CIRC @ 2912 " "									
6:30	7:00	1 1/2	RUN 2 STDS NO RETURNS.									
DRILLER: H. M. Mott												

FOOTAGE		DR-D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN		
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.	SC-5 PAPER-5 COM-5
3601	3602		10									

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
8:00	8:15	1/4	PULL 3 STDS, NO RETURNS									
8:15	10:30	1 1/4	PULL 10 STDS, NO RETURNS									
10:30	11:00	1/2	PULL 12 STDS, NO RETURNS									
11:00	11:15	1/4	PULL 14 STDS, NO RETURNS									
11:15	12:00	3/4	PULL 16 STDS, NO RETURNS									
12:00	1:00	1	PULL 18 STDS, NO RETURNS									
DRILLER: J. J. J.												

FOOTAGE		DR-D RMR CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN		
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.	SC-5 PAPER-5 COM-5
3601												

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
TIME LOG	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
4:00	4:15	1/4	PULL 15 STDS, NO RETURNS									
4:15	5:15	1	PULL 15 STDS, NO RETURNS									
5:15	6:00	1/2	PULL 15 STDS, NO RETURNS									
6:00	12:00	1	PULL 15 STDS, NO RETURNS									
DRILLER:												

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 375



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO. 17

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN DEL ET AL MOUNTAIN RIVER A-23	A-23	SOBC MOUNTAIN R A-23	4-5-78
OPERATOR	CONTRACTOR		RIG NO.
CANADIAN DELHI	KENTING - PETROLIA		7
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER	

D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
4"	15.3	E	3/4"	90	1	1	EMSCO	0.500	16
						2	EMSCO	0.500	16

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	1 1/2			STB RMR OD		FT. MFG.	7 7/8	
3	REAMING				19 D.C. ID 6 1/4 OD	547.04	FT. TYPE	1 V	
4	CORING				STB RMR OD		FT. JETS 1 3/2"	OPEN	
5	CONDITION MUD & CIRCULATE				D.C. ID		FT. SER. NO.	23819	
6	TRIPS				STB RMR OD		FT. DEPTH OUT		
7	LUBRICATE RIG				1 BIT SUB	4.00	DEPTH IN	3570	
8	REPAIR RIG				1 X.O. SUB	2.20	TOTAL FTG.	31	
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	4	
10	DEVIATION SURVEY				32 STANDS DP	3012.02	COND. 1/8" T/B" GAGE		
11	WIRE LINE LOGS				SINGLES DP		GPM/ PD-PSI		
12	RUN CASING & CEMENT				KELLY DOWN	35.74	FT.		
13	WAIT ON CEMENT				TOTAL	3601	FT.		
14	NIPPLE UP B.O.P.				WT. OF STRING	82000	LBS.		

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	1 1/2			STB RMR OD		FT. MFG.	7 7/8	
3	REAMING				19 D.C. ID 6 1/4 OD	547.04	FT. TYPE	1 V	
4	CORING				STB RMR OD		FT. JETS 1 3/2"	OPEN	
5	CONDITION MUD & CIRCULATE				D.C. ID		FT. SER. NO.	23819	
6	TRIPS				STB RMR OD		FT. DEPTH OUT		
7	LUBRICATE RIG				1 BIT SUB	4.00	DEPTH IN	3570	
8	REPAIR RIG				1 X.O. SUB	2.20	TOTAL FTG.	31	
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	4	
10	DEVIATION SURVEY				32 STANDS DP	3012.02	COND. 1/8" T/B" GAGE		
11	WIRE LINE LOGS				SINGLES DP		GPM/ PD-PSI		
12	RUN CASING & CEMENT				KELLY DOWN	35.74	FT.		
13	WAIT ON CEMENT				TOTAL	3601	FT.		
14	NIPPLE UP B.O.P.				WT. OF STRING	82000	LBS.		

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	1 1/2			STB RMR OD		FT. MFG.	7 7/8	
3	REAMING				19 D.C. ID 6 1/4 OD	547.04	FT. TYPE	1 V	
4	CORING				STB RMR OD		FT. JETS 1 3/2"	OPEN	
5	CONDITION MUD & CIRCULATE				D.C. ID		FT. SER. NO.	23819	
6	TRIPS				STB RMR OD		FT. DEPTH OUT		
7	LUBRICATE RIG				1 BIT SUB	4.00	DEPTH IN	3570	
8	REPAIR RIG				1 X.O. SUB	2.20	TOTAL FTG.	31	
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	4	
10	DEVIATION SURVEY				32 STANDS DP	3012.02	COND. 1/8" T/B" GAGE		
11	WIRE LINE LOGS				SINGLES DP		GPM/ PD-PSI		
12	RUN CASING & CEMENT				KELLY DOWN	35.74	FT.		
13	WAIT ON CEMENT				TOTAL	3601	FT.		
14	NIPPLE UP B.O.P.				WT. OF STRING	82000	LBS.		

TOTAL DAY WORK				NO. OF DAYS FROM SPUD		CUMULATIVE ROTATING HRS.		TOTAL MUD COST	
8 2				11					

LEGAL LAND DESCRIPTION										WIRE LINE RECORD											
H-13 65°42'14"N 129°19'12"W										REEL NO. 1											
SIZE		MAKE		WT. & GR.		NO. JOINTS		FEET		RKB. TO CSG. NO.		SET AT		SIZE		NO. LINES		FT. SLIPPED			
3 5/8		NKK		24 K55		13		517		17		511		1 1/8		8					
LAST CASING TUBING OR LINER										FT. CUT OFF										PRESENT LENGTH	
																				4896	
										TON MI. OR TRIPS SINCE LAST CUT											
										CUMULATIVE TON MI. OR TRIPS											

FOOTAGE		DR. D. RMR. CORE. C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
FROM	TO																		
3592	3601					D				44	15	250	5 1/2	35					

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO																		
1200	1300	1 1/2				BUILD VOLUME. WAIT ON WATER.													
1300	2300	1				DRILL W/NO RETURNS													
2300	645	4 1/4				BUILD VOLUME & WAIT ON WATER.													
645	715	1/2				DRILL W/NO RETURNS.													
715	800	3/4				WAIT ON WATER & BUILD VOLUME.													

FOOTAGE		DR. D. RMR. CORE. C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
FROM	TO																		
3601																			

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO																		
800						WAIT ON WATER, BUILD VOLUME.													
	400	8				MIX LOGS, PUMP SAME DOWN HOLE, NO RETURNS.													

FOOTAGE		DR. D. RMR. CORE. C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000+		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
FROM	TO																		
3601																			

DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO																		
400	700	3				RUN WATER, BUILD VOLUME													
700	800	1				MIX REL P/L & HALL. REL. 1/20 SAX & PUMP SAME													
800	815	1/2				DISPLACE GEL P/L & WATER.													
815	855	1/2				PULL TWO STANDS.													
855	1000	1 1/4				WAIT P/GEL P/L & TO SET UP. PUMP, NO RETURNS.													
1000	1100	1				RIG TO RUN GEL P/L & 2													
1100	1130	1/2				MIX GEL P/L & W/1/20 SAX & PUMP SAME													
1130	1200	1/2				DISPLACE W/1/20 SAX													

TOTAL DAY WORK				NO. OF DAYS FROM SPUD		CUMULATIVE ROTATING HRS.		TOTAL MUD COST	
8 2				11					

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

REPORT NO.

LEGAL LAND DESCRIPTION								WIRE LINE RECORD			REEL NO.
E-25 65° 42' 14" N 124° 19' 12" W								SIZE	1 1/8	NO. LINES	8
LAST CASING TUBING OR LINER								FT. CUT OFF	PRESENT LENGTH		
								4896			
								TON MI. OR TRIPS SINCE LAST CUT			
								990			
								CUMULATIVE TON MI. OR TRIPS			
								1720			

[illegible][illegible][illegible]

DAILY DRILLING REPORT REPORT NO.

LEASE OPERATOR Can Del Ex Al Soc Mountain A-23 WELL NO. A-23 API WELL NUMBER SOC Mountain A-23 DATE 4-3-72

SIGNATURE OF OPERATOR'S REPRESENTATIVE Canadian Delite CONTRACTOR KENTING - PETROLIA SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. Backe RIG NO. 7

D.P. SIZE 4" WT./FT. 15.3 GRADE E TOOL JT. Q.D. 3 1/4 H90 STRING NO. 1 PUMP NO. 2 PUMP MANUFACTURER Emco TYPE DA 500 STROKE LENGTH 16

LOCATION A-23 65° 42' 14" N 129° 19' 12" W WIRE LINE RECORD REEL NO. 878 NKK 24 55 13 517 17 511 SIZE 878 MAKE NKK WT. & GR. 24 55 13 NO. JOINTS 517 FEET 17 SET AT 511 FT. CUT OFF PRESENT LENGTH TON ML. OR TRIPS SINCE LAST CUT TON ML. OR TRIPS CUMULATIVE TON ML. OR TRIPS

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PH
1	RIG UP AND TEAR DOWN				1	STB RMR 6 1/2 OD	853	FT. MFG. <u>H.W.</u>			
2	DRILL ACTUAL				2	D.C. ID 50 OD	5820	FT. TYPE <u>XV</u>			
3	REAMING				1	STB RMR 6 1/4 OD	630	FT. JETS 1 3/2" <u>OPEN</u>			
4	CORING				20	D.C. ID 6 1/4 OD	576.67	FT. SER. NO. <u>23819</u>			
5	CONDITION MUD & CIRCULATE				1	STB RMR 6 1/2 OD	5.10	FT. DEPTH OUT			
6	TRIPS				1	XO SUB	2.20	DEPTH IN			
7	LUBRICATE RIG							TOTAL FTG.			
8	REPAIR RIG							TOTAL HRS. RUN			
9	CUT OFF DRILLING LINE				30	STANDS DP		COND. 1/8" T/B GAGE			
10	DEVIATION SURVEY				2	SINGLES DP	2886.2	FT. GPM/ PD-PSI			
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT				1	STB RMR 6 1/2 OD	853	FT. MFG. <u>H.W.</u>			
19	FISHING				2	D.C. ID 50 OD	5820	FT. TYPE <u>XV</u>			
20	DIP. WORK				1	STB RMR 6 1/4 OD	630	FT. JETS 1 3/2" <u>OPEN</u>			
21					20	D.C. ID 6 1/4 OD	576.67	FT. SER. NO. <u>23819</u>			
22					1	STB RMR 6 1/2 OD	5.10	FT. DEPTH OUT			
23					1	XO SUB	2.20	DEPTH IN			
COMPLETION				A. PERF'T'N				TOTAL FTG.			
				B. TBG TRIPS				TOTAL HRS. RUN			
				C. TREATING				COND. 1/8" T/B GAGE			
				D. SWABBING							
				E. TESTING							
				F. ADDIT'L							
				G.							
TOTALS											
DAY WORK TIME SUMMARY (OFFICE USE ONLY)											
HRS. W/CONTR. D.P.											
HRS. W/OPR. D.P.											
HRS. W/D.P.											
HRS. STANDBY											
TOTAL DAY WORK											
NO. OF DAYS FROM SPUD											
CUMULATIVE ROTATING HRS.											
TOTAL MUD COST											

FOOTAGE		DR. D RM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.		PUMP NO.		METH RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	SC COM
3570													
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION			
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
FROM	TO												
1200	100	1		TRIP OUT									
100	215	1 1/4		RUN IN TO 2182									
215	415	2		MIX GEL - LOST CIRC. MAT.									
415	445	1/2		CIRC. @ 2162 GOOD RETURNS									
445	530	3/4		RUN IN TO 2960 + CIRC (GOOD RETURNS)									
530	700	2		RUN IN TO 3535 CIRC - CLEAN FILL TO Btm.									
700	800	1/2		LOST CIRC. PUMP MUD DOWN HOLE									
													DRILLER <u>L. Ryk</u>
FOOTAGE		DR. D RM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.		PUMP NO.		METH RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	SC COM
3570													
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION			
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
FROM	TO												
800	830	1/2		SP. 12 STANDS.									
830	1100	2 1/2		MIX GEL & LOST CIRC. MATERIAL.									
1100	1200	1		PUMP 400 BLS OF PUMP NO RETURNS.									
1200				BUILD VOLUME, MIX GEL & LOST CIRC. MATERIAL.									
	400	4		TR - TO LAY SQUARE COLLARS & REAMERS.									
													DRILLER <u>D. Backe</u>
FOOTAGE		DR. D RM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.		PUMP NO.		METH RUN
FROM	TO								LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	SC COM
3570	7582	12 1/2		TRAIL			46 15	2005/234					
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION			
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
FROM	TO												
400	530	1 1/2		BUILD VOLUME									
530	545	1/4		DRUG - NO RETURNS									
545	645	1 1/2		BUILD VOLUME									
645	700	3/4		DRUG - NO RETURNS									
700	730	1/2		BUILD VOLUME									
730	745	1/4		DRUG - NO RETURNS									
745				CRAN SECTION + PUMP 50 BLS DIESEL + MIX MUD.									
	1200	11 1/4		FOR DIESEL PING.									
													DRILLER <u>D. Backe</u>

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

FORM 375



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO.

LEASE
CANDEL ETAL SOBC MOUNT R
WELL NO. A-23
API WELL NUMBER SOBC MOUNTAIN A-23
DATE 4-2-72
OPERATOR
CONTRACTOR KENTING - PETROLIA
RIG NO. 7SIGNATURE OF OPERATOR'S REPRESENTATIVE
CANADIAN DELTASIGNATURE OF CONTRACTOR'S TOOL PUSHER
D. Barker

D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
4	15.3	E		3/4 H90		1	EmSCO	DA500	16
						2	"	"	"

SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. NO.	SET AT	SIZE	NO. LINES	FT. SLIPPED
8 3/8	NKK	2455	13	517	17	511			

WIRE LINE RECORD REEL NO.

FT. CUT OFF PRESENT LENGTH

TON MI. OR TRIPS SINCE LAST CUT

CUMULATIVE TON MI. OR TRIPS

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY		BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
1	RIG UP AND TEAR DOWN											
2	DRILL ACTUAL	7 3/4	7 3/4		1	6 1/2 OD	853 FT.	H.W.	10 30	8.4	8.4	8.4
3	REAMING				2	50 OD	5820 FT.	J33				
4	CORING				1	6 1/4 OD	630 FT.	JETS 1/32"	10 10 11			
5	CONDITION MUD & CIRCULATE				20	6 1/4 OD	576.67 FT.	SER. NO. JK415				
6	TRIPS				1	6 1/2 OD	510 FT.	DEPTH OUT				
7	LUBRICATE RIG	1/4			1	XO SUB	2.20	DEPTH IN	3054	10.5	10.5	10.5
8	REPAIR RIG							TOTAL FTG.	351			
9	BIT OFF DRILLING LINE							TOTAL HRS. RUN	16 3/4			
10	DEVIATION SURVEY	1/4			29	STANDS DP	2729.77 FT.	COND. 1/8" T/B GAGE				
11	WIRE LINE LOGS					SINGLES DP		GPW/ PD-PSI				
12	RUN CASING & CEMENT					KELLY DOWN	18.23 FT.					
13	WAIT ON CEMENT					TOTAL	3405 FT.					
14	NIPPLE UP B.O.P.					WT. OF STRING	921000 LBS.					

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY		BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
15	TEST B.O.P.											
16	DRILL STEM TEST											
17	PLUG BACK											
18	SQUEEZE CEMENT				1	6 1/2 OD	853 FT.	H.W.	9 00	8.4	8.4	8.4
19	FISHING				2	50 OD	5820 FT.	J33		28	28	28
20	DIR. WORK				1	6 1/4 OD	630 FT.	JETS 1/32"	10 10 11			
21					20	6 1/4 OD	576.67 FT.	SER. NO. JK415				
22					1	6 1/2 OD	510 FT.	DEPTH OUT				
23					1	XO SUB	2.20	DEPTH IN	3054	10.5		
								TOTAL FTG.	491			
								TOTAL HRS. RUN	24 1/2			
								COND. 1/8" T/B GAGE				
					30	STANDS DP		GPW/ PD-PSI				
					1	SINGLES DP	2854.98 FT.					
						KELLY DOWN	33.02 FT.					
						TOTAL	3545 FT.					
						WT. OF STRING	94000 LBS.					

TIME DISTRIBUTION - HOURS				NO.	DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY		BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT	PRESSURE GRADIENT	VISC. SEC.
24	PERF. T.N.											
25	T.B.C. TRIPS											
26	TREATING											
27	SWABBING											
28	TESTING											
29	ADDIT'L											
30	G.											
	TOTALS	8 8										
	DAY WORK TIME SUMMARY (OFFICE USE ONLY)											
	HRS. W/ CONTR. D.P.											
	HRS. W/ OPR. D.P.											
	HRS. W/ D.P.											
	STANDBY											
	TOTAL DAY WORK											
	NO. OF DAYS FROM SPUD											
	CUMULATIVE ROTATING HRS.											
	TOTAL MUD COST											

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 +	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
3250	3405	D			54	32	1400	5 1/2	54	

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
12 00		5 45	5 3/4			DRILL				
5 45		6 00	1/4			SURVEY				
6 00		8 00	2			DRILL				

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 +	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
3405	3545	D			54	32	1400	5 1/2	54	

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
8 00		9 15	1 1/4			DRILL				
9 15		9 30	1/4			RIG SERVICE CHECK BOP. & KELLY COCK.				
9 30		4 00	6 1/2			DRILL				

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000 +	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO									
3545	3570	D			54	32	1400	5 1/2	54	

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS				
4 00		4 45	3/4			DRILL				
4 45		11 00	6 1/4			MIX GEL & WORK STUCK PIPE LOST CIRC. PCK UP KELLY & BREAK CIRC. NO RETURNS TRIP OUT				
11 00		12 00	1							

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

FORM 375



APPROVED



APPROVED

DAILY DRILLING REPORT

REPORT NO.

LEASE CAN DEL ET AL SORC MOUNT R A-23	WELL NO. A-23	API WELL NUMBER SORC MOUNTAIN R A-23	DATE 4-1-72
OPERATOR CANADIAN DELHI	CONTRACTOR KENTING PETROLIA DRILL		RIG NO. 7
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>	
D.P. SIZE 4"	WT./FT. 15.3	GRADE F	TOOL JT. Q.D. 3/4 H90
TYPE THREAD 5/8 H90	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER Emeco
TYPE DA500	STROKE 16		

LOCATION A-23 65° 42' 14" N 129° 19' 12" W	WIRE LINE RECORD REEL NO. 8				
SIZE 8 3/8 NKK	MAKE 2455	WT. & GR. 13	FEET 517	RKB TO CSG. HD. 17	SET AT 511
FT. CUT OFF 1 1/8					
PRESENT LENGTH 8					
TON ML. OR TRIPS SINCE LAST CUT 54					
CUMULATIVE TON ML. OR TRIPS 54					

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	7 1/4	5 1/4	8	1	8.53	3	1 1/2	8.4
3	REAMING				2	58.20	4	4 1/2	8.4
4	CORING				1	6.30	5	10 10 11	8.4
5	CONDITION MUD & CIRCULATE				20	576.67	6	175 79	8.4
6	TRIPS	2 1/2			1	5.10	7		8.4
7	LUBRICATE RIG	1/4			1	2.20	8		8.4
8	REPAIR RIG								
9	CUT OFF DRILLING LINE								
10	DEVIATION SURVEY	1/4			23	223.124			
11	WIRE LINE LOGS				2	41.40			
12	RUN CASING & CEMENT								
13	WAIT ON CEMENT								
14	NIPPLE UP B.O.P.								
15	TEST B.O.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21									
22									
23									
TOTALS									
DAY WORK TIME SUMMARY (OFFICE USE ONLY)									
HRS. W/CONTR. D.P.									
HRS. W/OPR. D.P.									
HRS. W/D.P.									
HRS. STANDBY									
TOTAL DAY WORK									
NO. OF DAYS FROM SPUD									
CUMULATIVE ROTATING HRS.									
TOTAL MUD COST									

NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
BIT	FT.	BIT NO.	TIME	WEIGHT	WEIGHT
1	8.53	3	1 1/2	8.4	8.4
2	58.20	4	4 1/2	8.4	8.4
1	6.30	5	10 10 11	8.4	8.4
20	576.67	6	175 79	8.4	8.4
1	5.10	7		8.4	8.4
1	2.20	8		8.4	8.4
TOTAL					
WT. OF STRING					
LBS.					
TOTALS					
DAY WORK TIME SUMMARY (OFFICE USE ONLY)					
HRS. W/CONTR. D.P.					
HRS. W/OPR. D.P.					
HRS. W/D.P.					
HRS. STANDBY					
TOTAL DAY WORK					
NO. OF DAYS FROM SPUD					
CUMULATIVE ROTATING HRS.					
TOTAL MUD COST					

NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
BIT	FT.	BIT NO.	TIME	WEIGHT	WEIGHT
1	8.53	3	1 1/2	8.4	8.4
2	58.20	4	4 1/2	8.4	8.4
1	6.30	5	10 10 11	8.4	8.4
20	576.67	6	175 79	8.4	8.4
1	5.10	7		8.4	8.4
1	2.20	8		8.4	8.4
TOTAL					
WT. OF STRING					
LBS.					
TOTALS					
DAY WORK TIME SUMMARY (OFFICE USE ONLY)					
HRS. W/CONTR. D.P.					
HRS. W/OPR. D.P.					
HRS. W/D.P.					
HRS. STANDBY					
TOTAL DAY WORK					
NO. OF DAYS FROM SPUD					
CUMULATIVE ROTATING HRS.					
TOTAL MUD COST					

FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000*		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
2755	2929	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM		TO																	
2200		600		6		DRILL													
600		615		1/4		SURVEY													
615		800		1 3/4		DRILL													
DRILLER <i>[Signature]</i>																			

FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000*		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
2929	3070	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM		TO																	
800		815		1/4		RIG SERVICE & CHECK B.O.P.													
815		1200		4 1/4		DRILL													
1200		300		2 1/2		TRIP F/BIT CLEAN 75' TO BTM.													
300		400		1		DRILL													
CHECKED BLIND RAMS & MOTOR SHUT OFF																			
HELD BLOW OUT DRILL.																			
DRILLER <i>[Signature]</i>																			

FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000*		PUMP PRESS		PUMP NO. 1		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
3070	3250	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM		TO																	
400		800		8		DRILL													
DRILLER																			

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

DAILY DRILLING REPORT REPORT NO.

LEASE CANDEL ET AL SOB MOUNTAIN A-23	WELL NO. A-23	API WELL NUMBER SOB MOUNTAIN A-23	DATE 3-31-72					
OPERATOR CANADIAN DELHI	CONTRACTOR KENTING PETROLIN DRILL		RIG NO. 7					
SIGNATURE OF OPERATOR'S REPRESENTATIVE D. B. B.		SIGNATURE OF CONTRACTOR'S TOOL PUSHER D. B. B.						
D.P. SIZE 4"	WT./FT. 15.3	GRADE E	TOOL JT. Q.D. 3/2 H90	STRING NO. 1	PUMP NO. 1	PUMP MANUFACTURER EMSCO	TYPE DA500	STROKE LENGTH 16

LOCATION 11-23, 65° 42' 14" N 129° 19' 12" W	WIRE LINE RECORD REEL NO. 1							
SIZE 3 7/8 NKK	MAKE 2455	WT. & GR. 13	FEET 517	RKB. TO CSG. HD. 17	SET AT 511	SIZE 1 1/8	NO. LINES 8	FT. SLIPPED 52
FT. CUT OFF 4896						PRESENT LENGTH 4896		
TON MI. OR TRIPS SINCE LAST CUT 668						CUMULATIVE TON MI. OR TRIPS 1398		

TIME DISTRIBUTION - HOURS				NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD			
CODE NO.	OPERATION	MORN.	DAY	EVE.	BIT	FT.	BIT NO.	TIME	100	300	700
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL	5 1/4	7 1/4		1	8.53	778	778	85	85	84
3	REAMING				2	58.20	XV	XV			
4	CORING				1	6.30	10/10/11	10/10/11			
5	CONDITION MUD & CIRCULATE				20	576.67	17579	17579			
6	TRIPS	2 1/2			1	5.10	2447	2447			
7	LUBRICATE RIG	1/4			1	2.20	2188	2447			
8	REPAIR RIG										
9	REPAIR RIG										
10	DEVIATION SURVEY										
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											

NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD		
BIT	FT.	BIT NO.	TIME	100	300	700
1	8.53	778	778	85	85	84
2	58.20	XV	XV			
1	6.30	10/10/11	10/10/11			
20	576.67	17579	17579			
1	5.10	2447	2447			
1	2.20	2188	2447			
TOTAL		2464				
WT. OF STRING		82,000				

NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD		
BIT	FT.	BIT NO.	TIME	100	300	700
1	8.53	778	778	85	85	84
2	58.20	XV	XV			
1	6.30	10/10/11	10/10/11			
20	576.67	17579	17579			
1	5.10	2447	2447			
1	2.20	2188	2447			
TOTAL		2464				
WT. OF STRING		82,000				

FOOTAGE		DR. D. R. CORE C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000		PUMP PRESS		PUMP NO. 2		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
2419	2464	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
2400		2°																	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	ELAPSED TIME	CODE NO.																
12:00	4:15	4 1/4		DRILL															
4:15	5:45	1 1/2		SURVEY - TRIP F/BIT - RUN IN DRILL COLLARS															
5:45	6:00	1/4		SLIP DRILL LINE															
6:00	7:00	1		FINISH RUN IN, CLEAN 20' TO BTM.															
7:00	8:00	1		DRILL															

FOOTAGE		DR. D. R. CORE C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000		PUMP PRESS		PUMP NO. 2		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
2464	2610	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
2647		2 1/2																	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	ELAPSED TIME	CODE NO.																
8:00	9:00	1		DRILL															
9:00	9:15	1/4		RIG SERVICE & CHECK B.O.P.															
9:15	9:30	1/4		DRILL															

FOOTAGE		DR. D. R. CORE C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000		PUMP PRESS		PUMP NO. 2		PUMP NO.		METHOD RUN	
FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO	FROM	TO
2610	2755	D																	
DEVIATION RECORD		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
2647		2 1/2																	
TIME LOG		ELAPSED TIME		CODE NO.		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
FROM	TO	ELAPSED TIME	CODE NO.																
4:00	5:45	1 3/4		DRILL															
5:45	6:00	1/4		SURVEY															
6:00	12:00	6		DRILL															

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

DAILY DRILLING REPORT

REPORT NO.

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN DEL E-AL SORE MOUNT R A-23	A-23	SORE MOUNTAIN A-23	3-30-72
OPERATOR	CONTRACTOR	RIG NO.	
CANADIAN DELMT	KENTING PETROLIA DRILL	1	
SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER		
	D. B. Banks		
D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.
			TYPE THREAD
			STRING NO.
			PUMP NO.
			PUMP MANUFACTURER
			TYPE
			STROKE LENGTH
			1
			Emsco
			DA500
			16

LOCATION	WIRE LINE RECORD	REEL NO.
A-23 65°42'14" N 129°19'12" W		
SIZE	MAKE	WT. & GR.
8 5/8	NKK	2455
NO. JOINTS	FEET	RKS. TO CSG. HD.
13	517	17
SET AT		
511		
FT. CL. OFF		PRESENT LENGTH
TON ML OR TRIPS SINCE LAST CUT		
CUMULATIVE TON ML OR TRIPS		

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL	7 1/4	4	7 1/2							
3	REAMING										
4	CORING										
5	CONDITION MUD & CIRCULATE										
6	TRIPS										
7	LUBRICATE RIG										
8	REPAIR RIG										
9	CUT OFF DRILLING LINE										
10	DEVIATION SURVEY	1/4		1/4							
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											
23											

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
1850	2170	D					1/2	30	1250	5 1/2	54
DEVIATION RECORD											
1958 1 1/4											
TIME LOG											
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
1200	315	3 1/4		DRILL							
315	330	1/4		SURVEY							
330	1800	4 1/2		DRILL							
Held Blowout Drill + SAFETY MEETING											
DRILLER L. Ryko											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL										
3	REAMING										
4	CORING										
5	CONDITION MUD & CIRCULATE										
6	TRIPS										
7	LUBRICATE RIG										
8	REPAIR RIG										
9	CUT OFF DRILLING LINE										
10	DEVIATION SURVEY	1/4		1/4							
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											
23											

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
2170	2290	D					30	1250	5 1/2	54	
DEVIATION RECORD											
2142 1 1/4											
TIME LOG											
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
800	845	3/4		DRILL							
845	1230	3 3/4		SURVEY & TRIP F.B.T. 25' FILL							
1230	200	1 1/2		DRILL							
200	215	1/4		WORK ON PUMP							
215	400	1 3/4		DRILL							
Held Blowout Drill & SAFETY MEETING											
DRILLER L. Mather											

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL										
3	REAMING										
4	CORING										
5	CONDITION MUD & CIRCULATE										
6	TRIPS										
7	LUBRICATE RIG										
8	REPAIR RIG										
9	CUT OFF DRILLING LINE										
10	DEVIATION SURVEY	1/4		1/4							
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											
23											

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000+	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO										
2290	2419	D					1/2	145	1250	5 1/2	54
DEVIATION RECORD											
2364 1 1/4											
TIME LOG											
FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
400	430	1/2		DRILL							
430	415	1/4		RIG SERVICE							
415	615	1 1/2		DRILL							
615	630	1/4		SURVEY							
630	1200	5 1/2		DRILL							
DRILLER											

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

DAILY DRILLING REPORT REPORT NO.

LEASE	WELL NO.	API WELL NUMBER	DATE						
CHN DEL ET AL SOBC MOUNTAIN A-23	A-23	SOBC MOUNTAIN A-23	3-29-72						
OPERATOR	CONTRACTOR	RIG NO.							
CANADIAN DE. HT.	KENTING PETROLIA DRILL.	7							
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER							
D. Banks									
D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.	TYPE THREAD	STRING-NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1	Emaco	DA500	16
						2	"	"	"

LOCATION	WIRE LINE RECORD	REEL NO.							
A-23 65° 42' 14" N 129° 19' 12" W									
SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	SIZE	NO. LINE	FT. SLIPPED
8 3/8	NKK	2455	13	517	17	511KB			
FT. CUT OFF							PRESENT LENGTH		
TON MI. OR TRIPS SINCE LAST CUT									
CUMULATIVE TON MI. OR TRIPS									

TIME DISTRIBUTION - HOURS		NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	DAY	EVE.	BIT	FT.	BIT NO.	SIZE	TIME	WEIGHT
1	RIG UP AND TEAR DOWN								
2	DRILL ACTUAL	7	7 1/4	STB RMR OD					
3	REAMING			D.C. ID	58.20	TYPE	X16		
4	CORING			STB RMR OD	6.30	JETS 1/32"	10/10/11		
5	CONDITION MUD & CIRCULATE			D.C. ID	576.67	SER. NO.	29411		
6	TRIPS			STB RMR OD		DEPTH OUT			
7	LUBRICATE RIG	1/4		1 X SUB	2.20	DEPTH IN	514		
8	REPAIR RIG	1/4				TOTAL FTG.	289		
9	CUT OFF DRILLING LINE					TOTAL HRS. RUN	4 1/4		
10	DEVIATION SURVEY	3/4	1/2	1 STANDS DP		COND. 1/8" T/B GAGE			
11	WIRE LINE LOGS			1 SINGLES DP	12599	GPM/ PD-PSI			
12	RUN CASING & CEMENT			KELLY DOWN	4140				
13	WAIT ON CEMENT			TOTAL	810.76				
14	NIPPLE UP B.Q.P.			WT. OF STRING	56,000	LBS.			
15	TEST B.Q.P.								
16	DRILL STEM TEST								
17	PLUG BACK								
18	SQUEEZE CEMENT								
19	FISHING								
20	DIR. WORK								
21									
22									
23									
A. PERF. RTN									
B. TBG TRIPS									
C. TREATING									
D. SWABBING									
E. TESTING									
F. ADDIT'L									
G.									
TOTALS		8							
DAY WORK TIME SUMMARY (OFFICE USE ONLY)									
HRS. W/CONTR. D.P.									
HRS. W/OPR. D.P.									
HRS. W/D.P.									
HRS. STAGDBY									
TOTAL DAY WORK									
NO. OF DAYS FROM SPUD									
CUMULATIVE ROTATING HRS.									
TOTAL MUD COST									

FOOTAGE		DR. D. RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 2	PUMP NO.	METHOD RUN
FROM	TO										
510	810	D				80	30	1050	5 1/2	52	
CHECKED MOTOR SHUT OFFS (05)											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
12:00						RUN IN HOLE					
1:30				1 1/2		PRESSURE TEST PIPE RANS. HYPEN TO 1200' F/15 MIN. 1023					
2:45				1 1/4		DRILL OUT					
3:15				1/2		LAY 2 SINGLES + PICKUP STAND COLLARS					
6:00				2 3/4		DRILL 7 1/2" HOLE					
6:15				1/4		WORK ON AIRLINE					
6:30				1/4		6 1/2 - 8 1/2 DRILL					
6:45				1/4		DRILL					
6:50				1/4		SURVEY @ 670					
8:10		1511	D			80	30	1250	5 1/2	54	
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
8:00		8:15	1/4			RR SERVICE & CHECK BOP					
8:15		9:15	1			DRILL					
9:15		9:30	1/4			SURVEY					
9:30		11:15	1 3/4			DRILL					
11:15		11:30	1/4			SURVEY					
11:30		1:30	2			DRILL					
1:30		1:45	1/4			SURVEY STARTING 8 AM					
1:45		4:00	2 1/4			DRILL					
FOOTAGE		DR. D. RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO.	METHOD RUN
FROM	TO										
1511	1850	D				60	30	1250	5 1/2	54	
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	
TIME LOG		FROM	TO	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
4:00		6:00	2			DRILL					
6:00		6:15	1/4			SURVEY					
6:15		7:15	1			DRILL					
7:15		7:30	1/4			WORK ON ROTARY A.C. LINE					
7:30		10:00	2 1/2			DRILL					
10:00		10:15	1/4			SURVEY @ 1740					
10:15		12:00	1 1/4			DRILL					

FORM 375



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.

REPORT NO.

LOCATION								WIRE LINE RECORD			REEL NO.
LAST CASING TUBING OR LINER	SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	SIZE	NO. LINES	FT. SLIPPED	
	8 5/8	NKK	24 SS	13	517	17	51148	FT. CUT OFF		PRESENT LENGTH	
								TON MI. OR TRIPS SINCE LAST CUT			
	320 SKS. OIL WELL CEMENT w/ 12% CAH							CUMULATIVE TON MI. OR TRIPS			

[illegible][illegible][illegible]

DAILY DRILLING REPORT REPORT NO.

LEASE CAN DEL F. A. SORC MOUNT A-23	WELL NO. A-23	API WELL NUMBER SORC MOUNTAIN A-23	DATE 3-27-72
OPERATOR CANADIAN DELHI	CONTRACTOR KENTING PETROLIA		RIG NO. 7
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>	

D.P. SIZE	WT./FT.	GRADE	TOOL JT. OLD	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH

LOCATION A-23, 65° 42' 14" N 129° 19' 12" W	WIRE LINE RECORD REEL NO.
SIZE	NO. LINES
FT. CUT OFF	PRESENT LENGTH
TON MI. OR TRIPS SINCE LAST CUT	
CUMULATIVE TON MI. OR TRIPS	

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				1	REAMER 2.60	REAMER	200	H00	600	
2	DRILL ACTUAL				1	BELL SUB 2.40	12 1/4	9'			
3	REAMING	7/4			14	D.C. ID 6 1/2 OD 402.27	REED	52	50	H8	
4	CORING					STB RMR OD	JETS 1/32"				
5	CONDITION MUD & CIRCULATE					D.C. ID OD	SER. NO.				
6	TRIPS					STB RMR OD	DEPTH OUT				
7	LUBRICATE RIG					1 X0 SUB 2.60	DEPTH IN	40			
8	REPAIR RIG					1 X0 SUB 2.20	TOTAL FTG.	413			
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	11 1/2			
10	DEVIATION SURVEY	7/4				STANDS DP	COND. 1/8" T/B GAGE				
11	WIRE LINE LOGS					SINGLES DP	GPW/ PD-PSI				
12	RUN CASING & CEMENT					KELLY DOWN		41.40			
13	WAIT ON CEMENT					TOTAL		453.47			
14	NIPPLE UP B.O.P.					WT. OF STRING		44000			

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
196	453	R			130	20	600	5 1/2	72	C

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
225	7/4				307	1/2°		396	1/2°	

TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
FROM	TO			
1200	100	1		REAM
100	15	1/4		SURVEY @ 225
15	35	2		REAM
35	30	1/4		SURVEY @ 307
30	600	2 1/2		REAM
600	615	1/4		SURVEY @ 396
615	800	13/4		REAM

DRILLER *A. Ryka*

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN				1	REAMER 2.60	REAMER				
2	DRILL ACTUAL				1	BELL SUB 2.40	12 1/4				
3	REAMING				15	D.C. ID 6 1/2 OD 432.86	REED				
4	CORING					STB RMR OD	JETS 1/32"				
5	CONDITION MUD & CIRCULATE					D.C. ID OD	SER. NO.				
6	TRIPS					STB RMR OD	DEPTH OUT	511			
7	LUBRICATE RIG					1 X0 SUB 2.60	DEPTH IN	40			
8	REPAIR RIG					1 X0 SUB 2.20	TOTAL FTG.	471			
9	CUT OFF DRILLING LINE						TOTAL HRS. RUN	14 1/4			
10	DEVIATION SURVEY					STANDS DP	COND. 1/8" T/B GAGE				
11	WIRE LINE LOGS					SINGLES DP	GPW/ PD-PSI				
12	RUN CASING & CEMENT					KELLY DOWN		36.78			
13	WAIT ON CEMENT					TOTAL		511			
14	NIPPLE UP B.O.P.					WT. OF STRING		45000			

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
453	511	R			135	20	650	5 1/2	72	5 1/2 73

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
511	1/2									

TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
FROM	TO			
800	830	1/2		REAM
830	945	1 1/4		STAP OF "CIRCE REAMER - RUN IN
945	1100	1 1/4		REAM
1100	1215	1 1/4		TRIP OUT REAMER - PAILED UP
1215	145	1 1/2		REAM
145	330	2 1/4		CIRC. TO RUN CASING.
330		1 1/2		SURVEY & HOIST.

DRILLER

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	DRILLING ASSEMBLY	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT	VISC.-SEC.
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL										
3	REAMING										
4	CORING										
5	CONDITION MUD & CIRCULATE										
6	TRIPS										
7	LUBRICATE RIG										
8	REPAIR RIG										
9	CUT OFF DRILLING LINE										
10	DEVIATION SURVEY										
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										

FOOTAGE		DR. D. RM. R. CORE. C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
511										

DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
511	1/2									

TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
FROM	TO			
400	445	3/4		RIG TO RUN CASING
445				PICK UP 8 5/8 CASING & INSTALL SHOE & FLOAT
	700	2 1/4		& RUN SAME
	1200	5		CIRC. CASING & RIG TO CEMENT INSTALL
				Halliburton mixing pump

DRILLER *A. Matheson*



DAILY DRILLING REPORT

REPORT NO.

LEASE	WELL NO.	API WELL NUMBER	DATE
CAN. DEL ET AL. SORC MOUNTAIN	A-23	SORC MOUNTAIN A-23	3-26-72
OPERATOR	CONTRACTOR	RIG NO.	
CANADIAN DELHT	KENTING PETROLIA DRILG.	7	
SIGNATURE OF OPERATOR'S REPRESENTATIVE	SIGNATURE OF CONTRACTOR'S TOOL PUSHER		
	D. B. B. B.		
D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.
			TYPE THREAD
			STRING NO.
			PUMP NO.
			PUMP MANUFACTURER
			TYPE
			STROKE LENGTH

LOCATION	WIRE LINE RECORD	REEL NO.
H-23. 65° 42' 14" N 129° 19' 12" W		
SIZE	MAKE	WT. & GR.
		NO. JOINTS
		FEET
		RXBL TO CCG. HD.
		SET AT
LAST CASING TUBING OR LINER	SIZE	NO. LINES
		FT. SLIPPED
		FT. CUT OFF
		PRESENT LENGTH
		TON ML OR TRIPS SINCE LAST CUT
		CUMULATIVE TON ML OR TRIPS

TIME DISTRIBUTION - HOURS				NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	MORN.	DAY	EVE.	NO.	BIT	FT.	BIT NO.	SIZE	TIME	
1	RIG UP AND TEAR DOWN										
2	DRILL ACTUAL										
3	REAMING										
4	CORING										
5	CONDITION MUD & CIRCULATE										
6	TRIPS										
7	LUBRICATE RIG										
8	REPAIR RIG										
9	CUT OFF DRILLING LINE										
10	DEVIATION SURVEY										
11	WIRE LINE LOGS										
12	RUN CASING & CEMENT										
13	WAIT ON CEMENT										
14	NIPPLE UP B.O.P.										
15	TEST B.O.P.										
16	DRILL STEM TEST										
17	PLUG BACK										
18	SQUEEZE CEMENT										
19	FISHING										
20	DIR. WORK										
21											
22											
23											
TOTALS											
DAY WORK TIME SUMMARY (OFFICE USE ONLY)											
HRS. W/CONTR. D.P.											
HRS. W/OPR. D.P.											
HRS. W/D.P.											
HRS. STANDBY											
TOTAL DAY WORK											
NO. OF DAYS FROM SPUD											
CUMULATIVE ROTATING HRS.											
TOTAL MUD COST											

NO.		DRILLING ASSEMBLY (At end of hour)		BIT RECORD		MUD RECORD	
NO.	BIT	FT.	BIT NO.	SIZE	TIME		
1	STB RMR	OD					
2	D.C. ID	OD					
3	STB RMR	OD					
4	D.C. ID	OD					
5	STB RMR	OD					
6	D.C. ID	OD					
7	STB RMR	OD					
8	D.C. ID	OD					
9	STB RMR	OD					
10	D.C. ID	OD					
11	STB RMR	OD					
12	D.C. ID	OD					
13	STB RMR	OD					
14	D.C. ID	OD					
15	STB RMR	OD					
16	D.C. ID	OD					
17	STB RMR	OD					
18	D.C. ID	OD					
19	STB RMR	OD					
20	D.C. ID	OD					
21	STB RMR	OD					
22	D.C. ID	OD					
23	STB RMR	OD					
24	D.C. ID	OD					
25	STB RMR	OD					
26	D.C. ID	OD					
27	STB RMR	OD					
28	D.C. ID	OD					
29	STB RMR	OD					
30	D.C. ID	OD					
31	STB RMR	OD					
32	D.C. ID	OD					
33	STB RMR	OD					
34	D.C. ID	OD					
35	STB RMR	OD					
36	D.C. ID	OD					
37	STB RMR	OD					
38	D.C. ID	OD					
39	STB RMR	OD					
40	D.C. ID	OD					
41	STB RMR	OD					
42	D.C. ID	OD					
43	STB RMR	OD					
44	D.C. ID	OD					
45	STB RMR	OD					
46	D.C. ID	OD					
47	STB RMR	OD					
48	D.C. ID	OD					
49	STB RMR	OD					
50	D.C. ID	OD					
51	STB RMR	OD					
52	D.C. ID	OD					
53	STB RMR	OD					
54	D.C. ID	OD					
55	STB RMR	OD					
56	D.C. ID	OD					
57	STB RMR	OD					
58	D.C. ID	OD					
59	STB RMR	OD					
60	D.C. ID	OD					
61	STB RMR	OD					
62	D.C. ID	OD					
63	STB RMR	OD					
64	D.C. ID	OD					
65	STB RMR	OD					
66	D.C. ID	OD					
67	STB RMR	OD					
68	D.C. ID	OD					
69	STB RMR	OD					
70	D.C. ID	OD					
71	STB RMR	OD					
72	D.C. ID	OD					
73	STB RMR	OD					
74	D.C. ID	OD					
75	STB RMR	OD					
76	D.C. ID	OD					
77	STB RMR	OD					
78	D.C. ID	OD					
79	STB RMR	OD					
80	D.C. ID	OD					
81	STB RMR	OD					
82	D.C. ID	OD					
83	STB RMR	OD					
84	D.C. ID	OD					
85	STB RMR	OD					
86	D.C. ID	OD					
87	STB RMR	OD					
88	D.C. ID	OD					
89	STB RMR	OD					
90	D.C. ID	OD					
91	STB RMR	OD					
92	D.C. ID	OD					
93	STB RMR	OD					
94	D.C. ID	OD					
95	STB RMR	OD					
96	D.C. ID	OD					
97	STB RMR	OD					
98	D.C. ID	OD					
99	STB RMR	OD					
100	D.C. ID	OD					
101	STB RMR	OD					
102	D.C. ID	OD					
103	STB RMR	OD					
104	D.C. ID	OD					
105	STB RMR	OD					
106	D.C. ID	OD					
107	STB RMR	OD					
108	D.C. ID	OD					
109	STB RMR	OD					
110	D.C. ID	OD					
111	STB RMR	OD					
112	D.C. ID	OD					
113	STB RMR	OD					
114	D.C. ID	OD					
115	STB RMR	OD					
116	D.C. ID	OD					
117	STB RMR	OD					
118	D.C. ID	OD					
119	STB RMR	OD					
120	D.C. ID	OD					
121	STB RMR	OD					
122	D.C. ID	OD					
123	STB RMR	OD					
124	D.C. ID	OD					
125	STB RMR	OD					
126	D.C. ID	OD					
127	STB RMR	OD					
128	D.C. ID	OD					
129	STB RMR	OD					
130	D.C. ID	OD					
131	STB RMR	OD					
132	D.C. ID	OD					
133	STB RMR	OD					
134	D.C. ID	OD					
135	STB RMR	OD					
136	D.C. ID	OD					
137	STB RMR	OD					
138	D.C. ID	OD					
139	STB RMR	OD					
140	D.C. ID	OD					
141	STB RMR	OD					
142	D.C. ID	OD					
143	STB RMR	OD					
144	D.C. ID	OD					
145	STB RMR	OD					
146	D.C. ID	OD					
147	STB RMR	OD					
148	D.C. ID	OD					
149	STB RMR	OD					
150	D.C. ID	OD					
151	STB RMR	OD					
152	D.C. ID	OD					
153	STB RMR	OD					
154	D.C. ID	OD					
155	STB RMR	OD					
156	D.C. ID	OD					
157	STB RMR	OD					
158	D.C. ID	OD					
159	STB RMR	OD					
160	D.C. ID	OD					
161	STB RMR	OD					
162	D.C. ID	OD					
163	STB RMR	OD					
164	D.C. ID	OD					
165	STB RMR	OD					
166	D.C. ID	OD					
167	STB RMR	OD					
168	D.C. ID	OD					
169	STB RMR	OD					
170	D.C. ID	OD					
171	STB RMR	OD					
172	D.C. ID	OD					
173	STB RMR	OD					
174	D.C. ID	OD					
175	STB RMR	OD					
176	D.C. ID	OD					
177	STB RMR	OD					
178	D.C. ID	OD					
179	STB RMR	OD					
180	D.C. ID	OD					
181	STB RMR	OD					
182	D.C. ID	OD					
183	STB RMR	OD					
184	D.C. ID	OD					
185	STB RMR	OD					
186	D.C. ID	OD					
187	STB RMR	OD					
188	D.C. ID	OD					
189	STB RMR	OD					
190	D.C. ID	OD					
191	STB RMR	OD					
192	D.C. ID	OD					
193	STB RMR	OD					
194	D.C. ID	OD					
195	STB RMR	OD					
196	D.C. ID	OD					
197	STB RMR	OD					
198	D.C. ID	OD					
199	STB RMR	OD					
200	D.C. ID	OD					
201	STB RMR	OD					
202	D.C. ID	OD					
203	STB RMR	OD					

LEASE CAN DEL FTH SOBC MOUNTAIN A-23	WELL NO. A-23	API WELL NUMBER SOBC MOUNTAIN A-23	DATE 8-25-72						
OPERATOR CANADIAN DELHI	CONTRACTOR KENTING PETROLIA DRILL	RIG NO. 7							
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>							
D.P. SIZE	WT./FT.	GRADE	TOOL JT. Q.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
						1	Emisco	DA500	16
						2	Emisco	D500	16

LOCATION A-23 65° 42' 19" N 129° 19' 12" W	WIRE LINE RECORD REEL NO.								
SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. NO.	SET AT	SIZE	NO. LINES	FT. SLIPPED
						FT. CUT OFF	PRESENT LENGTH		
						TON ML OR TRIPS SINCE LAST CUT			
						CUMULATIVE TON ML OR TRIPS			

TIME DISTRIBUTION - HOURS					NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	HORN	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT. MFG.			
2	DRILL ACTUAL			5	D.C. ID	OD	FT. TYPE			VISC. SEC.
3	REAMING				STB RMR	OD	FT. JETS 1/32"			PV/YP
4	CORING				D.C. ID	OD	FT. SER. NO.			GELS.
5	CONDITION MUD & CIRCULATE			2 1/2	STB RMR	OD	FT. DEPTH OUT			WL. CC'S.
6	TRIPS						DEPTH IN			pH
7	LUBRICATE RIG						TOTAL FTG.			SOLIDS %
8	REPAIR RIG				STANDS DP	FT.	COND. 1/8" & 1/4" GAGE			
9	CUT OFF & DRILLING LINE			1 1/2	SINGLES DP	FT.	GPM/ PD-PSI			
10	DEVIATION SURVEY				KELLY DOWN	FT.				
11	WIRE LINE LOGS				TOTAL	FT.				
12	RUN CASING & CEMENT				WT. OF STRING	LBS.				
13	WAIT ON CEMENT									
14	NIPPLE UP & B.O.P.									
15	TEST B.O.P.									
16	DRILL STEM TEST									
17	PLUG BACK									
18	SQUEEZE CEMENT									
19	FISHING									
20	DIR. WORK									
21										
22										

TIME DISTRIBUTION - HOURS					NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	HORN	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT. MFG.			
2	DRILL ACTUAL				D.C. ID	OD	FT. TYPE			VISC. SEC.
3	REAMING				STB RMR	OD	FT. JETS 1/32"			PV/YP
4	CORING				D.C. ID	OD	FT. SER. NO.			GELS.
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT. DEPTH OUT			WL. CC'S.
6	TRIPS						DEPTH IN			pH
7	LUBRICATE RIG						TOTAL FTG.			SOLIDS %
8	REPAIR RIG				STANDS DP	FT.	COND. 1/8" & 1/4" GAGE			
9	CUT OFF & DRILLING LINE				SINGLES DP	FT.	GPM/ PD-PSI			
10	DEVIATION SURVEY				KELLY DOWN	FT.				
11	WIRE LINE LOGS				TOTAL	FT.				
12	RUN CASING & CEMENT				WT. OF STRING	LBS.				
13	WAIT ON CEMENT									
14	NIPPLE UP & B.O.P.									
15	TEST B.O.P.									
16	DRILL STEM TEST									
17	PLUG BACK									
18	SQUEEZE CEMENT									
19	FISHING									
20	DIR. WORK									
21										
22										

TIME DISTRIBUTION - HOURS					NO. DRILLING ASSEMBLY (At end of tour)		BIT RECORD		MUD RECORD	
CODE NO.	OPERATION	HORN	DAY	EVE.	BIT	FT.	BIT NO.	TIME	WEIGHT	PRESSURE GRADIENT
1	RIG UP AND TEAR DOWN				STB RMR	OD	FT. MFG.			
2	DRILL ACTUAL				D.C. ID	OD	FT. TYPE			VISC. SEC.
3	REAMING				STB RMR	OD	FT. JETS 1/32"			PV/YP
4	CORING				D.C. ID	OD	FT. SER. NO.			GELS.
5	CONDITION MUD & CIRCULATE				STB RMR	OD	FT. DEPTH OUT			WL. CC'S.
6	TRIPS						DEPTH IN			pH
7	LUBRICATE RIG						TOTAL FTG.			SOLIDS %
8	REPAIR RIG				STANDS DP	FT.	COND. 1/8" & 1/4" GAGE			
9	CUT OFF & DRILLING LINE				SINGLES DP	FT.	GPM/ PD-PSI			
10	DEVIATION SURVEY				KELLY DOWN	FT.				
11	WIRE LINE LOGS				TOTAL	FT.				
12	RUN CASING & CEMENT				WT. OF STRING	LBS.				
13	WAIT ON CEMENT									
14	NIPPLE UP & B.O.P.									
15	TEST B.O.P.									
16	DRILL STEM TEST									
17	PLUG BACK									
18	SQUEEZE CEMENT									
19	FISHING									
20	DIR. WORK									
21										
22										

TOTALS				
DAY WORK TIME SUMMARY (OFFICE USE ONLY)				
HRS. W/CONTR. D.P.				
HRS. W/OPR. D.P.				
HRS. W/O D.P.				
HRS. STANDBY				
TOTAL DAY WORK				
NO. OF DAYS FROM START				
CUMULATIVE ROTATING HRS.				
TOTAL MUD COST				

FOOTAGE		DR. D. R. CORE C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
1200	800	8		POT ON PREFABS. RIGGING UP. JACK MUD TANKS.							

FOOTAGE		DR. D. R. CORE C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
800	400	8		RIG TO SPUD.							

FOOTAGE		DR. D. R. CORE C.	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000'	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN	
FROM	TO							LINE SIZE	S.P.M.	LINE SIZE	S.P.M.
40	180	D		85 10 27 5 1/2 52							
DEVIATION RECORD											
TIME LOG		ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS							
FROM	TO										
400	400	1/2		SPUD W/ 7 7/8 BIT.							
400	700	2 1/2		BUILD VOLUME & MIX LOST CIRC.							
700	800	1 1/2		DRILL							
800	845	1/4		SURVEY							
845	1045	2		DRILL							
1045	1100	1/4		SURVEY							
1100	1200	1		DRILL							

DRILLER *[Signature]*

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PETROLIA OILWELL DRILLING LTD.