

PCI

ET AL

HOOSIER RIDGE N-2 2

9211-P28-1-1



Canada Oil and Gas
Lands Administration

Administration du pétrole
et du gaz des terres du Canada

D.A.#1127

E.A.# 159

Nova Scotia
Newfoundland
Gulf of St. Lawrence

☐ West Coast
☐ Northern
☐ Hudson Bay

☐ Exploratory
☒ Development
☐ Detention
Service

☒
☐
☐
☐

AUTHORITY TO DRILL A WELL

APPLICATION

This application is submitted with Section 82 of the Canada Oil and Gas Drilling Regulations. When approved under Section 83 of the Regulations, it is the requisite authority for the commencement of drilling operations.

Well Name in Full: PCI et al HOOSIER RIDGE N-22
Operator: PETRO CANADA INC. Drilling Program No.: n/a
Contractor: ATCO Permit or Lease No.: n/a
Drilling Rig or Unit: ATCO #76 Estimated Well Cost: \$7,700,000
Location-Unit: N Section: 22 Grid Area: 65-30-127-30
Coordinates: Lat.: 65° 21' 56.63" Long.: 127° 34' 48.65"
Area: Imperial Hills Field/Pool: Undefined
Elevation ASL/KB: 159.1 m (ASL) Ground Elev.: 154.1 m (ASL)
Approx. Spud Date: Mid-January, 1984 Estimated Days on Location: 35 days
Anticipated Total Depth: 1,300 m Target Horizon(s) Primary: Key Scarp
Secondary: Basal Cretaceous Sand

EVALUATION PROGRAM

Ten-metre sample intervals
Five metre sample intervals 350-1300 m (3 bottled sets, 1 bagged set)
Canned sample intervals 350-1300 m (every 10 m)
Conventional cores at 1-18 m core (B. Cretaceous Sand, 474 m) 1-18 m (Kee Scarp, 879 m)
Logs and Tests DLL, CNL-LDT-MGT, DI-SFL, BHC-WF-GR-CAL, 1-18 m (Kee Scarp, 972 m)
HDT, Directional Survey (TD-Surface Casing Shoe) 1-DST
(B. Cretaceous Sand) 2-DST (Kee Scarp)

CASING AND CEMENTING PROGRAM

Setting Depth			
O.D.	Weight:	Grade:	Below Seafloor:
339.7mm	101.2 kg/m	K-55 BT&C	30 m
244.5mm	59.5 kg/m	K-55 S00-95 LT&C	350 m
177.8mm	43.2 kg/m	S00-95 LT&C	1300 m

Cementing Program (Volumes):
6.0 tonnes permafrost cement
30.9 tonnes permafrost cement
28.0 tonnes Class "G" + 0.5% FR

B.O.P. Equipment: 1-346 mm, 21 MPa, Hydril Annular
1-346 mm, 21 MPa, Hydril Single Studded Gate
1-346 mm, 34 MPa, Hydril Single Studded Gate
Other Information: Diverter system will be used on Surface hole
Consists of: 340 mm, 21,000 kPa Mud Cross complete with automatic H.C.R. Valve
346 mm, 21,000 kPa Hydril Annular preventer

Signed: Ken McDonald Title: Manager - Land Drilling
Date: 83-12-15 Company: Petro-Canada Inc.

APPROVAL

An approved copy of this notice is to be posted at each wellsite.

Signed: Ken McDonald
Engineering Branch
Date: 11 Jan 84
File: 9211P28-1-1

Department of Energy
Mines and Resources

Ministère de l'Énergie
des Mines et des Ressources

Department of Indian Affairs
and Northern Development

Ministère des Affaires indiennes
et du Nord Canadien

Canada



Nova Scotia
Newfoundland
Gulf of St. Lawrence

☐ West Coast
☐ Northern
☐ Hudson Bay

Well Status
☐ Suspended
☒ Completed
☐ Abandoned

☒
☐
☐

APPLICATION TO ALTER CONDITION OF A WELL

This application form is to be submitted in triplicate to the District Conservation Engineer at least 45 days before commencement of operations.

Well Name: ..PCI..et..al..HOOSIER..N-22... Area:HOOSIER..RIDGE.....
Coordinates: Lat: 65°21'56"-63"..... Long:127°34'..48.65".....
Operator:PETRO CANADA INC..... Contractor:Beta Well Servicing.....
Drilling Rig or Unit:#60..... Depth:1094..m..KB.....
Date ATDW Issued: Jan. 11, 1984..... Date of Last Operation84-04-06.....

TYPE OF OPERATION

Well Abandonment.....
.....

SUMMARY OF PROPOSED OPERATIONS

see attached program.....
.....
.....
.....
.....
.....
.....
.....
.....
.....

Signed: R. D. Heihl Title: District Manager

Date: February 12, 1985 Company: PETRO-CANADA INC.

APPROVAL

An approved copy of this notice should be posted at each wellsite.

Signed: L. S. Thomas
Conservation Engineer

Date: 22 Feb 85

ATDW No: 1127 File: 9211-P28-1-1RE

PCI et al HOOSIER N-22

ABANDONMENT PROGRAM

FEBRUARY, 1985

OBJECTIVE:

To abandon the Upper Middle Devonian Kee Scarp formation.

WELL DATA:

Location: Unit N, Section 22, Grid Area 65° 30', 127° 30'

Co-ordinates North Latitude 65° 21' 56.63"
West Longitude 127° 34' 48.65"

KB Elevation: 160.33 m

Ground Elevation: 154.33 m

TD: 1094 m KB

PBTD: 756 m KB

Conductor Casing: 340 mm, 101 kg/m, K-55, BT & C @ 37 m KB

Surface Casing: 244.5 mm, 59.5 kg/m, 500.95, LT & C. Landed @ 357m KB

Production Casing: 177.8 mm, 43.2 kg/m, 500.95, LT & C. Landed @ 1094m KB

Spud: 84-01-31

Rig Release: 84-03-04

Interest: PETRO-CANADA INC. 66.67%
WESTCOAST PETROLEUM 33.33%

Perforation Intervals: 1) 850.5 - 854.0 6) 784.0 - 788.0
2) 819.5 - 822.0 7) 774.5 - 781.0
3) 813.0 - 815.0 8) 763.0 - 767.0
4) 808.0 - 810.0 9) 743.0 - 751.0
5) 800.5 - 805.0 10) 735.0 - 740.0

Bridge Plugs: 1) 843.5 (TOP)
2) 756.0 (TOP)

PROCEDURE:


- 1). Move service rig to location complete with pump, tanks, boiler and a camp.
- 2). Hold a safety meeting to discuss rig safety and regulations concerning operation in the Northwest Territories.
- 3). Rig up service rig. Circulate fresh water through wellhead to ensure well is dead. Install B.O.P.'s and pressure test to 21 MPa.


NOTE: Well is left with diesel in tubing annulus and surface casing. A wellhead back pressure valve is installed in the dognut which allows circulation, through wellhead.


- 4). Pull and lay down tubing.
- 5). Rig in wireline unit. Run in and set a 177.8 mm, 43.2 kg/m Model S bridge plug at 730 m KB. Pressure test bridge plug to 10 MPa. Dump bail 5 m (0.1 m^3) of cement on top of bridge plug. Dump bail 10 m (0.2 m^3) of cement from 15 to 5 m KB. Rig out wireline unit.
- 6). Rig out B.O.P.'s and wellhead to the surface casing flange. Dig out casing.
- 7). Cut casing off 1 m below ground level.
- 8). Weld a steel plate over the well that completely closes off the wellbore and the annuli between casing strings.
- 9). Weld length of steel pipe to the cover of the casing that extends 1.5 m above ground level and painted an irridescent orange. On the marker weld a steel plate that is 5 mm thick and measures 500 mm x 300 mm, on which the well name and location co-ordinates are bead welded.
- 10). Clear all the refuse from the drill site and restore the drill site to the satisfaction of a conservation engineer.
- 11). Move equipment to Norman Wells for storage or transport south.

APPROVED:


B.H. Wells
PRODUCTION ENGINEER


K.W. Gillanders
ENGINEERING SUPERVISOR


C.E. Dedora
COMPLETIONS SUPERINTENDENT


R.D. Heikkinen
DISTRICT MANAGER

85/12/14



Nova Scotia	☐	West Coast	☐	Well Status	
Newfoundland	☐	Northern	☒	Suspended	☐
Gulf of St. Lawrence	☐	Hudson Bay	☐	Completed	☐
				Abandoned	☒

WELL TERMINATION RECORD

This record is submitted in triplicate in compliance with Section 184 of the Canada Oil and Gas Drilling Regulations

WELL DATA

Well Name: ..PCI..et..al..Hoosier..Ridge..N-2722..... Area: Hoosier Ridge, N.W.T
Grid Area: 65.-30 -127.-30..... Field/Pool: N/A
Permit or Lease No.: ..N/A..... Final Coordinates: Lat: 65° 21' 56.63" Long 127° 34' 48.65"
Servicing Unit: ..Beta..Well..Servicing..... Elevations-RT/KB: 160.33 m... SF/IGL: 154.33
Spud Date: ..84-01-31..... Rig #60
Rig Released: 84-03-04..... Total Depth: 1094 m

CASING AND CEMENTING

O.D.:	Weight:	Grade:	Depth Set:	Cement and Additives:
... 340. mm.....	..101. kg/m ..	K-55.....	..37. m KB ..	...98. t. Arctic Set. Neat
... 244.5. mm.....	..59.5. kg/m ..	S00-95..	..357. m KB ..	...34t.. Arctic Set. Neat
... 177.8. mm.....	..432. Kg/m ..	S00-95..	..1094. m KB..	...252t.. Class G.. 0.5% T.I. 0.1% retarder

PLUGGING PROGRAM

Approval of the following program was obtained by (person) Brian Wells from
(person) Ken Singh of the Canada Oil and Gas Lands Administration by means of
telephone on February 19..... 19 85

Type of Plug:	Interval:	Felt:	Cement and Additives:
Baker Model S.....	...843.5-849.5	 Yes.....	 5. m.. ClG Neat.
Baker Model S.....	...761-756.....	 No.....	 5. m.. ClG Neat
Baker Model F.....	...727-694.....	 No.....	 30 m.. ClG Neat
...Cement.....	...20m - 5m.....	 No.....	 10 m.. ClG Neat

Lost Circulation/Overpressure Zones:

Equipment left on Seafloor (Describe):

Provision for Re-entry (Describe and attach sketch):

Cores: Type: ..Conventional..... Intervals: 739-748, 748-757, 850-860 mKb

Other Downhole Completion/Suspension Equipment:

CERTIFICATION

I certify on the basis of personal knowledge of operations undertaken at the above named well that the above information is accurate.

Signed: R.D. Heikkinen P. Eng

Name: R.D. Heikkinen

Title: District Manager

Date: 85/03/07

Acknowledged by: W. Shonard

Engineering Branch

Date: 2 April 1985


File: 9211-P28-1-7

WELL HISTORY REPORT
PCI ET AL HOOSIER RIDGE N-22

PETRO CANADA INC.

CALGARY, ALBERTA

APRIL 1984



B. Rose

WELL HISTORY REPORT

PCI et al Hoosier Ridge N-22

I. Introduction

- 1.1 Summary
- 1.2 Location Map

II. General Data

- 2.1 Well Name and Number
- 2.2 Well Location
- 2.3 Unique Well Identifier
- 2.4 Operator and Drilling Contractor
- 2.5 Drilling Unit
- 2.6 Position Keeping
- 2.7 Support Craft
- 2.8 Drilling Unit Performance
- 2.9 Difficulties and Delays

III Drilling Data

- 3.1 Elevations
- 3.2 Total Depth
- 3.3 Date Spudded
- 3.4 Date Drilling Completed
- 3.5 Date of Rig Release
- 3.6 Well Status
- 3.7 Hole Sizes and Depths
- 3.8 Casing and Cementing Record
- 3.9 Side Tracked Hole
- 3.10 Drilling Fluid
- 3.11 Fishing Operations
- 3.12 Well Kicks
- 3.13 Formation Leak-Off Tests
- 3.14 Time Distribution
 - 3.14.1 Summary Daily Activity
 - 3.14.2 Time Breakdown
- 3.15 Deviation Survey
- 3.16 Abandonment Plug
- 3.17 Composite Well Records

Appendix

- A) Drilling Data
 - A.1 Daily Mud Status Report
 - A.2 Deviation Records
 - A.3 Penetration Curve

PCI ET AL HOOSIER RIDGE N-22

WELL SUMMARY

PCI et al Hoosier Ridge N-22, located in the MacKenzie Plains Area of the Northwest Territories was drilled to a total depth of 1095 m in 34 days.

The location coordinates for this well are 65° 21' 56.63" (65.3657306°) north latitude and 127° 34' 48.65" (127.5801805°) west longitude. The ground elevation is 154.13 meters above sea level.

The primary objective of this exploratory well was oil in the Kee Scarp formation. The secondary objective was oil in the Basal Cretaceous Sand.

Petro-Canada Inc. of Calgary was the operator of the well. Atco Drilling Ltd. of Calgary, using Atco/Equitak #76, a diesel mechanical rig built in 1983, was the contractor.

PCI et al Hoosier Ridge was spudded on 1984-01-31 at 0330 hrs. A 508 mm conductor barrel had been set at 10.04 m prior to spud.

Within one day, a 415 mm conductor hole was drilled and 340 mm casing set at 37 m. Within eight days, using a 346 mm, 21,000 kPa diverter stack a 311 mm surface hole was drilled to 357 mm with 245 mm casing set at 344 m.

A 346 mm, 21,000 kPa B.O.P. was nipped up and the 216 mm main hole was drilled and logged to 1095 m with 177.8 mm casing set at 1095 m. Three cores were cut and one drill stem test run in the Kee Scarp formation. Penetration rates for the main hole averaged 5 m an hour. A downtime of 92.5 hours duration occurred when the travelling blocks were pulled into the crown section of the derrick. No injuries resulted and the delay was for the repair to two legs of the crown section that were damaged. A small kick was taken at a depth of 922 m with no shut-in pressures developing. The Atco/Equitak #76 was released on 1984-03-04 at 2400 hrs.

PCI et al Hoosier Ridge N-22 is presently suspended prior to re-evaluation.

HOOSIER RIDGE N-22 - WELLSITE

NORTH LATITUDE:
65° 21' 56.63" (65.3657306°)

WEST LONGITUDE:
127° 34' 48.65" (127.5801805°)

LEGEND


— EXISTING SEISMIC LINE

— PROPOSED ROUTE ION EXISTING SEISMIC LINE

6/0R WINTER ROAD

SCALE 1:250,000

0 10 km



GENERAL DATA

- 2.1 Well Name and Number: PCI et al Hoosier Ridge N-22
- 2.2 Well Location: North Latitude: 65° 21' 56.63" (65.3657306°) N
West Longitude: 127° 34' 48.65" (127.5801805°) W
- 2.3 Unique Well Identifier: 300N226530127300
- 2.4 Operator: Petro Canada Inc.
P.O. Box 2844
Calgary, Alberta
T2P 3E3
- Contractor: Atco Drilling Ltd.
700 - 800 - 6th Avenue S.W.
Calgary, Alberta
- 2.5 Drilling Unit: Name: Atco/Equitak Rig #76
Type: Triple, diesel-mechanical
Year Built: 1983
Location: Nisku, Alberta
- 2.6 Position Keeping: N/A to the well
- 2.7 Support Craft: N/A to the well
- 2.8 Drilling Unit Performance: N/A to the well
- 2.9 Difficulties and Delays: A delay of 92.5 hours duration occurred between day 23 and day 26 of the drilling operation when the travelling blocks were pulled into the crown section of the derrick. The derrick was lowered and the crown section removed to repair two legs that had been damaged.

SUMMARY OF DRILLING OPERATIONS

3.1 Elevations: Ground: 154.13 m
Kelly Bushing: 160.33 m

3.2 Total Depth: Drilled: 1095 m
Logged: 1094 m
PBD: 1079.87 m

3.3 Date and Hour Spudded: 1984/01/31 / 0330 hrs.

3.4 Date Drilling Completed: 1984/02/29 / 0900 hrs.

3.5 Date of Rig Release: 1984/03/04 / 2400 hrs.

3.6 Well Status: Suspended prior to re-evaluation

3.7 Hole Sizes and Depths:

Classification	Hole Size	Interval
Conductor barrel	660.4 mm	0 - 10 m
Conductor	444.5 mm	0 - 37 m
Surface	311.2 mm	37 - 357 m
Main	215.9 mm	357 - 1095 m

3.8 Casing and Cement Details:

Hole Classification:	Conductor	Surface	Main
Hole Size:	445 mm	311 mm	216 mm
Casing Size:	339.7 mm	244.5 mm	177.8 mm
Weight:	101 kg/m	59.5 mm	43.2 kg/m
Grade:	K-55	25 jts S0095 3 jts K-55	S0095
Coupling:	Buttress	8 rd LT&C	8 rd LT&C
No. of Joints:	3	28	95
No. of Scratchers:	0	0	6
No of Centralizers:	0	4	9
Date of Run:	1984-01-31	1984-02-07	1984-03-04
Shoe Depth:	37 m K.B.	357 m K.B.	1094 m K.B.
Tonnes of Cement:	9.8 tonnes	34 tonnes	25.2 tonnes
Type of Cement:	Arctic Set	Arctic Set	Class "G"
Additives:	None	None	.5% D65 + 0.1% D13
Height of Cement:	Surface	Surface	Surface
Based On:	Returns to Surface	Returns to Surface	Returns to Surface

3.9 Sidetracked Hole: N/A to the well

3.10 Drilling Fluid: A Gel/DF-VIS mud system was utilized for the entire well. See Appendix for complete details of mud properties.

SUMMARY OF MUD PROPERTIES

<u>SECTION</u>	<u>INTERVAL</u> m	<u>PROPERTIES (MAX FOR INTERVAL)</u>				
		Weight kg/m ³	PV mPa	YP pa	WL cm ³	pH
Surface	37-357	1100	25	13	18	10
Main	357-1095	1210	39	25.5	10	10

3.11 Fishing Operations: N/A to the well

3.12 Well Kicks: On day 28, severely gas cut mud returns were experienced and the well was shut in using the annular preventor. No shut in pressures were recorded and the gasified and oil stained mud was circulated out through the BOP manifold, the poor boy degasser and to the shale shaker box. The density of the drilling fluid was then increased from 1100 kg/m³ to 1120 kg/m³ which reduced the gas content of the mud from 2000 units to 100 units. The mud density was subsequently increased to 1200 kg/m³ for the remainder of the well which resulted in the reduction of background gas to 20 units and the elimination of connection gas.

3.13 Formation Leak-Off Tests:

A formation leak-off test was run on day 10 after drilling out the surface casing shoe joint set at 344 m. Drilling mud (density 1055 kg/m³) was used for the test and a pressure of 9000 kPa was reached (equivalent mud weight 3618 kg/m³). The formation did not break down. Leak-off gradient 35.5 kg/m.

3.14 Time Distribution

3.14.1 Daily Activity

DATE	DAYS SINCE SPUD	ACTIVITY
1984-01-31	1	Spudded hole with 444.5 mm OSC3J bit. Drilled ahead to 37 m. Ran and cemented 340 mm conductor casing.
1984-02-01	2	W.O.C. Welded on bowl. Nippled up diverter stack.
1984-02-02	3	RIH with 311 mm XDV bit. Pressure test diverter stack. Could not penetrate displacement plug. POOH. RIH with 311 mm X3A bit. Drilled out plug, cement & shoe. Drilled ahead to 69 m.
1984-02-03	4	Drilled ahead to 78 m. POOH for stabilization. RIH with pendulum BHA. Drilled ahead to 162 m.
1984-02-04	5	Drilled ahead to 285 m.
1984-02-05	6	POOH. RIH with 311 mm XDV bit. Drilled ahead to 336 m.
1984-02-06	7	Continued drilling to 340 m. POOH. RIH with 311 mm JD7 bit. Drilled ahead to 357 m. POOH. Ran 244.5mm surface casing. Float shoe landed at 344 m.
1984-02-07	8	Cemented 244.5 mm casing. WOC. Welded on casing bowl. Nippled up BOP stack.
1984-02-08	9	Completed nipple up. Pressure tested BOP system.
1984-02-09	10	Completed pressure testing. RIH with 216 mm JD7 bit. Drilled out float collar, cement and float shoe. Drilled ahead to 358 m. Conducted PIT.
1984-02-10	11	Drilled ahead to 393 m. POOH for stabilization. RIH with 216 mm J22 bit. Drilled ahead to 411 mm. Control drilled from 408 m.
1984-02-11	12	Continued control drilling to 504m.

3.14 Time Distribution

3.14.1 Daily Activity

DATE	DAYS SINCE SPUD	ACTIVITY
1984-02-12	13	Continued control drilling to 514m. POOH. RIH with 216 mm JD7 bit. Control drilled to 532 m. POOH to log. Ran: Log #1 - DISFL from 532m to 357 m; Log #2 - CNFDC-GR-Cal from 532 m to 357 m with CNL-GR to surface.
1984-02-13	14	Completed logging. Ran Log #3 - Microlog from 532 m to 357 m. RIH with 216 mm JD7 bit. Drilled ahead to 588 m.
1984-02-14	15	Continued drilling to 635 m. POOH for bit and change BHA.
1984-02-15	16	RIH with 216 mm JD7 bit. Drilled ahead to 730 m.
1984-02-16	17	Continued drilling to 739 m. POOH to core. RIH with core barrel and 171.5 mm C201 diamond bit. Cut core #1 from 739 m - 748 m. POOH with core.
1984-02-17	18	Completed POOH with core. RIH with 216 mm JD4 bit. Ream 171.5 mm rathole. POOH. RIH with barrel and 171.5 mm C201 diamond bit. Cut core #2 from 748-755.5 m.
1984-02-18	19	Continued cutting core #2 to 757 m. POOH with core. RIH with 216 mm JD4 bit. Ream 171.5 rathole. POOH for DST #1.
1984-02-19	20	RIH with DST #1 tool. Run DST #1. Hoisted same.
1984-02-20	21	RIH with 216 mm JD4 bit. Drilled ahead to 804 m.
1984-02-21	22	Drilled ahead to 850 m. POOH for bit.
1984-02-22	23	Continued POOH. Pulled travelling blocks into crown. Two legs were damaged. Inspected and began repairs of crown section in order to lay down drill string to complete repairs.

3.14 Time Distribution

3.14.1 Daily Activity

DATE	DAYS SINCE SPUD	ACTIVITY
1984-02-23	24	Repaired crown section temporarily to lower derrick. Inspected with ultrasonic and magnetic particles. Laid down D.P. & kelly. Laid down derrick and unstrung blocks.
1984-02-24	25	Removed crown section.
1984-02-25	26	Repaired and inspected crown section. Pin crown section. Raise derrick. Rig up floor. POOH for core #3.
1984-02-26	27	Completed POOH. RIH with 18 m core barrel and 171.5 mm C201 diamond bit. Cut core #3 from 850 m to 860.2 m. Core jammed off at 860.2m. POOH with core. RIH with 216 mm J22 bit.
1984-02-27	28	Completed RIH. Reamed 171.5 mm rathole and drilled ahead to 922 m. Mud returns highly gas cut & oil stained, no shut in pressure. Circulated out gas & oil cut mud. Increased mud density to 1120 kg/m ³ . Drilled ahead to 925 m.
1984-02-28	29	
1984-02-29	30	Continued drilling ahead to 1062m.
		Continued drilling ahead to 1095 m (T.D). Dummy trip. Condition hole. POOH to log.
1984-02-31	31	
		Logged with Schlumberger. Ran: Log #4 DIL-MSFL with CAL-GK from TD to 500 m; Log #5-CNL-LDT-NGT from TD to 500 m; Log #6-DISFL with BHC sonic CAL-GR from TD to 357 m.
1982-03-02	32	Completed logging. Ran: Log #7-BHC sonic wave transe from TD to 700 m; Log #8-HDT from TD to 700 m with MLL & ML to 500 m. Run in hole with 216 mm bit. Circulate & condition hole. Laid down drill string. Prepared to run casing. Power tongs would not operate.

3.14 Time Distribution

3.14.1 Daily Activity

DATE DAYS SINCE SPUD

ACTIVITY

1984-03-03 33

Ran 177.8 mm casing with rope & rig tongs. Casing landed at 1094 m K.B. Ran 6 scratchers and 9 centralizers. Circulated & conditioned hole. Rigged up cementers. Cementing unit broke down. Circulated casing. W.O. cementing unit.

1984-03-04 34

Continued circulating 177.8 mm casing. Cemented 177.8 mm casing from TD to surface. Set casing slips. Displaced top 10 m of casing ID with Glycol. Released rig: 1984-03-04 - 2400 hrs.

3.14.2

TIME BREAKDOWN

OPERATION	TOTAL HOURS	% OF TOTAL	TOTAL HOURS BY GROUP	% OF TOTAL BY GROUP
Drilling	253.00	31.00		
Tripping	96.57	11.86		
Reaming & Cleaning	23.00	2.82		
Conditioning hole/mud	34.25	4.20		
Rig Service	6.75	0.83		
Survey	23.75	2.91		
Casing & WOC	40.00	4.90		
Head up & Pressure Test	61.50	7.54		
Mechanical Downtime	4.00	0.49		
			543.00	66.55
Coring	50.25	6.16		
Logging	47.50	5.82		
Drill Stem Testing	23.00	2.82		
			120.75	14.80
Repair Derrick	92.50	11.33		
Freeze Ups	4.25	0.52		
Pick Up DC	3.50	0.43		
BOP Drills	0.75	0.09		
Evaluation	3.50	0.43		
Standby	10.00	1.23		
			114.50	14.03
Completion	23.25	2.85		
Tear Out	14.50	1.77		
			37.75	4.62
GRAND TOTAL	816 hours	100%	816 hours	100%

3.14.2

TIME BREAKDOWN

CONDUCTOR HOLE

OPERATION	TOTAL HOURS	% OF TOTAL	TOTAL HOURS BY GROUP	% OF TOTAL BY GROUP
Drilling	6.50	16.67		
Tripping	2.75	7.05		
Reaming & Cleaning	-	-		
Conditioning hole/mud	3.50	8.97		
Rig Service	-	-		
Survey	0.75	1.92		
Casing & WOC	22.00	56.42		
Head up & Pressure Test	-	-		
Mechanical Downtime	-	-	35.50	91.03
Coring	-	-		
Logging	-	-		
Drill Stem Testing	-	-		
Standby	-	-		
Pick Up DC	3.50	8.97	3.50	8.97
Completion	-	-		
Tear Out	-	-		
GRAND TOTAL	39 hours	100%	39 hours	100%

3.14.2

TIME BREAKDOWN

SURFACE HOLE

OPERATION	TOTAL HOURS	% OF TOTAL	TOTAL HOURS BY GROUP	% OF TOTAL BY GROUP
Drilling	67.50	47.54		
Tripping	15.50	10.92		
Reaming & Cleaning	8.75	6.16		
Conditioning hole/mud	3.75	2.64		
Rig Service	0.75	0.53		
Survey	7.75	5.46		
Casing & WOC	18.00	12.68		
Head up & Pressure Test	17.00	11.97		
Mechanical Downtime	3.00	2.10		
			142	100
Coring	-	-		
Logging	-	-		
Drill Stem Testing	-	-		
Standby	-	-		
Completion	-	-		
Tear Out	-	-		
GRAND TOTAL	142 hours	100%	142 hours	100%

3.14.2

TIME BREAKDOWN

MAIN HOLE

OPERATION	TOTAL HOURS	% OF TOTAL	TOTAL HOURS BY GROUP	% OF TOTAL BY GROUP
Drilling	179.50	28.19		
Tripping	78.50	12.36		
Reaming & Cleaning	14.25	2.24		
Conditioning hole/mud	27.00	4.25		
Rig Service	6.00	0.94		
Survey	15.25	2.40		
Casing & WOC	-	-		
Head up & Pressure Test	44.50	7.01		
Mechanical Downtime	1.00	0.16		
			368.50	57.55
Coring	50.25	7.91		
Logging	47.50	7.48		
Drill Stem Testing	23.00	3.62		
			120.75	19.01
Repair Derrick	92.50	14.75		
Freeze Ups	4.25	0.67		
BOP Drills	0.75	0.12		
Evaluation	3.50	0.55		
Standby	10.00	1.59		
			111.00	17.50
Completion	23.25	3.66		
Tear Out	14.50	2.28		
			37.75	5.94
GRAND TOTAL	635 hours	100%	635 hours	100%

3.15 Deviation Survey:

Directional surveys were taken approximately every 30 m. The final survey was taken at 1088 m. The hole coordinates at 1088 m, in relation to the wellhead, are 43.04 m west and 12.81 m north. See the following pages.


3.16 Abandonment Plug:

PBD 1079.87 m (top of float collar)

3.17 Composite well records:

See Geology Section

PCI ET AL HOOSIER RIDGE N-22
HORIZONTAL DISPLACEMENT VS DEPTH




MAXIMUM DOGLEG SEVERITY:
2.90 DEG/30 M AT 753 METERS

TOTAL MEASURED DEPTH:
1095 METERS

TRUE VERTICAL DEPTH:
1093.57 METERS

PCI ET AL HOOSIER RIDGE N-22
HORIZONTAL WELLBORE DISPLACEMENT



BOTTOM HOLE CO-ORDINATES:
12.81 METERS NORTH
43.04 METERS WEST

CLOSURE DISTANCE:
44.90 METERS


CLOSURE DIRECTION:
NORTH 73 DEG 25 MIN WEST

DAILY MUD STATUS REPORT

DATE	DEPTH (m)	WEIGHT	FUNNEL VISC. S/L	WATER LOSS cm ³	pH	REMARKS
84-02-02	67	1040	44	13	9	Drill 311mm Sur.Hole
84-02-03	141	1060	48	18	9.5	Drill 311mm Sur.Hole
84-02-04	253	1090	46	11	10	Drill 311mm Sur. Hole
84-02-05	310	1090	55	9	10	Drill 311mm Sur.Hole
84-02-06	357	1100	60	8	9.5	T.D. 311mm Sur.Hole
84-02-07						Run 244.5mm Csg. WOC
84-02-08	357	1055	47	14	9.5	Nipple up
84-02-09						Pressure Test
84-02-10	398	1060	50	8	10	Drill 216mm Main Hole
84-02-11	471	1070	47	10	11	Drill 216mm Main Hole
84-02-12	517	1110	65	6.5	10	Drill 216mm Main Hole
84-02-13	546	1100	48	7	10	Logging
84-02-14	632	1110	54	6.5	10	Drill 216mm Hole
84-02-15	671	1120	62	6	10	Cir.up sample-POOH
84-02-15	736	1120	55	6.5	10	RIH for Core #1
84-02-17	750	1120	55	6.5	10	RIH for Core #2
84-02-18	757	1120	65	6.5	10	Ream Rathole. POOH to test
84-02-19	757					Testing
84-02-20	758	1130	57	6.5	9.5	Finish testing. Drill 216mm
84-02-21	816	1125	57	6	10	Drill 216mm Hole.
84-02-22	842	1110	54	6.5	10	Drill 216mm Hole
84-02-23	850	1110	60	6.5	10	Ran blocks into crown
84-02-24	850	1110	60	6.3	10	Repairing derrick

DAILY MUD STATUS REPORT

DATE	DEPTH (m)	WEIGHT	FUNNEL VISC. S/L	WATER LOSS cm ³	pH	REMARKS
84-02-25	850	1110	55	6.4	9.5	Repair derick. RIH
84-02-26	852	1120	60	6.3	10	Cut core #3
84-02-27	863	1100	54	6.5	9	Drill rathole 216mm
84-02-28	952	1130	55	6.4	10	Drill 216mm Hole
84-02-29	1095	1210	75	9.5	9.5	T.D. 216mm Hole



PETRO-CANADA

PETRO-CANADA DIRECTIONAL DRILLING PROGRAM

PCI et al HOOSIER N22 N.W.T.
Single shot directional survey.

File: Hoosier

Measured Depth (meters)	Drift Angle (deg min)	Drift Direction (deg)	Course Length (meters)	True Vertical Depth (meters)	Vertical Section (meters)	Rectangular Co-ordinates (meters)		Closure Distance (meters)	Closure Direction (deg min)	Dogleg Severity (deg/30 m)
0.0	0 0	N 0 E	30.0	0.00	0.00	0.00 N	0.00 E	0.00	N 0 0 E	0.22
30.0	0 30	S 12 W	30.0	30.00	0.00	0.13 S	0.03 W	0.13	S 11 60 W	0.50
60.0	0 45	S 31 W	30.0	60.00	0.00	0.41 S	0.20 W	0.45	S 25 37 W	0.32
90.0	0 45	S 48 W	30.0	90.00	0.00	0.71 S	0.44 W	0.84	S 32 3 W	0.22
120.0	0 45	S 34 W	30.0	119.99	0.00	1.01 S	0.70 W	1.23	S 34 54 W	0.15
150.0	1 0	S 49 W	30.0	149.99	0.00	1.35 S	1.00 W	1.68	S 36 41 W	0.34
180.0	1 15	S 54 W	30.0	179.98	0.00	1.71 S	1.46 W	2.26	S 40 31 W	0.27
210.0	1 30	S 49 W	30.0	209.97	0.00	2.16 S	2.03 W	2.96	S 43 10 W	0.28
240.0	1 45	S 42 W	30.0	239.96	0.00	2.76 S	2.63 W	3.81	S 43 41 W	0.32
270.0	1 45	S 40 W	30.0	269.95	0.00	3.45 S	3.24 W	4.73	S 43 10 W	0.05
300.0	1 30	S 47 W	30.0	299.94	0.00	4.07 S	3.82 W	5.58	S 43 13 W	0.32
325.0	1 30	S 38 W	25.0	324.93	0.00	4.55 S	4.26 W	6.23	S 43 8 W	0.28
376.0	1 30	N 90 W	51.0	375.91	0.00	5.11 S	5.42 W	7.45	S 46 40 W	0.77
410.0	1 30	N 62 W	34.0	409.90	0.00	4.90 S	6.28 W	7.96	S 52 1 W	0.64
440.0	1 45	N 87 W	30.0	439.89	0.00	4.68 S	7.09 W	8.49	S 56 36 W	0.74
467.0	2 45	N 65 W	27.0	466.87	0.00	4.42 S	8.11 W	9.24	S 61 25 W	1.45
497.0	3 30	N 75 W	30.0	496.82	0.00	3.86 S	9.65 W	10.39	S 68 11 W	0.92
515.0	2 45	N 71 W	18.0	514.79	0.00	3.57 S	10.59 W	11.17	S 71 20 W	1.30
546.0	3 30	N 75 W	31.0	545.75	0.00	3.08 S	12.20 W	12.58	S 75 50 W	0.75
565.0	4 0	N 80 W	19.0	564.71	0.00	2.81 S	13.41 W	13.71	S 78 10 W	0.94
585.0	3 30	N 65 W	20.0	584.66	0.00	2.42 S	14.66 W	14.86	S 80 38 W	1.64
622.0	4 30	N 67 W	37.0	621.57	0.00	1.37 S	17.02 W	17.07	S 85 24 W	0.82
654.0	4 30	N 74 W	32.0	653.47	0.00	0.53 S	19.38 W	19.39	S 88 26 W	0.51
672.0	4 30	N 62 W	18.0	671.42	0.00	0.00 S	20.69 W	20.69	S 89 59 W	1.57
691.0	4 15	N 62 W	19.0	690.36	0.00	0.68 N	21.97 W	21.98	N 88 14 W	0.39
732.0	4 45	N 55 W	41.0	731.24	0.00	2.36 N	24.71 W	24.82	N 84 33 W	0.54
743.0	5 0	N 64 W	11.0	742.20	0.00	2.83 N	25.51 W	25.67	N 85 40 W	2.19
753.0	4 45	N 53 W	10.0	752.16	0.00	3.27 N	26.24 W	26.44	N 82 53 W	2.90
770.0	4 30	N 55 W	17.0	769.11	0.00	4.08 N	27.35 W	27.65	N 81 31 W	0.52
800.0	3 53	N 60 W	30.0	799.03	0.00	5.26 N	29.19 W	29.66	N 79 48 W	0.72
819.0	3 15	N 57 W	19.0	817.99	0.00	5.87 N	30.20 W	30.77	N 78 50 W	1.04
839.0	3 30	N 53 W	20.0	837.95	0.00	6.55 N	31.17 W	31.85	N 78 8 W	0.51
856.0	3 0	N 65 W	19.0	856.92	0.00	7.10 N	32.09 W	32.97	N 77 31 W	1.33
886.0	2 30	N 53 W	28.0	884.89	0.00	7.79 N	33.24 W	34.14	N 76 48 W	0.81
915.0	2 30	N 55 W	29.0	913.86	0.00	8.54 N	34.26 W	35.31	N 76 0 W	0.08


Measured Depth (meters)	Drift Angle (deg min)	Drift Direction (deg)	Course Length (meters)	True Vertical Depth (meters)	Vertical Section (meters)	Rectangular Co-ordinates (meters)	Closure Distance (meters)	Closure Direction (deg min)	Dogleg Severity (deg/30 M)
953.0	3 0	N 65 W	38.0	951.82	0.00	9.45 N 35.84 W	37.06	N 75 14 W	0.55
1020.0	3 30	N 67 W	67.0	1018.71	0.00	10.99 N 39.31 W	40.62	N 74 23 W	0.23
1060.0	3 30	N 61 W	40.0	1058.64	0.00	12.06 N 41.50 W	43.22	N 73 48 W	0.27
1086.0	3 30	N 67 W	28.0	1086.58	0.00	12.81 N 43.04 W	44.90	N 73 25 W	0.39

Based upon Radius of Curvature calculations except in cases
of no change in Drift Direction or Drift Angle. In those
cases Angle Averaging method has been used.

There is no Vertical Section as Target Bottom Hole
Co-ordinates were 0.00 N 0.00 E.

PCI ET AL HOOSIER N-22

PENETRATION CURVE




LEGEND: WELLID — N-22

GEOLOGICAL WELLSITE REPORT
FOR

P.C.I. ET AL HOOSIER RIDGE N-22

Lat. $65^{\circ} 21' 56.63''$ N
Long. $127^{\circ} 34' 48.65''$ W



Prepared For

PETRO CANADA EXPLORATION LTD.

By

T.A. VADER

PRO GEO CONSULTANTS

MARCH 7, 1984

INDEX

	Page
Well Summary -----	1
Daily Summary -----	3
Casing Summary -----	9
Drillstem Test Summary -----	9
Geological Summary -----	11
Formation Tops -----	14
Sample Descriptions -----	15
Core Descriptions -----	28

WELL SUMMARY

Page 1

WELL NAME: P.C.I. et al Hoosier Ridge N-22

CO-ORDINATES: Lat. 65° 21' 56.63" N,
Long. 127° 34' 48.65" W

LOCATION:

ELEVATIONS: Ground: 154.13 m
K.B.: 160.33 m

OPERATOR: Petro Canada Exploration Ltd.

DRILL CONTRACTOR: Atco/Equitak #76

WELLSITE SUPERVISION: Toolpusher: D. Kennedy
Engineer: J. Durrell/Y. Hope/P. Walsh
Geologist: T. Vader

WELL SPUDDED: 0330 hours January 31, 1984

DRILLING COMPLETED: 0900 hours February 29, 1984

BIT SIZES: (A) Surface: 445 mm
(B) Surface: 311 mm
Downhole: 216 mm

CASING SIZES: (A) Surface: 340 mm
(B) Surface: 245 mm
Production: 177.8 mm

TOTAL DEPTH: Driller: 1095 m
Logger: 1096 m

BOTTOMHOLE FORMATION: Hume Formation

CORES CUT: Core #1: 739-748; Core #2: 748-757;
Core #3: 850-860

LOGS RUN: Run #1: 532 m-Surface Casing (357 m)
DISFL, CNL-FDG-GR-CAL, MICROLOG
Run #2: 1096-532 m-DISFL, BHCS, CNL-LDT,
DIPMETER, SONIC WAVETRAIN

DRILLSTEM TESTS: DST #1: 739-757 m (Kee Scarp)

Page 2

ADDITIONAL:

RIG RELEASED: 2400 hours March 4, 1984

WELL STATUS: Kee Scarp Oilwell

DAILY SUMMARY

Page 3

1984-01-31

- Spud @ 0330 hours
- Drill 445 mm hole to 37 m with Bit #1A (HW OSC 35)
- Circulate and condition hole
- Run 340 mm casing
- Cement 340 mm casing P.D. 2239 hours
- W.O.C.

1984-02-01

- W.O.C.
- Head up BOP's and diverter lines

1984-02-02

- Head up BOP's and diverter lines
- Drill out shoe with Bit #2A (H.W. XDV)
- Could not drill rubber plug
- P.O.O.H.
- R.I.H. with Bit #3A (H.W. X3A) 311 mm
- Drill out plug, cement and float shoe
- Drill ahead to 69 m

1984-02-03

- Drill 311 mm hole to 78 m
- Circulate and clean hole
- Wait on water
- P.O.O.H. to add stabilizers
- Make up B.H.A. and R.I.H.
- Drill 311 mm hole to 162 m

1984-02-04

- Drill ahead to 285 m
- Prepare to trip for bit

1984-02-05

- P.O.O.H. for bit
- R.I.H. with Bit #4A (RR #2 HW X3A)
- Drill ahead to 336 m

1984-02-06

- Drill ahead to 340 m
- P.O.O.H. to drill collars (wiper trip)
- R.I.H. with Bit #5A (HW X3A)
- Drill ahead to 357 m
- P.O.O.H. to run casing
- Run 245 mm surface casing

1984-02-07

- Cement 245 mm surface casing
- W.O.C.
- Head up BOP's

1984-02-08

- Head up BOP's
- Run multi-shot gyroscopic survey
- Pressure test BOP's

1984-02-09

- Pressure test BOP's
- R.I.H. with Bit #6 (HW JD7) 216 mm
- Drill out float collar
- Pressure test

1984-02-10

- Drill ahead to 364 m
- Run P.I.T.
- Drill ahead to 393 m
- P.O.O.H. to add Monel D.C. and stabilization
- R.I.H. with Bit #7 (HW J-22)
- Drill ahead to 410 m

1984-02-11

- Drill ahead to 508 m

1984-02-12

- Drill ahead to 532 m
- P.O.O.H. for logging run #1
- Run DISFL
- Run CNL-FDC-GR-CAL

1984-02-13

- Run Microlog-Microlaterolog
- R.I.H. with stiff assambly and Bit #8 (HW JD7)
- Drill ahead with reduced fob to correct deviation
- Drill ahead to 588 m

1984-02-14

- Drill ahead to 636 m with reduced fob
- P.O.O.H. for new bit
- R.I.H. with Bit #9 (HW JD7)
- Drill ahead to 730 m

1984-02-15

- Drill 216 mm hole to 736.5 m
- Circulate sample
- W.O.O.
- Drill 216 mm hole to 737.5 m
- Circulate sample
- W.O.O.
- P.O.O.H. to cut core #1

1984-02-16

- Strap out, correct depth to 739.0 m
- Make up core barrel and bit C 201 (diamond)
- R.I.H. with core barrel and Bit 1C
- Cut core #1 (739.0-748.0)
- P.O.O.H. with core #1

1984-02-17

- P.O.O.H. with core #1
- Recover core #1 (recovered 9.0 m)
- R.I.H. with bit
- Ream rat hole
- P.O.O.H. to cut core #2
- Run in hole with core barrel and Bit #2C
- Cut core #2 to 755 m

1984-02-18

- Cut core #2 to 757 m (748.0-757.0)
- P.O.O.H. with core #2
- Recover core #2 (recovered 9.0 m)
- R.I.H. with bit
- Ream 171 mm rat hole (748.0-757.0)
- Circulate and condition mud and hole
- Rig up testing equipment
- P.O.O.H. for DST #1
- Make up test tool

1984-02-19

- Make up test tool
- R.I.H. for DST #1
- Run DST #1 (739.0-757.0)
- P.O.O.H. with test tool
- Lay down tools
- R.I.H. to resume drilling 216 mm hole

1984-02-20

- R.I.H. with new bit (HW JD4)
- Circulate bottoms up
- Drill 216 mm hole to 764 m
- Circulate sample
- Drill 216 mm hole to 803 m

1984-02-21

- Drill 216 mm hole to 850 m
- P.O.O.H. for bit

1984-02-22

- P.O.O.H. for bit
- Travelling blocks hit crown
- Inspect derrick for damage

1984-02-23

- Lay down derrick with crane
- Repair derrick

1984-02-24

- Repair derrick

1984-02-25

- Repair derrick
- Run in hole
- Circulate
- P.O.O.H. to cut core #3
- Make up core barrel and Bit 3C

1984-02-26

- Cut core #1 (850.0-860.0)
- P.O.O.H. with core #3
- Recover core #3
- Lay down core barrel
- Ream 171 mm rat hole with NB (HW J-22)

1984-02-27

- Ream rathole
- Drill 216 mm main hole to 921 m
- Survey
- Circulate out kick
- Circulate and condition mud through poor boy degasser
- Drill ahead to 925 m

1984-02-28

- Drill ahead to 1062 m

1984-02-29

- Drill ahead to 1095 m
- Circulate and condition hole and mud
- P.O.O.H. into casing
- Run back to bottom
- P.O.O.H. to log
- Logging with Schlumberger

1984-03-01

- Logging with Schlumberger

1984-03-02

- Logging with Schlumberger

1984-03-03

- Condition hole prior to running casing
- Run casing

1984-03-04

- Run 177.8 mm production casing
- Cement production casing
- Rig release @ 2400 hours

CASING SUMMARY

Page 9

Surface Casing (A)

Ran 3 joints 340 mm 101 kg/m, K 55, BT&C, conductor casing, Watco float shoe. Cemented by Dowell with 9.8 tonnes of Arctic set cement. Landed at 37 m K.B. Plug down @ 2239 hours January 31, 1984. Good cement returns to surface.

Surface Casing (B)

Ran 28 joints 245 mm, 59.5 kg/m LT&C surface casing. Cemented by Dowell with 34.0 tonnes Arctic set cement. Landed at 357 m. Plug down @ 0215 hours February 7, 1984. 4 m³ cement returns to surface.

Production Casing

Ran 95 joints 177.8 mm, 43.2 kg/m, Soo-95, LT&C production casing. Cemented by Dowell with 25.2 tonnes of Class "G" plus .5% D-65 plus .1% D-13. Landed at 1094 m. Plug down March 4, 1984.

DRILLSTEM TEST SUMMARY

DST #1 Interval: 739-757 m Formation: Kee Scarp
Type: Dual Conventional Bottom Hole
(Closed Chamber Test)

Times: 13/180/180/240

On Preflow: Dead at surface

On VO: Dead at surface

Recovery: 3.66 m of very slightly oil cut mud (only mud in sample chamber)

HP: 8394/8308 kPa SIP: 6378/3568
FP: 293/327.5/413.7/293

Other Information: Bottom hole temperature-28°C; zone had very poor transmissibility and did not flow at a measurable rate

P.C.I. et al Hoosier Ridge N-22 was drilled as an exploration well to further define and delineate existence of Kee Scarp biohermal development in the Norman Wells area. Seismic interpretation defined a thickening in the Kee Scarp in the Hoosier Ridge area. Due to a lack of existing wells in the area seismic information as well as exposed section measurements were used to determine prognosed formation depths for the well.

A secondary possible production zone in the well was the Basal Cretaceous sand which overlies Upper to Middle Devonian sediments in the area.

The Cretaceous section in this well consisted of thickly interbedded sandstones and shales. The sand generally had an argillaceous matrix which reduced their effective porosity to poor. In the lower part of the Cretaceous (326-526 m) however, slight hydrocarbon shows were discerned visually and with the aid of the fluoroscope. The shows consisted of a trace of live oil staining, weak yellow fluorescence and a very weak yellow massive cut in many of the light grey brown, very fine to fine grained sandstone beds.

The Basal Cretaceous sand showed at 496 metres and consisted of a light to medium grey silt to very fine grained quartz sandstone with an argillaceous matrix. The upper part of the sand (496-520 metres) had traces of very weak orange fluorescence and a very weak to weak slow yellow massive cut. Mud gas detection equipment was unable to discern any appreciable increases through this zone. From visual shows described through the Cretaceous it was decided that logs should be run to determine if any of the shows were producible. Logs were run from 532 metres (6 metres into the Devonian Imperial formation) to surface casing at 357 metres. Subsequent log analysis showed all of the sand zones to be water wet.

The Imperial formation showed as a medium to dark grey micromicaceous shale. No Imperial sandstone was developed in this well.

The Canol formation showed up about 140 metres high to prognosis in this well and occurred as a dark brown to black bituminous shale. The basal portion of the Canol also contained thin bands of micritic-detrital limestone.

The Kee Scarp formation also came in about 140 metres high to prognosis at a drilled depth of 735.5 metres. Two metres of the reef were drilled up and a decision was then made to cut a 9 metre core. A second 9 metre core was cut after the first. Visual porosity estimates of the core ranged from 3 to 5%. Core analysis as well as subsequent log evaluation showed the porosities to be as high as 12% with an average porosity of the cored zones of 7 to 8%. The porosity is developed in a calcilutite matrix of detrital material formed from extensive weathering of the main reefal body. The matrix is generally interspersed with common cylindrical and bulbous stromatoporoidal fragments and blocks. The skeletal material has very poor to poor tight porosity shows. The matrix is oil saturated and has very poor permeability. Visual shows consisted of live oil saturation, abundant yellow gold fluorescence, and a slow weak streaming cut in the cores along with oil and gas bleeding. Mud gas detection equipment showed little response in the Kee Scarp probably due to slow penetration rates. The remainder of the Kee Scarp showed much the same but with increased depth the proportion of skeletal remains increased, reducing total porosity. The lower section of the Kee Scarp (platform) became micritic with skeletal remains and the porosity was further reduced. The platform section of the reef also showed minor dead oil staining throughout.

The upper part of the Hare Indian River formation showed as interbedded limestones and shales. After 20 metres this graded into a dark grey/brown calcareous shale. At 916 metres in the Hare Indian Shale a gas show of 2000 units over a background of 15 units was recorded on the total gas detector. The hydrogen flame chromatograph discerned that the show contained heavy hydrocarbons which was confirmed by oil in the drilling mud. Due to porous reservoir rock being observed in the chip samples, it was believed that the show came from fracture porosity in the shale. An argument supportive of this theory was that there were minor amounts of clear calcite crystals in chip samples taken over the zone

which may indicate calcite veining of fractures. The mud density had to be raised about 80 kilograms per cubic metre to control this zone. Connection, survey and trip gas from this zone remained until the well was drilled to total depth.

The well was drilled to a total depth of 1095 metres; 52 metres into the Hume formation. The Hume consisted of a light to medium grey/brown micritic limestone which was slightly bituminous in part.

FORMATION TOPS

<u>FORMATION</u>	<u>SAMPLE</u>		<u>LOG</u>	
	Depth	Subsea	Depth	Subsea
	(m)		(m)	
Basal Cretaceous Sand	494.0	-333.67	494.0	-333.67
Imperial	523.0	-362.67	523.0	-362.67
Canol	720.0	-559.67	720.0	-559.67
Kee Scarp	735.5	-575.17	734.0	-573.67
Hare Indian River	873.0	-718.67	879.0	-718.67
Hume	1043.0	-882.67	1044.0	-883.67
F.T.D.	1095.0	-934.67	1096.0	-935.67

SAMPLE DESCRIPTIONS

Page 15

<u>DEPTH(m)</u>	<u>DESCRIPTION</u>
95-107	<u>Shale</u> ; dark grey, subfissile, micromicaceous, soft, slightly carbonaceous to inoceramus
107-150	<u>Shale</u> ; dark grey, subfissile, micromicaceous, soft, slightly carbonaceous to carbonaceous in part, trace inoceramus, trace white kaolinitic shale, occasional quartz and chert grains, occasional carbonaceous flecks, occasional unidentifiable fossil fragments
150-180	<u>Shale</u> ; dark grey, subfissile, micromicaceous, soft, slightly carbonaceous, trace inoceramus, trace of kaolinitic shale, traces of pyrite, traces of brown sideritic shale
180-207	<u>Shale</u> ; dark grey, blocky to subfissile, micromicaceous, soft, slightly carbonaceous, traces of disseminated pyrite, traces of brown sideritic shale
207-232	<u>Shale</u> ; dark grey, blocky to subfissile, very micromicaceous, trace of disseminated pyrite, soft, trace of medium brown sideritic shale, trace of pyrite, common glauconite
232-238	<u>Sandstone</u> ; light to medium grey, quartz, lithic fragments, silt to very fine grained, calcite cement, trace of pyrite cement, silica cement, argillaceous to very argillaceous matrix, <u>poor effective intergranular porosity</u>
238-248	<u>Shale</u> ; medium to dark grey, blocky, slightly calcareous, slightly silty and sandy to silty and sandy, trace of <u>sandstone</u> (as above)
248-251	<u>Sandstone</u> ; light grey, quartz, lithic fragments, mica flakes, calcite silica and minor pyrite cement, argillaceous matrix, silt to very fine grained, <u>poor effective intergranular porosity</u>

- 251-265 Shale; dark grey, blocky to subfissile, micromicaceous, slightly silty and sandy in part, trace of siltstone
- 265-284 Shale; dark grey to black, subfissile, micromicaceous, slightly carbonaceous in part, trace of disseminated pyrite; trace of carbonaceous matter, trace of unidentifiable fossil fragments, trace of brown sideritic shale
- 284-298 Interbeds of shale; dark grey to black, subfissile, micromicaceous, slightly carbonaceous sandy and silty in part, and sandstone; medium grey brown, quartz, very fine grained, subangular, well sorted, calcite cement, silica cement, trace of pyrite cement, argillaceous matrix, poor effective intergranular porosity
- 298-308 Interbeds of shale; dark grey to black, blocky to subfissile, micromicaceous, carbonaceous in part, occasional carbonaceous flecks, trace of calcite veining, and sandstone; medium grey brown, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, trace of pyrite cement, slightly argillaceous to argillaceous matrix, poor effective intergranular porosity, occasional medium to coarse grained quartz and chert grains
- 308-326 Shale; as above with stringers of sandstone; medium grey/brown, to dark grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, trace of pyrite cement, argillaceous to very argillaceous matrix, poor effective intergranular porosity, occasional medium to coarse grained quartz and chert grains

- 326-328 Sandstone; light grey/brown, quartz, very fine to fine grained, occasional medium grains, subangular to angular, well sorted, silica cement, slightly argillaceous matrix in part, fair effective intergranular porosity, trace of very weak yellow fluorescence, trace of fast very weak yellow massive cut
- 328-330 Shale; black, blocky, micromicaceous in part, slightly carbonaceous in part
- 330-333 Sandstone; light grey, quartz, very fine to medium grained, occasionally coarse grained, occasional pebbles, subangular to subrounded, moderate to poor sorting, silica cement, argillaceous matrix in part, fair intergranular porosity, trace of live oil staining, common weak yellow fluorescence, fast weak yellow massive cut
- 333-336 Shale; as above
- 336-342 Sandstone; light grey/brown, quartz, very fine grained, occasional medium grains, well sorted, silica cement, argillaceous matrix, carbonaceous matter, poor intergranular porosity, trace of weak yellow fluorescence, fast weak yellow massive cut
- 342-348 Shale; medium grey blocky, micromicaceous, silty and sandy
- 348-357 Sandstone; as above
- 357-360 Interbeds of sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of pyrite cement, argillaceous to very argillaceous matrix, grades to sandy shale in part, very poor effective porosity, trace of very weak orange fluorescence, very weak slow yellow massive cut and shale; medium grey subfissile, micromicaceous, silty and sandy in part, grades to shaly sandstone in part

- 360-374 Sandstone; as above with trace of live oil staining, common weak orange fluorescence, slow weak yellow massive cut with occasional thin bands of shale; as above
- 374-390 Shale; medium grey, subfissile, micromicaceous, silty and sandy, siliceous and bands of sandstone; as above commonly fining to bands of siltstone, very slight traces of orange fluorescence, slow very weak yellow massive cut
- 390-395 Missed sample
- 395-408 Interbeds of Shale; medium grey, blocky to subfissile, micromicaceous, siliceous, silty and sandy, grades to shaly sandstone in part; and sandstone; medium grey, quartz, silt to fine grained, subangular, well sorted, silica cement, argillaceous to very argillaceous matrix, very poor effective intergranular porosity, common siltstone
- 408-413 Interbeds of shale; as above; and sandstone; as above; and siltstone; medium grey, quartz, silt, subangular, well sorted silica cement, argillaceous to very argillaceous matrix, very poor porosity
- 413-416 Shale; medium grey, blocky to subfissile, micromicaceous, siliceous silty and sandy in part; with minor bands of sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, argillaceous to very argillaceous matrix, very poor effective intergranular porosity; and siltstone; as above

- 416-424 Shale; medium grey, blocky to subfissile, micromicaceous, siliceous silty and sandy in part, becoming slightly carbonaceous interbedded with sandstone; as above with traces of very weak orange fluorescence and a trace of a very weak slow massive yellow cut and siltstone; as above with very slight shows as above
- 424-436 Shale; as above interbedded with sandstone; light to medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, argillaceous matrix, very poor effective intergranular porosity, very slight shows (fluorescence and cut), trace of siltstone
- 436-442 Shale; medium grey, blocky to subfissile, micromicaceous, very silty in part, trace of carbonaceous matter with a thin band of sandstone; as above with a very argillaceous matrix and a thin band of limestone; micritic-skeletal, white to dark brown, dolomitic in part, argillaceous in part, slightly bituminous in part, calcite cement, (abundant ostracods in a micrite matrix) trace of belemnites
- 442-447 Sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of pyrite cement, argillaceous matrix, poor effective intergranular porosity, grades to siltstone in part, minor shale bands
- 447-448 Sandstone; white to light grey, silt to very fine grained, quartz, subangular, well sorted, very abundant calcite cement, very poor intergranular porosity, grades to sandy micritic limestone

- 448-452 Sandstone; light, grey, quartz, silt to very fine grained, subangular, well sorted, abundant calcite cement, trace of pyrite cement, slightly argillaceous matrix, poor effective intergranular porosity, minor weak orange fluorescence, fast yellow massive cut
- 452-462 Sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, trace of calcite cement, silica cement, slightly argillaceous to argillaceous matrix, poor effective intergranular porosity, no shows
- 462-472 Interbedded shale; medium grey, blocky to subfissile, micromicaceous, siliceous, silty and sandy in part; and sandstone; as above; and siltstone; medium grey, quartz, silt, subangular, well sorted, silica cement, argillaceous matrix, very poor effective intergranular porosity
- 472-491 Shale; medium grey, blocky to subfissile, micromicaceous, silty and sandy in part, occasional carbonaceous flecks; with occasional bands and beds of sandstone; light to medium grey, quartz, silt to fine grained, subangular, well sorted, silica cement, minor calcite cement, trace of pyrite cement, argillaceous matrix in part, poor effective intergranular porosity, and minor bands of siltstone; medium grey, quartz, silt, subangular, well sorted, silica cement, trace of calcite cement, argillaceous matrix, very poor effective intergranular porosity
- 491-496 Shale; medium grey, occasionally dark grey, blocky to subfissile, micromicaceous, silty and sandy in part, occasional carbonaceous flecks

496-511 Sandstone; light to medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, argillaceous matrix in part, poor effective intergranular porosity, trace of very weak to weak orange fluorescence, very weak to weak slow yellow massive cut, rare thin shale bands

511-520 Sandstone; light to medium grey, quartz, silt to fine grained, subangular, well sorted, silica cement, trace of calcite cement, argillaceous matrix, poor effective intergranular porosity, trace of weak orange fluorescence, weak slow yellow massive cut

520-526 Sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, argillaceous to very argillaceous matrix, very poor effective intergranular porosity, no shows, rare shale bands

526-532 Shale; medium to dark grey, blocky, micromicaceous, siliceous, slightly silty and sandy in part, minor amounts of sandstone and siltstone

<u>TOPS</u>	Basal Cretaceous Sand	496	(-335.7)
	Imperial	526	(-365.7)

532-544 Shale; medium to dark grey, blocky, micromicaceous, siliceous, silty and sandy in part

544-545 Sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, abundant silica cement, trace of calcite cement, argillaceous matrix, poor effective intergranular porosity

- 545-557 Interbeds of shale; as above and sandstone; light to medium grey, quartz, silt to fine grained, subangular, well sorted, calcite cement, silica cement trace of pyrite cement, argillaceous matrix, poor effective intergranular porosity, trace of ostracods
- 557-561 Interbeds of shale; medium to dark grey, blocky, slightly carbonaceous, silty in part and, sandstone; medium grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, argillaceous matrix, poor effective intergranular porosity
- 561-570 Shale; as above
- 570-575 Missed sample
- 575-585 Shale; medium to dark grey, blocky, slightly carbonaceous, silty in part
- 585-586 Sandstone; medium to light grey, quartz, silt to very fine grained, subangular, well sorted, silica cement, trace of calcite cement, argillaceous matrix, very poor porosity, grading to siltstone; medium grey, quartz, silt, silica cement, trace of calcite cement, argillaceous matrix, very poor porosity
- 586-602 Shale; medium to dark grey, blocky, micromicaceous, slightly calcareous in part, silty and sandy in part, minor pyrite inclusions
- 602-603 Shale; as above with occasional laminae and thin bands of sandstone; and siltstone; as above
- 613-635 Shale; dark grey, blocky, micromicaceous, silty and sandy in part, trace of pyrite inclusions, traces of sandstone and siltstone

- 635-653 Shale; medium to dark grey, blocky, subfissile in part, micromicaceous, silty slightly calcareous in part, occasional laminae of siltstone and sandstone
- 653-657 Shale; medium grey, blocky to subfissile, micromicaceous, slightly silty in part
- 657-677 Shale; medium grey, blocky, micromicaceous, silty and sandy in part, trace of dark grey shale
- 677-691 Shale; medium to dark grey, blocky micromicaceous, silty and sandy in part
- 691-720 Shale; medium to dark grey, blocky to subfissile, micromicaceous, slightly silty in part, trace of dark brown slightly sideritic shale, occasional siltstone laminae

CANOL FORMATION (-599.17)

- 720-735.5 Shale; dark grey/brown to black, blocky, slightly bituminous at top, bituminous at base, trace disseminated pyrite inclusions, petroliferous odor, low specific gravity (small fragments float on wash water) with occasional stringers of limestone; micritic detrital, cream to dark brown, very fine granular, micritic matrix, occasional quartz grains, argillaceous to very argillaceous, tight to very poor porosity, trace of pyrite inclusions

KEE SCARP FORMATION (-575.17)

- 735.5-737.5 Limestone; micritic-detrital, white to tan, micritic to chalky (chalky possible due to bit damage-crushing), slightly argillaceous in part, pyrite inclusions, poor earthy porosity, strong petroliferous odor on heating, common bright yellow fluorescence, slow weak yellow massive cut
- 757-763 Limestone; skeletal micritic, white to medium brown, non identifiable skeletal material with minor calcilutite to micrite infill of voids, tight - very poor (1-2%) pinpoint porosity, trace of live oil staining, trace of golden yellow fluorescence, slow weak yellow massive cut
- 763-764 Limestone; detrital, medium brown, calcilutite to very fine grained, soft, leached?, rotten appearance, poor effective earthy porosity, trace of live oil staining, trace of golden yellow fluorescence, slow weak yellow massive cut
- 764-785 Limestone; skeletal-micritic, white to tan, micritic to very fine granular, calcite cement, tight trace of dead oil staining, very slight trace of live oil staining, fluorescence and cut
- 785-795 Limestone; skeletal-micritic, white to light brown, unidentifiable skeletal matter with minor micrite to calcilutite infill of voids, common calcite cement, slightly argillaceous in part, tight to very poor (2%) pinpoint porosity, trace of dead oil staining, trace of live oil staining and very weak fluorescence and cut

- 795-815 Limestone; skeletal-micritic, white to cream, skeletal matter with very minor infill of voids with micrite, calcite cement, tight, no shows
- 815-830 Limestone; skeletal-micritic, white to light brown, skeletal matter with very minor micrite infill of voids, calcite cement, tight, trace of dead oil staining
- 830-835 Limestone; skeletal micritic, white to medium brown, skeletal matter with abundant micrite infill of voids, calcite cement, slightly argillaceous in part, tight-trace porosity, trace of dead oil staining
- 735-850 Limestone; as above, commonly bitumen engrained, occassional shale laminations, dead oil stained
- 860-870 Limestone; micritic-skeletal, white to light grey/brown, skeletal, fragments in a micrite matrix, abundant clear calcite cement, slightly argillaceous in part, tight, traces of bituminous laminae and black bituminous shale laminae
- 870-873 Limestone; as above with increasing amounts of bituminous laminae and black bituminous shale bands

HARE INDIAN RIVER FORMATION 879 m

- 879-885 Interbeds of limestone; micritic-skeletal, white to medium grey/brown, minor skeletal fragments in a micrite matrix, abundant calcite cement, slightly argillaceous to argillaceous, tight; and shale; medium to dark grey, blocky, micro-micaceous, common finely disseminated pyrite, occassional pyrite blebs, slightly calcareous

- 885-898 Interbeds of Shale; as above and limestone; detrital-micritic, white to light brown, chalky to detrital fragments in a minor micritic matrix, calcite cement, slightly argillaceous, trace of disseminated pyrite, very poor porosity, traces of ostracods and crinoids
- 898-906 Shale; dark grey/brown, blocky to sub-fissile, micromicaceous, trace of disseminated pyrite, calcareous, slightly bituminous, soft, traces of crinoids and ostracods
- 906-910 Shale; medium to dark grey, grey/brown, blocky, slightly silty, abundantly micromicaceous, calcareous, common disseminated pyrite with occasional thin stringers of limestone; micritic-detrital, white to tan, minor very fine grained detrital fragments and skeletal fragments in a micritic matrix, calcite cement, very poor porosity, trace of dead oil staining (bitumen), trace of very slight cut fluorescence, trace of crinoids
- 916-918 Well took slight kick. Oil and gas in mud, gas detector peak of 2000/15 units, C₁, C₂, C₃, C₄, NC₁, trace of euhedral calcite crystals in limestone; (possible vuggy porosity), show also possibly from fracture porosity in shale, or show from uphole due to decrease in mud density from 1130-1100 kg/m³
- 920-940 Shale; medium grey, blocky to sub-fissile, abundantly micromicaceous, silty in part, disseminated pyrite, slightly calcareous
- 940-955 Shale; medium grey, blocky to sub-fissile, very micromicaceous in part, slightly silty in part, trace of disseminated pyrite, slightly calcareous
- 955-975 Shale; medium grey, blocky to sub-fissile, micromicaceous, trace of disseminated pyrite, slightly calcareous

- 975-987 Shale; medium to dark grey, blocky to sub-fissile, micromicaceous, trace of pyrite, slightly calcareous, slightly silty in part
- 987-1012 Shale; medium to dark grey, blocky to sub-fissile, micromicaceous, slightly calcareous, trace of siltstone, occasional trace of limestone
- 1012-1015 Shale; as above with minor dark grey bituminous shale
- 1015-1040 Shale; dark brown to black, blocky, micromicaceous, bituminous, slightly calcareous, with minor amounts of grey shale as above decreasing towards base
- 1040-1043 Shale; dark brown to black, blocky, micromicaceous, bituminous, fractured, veined with calcite and micritic limestone, occasional chalky limestone flecks

HUME FORMATION 1043 m

- 1043-1056 Limestone; light grey to medium brown micritic to very fine granular, argillaceous, chalky in part, calcite cement, bituminous in part, slightly silty in part, tight to very poor porosity with minor black shale: as above
- 1056-1060 Limestone; light to medium grey brown, micritic to chalky, occasionally very fine grained, calcite cement, argillaceous in part, bituminous in part, tight to very poor porosity
- 1060-1080 Limestone; light to medium grey/brown, occasionally dark brown, micritic to chalky, occasionally very fine granular, calcite cement, argillaceous in part, bituminous in part, tight to very poor porosity

CORE DESCRIPTION

Coring Times: 11/20/16/22/13, 15/12/15/15/13, 12/10/9/9/10, 8/8/10/9/10, 8/9/8/8/8, 7/10/9/8/7, 8/7/9/7/8, 11/10/9/6/8, 7/7/9/9/9

- 739.0-739.6 Limestone; detrital-skeletal fragments in a calcilutite to very fine grained calcarenite matrix, medium to dark brown, minor calcite cement, slightly argillaceous, poor intergranular and pinpoint porosity (3-5%) live oil saturated matrix, abundant yellow-gold fluorescence, slow weak yellow streaming cut, abundant skeletal remains, amphipora, idiosstromata, stachyodes, minor brachopoda
- 739.6-740.2 Limestone; skeletal, white, large bulbous strom, tight, no shows, occasional patches of amphiporoid limestone as above
- 740.2-741.5 Limestone; detrital-skeletal, white skeletal fragments in a dark brown calcilutite to very fine grained calcarenite matrix, matrix has 3-5% intergranular and pinpoint porosity, liver oil saturated, abundant yellow-gold fluorescence, show weak yellow streaming cut oil and gas bleeding throughout, common amphipora, idiosstromata and stachyodes (cylindrical stroms)
- 741.5-741.95 Limestone; detrital, dark brown, calcilatite to very fine grained calcarenite, no identifiable skeletal remains, argillaceous and poor (3-5%) intergranular and pinpoint porosity, trace of hairline fracture porosity, live oil saturated oil and gas bleeding, abundant yellow-gold fluorescence, slow weak yellow streaming cut

- 741.95-742.15 Limestone; same as 739.0-739.6, trace of stylolites, trace of bulbous stroms (2.5 cm diameter), live oil saturated, bleeding oil, abundant yellow gold fluorescence, slow weak yellow streaming cut
- 742.15-748.0 Limestone; detrital, dark brown, calcilutite, to very fine granular calcarenite, argillaceous, occasional bands and pockets with calcite cement poor (3-5%) intergranular and pinpoint porosity, hairline vertical and horizontal fracture porosity, abundant yellow-gold fluorescence, live oil saturated, slow streaming weak yellow cut oil and gas bleeding, scattered amphipora, idiostromata, stachyodes and bulbous stromatoporoids, occasional strom fragments, occasional stylolites


"TIGHT"
PETRO CANADA INC.
REPORT ON NEW COMPLETION
OF
PCI ET AL HOOSIER RIDGE N-22
MARCH 12 - APRIL 6, 1984

Distribution List

Petro Canada Inc.
FSJ Well File
Calgary Well File
E. Wichert - Calgary

Prepared by: Clem Dedora

Approved by:


R. I. Lien, P. Eng.,
District Manager

84/04/12




TABLE OF CONTENTS

INTRODUCTION + DISCUSSION
WELL DATA SUMMARY
BOTTOM HOLE EQUIPMENT
PERFORATING DATA
WIRELINE DATA
STIMULATION REPORT
PIPE TALLY
WELLHEAD DIAGRAM
DAILY OPERATIONS

INTRODUCTION

This report contains the details of the completion of PCI et al Hoosier Ridge N-22 from March 13th to April 6th, 1984.

The Hoosier N-22 well was drilled to 1095m KB as an exploration well to exploit the Keescarp formation. A string of 177.8mm casing was run and cemented to 1094 m KB. Ten intervals were perforated as indicated in discussion.

DISCUSSION

Roll'n Well Servicing, single service rig was moved in and rigged up. The tubing spool and BOP's were installed. Pressure tested casing seals to 17 mPa. Held ok. 73mm EUE tubing was run with casing scraper to PBTD at 971m KB to ensure clean casing over perforating interval. Computalog ran a cement bond log from 950-700m KB with a pressure pass at 5 mPa. Approximate cement top at 311m KB. Pressure test BOP's to 21 mPa, held ok. Perforated intervals 850.5-854, 819.5-822, 813-815, 808-810, 800.5-805, 784-788, 774.5-781 and 763-767m KB with 101mm HSC casing gun at 13 JSPM. Ran in 177mm Baker Model "C" bridge plug and Baker 410 packer. Set bridge plug at 857m KB and 410 packer at 849m KB. Acidize interval No. 10, 850.5-854m KB with 6.5m³ of 15% HCL and additives. Acid away at approximately 7 mPa and .5m³/min. Swabbed back load water and acid also 12m³ of new formation water, with Ph of 6.4 and salinity of 28,600 to 23,100 PPM salt. Fluid level at 400m. Squeeze back swabbed fluids. Lay down packer and bridge plug. Set 177mm drillable bridge plug at 848.5m KB and dump bale 5m of cement above. Re-ran 410 packer and Model "C" bridge plug. Set bridge plug at 825m KB and packer at 823m KB. Acidize interval 819.5-822m KB with 4.7m³ of 15% HCL + additives. Squeeze at .5m³/min and 6 mPa. Release packer and raise bridge plug to 818.5m KB. Set packer at 812m KB. Acidize interval 813-815m KB with 3.9m³ of 15% HCL acid at .16m³/min and 3 mPa. Ave. rate was .3m³/min and 3 mPa. Pressure dropped to "0" mPa. Raise bridge plug to 824m KB. Raise and set packer through perf. interval, found communication between interval No. 2 to No. 6th interval. Swabbed back acid and load water 37.5m³ also 123.87m³ of fresh water. Trip out packer and bridge plug. Set Baker model "K" cement retainer at 797m KB. Ran in stinger on tubing. Squeeze 77 saks of Class "G" cement and additives at .2m³/min and 1 mPa. Trip out stinger. Ran in with 152mm bit and casing scraper. Drill out cement from 782.9 to 797m KB. Hoist drilling equipment. Ran open ended tubing to 796m KB. Braidenhead 50 saks of Class "G" cement + additives. Squeezed cement with no pressure. Trip out tubing. Ran in with bit and scraper. Tag cement at 782.32m KB. Hoist drilling equipment. Ran in open end tubing to 781m KB. Braidenhead squeeze 100 saks of Class "G" cement + additives. Well went on vacuum. Hoist tubing. Ran bit and scraper again. Tag cement at 782.32m KB. Trip out drilling equipment. Ran open ended tubing to 770m KB. Swabbed fluid level down from 100 to 400m. Braidenhead squeeze 100 saks of Class "G" cement + additives. Hoist tubing. Ran in with bit. Tag cement at 779m KB. Hoist tubing and bit. Reran open ended tubing. Braidenhead squeeze plug No. 5 100 saks of Class "G" plus additives. Well on small vacuum. Pull 17 jts. of tubing. Swab fluid level down from 150m to 320m KB. Trip out remaining tubing. Ran in with bit and scraper. Tag cement at 779m KB. Hoist drilling equipment. Set Baker Model "K" cement retainer at 771m KB. Run tubing and stinger into retainer. Squeeze 200 saks of Class "G" cement + additives. Pressure increased to 1 mPa on last .8m³ of cement. Hoist stinger. Ran in with bit and scraper. Drill out cement from 764 to 770m KB. Trip out drilling equipment. Re-perforate 8th interval 763-767m KB. Ran in with Baker 410 packer. Set with bottom of tailpipe at

DISCUSSION CON'T.....

763m KB. Squeeze 7.5m³ of 15% HCL acid into formation at .1m³/min. Well went on vacuum. Swabbed back load acid and water also 52.7m³ of fresh water. Hoist tubing and packer. Set Model "K" cement retainer at 760m KB. Ran in tubing with stringer. Squeezed 250 sacks of Class "G" cement in stages. Pressure increased to 3.5 mPa on last stage. Backwash cement and hoist stinger. Ran in with bit and scraper. Drilled out retainer at 760m KB and cement to retainer at 771m KB. Drill out retainer and cement to retainer at 797m KB. Drill on retainer. Drop free to 811m KB. Drill out retainer and drop free. Lower bit to 843.5m KB. Pressure test casing to 4 mPa. Drop to 3.3 mPa in 15 min. Made trip with casing scraper to 843.5m KB. Ran cement bond log from 943-675m KB, with pressure pass at 5 mPa. Ran 101mm HSC casing gun. Perforate 819-819.3m KB (4 shots). Ran in 410 packer on tubing. Set packer at 816.5m KB. Est. feedrate at .09m³/min. and 5 mPa. Ran tracer log pumping water at .1m³/min. Radio active material through perfs at 818m down to storage area 825-835m KB, and out into formation. Ran temp. log, found fluid also flowing to storage area (825-835). Hoist tubing and packer. Ran 101mm HSC casing gun. Perforate 795-795.3m KB. (4 shots). Re-ran tubing and 410 packer. Set packer at 798m KB. Pressure up annulus to 3.6 mPa. Slow leak off to 2.9 mPa in 30 mins. Hoist tubing and packer. Set Model "S" drillable bridge plug at 761m KB. Dump bale 5m of cement above. Perforate 9th interval 743-748m KB with 101mm HSC casing gun at 13 SPM. Ran in with tubing and 410 packer, squeeze 2.5m³ of 15% HCL and additive into 9th interval at .1m³/min and 2 mPa. Swab well and recover acid and load water. Also 23.4m³ of new formation water. Oil cut varied from 2% to a trace, water was yellow colored, and salinity diminished to "0" PPM, PH = 6.8. Hoist tubing and 410 packer. Set Model "S" bridge plug at 741m KB. Ran in 101mm HSC casing gun, perf. 10th interval 735-740m KB (13 SPM). Ran 410 packer on tubing. Set packer at 722m KB. Acidize with 9.3m³ of 15% HCL + additives in stages from .16 to .23m³/min. at 3 mPa. Swabbed back 11.8m³ of load acid and water, also 14.7m³ of clear water (fresh). Hoist tubing and packer. Ran 152mm mill on tubing. Drill out bridge plug at 741m KB. Hoist tubing and mill. Ran 410 packer and tubing. Set packer at 741m KB. Pump down tubing. Got circulation up annulus at .4m³/min. Reset packer at 753m KB. Pressure to 10 mPa on tubing. Held ok. Pump down annulus at .4m³/min. Trip out packer. Ran in with tailpipe assembly on tubing string. Land in tubing hanger. Pump diesel into tubing, annulus and surface casing. Remove BOP's. Install wellhead back pressure valve in dognut. Bullplug chain and lock wellhead. Rig out rig and equipment.

CONCLUSION

The Hoosier Ridge N-22 well is suspended due to warm weather and ice road conditions. This well will be abandoned as soon as possible in the next drilling season.

WELL DATA SUMMARY

LOCATION: PCI et al Hoosier N-22

DATE: 84/04/05

RT: 160.33m CT: 154.13m KB-CT: 4.10m

KB-TOT: 3.57m TD: 1100m PBD: 756m KB

SURFACE CASING: 244mm 59.5 kg/m, S00-95, LT + C landed at 357m KB.

PRODUCTION CASING: 177.8mm, 43.2 kg/m, S00-95, LT + C landed at 1100m KB

LINER: _____

PRODUCTION PACKERS: _____

NIPPLES: _____

PERFORATIONS: (1) 850.5 - 854m, 13 SPM (2) 819.5 - 822m, 13 SPM

(3) 813 - 815m, 13 SPM (4) 808-810m, 13 SPM

(5) 800.5 - 805m, 13 SPM (6) 784 - 788m, 13 SPM

(7) 774.5 - 781m, 13 SPM (8) 763 - 767m shot twice with 13 SPM.


(9) 743 - 748m, 13 SPM (10) 735 - 740m, 13 SPM

PBTD at 756m KB.

Perforations No. 9 and 10 are open.

Well suspended with tubing in hole 84/04/05.

Work Supervised by J. Quick



PETRO-CANADA PERFORATING DATA

DATE


84-03-14

Well Name PCI et al Hoosier Location N-22
Reason for Perforating Production
Formation Perforated Keescarp
Description of Casing (Perforated Interval) Size 177.8mm Weight 43.2 k/m Grade S00-95 LT
R. B. to Casing Flange _____ R. B. to Top Tubing Spool _____
Service Company Computalog Gearhart Ltd

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C., 23 gram
O. D. of Tool 101.6mm No. of Runs _____
Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

GUN#	PERFORATED LOG DEPTH	DENSITY OF SHOTS (SPM)	TOTAL NO. OF SHOTS
One	850.5m to 854m	13/m	46
Two	819.5m to 822m	13/m	33
Three	813m to 815m	13/m	27



RECORD OF MEASUREMENTS

What Log Was Used For Correlation GR Neutron CCI DATE 84-03-14
Remarks _____

LOG PRESENTATION:


- Run pass across perf interval with collar locator showing 7 collars if possible. Also use tension device to show pick up off bottom where applicable.
- When preparing to shoot, log 3 collars below perf interval. Stop and shoot gun. At that point shift pen recording collars and log 3 collars above the perforated interval. This method will allow for exact point where gun was fired to be determined from log.

NOTE: Mark with asterisk (*) collar used for positioning

MARKS

WORK SUPERVISED BY

J. Quick



PETRO-CANADA

PERFORATING DATA

DATE


84-03-15

Well Name PRT at al Hoosier Location N-22
 Reason for Perforating Production
 Formation Perforated Keescarp
 Description of Casing (Perforated Interval) Size 177.8mm Weight 43.2 kg/m Grade S00-95 LT
 K. B. to Casing Flange _____ K. B. to Top Tubing Spool _____
 Service Company Computalog Gearhart Ltd.

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C. 23 gram
 O. D. of Tool 101.6mm No. of Runs 3
 Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

GUN#	PERFORATED LOG DEPTH	DENSITY OF SHOTS (SPM)	TOTAL NO. OF SHOTS
Four	808m to 810m	13/m	27
Five	800.5m to 805m	13/m	59
Six	784m to 788m	13/m	53



RECORD OF MEASUREMENTS

What Log Was Used For Correlation GR Neutron CCL DATE 84/03/14
 Remarks _____

LOG PRESENTATION:

- Run pass across perf interval with collar locator showing 7 collars if possible. Also use tension device to show pick up off bottom where applicable.
- When preparing to shoot, log 3 collars below perf interval. Stop and shoot gun. At that point shift pen recording collars and log 3 collars above the perforated interval. This method will allow for exact point where gun was fired to be determined from log.

Mark with asterisk (*) Collar used for positioning.

WORK SUPERVISED BY

J. Quick



PETRO-CANADA

PERFORATING DATA

Date


84/03/15

Well Name PCI et al Hoosier Location N-22
 Reason for Perforating Production
 Formation Perforated Keescarp
 Description of Casing (Perforated Interval) Size 177.8mm Weight 43.2 kg/m Grade S00-95 LT
 K. B. to Casing Flange 4.10m K. B. to Top Tubing Spool 3.57m
 Service Company Computalog Gearhart

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C. 23 gram
 O. D. of Tool 101.6mm No. of Runs 2
 Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

GUN#	PERFORATED LOG DEPTH	DENSITY OF SHOTS (SPM)	TOTAL NO. OF SHOTS
Seven	774.5m to 781m	13/m	85
Eight	763m to 767m	13/m	53



RECORD OF MEASUREMENTS

What Log Was Used For Correlation GR Neutron CCL DATE 84/03/14
 Remarks _____

LOG PRESENTATION:

- Run pass across perf interval with collar locator showing 7 collars if possible. Also use tension device to show pick up off bottom where applicable.
- When preparing to shoot, log 3 collars below perf interval. Stop and shoot gun. At that point shift pen recording collars and log 3 collars above the perforated interval. This method will allow for exact point where gun was fired to be determined from log.

Mark with asterisk (*) collar used for positioning.

WORK SUPERVISED BY



PERFORATING DATA

DATE

84/03/24

Well Name PCI et al Hoosier Location N-22
Reason for Perforating Production
Formation Perforated Keescarp
Description of Casing (Perforated Interval) Size 177mm Weight 43.2 kg/m Grade S00-95
K. B. to Casing Flange 410m K. B. to Top Tubing Spool 3.57m
Service Company Computalog

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C. 23 Gram
O. D. of Tool 101.6mm No. of Runs 1
Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

HYDRAULIC

Setting depth of tool determined by _____
O. D. of Tool _____ No. Jets in Tool _____ Size of Jets _____
Type of Fluid used for Jetting _____ Conc. and Size of Sand _____
Time of Jetting for each interval _____ Pump Rate _____
Surface Pumping Pressure _____

INTERVAL LOG DEPTH
Reperforate
No. 8

PERFORATED LOG DEPTH
763 to 767m

DENSITY OF SHOTS (SPM)
13 SPM

TOTAL NO. OF SHOTS
53

RECORD OF MEASUREMENTS

How was perforating depth related to pay zone depth? Corrolated to GR Neutron CCL log on 84-03-14

DEPTH OF COLLAR BELOW K. B.

PIPE TALLY	COLLAR LOCATOR	PERF COLLAR LOCATOR

ODOMETER ZEROED ON BOTTOM SHOT

RUN NO.	DIST. COLLAR LOCATOR TO LOWEST SHOT	LOWEST SHOT AT
<u>One</u>	<u>1</u>	

NOTE: Blank with asterisk (*) collar used for positioning.

REMARKS

WORK SUPERVISED BY

J. Quick



PERFORATING DATA

DATE

84/03/31

Well Name PCI et al Hoosier Location N-22
Reason for Perforating Production
Formation Perforated Keescarp
Description of Casing (Perforated Interval) Size 177.8mm Weight 43.2 kg/m Grade S00-95 LT
K. B. to Casing Flange _____ K. B. to Top Tubing Spool _____
Service Company Computalog Gearhart

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C. 23 gram
O. D. of Tool 101.6mm No. of Runs one
Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

HYDRAULIC

Setting depth of tool determined by _____
O. D. of Tool _____ No. Jets in Tool _____ Size of Jets _____
Type of Fluid used for Jetting _____ Conc. and Size of Sand _____
Time of Jetting for each interval _____ Pump Rate _____
Surface Pumping Pressure _____

INTERVAL LOG DEPTH	PERFORATED LOG DEPTH	DENSITY OF SHOTS (SPM)	TOTAL NO. OF SHOTS
<u>Nine</u>	<u>743m to 748m</u>	<u>13/m</u>	<u>65</u>
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

RECORD OF MEASUREMENTS

How was perforating depth related to pay zone depth? Correlated to GR Neutron CCI
Logged on 84/03/14.

DEPTH OF COLLAR BELOW K. B.

PIPE TALLY	COLLAR LOCATOR	PERF. COLLAR LOCATOR
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

ODOMETER ZEROED ON BOTTOM SHOT

RUN NO	DIST COLLAR LOCATOR TO LOWEST SHOT	LOWEST SHOT AT
<u>One</u>	<u>5.8m</u>	<u>748m</u>
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

NOTE: Mark with asterisk (*) collar used for positioning

REMARKS

WORK SUPERVISED BY

J. Quick



PERFORATING DATA

DATE
84/04/04

Well Name PCI et al Hoosier Location N-22
Reason for Perforating Production
Formation Perforated Keescarp
Description of Casing (Perforated Interval) Size 177.8 Weight 43.2 k/m Grade S00-95 LT
K. B. to Casing Flange _____ K. B. to Top Tubing Spool _____
Service Company Computalog Gearhart

WIRE LINE

Type of Gun and Size of Perforations 101.6mm R.H.S.C. 23 gram
O. D. of Tool 101.6mm No. of Runs One
Height Fluid in Well Full Type of Fluid Fresh Water B. H. Temp. _____

HYDRAULIC

Setting depth of tool determined by _____
O. D. of Tool _____ No. Jets in Tool _____ Size of Jets _____
Type of Fluid used for Jetting _____ Conc. and Size of Sand _____
Time of Jetting for each interval _____ Pump Rate _____
Surface Pumping Pressure _____

INTERVAL LOG DEPTH	PERFORATED LOG DEPTH	DENSITY OF SHOTS (SPM)	TOTAL NO. OF SHOTS
Ten	735m to 740m	13/m	66
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

RECORD OF MEASUREMENTS

How was perforating depth related to pay zone depth? Corrolated to GR Neutron CCL, logged on
84-03-14.

DEPTH OF COLLAR BELOW K. B.

PIPE TALLY	COLLAR LOCATOR	PERF. COLLAR LOCATOR
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

ODOMETER ZEROED ON BOTTOM SHOT

RUN NO.	DIST. COLLAR LOCATOR TO LOWEST SHOT	LOWEST SHOT AT
One	5.8m	740m
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

NOTE: Mark with asterisk (*) corner used for positioning

REMARKS

WORK SUPERVISED BY

J. Quick

WIRELINE DATALOCATION: PCI et al Hoosier N-22 DATE: 84/04/05PACKERS:

TYPE _____ SIZE _____

SET AT _____ KB TENSION _____ dwn. COMPRESSION _____ dwn.

REMARKS: _____

TYPE _____ SIZE _____

SET AT _____ KB TENSION _____ dwn. COMPRESSION _____ dwn.

REMARKS: _____

CEMENT RETAINERS:TYPE Baker Model K-1 SIZE 177.8mmSET AT 797m KBREMARKS: Drilled out retainer on 84/03/28.TYPE Baker Model K-1 SIZE 177.8mmSET AT 771m KBREMARKS: Set on 84/03/23. Drilled out 84/03/28.BRIDGE PLUGS:TYPE Baker Model "S" SIZE 177.8mmSET AT 848.5 KB CAPPED WITH 5 SAX.REMARKS: PBTD at 843.5m KB. Set on 84/03/16.TYPE Baker Model "S" SIZE 177.8mmSET AT 761m KB CAPPED WITH 5 SAX.REMARKS: PBTD - 756m KB. Set on 84/03/30.TYPE Baker Model "S" SIZE 177.8mmSET AT 741m KB CAPPED WITH nil SAX.REMARKS: Drilled out Model S bridge plug at 741m on 84/04/05.

WIRELINE DATA

LOCATION: _____ DATE: _____

PACKERS:

TYPE _____ SIZE _____

SET AT _____ KB TENSION _____ d.w. COMPRESSION _____

REMARKS: _____

TYPE _____ SIZE _____

SET AT _____ KB TENSION _____ d.w. COMPRESSION _____

REMARKS: _____

CEMENT RETAINERS:

TYPE Baker Model K-1 SIZE 177.8mm

SET AT 760m KB

REMARKS: Set on 84/03/25. Drilled out retainer on
84/03/26.

TYPE _____ SIZE _____

SET AT _____ KB

REMARKS: _____

BRIDGE PLUGS:

TYPE _____ SIZE _____

SET AT _____ KB CAPPED WITH _____ SAX.

REMARKS: _____

TYPE _____ SIZE _____

SET AT _____ KB CAPPED WITH _____ SAX.

REMARKS: _____

TYPE _____ SIZE _____

SET AT _____ KB CAPPED WITH _____ SAX.

REMARKS: _____



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/15
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	850.5-854m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	410-C	AT	844.38m
TUBING SIZE	73mm	DEPTH	844.38	CASING SIZE	177.8mm
TUBING CAPACITY	2.53			MAX. ALLOWABLE TREATING PRESSURE	25 mPa
CASING CAPACITY - BASE OF TUBING TO PERFS	0.11			ANNULUS CAPACITY	12.8
TYPE TREATMENT AND OBJECT Acidize for production.					
MATERIALS MIXED 6.5m ³ 15% HCL acid + 13L-A200 + 13L 1-F 75N + 33L - W35 (Quantity, Concentrations, Etc.)					
BACKWASHED	Nil	TO FORMATION	6.5m ³ 15% HCL		
PROGRAM	(Quantity)		(Quantity)		

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
					Rig up lines.
20:00					Pre-Job Meeting.
20:20		25	.2		Pressure test lines.
20:23			2.2		Spot acid in tubing.
20:30	3				Close unloader valve.
20:30		21			Start squeeze.
20:38		25			Pressure up on tubing.
20:40		20		0.4	Formation break down.
	0	17	3.0	0.5	
		10	6.7	0.5	
20:57		7	10.35	0.5	Start displacement.
21:04					Shut down, ISP 6.2 mPa.



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/17
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	819.5m - 822m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Baker 410	AT	817m
TUBING SIZE	73mm	DEPTH	817	CASING SIZE	177mm
TUBING CAPACITY	2.45	m ³		MAX. ALLOWABLE TREATING PRESSURE	14 mPa
CASING CAPACITY - BASE OF TUBING TO PERFS	0.05m ³	m ³		ANNULUS CAPACITY	-
TYPE TREATMENT AND OBJECT Acid squeeze.					
MATERIALS: MIXED 4.7m ³ 15% HCL, 10L A200, 10L F75N, 23L - W35. (Quantity, Concentrations, Etc.)					
BACKWASHED	Nil	TO FORMATION	4.7m ³		
(Quantity)		(Quantity)			
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
16:30					Pre-job Meeting
16:45			.2		Fill line with water.
16:46		25			Pressure test.
16:46	3	3	2.0		Start acid.
16:53					Close unloader.
16:55					Start acid squeeze.
16:56	0	13	0.2	0.5	Formation break down.
		6	0.8	0.5	After 3.0m ³ rate 0.5m ³ /m at 6 mPa.
17:00	4				Shut down.
17:01	4	4	1.7	0.2	Start pump.
17:07		5	3.2	0.2	Start displacement.
17:20					Shut down, finish displacement.
		4.2			Instant shut down pressure.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/17
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	813-815m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Baker 410	AT	811m
TUBING SIZE	73mm	DEPTH	811m	CASING SIZE	177mm
TUBING CAPACITY	2.43			MAX. ALLOWABLE TREATING PRESSURE	4 mPa
CASING CAPACITY - BASE OF TUBING TO PERFS	0.02			ANNULUS CAPACITY	-
TYPE TREATMENT AND OBJECT Acid squeeze					
MATERIALS: MIXED 3.7m ³ 15% HCL, 7L-A200, 7L - F75N, 19L - W35. (Quantity, Concentrations, Etc.)					
BACKWASHED	-	TO FORMATION	3.7m ³		
PROGRAM	(Quantity)		(Quantity)		

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
18:45					Pre-job meeting.
18:50			0.4		Fill lines with water.
18:59					Pre-test lines to 25 mPa.
19:01			2.0		Start acid.
19:04					Close unloader.
19:06		3	1.7	0.16	Start acid squeeze.
19:15		4		0.5	Increase rate.
19:16			3.5	0.2	Start displacement.
19:30					Shut down on vacuum.



ACID - CHEMICAL - SQUEEZE

WELL NAME	PCI et al Hoosier N-22	DATE	84/03/19
-----------	------------------------	------	----------

FORMATION TREATED _____ No. 2,3,4,5,6, and 7 were Open
SERVICE COMPANY Dowell INTERVAL 819.5-822m PERFS/OPEN HOLE Perfs
TUBING SIZE 73mm RETAINER Model K-1 AT 797m K.B.
TUBING CAPACITY 2.39 DEPTH 797 Casing size 177mm DEPTH 1100m
MAX. ALLOWABLE TREATING PRESSURE 3 mPa
Casing capacity - base of tubing to perfs _____ m³ ANNULUS CAPACITY _____ m³
TYPE TREATMENT AND OBJECT Cement behind casing. Perfs open 819.5 to 822m 813m-815m.
808-810m, 800.5-805m, 784-788m and 774.5-781m. Circ cement behind casing.
MATERIALS: MIXED 77 sacks O.W.G. + 0.5% D65.
(Quantity, Concentrations, Etc.)
BACKWASHED Nil TO FORMATION 77 sacks
(Quantity) (Quantity)
PROGRAM _____

TIME RECORD

[illegible]

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME	PCI et al Hoosier N-22	DATE	84/03/21
-----------	------------------------	------	----------

FORMATION TREATED	Keescarp	INTERVAL	774.5-781m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE		AT	
TUBING SIZE	7.3mm	DEPTH	796m	CASING SIZE	77mm
				DEPTH	1100m
TUBING CAPACITY	2.4	m ³		MAX. ALLOWABLE TREATING PRESSURE	
CASING CAPACITY - BASE OF TUBING TO PERFS		m ³		ANNULUS CAPACITY	
TYPE TREATMENT AND OBJECT Set cement plug over perfs.					
MATERIALS: MIXED 50 saks O.W.G., 2% CaC ₂ , 0.5% D65 (Quantity, Concentrations, Etc.)					
BACKWASHED	Nil	(Quantity)		TO FORMATION	(Quantity)
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
					Pre-job meeting.
23:00					Batch mix cement.
00:30			0.2		Pressure test lines 10 mPa
00:34		0	1.5	0.4	Start cement, spot over perfs.
00:37		0	2.1	0.4	Start displacement.
00:42					Stop displacement.
00:45					Fill casing with rig pump. Attempt to
					pressure up, no pressure. Shut down pump,
					hoist tubing.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME	PCI et al Hoosier N-22	DATE	84/03/21
-----------	------------------------	------	----------

FORMATION TREATED	Keescarp	INTERVAL	774.5-781m	PERF/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	-	AT	-
TUBING SIZE	73mm	DEPTH	782m	CASING SIZE	177mm
TUBING CAPACITY	2.35	m ³		MAX. ALLOWABLE TREATING PRESSURE	
CASING CAPACITY - BASE OF TUBING TO PERFS	-	m ³		ANNULUS CAPACITY	-
TYPE TREATMENT AND OBJECT					
Spot cement over perfs.					

MATERIALS MIXED	100 sacks O.W.G. + 3% CaCl ₂ + 0.5% D65.		
	Slurry 1893 kg/m Plug No. 3		
BACKWASHED	Nit	TO FORMATION	
PROGRAM			

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
15:30					Rig in lines.
15:35			0.2		
15:36					Pressure test lines 10 mPa.
					Batch mix cement.
16:34			2.8	0.4	Start cement.
16:40			1.0	0.4	Spot cement over perfs.
					Stop pump.
					Well on vacuum.
					Hoist tubing.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/22
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	774.5-781m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	-	AT	- K.B.
TUBING SIZE	73mm	DEPTH	781m	CASING SIZE	177mm
				DEPTH	1100m
TUBING CAPACITY	2.35	m ³		MAX. ALLOWABLE TREATING PRESSURE	-
CASING CAPACITY - BASE OF TUBING TO PERFS	-	m ³		ANNULUS CAPACITY	- m ³
TYPE TREATMENT AND OBJECT Spot cement over perfs.					
MATERIALS MIXED 100 sacks, 0.W.G. + 0.5% D65, + 3% CaCl ₂ .					
(Quantity, Concentrations, Etc.)					
Slurry 1893 kg/m.					
BACKWASHED	Nil	(Quantity)		TO FORMATION	(Quantity)
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
14:30					Pre-job meeting.
14:35					Batch mix cement.
15:12			0.2		Fill line w/ water.
15:13					Pressure test lines 10 mPa.
15:15			2.8		Pump cement.
15:22					Spot cement over perfs.
15:27					Stop pump, well on vacuum.
					Rig out lines
					Hoist tubing.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/23
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	774.5-779m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Nil	AT	- K.B.
TUBING SIZE	7.31mm	DEPTH	778m	CASING SIZE	177mm
TUBING CAPACITY	2.35	m ³		MAX. ALLOWABLE TREATING PRESSURE	
CASING CAPACITY - BASE OF TUBING TO PERFS	-	m ³		ANNULUS CAPACITY	- m ³
TYPE TREATMENT AND OBJECT Spot cement and squeeze into perfs.					
MATERIALS MIXED 100 saks O.W.G. + 0.5% D65 + 3% CaCl ₂ Slurry 1893 kg/m (Quantity, Concentrations, Etc.)					
BACKWASHED	Nil	(Quantity)	TO FORMATION	(Quantity)	
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
02:30					Batch mix cement.
03:00					Pre-job meeting.
03:08			0.2		Pressure test lines 10 mPa.
03:10			2.8		Start cement.
03:17			2.1		Spot cement over perfs.
03:21					Stop, rig out lines.
03:25					Well on vacuum.



ACID - CHEMICAL - SQUEEZE

WELL NAME	PCI et al Hoosier N-22	DATE	84/03/23
-----------	------------------------	------	----------

FORMATION TREATED	Keescarp	INTERVAL	774.5-779	PERF/OPEN HOLE	Perf
SERVICE COMPANY	Dowell	retainer	Model K-1	AT	771m
TUBING SIZE	73mm	DEPTH	771m	CASING SIZE	177mm
TUBING CAPACITY	2.31			MAX. ALLOWABLE TREATING PRESSURE	
CASING CAPACITY - BASE OF TUBING TO PERFS				ANNULUS CAPACITY	
TYPE TREATMENT AND OBJECT Cement squeeze off perfs.					
MATERIALS: MIXED 200 sacks 0.W.G. + 0.5% D65.					
Slurry 1893 kg/m.					
BACKWASHED Nil					
TO FORMATION 200 sacks.					
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
15:45		2.2	0.5	0.5	Est. feed rate.
16:30					Batch mix cement.
17:55					Pre-job meeting
17:58			.2		Pressure test lines 10 mPa
18:00		0	3.0	0.5	Start pumping cement.
18:06					Shut down stage No. 1.
		0	2.6	0.2	Stage cement over 5 stages at 15 mins. intervals.
19:21		0	1.0	0.2	Start displace with water.
19:26					Stop pumping.
19:44		1	0.8	0.2	Start pump.
19:46		1			Stop pump 1 mPa.
					Pull out of retainer.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/03/24
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	763m-767m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Baker 410	AT	752 17 K.B.
TUBING SIZE	73mm	DEPTH	763m	CASING SIZE	177mm DEPTH 1100
TUBING CAPACITY	2.3	m ³		MAX. ALLOWABLE TREATING PRESSURE	
CASING CAPACITY - BASE OF TUBING TO PERFS		m ³		ANNULUS CAPACITY	m ³
TYPE TREATMENT AND OBJECT	Acid wash and squeeze.				
MATERIALS: MIXED	7.5m ³ 15% HCL, 15-A200, 37.52 - W35, 15L-F 75N. (Quantity, Concentrations, Etc.)				
BACKWASHED	Nil	TO FORMATION	7.5m ³		
(Quantity)		(Quantity)			
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
17:00					Pre-job meeting
17:20			0.2		Fill lines
17:27					Pressure test lines to 25 mPa.
17:30			2.5		Spot acid over perfs for wash.
17:44		2/4	0.8		Stage for 5 min. intervals (9)
18:14					Wash complete.
18:15			1.3		Circ. acid back into tubing.
18:20					Pull up, set packer.
18:30					Pressure lines to 25 mPa.
		8	1.3	0.2	Squeeze acid wash to formation.
18:42					Shut down, mix acid.
18:49					Open unloader.
18:53		0	6.5	0.1	Start squeeze, acid well on vacuum
			2.5		Adjust rate w/ Hammer valve to 0.1m ³ /min.
					Shut down, rig out. Well on vacuum.

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier	DATE 84/03/31
--------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	743-748m KB	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Nil	AT	K.B.
TUBING SIZE	73mm	DEPTH	749	CASING SIZE	177.8
TUBING CAPACITY	2.25	m ³		MAX. ALLOWABLE TREATING PRESSURE	7000 kPa
CASING CAPACITY - BASE OF TUBING TO PERFS	Nil	m ³		ANNULUS CAPACITY	-
TYPE TREATMENT AND OBJECT					
Acid wash and squeeze.					
MATERIALS MIXED					
2500L 15% HCL, 5.0L - A-200, 5.0L F75-H, 13.0L W-35					
(Quantity, Concentrations, Etc.)					
BACKWASHED	Nil	TO FORMATION	2.5		
(Quantity)		(Quantity)			
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
14:15					Pre-job safety meeting.
14:23			0.2		Circ hole. PSI test lines to 15.0 mPa.
14:25	2.0	2.0			Start acid in tubing.
14:39			2.5		Acid at perfs.
15:59			1.5		Wash complete.
16:03	2.0	2.0	1.1	0.1	Squeeze to formation.
16:20	2.0	2.0	1.7		Change line to annulus.
					Squeeze wash acid to perfs.
16:35	2.0	2.0		0.1	Stop pump.
16:35	2.0	2.0			ISIP.
16:51	2.0	2.0			Release PSI.
17:45					PSI released, flow back 1.1m ³ .

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/04/02
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	743m to 748m	PERFS/OPEN HOLE	Perfs 13 SPM
SERVICE COMPANY	Dowell	PACKER TYPE	Baker 410	AT	K.B.
TUBING SIZE	73mm	DEPTH	743m	CASING SIZE	177mm
				DEPTH	1100
TUBING CAPACITY	2.25	m ³		MAX. ALLOWABLE TREATING PRESSURE	7000 kPa
CASING CAPACITY - BASE OF TUBING TO PERFS	-	m ³		ANNULUS CAPACITY	- m ³
TYPE TREATMENT AND OBJECT	Acid squeeze.				
MATERIALS: MIXED	10m ³ 15% HCL, 20L-A200, 20L-F75N, 120L-W-35 (Quantity, Concentrations, Etc.)				
BACKWASHED	Nil	(Quantity)	TO FORMATION	10m ³	(Quantity)
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
03:00					Pre-job meeting.
03:10					Press test lines to 13 mPa.
03:15			2.25	0.2	Start pump acid to fill tubing.
03:24		4	7.75	0.4	Squeeze acid into formation.
03:45		4	2.5	3.45	Displace acid.
03:52					Shut down ISP 4 mPa.
04:06					Hold pressure on tubing 10 min.
					Open to tank flow back 5.6m ³

SUPERVISOR

J. Quick



ACID - CHEMICAL - SQUEEZE

WELL NAME PCI et al Hoosier N-22	DATE 84/04/12
-------------------------------------	------------------

FORMATION TREATED	Keescarp	INTERVAL	735m to 740m	PERFS/OPEN HOLE	Perfs
SERVICE COMPANY	Dowell	PACKER TYPE	Baker 410	AT	K.B.
TUBING SIZE	73mm	DEPTH	740.5m	CASING SIZE	177mm
		DEPTH	1100m		
TUBING CAPACITY	2.2m ³	m ³		MAX. ALLOWABLE TREATING PRESSURE	4 mPa
CASING CAPACITY - BASE OF TUBING TO PERFS	-	m ³		ANNULUS CAPACITY	- m ³
TYPE TREATMENT AND OBJECT	Acid wash and squeeze.				
MATERIALS MIXED	9.3m ³ 15% HCL, 140L-W50, 19L-A200, 19L-F75				
	(Quantity, Concentrations, Etc.)				
BACKWASHED	Nil	TO FORMATION	9.3m ³		
	(Quantity)		(Quantity)		
PROGRAM					

TIME RECORD

TIME	PRESSURES		m ³ PUMPED	PUMP RATE m ³ / MIN	REMARKS
	CASING	TUBING			
					Pre-job Meeting.
09:30					Pressure test lines 15 mPa.
10:09			2.3		Spot acid over perfs.
10:11					Shut down stage 5 min.
		2	0.9		Pump .1m ³ every 5min. for 9 stages
					After stage No. 5 - back pressure drop from
					2 mPa to 1 mPa.
11:03			1.2		Circ acid back into tubing
11:12		2	8.3	0.16	Start acid squeeze
		3.6		0.23	2.1m ³ acid left in tubing
12:00		3.8	2.3	0.32	Start displace acid w/ water
12:06		3.9			Instant shut down pressure 3.8 mPa
12:25					Shut in 20 min. No bleed back.



PETRO-CANADA

CASING AND TUBING TALLY SHEET

WELL NAME	PCI et al Hoosier	LOCATION	N-22
TYPE OF STRING	Tubing	SIZE	73 mm

DATE (YR-MO-DAY)
84/04/05

NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	TOTAL / m
1	9.61	11	9.11	21	9.90	31	9.90	41	9.84	51	9.41	1 92.56
2	8.95	12	9.10	22	9.35	32	9.66	42	9.34	52	8.41	2 93.29
3	9.85	13	9.72	23	9.84	33	9.61	43	9.25	53	9.35	3 96.15
4	9.50	14	9.61	24	9.88	34	9.93	44	9.72	54	9.64	4 96.40
5	9.18	15	9.45	25	9.90	35	9.50	45	9.33	55	9.69	5 95.56
6	9.67	16	9.25	26	9.85	36	9.25	46	9.89	56	9.26	6 92.25
7	8.41	17	8.11	27	8.28	37	9.88	47	9.40	57	9.47	
8	9.32	18	9.96	28	9.85	38	9.45	48	9.45	58	8.08	
9	8.72	19	9.58	29	9.46	39	9.91	49	9.64	59	9.04	
10	9.35	20	9.40	30	9.84	40	9.30	50	9.70	60	9.90	
TOTAL	92.56		93.29		96.15		96.40		95.56		92.25	

NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	TOTAL / m
61	9.88	71	9.54	81	9.24	91	9.00	101	9.70	111	9.19	1 94.63
62	9.75	72	9.84	82	9.66	92	9.58	102	9.45	112		2 93.59
63	9.40	73	8.82	83	8.73	93	9.40	103	9.64	113		3
64	9.82	74	9.34	84	9.60	94	9.96	104	9.33	114		4
65	9.70	75	9.88	85	9.46	95	8.15	105	9.25	115		5
66	9.25	76	9.86	86	9.58	96	9.25	106	9.84	116		6
67	9.88	77	9.40	87	9.63	97	9.45	107	9.31	117		
68	7.76	78	9.21	88	9.82	98	9.61	108	8.28	118		
69	9.31	79	8.24	89	9.64	99	9.11	109	9.61	119		
70	9.88	80	9.46	90	9.67	100	8.42	110	8.83	120		
TOTAL	94.63		93.59									

NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	TOTAL / m
121		131		141		151		161		171		1
122		132		142		152		162		172		2
123		133		143		153		163		173		3
124		134		144		154		164		174		4
125		135		145		155		165		175		5
126		136		146		156		166		176		6
127		137		147		157		167		177		
128		138		148		158		168		178		
129		139		149		159		169		179		
130		140		150		160		170		180		
TOTAL												

NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	NO	LENGTH / m	TOTAL / m
181		191		201		211		221		231		1
182		192		202		212		222		232		2
183		193		203		213		223		233		3
184		194		204		214		224		234		4
185		195		205		215		225		235		5
186		196		206		216		226		236		6
187		197		207		217		227		237		
188		198		208		218		228		238		
189		199		209		219		229		239		
190		200		210		220		230		240		
TOTAL												

REMARKS


SIGNATURE OF COMPANY REPRESENTATIVE

J. Quick


All joints delivered to lease must be tallied.
Circle joints not run and left on rack.

DATE

84/04/05



1. McEvoy Casing bowl 254mm x 20,682 kPa
Bore 244mm w/ 2-50.8mm x 20,682 kPa
flanged outlets. R-53.
3. McEvoy tubing hanger spool 254mm x 152.4mm
x 20,682 kPa w/ 2-50.8mm studed outlets
R-53, R-45, R-24.
4. 152.4mm x 63.5mm 20,682 bonnet flange R-27,
R-45.
5. McEvoy 63.5mm x 20,682 kPa Master Valve.
6. McEvoy 63.5mm x 20,682 kPa Master Valve.
7. 63.5mm x 50.8mm x 20,682 kPa flow Tee w/
hammer on cap. 73mm EUE thread inside.
8. 50.8mm x 20,682 kPa McEvoy Wing Valve.
9. 50.8mm x 20,682 kPa McEvoy Valve.
10. 50.8mm x 20,682 kPa flange w/ 50.8mm LP
Thread.
14. 50.8mm x 20,682 kPa blind flange.
16. 50.8mm x 20,682 kPa flange w/ 50.8mm
LP thread and standard casing vent.
18. 50.8mm x 20,682 kPa flange w/ 50.8mm LP
thread w/ 50.8 tape bull plug and needle
valve.




MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME PCI ET AL HOOSIER N-22		COMPANY NAME KEESCARP	JOB DESCRIPTION ☒ COMPLETE ☐ WORKING		REPORT DATE 84 03 13
ROLL'N NO. 53	WELL OPERATOR J. Quick	WELLHEAD NUMBER C. Dedora	DEWET COST S NO COSTS	CUMULATIVE COST	REPORT DATE 84 03 12

Rigging up rig and equipment.

OPERATIONS (MULTIPLE UNITS)

- 07:30 - Trucks arrived with equipment in Norman Wells.
- 07:30-11:45 - Fuel up and obtain permits from Esso to travel to lease. Unload propane tanks and Wireline unit in Norman Wells.
- 11:45-15:00 - Move rig and equipment to location.
- 15:00-18:00 - Unload trucks and spot equipment.
- 18:00-23:00 - Start light plant and boiler.
Shut in for nite at 23:00 hrs.




MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME		WELL NUMBER	WELL TYPE	WELL STATUS	WELL DATE	WELL TIME
PCI ET AL HOOSIER N-22		KEESCARP				
ROLL'N NO. 53	J. Quick	C. Dedora	\$ 9,340	\$ 93,260	84 03 14	84 03 13

Prepare to run bond log.

OPERATIONS (ACTIVITY DATE)


- 07:00-21:00 - Rig up rig. Cut off 177mm casing. Install tubing spool. Pressure test seals to 17 mPa. Held ok for 20 min. Install BOP's. Prepare to run tubing.
- 21:00-01:00 - Ran in 177mm casing scraper on 73mm EUE tubing. Measure and drift tubing. Found PBTD at 971m KB.
- 01:00-02:30 - Circ well and scrape casing.
- 02:30-03:00 - Steam pump lines.
- 03:00-07:00 - Trip out tubing. Lay down casing scraper.
- 07:00-08:00 - Rig up Computalog equipment.



MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME PCI ET AL HOOSIER N-22		LOCATION KEESCARP		DATE 84 03 15	
ROLL'N NO. 53	PER PERSONNEL J. Quick	ATTEND WORKER BY C. Dedora	DAILY COST \$11,435	CUMULATIVE COST \$104,695	PER PERSONNEL 84 03 14
PERFORMING 8th interval.					

ACTIVITY LOG (ACTIVITY UNIT)	
08:00-18:00	- Ran GR-CCL, CBL and VDL from 950-700m KB. Ran pressure pass at 5000 kPa. Found bond ok with poorer bond across 10th interval. Approx. cement top at 311m KB.
18:00-18:30	- Close blind rams. Pressure test casing and EOP's to 21 mPa. Held ok for 15 min.
18:30-22:30	- Perforated int. 850.5-854, 819.5-822 and 813-815m KB. Had problem with wireline unit.
22:30-01:30	- Exchange line truck.
01:30-06:00	- Perforated from 808-810, 800.5 - 805, 784-788 and 774.5-781 with 101 mm HS casing gun at 13 SPM.
06:00-08:00	- Had misrun. Repairing gun for last interval. Weather windy and cold.



MORNING REPORT —
PRODUCTION OPERATIONS


WELL NAME	LOCATION	OPERATOR	DATE	TIME	REPORT DATE
PCI ET AL HOOSIER N-22	KEESCARP	☒ COMPLETION ☐ WORKOVER	84	03	16
ROLL'N NO. 53	J. Quick	C. Dedora	\$25,250	\$130,945	84 03 15

REPORT DATE: 03/15/84

Swab back acid from 850.5-854 interval.

OPERATIONS (ACTIVITY DATE)


- 08:00-08:30 - Repair gun for 8th interval.
- 08:30-09:30 - Perforate 763-767m KB with 101mm HSC casing gun. Rig out logging truck.
- 09:30-11:30 - Ran in w/ 177mm Mod "C" bridge plug and Baker 410 packer. Stuck at 20m.
- 11:30-13:00 - Ran casing scraper. Work same at 20m and lay down scraper.
- 13:00-19:00 - Reran Model "C" bridge plug and 410 packer. Set bridge plug at 857m KB. Pressure test to 6 mPa. Reset packer at 849m KB.
- 19:00-21:00 - Dowell acidized int. No. 850.5 - 854 w/ 6500 L of 15% HCL and additives. Squeeze at .5m³/min. form broke at 24 mPa. Pressure dropped to 7 mPa. ISIP = 6.2 mPa in 10 min at 6 mPa.
- 21:00-21:30 - Rig out acid unit.
- 21:30-07:30 - Prepare to swab and wait for daylight. Lay down 10 jts. of tubing from derrick.
- 07:30-08:00 - Swab back, displace water.



MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME ET AL HOOSIER N-22		COMPANY KEESCARP		31 DAY COMPLIANCE ☒ COMPLETE FORM ☐ NON-COMPLIANT		REPORT NO. 5
ROLL'N NO. 53	WELL PERSONNEL A. Ewasik J. Quick	REPORT TAKEN BY C. Dedora	STOCK COST \$55,190	CUMULATIVE COST \$186,135	REPORT DATE 84 03 17	
ACTIVITY DATE AND TIME Running packer and bridge plug.						

UNCONFORMED (ACTIVITY DATE)	
08:00-17:00	- Swabbed well, pull 1 swab, well flowed 3.6m ³ of acid water. Pull 21 swabs. Recover 18.9m ³ of acid and new formation water. Recover 12m ³ of new formation water. Fluid level stable at 400m. PH = 6.4 and salinity = 26,800 to 23,100. Rig out swab equipment.
17:00-20:30	- Pump acid and form. water back into zone. Displace with 4m ³ fresh water.
20:30-22:30	- Repeat displacing water into formation.
22:30-01:00	- Release packer, pick up bridge plug. Hoist tubing. Lay down bridge plug and packer.
01:00-04:00	- Rig up Computalog. Ran 177mm drillable bridge plug. Set at 848.50m KB. Dump bale 5m. Cement plug above. PBTD = 843.5m KB. Rig out loggers.
04:00-05:00	- Repair power tongs.
05:00-08:00	- Pick up bridge plug and 410 packer. Running in with same.




MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME		LOCATION	OPERATION	JOB OPERATIONS		REPORT DATE
ET AL HOOSIER N-22		KEESCARP	☒ COMPLETE ☐ HOLDING			84 03 18
ROLL'N NO. 53	A. Ewasik J. Quick	C. Dedora	DAILY COST	CUMULATIVE COST	84 03 17	
			\$ 19,100	\$ 205,235		

REMARKS (ACTIVITY UNIT)

Swabbing well to evaluate.

- 08:00-11:30 - Trip in with tubing, Baker 410 packer and Model "C" bridge plug.
- 11:30-16:00 - Attempt to set bridge plug at 825m KB. Ran into 842m. Set plug at 825m and packer at 823m. Pressure test to 5 mPa. Held ok. Reset packer at 817m KB.
- 16:00-17:30 - Rig up Dowell to acidize 819.5m - 822m KB. w/ 4.7m³, 15% HCL. Pressure test lines to 25 mPa. Pump 2.2m³ acid. Close unloader valve. Start squeeze with 2.4m³ in form. Broke at 13 mPa. Pump at 0.5m³/min. w/ 5.2 m³ away. Press. dropped to 6 mPa. Annulus pressure at 6 mPa. Pump at 0.2m³/min. at 5 mPa. Displace acid with 3.2 m³ fresh water, ann. press at 5 mPa. ISIP = 4.2 mPa. in 10 min. - vacuum. Rig out acid equipment.
- 17:30-18:30 - Release packer. Raise bridge plug at 818.5m KB. Set packer at 816m. Pressure test to 7 mPa. Held ok. Move packer to 812m KB.
- 18:30-19:30 - Rig to acidize int. No. 813 - 815m KB. Pressure test lines. Circ. 2m³ acid down tubing. Close unloader valve. Start squeeze at 0.16m³/min. at 3 mPa. After 3.7m³ away annulus at 1 mPa. Incr. rate to 0.5 m³/min. for 1 minute. 4 mPa on tubing annulus at 2 mPa. Slow rate to 0.2m³/min. Displace acid with 3.5m³ fresh water. Pressure to 0 mPa on displacement annulus at 0 mPa. ISIP = 0 mPa. Well on vacuum. Used 3.7m³ HCL on number 3 interval.
- 19:30-02:00 - Release packer. Pick up bridge plug. Set bridge plug at 824m. Set packer at 827m. Unable to fill annulus. Raise packer to 797m KB, unable to fill annulus. Raise packer to 752m KB. Annulus holding. Lower packer to 769m KB. Annulus holding. Lower packer to 782m KB. Unable to fill annulus. Raise packer to 769m KB. Fill annulus (Holding).
- 02:00-07:00 - Rig to swab. Pull 2 swabs. Recovered 3m³. Displace water. 3rd swab was acid water. Pull 15 swabs. Recover 19.7m³ acid water and fresh water. Fluid level at 400m KB.
- 07:00-08:00 - Mix caustic - bring PH to 6.4. Pump across to pit. Swabbing well.



MORNING REPORT — PRODUCTION OPERATIONS

WELL NAME		WELL LOCATION		DATE (DD/MM/YYYY)		7
ET AL HOOSIER N-22		KEESCARP		☒ COMPLETE ☐ IN PROGRESS		84 03 19
ROLL'N NO. 53	A. Ewasik J. Quick	WELLTIME (HRS)	DAILY COST	CUMULATIVE COST	WELLTIME (HRS)	
		C. Dedora	\$11,830	\$217,065	84 03 18	

Swabbing well to evaluate. (TIGHT).

OPERATIONS (ACTIVITY DATE)

08:00-08:00 - Pull 19 swabs. Recover 24.48m³ of fresh water. PH = 6.8-6.4 salinity 5,760 and 3840 PPM salt. Continued swabbing. Pulled 88 swabs. Recover 117.18m³ of fresh water. PH = 6.8 with "0" salinity last 24 hrs. Pulled 107 swabs. Recovered 141.66m³ total fresh water. Grand total swabbed - 161.37m³ fluid. Level stable at 400m. Load fluid was 37.5m³.

MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME ET AL HOOSIER N-22		COMPANY KEESCARP		3000 OPERATIONS ☒ COMPLETION ☐ REMOVAL		8
ROLL'N NO. 53	J. Quick A. Ewasik	C. Dedora	DAILY COST \$ 26,540	CUMULATIVE COST \$ 243,615	84 03 20	84 03 19

Waiting on cement.
TIGHT:


- 08:00-09:30 - Lay down swab equipment. Pump formation fluid into well.
- 09:30-12:00 - Latch onto bridge plug. Trip out tubing and equipment.
- 12:00-19:30 - Wait for cement retainer and stinger.
- 19:30-23:00 - Rig up Computalog. Ran Baker Model "K" cement retainer. Set at 797m KB. Rig out logging equipment. Ran with stinger on 73mm EUE tubing. Sting into retainer.
- 23:00-24:00 - Circulate 3.18m³ fresh water down tubing.
- 24:00-01:00 - Batch mix 77 saks of Class 'G' cement with 0.5% of D-65 (Fluid loss additive.) Circ. cement down at 0.2m³/min. Displace cement with 2.25m³ of water at 0.2m³/min. Plug down at 01:00 hrs. Pressure = 1 mPa. Slight air blow on annulus.
- 01:00-02:30 - Pull out of retainer. Trip out tubing.
- 02:30-08:00 - Wait on cement.

MORNING REPORT — PRODUCTION OPERATIONS

WELL NAME ET AL HOOSIER N-22		LOCATION (TIGHT)		OPERATOR KEESCARP		24 HRS. PRODUCTION ☒ Completion ☐ Breakdown		WELL NO. 84 03 21	
ROLL'N NO. 53		J. Quick A. Ewasik		C. Dedora		S 20,270		S 263,875	
								84 03 20	

Waiting on cement.
Weather Temp. = -15

INTERVALS (ACTIVITY DATE)	
08:00-12:30	- Wait on cement.
12:30-14:30	- Ran in w/ 152mm bit and casing scraper. Tag cement at 782.9m KB. Fill hole with water. Perfs at 774.5-781m KB, taking water at 0.2m ³ /min.
14:30-20:00	- Rig up power swivel and pack off. Drill out cement from 782.9m to 797m KB. Lost 27m ³ water to formation while drilling.
20:00-23:30	- Lay down swivel, pull 73mm tubing. Lay down bit and scraper. Ran in with open end tubing to 796m KB.
23:30-01:00	- Rig up Dowell. Batch mix 50 sacks Class 'G' cement and 2% CaCl and 0.5% fluid loss additive. Circ cement down at 0.4m ³ /min. Displace cement with 2.1m ³ water at .4m ³ /min. Hole full after displacement. Break out cement head. Well on vacuum. Pull 12-jts. Fill ann. with 1.59m ³ water. Squeeze cement. No pressure inc. after 0.2m ³ water in. Rig out Dowell equipment.
01:00-02:00	- Trip out 73mm tubing. Fill hole with 3.5m ³ water. No returns.
02:00-08:00	- Wait on cement.




MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME ET AL HOOSIER N-22 (TIGHT)		WELL TYPE KEESCARP	WELL STATUS ☒ COMPLETE ☐ OTHER		WELL NUMBER 84 03 22
ROLL'N NO. 53	WELL OPERATOR J. Quick A. Ewasik	WELL LOCATION C. Dedora	WELL DEPTH 20,080	WELL LENGTH 283,955	WELL DATE 84 03 21

Swabbing well to reduce hydro static.
Weather - Temp. = -20 - Windy.

- 08:00-09:00 - Wait on cement.
- 09:00-10:00 - Ran in bit and casing scraper on 73mm tubing. Tag cement at 782.32m KB.
- 10:00-12:30 - Pick up swivel and pack off. Annulus took 6.04m³ water to fill.
- 12:30-15:30 - Lay down swivel and packoff. Hoist tubing and bit. Lay down bit and scraper. Ran in open ended tubing to 781m KB.
- 15:30-16:45 - Rig up Dowell equipment. Ran cement plug. 100 sacks of Class 'G' cement with 3% CaCl and .5% fluid loss additive. Batch mixed to 1893 kg/m³. Pump in 2.8m³ of slurry, follow with 1m³ water. No pressure. Tubing went on vacuum.
- 16:45-20:30 - Hoist tubing and wait on cement.
- 20:30-21:45 - Ran in bit and casing scraper to 500m KB. Tag fluid level at 215m.
- 21:45-12:30 - Wait on cement.
- 12:30-05:30 - Ran remaining tubing. Tag cement at 782.32m KB. Fill hole with 2.8m³ water. Trip out tubing. Lay down bit and scraper. Ran open ended tubing with PSN above 1st joint. Land at 770.34m KB. Rig to swab.
- 05:30-08:00 - Fluid level at 100m. Pull 18 swabs. Recover 22m³ water. Fluid level at 400m.




MORNING REPORT —
PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	17	
ROLL'N NO. 53	J. Quick A. Ewasik	C. Dedora	\$ 12,375	\$ 296,330
			84 03 23	84 03 22

Wait on Cement.
Weather = -25 - Windy.

- 08:00-12:00 - Wait for cement retainer. Did not arrive.
- 12:00-14:00 - Prepare for Braidenhead cement squeeze. Swab well down to 405m.
- 14:00-15:30 - Rig up Dowell. Batch mix 100 saks of oilwell Class 'G' cement with 3% CaCl and .5% D-65. Slurry of 1893 kg/m³. Pump 2.8m³ of slurry, follow with 2m³ water at 0 mPa.
- 15:30-20:30 - Hoist tubing, and wait on cement.
- 20:30-22:00 - Ran in with bit and casing scraper on tubing. Tag cement top at 779m KB. Fill hole with 2.7m³ water. Leaks off.
- 22:00-02:00 - Hoist tubing, lay down bit and scraper. Trip in open end tubing to run plug No. 5.
- 2:00-03:30 - Rig in Dowell equipment. Batch mix 100 saks oilwell Class 'G' w/ 3% CaCl and .5% D-65. Slurry at 1893 kg/m³. Pump 2.8m³ of slurry, displace with 2m³ water at 0 mPa. Cementing at 03:30. Well on light vacuum.
- 03:30-05:00 - Pull 17 jts. tubing. Rig to swab. Swab well down to 320m KB. Recover 3.2m³ water. Initial fluid level = 150m.
- 05:00-06:30 - Trip out tubing.
- 06:30-08:00 - Wait on cement.



MORNING REPORT —
PRODUCTION OPERATIONS

12		12		12	
AL HOOSIER N-22	(TIGHT)	KEESCARP	☒ COMPLETE	☐ INCOMPLETE	84 03 24
ROLL 'N NO. 12	J. QUICK A. Ewasik	C. Dedora	\$40,990	\$37,320	84 03 23

Rigging up to reperforate 763-767.
Weather - Temp. = -26 - wind 20 kph

WORKING TIME (ACTIVELY WORKING)

- 08:00-09:00 - Wait on cement. Plug No. 5.
- 09:00-12:30 - Ran in with bit and casing scraper. Tag cement at 779m KB. Plug No. 5 lost. Fill hole with 2.8m³ water. Leaks off. Hoist and lay down bit and scraper.
- 12:30-14:00 - Ran Baker Model K cement retainer. Set at 771m KB.
- 14:00-15:30 - Ran 73mm tubing with stinger.
- 15:30-16:30 - Rig up Dowell, establish feed rate at .5m³/min. at 2.2 mPa.
- 16:30-20:00 - Batch mix 200 sacks of Class 'G' cement and 0.5% D-65. Slurry to 1893 kg/m³. Pump 2.5m³ cement into tubing. Then .5m³ into formation. Stop for 15 min. Stage 5 stages in 15 min. intervals of .5m³ each. Pressure to 1 mPa on last 0.8m³ of cement. Pull out of retainer.
- 20:00-22:45 - Hoist tubing. Cement dropped out of tubing.
- 22:45-12:00 - Ran in bit and casing scraper on 70 joints.
- 12:00-02:00 - Wait on cement.
- 02:00-06:30 - Ran remaining tubing. Tag cement at 764m. Drill out cement to 770m KB. Circulate well clean.
- 06:30-08:00 - Trip out tubing. Lay down bit and scraper.


MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	13	
ROLL'N No. 53	J. Quirk A. Ewasik	C. Dedora	\$ 28,300	\$ 365,620
			84 03 25	84 03 24

Swabbing 8th interval to evaluate.
Weather = -22, no wind.

OPERATIONS (ACTIVITY LOG)

- 08:00-09:30 - Rig up Computalog and perforate 763-767m KB with 127mm HSC casing gun. (13 SPM) 22 gram charges, a total of 53 shots.
- 09:30-13:00 - Wait on cement to acidize.
- 13:00-15:30 - Ran in with 1 jt., Baker 410 packer, PSN and tubing to surface. Land with btm of tailpipe at 768m KB.
- 15:30-17:00 - Rig up Dowell to acidize.
- 17:00-18:30 - Pressure test lines and mix acid. Spot 1m³ 15% HCl with .2m³ across perfs. Wash in .2m³ stages, wait 5 min. Holding 2-4 mPa back pressure. Circ acid back to tubing. Raise tubing bottom to 763m KB. Set packer.
- 18:30-20:45 - Squeeze wash acid into formation. Broke at 8 mPa. Drop to 0 mPa. Rate = 0.2m³/min. Mix remaining 6.5m³ acid. Spot acid. Close unloader valve. Squeeze acid, well on vacuum. Control acid at .1m³/min. On vacuum. Follow acid with 2.5m³ fresh water at .1m³/min. Well on vacuum.
- 20:45-07:00 - Rig to swab. Pull 40 swabs. First 15 was acid water and 25 swabs fresh water. PH = 6.8, Sal = 0 PPM. Recovered 48.4m³ of fresh and acid water. Load fluid 11m³ of acid and water. Fluid level stable at 350m KB.
- 07:00-08:00 - Clean rig tank.



MORNING REPORT —
PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	☒ COMPLETE ☐ UNCOMPLETED		74
ROLL'N NO. 53	A. EWASTK J. Quick	C. Dedora	\$ 19,995	\$ 385,615	84 03 26 84 03 25

Waiting on cement.
Weather -10 C, light snow.

- 08:00-10:30 - Pull 12 swabs. Recover 15.3m³ fresh water. PH = 6.8, Sal = 0 PPM. Rig out swab equipment.
- 10:30-12:00 - Hoist tubing and lay down packer.
- 12:00-15:00 - Rig up Computalog. Ran in and set Baker Model 'K' cement retainer at 760m KB.
- 15:00-17:30 - Rig up Dowell cementing equipment. Batch mix 100 saks Class 'G' cement + 1.5% CaCl + .5% D-65 also mix 100 saks with only .5% D-65. Slurry at 1893 kg/m³. Pressure test to 10 mPa.
- 17:30-21:15 - Pump 4.6m³ slurry down tubing. Stage away in 15 min stages. Batch mix 125 saks Class 'G' + .5% D-65. Pump 4 stages of .5m³/stage, 15 min. each. Pump 4 more stages of 0.2m³/stage at 20 minute intervals. Well on vacuum to last stage. Fill tubing pressure up on last stage. Final pressure = 3.5 mPa. Pull stinger out of retainer.
- 21:15-21:45 - Reverse circulate cement out of tubing. Used a total of 6.25m³ slurry into formation (250 saks) Dumped 1.2m³ of slurry.
- 21:45-02:30 - Hoist tubing, lay down stinger. Ran in with bit and casing scraper. Circ clean to 760m KB. Trip out bit and scraper.
- 02:30-08:00 - Wait on cement to perforate next interval.

MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	☒ COMPLETE FROM ☐ REWORK FROM		15
ROLL'N NO. 53	A. Ewasix J. Quick	C. Dedora	\$ 12,885	\$ 398,500	84 03 27
					84 03 26

Drilling out cement.
 Weather -12 C. - No wind.

- 08:00-12:00 - Wait on cement.
- 12:00-15:30 - Ran in with J-4 bit on 73mm tubing. Install pack off and rig up swivel.
- 15:30-05:30 - Drilling out Baker Model 'K' cement retainer at 760m KB.
- 05:30-08:00 - Drilling out cement to 768.0m KB.


17 19
P. 100 (2-10-22)

MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	☒ SAMPLE TAKEN ☐ NO SAMPLE TAKEN		16
ROLL'N NO. 53	A. Ewasik J. Quick	C. Dedora	\$ 12,415	\$ 410,915	84 03 28
					84 03 27

Continue milling on retainer.
Weather -11 C. No wind.

- 08:00-08:30 - Drill out cement to 771m KB.
- 08:30-22:30 - Drilling on retainer at 771m at 25 mm/hr.
- 22:30-02:00 - Hoist tubing, remove bit. Run in with clusterite junkmill on tubing.
- 02:00-06:00 - Milling on cement retainer at 771m KB.
- 06:00-08:00 - Repair hydraulic line to power swivel.



MORNING REPORT —
PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	☒ X		17	
ROLL'N NO. 53	A. Ewasik	C. Dedora	S9,190	S420,105	84	03 29
					84	03 28

Drilling out cement retainer.
Weather = -22 C. Wind - 15 km/h.

- 08:00-10:00 - Milling cement retainer at 771m KB. No progress.
- 10:00-13:00 - Trip out tubing and plugged mill. Ran in with 152mm bit on tubing.
- 13:00-19:30 - Finish drilling out Baker retainer at 771m KB.
- 19:30-01:30 - Drilling out cement from 771-797m KB.
- 01:30-05:00 - Drilling on retainer at 797m KB. Retainer broke loose. Follow to 811m KB. Lost 1.5m³ water. No cement from 797-811m KB.
- 05:00-08:00 - Drilling on retainer at 811m KB. No more drilling fluid loss.

NOT
PETER GARDNER


MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	X		18	
ROLL'N NO. 53	A. Ewasik J. Quick	C. Dedora	\$9,590	\$429,695	84	03 30
					84	03 29

Re-running cement bond log.

ACTIVITY LOG

- 08:00-12:00 - Drilling on cement retainer at 797m KB. Slip down 4m to 801m. Drill out same and thru cement drop free.
- 12:00-14:15 - Lower drill string to 843.5m KB. Circulate hole clean.
- 14:14-14:45 - Pressure test casing to 4 mPa. Held 15 min. Pressure drop to 3.3 mPa.
- 14:45-17:00 - Hoist tubing and bit. Ran in with bit and csng. scraper to 843.5m KB.
- 17:00-17:45 - Circulate clean.
- 17:45-19:00 - Hoist tubing, lay down bit and scraper.
- 19:00-24:00 - Rig up Computalog. Ran CBL tool, pull back out. Ran base temperature log.
- 24:00-02:30 - Repairing bond log tool.
- 02:30-08:00 - Ran cement bond log, not working properly. Repairing tool.



MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	19	
ROLL'N NO. 53	A. Ewasik J. Quick	C. Dedora	84 03 31	84 03 31

Waiting for perforating interval.
Weather = -4 C. Light snow.

OPERATIONS (CONTINUED)

- 08:00-11:15 - Run cement bond log from 943-675m KB. Ran pressure pass at 5 mPa. Ran in with 101mm HSC casing gun. Perf. 818-819m KB. 4 shots.
- 11:15-13:30 - Ran Baker 410 packer on 73mm tubing. Set packer at 816.5m KB.
- 13:30-13:45 - Est. feed rate at 0.09m³/min at 5 mPa.
- 13:45-15:30 - Rig up Computalog, repair CBL tool.
- 15:30-19:00 - Ran tracer log pumping water. Rate of 0.1m³/min. Ran temp. log from 843-810m KB. Rig out Computalog.
- 19:00-20:30 - Hoist 73mm tubing and 410 packer.
- 20:30-22:30 - Rig up Computalog and ran 101 HSC casing gun (4 shots). Perf 795-795.3m KB.
- 22:30-23:30 - Ran in tubing with 410 packer. Set at 798m KB.
- 23:30-00:30 - Pressure test annulus. Attempt to est. communication. Pressure to 3600 kPa. Slow leak to 2900 kPa in 30 min.
- 00:30-01:30 - Release packer and hoist tubing.
- 01:30-04:30 - Ran in with Baker Mod 'S' drillable bridge plug. Set at 761m KB. Pressure test to 15 mPa. Held ok. Ran 5m of cement above with baler. Rig out Computalog.
- 04:30-08:00 - Wait on orders to perforate.

MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	20 84 04 01	
ROLL'N NO. 53	A. Ewasik J. Quick	C. Dedora	\$34,820	\$474,825
			84 03 31	

Swabbing to evaluate well.
 Weather = Temp. -8C. Clear.

- 08:00-09:00 - Wait on perforators.
- 09:00-11:00 - Rig up Computalog. Ran in 101mm HSC casing gun and perf No. 9 interval 743-748m KB. 13 SPM. Rig out Computalog.
- 11:00-13:30 - Ran in 1 jt. tubing, Baker 410 packer and remainder tubing. Land with btm at 749m KB.
- 13:30-14:15 - Rig up Dowell acid equipment. Mix 2.5m³ of 15% HCL + 5L of A-200 and 5L of F-75N and 13L of W-75.
- 14:14-17:00 - Pressure test line to 15 mPa. Pump 2.5m³ of acid to perfs on 0.1m³ over perfs. Wash 1.5m³ past perfs in 0.1m³ stages in 5 min. intervals. Hold 2 mPa backpressure. Increased back pressure on last 4 stages to 4 mPa. Start to feed in. Squeeze 1m³ acid to formation at 0.1m³/min at 2 mPa. Squeeze 1.5m³ wash acid into perfs at .1m³/min and 2 mPa. Shut in 10 min. Pressure remained at 2 mPa.
- 17:00-18:00 - Bled off tubing. Flow back 1.1m³ water. Raise packer and set at 733.8 m KB. Bottom of tubing at 743m KB.
- 18:00-18:15 - Rig to swab.
- 18:15-21:00 - Pull 12 swabs. Rec. 3.4m³ displ. water and spent acid. PH = 2, Sal = 72,000 PPM.
- 21:00-23:00 - Swab No. 13. Rec. .04m³ of 10% oil 90% acid H₂O.
- 23:00-08:00 - Swab No. 16. Rec. = .15m³ of 94% oil, 6% Acid H₂O. Pull 1 swab/hr. Rec. .04m³/swab. 20-25% water. Remainder oil. Last swab = .07m³ 10% water 90% oil. PH = 6, Sal = 28,600 PPM salt on H₂O test. Rec 4.3 m³ fluid in 25 swabs. Approximately 5.0m³ water and acid, .4m³ oil. Fluid level = 700m.


1 22
PETRO CANADA

MORNING REPORT — PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	21	
ROLL 'N NO. 53	A. Ewasik J. Quick	C. Dedora	84 04 02	84 04 02
		\$ 61,277	\$ 536,102	84 04 02

Swabbing well to evaluate.
Weather = -8C. No wind.

- 08:00-02:00 - Pull 19 swabs, recover 1.1m³ of fluid. cuts = 75% water, 25% oil. Sal. = '0' PPM salt. PH = 6.4-7. Fluid level stable at 690m. Pulled 1 swab/hr. Entry rate = .08m³/hr.
- 02:00-03:00 - Rig out swab equipment. Prepare Dowell to acidize.
- 03:00-05:00 - Circ. 10m³ of 15% HCL + 20L of A-200, 20L of F75N and 120L of W35 to 9th perfs. Start squeeze at .04m³/min. and 4 mPa. Displace with 2.5 m³ water. Hold pressure on tubing for 10 min and release to rig tank. Flow back 5.6m³ water and acid. Rig out Dowell. Prepare to swab.
- 05:00-08:00 - Pull 10 swabs. Rec. 2.7m³ of acid water. Pulling 1 swab/1/2 hr. Fluid level = 600m. Total load fluid to recover = 4.2m³.




MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME		WELL LOCATION		WELL STATUS		WELL TYPE	
ET AL HOOSIER N-22 (TIGHT)		KEESCARP		☒ COMPLETE		22	
ROLL'N NO. 53		J. Quick A. Ewasit		C. Dedora		84 02 03	
				S 14,601		5550,703 84 04 02	

Swabbing well to evaluate.
Weather = -2 C. Cloudy.

- 08:00-13:45 - Pull 14 swabs. Rec. 4.2m³ of acid water, trace of oil. Sal = 35,700 PPM PH = 5 Total load fluid rec. = 12.5m³, fluid level at 600 m.
- 13:45-08:00 - 1 swab each 1/2 hr. Pull 35 swabs. Recover 8.8m³ of fluid. 2% reducing to a trace of oil. Sal = "0" PPM. PH to 6.8 on swab no. 24. Sal = 5,760 PPM and on 25th swab sal to "0" PPM. Total of 49 swabs today. Recover 13m³ of fluid. Grand total of 21.3m³ of fluid. Final fluid level = 600m. Entry rate = .08m³ each 1/2 hr. Yellow colored water.




MORNING REPORT —
PRODUCTION OPERATIONS

ET AL HOOSIER N-22 (TIGHT)		KEESCARP	23	
ROLL'N NO. 53	J. QUICK E. Ewasik	C. Dedora	\$ 12,245	\$562,948

Rigging up Dowell to acidize well.
Weather = -5C. Light wind.

- 08:00-17:00 - Pull 1 swab each 1/2 hr. 18 swabs total, recover 6.36m³ of fluid. Approximately 1% oil. PH = 6.8 Sal = '0' PPM, grand total recovered 27.66m³. Fluid level at 600m.
- 17:00-00:30 - Wait for Computalog Wireline unit.
- 00:30-02:00 - Release and hoist 410 packer and tubing.
- 02:00-05:30 - Rig up Computalog. Set Baker Model 'S' bridge plug at 741m KB. Pressure test to 15 mPa. No leak off for 15 min. Ran in 101mm HSC casing gun. Perf interval No. 10, 735-740m KB. 13 SPM for a total of 66, 23 grm shots. Rig out Computalog.
- 05:30-08:00 - Ran in 1 jt. Baker 410 packer and tubing to surface.




MORNING REPORT —
PRODUCTION OPERATIONS

				24	
WELL NAME	WELL NUMBER	WELL TYPE	WELL STATUS	WELL DATE	WELL TIME
AL HOOSIER N-22 (TIGHT)	KEESCARP	☒ COMPLETE	☐ INCOMPLETE	84	04 05
ROLL'N NO. 53	J. Quick A. Ewasik	C. Dedora	\$ 52,462	\$ 615,410	84 04 04

Pulling tubing and mill.
Weather = -10C. Clear.

- 08:00-10:00 - Dowell mixing acid and prepare to acidize well. Pressure test lines to 15 mPa.
- 10:00-12:30 - Displace 2.3m³ acid down tubing. Cover perms from 735-740m KB with 0.1m³ of 15% HCL acid and 140L of W-50, 19L of A-200, 19L of F75. Wait 5 min. Wash perms with 0.1m³ stages. 9 stages, waiting 5 minutes for stages, hold 2mPa backpressure. After stage No. 5 back pressure dropped to 1 mPa. Same on last 3 stages. Backwash acid into tbg. Raise tubing btm to 734m KB. Packer at 722.55m KB. Squeeze 1m³ of wash acid and 8.3m³ of new acid into perms. Start at .16m³/min and 2 mPa inc. to .23m³/min at 3.9mPa. ISIP = 3.8 mPa in 20 min. to '0' mPa. Rig out Dowell.
- 12:30-18:15 - Rig to swab. Pull 10 swabs. Recover 12.7m³ acid water. 23,100 PPM salinity. Pull 12 swabs. Rec. 13.85m³ clear water. Sal = '0' PPM. PH = 6.8. No sign of oil. Fluid level = 300m. Total fluid swabbed 26.5m³. Load fluid was 11.8m³.
- 18:15-18:45 - Rig out swab equipment. Inject 4.7m³ water down tubing at .4m³/min. at 1 mPa. Shut down pump tubing on vacuum.
- 18:45-22:30 - Unset packer. Hoist tubing. Lay down packer. Ran in 152mm mill. Rig up swivel and packoff.
- 22:30-07:30 - Drilling out Baker mod "S" bridge plug at 741m KB.
- 07:30-08:00 - Lay down swivel. Hoist tubing and mill.




MORNING REPORT —
PRODUCTION OPERATIONS

				25	
WELL NAME	WELL NUMBER	WELL TYPE	WELL STATUS	WELL DATE	WELL TIME
ET AL HOOSIER N-22 (TIGHT)	KEESCARP			84	04 06
ROLL'N NO. 53	J. Quick A. Ewasik	C. Dedora	\$ 10,080	\$ 625,490	84 04 05

Well suspended, to be abandoned next drilling season.
Weather = -16C. Overcast.

OPERATIONS (ACTIVITY LOG)

- 08:00-09:30 - Trip out tubing and 152mm mill. Pick up and run in Baker 410 on tubing.
- 09:30-12:00 - Set packer at 741m KB. Pump down tubing, got circ. up ann. Pump down ann. Got same result at .4m³/min. Release 410 packer, set at 753m KB. Pressure up down tubing to 10 mPa, no leak off. Feed down annulus at .4m³/min and 1.5mPa.
- 12:00-13:00 - Release packer and trip out.
- 13:00-15:30 - Wait on orders.
- 15:30-17:30 - Make up 1 - 60mm x 1.2mm pup jt., 1 - jt. 60mm EUE tubing, 1 - 60mm F-nipple (46mm profile) 1 jt. of 60mm tubing with bot 6m perforated + changeover. Ran in on 72 jts of 73mm tubing. Land dognut. Pump .15m³ diesel in tubing and .2m³ diesel in annulus. Also .15m³ diesel in surface casing.
- 17:30-24:00 - Remove BOP's, install wellhead. Back pressure valve in tubing hanger. Bull plug, chain and lock wellhead. Rig out rig and equipment.
- 24:00-03:00 - Load up trucks.
- 03:00-07:00 - Had problems hauling equipment to Norman Wells.
- 07:00-08:00 - Break out flare line and clean up lease.



MORNING REPORT —
PRODUCTION OPERATIONS

WELL NAME T AL HOOSIER N-22 (TIGHT)		COMPANY KEESCARP		DATE 26	
ROLL'N NO. 53	J. Quick	C. Dedora	\$23,955	\$649,445	84 04 07

Well suspended.
FINAL REPORT!!!

08:00-13:00 - Cleaning up location. Raise cement pallets on planks. Stack tubing and rods. Haul prefab and light plant at airstrip to location.



HUGH W. REID & ASSOCIATES LTD.

PETROLEUM CONSULTANTS

#307, 602 - 11th Avenue S.W.


Calgary, Alberta, Canada

T2R 1J8

Telephone

(403) 262-1261

Closed Chamber DST Report



LOCATION: 65°21'56.6"N 127°34'48.7"W

WELL NAME: PCI et al HOOSIER RIDGE N-22

DST NO.: One INTERVAL: 739 - 757m

TESTED BY: DYNA WELL TEST LTD.

PCI et al HOOSIER RIDGE N-22 65°31'56.6"N 127°34'48.7" DST #1 739 - 757m



HUGH W. REID & ASSOCIATES LTD.

PETROLEUM CONSULTANTS

#302, 602 - 11th Avenue S.W.
Calgary, Alberta, Canada
T2R 1J8

Telephone

(403) 262-1261

CLOSED CHAMBER DST REPORT

GENERAL DATA

WELL NAME:	PCI et al HOOSIER	TEST DATE:	1984-02-19
LOCATION:	RIDGE N-22 65°21'56.6"N 127°34'48.7"W	CHAMBER VOLUME:	4.83 m ³ (30.41 bbls)
DST NO.:	1	DOWNHOLE CHOKE	
INTERVAL:	739 - 757m	DIAMETER:	12.7mm (½")
FORMATION:	Kee Scarp	RECOVERY:	Reported as 3.66 m (12ft) "very slightly oil flecked mud".

SUMMARY OF CONCLUSIONS OF REPORT

1. The zone co-produced very low rate gas ($<1 \text{ s.m}^3/\text{D}$) and mud at approximately 1 B/D ($0.18 \text{ m}^3/\text{D}$) during main flow.
2. The characteristics of the downhole pressure charts indicate that formation liquid, probably oil, displaced the rathole mud from the sump to the chamber.
3. The gas produced is either free gas or solution gas from oil, although the latter is more probable.
4. The fact that no free oil was recovered is likely due to relative permeability effects (explained in comment #4).
5. The zone has inherently low permeability and it is not known if the future deliverability would be commercial. Similar DST's in carbonates in Alberta often yield low rate pumping oil wells (refer to comment #5).

These conclusions are explained in detail in the pages immediately following.

* Report prepared on behalf of DYNA WELL TEST LTD. who conducted the field test.

TEST DISCUSSION

1. RECOVERY AND FLOW RATES

The reported recovery of 3.66 metres (12 ft) of oil flecked mud would appear to be slightly pessimistic. The recovery has been recomputed utilizing the final flowing pressure measured by the upper inside gauge (135 kPa) and the mud gradient (11.3 kPa/m) as 11.9 metres (39 ft) of mud. This amounts to a volume of 0.005 m^3 (0.31 bbls).

2. AVERAGE LIQUID FLOW RATES (Computations shown on pages A-3 and A-4)

Of the total liquid volume recovered some 53% (0.03 m^3) was produced during the preflow. The remaining 0.02 m^3 (0.14 bbls) was produced relatively constantly over the 180 minute main flow period yielding an average influx rate of only $0.18 \text{ m}^3/\text{D}$ (1.12 B/D).

3. ASSOCIATED MINOR GAS RATES

Very low rate gas was produced at the rates tabulated in Table 1 and graphed in Figure 2. In summary, the rates are as follows.

Preflow: Between the 4th and 12th minutes of preflow the rates increased somewhat erratically from $0.5 \text{ s.m}^3/\text{D}$ to $7.5 \text{ s.m}^3/\text{D}$ (0.02 to 0.26 Mscf/D). (For the previous 4 minutes the surface pressure declined due to residual liquid in the test head draining into the pressure hose. The data could not be used for gas rate computations.)

Main Flow: Apart from a minor initial surge to $6.5 \text{ s.m}^3/\text{D}$ for the first minute, the rates were all less than $1 \text{ s.m}^3/\text{D}$ and fluctuated rather erratically between a low of 0.05 to a maximum of $0.99 \text{ s.m}^3/\text{D}$ with an average of $0.142 \text{ s.m}^3/\text{D}$ (0.005 Mscf/D).

These rates (derived from the surface pressure change and Equation 8 - Alexander, SPE 6024) have been independently verified utilizing the Equation for Corresponding States (refer to Appendix pages A-5 and A-6). It is thought that this gas represents solution gas from oil in the zone, as discussed below.

4. CONTENT OF ZONE

Referring to the downhole pressure charts in the attached Lynes United Services report, the gradual inverted S-shape at the start of the FSI is thought to represent solution gas being dissolved in oil in the zone. This configuration is typical of tests of oil zones. Gas breaks

HWR

out of solution from the oil in the pore space in the immediate well-bore vicinity during the flow period when the flowing pressure is well below the bubble point of the oil. This gas then simply redissolves as the pressure rises when the well is shut in again. Such a configuration also occurs in tests of gas zones which are "cleaning up", however, the surface pressure behaviour does not indicate any rate cleanup. Thus, the zone is probably an oil zone, or is in the transition (oil/water) zone below free oil*.

5. RESERVOIR QUALITY AND FUTURE PRODUCIBILITY

The fact that the downhole shut in pressure buildup is extremely slow indicates an inherently low permeability zone. The pressure buildup curve had not stabilized sufficiently for any quantitative Horner type reservoir analysis for properties such as permeability, radius of investigation, etc. and the future deliverability on completion cannot be predicted accurately.

Despite these comments, the configuration of the pressure buildup of this DST resembles other DST's of rather low porosity carbonates in Alberta, particularly the Pekisko in the Twining region and the Cross-field member of the Wabamun. These DST's look initially very unpromising but after careful completion the wells often become commercial low rate pumping oil wells.

An example of a DST with very comparable pressure charts is found in the Swan Hills carbonate in 12-21-69-9 W5 Shell Swan Hills, DST #1 (7070 - 7176 ft) which recovered 60 feet of gas cut mud and 2 gallons of oil cut mud. After completion and an acid job, the zone flowed at 60 BOPD. The chart from this DST is illustrated as Figure 3 and may be used to compare with the charts from the subject DST, particularly from Rec. #009772, which had the same position in the string as the example chart from the Swan Hills well.

6. ADVANTAGES OF CLOSED CHAMBER TEST IN THIS WELL

It can be demonstrated that had this test been run as a conventional DST without the surface valve closed and the surface pressures being recorded, the presence of gas from oil in the test zone would not have been detected.

At an average preflow rate of 0.2 Mscf/D the gas would have taken 825 minutes to displace the 165 scf of air in the pipe, reach surface and thereby be detected. Since the total flow time was only 192 minutes long, obviously no gas would have been detected, instead all that would have been reported would have been "a very weak air blow". Such non-quantitative description is useless to diagnose zone content.

(It is recommended that the contents of the bottomhole sampler be closely inspected to determine if any trace of free oil was present.)

* The fact that no free oil was produced is not terribly significant. The total volume of the recovery is less than the sump volume, thus, most of the recovery is just from the sump.

HWR

TABLE &
FIGURES

TABLE 1

TABULATION OF SURFACE PRESSURES & GAS FLOW RATES

Well Location : 65°21' 56.6"N 127°34' 48.7"W
Interval : 739 - 757m

Dst. No : 1

STATUS	TIME (MINS)	TRADITIONAL UNITS			S. I. UNITS		
		PRESS (PSI)	PR CHANGE (PSI/MIN)	GAS FLOW (MCF/DAY)	PRESS (KPA)	PR CHANGE (KPA/MIN)	GAS FLOW (M3/DAY)
PRE-FLOW							
Surface Valve SHUT, Downhole Valve OPEN							
	.00	14.231					
	.50	14.279	.096		98.48	.66	
	1.00	14.272	-.014		98.43	-.10	
	1.50	14.268	-.008		98.40	-.06	
	2.00	14.261	-.014		98.35	-.10	
	2.50	14.254	-.014		98.30	-.10	
	3.00	14.251	-.006		98.28	-.04	
	4.00	14.241	-.010		98.21	-.07	
	6.00	14.243	.001	.02	98.23	.01	.50
	8.00	14.248	.003	.04	98.26	.02	1.24
	9.00	14.254	.006	.11	98.30	.04	2.98
	10.00	14.269	.015	.26	98.41	.10	7.45
	12.00	14.294	.012	.22	98.58	.09	6.21

INITIAL SHUTIN

Surface Valve SHUT, Downhole Valve SHUT

	.00	14.294			98.66	.08	
	1.00	14.305	.011		98.61	-.04	
	2.00	14.299	-.006		98.58	-.03	
	3.00	14.294	-.005		98.54	-.03	
	4.00	14.289	-.005		98.41	-.14	
	5.00	14.269	-.020		98.77	.07	
	10.00	14.321	.010		99.06	.06	
	15.00	14.363	.008		99.02	-.01	
	21.00	14.358	-.001		98.88	-.02	
	30.00	14.337	-.002		98.92	.00	
	40.00	14.344	.001		98.88	-.00	
	50.00	14.337	-.001		98.67	-.02	
	60.00	14.307	-.003		98.49	-.01	
	75.00	14.281	-.002		98.48	-.00	
	85.00	14.280	-.000		98.49	.00	
	100.00	14.281	.000		98.46	-.00	
	120.00	14.277	-.000		98.44	-.00	
	140.00	14.274	-.000		98.63	.01	
	160.00	14.302	.001		98.63	-.00	
	180.00	14.301	-.000		98.61	-.00	
	190.50	14.299	-.000				

Irregular
response as
air is blown
through and
vented from
surface hose
to clear the
residual
liquid from
the system.

MAIN FLOW

Surface Valve SHUT, Downhole Valve OPEN

	.00	14.299					
	1.00	14.312	.013	.23	98.70	.09	6.46
	2.00	14.313	.001	.02	98.71	.01	.50
	3.00	14.313	.000	.00	98.71	.00	.00
	4.00	14.314	.001	.02	98.72	.01	.50
	5.00	14.316	.002	.04	98.73	.01	.99
	10.00	14.318	.000	.01	98.74	.00	.20

* Decline in surface pressure due to residual liquid in the test head draining into the pressure hose.

TABLE 1 (CONT'D)

TABULATION OF SURFACE PRESSURES & GAS FLOW RATES

Well Location : 65°21' 56.6"N 127°34' 48.7"W
Interval : 739 - 757m

Dst. No : 1

STATUS	TIME (MINS)	TRADITIONAL UNITS			S. I. UNITS		
		PRESS (PSI)	PR CHANGE (PSI/MIN)	GAS FLOW (MCF/DAY)	PRESS (KPA)	PR CHANGE (KPA/MIN)	GAS FLOW (M3/DAY)
MAIN FLOW	(Cont'd)						
	15.00	14.321	.001	.01	98.77	.00	.30
	19.00	14.323	.000	.01	98.78	.00	.25
	25.00	14.326	.001	.01	98.80	.00	.25
	31.00	14.330	.001	.01	98.83	.00	.33
	40.00	14.332	.000	.00	98.84	.00	.11
	45.00	14.333	.000	.00	98.85	.00	.10
	50.00	14.337	.001	.01	98.88	.01	.40
	60.00	14.339	.000	.00	98.89	.00	.10
	70.00	14.342	.000	.01	98.91	.00	.15
	80.00	14.344	.000	.00	98.92	.00	.10
	90.00	14.346	.000	.00	98.94	.00	.10
	100.00	14.349	.000	.01	98.96	.00	.15
	110.00	14.350	.000	.00	98.97	.00	.05
	120.00	14.351	.000	.00	98.97	.00	.05
	130.00	14.352	.000	.00	98.98	.00	.05
	140.00	14.352	.000	.00	98.98	.00	.00
	150.00	14.355	.000	.01	99.00	.00	.15
	160.00	14.357	.000	.00	99.01	.00	.10
	170.00	14.358	.000	.00	99.02	.00	.05
	180.00	14.362	.000	.01	99.05	.00	.20

FINAL SHUTIN

Surface Valve SHUT, Downhole Valve SHUT

.00	14.362			99.04	-.01
1.00	14.361	-.001		99.03	-.01
2.00	14.360	-.001		99.03	.00
4.00	14.360	.000		99.04	.00
5.50	14.361	.001		99.02	-.00
10.00	14.358	-.001		99.02	.00
17.00	14.358	.000		99.01	-.00
22.00	14.356	-.000		99.01	.00
27.00	14.356	.000		99.00	-.00
37.00	14.355	-.000		98.98	-.00
47.00	14.352	-.000		99.02	.00
57.00	14.358	.001		98.93	-.00
77.00	14.345	-.001		98.91	-.00
97.00	14.342	-.000		98.88	-.00
117.00	14.337	-.000		98.86	-.00
137.00	14.335	-.000		98.83	-.00
157.00	14.330	-.000		98.79	-.00
177.00	14.325	-.000			

Minor
surface
air leak
through
chicksans

Surface pressure hose disconnected after 177 minutes of FSI time.

SURFACE PRESSURE vs. TIME (ENTIRE TEST - FLOW AND SHUT IN PERIODS)




FIGURE 1





FIGURE 2

FIGURE 3

12-21-69-9 W5
Shell Swan Hills
DST #1 (7070 - 7176 ft)

PRESSURE CHART



Recovery: 60ft of gas cut mud, 2 gal. of oil cut mud
Result after completion: 60 BOPD - GOR: 300 scf/STB

ILLUSTRATION OF CHART FROM SWAN HILLS DST TO SHOW SIMILARITY
WITH PRESENT HOOSIER RIDGE N-22 TEST (See text page 3)

PRETEST PLANNING SUMMARY

Calculations utilizing the parameters shown on page A-2 indicate the following:-

<u>PHASE</u>	<u>MAXIMUM POSSIBLE RATES</u>	<u>INITIAL SURFACE PRESSURE CHANGE</u>
Gas	183852 scm/D (6527 Mscf/D)	2548 kPa/min (370 psi/min)
Gas Saturated Water	117117 scm/D* (4158 B/D) *	25.5 kPa/min (3.7 psi/min)
Gas Free Water	117117 scm/D (4158 B/D)	9.3 kPa/min (1.35 psi/min)

From the above parameters it is clear that a surface pressure change greater than 2548 kPa/min would not occur during this test. Surface pressure changes greater than 25.5 kPa/min indicate hydrocarbon influx, and pressure changes below 9.3 kPa/min may indicate liquid or low rate gas.

If gas is produced, a surface pressure increase of 1 kPa/min corresponds to 72.5 m³/D of gas influx to the chamber. (1 psi/min corresponds to 17.66 Mscf/D.)

* With solution gas breakout.

FOI ET AL HOOSIER RIDGE N22
 65° 21' 56.6"N 127° 34' 48.7"W
 DST 1
 KEF SCARP
 FEBRUARY 1964
 733-757

PRE-TEST PLANNING

1	GAS GRAVITY	.65	
2	FM DEPTH	2452.87	FT. K.B.
3	FM TEMP.	79.27	DEG F
4	FM PRESS	1104.33	PSIA
5	SURFACE PRES	14.28	PSIA
6	SUMP VOLUME	4.06	BBLS
7	WATER CUSH.	8.88	PSIA
8	GAS CUSH.	8.88	PSIA
9	CHOKE DIA.	.50	INCH
10	CHOKE COEFF.	4.51	NO. 100 PSI
11	SOL'N GAS	1.86	SSBL/BBL
12	CHAMBER TEMP	59.66	DEG F
13	TOP PACKER	2424.54	FT. K.B.
14	PACKER/VALVE	36.78	FT.
15	STICK-UP KB.	15.42	FT.
16	TEST VALVE	2385.76	FT.
17	CHAMBER LEN.	1461.13	FT.
18	COLLAR LEN.	362.98	FT.
19	COLLAR I.D.	2.87	IN.
20	COLLAR CAPC	1.88	BBLS/100
21	COLLAR VOL.	4.51	BBLS
22	C PIPE LEN.	1928.44	FT.
23	C PIPE I.D.	3.93	IN.
24	C PIPE CAPC	1.46	BBLS/100
25	C PIPE VOL	25.96	BBLS
26	U PIPE LEN	8.68	FT.
27	U PIPE I.D.	8.08	IN.
28	U PIPE CAPC	3.33	BBLS/100
29	U PIPE VOL	6.66	BBLS
30	CHAMBER VOL	38.41	BBLS
31	CUSHION VOL	8.88	BBLS
32	NET VOLUME	50.41	BBLS

TEMP GRAD 1.68 DEG F/100FT
 PRESS GRAD .45 PSI/FT

DERIVATION OF LIQUID FLOW RATES

1. TOTAL RECOVERY VOLUME IN CHAMBER AT END OF TEST

Computed Liquid Column at End of Test

$$= \frac{FFP}{\nabla_m} = \frac{135 \text{ kPa}}{11.3 \text{ kPa/m}} = 11.94 \text{ m (39 ft)}$$

Liquid Volume at End of Test

$$\begin{aligned} &= \text{Length} \times \text{Capacity (DC)} \\ &= 39 \text{ ft} \times 0.008 \text{ bbls/ft} = 0.31 \text{ bbls (0.05 m}^3\text{)} \end{aligned}$$

2. PREFLOW LIQUID VOLUME AND RATE

A. VOLUME PRODUCED DURING PREFLOW

$$\begin{aligned} &= \frac{\text{Final Preflow Pressure}}{\text{Final Main Flow Pressure}} \times \text{Total Recovery} \\ &= \frac{63 \text{ kPa}}{155 \text{ kPa}} \times 0.31 \text{ bbl} = 0.17 \text{ bbl (0.03 m}^3\text{)} \end{aligned}$$

B. PREFLOW RATE q_{pf}

$$\begin{aligned} q_{pf} &= 1440 \text{ (min/D)} \times \frac{V_p \text{ (bbls)}}{t_f \text{ (min)}} \\ &= \frac{1440 \times 0.17}{12} = 20.4 \text{ B/D (3.2 m}^3\text{/D)} \end{aligned}$$

Where V_p = volume produced (bbls)
 t_f = effective flow time (min)

Thus, the average preflow rate = 20.4 B/D (3.2 m³/D)

3. MAIN FLOW VOLUME PRODUCED AND RATE

A. LIQUID VOLUME PRODUCED V_p

$$\begin{aligned} V_p \text{ main flow} &= V_p \text{ total} - V_p \text{ preflow} \\ &= (0.31 - 0.17) \text{ bbls} \\ &= 0.14 \text{ bbls} \end{aligned}$$

B. AVERAGE MAIN FLOW RATE $\bar{q}$

$$= \frac{1440 \times 0.14}{180} = 1.12 \text{ B/D } (0.18 \text{ m}^3/\text{D})$$

$$\underline{\underline{\text{Thus, the average main flow rate} = 1.12 \text{ B/D } (0.18 \text{ m}^3/\text{D})}}$$

VERIFICATION OF AVERAGE GAS RATE DURING MAIN FLOW UTILIZING THE EQUATION FOR CORRESPONDING STATES

1. Volume of Air in Chamber at Start Main Flow (V_1 start)

$$\frac{p_1 V_1}{T_1 z_1} = \frac{p_2 V_2}{T_2 z_2} \quad \cdot \quad \cdot \quad \cdot \quad (i)$$

Equation (i) is solved for V_1 start

Where V_1 start = volume of air in chamber at start main flow (scf)

$$p_1 = \text{standard pressure} = 14.65 \text{ psia}$$
$$T_1 = \text{standard temperature} = 520^\circ\text{R}$$
$$Z_1 = \text{gas deviation factor} = 0.99$$
$$p_1 = \text{initial chamber pressure} = 14.299 \text{ psia}$$
$$T_2 = \text{initial chamber temperature} = 519.6^\circ\text{R}$$
$$z_2 = \text{gas deviation factor at } p_2 \text{ and } T_2 = 0.99$$

V_2 = chamber volume at start main flow = 30.23 bbls
= 171 cu.ft.

$$\therefore V_1 \text{ start} = \frac{p_2 V_2 (520) Z_1}{14.65 T_2 Z_2} = \frac{14.299 \times 171 \times 520 \times 0.99}{14.65 \times 520 \times 0.99}$$

$$= \underline{165 \text{ scf}}$$

2. Volume of Air and Gas in Chamber at End of Main Flow Period (V_1 end)

Equation (i) is solved for V_1 and

Where p, T, Z , are at standard conditions

and $p_7T_2Z_7$ represent stable conditions

N.B. V_2 = volume at end main flow = original volume less the recovery volume

$$= (30.4 - 0.31) \text{ bbls} = 30.09 \text{ bbls} = 169 \text{ cu.ft.}$$

$$\therefore V_{1\text{end}} = \frac{14.362 \times 169 \times 520 \times 0.99}{14.65 \times 520 \times 0.99} = \underline{\underline{165.6 \text{ scf}}}$$

3. Total Gas Volume Which Entered During Main Flow ($V_{\text{total gas}}$)

$$\begin{aligned} V_{\text{total gas}} &= V_1 \text{ end} - V_1 \text{ start} \\ &= (165.6 - 165.0) \text{ scf} \\ &= \underline{0.6 \text{ scf}} \end{aligned}$$

4. Average Main Flow Gas Rate $\bar{q}$

$$\bar{q} = \frac{1440 \times V_{\text{total gas}}}{t_{\text{eff}}}$$

Where t_{eff} = effective flow time

$$= \frac{1440 \times 0.6}{180} = 4.8 \text{ scf/D}$$

$$\therefore \underline{\text{Average main flow gas rate} = 0.005 \text{ Mscf/D} \quad (0.1425 \text{ m}^3/\text{D})}$$

REF#:C-70-999-67076-66

TEST DATE: 84/02/19

LAT: 65° 21' 56.6 "
LONG: 127° 34' 48.7 "

PCI ET AL HOOSIER RIDGE N-22

400/ 65-210 / 127.340 /00

DST#01

739.00m to 757.00m

KEE SCARF

DEPTH: 743.00m

RECORDER # 001760

PRESSURE
kPa

1)Initial Hydro : 8412.
 2)1st Flow Start: 293.
 3)1st Flow End : 310.
 4)END 1st Shutin: 6378.
 5)2nd Flow Start: 328.
 6)2nd Flow End : 431.
 7)END 2nd Shutin: 3568.
 14)Final Hydro. : 8308.

TEST TIMES(MIN)

1stFLOW : 14.
 SHUTIN: 178.
 2ndFLOW : 179.
 SHUTIN: 240.

RECOVERY DATA

THIS IS A CLOSED CHAMBER TEST. TOTAL FLUID RECOVERY CONSISTS OF 3.66 M OF SLIGHTLY OIL FLECKED DRILLING MUD.

REMARKS AND TEST SUMMARY

Test results indicate a mechanically successful test. Bottom hole pressures and the shape of the shut-in curves suggest RELATIVELY LOW PERMEABILITY within the interval tested. Electronic DMR recorder #1760 - pressures are recorded in kPa(a); increments for this recorder are included. Recorder #9772 - was run between the shut-in tool and the above hydraulic tool, therefore does not record hydrostatic pressures, only flows and shut-in data. The initial and final shut-in curves were incremented but not extrapolated due to insufficient curve development.

TABLE OF CONTENTS

PAGE 1	PAGE 2	PAGE 3	PAGE 4
General Data	Tool Sequence	PRESSURE	Plot Summary
Blow Description	Recorder Summary	-TIME	Reservoir Calculations
Liquid Recovery	Mud and Hole Data	LISTING	-Parameters used
Gas Measurements			-Results

***** RECORDER PAGES & FIGURES *****

LYNES UNITED SERVICES LTD
DST#01 REPORT

p-1

Well name : PCI ET AL HOOSIER RIDGE N-22
Location : 400/ 65.210 / 127.340 /00
Interval : 739.00m to 757.00m
Test Date : 84/02/19
Test Type : DUAL CONVENTIONAL BOTTOM HOLE
Formation : KEE SCARP

K.B.Elevation : 160.33m
Grd.Elevation : 154.13m
TD @ test Date : 757.00m
Ticket Number : 67076
Unit Number :

Started in hole at : 2345 hrs
Tool opened at : 0456 hrs
Reverse circulated?: NO
Contractor & Rig No: ATCO #76
Lynes#1 : 1 of 1 on the same trip.

Operator: PETRO-CANADA INC.
ROOM 937 WEST
150 - 6TH AVE. S.W.
CALGARY ALBERTA
T2P3E3

Company Rep : WALSH P
Testers : MARSHALL L

12 REPORTS(S) TO: STEVE BENKO
Company:

BLOW DESCRIPTION

Closed chamber run by Dyna Well.

TOTAL LIQUID RECOVERY : 3.66m

For DST# 1 through DST# 1
2 Fluid Samples
Sent to: KEPT ON
LOCATION

3.66m SLIGHTLY OIL FLECKED DRILLING MUD.

GAS MEASUREMENTS

No Gas Measurements

•TOOL SEQUENCE•

••RECORDER SUMMARY••

SUB	LENGTH (m)
PUMP OUT SUB	.33
CROSS OVER SUB	.30
SHUT-IN TOOL	2.58
BTM. HOLE SAMPLER	1.03 -
INSIDE RECORDER	1.38 -
HYDRAULIC TOOL	1.50
INSIDE RECORDER	1.38
HYDRAULIC JARS	2.25
SAFETY JOINT	.65
TOP CONV. PACKER	2.43
TOP CONV. PACKER	2.28
TOP CONV. PACKER	1.24
PACKER STICK DOWN	1.04
PERFORATED SPACING	1.53
PERFORATED SPACING	1.53
RECORDER CARRIER	2.06
SPACING	1.24
CROSS OVER SUB	.33
DRILL COLLAR	9.54
CROSS OVER SUB	.33
BULL NOSE	.40

1) NUMBER : 001760	ELECTRONIC GAUGE.
TYPE : DMRB	TEMPERATURE AND
LOCATION: OUTSIDE	PRESSURES.
RANGE: 68900.00kPa	
DEPTH : 743.00m	
2) NUMBER : 005539	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 10000.00kPa	
DEPTH : 743.00m	
3) NUMBER : 009772	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 13400.00kPa	
DEPTH : 727.00m	
4) NUMBER : 009993	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 20300.00kPa	
DEPTH : 730.00m	
5) NUMBER : 013967	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 20300.00kPa	
DEPTH : 743.00m	

***** TOOL TOTAL 35.35

DRILL COLLARS

ID= 72.0mm: 171.48
ID= :

DRILL PIPE

OD=114.3mm: 554.41
OD= :

COLLAR-PIPE TOTAL 725.89


STICK UP ABOVE TABLE : 4.24
TOOL ABOVE INTERVAL : 17.35
TOTAL INTERVAL : 18.00
BOTTOM CHOKE SIZE: 25.40 mm

MUD AND HOLE DATA

Calipered Hole Size @ Test Depth:	Water Loss : 7.0cc/s
Hole Condition at Test Time : GOOD	Filter Cake:
Hole Conditioned Prior to Test? : YES	
Mud Weight : 1120.0 kg/m ³	Main Hole Size: 216.00mm
Mud Type : GEL CHEMICAL	
Viscosity : 65.0s/I	Temperature @743.00m = 28.7C

PCI ET AL MOOSIER RIDGE

65.210 127.34 DST #1
ELECTRONIC GAUGE #1760



DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00m to 757.00m

PRESSURE RECORDER NUMBER : 001760

DEPTH : 743.00m
TYPE : DMRB

LOCATION : OUTSIDE
CAPACITY : 68900.00kPa

PRESSURE
kPa

***** TEMPERATURE AT RECORDER DEPTH = 28.7 C

- 1)Initial Hydro : 8412.
- 2)1st Flow Start: 293.
- 3)1st Flow End : 310.
- 4)END 1st Shutin: 6378.
- 5)2nd Flow Start: 328.
- 6)2nd Flow End : 431.
- 7)END 2nd Shutin: 3568.
- 14)Final Hydro- : 8308.

ELECTRONIC GAUGE.
TEMPERATURE AND
PRESSURES.

TEST TIMES(MIN)

- 1st FLOW : 14.
SHUTIN: 178.
2nd FLOW : 179.
SHUTIN: 240.


PRESSURE RECORDER NUMBER : 005539

DEPTH : 743.00m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 10000.00kPa

PRESSURE
kPa

- 1)Initial Hydro : 8405.
- 2)1st Flow Start: 353.
- 3)1st Flow End : 336.
- 4)END 1st Shutin: 6337.
- 5)2nd Flow Start: 399.
- 6)2nd Flow End : 382.
- 7)END 2nd Shutin: 3499.
- 14)Final Hydro- : 8255.



DST#01
PCI ET AL HOOSTER RIDGE N-22
739.00m to 757.00m


PRESSURE RECORDER NUMBER : 009772

DEPTH : 727.00m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 13403.00kPa

PRESSURE
kPa

- 1)Initial Hydro :
- 2)1st Flow Start: 83.
- 3)1st Flow End : 83.
- 4)END 1st Shutin: 6072.
- 5)2nd Flow Start: 133.
- 6)2nd Flow End : 155.72
- 7)END 2nd Shutin: 3212.
- 14)Final Hydro. :



ABOVE INTERVAL
RECORDER.

TEST TIMES(MIN)
1st FLOW : 14.
SHUTIN: 178.
2nd FLOW : 179.
SHUTIN: 240.


PRESSURE RECORDER NUMBER : 009993

DEPTH : 730.00m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 20300.00kPa

PRESSURE
kPa

- 1)Initial Hydro : 8287.
- 2)1st Flow Start: 366.
- 3)1st Flow End : 299.
- 4)END 1st Shutin: 6166.
- 5)2nd Flow Start: 291.
- 6)2nd Flow End : 415.
- 7)END 2nd Shutin: 3306.
- 14)Final Hydro- : 8135.



ABOVE INTERVAL
RECORDER.

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00m to 757.00m


PRESSURE RECORDER NUMBER : 013967

DEPTH : 743.00m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 20300.00kPa

PRESSURE
kPa

1)Initial Hydro : 8403.
2)1st Flow Start: 478.
3)1st Flow End : 453.
4)END 1st Shutin: 6298.
5)2nd Flow Start: 495.
6)2nd Flow End : 470.
7)END 2nd Shutin: 3447.
14)Final Hydro. : 8276.



TEST TIMES(MIN)

1st FLOW : 14.
SHUTIN: 178.
2nd FLOW : 179.
SHUTIN: 240.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



Plastic
CONTAINER IDENTITY

OIL ANALYSIS

7022-84-399

LABORATORY NUMBER

1 of 3

PAGE

65° 21' 56.63" NL
127° 34' 48.65" WL

LOCATION

Petro-Canada Inc.

OPERATOR

PCI et al Hoosier Ridge N-22

WELL OR SAMPLE LOCATION

FIELD OR AREA

POOL OR CATCH

SAMPLE

TEST TYPE & NO.

Swab #9

TEST METHOD

POINT OF SAMPLE

AMT. & TYPE CUSHION

MUS. RESISTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/d

OIL

m³/d

GAS

m³/d

TEST INTERVALS OR PERFS

SEPARATOR

RESERVOIR

CONTAINER
WHEN SAMPLED

CONTAINER
WHEN RECEIVED

SEPARATOR

PRESSURES, kPa

TEMPERATURES °C

DATE SAMPLED (Y/M/D)

84 04 19

DATE RECEIVED (Y/M/D)

84 04 23

DATE ANALYSED (Y/M/D)

BVF

ANALYST

REMARKS

SAMPLE PROPERTIES

COLOR OF CLEAR OIL 0.18 0.12 0.30
WATER SS TOTAL SOLIDS

GRAVITY

SPECIFIC

A.P.I. @ 15.6°C

0.9659

15.0

AS RECEIVED

AFTER CLEANING

AS RECEIVED

AFTER CLEANING

POUR POINT

0.0050

0.278

-15°C

TOTAL SULFUR
MASS FRACTION

TOTAL SALT
kg/m³

U.S.B.M.

A.S.T.M.

CARBON RESIDUE

R.V.P.

CONRADSON

RAMBOGTOM

VISCOSITY

TEMP °C	mPa·s	mm ² /s	
20	2172	2265	
30	506.3	531.3	
40	281.7	297.8	

DISTILLATION

ASTM

METHOD

BAROM. PRESS.
kPa OF HG

ROOM TEMP. (°C)

INITIAL SOIL WT. (°C)

DISTILLATION SUMMARY

204°C NAPHTHA

274°C KEROSENE

343°C LIGHT GAS/OIL

RECOVERED

RESIDUE

DISTILLATION LOSS

SPECIFIC GRAVITY

DISTILLATE

RESIDUE

BASE TYPE

CHARACTERIZATION
FACTOR

REMARKS

Distillation not done due to very high foaming tendency.
Residual water in sample analyzed - 0.033 mass fraction.



CORE LABORATORIES - CANADA LTD.

CALGARY, ALBERTA



COMPANY
WELL
LOCATION

Petro-Canada Inc.
PCI et al Hoosier Ridge N-22
65° 21' 56.63" NL
127° 34' 48.65" WL

PAGE 2 of 3
FILE 7022-84-399
DATE 1984 04 27

Sampled From: Swab #9

TRACE METAL ANALYSIS

<u>Element</u>	<u>Result</u>
Tin	10 mg/kg
Lead	17
Copper	6
Aluminum	131
Silicon	440
Iron	852
Chromium	2
Silver	Not Detected
Zinc	38
Magnesium	>741
Nickel	4
Barium	101
Sodium	60
Calcium	>3085
Vanadium	8
Phosphorous	15
Molybdenum	Not Detected
Boron	10
Manganese	15

CORE LABORATORIES-CANADA LTD.

COMPANY Petro-Canada Inc.
 LOCATION 65° 21' 56.63" NL
 SAMPLED FROM 127° 34' 48.65" WL
 Swab #9

PAGE 3 of 3
 FILE 7022-84-399
 DATE 1984 04 27

Analysis to C30+

Boiling Point Range (C)	Component	Carbon Number	Mole Fraction	Mass Fraction
-161.7	Methane	C1	0.0000	0.0000
- 88.9	Ethane	C2	0.0000	0.0000
- 42.2	Propane	C3	0.0000	0.0000
- 11.7	Iso Butane	C4	0.0000	0.0000
- 0.6	Normal Butane	C4	0.0000	0.0000
27.8	Iso Pentane	C5	0.0000	0.0000
36.1	Normal Pentane	C5	0.0000	0.0000
36.1- 68.9	Hexanes	C6	0.0000	0.0000
68.9- 98.3	Heptanes	C7	0.0003	0.0001
98.3-125.6	Octanes	C8	0.0031	0.0010
125.6-150.6	Nonanes	C9	0.0038	0.0014
150.6-173.9	Decanes	C10	0.0083	0.0035
173.9-196.1	Undecanes	C11	0.0254	0.0117
196.1-215.0	Dodecanes	C12	0.0398	0.0199
215.0-235.0	Tridecanes	C13	0.0555	0.0301
235.0-252.2	Tetradecanes	C14	0.0559	0.0326
252.2-270.6	Pentadecanes	C15	0.0610	0.0381
270.6-287.8	Hexadecanes	C16	0.0575	0.0383
287.8-302.8	Heptadecanes	C17	0.0464	0.0328
302.8-317.2	Octadecanes	C18	0.0564	0.0421
317.2-330.0	Nonadecanes	C19	0.0437	0.0384
330.0-344.4	Eicosanes	C20	0.0395	0.0328
344.4-357.2	Heneicosanes	C21	0.0374	0.0326
357.2-369.4	Docosanes	C22	0.0369	0.0337
369.4-380.0	Tricosanes	C23	0.0390	0.0372
380.0-391.1	Tetracosanes	C24	0.0306	0.0305
391.1-401.7	Pentacosanes	C25	0.0283	0.0293
401.7-412.2	Hexacosanes	C26	0.0255	0.0275
412.2-422.2	Heptacosanes	C27	0.0207	0.0232
422.2-431.7	Octacosanes	C28	0.0227	0.0263
431.7-441.1	Nonacosanes	C29	0.0194	0.0233
441.1 PLUS	Triacontanes Plus	C30+	0.2336	0.4123

AROMATICS

80.0	Benzene	C6H6	0.0000	0.0000
110.6	Toluene	C7H8	0.0006	0.0002
136.1-138.9	Ethylbenzene, p + m-Xylene	C8H10	0.0010	0.0003
144.4	o-Xylene	C8H10	0.0007	0.0002
168.9	1,2,4 Trimethylbenzene	C9H12	0.0018	0.0006

NAPHTHENES

48.9	Cyclopentane	C5H10	0.0000	0.0000
72.2	Methylcyclopentane	C6H12	0.0000	0.0000
81.1	Cyclohexane	C6H12	0.0000	0.0000
101.1	Methylcyclohexane	C7H14	0.0002	0.0000
	TOTAL		1.0000	1.0000

The above boiling ranges refer to the normal paraffin hydrocarbon boiling in that range. Other hydrocarbons (aromatics, olefins, naphthenes and branched hydrocarbons) may have higher or lower carbon numbers, but are grouped and reported according to their boiling point.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



WATER ANALYSIS

7021-84-259

Plastic

CONTAINER IDENTITY

LABORATORY NUMBER

1 of 2

PAGE

Petro-Canada Exploration Inc.

OPERATOR

65° 21' 56.63" NL

127° 34' 48.65" WL

LOCATION

PCI et al Hoosier Ridge N-22

WELL OR SAMPLE LOCATION NAME

AS ELEV.

GPS ELEV.

FIELD OR AREA

POOL OR ZONE

SAMPLER

TEST TYPE & NO.

TEST RECOVERY

Swab Sample

POINT OF SAMPLE

AMT. & TYPE CUSHION

WATER RESISTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/d

OIL

m³/d

GAS

m³/d

TEST INTERVALS OR PERFS.

SEPARATOR

RESERVOIR

CONTAINER
WHEN SAMPLED

CONTAINER
WHEN RECEIVED

SEPARATOR

PRESSURES, KPa

TEMPERATURES, °C

84 03 24

84 03 26

DATE SAMPLED (V/M/D)

DATE RECEIVED (V/M/D)

DATE ANALYSED (V/M/D)

ANALYST

REMARKS

ION	mg/L	mg Fraction	MEQ/L
Na	40.	0.0674	1.7
K	2.	0.0034	0.1
Ca	140.	0.2367	7.0
Mg	11.	0.0182	0.9
Ba			
Sr			
Fe	NOT DETECTED		

ION	mg/L	mg Fraction	MEQ/L
Cl	262.	0.4418	7.4
Br			
I			
HCO ₃	131.	0.2206	2.1
SO ₄	7.	0.0118	0.1
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 100°C

BY EVAPORATION @ 100°C

593.

AT IONIZATION

CALCULATED

1.0000 @ 15.4°C

1.3314 @ 22.

SPECIFIC GRAVITY

REFRACTIVE INDEX

6.8


9.700

@ 25°C


pH

SENSITIVITY (OHM/METERS)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 496.





CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



WATER ANALYSIS

Plastic
CONTAINER IDENTITY

7021-84-259
LABORATORY NUMBER

2 of 2
PAGE

Petro-Canada Exploration Inc.
OPERATOR

65° 21' 56.63" WL
127° 34' 48.65" NL
LOCATION

PCI et al Hoosier Ridge N-22
WELL OR SAMPLE LOCATION NAME

NO. ELEV. GRD. ELEV.

FIELD OR AREA POOL OR ZONE SAMPLED

TEST TYPE & NO. TEST RECOVERY

Swab Sample

POINT OF SAMPLE LMT. & TYPE CUSHION MUD RESISTIVITY

PUMPING FLOWING GAS LIFT SWAB

WATER m³/d OIL m³/c GAS m³/d

TEST INTERVALS OR PERFS.

SEPARATOR RESERVOIR CONTAINER WHEN SAMPLED CONTAINER WHEN RECEIVED SEPARATOR

PRESSURES, kPa TEMPERATURES, °C

84 03 23 84 03 26 ANALYST REMARKS

DATE SAMPLED (Y/M/D) DATE RECEIVED (Y/M/D) DATE ANALYSED (Y/M/D)


ION	mg/L	mg Fraction	MEQ/L
Na	35.	0.0877	1.5
K	2.	0.0050	0.1
Ca	74.	0.1860	3.7
Mg	12.	0.0306	1.0
Ba			
Sr			
Fe	NOT DETECTED		

ION	mg/L	mg Fraction	MEQ/L
Cl	142.	0.3547	4.0
Br			
I			
HCO ₃	129.	0.3235	2.1
SO ₄	5.	0.0125	0.1
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 110°C	BY EVAPORATION @ 100°C
	399.
AT 100°C	CALCULATED
1.0000 @ 15.4°C	1.3314 @ 22.
SPECIFIC GRAVITY	REFRACTIVE INDEX
6.9	13.500 @ 25°C
pH	RESISTIVITY (OHMS/CMETER)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 311.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY, ALBERTA



WATER ANALYSIS

Canada Oil and Gas Lands
Administration
Administration du pétrole et du gaz
des terres du Canada 7021-84-259

Plastic
CONTAINER IDENTITY

Petro-Canada Exploration Inc.
OPERATOR

65° 21' 56.63" NL
127° 34' 48.65" WL
LOCATION

PCI et al Hoosier Ridge N-22
WELL OR SAMPLE LOCATION NAME

LABORATORY NUMBER
1 of 2
PAGE

FIELD OR AREA

POOL OR ZONE

AS ELEV. GNS. ELEV.

DATE SAMPLED

TEST TYPE & NO.

Swab Sample

TEST RECOVERY

POINT OF SAMPLE

AMT. & TYPE CUSHION

WATER REACTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/d

OIL

m³/d

GAS

m³/d

TEST INTERVALS OR PERFS.

SEPARATOR RESERVOIR

CONTAINER WHEN SAMPLED

CONTAINER WHEN RECEIVED

SEPARATOR

TEMPERATURES, °C

PRESSURES, kPa

DATE SAMPLED (Y/M/D)

84 03 24

DATE RECEIVED (Y/M/D)

84 03 26

ANALYST

REMARKS

ION	mg/L	mg Fraction	MEQ/L
Na	40.	0.0674	1.7
K	2.	0.0034	0.1
Ca	140.	0.2367	7.0
Mg	11.	0.0182	0.9
Ba			
Sr			
Fe	NOT DETECTED		

ION	mg/L	mg Fraction	MEQ/L
Cl	262.	0.4418	7.4
Br			
I			
HCO ₃	131.	0.2206	2.1
SO ₄	7.	0.0118	0.1
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 100°C

BY EVAPORATION @ 100°C

593.

AT 100°C

CALCULATED

1.0000 @ 15.4°C
SPECIFIC GRAVITY

1.3314 @ 22.
REFRACTIVE INDEX


6.8

pH

9.700

@ 25°C
RESISTIVITY (OHMS/CM)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 496.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



WATER ANALYSIS

Plastic

CONTAINER IDENTITY

7021-84-259

LABORATORY NUMBER

2 of 2

PAGE

Petro-Canada Exploration Inc.

OPERATOR

65° 21' 56.63" WL
127° 34' 48.65" NL

LOCATION

PCI et al Hoosier Ridge N-22

WELL OR SAMPLE LOCATION NAME

NO. ELEV.

GRD. ELEV.

FIELD OR AREA

POOL OR ZONE

SAMPLER

TEST TYPE & NO.

TEST RECEIVED

Swab Sample

POINT OF SAMPLE

ART. & TYPE CUSHION

MUD RESISTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/d

OIL

m³/d

GAS

m³/d

TEST INTERVALS OR PERFS.

SEPARATOR RESERVOIR

CONTAINER WHEN SAMPLED

CONTAINER WHEN RECEIVED

SEPARATOR

PRESSURES, kPa

TEMPERATURES, °C

84 03 23

84 03 26

DATE SAMPLED (Y/M/D)

DATE RECEIVED (Y/M/D)

DATE ANALYSED (Y/M/D)

ANALYST

REMARKS

ION	mg/L	mg Fraction	MEQ/L
Na	35.	0.0877	1.5
K	2.	0.0050	0.1
Ca	74.	0.1860	3.7
Mg	12.	0.0306	1.0
Ba			
Sr			
Fe	NOT DETECTED		

ION	mg/L	mg Fraction	MEQ/L
Cl	142.	0.3547	4.0
Br			
I			
HCO ₃	129.	0.3235	2.1
SO ₄	5.	0.0125	0.1
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 100°C

BY EVAPORATION @ 100°C

399.

AT IGNITION

CALCULATED

1.0000 @ 15.4°C
SPECIFIC GRAVITY

1.3314 @ 22.
REFRACTIVE INDEX


6.9

pH

13.500

@ 25°C
RESISTIVITY (ohm/centimeters)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 311.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



WATER ANALYSIS

Plastic

CONTAINER IDENTITY

7021-84-334

LABORATORY NUMBER

Petro-Canada Inc.

1 of 2

PAGE

PCI Hoosier Ridge N-22

LOCATION

WELL OR SAMPLE LOCATION NAME

SD ELEV.

GRD. ELEV.

FIELD OR AREA

POOL OR ZONE

SAMPLER

TEST TYPE & NO.

TEST RECOVERY

Swabbed Water

°C

POINT OF SAMPLE

AMT. & TYPE CUSHION

MUD RESISTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/d

OIL

m³/d

GAS

m³/d

TEST INTERVALS OR PERFS.

SEPARATOR RESERVOIR

CONTAINER WHEN SAMPLED

CONTAINER WHEN RECEIVED

SEPARATOR

PRESSURES, kPa

TEMPERATURES, °C

84 04 18

84 04 18

LS

DATE SAMPLED (Y/M/D)

DATE RECEIVED (Y/M/D)

DATE ANALYSED (Y/M/D)

ANALYST

REMARKS

ION	mg/L	mg Fraction	MEQ/L
Na	1168.	0.0816	50.8
K	28.	0.0020	0.7
Ca	3775.	0.2636	188.4
Mg	135.	0.0094	11.1
Ba			
Sr			
Fe		TRACE	

ION	mg/L	mg Fraction	MEQ/L
Cl	8308.	0.5801	234.3
Br			
I			
HCO ₃	906.	0.0632	14.8
SO ₄	2.	0.0001	0.0
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 110°C

BY EVAPORATION @ 100°C

14321.

AT IGNITION

CALCULATED

1.0112 @ 15.4°C

SPECIFIC GRAVITY

1.3346 @ 22.

REFRACTIVE INDEX

6.3


pH

0.430

@ 25°C

RESISTIVITY (OHM/METERS)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 13606.

CANADA OIL AND GAS ENGINEERING AND CO. LTD.
ADMINISTRATION BUILDING
GAS OILS REFINERY
JUN 26 1984
BRANCH
TECHNIQUE ET DU CONTR.



CORE LABORATORIES - CANADA LTD.
Petroleum Reservoir Engineering
CALGARY ALBERTA



WATER ANALYSIS

Plastic

CONTAINER IDENTITY

7021-84-334

LABORATORY NUMBER

Petro-Canada Inc.

OPERATOR

2 of 2

PAGE

PCI Hoosier Ridge N-22

LOCATION

WELL OR SAMPLE LOCATION NAME

KB ELEV.

GRD. ELEV.

FIELD OR AREA

POOL OR ZONE

SAMPLER

TEST TYPE & NO.

TEST RECOVERY

Swab #10

POINT OF SAMPLE

AMT. & TYPE CUSHION

MUD RESISTIVITY

PUMPING

FLOWING

GAS LIFT

SWAB

WATER

m³/a

OIL

m³/a

GAS

m³/a

TEST INTERVALS OR PERFL.

SEPARATOR RESERVOIR

CONTAINER WHEN SAMPLED

CONTAINER WHEN RECEIVED

SEPARATOR

PRESSURES, kPa

TEMPERATURES, °C

84 04 18

84 04 19

LS

DATE SAMPLED (Y/M/D)

DATE RECEIVED (Y/M/D)

DATE ANALYSED (Y/M/D)

ANALYST

REMARKS

ION	mg/L	mg Fraction	MEQ/L
Na	213.	0.0323	9.3
K	10.	0.0015	0.3
Ca	2115.	0.3209	105.5
Mg	9.	0.0014	0.7
Ba			
Sr			
Fe		PRESENT	

ION	mg/L	mg Fraction	MEQ/L
Cl	3810.	0.5782	107.5
Br			
I			
HCO ₃	413.	0.0627	6.8
SO ₄	20.	0.0030	0.4
CO ₃	0.	0.0000	0.0
OH	0.	0.0000	0.0
H ₂ S	NOT DETECTED		

TOTAL SOLIDS mg/L

BY EVAPORATION @ 110°C

BY EVAPORATION @ 100°C

6589.

AT 100°C

CALCULATED

1.0050 @ 15.4°C

SPECIFIC GRAVITY

1.3330 @ 22.

REFRACTIVE INDEX


6.1

pH

0.950

@ 25°C
RESISTIVITY (OHMS/CM)

LOGARITHMIC PATTERN MEQ PER LITRE



REMARKS NaCl equiv. 6181.


REF#:C-70-599-67076-66

TEST DATE: 84/02/19

LAT: 65° 21' 56.6 "
LONG: 127° 34' 48.7 "PCI ET AL HOOSIER RIDGE N-22
400/ 65.210 / 127.340 /00
DST#01
739.00m to 757.00m
KEE SCARP

DEPTH: 743.00m

RECORDER # 001760



PRESSURE

kPa

1) Initial Hydro : 8412.
 2) 1st Flow Start: 293.
 3) 1st Flow End : 310.
 4) END 1st Shutin: 6378.
 5) 2nd Flow Start: 328.
 6) 2nd Flow End : 431.
 7) END 2nd Shutin: 3568.
 14) Final Hydro. : 8308.

TEST TIMES(MIN)

1stFLOW : 14.
 SHUTIN: 178.
 2ndFLOW : 179.
 SHUTIN: 240.

RECOVERY DATA

THIS IS A CLOSED CHAMBER TEST. TOTAL FLUID RECOVERY CONSISTS OF 3.66 M OF SLIGHTLY OIL FLECKED DRILLING MUD.

REMARKS AND TEST SUMMARY

Test results indicate a mechanically successful test. Bottom hole pressures and the shape of the shut-in curves suggest RELATIVELY LOW PERMEABILITY within the interval tested. Electronic DMR recorder #1760 - pressures are recorded in kPa(a); increments for this recorder are included. Recorder #9772 - was run between the shut-in tool and the above hydraulic tool, therefore does not record hydrostatic pressures, only flows and shut-in data. The initial and final shut-in curves were incremented but not extrapolated due to insufficient curve development.

TABLE OF CONTENTS

PAGE 1	PAGE 2	PAGE 3	PAGE 4
General Data	Tool Sequence	PRESSURE	Plot Summary
Blow Description	Recorder Summary	-TIME	Reservoir Calculations
Liquid Recovery	Mud and Hole Data	LISTING	-Parameters used
Gas Measurements			-Results

***** RECORDER PAGES & FIGURES *****

LYNES UNITED SERVICES LTD
DST#01 REPORT

p.1

Well name : PCI ET AL HOOSIER RIDGE N-22
Location : 400/ 65.210 / 127.340 /00
Interval : 739.00m to 757.00m
Test Date : 84/02/19
Test Type : DUAL CONVENTIONAL BOTTOM HOLE
Formation : KEE SCARP

K.B.Elevation : 160.33m
Grd.Elevation : 154.13m
TD @ test Date: 757.00m
Ticket Number : 67076
Unit Number :

Started in hole at : 2345 hrs
Tool opened at : 0456 hrs
Reverse circulated?: NO
Contractor & Rig No: ATCO #76
Lynes#1 : 1 of 1 on the same trip.

Operator: PETRO-CANADA INC.
ROOM 937 WEST
150 - 6TH AVE. S.W.
CALGARY ALBERTA
T2P3E3

Company Rep : WALSH P
Testers : MARSHALL L

12 REPORTS(S) TO: STEVE BENKO
Company:

BLOW DESCRIPTION

Closed chamber run by Dyna Well.

TOTAL LIQUID RECOVERY : 3.66m

For DST# 1 through DST# 1
2 Fluid Samples
Sent to: KEPT ON
LOCATION

3.66m SLIGHTLY OIL FLECKED DRILLING MUD.

GAS MEASUREMENTS

No Gas Measurements

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00m to 757.00m

p-2

•TOOL SEQUENCE•

RECORDER SUMMARY

SUB	LENGTH (m)
PUMP OUT SUB	.33
CROSS OVER SUB	.30
SHUT-IN TOOL	2.58
BTM. HOLE SAMPLER	1.03
INSIDE RECORDER	1.38
HYDRAULIC TOOL	1.50
INSIDE RECORDER	1.38
HYDRAULIC JARS	2.25
SAFETY JOINT	.65
TCP CONV. PACKER	2.43
TCP CONV. PACKER	2.28
TCP CONV. PACKER	1.24
PACKER STICK DOWN	1.04
PERFORATED SPACING	1.53
PERFORATED SPACING	1.53
RECORDER CARRIER	2.06
SPACING	1.24
CROSS OVER SUB	.33
DRILL COLLAR	9.54
CROSS OVER SUB	.33
BULL NOSE	.40

1) NUMBER : 001760	ELECTRONIC GAUGE.
TYPE : DMRB	TEMPERATURE AND
LOCATION: OUTSIDE	PRESSURES.
RANGE: 68900.00kPa	
DEPTH : 743.00m	
2) NUMBER : 005539	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 10000.00kPa	
DEPTH : 743.00m	
3) NUMBER : 009772	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 13400.00kPa	
DEPTH : 727.00m	
4) NUMBER : 009993	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 20300.00kPa	
DEPTH : 730.00m	
5) NUMBER : 013967	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 20300.00kPa	
DEPTH : 743.00m	

***** TOOL TOTAL 35.35

DRILL COLLARS

ID= 72.0mm: 171.48

ID= :

DRILL PIPE

OD=114.3mm: 554.41

OD= :

COLLAR-PIPE TOTAL 725.89

STICK UP ABOVE TABLE : 4.24

TOOL ABOVE INTERVAL : 17.35

TOTAL INTERVAL : 18.00

BOTTOM CHOKE SIZE: 25.40 mm

MUD AND HOLE DATA

Calipered Hole Size @ Test Depth:	Water Loss : 7.0cc/s
Hole Condition at Test Time : GOOD	Filter Cake:
Hole Conditioned Prior to Test? : YES	
Mud Weight : 1120.0 kg/m ³	Main Hole Size: 216.00mm
Mud Type : GEL CHEMICAL	
Viscosity : 65.0s/l	Temperature @743.00m = 28.7C

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00 m to 757.00 m

2.3

Location: 400/ 65.210 / 127.340 / 00
Test Type: DUAL CONVENTIONAL BOTTOM HOLE
Formation: KEE SCARP

Recorder Number: 001760
Recorder Depth: 743.00 m
Subsea Depth: -582.67 m

TIME-PRESSURE LISTING

CHART LABEL	COMMENTS	TIME MIN.	DELTA P kPa	PRESSURE kPa	(T+dt)/dt ABSCISSA
1	INITIAL HYDROSTATIC			8412	
2	START OF 1st FLOW	0.0		293	
		1.		293	
		2.		293	
		3.		293	
		5.		293	
		6.		293	
		7.		293	
		8.		293	
		9.		293	
		10.		293	
		11.		293	
		13.		293	
3	END OF 1st FLOW	14.		310	
	1st SHUTIN PERIOD	0.0		310	
		5.	69	379	3.8000
		11.	190	500	2.2727
		17.	362	672	1.8235
		23.	603	914	1.6087
		28.	896	1207	1.5000
		34.	1293	1603	1.4118
		40.	1724	2034	1.3500
		45.	2068	2379	1.3111
		51.	2465	2775	1.2745
		57.	2844	3154	1.2456
		63.	3189	3499	1.2222
		68.	3465	3775	1.2059
		74.	3758	4068	1.1892
		80.	4016	4326	1.1750
		85.	4223	4533	1.1647
		91.	4464	4775	1.1538
		97.	4688	4999	1.1443

* VALUES USED FOR EXTRAPOLATIONS

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00 m to 757.00 m

o.3a

Location: 400/ 65.210 / 127.340 /00
Test Type: DUAL CONVENTIONAL BOTTOM HOLE
Formation: KEE SCARP

Recorder Number: 001760
Recorder Depth: 743.00 m
Subsea Depth: -532.67 m

TIME-PRESSURE LISTING

CHART LABEL	COMMENTS	TIME MIN.	DELTA P kPa	PRESSURE kPa	(T+dt)/dt ABSCISSA
		103.	4895	5206	1.1359
		108.	5050	5361	1.1296
		114.	5223	5533	1.1228
		120.	5361	5671	1.1167
		125.	5464	5774	1.1120
		131.	5585	5895	1.1069
		137.	5671	5981	1.1022
		143.	5757	6067	1.0979
		148.	5809	6119	1.0946
		154.	5878	6188	1.0909
		160.	5929	6240	1.0875
		165.	5981	6291	1.0848
		171.	6016	6326	1.0819
		177.	6050	6360	1.0791
4	END OF 1st SHUTIN	178.	6067	6378	1.0787
5	START OF 2nd FLOW	0.0		328	
		11.		345	
		21.		362	
		31.		362	
		41.		362	
		52.		379	
		62.		379	
		72.		379	
		83.		396	
		93.		396	
		103.		396	
		113.		396	
		124.		396	
		134.		414	
		144.		414	
		155.		414	
		165.		431	
		175.		431	
6	END OF 2nd FLOW	179.		431	

* VALUES USED FOR EXTRAPOLATIONS

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00 m to 757.00 m

p.3b

Location: 400/ 65.210 / 127.340 /00
Test Type: DUAL CONVENTIONAL BOTTOM HOLE
Formation: KEE SCARP

Recorder Number: 001760
Recorder Depth: 743.00 m
Subsea Depth: -582.67 m

TIME-PRESSURE LISTING

CHART LABEL	COMMENTS	TIME MIN.	DELTA P kPa	PRESSURE (T+dt)/dt kPa	ABSCISSA
2nd SHUTIN PERIOD		0.0		431	
		6.	0	431	33.1667
		13.	34	465	15.8462
		20.	69	500	10.6500
		27.	86	517	8.1481
		34.	121	552	6.6765
		41.	138	569	5.7073
		48.	172	603	5.0208
		54.	207	638	4.5741
		61.	241	672	4.1639
		68.	276	707	3.8382
		75.	310	741	3.5733
		82.	362	793	3.3537
		89.	414	845	3.1685
		96.	448	879	3.0104
		102.	500	931	2.8922
		109.	552	983	2.7706
		116.	621	1051	2.6638
		123.	689	1120	2.5691
		130.	776	1207	2.4846
		137.	862	1293	2.4088
		144.	965	1396	2.3403
		150.	1069	1500	2.2867
		157.	1189	1620	2.2293
		164.	1327	1758	2.1768
		171.	1465	1896	2.1287
		178.	1620	2051	2.0843
		185.	1793	2224	2.0432
		192.	1948	2379	2.0052
		198.	2103	2534	1.9747
		205.	2275	2706	1.9415
		212.	2448	2879	1.9104
		219.	2620	3051	1.8813
		226.	2792	3223	1.8540
		233.	2965	3396	1.8283

* VALUES USED FOR EXTRAPOLATIONS

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00 m to 757.00 m

p.3c

Location: 400/ 65.210 / 127.340 /00
Test Type: DUAL CONVENTIONAL BOTTOM HOLE
Formation: KEE SCARP

Recorder Number: 001760
Recorder Depth: 743.00 m
Subsea Depth: -582.67 m

TIME-PRESSURE LISTING


CHART LABEL	COMMENTS	TIME MIN-	DELTA P kPa	PRESSURE (T+dt)/dt kPa	ABSCISSA
7	END OF 2nd SHUTIN	240.	3137	3568	1.8042
14	FINAL HYDROSTATIC			8308	1

* VALUES USED FOR EXTRAPOLATIONS

1st SHUT-IN
HORNER EXTRAPOLATION .00 kPa
HORNER SLOPE .00000 kPa/cycle


2nd SHUT-IN
HORNER EXTRAPOLATION .00 kPa
HORNER SLOPE .00000 kPa/cycle

SLOPE :



SHUT-IN:2

SLOPE:



PCI ET AL HOOSIER RIDGE N-22


REC=001760

SHUTIN = 1 +


65.210 / 127.340

DST=001

2 Δ



PCI ET AL HOOSIER RIDGE 65.210 127.34 DST #1 ELECTRONIC GAUGE #1760



4 :24:30 5 :44:30 7 :4 :30 9 :24:30 9 :44:30 11:4 :30 12:24:30 13:44:30 15:4 :30 16:24:30 17:44:30 19:4 :30 20:24:30
 DMR TIME

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00m to 757.00m

PRESSURE RECORDER NUMBER : 001760

DEPTH : 743.00m
TYPE : DMRB

LOCATION : OUTSIDE
CAPACITY : 68900.00kPa

PRESSURE
kPa

***** TEMPERATURE AT RECORDER DEPTH = 28.7 C

- 1)Initial Hydro : 8412.
- 2)1st Flow Start: 293.
- 3)1st Flow End : 310.
- 4)END 1st Shutin: 6378.
- 5)2nd Flow Start: 328.
- 6)2nd Flow End : 431.
- 7)END 2nd Shutin: 3568.
- 14)Final Hydro- : 8308.

ELECTRONIC GAUGE.
TEMPERATURE AND
PRESSURES.

TEST TIMES(MIN)

- 1st FLOW : 14.
SHUTIN: 178.
2nd FLOW : 179.
SHUTIN: 240.


PRESSURE RECORDER NUMBER : 005539

DEPTH : 743.00m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 10000.00kPa

PRESSURE
kPa

- 1)Initial Hydro : 8405.
- 2)1st Flow Start: 353.
- 3)1st Flow End : 336.
- 4)END 1st Shutin: 6337.
- 5)2nd Flow Start: 399.
- 6)2nd Flow End : 382.
- 7)END 2nd Shutin: 3499.
- 14)Final Hydro- : 8295.



DST#01
PCI ET AL HOOSTER RIDGE N-22
739.00m to 757.00m

PRESSURE RECORDER NUMBER : 009772


DEPTH : 727.00m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 13403.00kPa

PRESSURE
kPa

- 1)Initial Hydro :
- 2)1st Flow Start: 83.
- 3)1st Flow End : 83.
- 4)END 1st Shutin: 6072.
- 5)2nd Flow Start: 133.
- 6)2nd Flow End : 155.
- 7)END 2nd Shutin: 3212.
- 14)Final Hydro. :

Above interval



ABOVE INTERVAL
RECORDER.

TEST TIMES(MIN)

- 1st FLOW : 14.
- SHUTIN: 178.
- 2nd FLOW : 179.
- SHUTIN: 240.

PRESSURE RECORDER NUMBER : 009993


DEPTH : 730.00m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 20300.00kPa

PRESSURE
kPa

- 1)Initial Hydro : 8287.
- 2)1st Flow Start: 366.
- 3)1st Flow End : 299.
- 4)END 1st Shutin: 6166.
- 5)2nd Flow Start: 291.
- 6)2nd Flow End : 415.
- 7)END 2nd Shutin: 3306.
- 14)Final Hydro. : 8135.

Above interval.



ABOVE INTERVAL
RECORDER.

DST#01
PCI ET AL HOOSIER RIDGE N-22
739.00m to 757.00m


PRESSURE RECORDER NUMBER : 013967

DEPTH : 743.00m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 20300.00kPa

PRESSURE
kPa

1)Initial Hydro : 8403.
2)1st Flow Start: 478.
3)1st Flow End : 453.
4)END 1st Shutin: 6298.
5)2nd Flow Start: 495.
6)2nd Flow End : 470.
7)END 2nd Shutin: 3447.
14)Final Hydro. : 8276.




TEST TIMES(MIN)

1st FLOW : 14.
SHUTIN: 178.
2nd FLOW : 179.
SHUTIN: 240.


CORE LABORATORIES - CANADA, LTD.

Petroleum Reservoir Engineering



CORE ANALYSIS

PETRO-CANADA INC.
PCI ET AL HOOSIER RIDGE N-22
HOOSIER RIDGE, NORTHWEST TERRITORY
65 21'56.63" N LAT. 127 34'48.65" W LONG.
84-02-18



CORE LABORATORIES - CANADA, LTD.

COMPANY PETRO-CANADA INC.
WELL PCI ET AL HOOSIER RIDGE N-22
FIELD HOOSIER RIDGE, NORTHWEST TERRITORY
LOCATION 65 21'56.63" N LAT. 127 34'48.65" W LONG.

FORMATION KEYSERP
CORING EQUIPMENT DIAMOND
CORE DIAMETER.(mm) 88
CORING FLUID WATER BASE MUD

PAGE 1
FILE 7004-84-201
DATE 84-02-18
ANALYSTS RP

FULL DIAMETER ANALYSIS

Sample Number	Depth Metres (m)	Sample Rep.	Length	Permeability to Air Millidarcys			Perm. X	Porosity X	Porosity X	Residual Saturation Density: kg/m3 (Frac of Pore Vol)				VISUAL EXAMINATION
				mD Max.	mD 90 deg.	mD V				Bulk	Grain	Oil	Water	
CORE NO. 1 739.00 m - 748.00 (core received 9.20 m) (7 Boxes)														
SP 1	739.00-39.13	0.13		2.25	-	-	0.290	0.109	0.014	-	2700	0.449	0.219	ls i
2	739.13-39.39	0.26	.21	1.88	0.96	1.71	0.489	0.109	0.028	2410	2700	0.558	0.113	ls i foss vfrac
3	739.39-39.61	0.22	.13	0.63	0.39	0.36	0.139	0.081	0.018	2480	2700	0.568	0.099	ls i foss frac
-	739.61-40.15	0.54	-	-	-	-	-	-	-	-	-	-	-	ls
SP 4	740.15-40.30	0.15	-	0.16	-	-	0.024	0.028	0.004	-	2690	0.469	0.115	ls i sty
5	740.30-40.46	0.16	.09	0.57	0.25	0.18	0.091	0.058	0.009	2540	2700	0.581	0.069	ls i foss vfrac
6	740.46-40.83	0.37	.14	0.84	0.37	0.20	0.311	0.062	0.023	2530	2700	0.557	0.065	ls i foss sty frac
7	740.83-41.18	0.35	.18	1.00	0.91	0.14	0.350	0.071	0.025	2510	2700	0.702	0.076	ls i foss sty frac
8	741.18-41.54	0.36	.20	3.31	0.74	1.70	1.192	0.085	0.031	2470	2700	0.416	0.066	ls i foss sty vfrac
9	741.54-41.86	0.32	.13	*	1.41	*	0.451	0.131	0.042	2350	2700	0.442	0.129	ls i foss vfrac
10	741.86-42.10	0.24	.15	2.62	0.80	0.59	0.629	0.074	0.018	2500	2700	0.592	0.100	ls i foss vfrac
SP 11	742.10-42.24	0.14	-	2.26	-	-	0.316	0.131	0.018	-	2700	0.509	0.173	ls i
12	742.24-42.60	0.36	.10	10.0	2.65	8.27	3.600	0.167	0.060	2250	2700	0.470	0.062	ls i foss vfrac
13	742.60-42.85	0.25	.09	132.	1.38	**	33.003	0.121	0.050	2370	2690	0.575	0.136	ls i vfrac
14	742.85-43.29	0.44	.19	6.31	3.70	7.49	2.777	0.117	0.051	2380	2700	0.519	0.138	ls i sty vfrac
15	743.29-43.87	0.58	.13	*	3.75	*	2.175	0.127	0.074	2350	2690	0.510	0.134	ls i
SP 16	743.87-43.99	0.12	-	2.65	-	-	0.318	0.131	0.016	-	2700	0.506	0.119	ls i
17	743.99-44.13	0.14	.11	6.27	3.64	2.30	0.878	0.124	0.017	2360	2690	0.539	0.153	ls i
18	744.13-44.32	0.19	.12	1.62	1.44	1.11	0.308	0.104	0.020	2410	2690	0.556	0.122	ls i sty frac
19	744.32-44.54	0.22	.16	19.5	9.18	13.8	4.290	0.138	0.030	2320	2690	0.580	0.102	ls i sty vfrac
20	744.54-44.90	0.36	.14	3.22	2.94	1.02	1.159	0.125	0.045	2360	2690	0.476	0.155	ls i sty frac
SP 21	744.90-45.01	0.11	-	0.77	-	-	0.085	0.104	0.011	-	2700	0.413	0.126	ls i
-	745.01-45.06	0.05	-	-	-	-	-	-	-	-	-	-	-	ls

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

COMPANY PETRO-CANADA INC.
WELL PCI ET AL HOOSIER RIDGE N-22

FORMATION KEYSARP
CORING EQUIPMENT DIAMOND

PAGE 2
FILE 7004-84-201

FULL DIAMETER ANALYSIS

Sample Number	Depth Metres (m)	m	Sample Rep. Length	Permeability to Air Millidarcys			Perm. X	Porosity X	X	Residual Saturation Density: kg/m ³ (Frac of Pore Vol)				VISUAL EXAMINATION
				mD Max.	mD 90 des.	mD V				Bulk	Grain	Oil	Water	

CORE NO. 1 CONTINUED

22	745.06-45.25	0.19	.13	2.26	1.73	1.46	0.429	0.122	0.023	2370	2700	0.518	0.101	ls i sty frac
SP 23	745.25-45.32	0.07	-	1.11	-	-	0.078	0.115	0.008	-	2700	0.510	0.080	ls i
24	745.32-45.76	0.44	.20	0.91	0.86	0.19	0.400	0.105	0.046	2420	2700	0.618	0.165	ls i rev sty vfrac
25	745.76-46.01	0.25	.19	0.77	0.66	0.15	0.192	0.095	0.024	2440	2700	0.526	0.105	ls i
26	746.01-46.17	0.16	.08	1.87	1.34	1.14	0.299	0.117	0.019	2380	2700	0.509	0.096	ls i vfrac
27	746.17-46.54	0.37	.14	1.59	1.10	0.51	0.588	0.106	0.039	2420	2700	0.573	0.076	ls i sty frac
28	746.54-46.73	0.19	.14	1.91	1.82	1.04	0.363	0.104	0.020	2430	2710	0.241	0.154	ls i
SP 29	746.73-46.82	0.09	-	2.04	-	-	0.184	0.141	0.013	-	2710	0.561	0.075	ls i sty
30	746.82-47.15	0.33	.19	1.87	1.51	0.48	0.617	0.122	0.040	2370	2700	0.472	0.147	ls i sty frac
31	747.15-47.43	0.28	.20	1.81	1.01	0.69	0.507	0.107	0.030	2410	2700	0.475	0.153	ls i
32	747.43-47.64	0.21	.08	1.43	1.37	0.86	0.300	0.117	0.025	2390	2700	0.462	0.130	ls i
SP 33	747.64-47.71	0.07	-	1.10	-	-	0.077	0.111	0.008	-	2700	0.480	0.100	ls i sty
34	747.71-48.03	0.32	.20	0.72	0.70	0.03	0.230	0.067	0.021	2510	2690	0.568	0.124	ls i sty
35	748.03-48.20	0.17	.10	0.98	0.95	0.46	0.167	0.104	0.018	2420	2710	0.475	0.117	ls i

CORE NO. 2 748.00 m - 757.00 (core received 9.10 m) (7 Boxes)

36	748.20-48.38	0.18	.12	1.44	1.15	1.06	0.259	0.115	0.021	2390	2700	0.493	0.150	ls i
37	748.38-48.78	0.40	.20	1.52	1.15	0.53	0.608	0.115	0.046	2390	2700	0.460	0.155	ls i sty
38	748.78-48.98	0.20	.14	*	4.96	*	0.992	0.122	0.024	2370	2700	0.526	0.102	ls i vfrac
39	748.98-49.15	0.17	.14	0.21	0.18	0.04	0.036	0.072	0.012	2500	2690	0.488	0.088	ls i
40	749.15-49.37	0.22	.17	1.41	1.25	0.51	0.310	0.117	0.026	2380	2700	0.413	0.231	ls i
41	749.37-49.78	0.41	.15	1.59	1.33	0.29	0.652	0.103	0.042	2420	2700	0.438	0.185	ls i
42	749.78-49.99	0.21	.12	1.05	1.02	0.69	0.220	0.079	0.017	2490	2700	0.395	0.197	ls i sty

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

COMPANY PETRO-CANADA INC.
WELL PCI ET AL HOOSIER RIDGE N-22

FORMATION
CORING EQUIPMENT

KEYSCARP
DIAMOND

PAGE 3
FILE 7004-84-201

FULL DIAMETER ANALYSIS

Sample Number	Depth Metres (m)	Rep.	Sample Length	Permeability to Air Millidarcys			Perm. X	Porosity		Residual Saturation (Frac of Pore Vol)				VISUAL EXAMINATION
				mD Max.	mD 90 deg.	mD V		X	X	Bulk	Grain	Oil	Water	

CORE NO. 2 CONTINUED

43	749.99-50.25	0.26	.14	0.58	0.49	0.32	0.151	0.067	0.017	2530	2710	0.473	0.172	ls i sty
44	750.25-50.55	0.30	.10	0.33	0.24	0.14	0.099	0.043	0.013	2580	2700	0.326	0.186	ls i
45	750.55-50.78	0.23	.12	1.17	0.75	0.38	0.269	0.070	0.016	2510	2700	0.463	0.152	ls i
46	750.78-51.13	0.35	.24	2.49	2.03	0.46	0.871	0.070	0.024	2510	2700	0.506	0.098	ls i sty
47	751.13-51.40	0.27	.10	0.31	0.29	0.08	0.084	0.055	0.015	2550	2700	0.401	0.093	ls i
48	751.40-51.66	0.26	.17	0.39	0.38	0.19	0.101	0.052	0.014	2560	2700	0.000	0.203	ls i sty
49	751.66-51.81	0.15	.08	0.28	0.13	0.12	0.042	0.035	0.005	2610	2700	0.441	0.110	ls i
50	751.81-52.09	0.28	.13	4.98	1.54	0.51	1.394	0.080	0.022	2490	2690	0.555	0.081	ls i
51	752.09-52.31	0.22	.19	1.04	0.54	0.15	0.229	0.005	0.001	2690	2700	0.531	0.054	ls i sty frac
52	752.31-52.53	0.22	.17	2.22	0.86	0.21	0.488	0.066	0.015	2520	2700	0.520	0.053	ls i sty
53	752.53-52.80	0.27	.19	0.40	0.35	0.12	0.108	0.047	0.013	2570	2700	0.574	0.059	ls i sty
54	752.80-53.05	0.25	.14	0.34	0.31	0.22	0.085	0.048	0.012	2570	2700	0.576	0.077	ls i
55	753.05-53.27	0.22	.17	27.9	3.57	0.19	6.138	0.043	0.009	2580	2700	0.402	0.087	ls i sty frac
56	753.27-53.53	0.26	.10	0.38	0.37	0.24	0.099	0.058	0.015	2550	2710	0.603	0.104	ls i sty
57	753.53-53.87	0.34	.20	0.03	0.02	0.02	0.010	0.024	0.008	2633	2700	0.334	0.278	ls i
58	753.87-54.14	0.27	.12	0.34	0.33	0.06	0.092	0.057	0.015	2550	2700	0.478	0.074	ls i sty
59	754.14-54.27	0.13	.10	0.16	0.15	0.02	0.021	0.041	0.005	2590	2700	0.358	0.102	ls i
60	754.27-54.43	0.16	.09	0.58	0.53	0.14	0.093	0.101	0.016	2440	2710	0.463	0.054	ls i
61	754.43-54.62	0.19	.16	0.68	0.53	0.26	0.129	0.041	0.008	2592	2700	0.270	0.077	ls i
62	754.62-54.88	0.26	.21	0.65	0.61	0.39	0.169	0.053	0.014	2560	2700	0.244	0.150	ls i
63	754.88-55.09	0.21	.07	0.49	0.45	0.38	0.103	0.056	0.012	2540	2700	0.243	0.155	ls i
64	755.09-55.49	0.40	.23	1.38	0.77	0.21	0.552	0.054	0.022	2560	2700	0.295	0.160	ls i
65	755.49-55.80	0.31	.15	0.71	0.26	0.23	0.220	0.053	0.016	2560	2700	0.384	0.163	ls i sty frac
66	755.80-56.09	0.29	.18	1.58	1.01	0.12	0.458	0.042	0.012	2590	2710	0.265	0.151	ls i sty frac
67	756.09-56.37	0.28	.20	0.25	0.25	0.13	0.070	0.040	0.011	2590	2710	0.176	0.091	ls i

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

COMPANY PETRO-CANADA INC.
WELL PCI ET AL HOOSIER RIDGE N-22

FORMATION KEYSARP
CORING EQUIPMENT DIAMOND

PAGE 4
FILE 7004-84-201

FULL DIAMETER ANALYSIS

Sample Number	Depth Metres (m)	Rep.	Sample Length	Permeability to Air Millidarcys			Perm. X	Porosity X	Porosity X	Residual Saturation (Frac of Pore Vol)				VISUAL EXAMINATION
				mD Max.	mD 90 des.	mD V				Density: kg/m3				
										Bulk	Grain	Oil	Water	

CORE NO. 2 CONTINUED

68	756.37-56.77	0.40	.21	1.08	0.79	0.17	0.432	0.046	0.018	2580	2710	0.279	0.178	ls i sty
69	756.77-57.30	0.53	.21	0.53	0.53	0.52	0.281	0.047	0.025	2570	2700	0.252	0.130	ls i

CORE NO. 3 850.00 m - 860.00 (core received 9.70 m) (7 Boxes)

70	850.00-50.20	0.20	.16	0.14	0.09	0.10	0.028	0.057	0.011	2560	2710	0.000	0.395	ls i
71	850.20-50.43	0.23	.14	0.07	0.07	0.04	0.016	0.048	0.011	2590	2720	trace	0.212	ls i
72	850.43-50.65	0.22	.16	0.10	0.08	0.05	0.022	0.045	0.010	2590	2720	trace	0.264	ls i
73	850.65-50.88	0.23	.09	0.14	0.13	0.02	0.032	0.061	0.014	2560	2720	trace	0.082	ls i
74	850.88-51.03	0.15	.11	0.14	0.13	0.05	0.021	0.051	0.008	2580	2710	trace	0.160	ls i
75	851.03-51.19	0.16	.09	0.30	0.28	0.04	0.048	0.065	0.010	2530	2720	trace	0.171	ls i
76	851.19-51.48	0.29	.24	0.33	0.20	0.19	0.096	0.058	0.017	2560	2720	trace	0.401	ls i
77	851.48-51.77	0.29	.21	0.39	0.37	0.27	0.113	0.066	0.019	2550	2730	trace	0.215	ls i foss
78	851.77-51.97	0.20	.16	0.26	0.22	0.10	0.052	0.058	0.012	2560	2720	trace	0.185	ls i
79	851.97-52.23	0.26	.14	0.27	0.20	0.11	0.070	0.063	0.016	2550	2720	trace	0.149	ls i sty
80	852.23-52.39	0.16	.12	0.19	0.18	0.04	0.030	0.058	0.009	2530	2710	trace	0.112	ls i
81	852.39-52.64	0.25	.16	0.08	0.08	0.05	0.020	0.035	0.009	2610	2700	trace	0.282	ls i sty
82	852.64-52.92	0.28	.14	0.08	0.04	<0.01	0.022	0.032	0.009	2610	2700	0.000	0.089	ls i
83	852.92-53.09	0.17	.13	0.04	0.03	0.02	0.007	0.022	0.004	2630	2690	0.000	0.128	ls i sty
84	853.09-53.27	0.18	.12	0.05	0.04	0.03	0.009	0.017	0.003	2650	2690	0.000	0.216	ls i
-	853.27-53.66	0.59	-	-	-	-	-	-	-	-	-	-	-	ls
-	853.66-54.04	0.18	.14	0.07	0.04	<0.01	0.013	0.005	0.001	2700	2710	trace	0.239	ls i sty
85	853.86-54.04	0.18	.14	0.07	0.04	<0.01	0.021	0.005	0.001	2660	2690	trace	0.171	ls i sty
86	854.04-54.27	0.23	.10	0.09	0.05	<0.01	-	-	-	-	-	-	-	ls
-	854.27-55.88	1.61	-	-	-	-	-	-	-	-	-	-	-	-

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABLENESS OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAUD IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

COMPANY PETRO-CANADA INC.
WELL PCI ET AL HOOSIER RIDGE N-22

FORMATION
CORING EQUIPMENT

KEYSCARP
DIAMOND

PAGE 5
FILE 7004-84-201

FULL DIAMETER ANALYSIS

Sample Number	Depth Metres (m)	Sample Rep.	Sample Length	Permeability to Air Millidarcys			Perm. X	Porosity		Residual Saturation Density: kg/m ³ (Frac of Pore Vol)				VISUAL EXAMINATION
				mD Max.	mD 90 des.	mD V		m	X	Bulk	Grain	Oil	Water	

CORE NO. 3 CONTINUED

87	855.88-56.07	0.19	.11	0.01	0.01	<0.01	0.002	0.005	0.001	2690	2700	0.000	0.212	ls i
88	856.07-56.37	0.30	.17	0.03	0.03	<0.01	0.009	0.007	0.002	2690	2710	0.000	0.167	ls i sty
89	856.37-56.64	0.27	.13	<0.01	<0.01	<0.01	-	0.009	0.002	2680	2710	0.000	0.218	ls i sty
90	856.64-57.03	0.39	.15	0.01	0.01	<0.01	0.004	0.010	0.004	2680	2700	0.000	0.200	ls is ty
91	857.03-57.35	0.32	.15	0.15	0.03	<0.01	0.048	0.008	0.003	2680	2700	0.000	0.176	ls i sty
92	857.35-57.63	0.30	.11	0.11	0.07	0.07	0.033	0.025	0.008	2680	2750	0.000	0.175	ls i sty
-	857.65-57.85	0.20	-	-	-	-	-	-	-	-	-	-	-	ls
93	857.85-58.02	0.17	.13	3.83	2.64	3.17	0.651	0.016	0.003	2660	2700	0.000	0.189	ls i sty vfrac
-	858.02-58.34	0.32	-	-	-	-	-	-	-	-	-	-	-	ls
94	858.34-58.50	0.16	.12	*	0.08	*	0.013	0.027	0.004	2630	2700	0.000	0.129	ls i sty vfrac
95	858.50-58.85	0.35	.18	0.12	0.02	0.10	0.042	0.037	0.013	2600	2700	0.000	0.257	ls i sty vfrac
96	858.85-58.98	0.13	.09	0.09	0.08	0.03	0.012	0.067	0.009	2520	2700	0.000	0.442	ls i sty
SP 97	858.98-59.26	0.28	-	0.04	-	-	0.011	0.048	0.013	-	2700	0.000	0.299	ls i
98	859.26-59.48	0.22	.09	*	0.08	*	0.018	0.055	0.012	2550	2700	0.000	0.258	ls i sty vfrac
99	859.48-59.70	0.22	.09	*	0.06	*	0.013	0.056	0.012	2550	2710	0.000	0.182	ls i sty vfrac
LC	859.70-60.00	0.30	-	-	-	-	-	-	-	-	-	-	-	Lost core

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABLENESS OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

WELL PCI ET AL HOOSIER RIDGE N-22 PAGE 6

FORMATION KEYSARP

SUMMARY INTERVAL 739.00- 860.00 FILE 7004-84-201

TOTAL 121.00

METRES ANALYZED 24.69

METRES NOT ANALYZED: TOTAL 96.31 DENSE 3.31 LOST 0.30 *NA 0.00 DRILLED 92.70 RUBBLE 0.00

		METRES	FRACTION OF ANALYZED CORE	WEIGHTED AVERAGE POROSITY	POROSITY METRES	WEIGHTED AV. HORIZONTAL PERMEABILITY	PERMEABILITY METRES	WEIGHTED AVERAGE RESID. OIL	WEIGHTED AVERAGE TOT. WATER
SUMMARY OF ANALYZED CORE:									
TOTAL		24.690	1.000	0.070	1.732	3.023	74.648	0.407	0.140
BY PERM RANGES									
LESS THAN	0.01 mD	0.270	0.011	0.009	0.002	0.005	0.001	0.000	0.218
0.01	0.09 mD	3.750	0.152	0.028	0.104	0.053	0.199	0.026	0.237
0.10	0.49 mD	6.100	0.247	0.049	0.296	0.262	1.599	0.195	0.166
0.50	0.99 mD	3.750	0.152	0.071	0.267	0.709	2.658	0.481	0.122
1.0	9.99 mD	9.770	0.396	0.095	0.932	2.371	23.163	0.481	0.133
GREATER THAN 9.99 mD		1.050	0.043	0.124	0.130	44.789	47.028	0.515	0.090

*NOT ANALYZED BY REQUEST

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES - CANADA, LTD.

CODE KEY - DESCRIPTIONS

anhv	= Anhydrite	hal	= Halite (Salt)	SCAL	= removed for special core analysis
AST	= Appears similar to	i	= Intergranular	sdv	= Sandy
bk	= Break	lam	= Laminæ (Laminated)	SEM	= Scanning electron microscope analysis
bldr	= Boulder	lmv	= Limy	sh	= Shale
c	= Coarse	ls	= Limestone	sltst	= Siltstone
calc	= Calcite (areous)	lv	= Large vus	slty	= Silty
carb	= Carbonaceous	m	= Medium	ss	= Sandstone
cbl	= Cobble	mi	= Mud invaded	sshy	= Slightly Shaly (<20%)
CEC	= Cation exchange capacity	mic	= Micaceous	sty	= Stylolite (ic)
cdl	= Conglomerate	mshy or shy	= Moderately shaly (20-40%)	sulf	= Sulphur
cht	= Chert	mv	= Medium vus	sv	= wet/dry sieve analysis
coal	= Coal/Coal Inclusion	NA	= Not analysed by request	tr	= Trace
dol	= Dolomite	NP	= No permeability measurement	TS	= Thin section
f	= Fine	ool	= Oolitic	uncons	= Unconsolidated
fest	= Ironstone	OB	= Overburden	vfrac	= Vertical fracture
foss	= Fossil (iferous)	P	= Preserved for future studies	vf	= Very fine
frac	= Fracture	pbl	= Pebble	VOB	= Vertical overburden sample
fri	= Friable	POA	= Portion removed for oil analysis	vshy	= Very shaly (>40%)
slauc	= Glauconite (ic)	PPV	= Pinpoint Vus	vug	= Vuggy (ular)
srnl	= Granule	PSA	= Particle size analysis	*	= broken core
syf	= Gypsum	pyr	= Pyrite (ic)	**	= Permeability > 10240 mD
h frac	= Horizontal fracture	pyrbit	= Pyrobitumen		


CLEANING

Solvent	TOLUENE
Extraction Equipment	VAPOR PHASE EXTRACTOR
Extraction Time	6 DAYS
Drying Equipment	GRAVITY OVEN
Drying Time	48 HOURS
Drying Temperature	132 DEGREES C

ANALYSIS

Pore volume measured by Boyle's Law in a Hassler holder using He
 Grain vol msrd by Boyle's Law in a modified U.S.R.K. porosimeter using He
 X Grain volume measured by Boyle's Law in a matrix cup using He
 Bulk volume measured by caliperins
 Bulk Volume by Archimedes Principle
 X Porosity determined by summation of fluids (retort)
 Fluid saturations by retort on end pieces of full diameter samples
 Fluid saturation by retort
 Water saturations by Dean-Stark
 Oil saturations by weight difference in Dean-Stark
 Permeabilities measured on 20mm cubes
 X Permeabilities measured on 25 mm diameter drilled plugs
 X Core Gamma Composite
 Core Gamma Spectral

REMARKS:



PERMEABILITY VS POROSITY

PAGE 1
FILE: 7004-84-201

COMPANY: PETRO-CANADA INC.

FIELD : HOOSIER RIDGE

FORMATION: KEYSARP

WELL : PCI ET AL HOOSIER RIDGE N-22

PROVINCE: NORTHWEST TERRITORY

AIR PERMEABILITY : MD - MAXIMUM
POROSITY : FRACTION

(UNCORRECTED FOR SLIPPAGE)
(HELIUM)

DEPTH INTERVAL	METERS ANALYZED	RANGE & SYMBOL	PERMEABILITY		POROSITY		POROSITY AVERAGE	PERMEABILITY AVERAGES		
			MINIMUM	MAXIMUM	MIN.	MAX.		ARITHMETIC	HARMONIC	GEOMETRIC
739.00 - 859.70	24.69	1 (X)	0.000	200.0	0.000	0.460	0.070	3.0	0.12	0.59

EQUATION OF REDUCED LINE RELATING PERMEABILITY(K) TO POROSITY :
 $\log(K) = (\text{SLOPE})(\text{POROSITY}) + \log \text{ OF INTERCEPT}$
 $K = \text{ANTILOG}((\text{SLOPE})(\text{POROSITY}) + \log \text{ OF INTERCEPT})$

RANGE	EQUATION OF THE LINE
1	$\text{PERM} = \text{ANTILOG}((0.1935)(\text{POROSITY}) + -1.5837)$

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM, AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE, THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.


CORE LABORATORIES - CANADA, LTD.



Petroleum Reservoir Engineering



COMPANY PETRO-CANADA INC. FILE NO. 7004-84-201
WELL PCI ET AL HOOSIER RIDGE N-22 DATE _____
FIELD HOOSIER RIDGE FORMATION KEYSCARP ELEV. _____
PROVINCE NORTHWEST TERRITORY DRLG. FLD. WATER BASE MOD CORES 1,2,3
LOCATION 65°21'56.63" N LAT. 127°34'48.65" W LONG.

GRAIN DENSITY HISTOGRAM



GRAIN DENSITY: Kg/m^3

LEGEND
ARITHMETIC MEAN GRAIN DENSITY
MEDIAN VALUE -----
CUMULATIVE FREQUENCY =====



PERMEABILITY AND POROSITY HISTOGRAMS

PETRO-CANADA INC.
 PCI ET AL HOOSIER RIDGE N-22
 HOOSIER RIDGE
 NORTHWEST TERRITORY
 739.08- 859.78 FILE 7004-84-201
 Knox and Hallum Porosity

LEGEND
 ARITHMETIC MEAN POROSITY
 GEOMETRIC MEAN PERMEABILITY
 MEDIAN VALUE
 CUMULATIVE FREQUENCY
 CUMULATIVE CAPACITY LOST

STATISTICAL DATA FOR POROSITY AND PERMEABILITY HISTOGRAM

PAGE 1
FILE 7004-84-201 LS

COMPANY: PETRO-CANADA INC.
FIELD : HOOSIER RIDGE

WELL : PCI ET AL HOOSIER RIDGE N-22
PROVINCE: NORTHWEST TERRITORY

AIR PERMEABILITY : MD. (MAXIMUM) RANGE USED 0.000 TO 200.
POROSITY : FRACTION (HELIUM) RANGE USED 0.000 TO .46

(PERMEABILITY UNCORRECTED FOR SLIPPAGE)

DEPTH LIMITS : 739.00 - 859.70 INTERVAL LENGTH : 120.70
METRES ANALYZED IN ZONE : 24.69 LITHOLOGY EXCLUDED : NONE

DATA SUMMARY

POROSITY AVERAGE	PERMEABILITY AVERAGES		
	ARITHMETIC	HARMONIC	GEOMETRIC
0.070	3.0	0.12	0.59

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

STATISTICAL DATA FOR POROSITY AND PERMEABILITY HISTOGRAM

PAGE 2
FILE 7004-84-201 LS

COMPANY: PETRO-CANADA INC.
FIELD : HOOSIER RIDGE

WELL : PCI ET AL HOOSIER RIDGE N-22
PROVINCE: NORTHWEST TERRITORY

GROUPING BY POROSITY RANGES

POROSITY RANGE	METRES IN RANGE	AVERAGE POROSITY	AVERAGE PERM. (GEOM.)	AVERAGE PERM. (ARITH)	FREQUENCY (PERCENT)	CUMULATIVE FREQUENCY (%)
0.000 -0.020	2.5	0.009	0.055	0.403	9.9	9.9
0.020 -0.040	2.2	0.030	0.083	0.099	8.7	18.6
0.040 -0.060	7.4	0.050	0.381	1.3	30.1	48.7
0.060 -0.080	3.8	0.068	0.696	1.0	15.4	64.1
0.080 -0.100	1.1	0.085	1.9	2.6	4.5	68.6
0.100 -0.120	4.5	0.109	1.6	1.9	18.1	86.6
0.120 -0.140	2.9	0.126	4.6	16.	11.5	98.2
0.140 -0.160	0.1	0.141	2.0	2.0	0.4	98.5
0.160 -0.180	0.4	0.167	10.	10.	1.5	100.0

TOTAL NUMBER OF METRES = 24.69

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABILITY OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

STATISTICAL DATA FOR POROSITY AND PERMEABILITY HISTOGRAM

PAGE 3
FILE 7004-S4-201 LS

COMPANY: PETRO-CANADA INC.
FIELD : HOOSIER RIDGE

WELL : PCI ET AL HOOSIER RIDGE N-22
PROVINCE: NORTHWEST TERRITORY

GROUPING BY PERMEABILITY RANGES

PERMEABILITY RANGE	METRES IN RANGE	AVERAGE PERK. (GEOM.)	AVERAGE PERK. (ARITH)	AVERAGE POROSITY	FREQUENCY (PERCENT)	CUMULATIVE FREQUENCY (%)
0.005 - 0.010	0.3	0.005	0.005	0.009	1.1	1.1
0.010 - 0.020	0.6	0.010	0.010	0.008	2.3	3.4
0.020 - 0.039	0.6	0.030	0.030	0.016	2.6	6.0
0.039 - 0.078	1.3	0.053	0.055	0.035	5.1	11.1
0.078 - 0.156	3.0	0.106	0.109	0.036	12.3	23.5
0.156 - 0.312	1.9	0.242	0.247	0.052	7.8	31.3
0.312 - 0.625	3.5	0.421	0.431	0.056	14.2	45.5
0.625 - 1.250	4.2	0.866	0.882	0.070	17.0	62.5
1.250 - 2.500	5.3	1.7	1.8	0.101	21.6	84.0
2.500 - 5.000	2.3	3.6	3.7	0.101	9.4	93.4
5.- 10.	0.6	6.3	6.3	0.119	2.3	95.7
10.- 20.	0.6	13.	14.	0.156	2.3	98.1
20.- 40.	0.2	28.	28.	0.043	0.9	99.0
80.- 160.	0.2	132.	132.	0.121	1.0	100.0

TOTAL NUMBER OF METRES = 24.69

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABLENESS OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

STATISTICAL DATA FOR POROSITY AND PERMEABILITY HISTOGRAM

PAGE 4
FILE 7004-84-201 LS

COMPANY: PETRO-CANADA INC.
FIELD : HOOSIER RIDGE

WELL : PCI ET AL HOOSIER RIDGE N-22
PROVINCE: NORTHWEST TERRITORY

POROSITY-METRES OF STORAGE CAPACITY LOST FOR SELECTED POROSITY CUT OFF

POROSITY CUT OFF	METRES LOST	CAPACITY LOST (%)	METRES REMAINING	CAPACITY REMAINING (%)	ARITH MEAN	MEDIAN
0.000	0.0	0.0	24.7	100.0	0.070	0.062
0.020	2.5	1.2	22.2	98.8	0.077	0.068
0.040	4.6	4.9	20.1	95.1	0.082	0.074
0.060	12.0	26.5	12.7	73.5	0.101	0.106
0.080	15.8	41.3	8.9	58.7	0.115	0.115
0.100	16.9	46.8	7.8	53.2	0.119	
0.120	21.4	75.0	3.3	25.0	0.131	
0.140	24.2	95.8	0.5	4.2	0.162	0.168
0.160	24.3	96.5	0.4	3.5	0.167	
0.180	24.7	100.0	0.0	-0.0	0.000	

TOTAL STORAGE CAPACITY IN POROSITY-METRES = 1.732

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD. (ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABLENESS OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

STATISTICAL DATA FOR POROSITY AND PERMEABILITY HISTOGRAM

PAGE 5
FILE 7004-S4-201 LS

COMPANY: PETRO-CANADA INC.
FIELD : HOOSIER RIDGE

WELL : PCI ET AL HOOSIER RIDGE N-22
PROVINCE: NORTHWEST TERRITORY


HILLIDARCY-METRES OF FLOW CAPACITY LOST FOR SELECTED PERMEABILITY CUT OFF

PERMEABILITY CUT OFF	METRES LOST	CAPACITY LOST (Z)	METRES REMAINING	CAPACITY REMAINING (Z)	GEOM MEAN	MEDIAN
0.005	0.0	0.0	24.7	100.0	0.59	0.75
0.010	0.3	0.0	24.4	100.0	0.63	0.77
0.020	0.9	0.0	23.8	100.0	0.69	0.81
0.039	1.5	0.0	23.2	100.0	0.75	0.85
0.078	2.8	0.1	21.9	99.9	0.88	0.94
0.156	5.8	0.6	18.9	99.4	1.23	1.21
0.312	7.7	1.2	17.0	98.8	1.49	1.38
0.625	11.2	3.2	13.5	96.8	2.07	1.74
1.250	15.4	8.2	9.3	91.8	3.06	
2.500	20.8	20.7	3.9	79.3	6.65	
5.	23.1	32.1	1.6	67.9	15.84	13.24
10.	23.6	37.0	1.1	63.0	26.36	
20.	24.2	47.6	0.5	52.4	63.77	83.40
40.	24.4	55.8	0.3	44.2	132.00	
80.	24.4	55.8	0.3	44.2	132.00	
160.	24.7	100.0	0.0	0.0	1.00	

TOTAL FLOW CAPACITY IN HILLIDARCY-METRES(ARITHMETIC) = 74.65

THESE ANALYSES, OPINIONS OR INTERPRETATIONS ARE BASED ON OBSERVATIONS AND MATERIALS SUPPLIED BY THE CLIENT TO WHOM; AND FOR WHOSE EXCLUSIVE AND CONFIDENTIAL USE; THIS REPORT IS MADE. THE INTERPRETATIONS OR OPINIONS EXPRESSED REPRESENT THE BEST JUDGMENT OF CORE LABORATORIES - CANADA LTD.(ALL ERRORS AND OMISSIONS EXCEPTED); BUT CORE LABORATORIES - CANADA LTD. AND ITS OFFICERS AND EMPLOYEES, ASSUME NO RESPONSIBILITY AND MAKE NO WARRANTY OR REPRESENTATIONS, AS TO THE PRODUCTIVITY, PROPER OPERATIONS, OR PROFITABLENESS OF ANY OIL, GAS OR OTHER MINERAL WELL OR SAND IN CONNECTION WITH WHICH SUCH REPORT IS USED OR RELIED UPON.

CORE LABORATORIES — CANADA, LTD.





Petroleum Reservoir Engineering

COMPANY PETRO-CANADA INC. FILE NO. 7004-84-201
WELL PCI ET AL HOOSIER RIDGE N-22 DATE _____
FIELD HOOSIER RIDGE FORMATION KEYSCARP ELEV. _____
PROVINCE NORTHWEST TERRITORY DRUG. FLD. WATER BASE MUD CORES 1,2,3
LOCATION 65°21'56.63" N LAT. 127°34'48.65" W LONG.

CORRELATION COREGRAPH

These analyses, editions or interpretations are based on observations and material supplied by the client to whom, and for whose exclusive and confidential use, this report is made. The interpretations or editions are based on the best judgment of Core Laboratories-Canada, Ltd., (all errors or omissions excepted); but Core Laboratories-Canada, Ltd., and its officers and employees, assume no responsibility and make no warranty or representation as to the productivity, proper correlation, or profitability of any oil, gas or other mineral well or sand in connection with which such report is used or relied upon.

VERTICAL SCALE: 30 cm = 24m



CORE LABORATORIES - CANADA, LTD.




Petroleum Reservoir Engineering

COMPANY PETRO-CANADA INC. FILE NO. 7004-84-201
 WELL PCI ET AL HOOSIER RIDGE N-22 DATE _____
 FIELD HOOSIER RIDGE FORMATION KEYSCARP ELEV. _____
 PROVINCE NORTHWEST TERRITORY DRILLING FLD. WATER BASE MUD CORES 1,2,3
 LOCATION 65°21'56.63" N LAT. 127°34'48.65" W LONG.

CORRELATION COREGRAPH

These analyses, opinions or interpretations are based on observations and material supplied by the client and for whose exclusive and confidential use, this report is made. The interpretations or opinions expressed represent the best judgment of Core Laboratories-Canada, Ltd., (all over or omissions excepted); but Core Laboratories-Canada, Ltd., and its officers and employees, assume no responsibility and make no warranty or representation as to the productivity, proper operation, or effectiveness of any oil, gas or other mineral well or land in connection with which such report is used or relied upon.

VERTICAL SCALE: 10cm = 24m





WELL PCI et al Hoosier Ridge N-22

STATE or PROV. North-west Territories
LOCATION: Lat. 65°22' N Sec. Twp. Rge. W.
Lat. 65°22' N
Long. 127°35' W
ELEVATION K.B. 106.33 m
DATE SPUN 3 Oct 84
SCALE 1:500
TECHNICIANS Salomon/Frew/Whitner

MUD LEGEND

W WIGHT IN LBS
V VISCOSITY
WL WATER LOSS PCC
PC PAPER CARD
PH ALKALINITY
Rm RMS RESISTIVITY $\rho_{\text{Rm}} = 1$
Rm+ OILMTE RESISTIVITY $\rho_{\text{Rm+}} = 1$

DRILLING LEGEND

NA	NAME
ED	EDITION
DB	DESCRIPTION
DCB	DESCRIPTION COMMAND
TS	TYPING DATA
DS	DESCRIPTION SERVER
W/S	WORKING ON
EPH	EPHOTOGRAPH
PP	PUMP PRESSURE
SPH	PUMP SPEED
IC	CORE CIRCULATION
IG	TEMPERATURE
NR	NO RETURN

LITHOLOGY LEGEND

	SANDSTONE		SILTSTONE		GLACIAL TILL
	SILTSTONE		GYPSUM		METASEDIMENT
	SHALE		SALT		BRECCIA
	LIMESTONE		COAL		CONGLOMERATE
	OOOLITE		GNASS		CONGLOMERATE
	LIMESTONE		TUFF		CONGLOMERATE

ENGINEERING LEGEND

121 CODE NO. 1
 122 RECORDS 95%
 123
 124 DIST. DISTRICTS 75% NO. 1
 125
 126 DAY
 127 WATER
 128 CH
 129 CH

[illegible]

BLENDER
ANALYSIS

1-3-5-10

TG (6.5 hrs)

CARBIDE LAG: 11 min 2 units

TG (6 hrs)

1-3-5-10

10% 10%

W 1090
V 51.55
PH 10.0
WL 9

W 1090

W 1120

W 1055.70
V 38.43
PH 9.0

W 1070
V 47
PH 9.5
WL 100

W 1080
V 56
PH 10.0
WL 9

W 1090
V 60
PH 9.5
WL 8

F 4.00
RPM 80
SPM 48
PP 4009
V/min 1169

F 5.10
RPM 80.90
SPM 40
PP 5
V/min 924

F 6.8
RPM 180
SPM 40
PP 5
V/min 924

F 5.6
RPM 80
SPM 40
PP 5

F 5
RPM 120
SPM 40
PP 5
V/min 924

Scale 2

DS 3.5° N 45° W

121m 25 1/2 hrs

DS 15°

DS 15° N 62° W

DS 1.75° N 81° W

DS 2.75° S 82° W




50

400

50

500

SH mgy, bky, fis. in pt, sl calc, tr dism pyr, mhd
SS ton, lt brn, crm gy, vfg, shly, rr fltg fgr, sb
rad, sb ang, abnt glauc, tr, SH mdk gy, fis,
bky, med hd
SS gy, wh, vfg, m, srt, w cons, sil, arg, tr SH dk
gy, bky, hd, mic mica, poc carb, Sdk
gy, vfg, w srt, w cons, sil cmt, v arg, tr
SS dkgy, vfg, w srt, w cons, sil cmt, v arg, tr
SS ton, lt brn, smky, f-m gr, arg in pt, glauc,
ang sb ang, rad, sb rad, cgl in pt, f srt, f
cons tr tr chrt, qtz frag s
SS lt-mgy, lt-mbrn, chrt, qtz, f-m cgr, w rad chrt
peb non-p cons, p f srt, sl arg in pt, sl carb
in pt, tr v carb sh, rr tr cool, poc tr p in grn
d, g rapid milky cloudy cut flur
SS lt gy, f gr, sbnd, m-w srt, w cons, sil cmt, arg
tr-tr argon por, mnr slow milky cut flur
SS ltgy, lt brn, vfg, shly, arg, v arg in pt, f cons,
ang sb ang, sbnd, mnr dism pyr, poc tr tr
vp argon, tr dd oil str, tr flur, rapid
ss cut flur
SS lt gy, cmgy, ton, vfg, shly, sl arg, sl calc, f
cons, g srt, v sl tr flur, f tr slow mass cut
flur, tr
SH mgy, mgy brn, fis, bky, poc sl mic mica, tr
dism pyr, mhd
SS lt gy, vfg, sbnd, m srt, m cons, sil cmt, shly,
arg, tr mnr sl milky cut flur
SH mgy, fis, poc bky, v mic mica, hd
no sample
SH mgy, fis, poc bky, mic mica in pt, poc tr dism
pyr, poc sl sl tr tr sl calc, SS lt-mgy, vfg
shly, grdg to sltst arg tr
SLTST ltgy, sdy in pt, w cons, arg in pt, mhd
SH mdk gy, fis, bky, mic mica, shly in pt, poc
grdg to sltst, mhd
SS lt-mgy, vfg, shly, arg, cons, poc tr cut flur
SH mgy, mgy brn, fis, bky, mic mica, tr dism
pyr, shly in pt
SS ltgy, poc s-p, fgr, m-w srt, p cons, mnr flur
SH lt-mgy, bky, poc fis, mic mica, hd SS ltgy, vfg
gr w srt sb rd w cons
LS micritic, wh lt brn, sl arg, tr
SS ltgy, vfg, sbnd, w srt, calc cmt, p mcons
mnr p in grn d, v sl w arg flur, wk yel
cut flur
SS mgy, vfg, sb ang, w srt, s-p in pt, sil cmt,
sl arg, v p d, no shows
SH mgy, bky, hd, mic mica, SLTST mgy, hd,
sil, arg SS wh ltgy, s-p, vfg, sbnd, w srt
sil cmt, mhd, sl arg, poc p in grn d
SH lt-mgy, bky, hd, mic mica
SS wh, f-vfg, sb ang, w srt, p cons, brn calc cmt
tr, n flur
SH lt-mgy, bky, poc fis, mhd, mic mica
SS ltgy, vfg, shly, sb ang, sbnd, w srt, m cons,
sil cmt, poc arg, tr, n flur
SS ltgy, vfg, shly, sbnd, rd, w srt, m-p cons, wh
calc cmt, sl arg, p in grn por, n flur
SH mdk gy, fis, poc bky, sl, dull sl mic mica
SS wh, ltgy, sb p in pt, vfg, shly, sb rd, w srt
m cons, wh sil cmt, p in grn por, mnr slow
milky yel flur



SH m-dk gy, blk, m hd, mic mica

SS gy-w, vif gr, shly, sbong, w srt, w cons, wh sil cmt, sh org, n fluor, mnr pyr nod mnr LS, mic mica, pale brn wh, skeletal, abn calc grn, some Ost

SS lt gy, vif gr, shly, sbong, m srt, w cons, sh calc v calc cmt, mnr pole yel dr fluor

SH m gy, blk, m hd, mic mica

no sample

SH m-dk gy, rr mgy-brn, blk, sl mic mica, occ mnr dism pyr, tr vif gr shly ss, m hd

SLTST lt gy, lt brn, sl org, sdy, grdg to vif gr ss

SS lt gy, lt gy brn, mgy inpt, vif gr shly, grdg to sltst, sil, t

SLTST m gy, org, sil, cons, sdy, inpt, m hd, shing, blk, mic mica, shly, occ grdg to sltst, mnr dism pyr, m hd

SS lt gy, lt brn, occ sl s p, vif gr shly, sbong, srt, sil, t

SH lt-m gy, blk, (occ fs), hd, mic mica

SH lt-m gy, blk, hd, dull-occ mic mica

SLTST lt gy, hd, sh calc, org, n fluor

SH m gy (occ lt gy), blk, occ shly, occ mic mica

SH m gy, blk, -occ fs, hd, shly-occ grdg to sltst, mic mica

SLTST m gy, org, sil, grdg to sh in pt, hd

SLTST lt-m gy, brn, sdy, grdg to vif gr ss in pt

SH lt-m gy, blk, -occ fs, sh v shly, hd, mic mica in pt

SH m gy, blk, hd, mic mica, sh calc

SH lt-m gy, blk, hd, mic mica

SH m-dk gy, occ mgy-brn, blk, hd, mic mica mnr dism pyr, shly in pt, occ grdg to sltst

SH m-dk gy -occ dk gy blk, blk, mic mica, shly tr pyr & pyr nod

CANOL 720m

SH m-dk gy -dk gy blk in pt, blk, mic mica, bl, strong per od when drying wh-lt gy-brn,

LS




SH dk gy, blk, abn pyr, per od



KEE SCARP 737m

CORE-1 739.0-748.0m Rec 100%

CORE-2 748.0-757.0m Rec 100%

See detailed core log below for core description & DST results





dur flr, tr wh cut flr, mnr ad oil

LS wh, pale brn, micritic, skel, crp xln, tr ad oil
stn, no shows

LS wh, crm, lt brn, tan, skel, mic, vt gran inpt,
occ tr yel flr, v sl tr cut flr

LS wh, crm brn, tan, skel, mic, vt gran, sft med
hd (chky app due to bit action), tr, no shows

LS aa, tr tr yel flr, tr

LS wh, lt brn, skel, chky, micritic, tr arg inpt,
v mnr wh cut flr, tr

LS brn, wh, dk brn, skel, micritic, sl arg, inpt, tr

LS wh, abnt blk, micritic, skelitic, sl arg tr,
mnr bit vbit, mnr wh milky wh cut flr

LS aa

PRO GEO CONSULTANTS

SAMPLE AND CORE LOG

CANADA OIL AND GAS LANDS
ADMINISTRATION
ADMINISTRATION DU PÉTROLE ET DU
GAZ DES TERRES DU CANADA

JUN 26 1984

ENGINEERING AND CONTROL
BRANCH
TECHNICAL STAFF CONTROL

WELL NAME PCI et al HOOSIER RIDGE N 22

Prov. N.W.T.

Location: 65° 21' 56.63" N LAT 127° 34' 48.65" W LONG

Field EXPLORATION

Elevation: K.B. 160.33 m GL 154.13 m

Spudded 84-01-31 @ 0330 hrs

Rig Released

Status

Total Depth 1095 DRILLER

Formation HUME

Logs Run SEE LOG BOTTOM

Interval Logged 100 - 1095

Casing Record 37 m x 340 mm with 9.3 Tonnes

357 m x 245 mm with 34.0 Tonnes

REMARKS

GEOLOGIST T. VADER

Date

LIMESTONE				ADDITIONAL SYMBOLS			
	Crystalline		Crinoidal		Calcareous		Silty
	Pelletoidal		Cherty		Dolomitic		Argillaceous
	Bioclastic-Fragmental		Coralline		Anhydritic		Bituminous
	Oolitic		Lithographic		Columnar Crystalline		Cherty-Siliceous
	Algal				Dolomite Crystalline		Brecciated
DOLOMITE					Bentonic		Outraced
	Crystalline				Brecciated		Silty
EVAPORITES					Earthy		
	Anhydrite		Salt				
CLASTICS							
	Shale		Conglomerate				
	Siltstone		Coal				
	Sandstone		Arkose				
IGNEOUS-METAMORPHIC							
	Granite		Metamorphic				

0
10
20
30
40
50
60
70
80
MILLIMETERS

SHOWS		SORTING		TEST & CORE	
	Good		Well		Test Interval
	Slight		Medium		Core Interval
	Pyroclastic		Poor		
POROSITY		ROUNDING			
	Intergranular		Angular		
	Vugular		Sub-angular		
	Earthy		Sub-round		
	Fracture, closed		Round		
	Fracture, open				

DRILLING TIME LOG

DEPTH

DST&CORE

GRAPHIC LOG

SHOWS - STAINING

FOOT

FAIR

GOOD

SILT

Y.FINE

FINE

MTD.

COARSE

POROSHY

GRAIN

OR

CRYSTAL


SIZE

LITHOLOGY

ROCK DESCRIPTION PROCEDURE

GROSS ROCK TYPE
COLOR
COMPOSITION
GRAIN SIZE
ROUNDING, SORTING, INDURATION
CEMENTATION

POROSITY
PERMEABILITY
STAINING, FLUORESCENCE, CUT
STRUCTURES



Sandstone
Igneous-Metamorphic
Granite
Metamorphic

POROSITY

ROUNDING

Intergranular
Vegular
Earthy
Fracture, closed
Fracture, open

Angular
Sub-angular
Sub-round
Round

Perforation
Wire Line Tool

DRILLING TIME LOG

DEPTH

DST&CORE

GRAPHIC LOG

SHOWS - STAINING

POROSY

GRAIN


CRYSTAL SIZE

LITHOLOGY

ROCK DESCRIPTION PROCEDURE

GROSS ROCK TYPE
COLOR
COMPOSITION
GRAIN SIZE
BOUNDING, SORTING, INDURATION
CEMENTATION

POROSITY
PERMEABILITY
STAINING, FLOUORESCENCE, CUT
STRUCTURES



440m
Flow

3375
340m
37m
98T

37m
38m

100

120

180

95-107m SHALE: DK GY, SUB FSS, MIC-MICA, SOFT, SL CARB, Ir INOC

107-150 SHALE: DK GY, SUB FSS, MIC-MICA, SOFT, SL CARB-CARB JP, Ir INOC, Ir WH Koo SH, OCNL QTZ & CNT GRNS, OCNL CARB FLECKS, OCNL ? FOSS FRAGS

OCNL QTZ & CNT GRNS


UNIDENTIFIABLE FOSS FRAGS


Com WH Koo SH w REHT MICA FLAKES Ir ss

150-180 SHALE: DK GY, SUB FSS, MIC-MICA, SOFT, SLICARB, Ir INOC, Ir Koo SH, Ir pyr

Ir WH Koo SH

Ir pyr Ir BRN SID SH





653-657 SHALE: MED GR, BLKY - SUB FINE,
MIC-MICA, SL SUTY YD

657-677 SHALE: MED GR, BLKY MIC-MICA,
SUTY & SBY YD, tr DK GR SH

677-691 SHALE: MED-GR GR, BLKY, MIC-MICA,
SUTY & SBY YD

691-720 SHALE: MED-GR GR, BLKY - SUB FINE
MIC-MICA, SL SUTY YD, tr DK GR SH
SL SBY SH, OCNL SLTST LAM

CANOL FMTN (-559.17)

720-735.5 SHALE: DK GR/BRN - BLK, BLKY, SL
BIT @ TOP, BIT @ BASE, tr SUTY YD INCL,
PYROLIFEROUS ODOE, LOW S-G, (SMALL FRAGS
FLOAT ON WASHWATER, U OCNL STRAINS OF
LYMESTONE: MICRITIC-DETENTAL, GRM - DE BRN,
YEL, MICRITIC MATRIX, OCNL ATR GRANTENT

KEE SCARP FMTN (-575.17)

735-737.5 Limestone: MICRITIC-DETENTAL, WH TO TAN,
MICRITIC-CAN, (CANY POLE DUE TO BIT DAMAGE)
SL BRN YD, PYR NCL, FINE EMBRYO (1/8) STRAND
PER ODOE ON MATERIAL, COM BRN YEL FLOR,
SLOW WEL MASS CUT

CORE#1, 739.0-748.0, REC 9.0

CORE#2, 748.0-757.0, REC 9.0

SEE DETAILED CORE DESCRIPTION

757-763 Limestone: SKELETAL-MICRITIC, WH-MED
BRN, NON IDENT SKEL MAT W MNR CALCITIC-
MICRITIC INFIL OF VOIDS, TIGHT - V. POOR (1/2) S,
tr LOS, tr GRN/YEL FLOR, SLOW WEL MASS
CUT

763-764 Limestone: DETENTAL, MED BRN, CALCITIC
- V. GRANULAR, SOFT, LOOCHED, ROTTEN APP,
PORE EFF EARTHY S, tr LOS, tr GRN/YEL
FLOR, SLOW WEL MASS CUT

764-765 Limestone: SKELETAL-MICRITIC, WH-TAN,
MICRITIC - V. A GRANULAR MATRIX, CALCITIC
CMENT, tr DOB, V. SL tr OF LOS, FLOR & CUT

765-795 Limestone: SKELETAL-MICRITIC, WH-LT
BRN, NON IDENT SKEL MAT WITH MNR MICRITIC
- CALCITIC INFIL OF VOIDS, COM CALC CMT,
SL BRN YD, TIGHT - V. POOR (2/3) S, tr D.O.S.
tr LOS, V. WEL FLOR & CUT

795-805 Limestone: SKELETAL-MICRITIC,
WH-CRM, SKEL MATTER W V. MNR INFIL
OF VOIDS WITH MICRITIC, CALC CMT,
TIGHT, No Shows

805-830 Limestone: SKELETAL-MICRITIC, WH-LT
BRN, SKEL MATTER W V. MNR MICRITIC INFIL
OF VOIDS CALCITIC CMT, TT, tr D.O.S.

830-836 Limestone: SKELETAL-MICRITIC, WH-
MED BRN, SKEL MATTER W ABNT MICRITIC INFIL
OF VOIDS CALC CMT, SL BRN YD, tr tr D.O.S.

836-850 Limestone: A/A, Commonly BITUMEN,
ENLARGED, OCNL SH LAMINATION
DEAD OIL STAINED


CORE#3, 850.0-860.0

REC. 100

SEE DETAILED CORE DESCRIPTION

860-870 Limestone: MICRITIC-SKELETAL, WH-LT
GR/BRN, SKEL PEAS IN A MICRITIC MATRIX,
ABNT CLR CALC CMT, SL BRN YD, TT, tr BIT
LAM & BLK BIT ON LAM

870-875 Limestone: A/A WITH INCREASING
AMOUNTS OF BIT LAM & BLK-BIT SH LAM
& SANDS



850, NCH IDENT SKEL MAT WITH MNR MICRITE - CALCINATE INFILL OF VOIDS, COM CALC CNT, SL BRN YP, TINT - 1.000 (24) Cr, Cr D.O.S. Cr L.O.S, V. WE FLOOR & CUT

855-860 LIMESTONE: SKELETAL-MICRITIC, WH-CRM, SKEL MATTER W V. MNR INFILL OF VOIDS WITH MICRITE, CALC CNT, TINT, No Shms

855-860 LIMESTONE: SKELETAL-MICRITIC, WH-LT BRN, SKEL MATTER W V. MNR MICRITE INFILL OF VOIDS CALC CNT, TT, Cr D.O.S.

860-870 LIMESTONE: SKELETAL-MICRITIC, WH-MED BRN, SKEL MATTER W ABNT MICRITE INFILL OF VOIDS CALC CNT, SL BRN YP, Cr D.O.S.

870-875 LIMESTONE: A/R, Commonly Bituminous, Encrusted, oolitic laminations, Dead oil stained

CORE # 3, 850.0-860.0

REC 100

SEE DETAILED CORE DESCRIPTION

860-870 LIMESTONE: MICRITIC-SKELETAL, WH-LT GRN/BRN, SKEL FRAGS IN A MICRITE MATRIX, ABNT CALC CNT, SL BRN YP, TT, Cr BIT LAM + BLK BIT SH LAM

870-875 LIMESTONE: A/R WITH INCREASING AMOUNTS OF BIT LAM + BLK-BIT SH LAM + BRDS

HARE INDIAN FMTN (-718.67)

875-885 INTERBEDS OF LIMESTONE: MICRITIC-SKELETAL, WH-MED GRN/BRN, MNR SKEL FRAGS IN A MICRITE MATRIX, ABNT CALC CNT, SL BRN YP, TINT, AND SHALE: MED-DK GRN, BLKY, MIC-MICA, Com DISS PYR, OOL PYR BLK, SL CALC

885-890 INTERBEDS OF SHALE: A/R & LIMESTONE: DETRITAL-MICRITIC, WH-LT BRN, GRN - YEL DETRITAL FRAGS IN A MINOR MICRITE MATRIX CALC CNT, SL BRN, Cr DISS PYR, X FINE Cr BIT + CRIN

890-900 SHALE: MED-DK GRN, BLKY-SUB FISS, MIC-MICA, Cr DISS PYR, CALC, SL BIT, Soft, Cr Crin + OCT

900-910 SHALE: MED-DK GRN, GRN/BRN, BLKY, SL BIT, ABNT MIC-MICA, CALC, Com DISS PYR, OOL STREMS OF LIMESTONE: MICRITIC-DETITAL, WH-TAN, MNR YEL DETRITAL FRAGS + SKEL FRAGS IN A MICRITE MATRIX, CALC CNT, Cr FINE Cr, Cr BRN, Cr Y. SL YEL OUT PLUG Cr CRIN

(910-915) OK 1 GRN IN MNR, GRN DET PEAK OF 2000/15 UNITS, C, C₂, C₃, Cr 100, Cr EMBEDED OOL XL INLS, POSS FRAC Cr?

920-940 SHALE: MED GRN, BLKY-SUB FISS, V. MIC-MICA, SLTY YP, Cr DISS PYR, SL CALC

940-955 SHALE: MED GRN, BLKY-SUB FISS, V. MIC-MICA YP, SL SLTY YP, Cr DISS PYR, SL CALC

955-975 SHALE: MED-DK GRN, BLKY-SUB FISS, MIC-MICA, Cr DISS PYR, SL CALC

975-987 SHALE: MED-DK GRN, BLKY-SUB FISS, MIC-MICA, Cr PYR, SL CALC, SL SLTY YP

987-1012 SHALE: MED-DK GRN, BLKY-SUB FISS, MIC-MICA, SL CALC, Cr BIT, OOL Cr LS

1012-1015 SHALE: A/R N MNR DK GRN BIT SH

1015-1020 SHALE: DK BRN - BLK, BLKY, MIC-MICA, Cr BIT, OOL Cr LS

125-126
PROG 65

125-126
PROG 65

125

175-176
PROG 65

175

175-176
PROG 65

175

1025-1026
PROG 65

1025

1075-1076
PROG 65

1075-1076
PROG 65

1075

1125-1126
PROG 65

1125

125-126 SHALE: MED-DK GR, GR/BRN, BLKY, SL BTY, ABSTY MIC-MICA, CALC, COM DIS PYR, OCHL STEMS OF LIMESTONE: MICRITIC-DETrital, WH-TAN, PRR UP6 DETRITAL FRAGS & SKEL FRAGS IN A MICRITIC MATRIX, CALC CONT, V. POOR ϕ , LT BRN, LT V. SL YEL CUT FLOOR LT GRN
(916-918) ON 1 GRN IN MUD, GRN BET PEAK OF 2000/15 UNITS, C, C₂, C₃, C₄, LT BRN, LT V. OCHL XL INLS, PRR FRAC ϕ ?
820-840 SHALE: MED GR, BLKY-SUB FISS, V. MIC-MICA, SLTY ϕ , LT DIS PYR, SL CALC

940-965 SHALE: MED GR, BLKY-SUB FISS, V. MIC-MICA ϕ , SL SLTY ϕ , LT DIS PYR, SL CALC

985-975 SHALE: MED-DK GR, BLKY-SUB FISS, MIC-MICA, LT DIS PYR, SL CALC

975-987 SHALE: MED-DK GR, BLKY-SUB FISS, MIC-MICA, LT PYR, SL CALC, SL SLTY ϕ

987-1012 SHALE: MED-DK GR, BLKY-SUB FISS, MIC-MICA, SL CALC, LT SUBT, OCHL LT LS.

1012-1015 SHALE: R/A W MNR DK GR BT EN
1015-1040 SHALE: DK BRN-BLK, BLKY, MIC-MICA, BT, SL CALC, W MNR AMOUNT TOP GR SKIN/IN INCREASING TOWARDS BASE.

1040-1043 SHALE: DK BRN-BLK, BLKY, MIC-MICA, BT, FRACTURED, VEINED W CALC-MICRITIC LS, OCHL CHKY LG FLOCKS

HUME FMTN (-882.67)

1043-1051 LIMESTONE: LT GR-MED BRN, MICRITIC-VF GRN, ARG, CHKY ϕ , CALC CONT, BTY ϕ , SL SLTY ϕ , TIGHT-V. POOR ϕ , W MNR BLK SH BANDS (PTGS N/A)

1051-1060 LIMESTONE: LT-MED GR/BRN, MICRITIC-CHKY, ONLY VF GRN, CALC CONT, ARG ϕ , BT ϕ , TIGHT-V. POOR ϕ
1060-1080 LIMESTONE: LT-MED GR/BRN, ONLY DK BRN, MICRITIC-CHKY, ONLY VF GRN, CALC CONT, ARG ϕ , BT ϕ , TIGHT-V. POOR ϕ

1080-1085 LIMESTONE: LT-MED GR/BRN, MICRITIC, CHKY ϕ , CALC CONT, SL ARG, SL BT ϕ , TIGHT-V. POOR ϕ

1085-1095 LIMESTONE: LT-MED GR/BRN, MICRITIC, CHKY ϕ , SL ARG-ARG ϕ , SL BT ϕ , TIGHT-V. POOR ϕ W MNR OCHL BANDS & LAM OF SHALE: DK BRN-BLK, BLKY, MIC-MICA ϕ , BT, CALC, LT GRN

1095 F.T.D. (DRILLER)

LOG TOPS

DEPTH SURFER

BASAL CRET SAND
IMPERIAL
CANOL
KEE SCARP
HARE INDIAN
HUME
F.T.D.

DETAILED CORE DESCRIPTION

739.0-739.6 LIMESTONE: DETRITAL - SKELETAL, SKEL FRAGS, IN A CALCULITE - VP GRANULAR, CALCARENITE MATRIX, MED - DUBB, DARK, CALC CONT, SL AREA, POOR INTERGRAD, FINEST 1/2, LIME ON SAT, ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT, AMPHI, IDIOSTROMA, STACHYODES, AND 2E ACID.

739.6-740.2 LIMESTONE: SKELETAL, WH, WH LG BULB STROMA, TP, NO SHOWS, OCHL PATTERNS OF AMPHI, LS: A/A

740.2-740.8 LIMESTONE: DETRITAL - SKELETAL, WH SKEL FRAGS, IN A DE BEB, CALCULITE - VP GRANULAR, CALCARENITE MATRIX, MATRIX HAS (3-5%) INTERGRAD 1/2, L.O.S., ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT, ON 1/2 GAS BLEEDING, THEN, COM AMPHI, IDIOSTROMA, STACHYODES

740.8-741.4 LIMESTONE: DETRITAL, DE BEB, CALCULITE - VP GRANULAR, CALCARENITE, NO SKEL FRAGS, ARE, POOR (3-5%) INTERGRAD 1/2, L.O.S., 1/2 TRAC 1/2, 1/2 1/2 BLEEDING, ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT

741.4-742.0 LS: SAME AS 739.00-739.60. SLOW WK 1/2 BULB STROMA (UP TO 2.5 CM DIA)

742.0-742.6 LIMESTONE: DETRITAL, DE BEB, CALCULITE - VP GRANULAR, CALCARENITE, ARE, OCHL, SANDS - FOCUSES, IN CALC CONT, POOR (3-5%) INTERGRAD 1/2, L.O.S., 1/2 TRAC 1/2, 1/2 1/2 BLEEDING, ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT, ON 1/2 GAS BLEEDING, AMPHI, IDIOSTROMA, STACHYODES, OCHL STYLOLITES

742.6-743.2 LS: NR

743.2-743.8 LIMESTONE: SKELETAL - DETRITAL, WH, DE BEB, SKEL FRAGS IN A CALCULITE - CALCARENITE MATRIX, BULB STROMA, IDIOSTROMA, STACHYODES, MATRIX HAS POOR (3-5%) INTERGRAD 1/2, L.O.S., 1/2 TRAC 1/2, 1/2 1/2 BLEEDING, ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT, ON 1/2 GAS BLEEDING, AMPHI, IDIOSTROMA, STACHYODES, OCHL STYLOLITES

743.8-744.4 LS: WH, SKELETAL, MESSID OR BULB STROMA, 1/2 1/2

744.4-745.0 LS: SAME AS 744.00-744.35 m

745.0-745.6 LIMESTONE: SKELETAL - DETRITAL, WH, DE BEB, PATTERNS, SKEL FRAGS (BRECCIATED?) WITH MIX INFL OF INTER PLACEMENTAL Voids WITH A CALCULITE TO V.F. LEAD CALCARENITE MATRIX, SKEL FRAGS ARE THIN, MATRIX HAS POOR (3-5%) INTERGRAD 1/2, L.O.S., 1/2 TRAC 1/2, 1/2 1/2 BLEEDING, ABNT YEL/GOLD FLOOR, SLOW WK YEL STROMA CUT, SKEL FRAGS ARE BULB STROMA, IDIOSTROMA, STACHYODES, OCHL STYLOLITES

A = STROMATOROIDAL

CORE #3

CUT 10.0 REC 9.7
INTERVAL 850.0-860.0

850.0-852.8 LIMESTONE: WH, 1/2 BRN, DE BEB, VP, SL-MED ARE, MICRITIC, NO CUT FLOOR, RARE 1/2 BIT FLOOR ALONG CONTACT BETWEEN STROMA & MATRIX, SKELETAL, STROMA ARE 10-60 CM IN DIA & THIN, 1/2 BIT ALONG CONTACTS BETWEEN STROMA & STYLOLITES, 1/2 STYLOLITES 1/2 V. WK SLOW YEL CUT FLOOR

852.8-856.0 LIMESTONE: LT-DE BEB, MICRITIC, CRYPTOLIN, THIN, NO SHOWS, STROMA (3-5 CM) ELONGATED 1/2, 1/2 POOR FRAC 1/2 WITH PYRO-OTUMIN, ALSO RARE 1/2 FRAC 1/2, ALONG CONTACTS BETWEEN STROMA & MATRIX, PYRO-OTUMIN INFILL

856.0-858.37 LIMESTONE: MED-DE BEB, MICRITIC, SKELETAL, CRYPTOLIN, RELATIVELY CLEAN, THIN, NO SHOWS, STROMA (5-3.0 CM) BULB STROMA, ALONG CONTACT BETWEEN STROMA & MATRIX, RARE 1/2 STYLOLITES, STROMA ARE ABNT THROUGHOUT INTERVAL & ARE OCHL STROMA

858.37-858.70 LIMESTONE: MED 1/2-1/2 BRN, MICRITIC - SKELETAL, SL BIT, THIN, NO SHOWS, ABNT STROMA THROUGHOUT (1-7 CM) OCHL ARE, BIT ALONG CONTACT BETWEEN STROMA & MATRIX, 1/2 STYLOLITES

CORE #3 DESCRIBED BY D. FREN
K. WHITTIER

760

760

850

860

CORE 3 CUT 10.0 REC 9.7

A = STYLONTEROIDEAL

CORE #3

CUT 10.0 REC 9.7

INTERVAL 850.0-860.0

850.0-852.8 LIMESTONE: MED. GR. BRN, MICRITIC, NO SHOWS, STROMS (3-5 cm) ELONGATED 1/P, CR POOR FINE & WITH PYRO-BITUMIN, ALSO ROSE CR FINE & ALONG CONTACTS BETWEEN STROMS & MATRIX

852.8-856.0 LIMESTONE: MED. GR. BRN, MICRITIC, NO SHOWS, STROMS (3-5 cm) ELONGATED 1/P, CR POOR FINE & WITH PYRO-BITUMIN, ALSO ROSE CR FINE & ALONG CONTACTS BETWEEN STROMS & MATRIX

856.0-858.57 LIMESTONE: MED. GR. BRN, MICRITIC, NO SHOWS, STROMS (3-5 cm) ELONGATED 1/P, CR POOR FINE & WITH PYRO-BITUMIN, ALSO ROSE CR FINE & ALONG CONTACTS BETWEEN STROMS & MATRIX

858.57-859.70 LIMESTONE: MED. GR. BRN, MICRITIC, NO SHOWS, STROMS (3-5 cm) ELONGATED 1/P, CR POOR FINE & WITH PYRO-BITUMIN, ALSO ROSE CR FINE & ALONG CONTACTS BETWEEN STROMS & MATRIX

CORE #3 DESCRIBED BY D. FREN K. WHITTIER

J. Vaden.

WATER ANALYSIS

CONTAINER IDENTITY: A LABORATORY NUMBER: F84-4524-1

SAMPLE NUMBER: OPERATOR NAME: PETRO-CANADA RESOURCES

LOCATION: N-22 WELL NAME: PCI ET AL HOOSIER N-22 ELEVATION (AS SHOWN) GRD.:

FIELD OR AREA: HOOSIER POOL OR ZONE: NAME OF SAMPLER: COMPANY:

TEST TYPE: NO.: TEST RECOVERY:

MULTIPLE RECOVERY: Y/N:

SAMPLING POINT: SWAB FROM INTERVAL #1 AMT. & TYPE OF CUSHION: MUD RESISTIVITY: @ 25°C

TYPE OF PRODUCTION: PUMPING FLOWING GAS LIFT SWAB

PRODUCTION RATES:

WATER	Oil	GAS
 m ³ /d	 m ³ /d	 m ³ /d

GAUGE PRESSURE: MPa

TEMPERATURE: °C

DATE SAMPLED (Y-M-D): DATE RECEIVED (Y-M-D): 84/03/28 DATE REPORTED (Y-M-D): 84/04/03 ANALYST: M.E. OTHER INFORMATION: AFE A423309

ION	$\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$	Mass Fraction	$\frac{c}{mol \cdot m^{-3}}$	ION	$\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$	Mass Fraction	$\frac{c}{mol \cdot m^{-3}}$
Na	507	0.0489	22.05	Cl	5 610	0.5410	158.20
K	9	0.0009	0.23	Br			
Ca	3 291	0.3174	82.11	I			
Mg	287	0.0277	11.80	HCO ₃	512	0.0494	8.40
Ba				SO ₄	152	0.0147	1.58
Sr				CO ₃	0	0.0000	0.00
Fe	PRESENT			OH	0	0.0000	0.00
				H ₂ S	NIL		

P.O. LS160574F

TOTAL SOLIDS $\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$

EVAPORATED @ 110°C

11 490

EVAPORATED @ 180°C

AT 100°C

8 750

CALCULATED

10 368

ORGANICS: TRACE

RELATIVE DENSITY

1.002 @ 25°C

REFRACTIVE INDEX

1.3346 @ 25°C

OBSERVED pH


7.2 • 17 °C

RESISTIVITY (Ω-cm)

1.62 @ 25°C

REMARKS

Sample consisted of colorless water.

LOGARITHMIC PATTERN $c/mol \cdot m^{-3}$ 

WATER ANALYSIS

CONTAINER IDENTITY: _____

LICENCE NUMBER: _____

OPERATOR NAME: _____

PETRO-CANADA RESOURCES

LOCATION: **N-22**

WELL NAME: **PCI ET AL HOOSIER N-22**

FIELD OR AREA: **HOOSIER**

POOL OR ZONE: _____

NAME OF SAMPLER: _____

TEST TYPE: _____

TEST RECOVERY: _____

MULTIPLE RECOVERY: ☐

LABORATORY NUMBER: **E84-4524-2**

ELEVATION: _____

COMPANY: _____

SAMPLING POINT: **SWAB FROM INTERVAL #8**

AMT. & TYPE OF CUSHION: _____

MUD RESISTIVITY: _____

TYPE OF PRODUCTION: ☐ PLUMPING ☐ FLOWING ☐ GAS LIFT ☐ SWAB

PRODUCTION RATES:

WATER	SEPARATOR	TREATER	RESERVOIR	SOURCE
_____	_____	_____	_____	_____

GAUGE PRESSURE: _____

TEMPERATURE: _____

DATE SAMPLED (Y-M-D): _____

DATE RECEIVED (Y-M-D): **84/03/28**

DATE REPORTED (Y-M-D): **84/04/03**

ANALYST: **M. F.**

OTHER INFORMATION: **AFE A423309**

ION	$\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$	Mass Fraction	$\frac{c}{mol \cdot m^{-3}}$	ION	$\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$	Mass Fraction	$\frac{c}{mol \cdot m^{-3}}$
Na	109	0.0760	4.74	Cl	273	0.1902	7.70
K	6	0.0042	0.15	Br			
Ca	156	0.1087	3.89	I			
Mg	27	0.0188	1.11	HCO ₃	671	0.4676	11.00
Ba				SO ₄	193	0.1345	2.01
Sr				CO ₃	0	0.0000	0.00
Fe	PRESENT			OH	0	0.0000	0.00
				H ₂ S	NIL		

TOTAL SOLIDS $\frac{m \cdot V^{-1}}{g \cdot m^{-3}}$

EVAPORATED @ 110°C: **1 610**

AT 100°C: **820**

ORGANICS: **NIL**

RELATIVE DENSITY @ 25°C: **1.001**

OBSERVED pH: **7.6**

RESISTIVITY (Ω·cm): **1.3332**

LOGARITHMIC PATTERN $c/mol \cdot m^{-3}$


REMARKS: **The sample consisted of colorless water.**

Na

Ca

1/2 Mg

1/2 Fe



Cl

HCO₃

1/2 SO₄

1/2 CO₃