

EXCO

ET AL

TUNAGO

2N-37

9211-E9-2-1



Canada Oil and Gas
Lands Administration

Administration du pétrole
et du gaz des terres du Canada

D.A. # 1212

E.A. # 214

Nova Scotia	☐	West Coast	☐	Exploratory	☐
Newfoundland	☐	Northern	☒	Development	☐
Gulf of St. Lawrence	☐	Hudson Bay	☐	Delineation	☐
				Service	☐

AUTHORITY TO DRILL A WELL

APPLICATION

This application is submitted with Section 82 of the Canada Oil and Gas Drilling Regulations. When approved under Section 83 of the Regulations, it is the requisite authority for the commencement of drilling operations.

Well Name in Full **Exco et al Tunago 2N-37**

Operator **Exco Energy Ltd.**

Drilling Program No. **N/A**

Contractor **Tri- Can Contracting Ltd.**

Permit or Lease No. **N/A**

Drilling Rig **MR. BEN**

Estimated Well Cost **Approximately \$ 5,000,000**

Location Unit **N** Section **37**

Grid Area **66-10-126-15**

Coordinates Lat **66° 06' 49.92" N**

Long **126° 21' 59.80" W**

Area **Rond Lake - N.E. of Norman Wells**

Field Pool **N/A**

Elevation **ASL** **236.56 (Estimate) (ASL)** **GROUND** **232.06 m (ASL)** **ASL**

Approx. Spud Date **February 4, 1985**

Estimated Days on Location **Forty (40)**

Anticipated Total Depth **2750 m (maximum)**

Target Horizons **Mount Cap/Mount Kindle**

EVALUATION PROGRAM

Ten-metre sample intervals **N/A**

Five-metre sample intervals **From under conductor casing to total depth**

Canned sample intervals **10 m samples from under conductor casing to total depth**

Conventional cores at **Not anticipated**

Logs and Tests **As specified in drilling program**

CASING AND CEMENTING PROGRAM

O.D.	Weight	Grade	Setting Depth	Cementing Program (Volumes)
508 mm	141 kg/m	K-55	50 m (bedrock)	Permafrost + 100% excess
339 mm	81.1 kg/m	K-55	110 m (approx)	Permafrost + 100% excess
244 mm	64.7 kg/m	L-80	872 m (approx)	Permafrost cement 0-300 m (30% excess) Class "G" + 3% CaCl ₂ 300-872 m Class "G" + 2% CaCl ₂ + 0.75% CFR-2 (30% excess)
114 mm	14.14 kg/m	ERW J-379	T.O.	

B.O.P. Equipment one (1) NL Shaffer 8" x 3000
one (1) NL Shaffer 8" x 3000
one (1) NL Shaffer 8" x 3000

Other Information

Refer to accompanying drilling program

Signed *J. L. Farrell*

Date **February 1, 1985**

Title **Special Projects Engineer**

Company **Winterhawk Petroleum Consulting Services Ltd.**
as agent of Exco Energy Ltd.

APPROVAL

An approved copy of this notice is to be posted at each wellsite

Signed *L. J. Ronald*

Engineering Branch

Date **4 Feb 85**

File **92-1-EG-2-1**

Department of Energy
Ministère de l'Énergie

Ministère de l'Énergie
des Mines et des Ressources

Department of Indian Affairs
and Northern Development

Ministère des Affaires indiennes
et du Nord Canadien

Canada



Nova Scotia	☐	West Coast	☐	Well Status	☐
Newfoundland	☐	Northern	☐	Suspended	☐
Gulf of St. Lawrence	☐	Hudson Bay	☐	Completed	☐
				Abandoned	☒

WELL TERMINATION RECORD

This record is submitted in triplicate in compliance with Section 184 of the Canada Oil and Gas Drilling Regulations.

WELL DATA

Well Name: Exco et al Tunago N-37 Area: Rond Lake N.E. of Norman Wells, N.W.T.
 Grid Area: 66-10-126-15 Field Pool: N/A
 Permit or Lease No.: N/A Final Coordinates: Lat 66° 06' 49.92" N Long 126° 21' 59.80" W
 Drilling Unit: 751-0800 Elevations RTKB 236.56 SPGL 232.06
 Spud Date: 85 01 12 Rig Released: 85 01 31 Total Depth: 319 m

CASING AND CEMENTING

O.D.	Weight	Grade	Depth Set	Cement and Additives
339 mm	81.1 kg/m	K-55	37 m	Initially cemented with 6.6 T permafrost - no returns - recemented down the annulus with 6.8 T; fill annulus with gravel and sand, cement with 6.8 T, again with 9.0 T cement and finally to surface with 6.1 T permafrost.

PLUGGING PROGRAM

Approval of the following program was obtained by (person) Gary Laviolette from (person) John Hamilton of the Canada Oil and Gas Lands Administration by means of verbal confirmation on January 30 19 85

Type of Plug	Interval	Felt	Cement and Additives
Cement	0 - 25 m	No	Ran wiper plug to the 25 m depth (inside 339 mm casing) and drop 0.4 T cement on top, cement to be run to surface.

Lost Circulation/Overpressure Zones: Basically from surface to the 319 m mark

Equipment left on Seafloor (Describe): N/A

Provision for Re-entry (Describe and attach sketch): N/A

Cores Type: None Intervals: N/A

Other Downhole Completion/Suspension Equipment: None

CERTIFICATION

I certify on the basis of personal knowledge of operations undertaken at the above named well that the above information is accurate.

Signed: Gary Laviolette P. Eng.
 Name: Gary Laviolette

Winterhawk Petroleum Consulting Services Ltd.
 Agents of Exco Energy Ltd.
 Special Projects Engineer
 Date: 85 02 01

Acknowledged by: [Signature]
 Engineering Branch
 Date: 13 Feb 85
 File: 9211-FR-1-6

CANADA OIL AND GAS LANDS
ADMINISTRATION
ADMINISTRATION DU PÉTROLE ET DU
GAS DES TERRES DU CANADA

JUL 13 1995


ENGINEERING AND CONTROL
SIÈGE
TECHNIQUE ET DU CONTRÔLE

9211-E9-2-1

FINAL DRILLING SUBSIDIES
FOR
ENCO ET AL TURBAGO 2H-37 & H-37
66°06' 49.92"N 126°21' 59.80"W

PREPARED FOR:

Exco Energy Ltd.



PREPARED BY:

Winterhawk Petroleum Consulting Services Ltd.
102, 1040 - 7th Avenue S.W., Calgary, Alberta T2P 3G9 Telephone 237-8370

ACTION SLIP

WELL HISTORY REPORTS

Project No: 9211-E9-2-1

The following action has been taken:

Survey 2N-37

Receipt acknowledged J

Well Card made J

Reports for review list edited

Reports labelled

Confidential sections removed:

(micro) Paleontological

Palynological

OR Source Rock Analyses

Geochemical analyses

Other

Land Management Memo

-10

REVIEW AND APPROVAL made by:

ENGINEERING BRANCH *W. J. Ward*

RESOURCE MANAGEMENT W. J. WARD 05 08 21

ENVIRONMENTAL PROT.

MAKE COMMENTS ON ATTACHED SHEET

PROJECT # MEER

9211-E9-2-1

COMPANY

ENCO ENERGY

REPORT TITLE

well history: Enco et al Tunage 24-37

COMMENTS:

ENGINEERING BRANCH

See M. Thomas Memo 85-06-10

ENVIRONMENTAL PROTECTION BRANCH

RESOURCE EVALUATION BRANCH

PREFACE

The text of this report includes detailed summaries of both the Exco et al Tunrgo 4-37 and 2N-37 wells. Outlined under tabulation heading number one (1) is the Tunago N-37 well history, a report which summarizes the initial attempt to drill a well at this location. After a lengthy fishing operation a decision was made to plug back the hole, skid the rig and redrill the well as Exco et al Tunago 2N-37. Tabulation two (2) identifies the beginning of the 2N-37 well report.



EXCO ET AL TUNAGO
N-37
66°06' 49.92"N 126°21' 59.80"W
FINAL DRILLING SUMMARY

Exco Energy Ltd.

April, 1985

TABLE OF CONTENTS

SECTION

I SUMMARY

- Introduction
- Index Maps
- General Well Information
- Well Summary
- Downhole Problems Encountered
 - Synopsis

II GEOLOGICAL SUMMARY

III ENGINEERING SUMMARY

- Casing Summary
 - 339 mm Conductor
- Bit Record
- Mud Report
- Evaluation
- Abandonment

IV LOGGING SUMMARY

V DRILLING CURVE

VI DAILY DRILLING REPORTS

SECTION I

SECTION I

SUMMARY - GENERAL DATA

EXCO ET AL TUNAGO N-37

INTRODUCTION

Pursuant to a Pooling and Farmout Agreement dated March 3, 1983, Dome Petroleum Limited, Columbia Gas Development of Canada Ltd., MT Partnership, Campbell Red Lake Mines Limited and Sigma Mines (Quebec) Limited pooled their interest in the subject lands and farmed out to Exco Energy Ltd. With reference to the enclosed index maps, the property consists of 467,784 hectares of land which is divided into three blocks, situated north east of Norman Wells, North West Territories.

According to the terms of the Rond Lake Exploration Agreement (No. 214), Exco was committed during the 1985 winter season to drill one (1) exploratory well, and to shoot an additional one hundred and sixty kilometres (160 Km) of seismic line on the south east block of the Rond Lake property.

In anticipation of a project start-up in early December, 1984, additional supplies and services for the project were barged in mid September, 1984, to Norman Wells, N.W.T. The drilling rig, along with the majority of the auxiliary equipment and supplies, were racked at the Lac Belot Storage area; a site selected at the completion of the 1984 winter drilling activity. The approximate location of the racksite was latitude - 66°50'N, longitude - 126°30'W.

Following the completion of the access road in late December, 1984, the transportation of the rig components and supplies began. In total, approximately two (2) weeks were required to move all materials to the Tunago N-37 well location from both the base station at Norman Wells and the racksite. After several additional days were spent rigging up the well was spudded January 12, 1985.

From the onset of drilling activity considerable difficulty was encountered in drilling and setting 339^{mm} conductor. From this point onward sloughing hole and gravel sections continued to impede progress while drilling 311^{mm} surface hole with Air-Durafoam. At approximately the 319 metre mark the drilling string became stuck in the hole. After a lengthy fishing operation a decision was made to plug back the hole, skid the rig and re-drill the well.


(Details of the fishing operation are enclosed in the body of the "WELL SUMMARY".)

Accordingly, application was made to the Canada Oil & Gas Lands Administration (COGLA) to re-drill the well as

Exco et al Tunago 2N-37.

Exco hereby gives notice that the enclosed report is to be considered the FINAL DRILLING SUMMARY for the drilling of the Exco et al Tunago N-37 well.





GENERAL WELL INFORMATION

WELL NAME:	Exco et al Tunago N-37
LESSOR:	Dome Petroleum Limited Box 200 Calgary, Alberta T2P 2H8
OPERATOR:	Exco Energy Ltd. 6th Floor, 700 - 4th Avenue S.W. Calgary, Alberta T2P 3J4
GRID AREA:	66-10-126-15; Unit N; Section 37
CO-ORDINATES:	66° 06' 49.92"N 126° 21' 59.80"W
UNIQUE WELL IDENTIFIER:	300 N37 66 10 126 150
EXPLORATION AGREEMENT:	No. 214
DRILLING AUTHORITY:	No. 1212 issued 1985-01-09
DRILLING CONTRACTOR:	In receivership - rig contracted from bank by Exco Energy Ltd.
DRILLING RIG:	"Mr. Ben" with National 370 drawworks
CLASSIFICATION:	New Field Exploratory (Northern)
ELEVATIONS:	G.L. 232.06m K.R. 236.46m
SPUD DATE:	1985-01-12 @ 0900 hrs.
COMPLETED DRILLING DATE:	Drilled to 319.00m, string stuck in hole
RIG RELEASE:	1985-01-31 @ 2400 hrs.
WELL STATUS:	Abandoned - well skidded to 2N-37 drilling location



WELL SUMMARY

DATE 85-01-31

Well Exco et al Tunago N-37 Location _____
Elevations KB 236.48 m GL 232.06 m CF 232.76 m
History Spud Date 85-01-12(0900 hrs) R.R. Date 85-01-31(2400 hrs) TD 319.00 m
Status Abandoned - Rig Skidded Producing Zone(s) N/A

A. DRILLING DETAILS

Hole Size 444mm Depth 40 m Logs N/A
Hole Size 311mm Depth 31.9 m Logs N/A
Hole Size _____ Depth _____ Logs _____
Hole Size _____ Depth _____ Logs _____
Casing Size 339mm Grade K-55 Depth 37.11 m Cement Vol. 4.9 m³
Casing Size _____ Grade _____ Depth _____ Cement Vol. _____
Casing Size _____ Grade _____ Depth _____ Cement Vol. _____
Casing Size _____ Grade _____ Depth _____ Cement Vol. _____

DST No. _____ Int. None Zone _____
DST No. _____ Int. _____ Zone _____
DST No. _____ Int. _____ Zone _____
DST No. _____ Int. _____ Zone _____
DST No. _____ Int. _____ Zone _____
Core No. _____ Int. None Zone _____ Rec. _____
Core No. _____ Int. _____ Zone _____ Rec. _____
Core No. _____ Int. _____ Zone _____ Rec. _____

Plug No. 1 Int. Surface - 25 m Cement Vol. 2.97 m³ Permafrost Felt No
Plug No. _____ Int. _____ Cement Vol. _____ Felt _____
Plug No. _____ Int. _____ Cement Vol. _____ Felt _____
Plug No. _____ Int. _____ Cement Vol. _____ Felt _____

B. COMPLETION DETAILS

COMPLETION DATE _____

Perforations Int. N/A Zone _____ Type _____
Int. _____ Zone _____ Type _____
Int. _____ Zone _____ Type _____
Stimulations: Formation N/A
Tubing Details N/A
Anchor/Packer Details N/A
Pumping Equipment N/A

Remarks Due to downhole problems, the well was abandoned and the rig was skidded to the N-37 well site.
See specific forms for more detail. ENGINEER J. Maloney

DEMONSTRABLE PROBLEMS ENCOUNTERED

SUMMARY

Comment

In review, it is evident that the drilling problems experienced on the Tunago N-37 location were unique to this locality; in that similar downhole conditions had not been encountered on any of the previous winter projects conducted further north. Moreover, the potential seriousness of the downhole problems had not been anticipated by either the exploratory geologists or the seismic consultants. Classified as a rank exploratory well, there was simply no information available on the expected subsurface conditions.

Added to this fact was the inherent difficulty and cost involved in drilling and setting 508 mm conventional conductor casing with the drilling rig.

Furthermore, the well was to be drilled in an area of extensive lost circulation. From an engineering viewpoint, the only proven solution for drilling this interval was with the use of a Durafoam-Air drilling system. However, this technique was unreliable in terms of providing constant returns while drilling sloughing sections.

Finally, from an operations standpoint, no one had reason to believe that the sloughing sections were as troublesome as first reported. The general feeling was that these sections would prove less troublesome as the operation proceeded.

Operations

The 431.8 mm conductor hole was drilled to the 40 metre depth, but by the time the bit had drilled 27 metres, a large cavity had developed of approximately 2 metres in diameter. It wasn't until this point that air volumes were significantly reduced to prevent further erosion. In place of high air volumes, foamer was added with the air to enable less air volume to have equivalent carrying capacity. In total, of the 40 metres drilled to set conductor casing, the first 27 metres consisted of gravel beds. Needless to say, these unconsolidated gravel sections proved troublesome in running conductor casing. Specifically, after the casing was run to bottom the annulus sloughed in and the string had to be cemented in place by cementing down the annulus. Since the porous gravel would not hold the cement in place, alternate layers of gravel and cement were set to stabilize the conductor. Finally, a cribbing was constructed and cemented in place at the top of the conductor. At this point it was difficult to assess whether or not there was sufficient cement in place around the float shoe and shoe joint.

After nipping up, 311 mm surface hole was drilled with Durafoam-Air to the 108 metre depth before sloughing sections were encountered. Although drilling continued beyond this point, on each subsequent trip tight hole and sloughing conditions were noted at approximately the 100 metre mark.

Finally, while tripping for a bit of the 319 metre depth, the hole had to be reamed from the 90 metre to the 226 metre depth. Due partly to sloughing hole conditions and Durafoam-Air returns that were not always continuous, the string became stuck at the 226 metre depth. To this date, no other information is available as to exactly how the string became planted.

From this point on all further attempts to work the string failed, even though partial air returns had been established. Following numerous attempts to work the pipe free, a decision was made to back-off the string immediately above the free point and to run back in with washover pipe. However, after backing off, the hole sloughed in, thus preventing any attempt to run in and wash over the fish. After more than a week of futile attempts to ream past the 110 metre depth it was decided to plug back, and skid the rig.

In summary, Winterhawk is of the opinion that, geologically, there existed either a gravel section or a highly fractured dolomite-limestone at the 100 metre mark. Since this section was not initially cased off, prior to proceeding with 311 mm surface hole, it continually delayed operations and directly accounted for the fishing operation and resultant abandoning of the well.

On the offset, Tunago 2N-37 well, measures were instituted to ensure that this same section was cased off. Much of the success of the second well location, 2N-37, is attributed to the lessons learnt on the Tunago N-37 location.

SYNOPSIS

<u>DATE</u>	<u>DRILLING DAY</u>	<u>PARTICULARS</u>	<u>EXPLANATION</u>
85-01-13	2	Drill Conductor Casing	Establish air volumes so as not to erode the hole further - hole 2m in diameter
85-01-14	3	Cement Conductor Casing	While cementing - sloughing material plugged annulus. Re-cement down annulus - no returns to surface
85-01-15	4	Cement Conductor Casing	Fill annulus by staging in alternate layers of gravel and cement, allowing sufficient time for cement to set before the next layer of gravel is added
85-01-16	5	Cement Conductor Casing	Complete cribbing and cement annulus to surface
85-01-17	6	Pressure Test	Pressure test diverter, drill out cement
85-01-18	7	Circulate and Clean Hole	At 108m depth due to sloughing section
85-01-19	8	Work Tight Hole	At 108m, and from 76m to 108m
85-01-20	9	Drilling	Drill from 154m to 228m
85-01-21	10	Drilling	Drill from 228m to 289m
85-01-22	11	Hole Sloughing	At 90m - 117m while trying to run in hole after trip
85-01-23	12	Stuck In Hole	Ream from 108m - 226m. Work tight hole - stuck at 226 metres
85-01-24	13	Circulate & Work Pipe	Wait on fishing tools. Circulate and ream in the interval
85-01-25	14	Circulate & Work Pipe	Run gel system with lost circulation material. No returns
85-01-26	15	Circulate - Fishing	Back off drill collars - wait on set of break out tongs
85-01-27	16	RIH - Circulate and Begin to Ream Downhole	Drill out under shoe with stiff foam air. Pipe became stuck while reaming to bottom. Run freepoint and back off at 176 m. Pick up drill collars and run back in the hole. Proceed to ream from 76 m - 110 m over 36 hours.

SYNOPSIS

<u>DATE</u>	<u>DRILLING DAY</u>	<u>PARTICULARS</u>	<u>EXPLANATION</u>
85-01-28	17	Ream	Hole continually sloughing in. Ream from 65 m to 90 m. Presently running 2% Durafoam with 0.5 lbs/bbl of polymer. Bit pulled out of hole with well rounded shanks and one (1) bearing seal showing. Continue to ream from 90 m to 95 m. Foam is cleaning the hole well.
85-01-29	18	Ream	Note: water being produced from 60 m depth at rate of 5-6 bbls/min or 1m/min. This water production has been constant throughout the reaming operation. Polymer concentration increased from 0.5 to 0.667 lbs/bbl. Trip for bit - bit held with broken buttons, evidence of a very abrasive formation. Increase air volumes and attempt to ream ahead. Mix 300 bbls of 150 viscosity mud, using gel and Kelzan (20:1). Drill ahead blind.
85-01-30	19	Ream	Reaming at 110 m the last 24 hours with no progress. Trip for bit and run back to bottom. After changing nozzles switch over to Durafoam Air Drilling. Hole pulling tight and packing off. Shut off pump, pulled Kelly and one (1) single. Pull out of hole. Decision made to abandon the well, plug back and skid the rig.
85-01-31	20	Abandon	Wait on orders, pull out of hole and abandon the well.

SECTION II
GEOLOGICAL SUMMARY

GEOLOGICAL REPORT

for

EXCO ET AL TUNAGO N-37

McLEOD GEOLOGICAL ENTERPRISES LTD.

MALCOLM E. McLEOD, B.Sc., P.Geol.

EXCO ET AL TUNAGO N-37

SAMPLE DESCRIPTION

95 - 100	DOLOMITE, grey-white, fine to medium crystalline, poor vug porosity, part drusy, with scattered grey, massive chert.
100 - 105	DOLOMITE, as above, with few clear quartz crystal vugs, scattered chert, white grey, massive, trace anhydrite.
105 - 115	DOLOMITE, as above, scattered drusy vug porosity, translucent chert, common, few quartz crystals, trace anhydrite.
115 - 125	DOLOMITE, grey-white, fine to medium crystalline, scattered drusy vug porosity, with white to grey, translucent chert, few quartz crystals, trace selenite.
125 - 130	DOLOMITE, as above, cherty, trace white, tripolitic chert, few large quartz crystals.
130 - 135	DOLOMITE, as above, somewhat finer crystalline, scattered chert and quartz, trace chert nodule with quartz crystal coating.
135 - 140	DOLOMITE, as above, trace pinkish-red dolomite, traces porosity, trace grey-white fossiliferous chert.
140 - 145	Poor sample - mainly large fragments - partially cavings.
145 - 150	DOLOMITE, grey, finely crystalline, hard, trace imbedded pyrite, cherty, traces drusy vug porosity.
150 - 155	DOLOMITE, as above.
155 - 160	DOLOMITE, grey, fine to medium crystalline, traces drusy vug porosity, chert and large quartz crystals common.
160 - 165	SANDSTONE, grey-brown, loose, fine grained well rounded, medium sorted, quartz trace pink feldspar, scattered black grains.
165 - 170	SANDSTONE, as above, part subrounded few large grains to small pebbles.
170 - 175	SANDSTONE, as above.
175 - 180	SANDSTONE, as above with Dolomite, grey, medium crystalline, traces porosity.

EXCO ET AL TUNAGO N-37

SAMPLE DESCRIPTION - Continued

180 - 185	DOLOMITE, grey, medium, part coarse, crystalline, traces chert with sand as above.
185 - 190	DOLOMITE, with increasing sand, grains few, red, quartz and feldspar grains.
190 - 195	SAND and DOLOMITE, as above
195 - 200	Missed samples - nothing to catch.
205 - 210	DOLOMITE, grey as above, with chert, white grey, massive, traces quartz crystal clusters, trace drusy vug lining.
210 - 215	SANDSTONE, as above.
215 - 220	SANDSTONE
225 - 230	DOLOMITE, grey, medium crystalline, scattered chert, trace anhydrite(?), with loose sand as above.
230 - 235	DOLOMITE, as above, few drusy vugs, trace quartz, crystal clusters, scattered chert.
235 - 240	No sample
240 - 245	SANDSTONE, loose, grey, red, rounded, poor sorting, medium to small pebble, few granite pebbles, traces Dolomite as above.
245 - 250	DOLOMITE, grey, medium crystalline scattered chert, (with traces orange-red mud ?)
250 - 255	DOLOMITE, as above, increasing chert, (with orange brown mud ?)
255 - 260	DOLOMITE, as above.
260 - 265	DOLOMITE, as above.
265 - 270	DOLOMITE, as above, scattered drusy vug porosity, trace tripolitic chert.
270 - 275	DOLOMITE, grey, medium, part coarse, crystalline, cherty, traces tripolitic chert, traces porosity.
275 - 280	DOLOMITE, as above, cherty.
280 - 285	DOLOMITE, cherty as above, trace pink Dolomite.

EXCO ET AL. TUNAGO N-37

SAMPLE DESCRIPTION - Continued


285 - 290	DOLomite, as above, trace imbedded black nodules, part with orange mud, trace quartz crystals.
290 - 300	DOLomite, as above, traces porosity.
300 - 305	SANDSTONE, loose, rounded, medium to pebble size, varicolored, granite, quartz feldspar, with minor Dolomite.
	(Assumed cavings)
305 - 310	SANDSTONE, as above.
310 - 315	SANDSTONE, as above.



SECTION III
ENGINEERING SUMMARY

CASING SUMMARY

Enclosed is a Casing Summary for the running and setting of 339 mm Conductor Casing. No other casing strings were run on the subject well.



CEMENTING AND/OR SPECIAL TOOLS SERVICE REPORT

 ATTACH TO
INVOICE NO. 43 112

 HALLIBURTON DISTRICT
Frontier

 JOB DATE 1985 01 15
YEAR MONTH DAY

OWNER, OPERATOR OR HIS AGENT STATES THE WELL IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBmits THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)				FIELD OR AREA Tunago				WELL NO. AND LEASE Exco et al Tunago N-37			
CALLED OUT		ON LOCATION		JOB STARTED 85-01-15 03:00		JOB COMPLETED 85-01-16 01:30		PROVINCE N.W.T.		LEAD	
DATE TIME		DATE TIME		DATE TIME		DATE TIME		DATE TIME		DATE TIME	

TYPE OF JOB ☒	WELL OR HOLE DATA										PRODUCTS	
SURFACE											EQUIPMENT	CLAM
INTERMEDIATE	HOLE DATA	HOLE SIZE	432	INCH	TOTAL DEPTH	40	FEET	TYPE	Air	LBS	DENSITY	BASKETS
PRODUCTION	CASING TUBING OR	SIZE	340	INCH	WT	81.1	LB/FT	GRADE		DEPTH	37	CENTRALIZERS
UNDER	UNDER DATA	SIZE		INCH	WT		LB/FT	GRADE		DEPTH		CLAMPS
SQUEEZE	APPROXIMATE PRESS	IN	TO	IN	TO	IN	TO	IN	TO	IN	TO	FLAT COLLAR
PLUG	PLUG TYPE	FRESH WATER	4.0	WT	DISPLACING	FRESH WATER	2.96	WT				FLAT SHOES
PUMP	TEMP	MINUS		IN	DISPLACING			IN				SHOE SHOES
PRESSURE TEST	DATA	WATER		IN	FLUID			IN				ROBERT FLAT
OTHER											SCRATCHERS	

EQUIPMENT			
PACKER		CEMENT HEAD	
TYPE	SIZE	TOP PLUG TYPE	CONTINUOUS ☐ BRACK OFF ☐ BRACK ☒
DEPTH	TAIL	BOTTOM PLUG TYPE	OTHER
SET	PLUG		

CEMENT DATA						
TONNE	GR	BRAND	BULK OR SACKED	CEMENT BLEND	ADDITIVES TYPE AND PERCENT	kg/m ³
12.6	G	Inland	Sacked	Permafrost		1880
						0.74

HALLIBURTON OPERATOR	B. Bjornson	CUSTOMER REP.
----------------------	-------------	---------------

TREATING LOG								
CHART POSITION	TIME	RATE WT/MIN	VOLUME PUMPED IN WT			PRESSURE MPa		REMARKS
			STAGE	TOTAL	IN FORMATION	TUBING	CASING	
1	03:00 03:05 03:05	0.80					3.0	Pump fresh water preflush.
2	03:20	0.33					4.5	Mix slurry.
1A								Cement outside casing 85-01-15 04:30 hours.
1B								Cement outside casing 85-01-15 20:00 hours.
1C								Cement outside casing 85-01-16 01:00 hours.

BIT RECORD

END REPORT

For details as to the Durafoam-Air properties maintained while drilling, refer to the enclosed "Daily Drilling Reports" found in Section V.

MUD ADDITIVES

Well: Exco et al Tunago N-37

Drilling Day	Gel 40 kg.	Caustic 22 kg	RMZP-7 5 gal.	Kwikseal	Cellophane	Kelzan	Durafoam 55 gal-drum	Duraplex 50e sa.	Walnut Shells	Sta- flo		
1							1					
2							1	2				
3												
4												
5												
6							1	1				
7							2	3				
8							2	4				
9							6	2				
10			2				2	5				
11			2				2	5				
12			2				2	5				
13							2	9				
14	179			45	20	2			85			
15	70			17			1					
16	60			40			3	9				
17							1	12				
18	65	1				3		2		2		
19	225					13						
20												
Totals	599	1	6	102	20	18	26	59	85	2		

EVALUATION

- DRILL STEM TESTS
- LOGGING
- MUD LOGGING
- CORING

Due to the fact that the well was abandoned at the 319 metre mark, prior to setting surface casing, no evaluation program was carried out on the well.

ADDENDUM

The well was plugged back and the rig was skidded to the Exco et al 24-37 well location.



ABANDONMENT REPORT

DATE 85-01-31

Well EXCO et al TUNNED H-37

Location

A. WELL DATA

KB Elevation 236.68 m KB to CP 3.72 m FTD 319.00 m

Hole Size	Hole Depth	Casing Size	Casing Depth	Cement Topset	Perfs
311	319.00 m	339mm	37.4 m	Surface	N/A

B. ABANDONMENT DATA

Fluid in Hole Air and Mud Abandonment Company EXCO Energy Ltd.

Cementing Company Mixed by the crew Gov't Official confirmed w/J. Hamilton-COGLA

Plug	Interval	Formation	Cem Vol	Cem Type	Cem Wt.	Plug Down	Perf Plug Time	Perf Plug Depth
1	0 - 25 m	Surface csg.	2.2 T	Permafrost + 3% CaCl ₂	1800 kg/m ³	2130 hrs		
							Cement to Surf.	

Method of Fixing Plug Visual


Surface Casing Cut 1.31 m down from Surface Plug 0 - 25 m Plate Welded Yes

C. SALVAGE DATA

Casing Salvaged Pushed wiper plug to 25 m K.B. with drill collars. Mixed 4 sx Permafrost cement with CaCl₂ water. Wait 6 hours. Top with 4 more sx Permafrost cement Mixed with CaCl₂ water. Let set to hold column of cement. No fluid below to hold hydrostatic.

D. REMARKS Final T.D. was 319.0 m. Abandoned hole with collars in hole from 176 m to 230 m. Hole sluffed from 90 m to 176. Set plug from 25 m to surface 2.2 Tonne.

ENGINEER Niel Nichols



SECTION IV

LOGGING SUMMARY

No logs were run on this well as the hole was abandoned at the 319 metre depth.

2000
8

SECTION V
DRILLING CURVE


ELCO ET AL TURAGO 8-37

Spotted: 1985-01-12 @ 0000 hrs

Tag Released: 1985-01-31 @ 2000 hrs

Latitude: 36° 00' 48.92" N

Longitude: 120° 21' 50.00" W



SECTION VI
DAILY DRILLING REPORTS



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 12 2400
Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION

DAY 1 DEPTH 20 m METRES LAST 24 HRS 20 m ROTATING HRS 8.50

ACTIVITY AT REPORT TIME Drill 431mm hole

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT VIS WL GELS % SOLIDS PV YP pH

% OIL % SAND CAKE PPMCL PPMCa

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
1A	431.8	M4N	942615	4000	110/150	20	20	20	8.5	8.5	2.35	DRILL		

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

Air 1,000 cfm 130 psi

1 1/2 gallons soap/per 10 gallons fluid

DEVIATION SURVEYS

" at	" at
" at	" at
" at	" at
" at	" at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	I.D. mm	O.D. mm	LENGTH m	WEIGHT daN
Bit				
Bit sub				
9' DC-1				
X/O				
X/O				
X/O				

COSTS

DAILY N/A

CUM

SUPERVISOR John Maloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	8.50	8.50
2 TRIPS	4.00	4.00
3 RIG SERVICE	.50	.50
4 DEVIATION SURVEY		
5 REAM & COND HOLE		
6 MIX & COND MUD	.50	.50
7 CIRCULATING		
8 RIG REPAIR		
9 RUN CASING & CEMENT		
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST JOP		
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21 Drill mousehole & rathole	10.50	10.50
TOTALS	24.00	24.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 12 2400

Year - Month - Day - Time


Spudded at 0900 hours January 12, 1985. Notified COGLA in Yellowknife.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 13 2400

Year Month Day Time

WELL NAME Exco et al Tunegh N-37

LOCATION _____

DAY 2 DEPTH 34 m METRES LAST 24 HRS 14 m

ROTATING HRS 1500

ACTIVITY AT REPORT TIME Trip to run 13 3/8" casing KB-GI = 4.42 = 40 m setting depth

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot Hrs TODAY	CUM Rot Hrs	m/hr	MUD COND		
				WT	RPM							7	3	5
1A	421.8	Sec MAN	942615	6-8	110/16	14	14	34	6.50	15.00	2.27			
1B	311	RDV	77633	6-8	110/16	34	14	14	8.50	8.50	1.60	3	2	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m/min	DP	DC			
				Air 500 cfm at 90 psi							
				16 gal soap/minute			5 gallons soap conc. per 10 Mbls mix				

DEVIATION SURVEYS

1/2 " at 25 m " at _____
 " at _____ " at _____
 " at _____ " at _____
 " at _____ " at _____

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT dph
Bit				
Bit sub				
1 9" D.C.				
X/O				
X/O				
2 - 6" D.C.s				
Kelly				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	15.00	23.50
2 TRIPS	3.00	7.00
3 RIG SERVICE	.25	.75
4 DEVIATION SURVEY		
5 REAM & COND HOLE	3.25	3.25
6 MIX & COND MUD		.50
7 CIRCULATING air & mix	2.50	2.50
8 RIG REPAIR DUPE OBM		
9 RUN CASING & CEMENT		
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		10.50
TOTALS	24.00	48.00

COSTS

DAILY N/A
 CUM _____

SUPERVISOR John Maloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 13 2400

Year - Month - Day - Time

Gravel beds from surface to 27 m

Sloughing in hole - large cavity under rig stopped when increased wash and decreased CFM from 1000 to 500 cfm.

0000 - 0430 Drill ahead

0430 - 0445 Rig Service

0445 - 0615 Lay down D.C.

0615 - 0800 Wait on air returns and clean hole

0800 - 1000 Clean up hole

1000 - 1045 Handle tools

1045 - 1130 Drill 311mm pilot hole

1130 - 1145 Air drill

1145 - 1200 Drill 311mm pilot hole

1200 - 1715 Drill 311mm hole

1715 - 1745 Circulate

1745 - 1915 Drill 311mm pilot hole

1915 - 1930 Air Driller Pump

1930 - 2015 Drill 311mm pilot hole

2015 - 2030 PQOH

2030 - 2045 Survey - 1/2°

2045 - 2115 R/H w/431.8mm bit

2115 - 2200 Clean 4 m fill


2200 - 2400 Drill 431.8mm hole

WARY LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 01 14 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 3 DEPTH 40

METRES LAST 24 HRS

6ROTATING HRS 4.00

ACTIVITY AT REPORT TIME

Cement 13-3/8" casing and wait on cement

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	SHELL COND		
				WT	RPM							T	B	G
1A	431.8	Sec MAN	942615	8	60	40	6	40	4.00	19.00	2.10	3	2	1

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
				500 cfm.		16 gallons soap/minute					
						5 gallons conc. 10 gallons mix					

DEVIATION SURVEYS

_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____

MUD & CHEMICALS ADDED

Durafoam 15 gals.

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub				
1 - 9" DC				
X/O				
X/O				
X/O				
2 - 6-1/4 DC's				
Kelly				

COSTS

DAILY

N/A

CUM

SUPERVISOR John Maloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	4.00	27.50
2 TRIPS	4.25	11.25
3 RIG SERVICE	.25	1.00
4 DEVIATION SURVEY		
5 REAM & COND. HOLE		3.15
6 MIX & COND. MUD		.50
7 CIRCULATING	3.75	6.25
8 RIG REPAIR		
9 RUN CASING & CEMENT	11.75	11.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		10.50
TOTALS	24.00	72.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 0 14 2400
Year Month Day Time

Ran 6.6 T cement on conductor casing. 4.9 m³ slurry of permafrost cement. Float shoe plugged off. Re-cemented down the annulus consisting of 6.1 T permafrost or 4.5 m³ slurry. No returns to surface. Presently going to fill the annulus and cement top 20 m³. Install a new cribbing and cement top 10-15 m³ in place.

0000 - 0400 Drill 431.8mm hole

0400 - 0415 Clean hole

0415 - 0445 PQOH - wait 15 mins.

0445 - 0500 RIH

0500 - 0530 Circulate and condition hole

0530 - 0600 PQOH, wait 15 mins and RIH

0600 - 0630 Circulate and condition hole

0630 - 0700 PQOH to run 13-3/8" casing

0700 - 0800 Rig up to run casing

0800 - 1030 Run casing

1030 - 1130 Rig up, circulate head to run casing

1130 - 1200 Circulate casing

1200 - 1430 Circulate casing

1430 - 1600 PQOH, rig Kelly hose

1600 - 1830 Circulate and condition hole to run casing.

1830 - 1915 PQOH to run 13-3/8" casing


1915 - 2400 Run 13-3/8" casing - circulate casing down to 37 m and break circulation.

WANT LIST

WEATHER -30°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 15 2400
Year Month Day Time

WELL NAME Exco et al Tunago N-37 LOCATION _____

DAY 4 DEPTH 37 METRES LAST 24 HRS _____ ROTATING HRS _____

ACTIVITY AT REPORT TIME 0800: Nipple up BOP's

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VLS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ FPMCL _____ FPMC₂ _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							1	2	3

CIRCULATION RECORD

BIT NO	JETS mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		27.50
2 TRIPS		11.25
3 RIG SERVICE		1.00
4 DEVIATION SURVEY		
5 REAM & COND HOLE		3.25
6 MIX & COND MUD	2.75	3.25
7 CIRCULATING		6.25
8 RIG REPAIR		
9 RUN CASING & CEMENT	3.00	14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP	1.00	1.00
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21 Plugs & cellar crib	17.25	27.75
TOTALS	24.00	96.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR John Moloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 15 2400
Year Month Day Time


0245 hours - broke circulation and circulated casing. Ran 3 joints 339.7 mm 81.1 kg/m K-55 ST&C casing. Landed at 37 m. Cemented with 6.6 T permafrost cement, 4.9 m³ slurry (165 sx) - no returns. Float plugged off after mixing 165 sx. Ran 2" pipe outside annulus and cemented with 150 sx. Filled cavity with gravel and sand and ran 2 cement plugs. One at 10 m - 150 sx, one at 5 m - 200 sx. Ran 2" pipe down annulus to 15 m and ran 6.1 T permafrost (4.5 m³ slurry - 150 sx). Installed new cribbing in cellar and cemented.

WANT LIST _____

WEATHER -35°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 01 16 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION

DAY 5 DEPTH 37 METRES LAST 24 HRS 0 ROTATING HRS 0

ACTIVITY AT REPORT TIME Test hydril and grant at 1500 kPa

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT VIS WL GELS % SOLIDS PV VP pH

% OIL % SAND CAKE PPMCL PPMCa

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	H DRLD TODAY	CUM H DRLD	Rst Hrs TODAY	CUM Rst Hrs	T-HR	DULL LOSS		
				WT	RPM							T	B	S

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	H HP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

° at _____ ° at _____
° at _____ ° at _____
° at _____ ° at _____
° at _____ ° at _____

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		27.50
2 TRIPS		11.25
3 RIG SERVICE		1.00
4 DEVIATION SURVEY		
5 REAM & COND HOLE		3.25
6 MIX & COND MUD		3.25
7 CIRCULATING		6.25
8 RIG REPAIR		
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP	15.00	16.00
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21 Cement Cribbing	9.00	36.75
TOTALS	24.00	120.00

COSTS

DAILY N/A
CUM

SUPERVISOR John Moloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 16 2400
Year Month Day Time

Cemented cribbing with 75 sx permafrost.

Drilling out and drilling ahead today.

Install cribbing, cement cribbing and around cribbing weld on casing bowl and nipple up spool. Hydril. Cement around cribbing. Mixed cement by hand. Cement from crib to matting.

WANT LIST _____


WEATHER

-40°C

ROAD

Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 17 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 6

DEPTH 37

METRES LAST 24 HRS _____

0

ROTATING HRS 0

ACTIVITY AT REPORT TIME 0800: Drill 311 mm hole at 45 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SERIAL NO	BIT		DEPTH OUT m	m DRILL TODAY	CUM m DRILL	Rig hrs TODAY	CUM Rig hrs	m/hr	LOSS CONC		
				WT	PPM							T	B	W
28	311	HWJ33	89169	6	63/80	DRILL	OUT	FLAT	COLLAR	AND	SHOT			

CIRCULATION RECORD

BIT NO	JETS mm			PUMP			ANN VEL		JET VEL	HWP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O D mm	LENGTH m	WEIGHT daN

COSTS

DATE N/A
 CUM _____

SUPERVISOR John Moloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING		27.50
2. TRIPS	.50	11.75
3. RIG SERVICE	.25	1.25
4. DEVIATION SURVEY		
5. REAM & COND. HOLE		3.25
6. MIX & COND. MUD		3.25
7. CIRCULATING		6.25
8. RIG REPAIR	1.00	1.00
9. RUN CASING & CEMENT		14.75
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		
15. NIPPLE UP & TEST BOP	8.50	24.50
16. DRILLING OUT	7.50	7.50
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		
21. Thaw out stand pipe	6.25	43.00
b low hole TOTALS	24.00	144.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 17 2400

Year Month Day Time

Low 1500 kPa, OK. Drilling out float and shoe.

Nipple up, drill mouse hole (cement) fix Kelly spinner, blow mouse hole with air.
Rig Service, low pressure test - 1500 kPa, nipple up air head etc. Thaw out stand-
pipe, cut mouse hole, pull out hose, repair flange and change out valve on blowey
line. Blow hole dry. Drill out cement. Pull out of hole.

WANT LIST _____

WEATHER -40°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 01 18 2400
Year Month Day Time

WELL NAME Exco et al Tunago N-37 LOCATION _____

DAY 7 DEPTH 108 METRES LAST 24 HRS 71 ROTATING HRS 14.00

ACTIVITY AT REPORT TIME Cleaning up sloughing hole

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	H DRILL TODAY	CUM m DRILL	Rot hrs TODAY	CUM Rot hrs	m/HR	DRILL LOGS		
				WT	RPM							T	B	D
28	311	J-33	89169	8-12	60/80	1N	71	71	14	14	5.07	1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	H HP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
				600 cfm	16 gallons soap/minute						
				8 gallons conc/10 barrels (duraplex)							

DEVIATION SURVEYS

1/2 " at 49 " at _____
3/4 " at 80 " at _____
" at _____ " at _____
" at _____ " at _____

MUD & CHEMICALS ADDED

Durafoam 2 ss _____
Duraplex 1 ss _____

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit			.30	
Bit Sub			.82	
Shock Sub 9"		228	3.36	
2 - 9" D.C.'s		228	18.85	
Jars		228	5.81	
X/O			.79	
2 - 7" D.C.'s		190	18.87	
X/O			.77	
X/O			.43	
5 - 6-1/4" DC's			46.32	
			96.32	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	14.00	41.50
2 TRIPS	4.75	16.50
3 RIG SERVICE	.25	1.50
4 DEVIATION SURVEY	.50	.50
5 REAM & COND HOLE		3.25
6 MIX & COND MUD		3.25
7 CIRCULATING	2.75	9.00
8 RIG REPAIR		1.00
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT	1.75	9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		43.00
21		
TOTALS	24.00	168.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR John Maloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 18 2400

Year : Month : Day : Time

0000 - 0115 Lay down 3 drill collars, pick up 2" drill collars, choke up bit
and run in hole

0115 - 0100 Drill out cement

0300 - 0945 Drill 311 mm hole

0945 - 1315 Pull out of hole, pick up bottom hole assembly and run in hole

1315 - 1345 Dry out hole with air

1345 - 1445 Drill 311 mm hole

1445 - 1500 Survey

1500 - 2015 Drill 311 mm hole

2015 - 2100 Circulate to survey

2100 - 2115	Survey
-------------	--------

2115 - 2130	Rig service
-------------	-------------

2130 - 2200 Drill 311 nm hole

2200 - 2230	Circulate and clean up hole
-------------	-----------------------------


2230 - 2300 Drill 311 mm hole

2300 - 2400	Circulate and clean hole
-------------	--------------------------

WANT LIST

WEATHER -15°C ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 01 19 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 8 DEPTH 154 METRES LAST 24 HRS 46 ROTATING HRS 11.25

ACTIVITY AT REPORT TIME Drilling 311 mm hole at 181 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	BULL LOGS		
				WT	RPM							T	B	Q
28	311	J-33	89169	12	70	1N	46	117	11.25	25.25	4.63	0811		

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
				Air - 600 dfm, 200 psi 10 gallons soap/minutes							
				8 gallons conc/10 barrels							

DEVIATION SURVEYS

1	' at	117	' at	
1-1/8	' at	145	' at	
	' at		' at	
	' at		' at	

MUD & CHEMICALS ADDED

Durafoam	2 bbls	
Duraplex	4 sx	

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN
Same				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	11.25	52.75
2 TRIPS	2.00	18.50
3 RIG SERVICE	.25	1.75
4 DEVIATION SURVEY	.50	1.00
5 REAM & COND HOLE	8.25	11.50
6 MIX & COND MUD	1.75	5.00
7 CIRCULATING		9.00
8 RIG REPAIR		1.00
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21		43.00
TOTALS	24.00	192.00

COSTS

DAILY N/A

CUM

SUPERVISOR John Maloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 19 2400

Year Month Day Time


0000 - 0145	Circulate and clean tight sloughing hole at 108 m
0145 - 0330	Change over air and foam system in hole
0330 - 0530	Trip out, install float, run in hole
0530 - 1015	Pick up kelly, clean to bottom from 76 m to 108 m
1015 - 1200	Drill 311 mm hole from 108 m to 117 m
1200 - 1345	Hole tight, work pipe
1345 - 1630	Drill 311 mm hole
1630 - 1645	Rig service, check hydril
1645 - 1700	Survey
1700 - 2345	Drill 311 mm hole
2345 - 2400	Survey

WANT LIST _____

WEATHER -20°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 20 2400
Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 9 DEPTH 228 METRES LAST 24 HRS

74

ROTATING HRS 20.25

ACTIVITY AT REPORT TIME Drilling at 251 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____
% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	MILL COND		
				WT	RPM							T	B	Q
28	311	J-33	89169	12/15	80		74	191	20.25	45.5	4.20			

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL DP	VEL DC	JET VEL	WHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min					
28				Air 625 ft ³ /minute							
				Soap 45 L/minute							
				32/10 bbls concentrate							

DEVIATION SURVEYS

3/4 " at 180 _____ " at _____
3/4 " at 210 _____ " at _____
" at _____ " at _____
" at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 6 sx _____
Foam 2 bbls _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub				
Shock Sub				
2 D.C.'s		228		
Jar		190		
2 D.C.'s		159		
3 X/O				
14 D.C.				
5 HW D.P.				
Kelly				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	20.25	73.00
2 TRIPS		18.50
3 RIG SERVICE	.75	2.50
4 DEVIATION SURVEY	.50	1.50
5 REAM & COND HOLE		11.50
6 MIX & COND MUD		5.00
7 CIRCULATING		9.00
8 RIG REPAIR	2.50	3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21		43.00
TOTALS	24.00	216.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR John Maloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 20 2400
Year Month Day Time


0000 - 0015	Rig service
0015 - 0800	Drill
0800 - 0815	Rig service
0815 - 1100	Drill
1100 - 1115	Survey
1115 - 1300	Drill
1300 - 1400	Replace pack off unit on Grant head
1400 - 1430	Drill
1430 - 1600	Center hydril and work on Grant head
1600 - 1815	Drill
1815 - 1815	Drill
1815 - 1830	Rig service, check engine kills and hydril
1830 - 2115	Drill
2115 - 2130	Survey
2130 - 2400	Drill

WANT LIST

WEATHER -20°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 21 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 10 DEPTH 289 METRES LAST 24 HRS

61

ROTATING HRS 21.5

ACTIVITY AT REPORT TIME Trip for bit at 319 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DRILL COND		
				WT	RPM							T	B	C
28	311	J33	89169	15	80	0	61	252	21.5	67	3.7	-	-	-

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
28				750	fc ³ /minute						
				36 L injection/minute		36 L soap/30 barrels					

DEVIATION SURVEYS

1/2 "at 245 "at _____
 "at _____ "at _____
 "at _____ "at _____
 "at _____ "at _____

MUD & CHEMICALS ADDED

Durafoam 2 bbls
Duraplex 5 sx
RMZ97 2 pails

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub				
Shock Sub				
2 D.C.'s	228			
Jar	190			
2 D.C.'s	159			
3 X/O's				
14 D.C.'s				
6 HW D.P.				
1 Std. D.P.				
2 Singles D.P.				
Kelly				

COSTS

DAILY N/A
 CUM _____

SUPERVISOR John Maloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	21.50	94.50
2 TRIPS		18.50
3 RIG SERVICE	.50	3.00
4 DEVIATION SURVEY	.25	1.75
5 REAM & COND HOLE		11.50
6 MIX & COND MUD		5.00
7 CIRCULATING	1.75	10.75
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		43.00
TOTALS	24.00	240.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 21 2400

Year : Month : Day : Time

0000 - 0015	Rig service
-------------	-------------

0015 - 0615 Drill

0615 - 0730 Circulate and condition hole, clean out water

0730 - 0930 Dr '11

0930 - 1000 Circulate and condition hole

1000 - 1015 Survey

1015 - 1815 Dr 111

1815 - 1830 Rig service

1830 - 2400 Drill


WANT LIST

WEATHER -15°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

[illegible][illegible]



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 22 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37 LOCATION _____

DAY 11 DEPTH 319 METRES LAST 24 HRS 30 ROTATING HRS 5.75

ACTIVITY AT REPORT TIME Clean out to bottom

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	U
28	311	J33	89169	15	80	319	30	282	5.75	72.75	3.88	3	5	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
				600 cfm at 125 psi							
				36 L Durafoam and 32 L duraplex per 10 barrels							

DEVIATION SURVEYS

3/4 " at 282 " at _____
 " at _____ " at _____
 " at _____ " at _____
 " at _____ " at _____

MUD & CHEMICALS ADDED

Durafoam 2 bbls _____
 Duraplex 5 sx _____
 RMZP7 10 gals (corrosion inhibitor) _____

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub			.82	
1 Shock Sub			3.36	
2 D.C.'s - 229			18.85	
1 Jar			5.81	
2 - 190 D.C.'s			18.87	
X/O			1.99	
X/O				
X/O				
14 D.C.'s - 159			129.14	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	5.75	100.25
2 TRIPS	5.50	24.00
3 RIG SERVICE	.75	3.75
4 DEVIATION SURVEY	.25	2.00
5 REAM & COND HOLE	11.75	23.25
6 MIX & COND MUD		5.00
7 CIRCULATING		10.75
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		43.00
TOTALS	24.00	264.00

COSTS

DAILY N/A

CUM _____

SUPERVISOR John Maloney

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 22 2400

Year Month Day Time

0000 - 0115 Drill 311 mm hole
0115 - 0130 Survey
0130 - 0145 Rig service
0145 - 0615 Drill 311 mm hole
0615 - 0800 Pull out of hole
0800 - 0815 Rig service
0815 - 1200 Pull out of hole, trip out, break 9" D.C.'s and trip in hole
1200 - 1600 Clean out from 90 m
1600 - 1615 Rig service
1615 - 2400 Clean out, ream from 90 m to 117 m
Hole sloughing badly from 90 m to 117 m. POOH at 2400 hours.

Samples show dolomite

Bit #3B - M89TF - shanks - deep scars also on bit sub, shock and 9" D.C.'s

WANT LIST


WEATHER

-21°C

ROAD

Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 23 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 12 DEPTH 319 METRES LAST 24 HRS

0

ROTATING HRS 0

ACTIVITY AT REPORT TIME Stuck at 230 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VLS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH Out m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	OVERALL		
				WT	RPM							1	2	3
3B	311	MB9TF	160610	Clear Out		90	117					2	2	1
4B	311	JD7	96037	Clear Out		108 - 230 m								

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
				700 - 1400 ft ³ /minute							
				125 - 300 psi			36 L soap/minute		12 L soap conc/10 Barrels		

DEVIATION SURVEYS

_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____
_____ " at _____	_____ " at _____

MUD & CHEMICALS ADDED

Foam	2 bbls
Duraplex	5 sk
RMZP7	10 gallons

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub				
Shock Sub				
2 L.C.'s	228			
Jar				
2 D.C.'s	190			
3 X/O's				
14 D.C.'s	159			
5 HW D.P.				
Kelly				

COSTS

DAILY	N/A
CUM	

SUPERVISOR John Maloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS	1.75	25.25
3 RIG SERVICE	.75	4.50
4 DEVIATION SURVEY		2.00
5 REAM & COND HOLE	6.50	29.75
6 MIX & COND MUD	7.75	12.75
7 CIRCULATING	7.75	18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		43.00
TOTALS	24.00	288.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 23 2400

Year Month Day Time

0000 - 0015 Rig service and check engine kills
0015 - 0130 Hoist for bit and run in hole with JD7 bit
0130 - 0800 Ream 108 - 226 m
0800 - 0815 Rig service
0815 - 1600 Break circulation and work tight hole, move down 4 m.
1600 - 1615 Rig service
1615 - 2400 Circulate and work tight hole

Pipe will rotate, unable to pull up. Estimate at 230 m now, currently, hole drilled to 319 m, maintaining some circulation now, coming through steady but a flat flow. 120 - 130000 daN, stuck above jars.


At neutral string weight, able to turn pipe, picking up is tight and unable to back ream.

WANT LIST

WEATHER -16°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 01 24 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 13 DEPTH 319

METRES LAST 24 HRS 0

ROTATING HRS 0

ACTIVITY AT REPORT TIME Pump pill and mix mud, pump 2 - 300 barrels pills, no returns

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER NO.	BIT		DEPTH OUT m	m DRD TODAY	CUM m DRD	Rot hrs TODAY	CUM Rot hrs	m HR	BOLL COND		
				WT	RPM							T	S	U
48	311	J07	96037	Stuck in hole										

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			ANN VEL DP	JET VEL DC	JET VEL	WHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min					

DEVIATION SURVEYS

_____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Duraplex 9 sk

Durafoam 2 bbls

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kgN
Same				

COSTS

DAILY

N/A

CUM

SUPERVISOR John Maloney

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS		25.25
3 RIG SERVICE	.75	5.25
4 DEVIATION SURVEY		2.00
5 REAM & COND. HOLE		29.75
6 MIX & COND. MUD		12.75
7 CIRCULATING		18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21 Circ. work pipe	23.25	68.25
TOTALS	24.00	312.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 24 2400

Year Month Day - Time

Circulate and work pipe, wait on fishing hand and mudman to arrive,
along with fishing tools.

0000 - 0015 Rig Service

0015 - 0800 Circulate and work pipe

0800 - 0815 Rig Service

0815 - 1600 Circulate and work pipe

1600 - 1615 Rig Service


1615 - 2400 Circulate and work pipe

WANT LIST _____

WEATHER -11°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 25 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 14 DEPTH 319 METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Trip out and try to break 6-1/4" collars

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ RMCCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COND		
				WT	RPM							T	B	Q
4B	311	J07	96037	Clean	out to	230 m -	stuck	in hole						

CIRCULATION RECORD

BIT NO	JETS - mm			STROKE	PUMP			m ³ /min	ANN VEL		JET VEL	HHP	SUCK PRESS kPa
	1	2	3		SPM	LINER			DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Gel 179 sx Kelzan 2 sx
 Walnut Shells 85 sx
 Cellophane 20 sx
 Kwikseal 45 sx

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub				
SS				
2 228 DC's				
1 228 Jar				
X/O				
2 190 DC's				
Left in hole (haven't confirmed yet)				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS		25.25
3 RIG SERVICE	.50	5.75
4 DEVIATION SURVEY		2.00
5 REAM & COND HOLE		29.75
6 MIX & COND MUD		12.75
7 CIRCULATING		18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING	23.50	23.50
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		66.25
TOTALS	24.00	336.00

COSTS

DAILY N/A
 CUM _____

SUPERVISOR John Maloney/Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 01 25 2400
Year Month Day Time

0000 - 0015 Rig service
0015 - 0800 Work pipe, mix 600 barrels mud with LCM, pump, no returns
0800 - 0815 Rig service
0815 - 2000 Mix 300 barrels mud and LCM, wait on fishing tools
2000 - 2300 Run free point tool with Dresser wireline and Howco services,
free at 176 m
2300 - 2400 Fill annulus with mud and lost circulation
rig up to back off


85 01 26

0000 - 0800 Back off and pull out of hole

WANT LIST

WEATHER -15°C Snowing ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 26 2400

Year Month Day Time

WELL NAME **Exco et al Tunago N-37**

LOCATION

DAY **15** DEPTH **319** METRES LAST 24 HRS

0

ROTATING HRS **0**

ACTIVITY AT REPORT TIME **Finish breaking drill collar, prepare to run in and clean out**

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT **1060** VIS **80** WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH **10**

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL LOGS		
				WT	APM							T	B	D
4B	311	JD7	96037			Stuck in hole								

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Gel 70 sx

Kwikseal 17 sx

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit				
Bit Sub			.82	
1 SS			3.36	
2 - 228		228	18.85	
1 Jar		228	5.81	
1 DC		190	9.50	

COSTS

DAILY

N/A

CUM

SUPERVISOR **Nel Nichols**

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS		25.25
3 RIG SERVICE		5.75
4 DEVIATION SURVEY		2.00
5 REAM & COND HOLE		29.75
6 MIX & COND MUD		12.75
7 CIRCULATING		18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING	8.00	31.50
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Tongs & Wash	16.00	16.00
15 NIPPLE UP & TEST BOP Pipe		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		
21		66.25
TOTALS	24.00	360.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 26 2400

Year Month Day Time

Mix and pump downhole LCM down annulus; free point and shoot off at 176 m. Back off fish and pull up free pipe. Break tong jaws and pins trying to break collars. Wait on larger set of tongs, wash pipe, subs, etc.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



ONLY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 27 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 16 DEPTH 319 METRES LAST 24 HRS 0 ROTATING HRS 0

ACTIVITY AT REPORT TIME Tried to clean out, reaming at 92 m, top of fish at 176 m

Air

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	GULF COAST		
				WT	RPM							T	B	G
58	311	HWJ07	88545	2/5	60	Reaming for	5.00	hours						

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at

MUD & CHEMICALS ADDED

Gel 60 sk
 Kwikseal 40 sk
 Durafoam 1 bbl

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kgN
Bit		311	.30	
Bit Sub		159	1.07	
3 DC's		159	28.44	
1 Jar		159	4.35	
2 DC's		159	18.46	

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING		100.25
2. TRIPS		25.25
3. RIG SERVICE	.50	6.25
4. DEVIATION SURVEY		2.00
5. REAM & COND HOLE	5.00	34.75
6. MIX & COND MUD	1.75	14.50
7. CIRCULATING		18.50
8. RIG REPAIR		3.50
9. RUN CASING & CEMENT		14.75
10. FISHING		31.50
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON Tongs	2.75	18.75
15. NIPPLE UP & TEST BOP		24.50
16. DRILLING OUT		9.25
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP TEAR OUT		
21. Change out drilling string	14.00	80.25
TOTALS	24.00	384.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 27 2400

Year - Month - Day - Time

Wait on tongs. Rig up tongs and break drill collar. Re-torque same. Change out saver sub. Run in hole with collars. Lay down collars and heavy weight drill pipe and jars. Pick up kelly and break circulation at 30 m. No returns. Pick up drill collars. Mix mud and pump away. Blow kelly and clean mud tanks. Rig up to circulate with air. Clean to 65 m.

1st bridge 65 m

2nd bridge 78 m

3rd bridge 89.5 m

4th bridge 91 - 92 m

Ream, pull up and ream it all over again.

WANT LIST _____

WEATHER -34°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 28 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 17 DEPTH 319 METRES LAST 24 HRS

0

ROTATING HRS 0

ACTIVITY AT REPORT TIME Reaming at 110 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

Air drilling viscosity 46 sec/L

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMC₂ _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	GULL CHIPS		
				WT	RPM							T	B	G
58	311	JD7	88545	2/5	50/70	90	Reaming		8	13		4	2	1
68	311	H77SG	281483	2/5	50/70	IN	Reaming		13.75	13.75		DB	LL	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
58	Q	P	E	N		Drilling with air - 1000 cfm					
						Injection rate 15-20 gal/min Duraflo 21bbl/bbl Duraplex					

DEVIATION SURVEYS Air pressure 100-140 psi MUD & CHEMICALS ADDED

Water returns 4-5 bbl/min

_____ at _____	_____ at _____
_____ at _____	_____ at _____
_____ at _____	_____ at _____
_____ at _____	_____ at _____
_____ at _____	_____ at _____
_____ at _____	_____ at _____
_____ at _____	_____ at _____

Duraplex 9 ss

Duraflo 3 bbls

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit		311	.30	
Bit Sub			1.07	
3 D.C.'s		159	26.44	
1 Jar		159	4.35	
6 D.C.'s		159	56.03	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS	1.50	26.75
3 RIG SERVICE	.75	7.00
4 DEVIATION SURVEY		2.00
5 REAM & COND HOLE	21.75	56.50
6 MIX & COND MUD		14.50
7 CIRCULATING		18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		31.50
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		18.75
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21		80.25
TOTALS	24.00	408.00

COSTS

DAILY	N/A
CUM	

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 28 2400
Year Month Day Time

0000 - 0015	Rig service
0015 - 0815	Ream from 65 m to 90 m
0815 - 0830	Rig service
0830 - 1000	Trip for bit
1000 - 1200	Ream back to 90 m
1200 - 1600	Ream from 90 m to 95 m
1600 - 1615	Rig service
1615 - 2400	Ream from 95 - 98 m


90 - 93 m - rough rotating - similar to drilling boulders - hard bridge at 91 m
Pull up past 91 m - go back down and sit on bridge - turn Kelly torque and grab
to 93 m. Roll around on boulder - break through - go to 95 m. same activity to
98 m. Possibly - glacial drift - gravel section following in on top of fill
causing the same effect as if drilling through boulders etc. Fill consisting
of drill cuttings, chert and dolomite.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 29 2400

Year Month Day Time

WELL NAME Exco et al Tunago N-37

LOCATION _____

DAY 18 DEPTH 319 METRES LAST 24 HRS 0

ROTATING HRS Ream 19.5

ACTIVITY AT REPORT TIME Ream at 113 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1010 VLS 150 WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH 8.5

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DUAL CORO		
				WT	RPM							T	B	U
<u>86</u>	<u>311</u>	<u>H775G</u>	<u>281483</u>	<u>2/3</u>	<u>70</u>	<u>110</u>	<u>Reaming</u>		<u>9.75</u>	<u>13.75</u>		<u>7</u>	<u>1</u>	<u>1</u>
<u>87</u>	<u>311</u>	<u>JD7</u>	<u>88542</u>	<u>2/3</u>	<u>70</u>		<u>Reaming</u>		<u>9.75</u>	<u>9.75</u>				

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
	<u>OPEN</u>				<u>Air</u>						<u>100-150</u>
											<u>psi</u>

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 12 sk Durafoam 1 bbl
Gel 65 sk _____
Kelzan 3 sk _____
Caustic 1 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
<u>Bit</u>		<u>311</u>	<u>.30</u>	
<u>Bit Sub</u>		<u>159</u>	<u>1.07</u>	
<u>3 D.C.'s</u>		<u>159</u>	<u>28.44</u>	
<u>Jar</u>		<u>159</u>	<u>4.35</u>	
<u>6 D.C.'s</u>		<u>159</u>	<u>65.03</u>	

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
<u>1 DRILLING</u>		<u>100.25</u>
<u>2 TRIPS</u>	<u>2.25</u>	<u>29.00</u>
<u>3 RIG SERVICE</u>	<u>.75</u>	<u>7.75</u>
<u>4 DEVIATION SURVEY</u>		<u>2.00</u>
<u>5 REAM & COND HOLE</u>	<u>19.50</u>	<u>76.00</u>
<u>6 MIX & COND MUD</u>		<u>14.50</u>
<u>7 CIRCULATING</u>		<u>18.50</u>
<u>8 RIG REPAIR</u>		<u>3.50</u>
<u>9 RUN CASING & CEMENT</u>		<u>14.75</u>
<u>10 FISHING</u>		<u>31.50</u>
<u>11 LOGGING</u>		
<u>12 CORING</u>		
<u>13 FORMATION TESTING</u>		
<u>14 WAITING ON Orders</u>	<u>1.50</u>	<u>20.25</u>
<u>15 NIPPLE UP & TEST BOP</u>		<u>24.50</u>
<u>16 DRILLING OUT</u>		<u>9.25</u>
<u>17 LOSS CIRC</u>		
<u>18 LAY DOWN DP & BOPS</u>		
<u>19 PLUG & ABANDON</u>		
<u>20 RIG UP - TEAR OUT</u>		
<u>21</u>		<u>80.25</u>
TOTALS	<u>24.00</u>	<u>432.00</u>

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 29 2400

Year Month Day - Time

0000 - 0015 Rig service
0015 - 0800 Ream 89 - 110 m
0800 - 0815 Rig service
0815 - 1015 Ream 110 - 111 m
1015 - 1115 Trip out
1115 - 1245 Wait on orders
1245 - 1400 Trip in
1400 - 1615 Ream 92 - 101 m
1615 - 2400 Ream 101 - 110 m

Mix batch of drilling mud. Mix tanks full of mud.

Air 600 cfm 100 - 150 psi 1.5 orifice

Injection 10 - 15 gallons/minute

1.5% duraflo

Premix 2 lb/gallon duraplex - viscosity 45


Water returns 3 barrels/minute

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 01 30 2400

Year Month Day Time

WELL NAME **Exco #1 Tunas N-37**

LOCATION

DAY **19** DEPTH **319** METRES LAST 24 HRS

ROTATING HRS **Ream 14**

ACTIVITY AT REPORT TIME **Prepare to skid rig**

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT **1030** VIS **140** WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH **8**

% OIL _____ % SAND _____ CAKE _____ PPVCL _____ PPMCL _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	ROTTEN HOURS		
				WT	RPM							T	B	D
78	311	JD7	88542	2/5	60/70	110	Ream	ng	4.5	14.25		5	1	1
88	311	H775G	281483	2/3	60	100	Ream	ng	9.5	23.25		3	1	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

Gel **225** **sk**
Kelzan **13** **sk**
Stafo **2** **bb1**
Duraplex **2** **sk**

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit		311	.30	
Bit Sub		159	1.07	
3 D.C.'s		159	28.44	
Jar		159	4.35	
7 D.C.'s		159	65.30	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		100.25
2 TRIPS	8.00	37.00
3 RIG SERVICE	.50	8.25
4 DEVIATION SURVEY		2.00
5 REAM & COND HOLE	14.00	90.00
6 MIX & COND MUD		14.50
7 CIRCULATING		18.50
8 RIG REPAIR		3.50
9 RUN CASING & CEMENT		14.75
10 FISHING		31.50
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Orders	1.50	21.75
15 NIPPLE UP & TEST BOP		24.50
16 DRILLING OUT		9.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21		80.25
TOTALS	24.00	456.00

COSTS

DAILY **N/A**
 CUM
 SUPERVISOR **Mel Nichols**

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 30 2400
Year Month Day Time


0000 - 0015	Rig service
0015 - 0445	Ream
0445 - 0545	Blow line, repair hopper
0545 - 0630	Unplug mud hopper
0630 - 0745	Run in hole
0745 - 0945	Ream
0945 - 1145	Trip for jets
1145 - 1200	Rig service
1200 - 1230	Repair air controls on pump motors
1230 - 1345	Run in hole and repair grant head
1345 - 2115	Ream
2115 - 2230	Trip out of hole
2230 - 2400	Wait on orders

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

**DAILY DRILLING REPORT**

FOR 24 HR PERIOD ENDING

65 01 31 2400

Year Month Day Time

WELL NAME Exco et al Tunego N-37

LOCATION _____

DAY 20 DEPTH _____ METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Tear out rig, build location**DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT**

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCl _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rlt hrs TODAY	CUM Rlt hrs	m HR	SURF PRESS		
				WT	RPM							T	B	Q

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL m/min	ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER		DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY

N/A

CUM

SUPERVISOR Mel Nichols**TIME ANALYSIS**

OPERATION	TODAY	CUM
1. DRILLING		100.25
2. TRIPS		37.00
3. RIG SERVICE	.50	8.75
4. DEVIATION SURVEY		2.00
5. REAM & COND. HOLE		90.00
6. MIX & COND. MUD		14.50
7. CIRCULATING		18.50
8. RIG REPAIR		3.50
9. RUN CASING & CEMENT		14.75
10. FISHING		31.50
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON Orders	8.00	29.75
15. NIPPLE UP & TEST BOP		24.50
16. DRILLING OUT		9.25
17. LOSS CIRC		
18. LAY DOWN OP & BOPS	3.00	3.00
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT	12.50	12.50
21. TOTALS	24.00	480.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 01 31 2400
Year Month Day Time

0000 - 0800	Wait on orders
0800 - 0815	Rig service
0815 - 1115	Lay down drill collars, push 339 mm wiper plug to 25 m
1115 - 2400	Tear out


Abandonment: Pushed 339 mm wiper plug to 25 m; top with 4 sx permafrost cement + 3% CaCl_2 ; let set for 5 hours; mix up another 4 sx plug permafrost + 3% CaCl_2 ; wait 4 hours to be cemented to surface when Howco sets conductor pipe on offset well, i.e. 2N-37

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



ENCO ET AL TUNAGO
2N-37
66°06' 49.92"N 126°21' 50.80"W
FINAL DRILLING SUMMARY

(rig skidded on same wellsite from N-37 to 2N-37
location)

Exco Energy Ltd.

April, 1985

TABLE OF CONTENTS

SECTION

I SUMMARY

- Introduction
- Index Maps
- General Well Information
- Well Summary
- Downhole Problems Encountered

II GEOLOGICAL SUMMARY

- Geological Wellsite Report
 - Geological Formations
 - Sample Description

III ENGINEERING SUMMARY

- Casing and Cementing Summary
 - 508 mm Conductor Pipe
 - 444 mm Conductor Hole
 - 339 mm Conductor Casing
 - 244 mm Surface Casing
- Formation Leak Off Test
- Mud Report
- Air Drilling Report
- Bit Record
- Abandonment
- Drill Stem Tests
 - Mount Clark DST #1
 - Mount Clark DST #2
 - Mount Clark DST #3 & Analysis
- Hydro Carbon Analysis

IV LOGGING SUMMARY

V DRILLING CURVE

VI DAILY DRILLING REPORTS

VII POCKET ENCLOSURE

- Logs /DIL-GR-CAL/CN-COL-GR-YCAL/CBL-CCL-GR/AC-GR-CAL/
- Mud log
- Lithology log

1. SUMMARY

The purpose of this report is to provide a summary of the results of the investigation conducted by the author. The investigation was conducted in order to determine the effect of the independent variable on the dependent variable. The results of the investigation are presented in the following sections.

SECTION I

SUMMARY - GENERAL DATA

The following data were obtained from the investigation:

The first data point was obtained from the investigation. The second data point was obtained from the investigation. The third data point was obtained from the investigation. The fourth data point was obtained from the investigation. The fifth data point was obtained from the investigation.

The following data were obtained from the investigation:

The following data were obtained from the investigation:

EXCO ET AL TUNAGO 2N-37

INTRODUCTION

After the abandonment of the Tunago N-37 well, permission was obtained from the Canada Oil and Gas Lands Administration (COGLA) to skid the rig on the same well location and to re-drill the well as 2N-37. In preparation for re-drilling the hole the lease had to be prepared in that the construction crews required several days to level one section of the lease and to fill in and extend the outer lease boundaries. Skidding the rig and auxiliary equipment was accomplished in short order as several cats were made available for this sequence of operations. Rigging up was nearly complete by the end of the move, with the 2N-37 well spudded February 4, 1985; less than four (4) days from the rig release date on the N-37 location.

Following consultation with all concerned parties, it had been decided that an additional string of conductor casing would be run and set. Specifically, in place of the single string of 339 mm conductor, 508 mm conductor pipe would be run to case off the upper, unconsolidated sand and gravel which was subject to massive erosion.

With the 508 mm conductor pipe cemented in place at the 24 metre depth, 444 mm hole was drilled to the 133 metre mark. Again, this section proved troublesome both in drilling and in setting casing. More specifically, because the hole was constantly sloughing the 339 mm casing was cemented in place at 120 metres, nearly 12 metres off bottom.

With the troublesome section now cased off, 311 mm surface hole proceeded with little difficulty to the 630 metre depth where 244 mm casing was run and set. Main hole drilling in 215.9 mm hole required several additional days to reach total depth of 1626 metres. Evaluation consisted of logging and testing the Mount Clark formation. Since there was no indication of any hydrocarbons of commercial quantity, a decision was made to abandon the well.

Exco hereby gives notice that the enclosed report is to be considered the FINAL DRILLING SUMMARY for the drilling of the Exco et al Tunago 2N-37 well.

GENERAL WELL INFORMATION

WELL NAME: Exco et al Tunago 2N-37

LESSOR: Dome Petroleum Limited
Box 200
Calgary, Alberta
T2P 2H8

OPERATOR: Exco Energy Ltd.
6th Floor, 700 - 4th Avenue S.W.
Calgary, Albert
T2P 3J4

GRID AREA: 66-10-126-15; Unit N; Section 37

CO-ORDINATES: 66° 06' 49.92"N
126° 21' 59.80"W

UNIQUE WELL IDENTIFIER: 30 2N37 66 10 126 150

EXPLORATION AGREEMENT: No. 214

DRILLING AUTHORITY: No. 1212 issued 1985-02-04

DRILLING CONTRACTOR: In receivership - rig contracted from
bank by Exco Energy Ltd.

DRILLING RIG: "Mr. Ben" with National 370 drawworks

CLASSIFICATION: New Field Exploratory (Northern)

ELEVATIONS: G.L. 232.10m
K.B. 236.10m

SPUD DATE: 1985-02-04 @ 1045 hrs.

COMPLETED DRILLING DATE: Drilled to T.D. at 1626 m 1985-03-05
2400 hours

RIG RELEASE: 1985-03-16 @ 1200 hrs.

WELL STATUS: Dry and abandoned



WELL SUMMARY

DATE 1985-03-16

Well Exco et al Tunaga 2N-37 Location _____
Elevations KB 236.10 m GL 232.10 m CF N/A
History Spud Date 85-02-04; 1045 hrs. R.R. Date 85-03-16; 1200 hrs. TD 1626 m
Status Dry & Abandoned Producing Zone(s) N/A

A DRILLING DETAILS

Hole Size	Depth	Logs
609mm	24.00 m	N/A
444mm	133.00 m	N/A
311mm	630.00 m	N/A
216mm	1626.00 m	AC-GR-CAL/CN-CDL-GR-YCAL/DIL-GR-CAL CBL-CCL-GR/Dir. Survey

Casing Size	Grade	Depth	Cement Vol
508mm	K-55	23.69 m	4.4 m ³ Permafrost + 2% Cact ₂
339mm	K-55	122.00 m	
244mm	K-55	630.00 m	Refer to cementing summary for details.

DST No.	Int	Zone
1	1285.60 m - 1299.60 m	Mount Clark - MISRUN
2	1283.48 m - 1297.48 m	Mount Clark - MISRUN
3	1241.50 m - 1296.50 m	Mount Clark
DST No.	Int	Zone
DST No.	Int	Zone
Core No.	Int	Zone
Core No.	Int	Zone
Core No.	Int	Zone

Plug No.	Int	Cement Vol	Class	Permafrost
1	1626 m - 1525 m	5.2 m ³	Class "G"	No
2	1350 m - 1250 m	6.9 m ³	Class "G" + 2% Cact ₂	Yes @ 1238 m
3	660 m - 600 m	7.8 m ³	Class "G" + 2% Cact ₂	Yes, not present
4	600 m - 244mm casing packer	1.8 m ³	Permafrost	No
5	30 m - 0 m	1.1 m ³	Permafrost	No

B COMPLETION DETAILS

COMPLETION DATE

Perforations	Int	Zone	Type
	Int	Zone	Type
	Int	Zone	Type

Stimulations Formation N/A

Tubing Details N/A

Anchor/Packer Details N/A

Pumping Equipment N/A

Remarks

See specific forms for more detail

ENGINEER Mel Nichols

EXCO ENERGY LTD.
HOLE CONFIGURATION AND CASING SETTING DEPTH
FOR TUNAGO N-37 & 2N-37



DOUBLE PROBLEMS ENCOUNTERED

SUMMARY

Comment

The experience gained from drilling the Tunago N-37 well location was put to good use in drilling the 2N-37 location. This was particularly true of the decision to run and set 508 mm conductor pipe before attempting to run and set 339 mm conductor casing.

Although the 508 mm conductor pipe was only set to 24 metres, it was an important string in that it prevented further erosion uphole or a washout of such magnitude that the stability of the drilling rig would be threatened.

After the setting of 508 mm conductor 339 mm conductor casing was to be run to a point below the sloughing section. Based on the offset N-37 well, it was determined that this troublesome section would be cased off at approximately the 100-120 metre depth. In actual fact, the drilling of this section was much more difficult than originally anticipated; the hole continually sloughed in at this point and made drilling somewhat precarious. For example, after tripping for a bit at the 122 metre depth sloughing conditions made it near impossible to ream back to bottom. Following repeated attempts at drilling through this section, it was decided to run in open ended and cement the loose fill material in place. However, due to the porosity of the section, very little, if any, of the cement remained in place. In total, several plugs were attempted without success.

Finally, at the 133 metre depth it was decided to run and cement 339 mm conductor casing. Since the hole had filled in, the casing could not be run any deeper than approximately the 108 metre depth. With the use of rig tongs the casing was literally reamed down to the 120 metre mark. At this point the casing became crimped, and impossible to ream any further. Consequently, the casing was cemented in place at this depth. As expected, no cement returns were observed to surface even with the addition of C-322 Fluid Loss additive and Celloflake. A remedial cement job was run by cementing down the annulus. Once completed, the rig nipped up a 346 mm 21 000 kPa Annular Preventer, conducted a pressure test and then drilled out the floats and proceeded to drill ahead in 311 mm surface hole.

While drilling surface hole with Air and Durafoam the hole conditions were very stable. Aside from dealing with the water influx to the wellbore, there was little fill noted, or related drilling problems encountered while drilling this interval. At the 630 metre depth 244 mm surface casing was run. A combination external casing packer and stage tool were run in an attempt to obtain a competent cement bond on the top hole section. A bond log ran over this section indicated that only the bottom 100 metres of surface hole had retained cement sufficient to ensure a good bond. As for the section above the external casing packer, very little had been accomplished by running the tool since virtually no cement remained in place. Subsequently, cement was run down the annulus to stabilize the top of the 339 mm casing.

After nipping up a 229 mm 21 000 kPa Blowout Preventer and performing both a pressure test and formation leak-off test, 215.9 mm main hole drilling commenced. From 630 metres to total depth at 1626 metres very few problems were observed. Once total depth was reached a salt saturated mud system was run. With initial mud weight gradient of 12 kPa/m, compared to a leak-off test gradient of only 10 kPa/m it was not surprising that lost circulation was first noted. Additions of lost circulation material helped heal the problem in short order.

Afterwards, several clean out trips were required to enable the first log to reach bottom. Following the completion of the logging program, three (3) tests were run across the Mount Clark formation, with two (2) of the three (3) tests being misruns. In both cases the packers failed to properly seat.

Later, based on an analysis of the logs run to date and the drill stem test results, the Calgary office of Exco Energy Ltd. ordered the abandonment of the Tunago 2N-37 well. Plugs were run across the porous zones and inside the surface casing to prevent any possible migration of downhole gases.

At this time the rig and auxiliary equipment were moved off location to the racksite.

111
112
113

SECTION II
GEOLOGICAL SUMMARY

GEOLOGICAL REPORT

for

EXCO ET AL TUNAGO 2N-37

McLEOD GEOLOGICAL ENTERPRISES LTD.

MALCOLM E. McLEOD, B.Sc., P.Geol.

EXCO ET AL. TUNAGO 2N-37

GEOLOGICAL FORMATIONS

K.B. 236.48 m.

	<u>DEPTH</u>	<u>ELEVATION</u>
Mount Kindle	20.	216.48
Franklin Mountain	104.	132.48
Saline River	615.6	-379.12
Mount Cap	1010.4	-773.92
Mount Clark	1276.	-1039.52
Pre Cambrian	1292.6	-1056.12
T.D.	1626.	-1389.52

SAMPLE DESCRIPTION

0 - 12	SANDSTONE, loose, rounded to subrounded varicolored, poorly sorted, quartz, various granite, carbonate grains.
12 - 15	Clay, grey-brown, imbedded sand and pebbles.
15 - 20	Gravel, boulders and pebbles etc. in sand and clay matrix.
20 - 24	DOLOMITE, light brown, cream, finely crystalline, tight, hard.
24 - 30	DOLOMITE, light grey-brown, finely crystalline, hard, with stringers red mudstone/shale, soft, silty to sandy.
30 - 35	DOLOMITE, light grey-brown, finely crystalline, poor inter-crystalline to small vug porosity, no shows.
35 - 40	DOLOMITE, as above.
40 - 45	DOLOMITE, as above, trace red. Dolomite, trace iron stain.
45 - 50	DOLOMITE, grey, grey-brown, finely crystalline, trace red Dolomite, traces micro vug porosity.
50 - 55	DOLOMITE, as above, part slightly coarser, medium crystalline, traces small to micro vug porosity, part drusy.
55 - 60	DOLOMITE, light brown, grey-brown, fine to medium crystalline, traces micro vug porosity.
60 - 65	DOLOMITE, light brown, as above, traces inter-crystalline porosity.
65 - 70	DOLOMITE, as above, with 20% white, chert or quartz, trace clear quartz crystal veins, with trace orange-red mudstone.
70 - 75	DOLOMITE, light brown, traces red, medium to coarse crystalline, mainly loose crystals, traces drusy vug linings, scattered clear quartz crystals.
75 - 80	DOLOMITE, light brown, grey, part red, medium to coarse crystalline, scattered chert fragments, traces drusy vug porosity.

SAMPLE DESCRIPTION - Continued

80 - 85	DOLOMITE, as above, trace tripolitic chert, with red mudstone, stringer.
85 - 90	Chert, grey, white, massive, part secondary often fossil Dolomite, part with vugs lined with quartz crystals, with streaks orange to reddish silicified mudstone (?), trace blackish nodules (?), scattered leached vugs and vens.
90 - 95	Chert, as above.
95 - 100	Chert, as above, with Dolomite, grey fine crystalline, traces drusy vug porosity.
100 - 105	DOLOMITE, grey, fine to medium crystalline with varicolored chert, massive, traces siliceous mudstone, trace quartz.
105 - 110	DOLOMITE, grey, white, pink, fine to medium crystalline, trace red mudstone stringer with chert, white, grey, massive traces clear quartz crystals.
110 - 115	DOLOMITE, brown, grey, fine to part medium crystalline, traces white and grey chert, few red and/or orange-red Dolomite grains.
115 - 120	DOLOMITE, light brown, grey, fine to medium crystalline, trace drusy vug porosity, scattered white, part translucent, chert, rare clear quartz crystal.
120 - 125	Chert, grey, white, yellow, massive, part translucent, with Dolomite, grey, brown, red, yellow, fine to medium crystalline, trace fossil shadows, part appears pelltoidal (?), traces drusy vug porosity.
125 - 133	DOLOMITE, as above, with 30% chert as above.
133 - 135	DOLOMITE, white, trace red and yellow stain, finely crystalline, traces quartz veining and vug linings.
135 - 140	DOLOMITE, as above, traces siliceous residue.
140 - 145	DOLOMITE, light grey, white, very finely crystalline, traces pink, trace orange yellow stain (oxidation).
145 - 150	DOLOMITE, as above, increases in pink Dolomite, minor Dolomite rhombs imbedded in anhydrite matrix, trace stringer yellow shale, soft.

EXCO ET AL TUNAGO 2N-37

SAMPLE DESCRIPTION - Continued

- 150 - 155 DOLOMITE, as above, with medium crystalline Dolomite in siliceous to tripolitic chert.
- 155 - 160 DOLOMITE, light grey-brown, very finely crystalline, hard.
- 160 - 165 DOLOMITE, grey, finely crystalline, slightly sucrosic texture, rare trace green shale, trace white chert.
- 165 - 170 DOLOMITE, light grey, finely crystalline, trace red mottling, trace waxy green shale inclusions, trace white, very fine sucrosic Dolomite, trace white opalescent chert.
- 170 - 175 DOLOMITE, as above, scattered rosy-red Dolomite, trace anhydrite (?), trace chert, rare yellow stain.
- 175 - 180 DOLOMITE, grey, buff, minor red, finely to very finely crystalline, trace chert, trace pale green shale, few well rounded quartz grains (.05 mm.) scattered yellow oxidized stain.
- 180 - 185 DOLOMITE, light grey-brown, white-grey very finely crystalline, hard.
- 185 - 190 DOLOMITE, as above, trace green shale, trace yellow shale, with imbedded quartz grains.
- 190 - 195 DOLOMITE, as above, trace red shale, with light brown Dolomite rhombs in anhydritic (?) matrix, scattered rounded quartz grains (?), rare micro vug porosity, trace grey-black imbedded mineral.
- 195 - 200 Sand, loose, well rounded, polished grains, vari-colored up to 2-3 mm., trace pebbles (cavings ?), with Dolomite, grey, finely crystalline.
- 200 - 210 DOLOMITE, light grey, finely crystalline, trace drusy vug porosity, rare trace chert.
- 210 - 215 DOLOMITE, grey, trace red, medium crystalline, trace green shale partings, traces anhydrite.
- 215 - 220 DOLOMITE, as above, part light grey-brown, trace pink, part anhydrite matrix, trace pyrite.
- 220 - 225 DOLOMITE, grey, very finely crystalline, with minor medium crystalline, red to grey Dolomite.

EXCO ET AL TUNAGO 2N-37

SAMPLE DESCRIPTION - Continued

225 - 230	DOLomite, as above, trace pyrite, trace red medium crystalline Dolomite.
230 - 235	DOLomite, light grey, very fine crystalline, streaks medium crystalline with stringer red Dolomite, medium crystalline with stringer waxy pale green, pyrite shale.
235 - 240	DOLomite, grey, white, light brown, very fine to finely crystalline, trace pyrite, trace oolitic chert.
240 - 245	DOLomite, light grey to grey-brown, finely crystalline, part medium, trace pyrite.
245 - 250	DOLomite, light buff, part pink, traces yellow, fine to medium crystalline, scattered pyrite, trace pale green shale.
250 - 255	DOLomite, grey-brown, minor red, trace pyrite, as above.
255 - 260	DOLomite, as above.
260 - 265	DOLomite, light grey, very finely crystalline.
265 - 270	DOLomite, grey, part light brown, very fine to finely crystalline, trace yellow shale.
270 - 275	DOLomite, as above, traces pyrite.
275 - 280	DOLomite, as above.
280 - 285	DOLomite, grey, light brown, as above.
285 - 290	DOLomite, as above, trace green shale, imbedded pyrite.
290 - 305	DOLomite, as above, silty residue.
305 - 315	DOLomite, grey, white, fine to part medium crystalline, slightly silty residue, trace buff Dolomite, rare pyrite inclusion.
315 - 320	DOLomite, as above, trace pyrite, with minor brown, finely crystalline Dolomite.
320 - 325	DOLomite, medium grey-brown, finely crystalline, slightly argillaceous residue, trace shaly Dolomite.
325 - 330	DOLomite, light grey to white, finely crystalline, traces pink and light brown, part slightly medium crystalline.

EXCO ET AL TUNAGO 2N-37

SAMPLE DESCRIPTION - Continued

330 - 335	DOLomite, light grey-white as above.
335 - 340	DOLomite, as above, coarser, becoming fine to medium crystalline, traces grey to green shale.
340 - 345	DOLomite, as above, with pink, light brown, medium crystalline Dolomite, traces shale, argillaceous residue.
345 - 350	DOLomite, light grey-brown, grey, fine to very finely crystalline, argillaceous partings, trace pink Dolomite.
350 - 355	DOLomite, light grey, very finely crystalline, with minor pink and light brown, medium crystalline Dolomite.
355 - 360	DOLomite, as above.
360 - 365	DOLomite, light pinkish white, medium crystalline, rare drusy vug, traces green shale partings, part siliceous residue.
365 - 370	DOLomite, light grey-white, very finely crystalline, scattered pyrite, rare pale green shale inclusion, trace veining.
370 - 375	DOLomite, as above with stringer brown-yellow shale.
375 - 380	DOLomite, as above, pyrite common, trace quartz crystals.
380 - 385	DOLomite, as above.
385 - 390	DOLomite, as above, disseminated pyrite.
390 - 395	DOLomite, as above, with pale waxy green shale, disseminated pyrite, trace pink Dolomite.
395 - 400	DOLomite, light grey-white, very finely crystalline, traces pyrite, rare trace pale green shale.
400 - 420	DOLomite, as above, part light buff rare shale partings.
420 - 425	DOLomite, medium grey-brown, very finely crystalline, slightly argillaceous residue, trace dark brown shale.
425 - 430	DOLomite, light brown, grey, very finely crystalline, trace green shale.
430 - 440	DOLomite, as above, part grey, traces disseminated pyrite, traces green shale.

EXCO ET AL TUNAGO 2N-37

SAMPLE DESCRIPTION - Continued

440 - 445	DOLomite, as above with green shale partings and inclusions.
445 - 450	DOLomite, as above slight pink cast.
450 - 455	DOLomite, as above, streak brown sacrosic Dolomite, trace shale.
455 - 460	DOLomite, as above
460 - 465	DOLomite, light grey-white, finely crystalline traces pyrite, somewhat friable.
465 - 470	DOLomite, grey, light brown, very finely crystalline, traces pyrite, harder than above.
470 - 475	DOLomite, as above, trace shale.
475 - 485	DOLomite, light grey-brown, very finely crystalline, argillaceous in part, trace pyrite, trace chert.
485 - 490	DOLomite, medium grey-brown, microcrystalline, argillaceous to shaly.
490 - 495	DOLomite, grey-brown to light brown, micro to very finely crystalline, argillaceous.
495 - 500	DOLomite, as above, rare STYLOLITE, trace green shale.
500 - 505	DOLomite, medium grey-brown as above, part argillaceous, trace shaly Dolomite.
505 - 510	DOLomite, grey-brown, microcrystalline, argillaceous to part shaly.
510 - 515	DOLomite, grey-brown, microcrystalline, argillaceous, part sub-lithographic trace veining, scattered Dolomitic, grey-brown shale.
515 - 520	DOLomite, grey-brown as above with shale, green Dolomitic.
520 - 525	DOLomite, as above, minor shale.
525 - 530	DOLomite, grey-brown, microcrystalline, slightly argillaceous, with shale, grey, green.
530 - 535	DOLomite, as above, part grey, microcrystalline, argillaceous.

SAMPLE DESCRIPTION - Continued

535 - 540	DOLomite, light brown, microcrystalline to cryptocrystalline, part argillaceous.
540 - 545	DOLomite, as above, with grey to grey-green Dolomitic shale.
545 - 555	DOLomite, with shale, as above.
555 - 570	DOLomite, medium brown, microcrystalline, minor shale.
580 - 585	DOLomite, as above, with shale, green-grey, slightly blocky.
585 - 595	DOLomite, as above with shale.
595 - 600	Shale, grey-green, Dolomitic with Dolomite, as above.
600 - 605	DOLomite and shale, as above, trace gypsum stringer in light brown cryptocrystalline Dolomite.
605 - 610	DOLomite, as above, with green shale, trace gypsum.
610 - 615	DOLomite, light brown, cryptocrystalline, tight with shale green, grey, Dolomitic.
615 - 620	Shale, red, green, slightly Dolomitic, interbedded, slightly fissile, slightly micro-micaceous with Dolomite, light brown cryptocrystalline.
620 - 625	Shale, as above, trace gypsum, minor Dolomite stringers, light brown cryptocrystalline.
625 - 630	Shale, as above.
630 - 635	Very poor sample.
635 - 640	Shale, green, grey, with Dolomite, grey-brown, microcrystalline.
640 - 645	Shale, green, red, slightly micro-micaceous with anhydrite, white crystalline.
645 - 650	Shales, with anhydrite, as above.
650 - 655	Shale, red, part green, part mudstone with anhydrite, clear, white crystalline.

SAMPLE DESCRIPTION - Continued

655 - 670	Shale, as above, with anhydrite stringer, part Dolomitic with Dolomite red, microcrystalline, argillaceous.
670 - 675	Shale, green, minor red, with anhydrite lens and stringers, trace red microcrystalline Dolomite. Possible salt casts.
675 - 680	Shale, green, traces red, as above, traces anhydrite with stringer brown, earthy Dolomite.
680 - 685	Shale, as above, with anhydrite stringer and lens, clear, reddish, finely crystalline.
685 - 690	Shales, red and green as above, with anhydrite as above.
690 - 695	Salt, white, clear, massive with shale as above.
695 - 700	Salt, with red soft shales, minor green shale.
700 - 705	Shale, green, trace red, soft in part, with salt, clear, pink, massive.
705 - 710	Shale and salt as above.
710 - 715	Shale and salt as above. (Note: Poor samples, drilling with air and foam, poor returns.)
715 - 720	Salt, with green shale to mudstone.
720 - 725	No sample - no recovery.
725 - 730	Shale-mudstone, green, red, soft with salt.
730 - 735	Mudstone and salt, as above.
735 - 745	Shale-mudstone, green, red, soft minor salt, minor light grey-brown Dolomitic shale, part with thin salt laminae, part anhydrite.
745 - 750	Shale-mudstone, as above, with salt interbeds and lens.
750 - 755	Shale, as above with shale, brown-red subfissile.
755 - 760	Shale, red, minor green, soft slightly anhydrite, with salt lens.

SAMPLE DESCRIPTION - Continued

760 - 775	Shale-mudstone, green, red, interbedded soft, minor grey, brown, few anhydrite laminae.
775 - 780	Shale-mudstone, as above, trace salt or anhydrite laminae.
780 - 785	Shale-mudstone as above, with traces anhydrite and salt, (Drill times indicated salt).
785 - 790	Shale-mudstone as above, traces salt and anhydrite.
790 - 795	Shale-mudstone as above, mainly green, trace light brown Dolomitic shale.
795 - 800	Anhydrite, clear crystalline, with imbedded salt, with green to red mudstone.
800 - 805	Salt, clear, white, with anhydrite, grey-white, microcrystalline, part dolomitic, trace brown shale.
805 - 810	Shale-mudstone, red and green, inter-laminated, minor light brown, with trace (?) salt, clear red, massive.
810 - 815	Salt, clear, red, brown, with anhydrite, grey micro-crystalline and Shale-mudstone as above.
815 - 825	Salt, as above, traces anhydrite, brown Dolomitic with Shale-mudstones as above, part with salt veining.
825 - 830	Anhydrite, grey-brown, cryptocrystalline, Dolomitic with interbedded salt and shales as above.
830 - 835	Salt, clear red, massive, with red and green shales, very slightly Dolomitic, traces anhydrite.
835 - 840	Salt, as above, minor anhydrite, with Shale-mudstone, as above.
840 - 850	No sample.
850 - 860	Shale-mudstone, green, red, soft, very slightly Dolomitic, with anhydrite, grey-brown cryptocrystalline.
860 - 870	Anhydrite, grey-brown, cryptocrystalline, slightly Dolomitic, traces red and green shales.
870 - 885	Shale-mudstone, red and green, soft very slightly Dolomitic with minor anhydrite, traces salt, trace brown shale.

SAMPLE DESCRIPTION - Continued

885 - 890	Shales, as above, with shale, olive green.
890 - 895	Salt, clear, orange-red, massive with shale-mudstone, green, red, to scattered anhydrite, grey-brown crypto to microcrystalline.
895 - 905	Shale, red, pale to olive green, soft with thin salt laminae, trace light brown, Dolomitic anhydrite, cryptocrystalline.
905 - 910	Salt, clear red, massive, and shale, as above.
910 - 915	Shale-mudstone, as above, traces light grey shale, minor grey-brown anhydrite, possible salt (?).
915 - 920	Shale-mudstone, as above, trace anhydrite, possible salt lens.
920 - 930	Shale-mudstone, red, part mottled green, very slightly Dolomitic, with thin salt stringer, traces anhydrite.
930 - 940	Shale, green, red, somewhat indurated, trace anhydrite, scattered salt cast, possible salt laminae.
940 - 950	Salt, clear, massive, minor shale-mudstone.
950 - 960	Salt, etc as above.
960 - 970	Shale-mudstone, green, grey, minor red, with interbeds of microcrystalline, Dolomite and salt.
970 - 980	Salt, clear, massive, with shale, green, grey, slightly mudstone, very slightly Dolomitic, slightly indurated.
980 - 990	Shale, grey, green, slightly fissile, slightly Dolomitic, with thin stringers of brown anhydrite, microcrystalline, Dolomitic.
990 - 1000	Shale, green, grey, as above, trace brownish red, with anhydrite, and salt, clear, massive.
1000 - 1010	Shale, green, red, as above, with salt, clear massive, trace anhydrite.
1010 - 1020	Shale, medium green, moderately indurated, slightly Dolomitic with stringers anhydrite, brown, microcrystalline.
1020 - 1030	Shale, as above, part green-grey, scattered anhydrite.

SAMPLE DESCRIPTION - Continued

1030 - 1040	Shale and anhydrite, as above.
1040 - 1050	Shale, green, grey-green slightly Dolomitic, moderately indurated with anhydrite interbeds, dark brown, micro-crystalline.
1050 - 1055	Shale and anhydrite as above, trace brown translucent chert.
1055 - 1060	Shale, dark green, slightly fissile, scattered anhydrite stringers, trace chert.
1060 - 1065	Shales, as above, trace brown, with brown anhydrite, trace dark brown chert.
1065 - 1070	Shales, as above.
1070 - 1075	Anhydrite, light to dark brown, very fine to finely crystalline, Dolomitic, with minor shale as above.
1075 - 1080	Shale, grey-green, very slightly Dolomitic, with anhydrite as above and chert, dark brown, translucent, trace drusy crystals.
1080 - 1085	Shale, dark green, slightly splintery with minor chert and anhydrite.
1085 - 1090	Shale, as above, slightly micro-micaceous.
1090 - 1095	Shale, as above, trace black carbonaceous (?) fragment trace chert.
1095 - 1100	Shale, as above with anhydrite, dark brown, micro-crystalline, traces chert.
1100 - 1105	Shale, as above, trace anhydrite.
1105 - 1110	Shale, green, as above, traces black fossil (?) possibly carbonaceous (?).
1110 - 1115	Shale, as above, rare fossil.
1115 - 1130	Shale, as above, slightly fissile
1130 - 1135	Shale, medium green, slightly fissile part splintery, slightly micro-micaceous.
1135 - 1140	Shale, as above, trace grey-brown, Dolomitic shale, rare trace pyrite, possibly shell replacement.

SAMPLE DESCRIPTION - Continued

1140 - 1145	Shale, as above, trace Brachiopod.
1145 - 1150	Shale, as above.
1150 - 1155	Shale, as above, trace fossil, part appears chitinous.
1155 - 1160	Shale, as above, trace Trilobite, few Brachiopods.
1160 - 1175	Shale, green subfissile, trace pyrite.
1175 - 1185	Shale, green, slightly fissile, slightly spintery, slightly micro-micaceous.
1185 - 1190	Shale, as above, part dark grey-black, trace pyrite.
1190 - 1195	Anhydrite, dark brown, microcrystalline, Dolomitic, traces brown translucent chert, with shale as above.
1195 - 1200	Anhydrite, medium brown calcareous very finely crystalline, Dolomitic, scattered brown translucent chert, with shale, as above.
1200 - 1205	Shale, dark green, black, fissile, scattered Trilobites, trace bitumen with imbedded Dolomite rhombs.
1205 - 1210	Shales, dark green, grey black, slightly fissile, few Trilobites, with minor Dolomite, dark brown, very finely crystalline.
1210 - 1215	Shale, dark green, grey green, micro-micaceous, sub-fissile, scattered fossils, trace brown, crypto-crystalline limestone, argillaceous.
1215 - 1230	Shale, as above, micro-micaceous, fissile, traces fossils, trace anhydrite.
1230 - 1235	Shale, as above.
1235 - 1240	DOLomite, dark brown, fine crystalline, white veining, traces pyrite, slightly bituminous, with shale, as above.
1240 - 1250	Shale, green, fissile, trace fossils with Dolomite as above.
1250 - 1255	Siltstone, grey-brown, Dolomitic, traces glauconite, with shales, as above.
1255 - 1260	Shale, green, with interbeds of siltstone and Dolomite as above, trace fossils.

SAMPLE DESCRIPTION - Continued

- | | |
|-------------|--|
| 1260 - 1265 | Siltstone, grey-brown, Dolomitic, glauconite, with shale interbeds and traces brown Dolomite, fine crystalline. |
| 1265 - 1270 | Siltstone, as above, with green shale, as above. |
| 1270 - 1275 | DOLOMITE, dark brown, part with white veining, finely crystalline, with shale, as above. |
| 1275 - 1280 | Sandstone, grey, green, medium grained, rounded, medium sorting, slightly Dolomitic, siliceous, glauconitic, tight, no shows, with shale, as above. |
| 1280 - 1285 | Sandstone, white, grey, as above, trace bitumen enfilled porosity, few floating coarse grains in siltstone to sandstone, minor shale. |
| 1285 - 1290 | Siltstone, grey-brown, imbedded coarse, rounded quartz with bituminous partings and Sandstone, grey-white, fine grained, Dolomitic, siliceous, rounded medium, well sorted, tight minor shale trace intergranular porosity, pyrobitumen. |
| 1290 - 1295 | Siltstone to sandstone, as above with Dolomite, light brown, cryptocrystalline, trace red stain. |
| 1295 - 1300 | DOLOMITE, light brown, microcrystalline, argillaceous with green Dolomitic shale interbeds, trace red Dolomite veining and inclusions. |
| 1300 - 1305 | DOLOMITE, as above, becoming shaley with green Dolomitic shale, green. |
| 1305 - 1315 | DOLOMITE, brown cryptocrystalline, argillaceous to shaley, with red veining and inclusions, part grading to Dolomitic shale, trace pyrobitumen. |
| 1315 - 1320 | Shale, grey, grey-brown, very Dolomitic, with green Dolomitic shale. |
| 1320 - 1325 | Shale, light grey-brown, very Dolomitic with green Dolomitic shale. |
| 1325 - 1330 | Shale, grey, very Dolomitic, part appears to be shaley Dolomite, with green Dolomitic shale. |
| 1330 - 1335 | Shale, as above. |
| 1335 - 1345 | Shale, grey, very Dolomitic, appears to be Dolomite, white veining, with green Dolomitic shale. |


EXCO ET AL. TUNAGO 2N-37

SAMPLE DESCRIPTION - Continued

1345 - 1355	Shale, as above, part black trace bituminous (?) partings.
1355 - 1365	Shale, green, grey, blocky, trace Dolomite veining, trace black shale, trace black very Dolomitic siltstone, argillaceous (bituminous), disseminated pyrite.
1365 - 1370	Shale, green, grey, fissile, trace siltstone, trace black flaky shale, part with Dolomite veining.
1370 - 1380	Shale, as above, trace silt, black shale, rare Dolomite vein.
1380 - 1395	Shale, green, grey, slightly fissile, trace black, flaky shale, scattered white Dolomite veining.
1395 - 1405	Shale, dark grey-green, slightly blocky, few Dolomite veins, trace black shale.
1405 - 1410	Shale, as above, increase in black shale.
1410 - 1420	Shale, as above.
1420 - 1425	Shale, black, blocky, with white Dolomite veins, with shale, grey-green as above.
1425 - 1430	Shale, as above, trace siltstone black.
1430 - 1435	Shale, dark grey to black, part bituminous (?).
1435 - 1440	Shale, black, part green, black is bituminous, part flaky, with white Dolomite veining.
1440 - 1445	Shale, as above, increase in green-grey.
1445 - 1450	Missed sample.
1450 - 1455	Shale, black, blocky, interbeds of siltstone, trace coarse Dolomite crystal veining.
1455 - 1460	Shale, green, blocky, with black shale, as above.
1460 - 1465	Shale, black, blocky with Siltstone, black, bituminous, very slightly Dolomitic.
1465 - 1475	Shale, dark grey, black, blocky, slightly micaceous, minor silt.
1475 - 1480	Shale, black, as above, silty, blocky.

SAMPLE DESCRIPTION - Continued

1480 - 1485	Shale, as above, silt laminae, trace black, flaky shale, possible slickensided (?).
1485 - 1500	Shale, as above, trace Dolomite veins, minor green shale, few siltstone laminae.
1500 - 1510	Shale, black, blocky, few Dolomite crystal viens, trace slickensides, trace silt, minor grey shale.
1510 - 1515	Shale, as above, trace disseminated pyrite.
1515 - 1520	Shale, as above, laminated with grey shale, Dolomite veins.
1520 - 1525	Shale, black, slightly micro-micaceous, blocky, pyrite common, Dolomite veining common, slickensided in part.
1525 - 1530	Shale, as above.
1530 - 1545	Shale, black, silty, blocky pyrite, trace Dolomite veins, minor green shale.
1545 - 1555	Shale, as above, siltstone stringer, trace pyrite, Dolomite veining.
1555 - 1560	Shale, as above, trace slickensided, Dolomite veining.
1560 - 1575	Shale, as above, becoming quite hard, silty.
1575 - 1585	Shale, black, blocky, brittle, silty, trace calcite veining.
1585 - 1600	Shale, very dark grey to black brittle, hard, silty, rare slickensides.
1600 - 1610	Shale, as above.
1610 - 1615	Shale, as above, with shale, green, hard, blocky.
1615 - 1620	Shale, as above, increase in green shale.
1620 - 1625	Shale, green, hard blocky, trace Dolomite veining.




SECTION III
ENGINEERING SUMMARY

CASING AND CEMENTING SUMMARY

Enclosed are casing and cementing summaries for
conductor pipe, conductor casing and surface casing.

506 - CONDUCTOR PIPE

**CEMENTING AND/OR SPECIAL TOOLS
SERVICE REPORT**

ATTACH TO 43 113

JOB DATE 1985 02 06

Frontier

OWNER/OPERATOR OR HIS AGENT STATES THE WELL IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBMITS THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)			FIELD OR AREA Tunago			WELL NO. AND LEASE Exco et al Tunago 2N-37		
DATE TIME	DATE TIME	DATE TIME	DATE TIME	DATE TIME	DATE TIME	DATE TIME	DATE TIME	DATE TIME
		85-02-06	85-02-06					
				N.W.T.				

TYPE OF JOB ☒		WELL OR HOLE DATA										PRODUCTS			
												EQUIPMENT	QUAN		
SURFACE		HOLE DATA	HOLE SIZE	609mm	TOTAL DEPTH	25	m	TYPE MUD	Air	VISC		DENSITY		BASKETS	
INTERMEDIATE		CASING TUBING OR LUGER DATA	NEW ☒	USED ☐	SIZE	508	mm	SG	158.5	GRADE	K-55	DEPTH	25	CENTRAL JERS	
PRODUCTION					SIZE		mm	SG		GRADE		DEPTH		CLAMPS	
LUGER					SIZE		mm	SG		GRADE		DEPTH		FLOAT COLLAR	
SHOULDER		PERFORATIONS	FROM		m	TO		m	FROM		m	TO		FLOAT SHOE	
FLUE			FROM		m	TO		m	FROM		m	TO		GUIDE SHOE	
FLUE		WASH FLUID TYPE	NIL		VOL		HP	DISPLACING FLUID TYPE	H ₂ O		VOL	3.5	HP	INSIDE FLOAT	
PRESSURE TEST		TEMP	MEAS		%	SLURRY		%	DISPLACING FLUID		%	RETURNS		SCRATCHERS	
OTHER	☒	DATA	WATER		%	SLURRY		%	FLUID		%	RETURNS		OTHER	

EQUIPMENT

PACKER TYPE _____ SIZE _____ DEPTH _____ TAIL _____ SET _____ AGE _____		TOP PLUG TYPE _____ BOTTOM PLUG TYPE _____	CEMENT HEAD CONTINUOUS ☐ KNOCK OFF ☐ DANGLE ☒ OTHER _____
---	--	---	--

CEMENT DATA

TONS	SP. CLASS	BRAND	WGT. IN SACKS	CEMENT BLEND	ADDITION TYPE AND PERCENT	kg/m ³	m ³ /tonne
6.0	G	Inland	Sacked	Permafreest	2% CaCl ₂	1880	Q.74

HALLIBURTON OPERATOR K. Town CUSTOMER REP


TREATING LOG

[illegible]

444 CONDUCTOR HOLE

Cement Plugs were run at 104 metres and 118 metres prior to running 339 mm Conductor Casing.

Note: The above noted plugs were run in an attempt to prevent the hole from sloughing in any further. When the interval cemented was drilled out it was evident that very little cement remained in place.

**CEMENTING AND/OR SPECIAL TOOLS
SERVICE REPORT**

ATTACH TO
NUMBER 43 115

DATE 1985 02 11

44-6876-2570c

Frontier

OWNER ORS: 104 OR HAS ADJUST STATES THE WELL IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBMITS THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)			FIELD OR AREA Tunago			WELL NO AND LEASE Exco et al Tunago 2N-37				
CALLER DET	ON LOCATION	JOB STARTED	JOB COMPLETED	PROVINCE	ISO	SEC	TWP	RANGE	MERIDIAN	
DATE TIME	DATE TIME	85-02-11 07:00	85-02-11 08:00	N.W.T.						

TYPE OF JOB ☒		WELL OR HOLE DATA										PRODUCTS	
												EQUIPMENT	QUANTITY
SURFACE												SAGGETS	
FORMATION DATE		HOLE SIZE	444.5 mm	TOTAL DEPTH	104 m	TYPE MUD	Air/Foam	VISC		DENSITY		CENTRALIZERS	
PRODUCTION		CASING TUBING OR LUGER DATA	NEW	SIZE		WT	kg/m	GRADE		DEPTH	m	CLAMPS	
LUGER		USED		SIZE		WT	kg/m	GRADE		DEPTH	m	FLOAT COLLAR	
SOLVENT		PERFORATIONS FROM		TO		IN		FROM		TO		FLOAT SHOE	
FLUID	☒	FROM		TO		IN		FROM		TO		GUIDE SHOE	
FLUID		WASH FLUID TYPE	H ₂ O	VOL	3.0 m ³	DISPLACING FLUID TYPE		H ₂ O		VOL	0.37 m ³	INSERT FLOAT	
PRESSURE TEST		TEMP MIXING DATA	WATER	% SLURRY		% DISPLACING FLUID		% RETURNS		%		SCRATCHERS	
OTHER												OTHER	

EQUIPMENT					
PACKER				CEMENT HEAD	
TYPE	SIZE	TOP PLUG TYPE	CONTINUOUS ☐ KNOCK OFF ☐ SWAGE ☒		
DEPTH	TAIL	BOTTOM PLUG TYPE	OTHER		
SET	PISTON				

CEMENT DATA							
TONS	SF CUBIC	BRAND	BULK OR SACKED	CEMENT BLEND	ADDITIVES TYPE AND PERCENT	kg/m ³	pcf/cu yd
22.0	9	Inland	Sacked	Oilwell	3% CaCl ₂	1895	0.76

HALLIBURTON OPERATOR	K. Town	CUSTOMER REP
----------------------	---------	--------------

[illegible]

Ranger Distributors Limited (Exco)
Exco et al Tunago 2N-37
Ticket No.: 43 115

PLUG BACK JOB DATA


PLUG NO.	DEPTH		TONNE	DISPLACEMENT (m ³)	TIME (min)
	TOP	BOTTOM			
1	50	104	22.0	0.37	1

Ranger Distributors Limited (Exco)
Exco et al Tunago 2N-37
TICKET NO.: 43 116

PLUG BACK JOB DATA

PLUG NO.	TOP	DEPTH BOTTOM	TONNE	DISPLACEMENT (m ³)	TIME (min)
1	96.0	118	12.0	0.87	1

339 CONDUCTOR CASING



CASING SUMMARY

DATE 85-02-15

SURF/INT/PROD/LINER SIZE

119

236.10 m

KB to CF 4.00 m

Notes

Inspected By:

Niel Nichols

Drifted To

N/A

API diam

NO	DESCRIPTION	MEASURED LENGTH	KB DEPTH
1	Float Shoe	0.62	119.88
1	339mm Casing - 81.1 kg/m	9.59	110.29
1	Float Collar	0.62	109.67
10	339mm Casing - 81.1 kg/m	112.67	* 3.00
	Scratchers Nil		
1	Centralizers Cement Basket 4 m		
	Total String	123.50	
	minus KB to Csg Top (STICK UP)	3.00	Cut-off Pt. Length
	Landed Depth KB	120.50	
	Hole Depth KB	133.00 m	6.90
	Distance Csg Landed Off Bottom	13.50 m	

Cementing Company, Halliburton Well Services Ltd.

Wash Type: Fresh Water

Volume 1.2 m³

Cement Type Lead Slurry 011well "G"

Volume 6.84 m³ (9.0 t)

Additives 3% CaCl_2 + 0.75% C-322 (Fluid + 6 sx)

Volume

Cement Type: Tail Slurry Celloflake Loss Additive)

Keywords:

Aufgaben

Volume 4

Cement Type - Above Stage Collar

Volume

Additives

500000

Displacement Rate Max 1.2 m³/min.

Aug 0.97 m³/min. (m³/min)

Calculated Cement Topical

К.В. Шенников, А.В. Шенникова

Returns: Not

m-3 Cement	Nil	m-3
------------	-----	-----

Setting Wt. in a mud wt. of

Air $\text{kg/m}^3 = 21.000$ daN


We set on Signs

9. A

Remarks Sloughing Dolomite - circulate and tong to depth of 120.50 m. After becoming stuck at this point, cement in place. Displace with 8.75 m³ water.

Plug down 1985-02-15 at 1945 hours.

Engineer Mel Nichols



PIPE TALLY SHEET

PAGE ____ OF ____

WELL Exco et al Tunago ZN-37

LOCATION

SIZE 339mm WT 81.1 kg/m GRADE K-55 COUPLING STAC THRD 8 RD

DATE

JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH
1	9.59	11	11.30	21		31		41	
2	11.41	12		22		32		42	
3	11.27	13		23		33		43	
4	11.49	14		24		34		44	
5	11.69	15		25		35		45	
6	11.22	16		26		36		46	
7	10.21	17		27		37		47	
8	11.23	18		28		38		48	
9	11.06	19		29		39		49	
10	11.79	20		30		40		50	
A	110.96	B	11.30	C		D		E	
51		61		71		81		91	
52		62		72		82		92	
53		63		73		83		93	
54		64		74		84		94	
55		65		75		85		95	
56		66		76		86		96	
57		67		77		87		97	
58		68		78		88		98	
59		69		79		89		99	
60		70		80		90		100	
F		G		H		I		J	
A	110.96	SUB TOTAL						JOINTS	LENGTH
B	11.30	122.26						11	122.26 m
C								-	-
D								11	122.26 m
E									
F									
G									
H									
I									
J									
TOTAL	122.26								

Show 0.62 m

Float 0.62 m

Collar

Other

PAGE TOTAL

BROUGHT FWD

GRAND TOTAL

JOINTS ON LOCATION

Remarks:

ENGINEER Mel Nichols

NOTE: Use a new page for each casing type. Number joints in order of running. Indicate joints not run by * and do not include in total length.

HALLIBURTON
**CEMENTING AND/OR SPECIAL TOOLS
SERVICE REPORT**

 ATTACH TO INVOICE NO. **43 114**

 JOB DATE **1985 02 15**

 HALLIBURTON DISTRICT
Frontier

OWNER, OPERATOR OR HIS AGENT STATES THE WELL IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBMITS THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)				FIELD OR AREA Tunago				WELL NO. AND LEASE Exco et al Tunago 2N-37			
CALLED OUT DATE TIME		ON LOCATION DATE TIME		JOB STARTED DATE TIME		JOB COMPLETED DATE TIME		PROVINCE N.W.T.		LEO	
				85-02-13 17:45		85-02-13 19:45					

TYPE OF JOB ☒		WELL OR HOLE DATA										PRODUCTS	
SURFACE												EQUIPMENT	SLURRY
INTERMEDIATE												BASKETS	1
PRODUCTION												CENTRAL JERK	
LOGS												CLAMPS	
LOGS												FLOAT COLLAR	
LOGS												FLOAT SHOE	1
LOGS												GUIDE SHOE	1
LOGS												ROBERT FLOAT	
LOGS												SCRATCHERS	
LOGS												OTHER	

HOLE DATA	HOLE SIZE	444.5	TOTAL DEPTH	133	TYPE	Air/Foam	VISC	DENSITY	
CASING TUBING OR LUGER DATA	SIZE	340	WGT	90.8	GRADE	8-55	DEPTH	120.5	
LOGS	WGT		WGT		GRADE		DEPTH		
PERFORATIONS	FROM		TO		FROM		TO		
WASH FLUID TYPE	Fresh Water	3.2	DISPLACING FLUID TYPE	Fresh Water	VOL	8.75			
PRESSURE TEST	TEMP		WATER		SLURRY		DISPLACING FLUID		RETURNS
OTHER									


EQUIPMENT			
PACKER		CEMENT HEAD	
TYPE	SIZE	TOP FLUID TYPE	CONTINUOUS ☐ KNOCK OFF ☐ SWAGE ☒
DEPTH	TAIL	BOTTOM FLUID TYPE	OTHER
SET	AGE		

CEMENT DATA						
TIME	GR	BRAND	SIZE OR SACKED	CEMENT BLEND	ADDITIVES TYPE AND PERCENT	WGT/HP
9.0	G	Inland	Sacked	Oilwell	3% CaCl ₂ 0.75% C-322	1895 0.76

HALLIBURTON OPERATOR	E. Town	CUSTOMER REP
----------------------	----------------	--------------

TREATING LOG								
CHART POSITION	TIME	RATE WT/HR	VOLUME PUMPED IN HP			PRESSURE WPS		REMARKS
			STAGE	TOTAL	FORMATION	TUBING	CASING	
1								Prehydrate Calcium Chloride and C-322.
2	18:47	1.07					2.0	Pump fresh water preflush.
3	18:50	0.20					2.0	Mix and pump slurry.
	19:25							Drop plug.
4	19:36	2.97					2.5	Displace.

244 SURFACE CASING



CASING SUMMARY

WELL Exco et al Tunago 2N-37 LOCATION DATE 85-02-25

SURF/INT/PROD/LINER SIZE 244mm KB 236.10 m KB to CF 4.00 m

New/Used Inspected By Mel Nichols Drifted To N/A API diam

NO	DESCRIPTION	MEASURED LENGTH	KB DEPTH
1	244mm Float Shoe	0.52	629.48
1	244mm Shoe Joint - 64.7 kg/m	11.73	617.75
1	244mm Float Collar	0.44	617.31
23	244mm Its - 64.7 kg/m	270.92	346.39
1	Lynes Inflate Packer - 244mm	2.69	343.70
1	Howco Stage Tool	1.00	342.70
29	244mm Its - 64.7 kg/m	343.79	* 1.09
Baskets at 117 & 343 m			
3	Centralizers on its #2, 24 & 42		
Total String		631.09	
minus KB to Cag Top (STICK UP)		1.09	Cut off Jt Length
Landed Depth KB		630.00	
Hole Depth KB		630.00	5.19
Distance Cag Landed Off Bottom		0.00	

Cementing Company Halliburton Well Services Ltd.

Wash Type Water - Plug down 1985-02-24 0500 hours Volume 1.6 m³Cement Type Lead Slurry Oilwell Class "G" 19.3 tonne Volume 14.7 m³

Additives 0.75% C-322 Fluid Loss Additive Volume

Cement Type Tail Slurry N/A Volume

Additives N/A Volume

Cement Type Above Stage Collar Oilwell Class "G" 10.3 tonne Volume 7.8 m³

Additives 0.75% C-322 Fluid Loss Reducer Volume

Displacement Rate: Max Avg (m³/min)

Calculated Cement Top(s) KB KB


Returns @ @ Drill with air m³ Cement m³String Wt. in a mud wt. of kg/m³ = daN

Wt. set on Slips daN

Remarks Top cement from surface. 4.8 tonne Permafrost to Surface.

Top cement from surface between 338.7mm casing and 508mm conductor casing with 6 t Permafrost.

Engineer Dave Campbell



PIPE TALLY SHEET

PAGE _____ OF _____

WELL Exco et al Tunago 2N-37

LOCATION _____

SIZE 244.4mm WT 64.7 kg/m GRADE L80 COUPLING LT&C THRD 8RD

DATE 85-02-24


JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH	JOINT	LENGTH
1	11.73	11	11.25	21	11.51	31	11.19	41	12.47
2	11.54	12	11.83	22	11.82	32	11.98	42	12.03
3	11.09	13	11.82	23	11.84	33	11.17	43	11.82
4	11.73	14	11.75	24	11.76	34	12.03	44	11.80
5	13.08	15	11.79	25	11.11	35	11.19	45	12.03
6	12.02	16	11.84	26	11.43	36	12.32	46	12.41
7	12.53	17	11.72	27	11.98	37	13.36	47	11.75
8	11.85	18	11.71	28	11.73	38	12.70	48	11.92
9	11.86	19	11.33	29	11.76	39	11.78	49	11.82
10	11.95	20	11.30	30	11.40	40	11.93	50	11.47
A	119.38	B	116.34	C	116.34	D	119.65	E	119.52
51	11.70	61		71		81		91	
52	11.88	62		72		82		92	
53	11.63	63		73		83		93	
54		64		74		84		94	
55		65		75		85		95	
56		66		76		86		96	
57		67		77		87		97	
58		68		78		88		98	
59		69		79		89		99	
60		70		80		90		100	
F	35.21	G		H		I		J	

		SUB TOTAL				JOINTS	LENGTH
A	119.38		Shoe	.52 m	PAGE TOTAL	53	626.44 m
B	116.34	232.72	Float	.44 m	BROUGHT FWD		4.65 m
C	116.34	352.06	Coupler	2.69 m	GRAND TOTAL		631.09 m
D	119.65	471.71	Stake	1.00 m	JOINTS ON LOCATION	Stick up	1.09 m
E	119.52	591.23	COTTER				
F	35.21	626.44	Remarks				
G							
H							
I							
J							
TOTAL	626.44						

ENGINEER Dave Campbell

NOTE: Use a new page for each casing type. Number joints in order of running. Indicate joints not run by * and do not include in total length.

[illegible]

**CEMENTING AND/OR SPECIAL TOOLS
SERVICE REPORT**

ATTACH TO
SOURCE NO. 43 119

DATE 1985 02 24

Frontier

INSURER OPERATOR OR HIS AGENT STATES THE WELL IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBmits THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)		FIELD OR AREA Tunago		WELL NO AND DATE Exco et al Tunago 24-37			
CALLS OUT	ON LOCATION	JOB STARTED	JOB COMPLETED	ADDRESS	LOG	SEC	TEMP
DATE TIME	DATE TIME	10:30 DATE TIME	16:30 DATE TIME	N.W.T.			

[illegible]

EQUIPMENT			
PACER		CEMENT HEAD	
TYPE _____	SIZE _____	TOP PLUG TYPE _____	CONTINUOUS ☐ KNOCK OFF ☐ SWAGE ☐
DEPTH SET _____	TALE _____	BOTTOM PLUG TYPE _____	OTHER _____


CEMENT DATA						
TUBES	SP. CLASS	BRAND	BULK OR BAGGED	CEMENT BLEND	ADDITIONS TYPE AND PERCENT	kg/m ³ (lb/cu yd)
11	G	Inland	Bulk	Permafrost		1880 0.74

HALLIBURTON OPERATOR J. Sedow CUSTOMER REP

[illegible]

FORMATION LEAKOFF TEST

Performed at Surface Casing Depth 630 m



TIME - SURFACE TO BIT (MINUTES)
 PRESSURE - CIRCULATING PRESSURE (kPa)

END REPORT

Exco et al Tunago 2N-37

Drilling Day	Durafoam 50 lbs.	Durafoam (bbl)	Product RMPZ7 5 gallon	Gel	Caustic	Salt	Staflor	Defoamer	Kelzan	Kwikseal	Line
1	5	1									
2	4	1									
3											
4	1										
5	4	1									
6	5	1									
7	7	1									
8		1									
9	4										
10	2										
11	2										
12	2	2		76							
13	2										
14	6	1	1								
15	5	1	1								
16	5	2	2								
17	6	1	1	45							
18	2	1	2								
19	5	1	1								
20	2		1								
21											
22											
23	1										
24	3		1								
25	5	1	2								
26	6		2								
27	5		1								
28	9		2	70	2						
29	6		2								
30	4	2	2								
31				25	3	545	14	3			
32				140	4				8	90	3
33					2		2		1		
34					2				2		
35											
36											
37											
38											
39											
40											
41											
Totals	108	18	356	21	13	545	16	3	11	90	3

AIR DRILLING REPORT

Date 1985	Hole Size (mm)	Interval Drilled (m)	Air Volume (m ³ /m)	Injection Rate (l/min)	Surfactant Addition	Surface Air Pressure kPa	Remarks
February 4	311	14-21	11-7	32	1%	700	Rig up cellar to Channel foam to sump.
February 5	311/444	21-24	7-11	32-40	1%	700-1300	
February 6	609	0-24	11	38	1%	500	Drill 444 mm hole; ream out to 609 mm to set conductor.
February 7	444	24-43	12-11	36	0.75-1%	1100- 700	Drill out shoe and drill ahead.
February 8	444	43-87	11-10	37	0.75-1%	850- 900	At 87 m blowy line showing signs of restriction. Begin picking up water.
February 9	444	87-106	12-13	45-54	1.4%	900-1050	Try to regain circulation; isolate ice plug and clean hole - hole sloughing at 89 m depth. Hole making water.
February 10	444	106-122	13	54	1.7%	1170-1200	Formation change; Hole water increasing in volume. Hole pulling tight-pulled 58000 daN at 1.2 m.
February 11	444	ream cement	14-15	54	1.7%	1250- 960	Run in open ended to set cement plug at 122 m, to cement off sloughing section. Hole gradually making more and more water.
February 12	444	ream	14-16	36-68	2.3%	1250 (high of 2400)	No Duraplex being added. Thaw restriction in Kelly and line pipe. Run in hole and clean to bottom.

Date 1985	Hole Size (mm)	Interval Drilled (m)	Air Volume (m ³ /m)	Injection Rate (l/min)	Surfactant Addition	Surface Air Pressure kPa	Remarks
February 13	444	clean to 118m to run cement plug	16	45	2.3%	1100-1200	Run in hole and tag cement. Break circulation and clean hole.
February 14	444	122-133	33	22	2.3%	1300	Drill ahead with 444 mm bit to conductor casing point.
February 17	311	133-181	25-19	50	1.0-1.9%	1200	Drill out float and drill ahead. On each connection 1m to 2m of fill is noted.
February 19	311	289-381	21-28	36	1.8%	2000-3120	Drilling ahead with few problems noted.
February 20	311	381-470	28	36	1.8%	3200	Drilling ahead - no problems noted.
February 21	311	470-497	28	23	1.8%	3200	Drilling ahead - no problems noted.
February 22	311	497-588	33	23	2.3%	3700	Drilling ahead - more water noted as there is a 500 kPa pressure increase.
February 23	311	588-630	33	23	2.3%	3700	Dummy trip and circulate to run casing.
February 26	215	630-638	19	25	1.1%	1000	Drill out stage tool - pressure test with injection pump.
February 27	215	638-764	17-20	35-40	1.1%	1000	Hole cleaning well; no fill on connections; survey at 6° deviation

Date 1985	Hole Size (mm)	Interval Drilled (m)	Air Volume (m ³ /m)	Injection Rate (l/min)	Surfactant Addition	Surface Air Pressure kPa	Remarks
February 28	215	764-874	22-27	40-54	1.6%	1400	Increase air volumes to handle penetration increase.
March 1	215	874-1081	27	54	1.6%	1400-1240	Hole cleaning well with no fill on connections.
March 2	215	1081-1224	27	54	1.6%	1250	Drill ahead.
March 3	215	1224-1341	28	54	1.6%	1300	Penetration slower-pressure build up.
March 4	215	1341-1410	28	54	1.6%	1250	On return trip at 1344 m tag fill at 1326 m.
March 5	215	1410-1626	28	54	1.6%	1200	Drill to logging point at 1626 m.

BIT RECORD



BIT RECORD

WELL NAME Exco et al Tunago 2N-37

LOCATION

Contractor Irican Contracting Company Rig No Mr. Ben

Field Wild Cat

Spud Date 85-02-04 1045 hours T.D. Date

Rig Release Date 85-03-16 1200 hours

BIT NO	SIZE mm	MAKE & TYPE	DEPTH OUT	METRES DRLD	ROT HOURS	TOTAL HOURS	WEIGHT ON BIT - daN	BIT RPM	JETS - mm			PUMP PRESS kPa or MPa	PUMP OUT PUT m3/min	DULL COND				
									1	2	3			T	B	G		
1A	311.0	HM XDV 77633	24.5	24.5	15.75	15.75	2	60/70	0	P	E	N	Foam & Air		5	1	1	
2A	444.5	HM ER727	24.5	24.5	4.25	20	2	60/70	0	P	E	N	Foam & Air		2	1	1	
1 HO	609.0	Sec. 8255	24.0	24.0	10.25	30.25	1	50/70	0	P	E	N	Foam & Air		G	0	0	0
		SBE256																
1B	444.5	Smith 2JS	122	98	51.00	51.00	3/15	60/100	0	P	E	N	Foam & Air		2	3	1	
2B	444.5	OSCIG ER727	REAM	22	5.75	REAM	3/5	60	0	P	E	N	Foam & Air		1	1	1	
3B	216	Smith SVH CR7157	REAM	20	6	REAM	2	50/60	0	P	E	N	Foam & Air		2	2	1	
4B	444.5	OSCIG ER727	133	11	10	61.00	2/6		0	P	E	N	Foam & Air		6	3	1/8	
5B	311	F2 EC0929	486	353	80.5	141.50	14	80/85	0	P	E	N	Foam	1000 CFM	7	8	1/4	
6B	311	F2 EC0928	630	144	35.5	177.00	5	60/65	0	P	E	N	Foam	1000 CFM	8	4	1	
1	216	JD7 58406	778	148	28	28.00	2	110	0	P	E	N	Foam	1000 CFM	3	1	1	
2	216	JD4 94498	1174	396	45.75	73.75	7/15	150	0	P	E	N	Foam	1000 CFM	6	3	1	
3	216	JD4 84762	1356	182	29.5	103.25	12	120	1.5"	Orifice		Foam	1000 CFM	8	8	1/8		
4	216	F59912 Smith F2 SVH	1626	216	27.5	130.75	10	65	1.5"	Orifice		Foam	1000 CFM	2	2	1		
5 RR	216	CR7157	Clean Out Bit				5/10 - 6/8		0	P	E	N	3500		3	3	1	
6 RR	216	CR7157	Clean Out Bit				5/10 - 6/8											

REMARKS

ABANDONMENT

ABANDONMENT REPORT

DATE

Well Exco et al Tunago 2N-37

Location

A. WELL DATA

KB Elevation 236.10 m KB to CF 4.00 m FTD 1626.00 m

Hole Size	Hole Depth	Casing Size	Casing Depth	Cement Top(s)	Perfs
609mm	24.00 m	508mm	23.69 m	Surface	N/A
444mm	133.00 m	319mm	120.50 m	Surface	
311mm	630.00 m	244mm	630.00 m	Surface - re-cement down annulus	

B. ABANDONMENT DATA

Fluid in Hole Salt Saturated Mud Abandonment Company Exco Energy Ltd.Cementing Company Halliburton Well Services Gov't Official John Hamilton - COGLA, Yellowknife

Plug	Interval	Formation	Cem Vol	Cem Type	Cem Wt	Plug Down	Fell Plug Time	Plug Depth
1	1525-1626 m	Precambrian	5.2	"G"+2%CaCl ₂	1895	2105	-	No
2	1250-1350 m	Mount Clark	6.9	"G"+2%CaCl ₂	1895	2209	0300	1238 m
3	600- 660 m	At Surf. Csg.	3.9	"G"+2%CaCl ₂	1895	0400	1100	No evidence of plug
4	600- 660 m	At Surf. Csg.	3.9	"G"	1880	1430	2200	No evidence of plug
5	600- 550 m	Set Bridge Plug @ 600 m	1.8	Permafrost	1880	0030	-	Cement set on top of bridge plug.
6	0 - 35 m	Inside Casing	1.1	Permafrost	1880	0230	0400	Visual Check


Method of Feeling Plugs Run in with drill pipe - open ended.Surface Casing Cut 231.06 m Surface Plug To Surface Plate Welded 231.06 m
1 m below ground level

C. SALVAGE DATA

Casing Salvaged Nil

D. REMARKS Ran 244mm Ezi-drill plug at 600 m depth and set cement on top.
Attempts to run cement from the 600 m to the 660 m depth failed as the cement was lost to the formation.

ENGINEER Mel Nichols

**CEMENTING AND/OR SPECIAL TOOLS
SERVICE REPORT**

ATTACH TO
INVOICE NO. 43 120

Frontier

DATE 1986 01 11

DRIVER OPERATOR ON HIS AGENT STATES THE VEHICLE IS IN GOOD CONDITION FOR THE SERVICE JOB TO BE PERFORMED AND SUBMITS THE FOLLOWING DATA:

CUSTOMER Ranger Distributors Limited (Exco)			FIELD OR AREA Tunago			WELL NO AND LEASE Exco et al Tunago 2N-37					
DATE TIME	ON LOCATION DATE TIME	JOB STARTED 85-03-13 DATE TIME	JOB COMPLETED 85-03-16 DATE TIME	PROVINCE N.W.T.	LED	SEC	TAP	RANGE	NORTHERN		

TYPE OF JOB ☒		WELL OR HOLE DATA										PRODUCTS		
												EQUIPMENT	LOG	
SURFACE												EAGERS		
INTERMEDIATE		WELL DATA	WELL SIZE	215.7 mm	TOTAL DEPTH	1626 m	FLUID M.O.	Gel	VISC	55	DENSITY	1050	CENTRIFUGERS	
PRODUCTION		CASING TUBING OR LINED DATA	WELL SIZE		mm	kg/m		GRADE		DEPTH		m	CLAMPS	
LINER		USED ☐	WELL SIZE		mm	kg/m		GRADE		DEPTH		m	FLOAT COLLAR	
SOLVER		PERFORATIONS FROM		m	TO		m	FROM		m	TO		FLOAT SHOE	
PLUG	☒	FROM		m	TO		m	FROM		m	TO		GUIDE SHOE	
FLUID		WASH FLUID TYPE	H ₂ O	VOL	1.0	MP	DISPLACING FLUID TYPE	Mud	VOL		MP		INSERT FLOAT	
PRESSURE TEST		TEMP MIXING DATA	WATER	%	SOLVARY	%	DISPLACING FLUID		%	RETURNING	%		SCRATCHERS	
OTHER												OTHER		

EQUIPMENT

PACKER		CEMENT HEAD	
TYPE <u>EE-SV</u>	SIZE <u>245</u> mm	TOP PLUG TYPE _____	CONTINUOUS ☐ KNOCK OFF ☐ SWAGE ☐
DEPTH _____ in	TAIL _____ in	BOTTOM PLUG TYPE _____	OTHER <u>114.3 mm X H Nubbin</u>
SET _____	PIPE _____		

CEMENT DATA

TONNES	SP. GRAV.	BRAND	PACKING	CEMENT KIND	ADDITIVES TYPE AND PERCENT	sq. m	mf. tonnes
	G	Inland	Sacked	Gilwell Neat	2% CaCl ₂ in mix water	1895	0.76
	G	Inland	Sacked	Permafrost Blend		1880	0.74

HALLIBURTON OPERATOR K. Town CUSTOMER REP

TREATING LOG


[illegible]

Ranger Distributors Limited (Exco)
Exco et al Tunago 2N-37
TICKET No.: 43 120

PLUG BACK JOB DATA

PLUG NO.	TOP	DEPTH BOTTOM	TONNE	DISPLACEMENT (m ³)	TIME (min)
1	1525	1626	6.80	12.03	15
2	1250	1350	9.0	10.00	12
3	600	660	5.13	4.90	6
4	600	660	5.13	4.90	6
5	550	600	2.50	4.44	5
6	0	30	1.50	0.20	1

DRILL STEM TESTS



A. WELL DATA

FIELD DRILL STEM TEST REPORT

DATE March 11, 1985

Well: Exco et al Tunago 2N-37 Location _____
DST No. 1 Interval 1285.60 - 1299.60 m Formation Mount Clark
Last Casing Size 244.5mm Depth 630.0 m Open Hole Size 216mm Depth 1626 m
Hole Troubles Lost Circulation (healed) Caliper at Packer(s) 260mm
Mud Wt. 1150 kg/m³ Visc 55 WL 11.4 % Oil Nil ppm Cl 109000

B. TEST STRING DATA

Testing Company Lynes United Services Ltd. Type of Test Inflate Straddle
Type and Number of Packers Inflate - two (2) Size 194mm
DP Size 114mm Wt 24.7 kg/m Length 1190.83 m
DC Size 159mm Wt 139 kg/m ID 50.8mm Length 84.93 m
Tail Pipe Size Nil Wt - Length - Perfs - m
T.D. String - Recorder Depth 1277.13 m Water Cushion Nil BH Choke 25.4mm
Packer Depth(s) 1283 m - 1297 m Weight on Packer(s) Inflate
Other Equipment Samplers, Pump Out Sub, Jars, Manifold

C. TEST RESULTS

Times PF _____ ISI _____ Flow _____ SI _____ Flow _____ FSI _____
Pressures PF _____ IH _____ ISI _____ IF _____
TEMP _____ °C FSI _____ FSI _____ FF _____

Flow Descriptions:

Prelow Misrun - see remarks below

Valve Open Flow _____

Recoveries _____

D. SAMPLE DETAILS

N/A

Sent to _____

Via _____

Date Sent _____

E. REMARKS

Misrun. Found an error in strap on DST #1. Corrected depths of packers,
were 1285.60 m to 1299.60 m. Tape was missing. .05 m on each stand
.05 x 45 stands = 2.25 m

Note: Data reported on this form are field readings taken
at the time of test, and are subject to correction.

ENGINEER Mel Nichols


EXCO ET AL TUNAGO 2N-37
400/ 66.649 / 126.215 /00
DST#01
1283.00m to 1297.00m
MOUNT CLARK

DEPTH: 1284.73m

RECORDER # 021356

PRESSURE
kPa

1) Initial Hydro : 15445.
14) Final Hydro. : 15445.



RECOVERY DATA

NO GAS TO SURFACE. NO FLUID RECOVERY DUE TO MISRUN.

REMARKS AND TEST SUMMARY

Misrun - unable to maintain a packer seat. Recorder #8728 - malfunctioned: no readings.

TABLE OF CONTENTS

PAGE 1	PAGE 2	PAGE 3	PAGE 4
General Data	Tool Sequence	PRESSURE	Plot Summary
Blow Description	Recorder Summary	-TIME	Reservoir Calculations
Liquid Recovery	Mud and Hole Data	LISTING	-Parameters used
Gas Measurements			-Results

***** RECORDER PAGES & FIGURES *****

DST#01 REPORT

Well name : EXCO ET AL TUNAGO 2N-37
Location : 400/ 66.649 / 126.215 /00
Interval : 1281.00m to 1297.00m
Test Date : 85/03/11
Test Type : INFLATE STRADDLE
Formation : MOUNT CLARK

K.B.Elevation : 236.56m
Grd.Elevation : 232.06m
TD @ test Date: 1629.00m
Ticket Number : 68600
Unit Number : M-2

Started in hole at : 1126 hrs
Tool opened at :
Reverse circulated?: NO
Contractor & Rig No: TRI-CAN #707
Lynes#1 : 1 of 1 on the same trip.

Operator: EXCO ENERGY LTD.
6TH FLR.
700 - 4TH AVE. S.W.
CALGARY ALBERTA
T2P3J4

Company Rep : NICHOLS M
Testers : LUNGAL A

5 REPORTS(S) TO: MERLE MCCLAIN
Company:

BLOW DESCRIPTION-----
Misrun.-----
TOTAL LIQUID RECOVERY : .00m

For DST# 1 through DST# 1

.00m-----
GAS MEASUREMENTS-----
No Gas Measurements

TOOL SEQUENCE

RECORDER SUMMARY

SUB	LENGTH (m)
PUMP OUT SUB	.42
DOUBLE PIN SUB	.29
INSIDE RECORDER	1.38
HYDRAULIC TOOL	1.50
BTM. HOLE SAMPLER	1.03
BTM. HOLE SAMPLER	1.03
HYDRAULIC JARS	2.19
INSIDE RECORDER	1.38
SAFETY JOINT	.65
INFLATE PUMP	2.28
SCREEN	1.16
TOP INFLATE PACKER	1.78
PACKER STICK DOWN	.82
PORTED COMB. SUB	.31
RECORDER CARRIER	2.06
SPACING	.29
CROSS OVER SUB	.31
DRILL COLLARS	9.40
CROSS OVER SUB	.31
PACKER STICK UP	.50
BTM. INFLATE PACKER	1.90
PERFORATIONS	.61
BELLY SPRING	2.00

1) NUMBER : 004636	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 18300.00kPa	
DEPTH : 1284.73m	
2) NUMBER : 008728	ABOVE HYDRAULIC
TYPE : K-3	TOOL RECORDER.
LOCATION: INSIDE	NO READINGS.
RANGE: 20700.00kPa	
DEPTH : 1270.00m	
3) NUMBER : 012358	TEMPERATURE
TYPE : K-3T	RECORDER.
LOCATION: OUTSIDE	NO READING.
RANGE : 1C to 130C	
DEPTH : 1284.73m	
4) NUMBER : 013832	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 19300.00kPa	
DEPTH : 1277.13m	
5) NUMBER : 021356	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 23300.00kPa	
DEPTH : 1284.73m	

***** TOOL TOTAL 33.60

DRILL COLLARS

ID= 53.0mm: 84.93
ID= :

DRILL PIPE

OD=114.3mm: 1190.83
OD= :

COLLAR-PIPE TOTAL 1275.76

STICK UP ABOVE TABLE : 7.85

TOOL ABOVE INTERVAL : 15.09

TOTAL INTERVAL : 14.00

BOTTOM CHOKE SIZE: 25.40 mm

MUD AND HOLE DATA

Calipered Hole Size @ Test Depth:	Water Loss : 11.4cc/s
Hole Condition at Test Time : GOOD	Filter Cake: 1.5 mm
Hole Conditioned Prior to Test? : YES	
Mud Weight : 1150.0 kg/m3	Main Hole Size: 216.00mm
Mud Type : SALT BASED	
Viscosity : 55.0s/l	Temperature @1284.73m :

DST#01
EXCO ET AL TUNAGO 2N-37
1283.00m to 1297.00m

PRESSURE RECORDER NUMBER : 004636

DEPTH : 1284.73m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 18300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15317.
14) Final Hydro. : 15317.

PRESSURE RECORDER NUMBER : 008728

DEPTH : 1270.00m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 20700.00 kPa

PRESSURE
kPa

1) Initial Hydro :
14) Final Hydro. :

ABOVE HYDRAULIC TOOL

ABOVE HYDRAULIC
TOOL RECORDER.
NO READINGS.

DST#01
EXCO ET AL TUNAGO 2N-37
1283.00m to 1297.00m

PRESSURE RECORDER NUMBER : 013832

DEPTH : 1277.13m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 19300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15298.
14) Final Hydro. : 15298.



ABOVE INTERVAL
RECORDER.

PRESSURE RECORDER NUMBER : 021356

DEPTH : 1284.73m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 23300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15445.
14) Final Hydro. : 15445.




DST#01
EXCO ET AL TUNAGO 2N-37
1283.00m to 1297.00m

TEMPERATURE RECORDER NUMBER : 012358

DEPTH : 1284.73m LOCATION : OUTSIDE
TYPE : K-3T RANGE : 130.00C

TEMPERATURE
RECORDER.
NO READING.

***** TEMPERATURE AT RECORDER DEPTH =



A. WELL DATA

FIELD DRILL STEM TEST REPORT

DATE March 11, 1985

Well: Exco et al Tunago 2N-17 Location _____
OST No 2 Interval 1283.48 m - 1297.48 m Formation Mount Clark
Last Casing Size 244 mm Depth 630.0 m Open Hole Size 216mm Depth 1626 m
Hole Troubles Slight Lost Circulation (healed) Caliper at Packers? 260mm - Jagged
Mud Wt 1150 Visc 54 WL 11 N Cl N11 ppm Cl 109000

B. TEST STRING DATA

Testing Company Lynes United Services Ltd. Type of Test Inflate Straddle
Type and Number of Packers Straddle Inflate - two (2) Size 194mm
DP Size 114mm Wt 24.7 kg/m Length 1188.23 m
DC Size 159mm Wt 139 kg/m ID 50.8mm Length 84.76 m
Tail Pipe Size N/A Wt _____ Length _____ Perfs _____ m
T.D. String _____ Recorder Depth 1277.61 m Water Cushion N/A BH Choke 25.4mm
Packer Depth(s) 1283.48 m - 1297.48 m Weight on Packer(s) 10,000 to open
Other Equipment Samplers, Pump Out Sub, Jars, Manifold

C. TEST RESULTS

Times PF ISI 15808 Flow SI Flow PSI
Pressures PF IM ISI IF
TEMP °C FSI 15801 PSI FF

Flow Descriptions

Preflow Misrun

Valve Open Flow

Recoveries

D. SAMPLE DETAILS

N/A

Sent to

Via

Date Sent

E. REMARKS

Failed to obtain packer seat. Hoisted and found top of packer had blown.

Note: Data reported on this form are field readings taken
at the time of test, and are subject to correction.

ENGINEER Mel Nichols

EXCO ET AL TUNAGO 2N-37
400/ 66.649 / 126.215 /00
DST#02
1283.48m to 1297.48m
MOUNT CLARK

DEPTH: 1285.21m

RECORDER # 021356

PRESSURE
kPa

1) Initial Hydro : 15494.
14) Final Hydro. : 15494.



RECOVERY DATA

NO GAS TO SURFACE. NO FLUID RECOVERY DUE TO MISRUN.

REMARKS AND TEST SUMMARY

Misrun - unable to maintain a packer seat. Ruptured the top element.

TABLE OF CONTENTS

PAGE 1	PAGE 2	PAGE 3	PAGE 4
General Data	Tool Sequence	PRESSURE	Plot Summary
Blow Description	Recorder Summary	-TIME	Reservoir Calculations
Liquid Recovery	Mud and Hole Data	LISTING	-Parameters used
Gas Measurements			-Results

***** RECORDER PAGES & FIGURES *****

Well name : EXCO ET AL TUNAGO 2N-37
Location : 400/ 66.649 / 126.215 /00
Interval : 1283.48m to 1297.48m
Test Date : 85/03/11
Test Type : INFLATE STRADDLE
Formation : MOUNT CLARK

K.B.Elevation : 236.56m
Grd.Elevation : 232.06m
TD @ test Date: 1629.00m
Ticket Number : 66052
Unit Number : M-2

Started in hole at : 2044 hrs
Tool opened at :
Reverse circulated?: NO
Contractor & Rig No: T&I-CAN #707
Lynes#2 : 1 of 1 on the same trip.

Operator: EXCO ENERGY LTD.
6TH FLR.
700 - 4TH AVE. S.W.
CALGARY ALBERTA
T2P1J4

Company Rep : NICHOLS M
Testers : LUNGAL A

5 REPORTS(S) TO:
Company:

BLOW DESCRIPTION

Misrun.

TOTAL LIQUID RECOVERY : .00m

For DST# 2 through DST# 2

.00m

GAS MEASUREMENTS

No Gas Measurements

TOOL SEQUENCE

RECORDER SUMMARY

SUB	LENGTH (m)
PUMP OUT SUB	.42
DOUBLE PIN SUB	.29
INSIDE RECORDER	1.38
HYDRAULIC TOOL	1.50
BTM. HOLE SAMPLER	1.03
BTM. HOLE SAMPLER	1.03
HYDRAULIC JARS	2.19
INSIDE RECORDER	1.38
SAFETY JOINT	.65
INFLATE PUMP	2.28
SCREEN	1.16
TOP INFLATE PACKER	1.78
PACKER STICK DOWN	.82
PORTED COMB. SUB	.31
RECORDER CARRIER	2.06
SPACING	.29
CROSS OVER SUB	.31
DRILL COLLARS	9.40
CROSS OVER SUB	.31
PACKER STICK UP	.50
BTM. INFLATE PACKER	1.90
PERFORATIONS	.61
BELLY SPRING	2.00

1) NUMBER : 004636	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 18300.00kPa	
DEPTH : 1285.21m	
2) NUMBER : 008728	ABOVE HYDRAULIC
TYPE : K-3	TOOL RECORDER.
LOCATION: INSIDE	NO READINGS.
RANGE: 20700.00kPa	
DEPTH : 1270.48m	
3) NUMBER : 012358	TEMPERATURE
TYPE : K-3T	RECORDER.
LOCATION: OUTSIDE	NO READING.
RANGE : 1C to 130C	
DEPTH : 1285.21m	
4) NUMBER : 013832	ABOVE INTERVAL
TYPE : K-3	RECORDER.
LOCATION: INSIDE	
RANGE: 19300.00kPa	
DEPTH : 1277.61m	
5) NUMBER : 021356	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 23300.00kPa	
DEPTH : 1285.21m	

***** TOOL TOTAL 33.60

DRILL COLLARS

ID= 53.0mm: 84.76
ID= :

DRILL PIPE

OD=114.3mm: 1188.23
OD= :

COLLAR-PIPE TOTAL 1272.99

STICK UP ABOVE TABLE : 4.60
TOOL ABOVE INTERVAL : 15.09
TOTAL INTERVAL : 14.00
BOTTOM CHOKE SIZE: 25.40 mm

MUD AND HOLE DATA

Calipered Hole Size @ Test Depth: 260.00mm	Water Loss : 11.4cc/s
Hole Condition at Test Time : GOOD	Filter Cake: 1.5 mm
Hole Conditioned Prior to Test? : NO	
Mud Weight : 1150.0 kg/m3	Main Hole Size: 216.00mm
Mud Type : SALT BASED	
Viscosity : 55.0s/l	Temperature @1285.21m =

DST#02
EXCO ET AL TUNAGO 2N-37
1283.48m to 1297.48m

PRESSURE RECORDER NUMBER : 004636

DEPTH : 1285.21m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 18300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15394.
14) Final Hydro. : 15394.



PRESSURE RECORDER NUMBER : 006728

DEPTH : 1270.48m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 20700.00 kPa

PRESSURE
kPa

1) Initial Hydro :
14) Final Hydro. :

Above Hydraulic Tool

ABOVE HYDRAULIC
TOOL RECORDER.
NO READINGS.

DST#02
EXCO ET AL TUNAGO 2N-37
1283.48m to 1297.48m

PRESSURE RECORDER NUMBER : 013832

DEPTH : 1277.61m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 19300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15363.
14) Final Hydro. : 15363.



ABOVE INTERVAL
RECORDER.


PRESSURE RECORDER NUMBER : 021356

DEPTH : 1285.21m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 23300.00 kPa

PRESSURE
kPa

1) Initial Hydro : 15494.
14) Final Hydro. : 15494.



DST#02
EXCO ET AL TUNAGO 2N-37
1283.48m to 1297.48m

TEMPERATURE RECORDER NUMBER : 012358


DEPTH : 1285.21m
TYPE : K-3T

LOCATION : OUTSIDE
RANGE : 130.00C

TEMPERATURE
RECORDER.
NO READING.

***** TEMPERATURE AT RECORDER DEPTH =

Temperature



A. WELL DATA

FIELD DRILL STEM TEST REPORT

DATE March 11, 1985

Well: Exco et al Tunago 2N-37

Location

DST No 3 Interval 1241.5 m - 1296.5 m Formation Mount Clark

Last Casing Size 244mm Depth 630.0 m Open Hole Size 216mm Depth 1626 m

Hole Troubles Slight Lost Circulation @ 630 m Caliper at Packer(s) Top-225mm, Bottom-214mm

Mud Wt 1120 kg/mvls 54 W.L. 11 % Oil Nil ppm Cl 109000

B. TEST STRING DATA

Testing Company Lynes United Services Ltd. Type of Test Inflate Straddle

Type and Number of Packers Inflate - two (2) Size 194mm

DP Size 114mm Wt 24.7 kg/m Length 1133.79 m

DC Size 159mm Wt 139 kg/m ID 50.8mm Length 93.83 m

Tail Pipe Size N/A Wt N/A Length N/A Parts N/A

T.D. String N/A Recorder Depth 1243.23 m Water Cushion Nil BH Choke 25.4mm

Packer Depth(s) Top-1241.5 m Bottom-1296.5m Weight on Packer(s) 20,000 to open

Other Equipment Samplers, Pump Out Sub, Jars, Manifold

C. TEST RESULTS

Times PP 15 ICI 60 Flow 60 SI - Flow - PSI 120

Pressures PP 575 kPa IH 14729 kPa IS 2414 kPa IF 690 kPa

TEMP 18 °C FIA 14449 kPa FSI 1724 kPa FS 690 kPa

Flow Descriptions

Preflow Very weak air blow throughout. N.G.T.S.

Valve Open Flow Very weak air blow, dead in 20 mins. N.G.T.S.

Recoveries 9 m drilling mud

D. SAMPLE DETAILS

Btm. H Sampler #196, #242 - Sent to Chemex (4 samples in total)

Sent to via Lynes United Services Date Sent

E. REMARKS

Good DST.

Note: Data reported on this form are field readings taken at the time of test, and are subject to correction.

ENGINEER Mel Nichols

EXCO ET AL TUNAGO 24-37
 400/ 66.649 / 126.215 /00
 DST#03
 1241.50m to 1296.50m
 MOUNT CLARK

DEPTH: 1243.23m

RECORDER # 021356

PRESSURE
kPa

- 1) Initial Hydro : 14835.
- 2) 1st Flow Start: 409.
- 3) 1st Flow End : 457.
- 4) END 1st Shutin: 2219.
- 5) 2nd Flow Start: 505.
- 6) 2nd Flow End : 552.
- 7) END 2nd Shutin: 1571.
- 14) Final Hydro. : 14835.

TEST TIMES (MIN)

- 1st FLOW : 15.
 SHUTIN: 60.
 2nd FLOW : 60.
 SHUTIN: 120.

RECOVERY DATA

NO GAS TO SURFACE. TOTAL FLUID RECOVERY CONSISTS OF 9.00 METERS OF DRILLING MUD.

REMARKS AND TEST SUMMARY

Test results indicate a mechanically successful test. Bottom hole pressures and the shape of the shut-in curves suggest VIRTUALLY NO PERMEABILITY within the interval tested.

TABLE OF CONTENTS

PAGE 1	PAGE 2	PAGE 3	PAGE 4
General Data	Tool Sequence	PRESSURE	Plot Summary
Blow Description	Recorder Summary	-TIME	Reservoir Calculations
Liquid Recovery	Mud and Hole Data	LISTING	-Parameters used
Gas Measurements			-Results

***** RECORDER PAGES & FIGURES *****

Well name : EXCO ET AL TUNAGO 2N-37
Location : 400/ 66.649 / 126.215 /00
Interval : 1241.50m to 1296.50m
Test Date : 85/03/12
Test Type : INFLATE STRADDLE
Formation : MOUNT CLARK

K.B.Elevation : 236.56m
Grd.Elevation : 232.06m
TD @ test Date: 1629.00m
Ticket Number : 66053
Unit Number : M-2

Started in hole at : 2030 hrs
Tool opened at : 0008 hrs
Reverse circulated?: YES
Contractor & Rig No: TRI-CAN #707
Lynes#3 : 1 of 1 on the same trip.

Operator: EXCO ENERGY LTD.
6TH FLR.
700 - 4TH AVE. S.W.
CALGARY ALBERTA
T2P3J4

Company Rep : NICHOLS M
Testers : LUNGAL A

5 REPORTS(S) TO:
Company:

BLOW DESCRIPTION:

Very weak air blow throughout preflow. No gas to surface.
Very weak air blow decreasing to nil after 20 minutes on final flow. No gas to surface.

TOTAL LIQUID RECOVERY : 9.00m

For DST# 1 through DST# 1
4 Fluid Samples
Sent to: GEOTECH

Sample Salinity : 109000.0g/m3

Btm. Hole Sampler #: 196,242
Sent to: GEOTECH

9.00m DRILLING MUD.

GAS MEASUREMENTS

No Gas Measurements

TOOL SEQUENCE

RECORDER SUMMARY

SUB	LENGTH (m)
PUMP OUT SUB	.42
DOUBLE PIN SUB	.29
INSIDE RECORDER	1.38
HYDRAULIC TOOL	1.50
BTM. HOLE SAMPLER	1.03
BTM. HOLE SAMPLER	1.03
HYDRAULIC JARS	2.19
INSIDE RECORDER	1.38
SAFETY JOINT	.65
INFLATE PUMP	2.28
SCREEN	1.16
TOP INFLATE PACKER	1.78
PACKER STICK DOWN	.82
PORTED COMB. SUB	.31
RECORDER CARRIER	2.06
SPACING	4.17
CROSS OVER SUB	.31
DRILL COLLARS	46.52
CROSS OVER SUB	.31
PACKER STICK UP	.50
BTM. INFLATE PACKER	1.90
PERFORATIONS	.61
BELLY SPRING	2.00

1) NUMBER : 004636	ABOVE HYDRAULIC TOOL RECORDER.
TYPE : K-3	
LOCATION: INSIDE	
RANGE: 18300.00kPa	
DEPTH : 1228.50m	
2) NUMBER : 006548	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 26200.00kPa	
DEPTH : 1243.23m	
3) NUMBER : 012358	TEMPERATURE RECORDER.
TYPE : K-3T	
LOCATION: OUTSIDE	
RANGE: 1C to 130C	
DEPTH : 1243.23m	
4) NUMBER : 013832	ABOVE INTERVAL RECORDER.
TYPE : K-3	
LOCATION: INSIDE	
RANGE: 19300.00kPa	
DEPTH : 1235.63m	
5) NUMBER : 021356	
TYPE : K-3	
LOCATION: OUTSIDE	
RANGE: 23300.00kPa	
DEPTH : 1243.23m	

***** TOOL TOTAL 74.60

DRILL COLLARS
ID= 53.0mm: 93.83
ID= :

DRILL PIPE
OD=114.3mm: 1133.79
OD= :

COLLAR-PIPE TOTAL 1227.62

STICK UP ABOVE TABLE : 1.21
TOOL ABOVE INTERVAL : 15.09
TOTAL INTERVAL : 55.00
BOTTOM CHOKE SIZE: 25.40 mm

MUD AND HOLE DATA

Calipered Hole Size @ Test Depth:	Water Loss : 11.4cc/s
Hole Condition at Test Time : GOOD	Filter Cake: 1.5 mm
Hole Conditioned Prior to Test? : YES	
Mud Weight : 1120.0 kg/m3	Main Hole Size: 216.00mm
Mud Type : SALT BASED	
Viscosity : 54.0s/l	Temperature @1243.23m = 14.0C

DST#03
EXCO ET AL TUNAGO 2N-37
1241.50m to 1296.50m

PRESSURE RECORDER NUMBER : 004636

DEPTH : 1228.50m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 18300.00 kPa

PRESSURE
kPa

- 1) Initial Hydro :
- 2) 1st Flow Start: 23.
- 3) 1st Flow End : 152.
- 4) END 1st Shutin:
- 5) 2nd Flow Start: 152.
- 6) 2nd Flow End : 296.
- 7) END 2nd Shutin: 296.
- 14) Final Hydro. :

Above Hydraulic Tool

ABOVE HYDRAULIC
TOOL RECORDER.

TEST TIMES (MIN)

- 1st FLOW : 15.
SHUTIN: 60.
2nd FLOW : 60.
SHUTIN: 120.


PRESSURE RECORDER NUMBER : 006548

DEPTH : 1243.23m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 26200.00 kPa

PRESSURE
kPa

- 1) Initial Hydro : 14711.
- 2) 1st Flow Start: 586.
- 3) 1st Flow End : 586.
- 4) END 1st Shutin: 2138.
- 5) 2nd Flow Start: 701.
- 6) 2nd Flow End : 713.
- 7) END 2nd Shutin: 1506.
- 14) Final Hydro. : 14444.



DST#03
EXCO ET AL TUNAGO 2N-37
1241.50m to 1296.50m


PRESSURE RECORDER NUMBER : 013832

DEPTH : 1235.63m
TYPE : K-3

LOCATION : INSIDE
CAPACITY : 19300.00 kPa

PRESSURE
kPa

- 1) Initial Hydro : 14698.
- 2) 1st Flow Start : 508.
- 3) 1st Flow End : 508.
- 4) END 1st Shutin : 2096.
- 5) 2nd Flow Start : 606.
- 6) 2nd Flow End : 524.
- 7) END 2nd Shutin : 1433.
- 14) Final Hydro. : 14698.



ABOVE INTERVAL
RECORDER.

TEST TIMES (MIN)
1st FLOW : 15.
SHUTIN : 60.
2nd FLOW : 60.
SHUTIN : 120.


PRESSURE RECORDER NUMBER : 021356

DEPTH : 1243.23m
TYPE : K-3

LOCATION : OUTSIDE
CAPACITY : 23300.00 kPa

PRESSURE
kPa

- 1) Initial Hydro : 14835.
- 2) 1st Flow Start : 409.
- 3) 1st Flow End : 457.
- 4) END 1st Shutin : 2219.
- 5) 2nd Flow Start : 505.
- 6) 2nd Flow End : 552.
- 7) END 2nd Shutin : 1571.
- 14) Final Hydro. : 14835.



DST#03
EXCO ET AL TUNAGO 2N-37
1241.50m to 1296.50m

TEMPERATURE RECORDER NUMBER : 012358

DEPTH : 1243.23m
TYPE : K-3T

LOCATION : OUTSIDE
RANGE : 130.00C

TEMPERATURE
RECORDER.

***** TEMPERATURE AT RECORDER DEPTH = 14.0 C

Temperature

WATER ANALYSIS

FOR DST #3

WT. CLARKE 1291.5 ° - 1296.3 °

to GEOTECHNICAL resources ltd.

4500 - 5th STREET N.E. CALGARY ALBERTA T2E 7C3

(403) 230-4128



FILE NUMBER

85AS5194

LABORATORY NUMBER

5194-M1

CONTAINER IDENTIFY

WATER ANALYSIS

OPERATOR'S NAME

EXCO ENERGY LTD.

SAMPLE LOCATION

WELL NAME

NO. ELEVATIONS AND

EXCO BY AL TUNAGO

66-10-126-15W

236.56

232.06

FIELD OR AREA

WELL OR ZONE

NAME OF SAMPLER

COMPANY

MT. CLARKE

LYNES

TEST RECOVERY

900m

TEST TYPE

NO.

DSY

3

MULTIPLE RECOVERY

TEST INTERVAL

FROM

1241.5

TO

1296.3

PERFORATIONS

FROM

TO

TO

SAMPLING POINT

AMT AND TYPE OF CUSHION

MUD RESISTANCE (psi)

DSY CHAMBER 242

PUMPING

FLOWING

SEE LIFT

SHAD

WATER

W/F

OIL

W/F

GAS

W/F

SEPARATOR

TREATER

RESERVOIR

SAMPLED

RECEIVED

GAUGE PRESSURE (PSI)

TEMPERATURE (°C)

DATE SAMPLED

DATE RECEIVED

DATE ANALYZED

ANALYST

85-03-14

85-03-19

85-03-26

KN/HD

SUMMARY DATA

TOTAL HARDNESS AS CALCO₃

2046

g/L

TOTAL ALKALINITY

185

g/L

CALCINITY

27.04

g/L

SATURATION INDEX

A


STABILITY INDEX

A

CORROSION TENDENCY

1149.78

GRAPHIC PATTERN AND DATA



* No Temperature Data

WATER ANALYSIS

DETAILED REPORT



OPERATIONS NAME

EXCO ENERGY LTD.

WELL NAME

EICU ET AL. TUNAGO

LOCATION

66-10-126-15M

SAMPLING POINT

DIST CHAMBER 242

Keywords: child sexual abuse; disclosure; social support

05AS5194

◆ ◆ ◆ ◆ ◆

5194-W2

[illegible]TOTAL SOLIDS (g/m³)

EVALUATED AT 100% EVALUATED AT 100%

● **()**

240472

[illegible]

1.381

1997年12月15日 星期一 晴 12月15日 星期一 晴

9.55 0.040

● 歡迎刊登廣告 ● 廣告刊例 ● 廣告查詢 ● 廣告部電話：(02) 8796-1234

707A, 708A, 709A, 710A, 711A, 712A, 713A, 714A, 715A, 716A, 717A, 718A, 719A, 720A, 721A, 722A, 723A, 724A, 725A, 726A, 727A, 728A, 729A, 730A, 731A, 732A, 733A, 734A, 735A, 736A, 737A, 738A, 739A, 740A, 741A, 742A, 743A, 744A, 745A, 746A, 747A, 748A, 749A, 750A, 751A, 752A, 753A, 754A, 755A, 756A, 757A, 758A, 759A, 760A, 761A, 762A, 763A, 764A, 765A, 766A, 767A, 768A, 769A, 770A, 771A, 772A, 773A, 774A, 775A, 776A, 777A, 778A, 779A, 780A, 781A, 782A, 783A, 784A, 785A, 786A, 787A, 788A, 789A, 790A, 791A, 792A, 793A, 794A, 795A, 796A, 797A, 798A, 799A, 800A, 801A, 802A, 803A, 804A, 805A, 806A, 807A, 808A, 809A, 810A, 811A, 812A, 813A, 814A, 815A, 816A, 817A, 818A, 819A, 820A, 821A, 822A, 823A, 824A, 825A, 826A, 827A, 828A, 829A, 830A, 831A, 832A, 833A, 834A, 835A, 836A, 837A, 838A, 839A, 840A, 841A, 842A, 843A, 844A, 845A, 846A, 847A, 848A, 849A, 850A, 851A, 852A, 853A, 854A, 855A, 856A, 857A, 858A, 859A, 860A, 861A, 862A, 863A, 864A, 865A, 866A, 867A, 868A, 869A, 870A, 871A, 872A, 873A, 874A, 875A, 876A, 877A, 878A, 879A, 880A, 881A, 882A, 883A, 884A, 885A, 886A, 887A, 888A, 889A, 890A, 891A, 892A, 893A, 894A, 895A, 896A, 897A, 898A, 899A, 900A, 901A, 902A, 903A, 904A, 905A, 906A, 907A, 908A, 909A, 910A, 911A, 912A, 913A, 914A, 915A, 916A, 917A, 918A, 919A, 920A, 921A, 922A, 923A, 924A, 925A, 926A, 927A, 928A, 929A, 930A, 931A, 932A, 933A, 934A, 935A, 936A, 937A, 938A, 939A, 940A, 941A, 942A, 943A, 944A, 945A, 946A, 947A, 948A, 949A, 950A, 951A, 952A, 953A, 954A, 955A, 956A, 957A, 958A, 959A, 960A, 961A, 962A, 963A, 964A, 965A, 966A, 967A, 968A, 969A, 970A, 971A, 972A, 973A, 974A, 975A, 976A, 977A, 978A, 979A, 980A, 981A, 982A, 983A, 984A, 985A, 986A, 987A, 988A, 989A, 990A, 991A, 992A, 993A, 994A, 995A, 996A, 997A, 998A, 999A, 1000A, 1001A, 1002A, 1003A, 1004A, 1005A, 1006A, 1007A, 1008A, 1009A, 1010A, 1011A, 1012A, 1013A, 1014A, 1015A, 1016A, 1017A, 1018A, 1019A, 1020A, 1021A, 1022A, 1023A, 1024A, 1025A, 1026A, 1027A, 1028A, 1029A, 1030A, 1031A, 1032A, 1033A, 1034A, 1035A, 1036A, 1037A, 1038A, 1039A, 1040A, 1041A, 1042A, 1043A, 1044A, 1045A, 1046A, 1047A, 1048A, 1049A, 1050A, 1051A, 1052A, 1053A, 1054A, 1055A, 1056A, 1057A, 1058A, 1059A, 1060A, 1061A, 1062A, 1063A, 1064A, 1065A, 1066A, 1067A, 1068A, 1069A, 1070A, 1071A, 1072A, 1073A, 1074A, 1075A, 1076A, 1077A, 1078A, 1079A, 1080A, 1081A, 1082A, 1083A, 1084A, 1085A, 1086A, 1087A, 1088A, 1089A, 1090A, 1091A, 1092A, 1093A, 1094A, 1095A, 1096A, 1097A, 1098A, 1099A, 1100A, 1101A, 1102A, 1103A, 1104A, 1105A, 1106A, 1107A, 1108A, 1109A, 1110A, 1111A, 1112A, 1113A, 1114A, 1115A, 1116A, 1117A, 1118A, 1119A, 1120A, 1121A, 1122A, 1123A, 1124A, 1125A, 1126A, 1127A, 1128A, 1129A, 1130A, 1131A, 1132A, 1133A, 1134A, 1135A, 1136A, 1137A, 1138A, 1139A, 1140A, 1141A, 1142A, 1143A, 1144A, 1145A, 1146A, 1147A, 1148A, 1149A, 1150A, 1151A, 1152A, 1153A, 1154A, 1155A, 1156A, 1157A, 1158A, 1159A, 1160A, 1161A, 1162A, 1163A, 1164A, 1165A, 1166A, 1167A, 1168A, 1169A, 1170A, 1171A, 1172A, 1173A, 1174A, 1175A, 1176A, 1177A, 1178A, 1179A, 1180A, 1181A, 1182A, 1183A, 1184A, 1185A, 1186A, 1187A, 1188A, 1189A, 1190A, 1191A, 1192A, 1193A, 1194A, 1195A, 1196A, 1197A, 1198A, 1199A, 1200A, 1201A, 1202A, 1203A, 1204A, 1205A, 1206A, 1207A, 1208A, 1209A, 1210A, 1211A, 1212A, 1213A, 1214A, 1215A, 1216A, 1217A, 1218A, 1219A, 1220A, 1221A, 1222A, 1223A, 1224A, 1225A, 1226A, 1227A, 1228A, 1229A, 1230A, 1231A, 1232A, 1233A, 1234A, 1235A, 1236A, 1237A, 1238A, 1239A, 1240A, 1241A, 1242A, 1243A, 1244A, 1245A, 1246A, 1247A, 1248A, 1249A, 1250A, 1251A, 1252A, 1253A, 1254A, 1255A, 1256A, 1257A, 1258A, 1259A, 1260A, 1261A, 1262A, 1263A, 1264A, 1265A, 1266A, 1267A, 1268A, 1269A, 1270A, 1271A, 1272A, 1273A, 1274A, 1275A, 1276A, 1277A, 1278A, 1279A, 1280A, 1281A, 1282A, 1283A, 1284A, 1285A, 1286A, 1287A, 1288A, 1289A, 1290A, 1291A, 1292A, 1293A, 1294A, 1295A, 1296A, 1297A, 1298A, 1299A, 1300A, 1301A, 1302A, 1303A, 1304A, 1305A, 1306A, 1307A, 1308A, 1309A, 1310A, 1311A, 1312A, 1313A, 1314A, 1315A, 1316A, 1317A, 1318A, 1319A, 1320A, 1321A, 1322A, 1323A, 1324A, 1325A, 1326A, 1327A, 1328A, 1329A, 1330A, 1331A, 1332A, 1333A

姓名	张一凡
性别	男
年龄	18
籍贯	浙江杭州
民族	汉族
职业	学生
学历	高中
毕业学校	杭州高级中学
联系电话	13800000000
电子邮箱	zhangyifan@163.com
身份证号	330101199801010001
住址	浙江省杭州市西湖区文三路100号
邮编	310000
备注	

[illegible]

OPENING PRESSURE ON SAMPLER 242
WAS 0 kPa. TOTAL FLUID VOLUME WAS
650ml MUD. CHAMBER 196 RECEIVED EMPTY.

HYDROCARBON ANALYSIS

HYDROCARBON ANALYSIS

on:

FORWARD RESOURCES et al TUNAGO 2N-37

**66° 6' 49.92" N
126° 21' 69.8" W**

Prepared for Forward Resources Ltd.

Prepared by GeoChem Laboratories Ltd.

CONFIDENTIAL

March 1985

SUMMARY OF ORGANIC CARBON ANALYSES

GEOCHEM SAMPLE NUMBER	WELL DEPTH (METERS)	PERCENT ORGANIC CARBON
C876A-001	300	0.05
C876A-002	330	0.08
C876A-003	370	0.03
C876A-004	400	0.04
C876A-005	430	0.06, 0.05R
C876A-006	460	0.04
C876A-007	490	0.11
C876A-008	520	0.09
C876A-009	550	0.09
C876A-010	580	0.11
C876A-011	610	0.13
C876A-012	640	0.08
C876A-013	670	0.07
C876A-014	700	0.08, 0.08R
C876A-019	790	0.07
C876A-020	820	0.09
C876A-021	850	0.07
C876A-022	880	0.10
C876A-024	910	0.09
C876A-025	940	0.07
C876A-026	970	0.13
C876A-027	1000	0.09
C876A-028	1030	0.13
C876A-029	1060	0.33
C876A-030	1090	0.29, 0.29R
C876A-031	1120	0.16
C876A-032	1150	0.18
C876A-033	1180	1.49
C876A-034	1210	1.14
C876A-035	1240	0.47

SUMMARY OF ORGANIC CARBON ANALYSES

GEOCHEM SAMPLE NUMBER	WELL DEPTH (METERS)	PERCENT ORGANIC CARBON
C876A-036	1270	0.33
C876A-037	1300	0.18
C876A-038	1330	0.19
C876A-039	1360	0.22
C876A-040	1390	0.20
C876A-041	1410	0.26
C876A-043	1460	1.09
C876A-044	1480	0.90
C876A-045	1510	0.72
C876A-046	1540	1.45
C876A-047	1570	0.55, 0.54R
C876A-048	1600	1.02
C876A-049	1626	0.22

ORGANIC CARBON ANALYSIS AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-001 - A	300	100% DOLOMITE: creamy grey in colour, microcrystalline and cryptocrystalline, calcareous, poor porosity, brittle, trace pyrite and limestone	0.05
C876A-002 - A	330	100% DOLOMITE: creamy grey (some pink), microcrystalline and cryptocrystalline, calcareous, poor porosity, brittle, trace pyrite and limestone	0.08
C876A-003 - A	370	100% DOLOMITE: creamy to grey, microcrystalline and cryptocrystalline, calcareous, moderate to poor visible porosity, brittle, trace pyrite	0.03
C876A-004 - A	400	100% DOLOMITE: creamy colour, some grey, microcrystalline and cryptocrystalline, calcareous, poor visible porosity, trace rust staining	0.04
C876A-005 - A	430	100% DOLOMITE: brittle, creamy to grey and brown in colour, calcareous, microcrystalline and cryptocrystalline, poor visible porosity, trace pyrite inclusions and rust stains, trace fine black stained dolomite?	0.06, 0.05 R
C876A-006 - A	460	100% DOLOMITE: cream with some grey, calcareous, predominantly cryptocrystalline, poor visible porosity, trace glauconite and pyrite, brittle	0.04
C876A-007 - A	490	100% DOLOMITE: grey to brown with some cream, brittle, calcareous, predominantly cryptocrystalline, poor visible porosity, trace pyrite included.	0.11

ORGANIC CARBON ANALYSIS AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description		Total Organic Carbon (% of Rock)
C876A-008	520			0.09
- A		100%	DOLOMITE: grey brown in colour, calcareous cryptocrystalline, brittle, poor visible porosity, trace pyrite included	
C876A-009	550			0.09
- A		100%	DOLOMITE: grey in colour, cryptocrystalline, calcareous, poor visible porosity, brittle, trace rust stain	
C876A-010	580			0.11
- A		100%	DOLOMITE: grey in colour, cryptocrystalline, calcareous, poor visible porosity, brittle, trace rust stain	
C876A-011	610			0.13
- A		80%	DOLOMITE: grey brown in colour, crypto to microcrystalline, poor visible porosity, brittle to hard	
- B		20%	SHALE - DOLOMITE (Calcareous): greenish-grey in colour, waxy texture, blocky, firm hardness	
C876A-012	640			0.08
- A		50%	DOLOMITE: grey-brown in colour, crypto to microcrystalline, low visible porosity, brittle to hard	
- B		50%	SHALE: 30% reddish brown, smooth-earth texture, blocky, firm hardness	
- C			20% green, waxy texture, blocky, slightly calcareous	
- D			Trace gypsum-anhydrite	
C876A-013	670			0.07
- A		50%	DOLOMITE: grey (predominant) reddish brown, greenish microcrystalline, poor porosity, firm hardness	

ORGANIC CARBON ANALYSES AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-013 (Con't)		50% SHALE: 30% red-brown, earthy texture, blocky, firm 70% green, waxy texture, blocky, slightly calcareous Trace anhydrite	
C876A-014 - A	700	80% SHALE: 40% reddish brown, earthy texture, calcareous in part, blocky, firm hardness, some inter- bedded anhydrite 40% green, waxy to earthy texture, calcareous, blocky, firm hardness 5% DOLOMITE: grey-cream coloured, trace reddish, indurated hardness 15% ANHYDRITE (gypsum) pink with some white, pearly lustre, moderately indurated	0.08, 0.08 R
C876A-019 - A	790	100% MARL: green, red and white, earthy. Trace dolomite, anhydrite. This sample contains very little indurated sediment	0.07
C876A-020 - A	820	90% CALCAREOUS SHALE: cream, earthy texture, soft to firm, blocky 10% MARL: green and red brown, soft and friable, trace anhydrite	0.09
C876A-021 - A - B	850	75% CALCAREOUS SHALE: cream coloured, earth texture, thinly bedded, hard, blocky 20% ANHYDRITE: white + pink pearly lustre, moderately indurated, massive	0.07

ORGANIC CARBON ANALYSES AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description		Total Organic Carbon (% of Rock)
C876A-021 (Con't)		2%	DOLOMITE: grey in colour	
		3%	MARL: predominantly green, some red	
C876A-022	880			0.10
- A		20%	MARL: green, some red - brown, soft friable	
- B		55%	CALCAREOUS SHALE: white - cream, hard, blocky, earthy texture, thinly bedded	
- C		20%	ANHYDRITE: pearly white - pink, well indurated, massive	
- D		5%	DOLOMITE: grey in colour, trace grey shale	
C876A-024	910			0.09
- A		20%	ANHYDRITE: pearly white - pink, massive, trace fibrous crystals	
- B		30%	CALCAREOUS SHALE: white, thinly bedded, hard, blocky	
- C		30%	DOLOMITE: grey in colour, micro- crystalline	
- D		20%	SHALE: green, red, grey cal- careous in part (red), earthy texture, fissile, moderately indurated	
C876A-025	940			0.07
- A		50%	CALCAREOUS SHALE: white, earthy texture, blocky, hard	
- B		25%	MARL: green - red very soft, friable, small amount is slightly indurated and fissile	
- C		15%	DOLOMITE: cream to grey in colour, small amount of vuggy dolomite	

ORGANIC CARBON ANALYSIS AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-025 (Con't)			
- D		10% ANHYDRITE: pearly white massive, moderately indurated	
C876A-026	970		0.13
- A		50% DOLOMITE CALCITIC: brown - cream coloured, earthy texture, argillaceous, vuggy, indurated hardness	
- B		30% MARL: green, red in colour, soft - friable, some is slightly indurated and fissile	
- C		20% ANHYDRITE: pearly white, moderately indurated, massive	
C876A-027	1000		0.09
- A		50% MARL: green, red - brown in colour, soft - friable	
- B		45% DOLOMITE-Calcitic: creamy to brown in colour, slightly vuggy, moderately indurated	
- C		5% ANHYDRITE: pearly white, massive, moderately indurated	
C876A-028	1030		0.13
- A		100% CALCAREOUS SHALE: greenish - grey in colour, blocky, slightly carbonaceous, brittle	
- B		Trace anhydrite, marl	
C876A-029	1050		0.33
- A		60% SHALE: green and grey in colour, calcareous, carbonaceous, blocky, firm hardness	
- B		40% DOLOMITE: Reddish brown in colour, cryptocrystalline, low visible porosity, hard to brittle	
- C		Trace anhydrite, chert	

ORGANIC CARBON ANALYSES AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-030	1090		0.29, 0.29R
- A		70% SHALE: greenish grey, earthy texture, blocky, firm hardness, trace green, waxy, calcareous, block shale	
- B		30% DOLOMITE: reddish brown in colour, cryptocrystalline, sucrosic, hard	
- C		1% BROWN CHERT: trace creamy calcareous shale and anhydrite	
C876A-031	1120		0.16
- A		100% SHALE: green (greyish) calcareous, carbonaceous in part, blocky, earthy, texture, firm hardness, trace pyrite inclusions	
C876A-032	1150		0.18
- A		100% SHALE: greyish green calcareous carbonaceous, blocky, smooth - earth texture, firm hardness	
- B		Trace dolomite	
C876A-033	1180		0.49
- A		100% SHALE: 70% grey - brown, calcareous, carbonaceous, thinly bonded, earthy texture, blocky, hard	
		30% green, pyrite inclusions, waxy texture, fissile, hard	
C876A-034	1210		1.14
- A		100% SHALE: 70% grey brown, calcareous, carbonaceous, earthy texture, hard, blocky	
		30% green, pyrite included, carbonaceous in part, fissile, brittle, blocky in part	
- B		Trace limestone, dolomite and anhydrite crystals	

ORGANIC CARBON ANALYSIS AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-035	1240		0.47
- A		75% SHALE: 50% green, smooth texture, calcareous, brittle, blocky, fissile	
		25% grey - brown, calcareous, carbonaceous, blocky, brittle	
- B		25% DOLOMITE - Calcitic: microcrystalline, reddish brown, very hard, moderate visible porosity	
C876A-036	1270		0.33
		60% SHALE: 30% green, slightly calcareous in part, waxy texture, moderately indurated, fissile	
		10% grey - brown, calcareous, carbonaceous, blocky, hard	
		40% SILTSTONE: grey in colour, dolomite cement, poorly cemented, silt sized quartz grains	
C876A-037	1300		0.18
- A		70% SHALE: green and brown - grey, calcareous, carbonaceous, blocky, moderately indurated	
- B		30% DOLOMITE - Calcitic: creamy coloured, cryptocrystalline, hard	
- C		Trace siltstone, anhydrite	
C876A-038	1330		0.19
- A		60% SHALE: greenish grey, waxy to earthy texture, firm hardness, carbonaceous	
- B		40% DOLOMITE: grey, cryptocrystalline, very hard, sucrosic	

ORGANIC CARBON ANALYSIS AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-039	1360		0.22
- A		60% SHALE: green - grey, calcareous in part, waxy - earthy texture, firm hardness, carbonaceous, trace black - grey, carbonaceous, thinly bonded, hard, shale	
- B		40% DOLOMITE: grey, cryptocrystalline, very hard, sucrosic	
C876A-040	1390		0.20
- A		80% SHALE: 50% green, calcareous (in part), carbonaceous, waxy texture, fissile - blocky, firm	
		30% grey - black, calcareous, carbonaceous, thinly bonded, fissile - blocky, brittle to friable	
- B		20% DOLOMITE: grey microcrystalline, cryptocrystalline	
C876A-041	1410		0.26
- A		100% SHALE: 40% grey, siliceous, slightly calcareous, very hard, brittle	
		30% green, carbonaceous, calcareous inclusions, friable - firm, blocky	
		30% black - grey, slightly calcareous, thinly banded in part, brittle, non fissile, siliceous	
- B		Trace Dolomite and Calcite	
C876A-043	1460		1.09
		100% SHALE: 50% black - grey, non fissile, brittle, siliceous, grey shales, slightly calcareous	
		40% green, waxy, carbonaceous, calcareous inclusions, firm, blocky	

ORGANIC CARBON ANALYSES AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
C876A-043 (Cont't)			
- B		Trace Marl, Dolomite	
C876A-044	1480		0.90
		100% SHALE: 50% black, siliceous, non-fissile, trace pyrite, brittle	
		50% greyish green, calcareous included, carbonaceous, firm, waxy texture, blocky, trace pyrite included	
C876A-045	1510		0.72
- A		100% SHALE: 90% grey - black, thinly banded, siliceous, brittle, non-fissile, trace pyrite	
		10% green, carbonaceous, banded, in part, firm blocky - non-fissile	
C876A-046	1540		1.45
- A		100% SHALE: 50% black, highly siliceous, thinly banded including some quartz veins, brittle, non-fissile	
C876A-047	1570		0.65, 0.54R
- A		100% SHALE: 95% black, siliceous, brittle, thinly banded, non-fissile, trace quartz veins and inclusions, trace pyrite	
		5% green, slightly cal- careous, carbonaceous, blocky - fissile, waxy texture, firm hardness	
C876A-048	1600		1.02
- A		100% SHALE: 80% black (some grey), siliceous, thinly banded, brittle, non- fissile	
		20% green, slightly calcareous, carbonaceous, blocky, firm hardness	

ORGANIC CARBON ANALYSES AND GROSS LITHOLOGICAL DESCRIPTION

GeoChem Sample Number	Well Interval (meters)	Gross Lithological Description	Total Organic Carbon (% of Rock)
CB76A-049 - A	1626	100% SHALE: 90% green, carbonaceous, waxy texture, blocky, firm hardness 10% black, siliceous, brittle, non-fissile, quartz veinlets	0.22

RESULTS OF ROCK-EVAL PYROLYSIS

FORWARD - Tonaco N-37

Geochem Sample	Interval (meters)	Tmax (C)	S1 (mg/g)	S2 (mg/g)	S1+S2 (mg/g)	S3 (mg/g)	IR	T.O.C. (wt %)	HI	OI
CB76A-029	1080	0	.13	.15	280	.42	.46	.33	45	127
CB76A-030	1090	0	.07	.09	160	.35	.44	.29	31	120
CB76A-031	1120	0	.05	.04	90	.27	.56	.16	25	168
CB76A-032	1150	0	.07	.01	80	.27	.88	.18	5	150
CB76A-033	1180	343	.16	.37	530	.27	.30	.49	75	55
CB76A-034	1210	424	.87	3.00	3870	.21	.22	1.14	263	18
CB76A-035	1240	350	.15	.25	400	.39	.37	.47	53	82
CB76A-036	1270	351	.19	.40	590	.13	.32	.33	121	39
CB76A-037	1300	0	.11	.04	150	.17	.73	.18	22	94
CB76A-038	1330	0	.07	.03	100	.14	.70	.19	15	73
CB76A-039	1360	0	.13	.01	140	.16	.93	.22	4	72
CB76A-040	1390	0	.10	.02	120	.12	.83	.20	10	60
CB76A-041	1410	0	.16	.06	220	.13	.73	.26	23	50
CB76A-043	1460	342	.43	.25	680	.12	.63	1.09	22	11
CB76A-044	1480	0	.17	.03	200	.15	.85	.90	3	16
CB76A-045	1510	0	.20	.04	240	.09	.83	.72	5	12
CB76A-046	1540	0	.13	.00	130	.08	1.00	1.45	0	5
CB76A-047	1570	0	.19	.00	190	.09	1.00	.55	0	16
CB76A-048	1600	0	.17	.02	190	.09	.89	1.02	1	8
CB76A-049	1626	0	.06	.00	60	.08	1.00	.22	0	36

Tmax = Temperature index: degrees C.
 S1 = Free hydrocarbons (mg HC/g of rock)
 S2 = Residual hydrocarbon potential
 (mg HC/g of rock)
 S3 = CO2 produced from kerogen pyrolysis
 (mg CO2/g of rock)

IR = Transformation ratio (S1/S1+S2)
 T.O.C. = Total organic carbon: wt %
 HI = Hydrogen index (mg HC/g organic carbon)
 OI = Oxygen index (mg CO2/g organic carbon)
 0 = No Tmax

VISUAL KERUGEN DATA

Forward Res. Tunage H-37

Town E

GEOCHEM JOB C876A

[illegible]

NOTE	No structure to altered organic particles. Much surface contamination including algal and fungal reproductive bodies.
------	---

THICK WALLED
ALGAL

WALLED
ALGAL CYSTS
DEGRA

CYSTS
DEGRADED
ON

OTHER

FILE

COARSE

[illegible]

CUTICLE

DEGRADED
STRUCTURE

GRADED
STRUCTURED
INSTRUC

TUNED

MADE
COOLY-RENT
(FUSION, VITAMIN)
POLYMER 13/70

1992

G - GOOD

F - FAIR

P-PONR

Poly-POLYMERS

O-OH

RW-REWORKED

2= YELLOW

23= BROWN

24 = BLACK

FI-FINE

M-MEDIUM C-COARSE

R-RESIN

Tr-TRACE Cg-CAVED

SECTION IV

LOGGING SUMMARY

LOGGING SUMMARY

MARCH 8, 1985

WID LOG - refer to packet enclosure

LITHOLOGY - refer to packet enclosure

DIRECTIONAL SURVEY - refer to packet enclosure

CH-CBL-GR-YCAL

Top logged Interval 15.0 m

Bottom logged Interval 1617.0 m

AC-GR-CAL

Top logged Interval 600.0 m

Bottom logged Interval 1620.3 m

DIL-GR-CAL

Top logged Interval 600.0 m

Bottom logged Interval 1615.0 m


CBL-CCL-GR


Top logged Interval 11.0 m

Bottom logged Interval 632.0 m


Drilling
Curve

SECTION V
DRILLING CURVE





SECTION VI
DAILY DRILLING REPORTS



PAGE _____

CHRONOLOGICAL HISTORY

WELL Exco et al Tunago 2N-37

LOCATION _____

ENGINEER Mel Nichols

DATE

WORK DESCRIPTION

RIG UPDATE:

85 02 03 Finished drilling rathole (pure sand). Spotted matting, sub and pump. Rigged up with trucks. Derrick up by 1600 hours. Rigged up rig. To go with mud, need to rig up a suction.

Time Analysis:	Rig Up	8.00
	Rig Move	<u>16.00</u>
	Total	<u>24.00</u>



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 02 04 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 1 DEPTH 22 METRES LAST 24 HRS 22

ROTATING HRS 12.50

ACTIVITY AT REPORT TIME Reaming at 21.6 m with 431 mm bit

Pilot Hole

Air/Foam Vis 55 sec/L DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCs _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	U
1A	311	XDV	77633	1-15	60/70	IN	22	22	12.5	12.5	1.8	DR	LL	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
1A				Drill	with air	13 m					
				Drill	with foam	9 m					

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 5 sx
Durafoam 1 bbl

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit		311	.30	
Bit Sub		159	1.07	
1 D.C.		159	9.16	
Kelly				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	12.50	12.50
2 TRIPS		
3 RIG SERVICE	.25	.25
4 DEVIATION SURVEY		
5 REAM & COND HOLE		
6 MIX & COND MUD		
7 CIRCULATING		
8 RIG REPAIR		
9 RUN CASING & CEMENT		
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		
16 DRILLING CUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT	6.25	6.25
21 Mousehole/rathole	5.00	5.00
TOTALS	24.00	24.00

COSTS

DAILY N/A

CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 04 2400
Year Month Day Time

Spud at 1045 hours 85-02-04.

Finish rigging up, drill mousehole and rathole. Strap and caliper collars. Start 311 mm pilot hole. Drill 12 m with air. Build foam runway in sub. Drill with foam 12 m to 22 m. Foam, used cold water, 11 m³/minute - 6 m³/minute at pressure of 600 kPa to 700 kPa, L/min - 32 injection rate.

Geology:

0 - 12 m	Fine sand, drill with air
12 - 15 m	Clay imbedded with stone and pebbles
15 - 20 m	Gravel, boulders and pebbles, sandstone clay, hard rough digging
20 - 24 m	Dolomite, brown green in color with fine crystal line
	Hole is in gauge 3 m below our cribbing

Set pipe at 24 m after running the hole opener.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 05 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 2 DEPTH 24.50 METRES LAST 24 HRS 2.50 ROTATING HRS 3.25

ACTIVITY AT REPORT TIME Circulate 508 mm casing

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ V/S _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
1A	311	XDV	77633	2	60/73	24.5	2.5	24.5	3.25	15.75	1.5	5	1	1
2A	444	OSC16J	ER727	1/2	60/70	REAM	24.5	24.5	4.25	4.25	5.76	2	1	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
1A	O	P	E	N							

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 4 sk
Duraflow 1 bbl

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN
Bit		311	.30	
Hole Opener		609.5	1.45	
X/O		159	1.07	
D.C.		159	9.16	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	3.25	15.75
2 TRIPS	2.50	2.50
3 RIG SERVICE	.75	1.00
4 DEVIATION SURVEY		
5 REAM & COND HOLE	12.50	12.50
6 MIX & COND MUD		
7 CIRCULATING		
8 RIG REPAIR		
9 RUN CASING & CEMENT		
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		
15 NIPPLE UP & TEST BOP		
16 DRILLING OUT		
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21 RIG up sub floor	5.00	10.00
TOTALS	24.00	48.00

COSTS

DAILY N/A

CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 05 2400

Year - Month - Day - Time

Rig Service

Drill to 24.5 m

Ream pilot hole

Rig service, trip out


Pick up hole opener and run in, ream 609 mm hole

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 06 2400
Year Month Day Time

WELL NAME Excav at Tunago 2N-37

LOCATION _____

DAY 3 DEPTH 24.5 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Rig up blowey line, finish nipping up

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____
% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COND		
				WT	RPM							T	B	Q
Hole Opener	609	SEC	8255	1	50/70	24	24	24	10.25	10.25	2.34	G	O	O

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PP/SS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			
	O P E N			38 l/minute injection rate 15 Durafoam orifice - 490 kPa								
				surface - no reading								

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

No Additives

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT kgN
Bit		311	30	
Bit Sub		159	1.07	
Hole Opener		609	1.45	
1 DC		159	9.16	

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING		15.75
2. TRIPS	1.00	3.50
3. RIG SERVICE	.75	1.75
4. DEVIATION SURVEY		
5. REAM & COND. HOLE	2.00	14.50
6. MIX & COND. MUD		
7. CIRCULATING	2.50	2.50
8. RIG REPAIR		
9. RUN CASING & CEMENT	6.00	6.00
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON cement	8.00	8.00
15. NIPPLE UP & TEST BOP	3.75	3.25
16. DRILLING OUT		
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21. TOTALS	24.00	72.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 06 2400
Year Month Day Time

0000 - 0015	Rig service
0015 - 0215	Ream 609 m hole
0215 - 0315	Lay down 1 DC and hole opener
0315 - 0630	Lift out table, rig to run casing
0630 - 0800	Run casing
0800 - 0815	Rig service
0815 - 1045	Rig up and circulate casing
1045 - 1200	Rig to and cement
1200 - 2000	Wait on cement
2000 - 2345	Cut casing, weld on flange, put in rotary table
2345 - 2400	Rig service


Ran 2 joints, 508 mm conductors, 158.5 kg/m, K-55, algoma, landed at 23.69 m. Cemented with 6.7 (155 sx) permafrost cement + 2% CaCl_2 with 1.8 m³ of good returns. Plug down 85-02-06 1145 hours.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 02 07 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 4 DEPTH 52 METRES LAST 24 HRS28ROTATING HRS 8ACTIVITY AT REPORT TIME Drilling at 58 m

Foam drill

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH Gufm	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COUNT		
				WT	RPM							T	B	D
18	444.5	2JS Smith	SBE256	9	70/75	DRILL	28	28	8	8	3.5	1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
18	O	P	E	N							

DEVIATION SURVEYS

1 "at 28 "at
"at "at
"at "at
"at "at

MUD & CHEMICALS ADDED

Duraplex 1 sk

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit		444.5	.41	
Bit Sub		229	1.07	
X/O		229	.35	
2 - 9" DC's		229	19.02	
2 - 6-1/4 DC's		159	18.46	
1 X/O		159	.64	

COSTS

DAILY N/A

CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	8.00	23.75
2 TRIPS		3.50
3 RIG SERVICE	.50	2.25
4 DEVIATION SURVEY	.50	.50
5 REAM & COND. HOLE		14.50
6 MIX & COND. MUD		
7 CIRCULATING		2.50
8 RIG REPAIR		
9 RUN CASING & CEMENT		6.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		8.00
15 NIPPLE UP & TEST BOP	12.50	16.25
16 DRILLING OUT	2.50	2.50
17 LOSS CIR		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		10.00
TOTALS	24.00	96.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 07 2400

Year Month Day Time

0000 - 0015	Rig service
0015 - 0130	Weld on casing flange
0130 - 0300	Nipple up grant head, install table
0300 - 0800	Pick up drilling assembly
0800 - 1130	Rig up and string blowey line
1130 - 1200	Re-drill mousehole
1200 - 1215	Rig service
1215 - 1300	Weld on turnbuckles, rig up floor
1300 - 1530	Drill out 4 m of cement
1530 - 2330	Drill 444.5 mm hole
2330 - 2400	Circulate, survey at 28 m - 2 m of fill after survey

Geology:


Dolomite and rough drilling, porosity in spots, very small quantity of water is being produced

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 08 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 5 DEPTH 87 METRES LAST 24 HRS 35

ROTATING HRS 19

ACTIVITY AT REPORT TIME Drilling with foam at 87 m

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____
% OIL _____ % SAND _____ CAKE _____ RMCCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	U
18	444.5	2JS	SBE256	12	55/70	IN	35	63	19	27	2.33	I	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
18	OPEN			Air valves between 350 - 1300 m ³							
				Injection rate 13 gallons/minute							

DEVIATION SURVEYS

3/4 " at 60 m " at _____
" at _____ " at _____
" at _____ " at _____
" at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 4 sx _____
Durafoam 1 bbl _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit		444.5	.41	
Bit Sub		229	1.07	
2 D.C.'s		229	19.02	
X/O		229	.64	
X/O		177.8	.31	
6 D.C.'s		159	56.00	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	19.00	42.75
2 TRIPS	1.00	4.50
3 RIG SERVICE	.75	3.00
4 DEVIATION SURVEY		.50
5 REAM & COND HOLE		14.50
6 MIX & COND MUD		
7 CIRCULATING	2.50	5.00
8 RIG REPAIR	.75	.75
9 RUN CASING & CEMENT		6.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		8.00
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		10.00
TOTALS	24.00	120.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 08 2400
Year Month Day Time

0000 - 0015	Rig service
0015 - 0945	Drill
0945 - 1000	Rig service
1000 - 1600	Drill
1600 - 1615	Rig service
1615 - 1945	Drill
1945 - 2030	Trip to casing
2030 - 2115	Repair main drive chain
2115 - 2130	Rig service
2130 - 2400	Break circulation, try and locate air restriction

Geology:

52 - 87 m Dolomite, light brown, porous, crystaline stringers of red mudstone to shale, scattered chert or quartz, dolomite


Water encountered, gradually picking up more water

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 09 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 6 DEPTH 106 METRES LAST 24 HRS

19

ROTATING HRS 10.50

ACTIVITY AT REPORT TIME Drilling at 113.5 m

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL CONC		
				WT	RPM							T	B	U
1B	444.5	2JS	5BE256	8	60		19	82	10.5	37.5	2.19	1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			
1B	OPEN											

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

Duraplex 5 sk
 Durafoam 1 sk

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit			.30	
Bit Sub		229	1.07	
2 D.C.'s		229	19.02	
X/O		229	.35	
X/O			.64	
8 D.C.'s		159	74.52	

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING	10.50	53.25
2. TRIPS		4.50
3. RIG SERVICE	.50	3.50
4. DEVIATION SURVEY		.50
5. REAM & COND. HOLE	4.00	18.50
6. MIX & COND. MUD		
7. CIRCULATING	7.75	12.75
8. RIG REPAIR	1.25	2.00
9. RUN CASING & CEMENT		6.00
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		8.00
15. NIPPLE UP & TEST BOP		16.25
16. DRILLING OUT		2.50
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21		10.00
TOTALS	24.00	144.00

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mei Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 09 2400
Year Month Day Time

0000 - 0500 Try to get circulation back, lost at 87 m. pulled 1 stand and 1 single, regain at 40 m. broke circulation, water coming in from several points

0500 - 0515 Rig service

0515 - 0630 Thaw out kelly standpipe, kelly hose

0630 - 0800 Break circulation, work pipe

0800 - 0815 Rig service

0815 - 0930 Try to regain circulation, unable to get good foam returns

0930 - 1015 Drill 444 mm hole

1015 - 1415 Beam from 84 m - 89 m (brittle formation)

1415 - 2400 Drill ahead, 1/2 m at a time, work pipe

Geology:

86 - 104 m Chert in red silicious mudstone, turning to mudstone


104 - 111 m Fractured dolomite, porous, etc.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 10 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 7 DEPTH 122 METRES LAST 24 HRS

16

ROTATING HRS 13.50

ACTIVITY AT REPORT TIME Plug back

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCs _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	DRILL TODAY	CUM DRILL	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL CORN		
				WT	RPM							T	B	D
18	444.5	235	SBE256	3/15	60/100	122	16	98	13.5	51	1.9	2	3	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	OP	DC			
18	OPEN										

DEVIATION SURVEYS

None - tight hole

_____ "at _____ "at _____
 _____ "at _____ "at _____
 _____ "at _____ "at _____
 _____ "at _____ "at _____

MUD & CHEMICALS ADDED

Duraplex 7 sk

Duraflo 1 sk

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Bit		444.5	.30	
Bit Sub		229	1.07	
2 D.C.'s		229	19.02	
1 X/O		229	.35	
1 X/O		177	.64	
8 D.C.'s		159	74.52	

COSTS

DAILY N/A

CUM

SUPERVISOR Mei Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	13.50	66.75
2 TRIPS	5.00	9.50
3 RIG SERVICE	.50	4.00
4 DEVIATION SURVEY		.50
5 REAM & COND HOLE	5.00	23.50
6 MIX & COND MUD		
7 CIRCULATING		12.75
8 RIG REPAIR		2.00
9 RUN CASING & CEMENT		6.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		8.00
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		10.00
TOTALS	24.00	168.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 10 2400
Year Month Day Time

0000 - 0015 Rig service
0015 - 0800 Drill
0800 - 0815 Rig service
0815 - 1400 Drill
1400 - 1500 Circulate and condition hole
1500 - 1730 Hoist 1 stand, ream back to bottom
1730 - 1900 Circulate and condition hole
1900 - 1945 Dummy trip
1945 - 2215 Circulate and ream to 104 m
2215 - 2400 Trip out, tear out rotating head

Air Pressure 1170 - 1240 kPa

Hole Sloughing 86 - 104 m


Chert, interbedded, silicious, mudstone

WANT LIST

WEATHER -35°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 11 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 8 DEPTH 122 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Clean to 118 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	BULL COND		
				WT	RPM							T	B	CU
28	444.5	OSC1G	ER727WRB	3/5	60	IN Reaming	22 m	1	2.75	hours				

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m3/min	DP	DC			
28	OPEN											

DEVIATION SURVEYS

_____ ° at _____ ° at _____
_____ ° at _____ ° at _____
_____ ° at _____ ° at _____
_____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Durafoam 1 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT kN
Bit		444	.30	
Bit Sub		229	1.07	
2 D.C.'s		229	19.02	
1 X/O		229	.35	
1 X/O		177	.64	
8 D.C.'s		159	74.52	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	2.75	69.50
2 TRIPS	2.00	11.50
3 RIG SERVICE	.50	4.50
4 DEVIATION SURVEY		.50
5 REAM & COND HOLE		23.50
6 MIX & COND MUD		
7 CIRCULATING		12.75
8 RIG REPAIR		2.00
9 RUN CASING & CEMENT		6.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON cement	18.75	26.75
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		10.00
TOTALS	24.00	192.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 11 2400

Year Month Day Time

0000 - 0015 Rig service
0015 - 0115 Pick up 11 singles, run in hole open ended
0115 - 0400 Rig up cementers
0400 - 0600 Work on skid unit
0600 - 0615 Run in to cement
0615 - 0700 Rig to cement
0700 - 0830 Run plug
0830 - 1700 Wait on cement
1700 - 1800 Run in hole, tag plug at 95.9 m
1800 - 2100 Wait on cement
2100 - 2115 Rig service
2115 - 2400 Drill out cement 95.9 m - 103 m, hard cement

Hole making water, returns 7 bbls/minute returns

Cement summary: Prehydrate 216.6 kg of CaCl_2 in $12.72 \text{ m}^3 \text{ H}_2\text{O}$; mixed and pumped with 22 T (550 sxs) of oilwell cement; density of 1895 kg/m; cement from 106 m to estimated 50 m; slurry 16.7 m^3 , displace with $8.7 \text{ m}^3 \text{ H}_2\text{O}$; plug in place at 85-02-11 0815 hours.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 12 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 9 DEPTH 122 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Waiting on cement

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____
% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCs _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	SPLIT TIME		
				WT	RPM							T	B	G
20	444	OSC1G	ER727 WAB	3-5	60	95	Ream out	22 m	n 3 hours			1	1	1
38	215.9	SVH	CR7157	1	50/60	Ream	21	21	6	6		2	2	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	H HP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m3/min	DP	DC			

DEVIATION SURVEYS

95 "at 1/2 "at
"at "at
"at "at
"at "at

MUD & CHEMICALS ADDED

Duraplex 4 sk

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN
Bit	215		.20	
Bit Sub	159		.97	
1 DC	159		9.51	
DP to surface				

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		69.50
2 TRIPS	4.00	15.50
3 RIG SERVICE	.25	4.75
4 DEVIATION SURVEY	.25	.75
5 REAM & COND HOLE	13.50	37.00
6 MIX & COND MUD		
7 CIRCULATING		12.75
8 RIG REPAIR		2.00
9 RUN CASING & CEMENT		6.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		26.75
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21 Thaw out Times	6.00	16.00
TOTALS	24.00	216.00

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 13 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION

DAY 10 DEPTH 122 METRES LAST 24 HRS

ROTATING HRS

ACTIVITY AT REPORT TIME Trip out of hole at 133 m

Foam Driller

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT VIS WL GELS % SOLIDS PV YP pH

% OIL % SAND CAKE PPMCL PPMCa

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL COND		
				WT	RPM							T	B	G
48	444.5	QSC1G	ER727 WAB	2-15	50/100	Ream foam 90	- 11	m in 5 hours						IN

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
48	OPEN					Air					

DEVIATION SURVEYS

at at
at at
at at
at at

MUD & CHEMICALS ADDED

Duraplex 2.5x

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Bit			.30	
Bit Sub			1.07	
X/O			.36	
X/O			.64	
8 DC's			74.52	

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		69.50
2 TRIPS	1.00	16.50
3 RIG SERVICE		4.75
4 DEVIATION SURVEY		.75
5 REAM & COND HOLE	9.75	46.75
6 MIX & COND MUD		
7 CIRCULATING		12.75
8 RIG REPAIR		2.00
9 RIG CASING & CEMENT	1.50	7.50
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Cement	11.00	37.75
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21 Thaw out Kelly	.75	16.75
TOTALS	24.00	240.00

COSTS

DAILY N/A
CUM

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 13 2400

Year - Month - Day - Time

0000 - 0045	Thaw out kelly
0045 - 0530	Clean to bottom 96 - 116 m
0530 - 0700	Rig to and cement 116 m - 95 m
0700 - 0800	Pull out plug
0800 - 1900	Wait on cement, run in with bit
1900 - 2200	Ream from 96 m to 108 m
2200 - 2400	Ream from 108 m to 118 m


Top plug at 96 m, displace water from hole and build up foam, estimated water discharge of 7 bbls/minute, ream from 104 m to 109 m. Pull bag up and go down without rotating to 106 m (3 m fill), made connection, drilled to 118 m, increase air volume significantly

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 14 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 11 DEPTH 133 METRES LAST 24 HRS 11

ROTATING HRS 3.50

ACTIVITY AT REPORT TIME Ream with casing at 118 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot Hrs TODAY	CUM Rot Hrs	m/HR	DULL COUNT		
				WT	RPM							T	B	G
4B	444.5	OSCIJ	ER727 WAB	2/10	60	133	11	11	3.50	10.00	2.86	6	3	4
									Including reaming					

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

Duraplex 2 sx

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN
Same				

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	3.50	73.00
2 TRIPS	1.75	18.25
3 RIG SERVICE	.25	5.00
4 DEVIATION SURVEY		.75
5 REAM & COND HOLE	2.00	48.75
6 MIX & COND MUD		
7 CIRCULATING	.75	13.50
8 RIG REPAIR		2.00
9 RUN CASING & CEMENT	15.75	23.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		37.75
15 NIPPLE UP & TEST BOP		16.25
16 DRILLING OUT		2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		16.75
TOTALS	24.00	264.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 14 2400
Year Month Day Time

0000 - 0030 Ream from 118 to 122 m
0030 - 0115 Drill 444 mm hole 122 - 127 m
0115 - 0245 Ream tight hole at 118 - 127 m
0245 - 0430 Drill from 127 - 132 m
0430 - 0530 Drill from 132 to 133 m
0530 - 0615 Circulate and work pipe at 133 m
0615 - 0800 Hoist to run casing
0800 - 0815 Rig service
0815 - 2400 Rig to and run casing


Tong and work casing from 96 m to 104 m

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 15 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 12 DEPTH 133 METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Nipple up, stringing blowey line

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL CORN		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

Drill with Durafoam and mud slugging occasionally

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

Gel 76 sx
 Caustic 2 sx
 Duraplex 2 sx

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Same				

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Met Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		73.00
2 TRIPS		18.25
3 RIG SERVICE		5.00
4 DEVIATION SURVEY		.75
5 REAM & COND HOLE	4.00	52.75
6 MIX & COND MUD		
7 CIRCULATING		13.50
8 RIG REPAIR		2.00
9 RUN CASING & CEMENT	15.75	39.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Cement	4.25	42.00
15 NIPPLE UP & TEST BOP	16.25	16.25
16 DRILLING OUT	2.50	2.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		16.75
TOTALS	24.00	288.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 15 2400

Year Month Day Time

0000 - 0800 Circulate and tong casing 104 - 112 m, mix and pump 60 barrels of mud

0800 - 1200 Tong casing from 112 - 121.5 m, pumped on additional 60 barrels of mud

1200 - 1600 Circulate and condition hole, pressure up and lost 1 m, back to 120.5 m

1600 - 1730 Wait on cementers to repair low pressure pump

1730 - 1945 Rig to and cement casing

1945 - 2400 Wait on cement

Ran 11 joints of 339 mm, 81.1 kg/m, K-55, 8 RD, Rq 3, STAC, landed at 120.5 m, cemented with 9 T oilwell class G + 3% CaCl₂ + .75% C-322 fluid loss additive + 6 sx of celloflake. Displaced with water, no plug used (foam sheath inside the 339 mm casing). 3 m³ of water was pumped ahead. No returns whatsoever. Re-cemented down the annulus, at 6 m mark, placed sacks between conductor casing and 339 mm casing, mixed and placed 5 sx cement on top of bags, let set, mix additional 19 sx and place on sacks (plug), held, will re-cement to surface.

WANT LIST

WEATHER -40°C Overcast

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 02 16 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 13 DEPTH 133 METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Drilling ahead at 143 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	GULL LOSS		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 2 sx _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING		73.00
2. TRIPS		18.25
3. RIG SERVICE		5.00
4. DEVIATION SURVEY		.75
5. REAM & COND. HOLE		52.75
6. MIX & COND. MUD		
7. CIRCULATING		13.50
8. RIG REPAIR		2.00
9. RUN CASING & CEMENT		39.00
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		42.00
15. NIPPLE UP & TEST BOP	24.00	40.25
16. DRILLING OUT		2.50
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21. TOTALS	24.00	312.00

COSTS

DAILY

N/A

CUM

SUPERVISOR Neil Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 16 2400

Year Month Day Time

0000 - 1200 Cut casing and weld on bowl, head up, check motor kills and fire extinguishers

1200 - 1700 Rig up blowey line, install HCR, kill line valves

1700 - 2030 Pick up 9" jar and shock sub, make up 12-1/2" bit, run in hole, blow kelly and stand pipe

2030 - 2130 Displace water from hole with air, clean out all valves and lines, manifold shock, blow with air

2130 - 2400 Pressure test hydril, bowl, valves, manifold and HCR 1500 kPa

85 02 17 Drill through float, ream rubble from 118 to 123 m, no sign of cement, drill from 123 to 133 m, no sign of cement under shoe, casing seems secure, drill ahead

Producing approx. 3 barrels/minute in comparison to 7 barrels/minute prior to running and setting 13-3/8" casing

Geology:


133 - 143 m Dolomite, very fine to finely crystalline

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 17 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 14 DEPTH 183 METRES LAST 24 HRS 50

ROTATING HRS 10.5

ACTIVITY AT REPORT TIME Drilling at 209 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
5B	311	F2	EC0929	10	72	IN	50	50	10.5	10.5	4.8			

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	H HP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
5B	OPEN			Drilling with foam							

DEVIATION SURVEYS

1 "at 155 "at _____
3/4 "at 183 "at _____
"at _____ "at _____
"at _____ "at _____

MUD & CHEMICALS ADDED

Duraplex 6 sk _____
RMP27 1 gal _____
Duraplex 1 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN
Same				

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	10.50	83.50
2 TRIPS	.75	19.00
3 RIG SERVICE	.50	5.50
4 DEVIATION SURVEY	.75	1.50
5 REAM & COND HOLE	4.00	56.75
6 MIX & COND MUD		
7 CIRCULATING		13.50
8 RIG REPAIR	4.00	6.00
9 RUN CASING & CEMENT		39.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		42.00
15 NIPPLE UP & TEST BOP	.75	41.00
16 DRILLING OUT	2.75	5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		16.75
TOTALS	24.00	336.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 17 2400
Year Month Day Time


0000 - 0015	Rig service
0015 - 0100	Blow and winterize manifold and lines
0100 - 0345	Drill out float
0345 - 0445	Drill out over hole to 133 m
0445 - 0615	Drill
0615 - 0645	Pull up to 119 m and let rubble fall
0645 - 0800	Ream to bottom
0800 - 0815	Rig service
0815 - 0930	Ream to 143 m
0930 - 1200	Drill to 152 m
1200 - 1300	Drill to 155 m
1300 - 1315	Survey
1315 - 1845	Drill to 183 m
1845 - 1915	Survey
1915 - 2000	Blow hole dry, leaking between 13-3/8" and 20" casing. Shift into casing and blow hole dry again
2000 - 2400	Weld cap top of 20" casing to 13-3/8" casing with 2" nipple and valve, change out kelly, pour cement on both bottom and top stages, vibration while drilling and bent kelly aided in problem, diesel gel plug between both casing and re-cement top plug.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 18 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 15 DEPTH 283 METRES LAST 24 HRS

100

ROTATING HRS 18.25

ACTIVITY AT REPORT TIME Drilling at 313 m

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	SOIL COND		
				WT	RPM							T	B	G
58	311	F2	EC0929	14	70	1m	100	150	18.25	28.75	5.22			

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
58	O	P	E								

DEVIATION SURVEYS

1/2 " at 212 " at _____
 " at _____ " at _____
 " at _____ " at _____
 " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 5 sk _____
 RPMZ-7 1 pl _____
 Duraflow 1 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kg

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	18.25	101.75
2 TRIPS		19.00
3 RIG SERVICE	.25	5.75
4 DEVIATION SURVEY	.25	1.75
5 REAM & COND HOLE		56.75
6 MIX & COND MUD	2.00	2.00
7 CIRCULATING		13.50
8 RIG REPAIR	3.25	9.25
9 RUN CASING & CEMENT		39.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		42.00
15 NIPPLE UP & TEST BOP		41.00
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.75
21		18.75
TOTALS	24.00	300.00

OPERATIONS DETAILS PERIOD ENDING

85 02 18 2400

Year Month Day Time

0000 - 0145	Weld plate on conductor to conductor casing
0145 - 0345	Stage circulate back to bottom, no fill
0345 - 0800	Drill to 206 m
0800 - 0815	Rig service
0815 - 0830	Survey
0830 - 1730	Drill to 260 m
1730 - 1900	Repair draw works clutch
1900 - 2400	Drill to 283 m


Dolomite

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

**DAILY DRILLING REPORT**

FOR 24 HR. PERIOD ENDING

85 02 19 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 16 DEPTH 382 METRES LAST 24 HRS 99 ROTATING HRS 23.25ACTIVITY AT REPORT TIME Drill at 410 m**Foam****DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT**

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ RPMCL _____ PPMC₂ _____**BIT RECORD**

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COUNT		
				WT	RPM							T	B	G
58	311	F2	EC0929	13	70		99	249	23.25	52	4.9	IN		

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			
58	OPEN											

DEVIATION SURVEYS

1/2" at	280	" at	
3/4" at	343	" at	
" at		" at	
" at		" at	

MUD & CHEMICALS ADDED

Duraplex	5 sk	
RH2P-7	2 pails	
Durafoam	2 bbls	

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN
Same				

COSTSDAILY N/A
CUM _____SUPERVISOR Mel Nichols**TIME ANALYSIS**

OPERATION	TODAY	CUM
1. DRILLING	23.25	125.00
2. TRIPS		19.00
3. RIG SERVICE	.25	1.00
4. DEVIATION SURVEY	.50	2.25
5. REAM & COND. HOLE		56.75
6. MIX & COND. MUD		2.00
7. CIRCULATING		13.50
8. RIG REPAIR		9.25
9. RUN CASING & CEMENT		39.00
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		42.00
15. NIPPLE UP & TEST BOP		41.00
16. DRILLING OUT		5.25
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21		16.75
TOTALS	24.00	384.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 19 2400
Year - Month - Day - Time

Year - Month - Day - Year

0000 - 0115 Drill

0115 - 0130	Rig service and survey
-------------	------------------------

0130 - 0800 Drill

0800 - 0815 Rig service, check engine kills

0815 - 1700 Drill

1700 - 1715	Rig service and survey
-------------	------------------------

1715 - 2400 Drill

WANT LIST

WEATHER -38°C

ROAD

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

[illegible][illegible]

22. Verland
 1000-1000-1000

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 20 2400
 Year Month Day Time

LOCATION

WELL NAME EXCO #1 Tunago 2N-37 METRES LAST 24 HRS 88 ROTATING HRS 23

DAY 17 DEPTH 470 METRES LAST 24 HRS 88 ROTATING HRS 23

ACTIVITY AT REPORT TIME 480 m - work on compressors - drill ahead

DRILLING MUD PROPERTIES AT SHAKER SUCTON PIT

Foam drilling - pressure at 470 psi - air volumes

AT VIS AT GELS SOLIDS PV VP PH

% OIL % SAND % SAND CAKE PRICE PV VP PH

BIT RECORD

BIT NO	SIZE mm	WAKE TYPE	SER NO	AT	DEPTH OUT m	DATE TODAY	CUM DILD	DATE TODAY	CUM RCD	DATE TODAY	CUM M/H	DATE TODAY	DATE TODAY
58	311	F2	EC0929	11-14	70/90	IN	88	337	23	75	4.48	0.111	

CIRCULATION RECORD

BIT NO	1	2	3	STROKE	SPN	LINE	DP	DC	VEL	HHP	Surf press MPa
58	0	P	E	N							

DEVIATION SURVEYS

1/2	"	430	"	"
"	"		"	"
"	"		"	"
"	"		"	"

MUD & CHEMICALS ADDED

Duraplex 6 sa Gal 45 sa
 RMP-7 1 gal Diesel 20 bbls
 Duration 1 gal

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT kN
------	-------	--------	----------	-----------

SAME

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	23.00	148.00
2 TRIPS		19.00
3 MUD SERVICE	.75	6.75
4 DEVIATION SURVEY	.25	2.50
5 REAM & COND HOLE		56.75
6 MIX & COND MUD		2.00
7 CIRCULATING		13.50
8 MUD REPAIR		9.25
9 RUN CASING & CEMENT		29.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		42.00
15 SUPPLE UP & TEST BOP		41.00
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 FLUD & ABANDON		6.25
20 MUD UP TEAR OUT		16.75
21		
TOTALS	24.00	408.00

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 20 2400
Year - Month - Day - Time

0000 - 0015	Rig service	
0015 - 0800	Drill	
0800 - 0815	Rig service	
0815 - 1200	Drill	No sloughing or fill on bottom at
1200 - 1215	Rig service	connection time
1215 - 1230	Survey	
1230 - 2400	Drill	

Geology:

182 - 470 m Dolomite

Ben diesel gel plug, results seem poor

991 m of casing is on location - Halliburton DV tool

- Packer - Lynnes United

WANT LIST

WEATHER -40°C No wind, clear

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

DAILY CHILLING REPORT

FOR 24-HR PERIOD ENDING

85 02 21 2400

Year	Month	Day	Time
------	-------	-----	------

WELL NAME Exco et al Tunago 2N-37

LOCATION

DAY	18	DEPTH	495 m	METRES LAST 24 HRS
-----	----	-------	-------	--------------------

25

ROTATING HRS 9.75

ACTIVITY AT REPORT TIME Drilling at 528 m

Foam

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT VIS WL GELS % SOLIDS PV VP pH

SOIL	SAND	CLAY	PPMCL	PPMC ₂
1	2	3	4	5
6	7	8	9	10
11	12	13	14	15
16	17	18	19	20
21	22	23	24	25
26	27	28	29	30
31	32	33	34	35
36	37	38	39	40
41	42	43	44	45
46	47	48	49	50
51	52	53	54	55
56	57	58	59	60
61	62	63	64	65
66	67	68	69	70
71	72	73	74	75
76	77	78	79	80
81	82	83	84	85
86	87	88	89	90
91	92	93	94	95
96	97	98	99	100

HIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL COPY		
				WT	RPM							T	B	G
58	311	F2	EC0929	14	80/85	486	16	353	5.5	80.5	4.39	7	8	1/
68	311	F2	EC0698	15	70		9	9	4.25	4.25	2.1			

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	H H P	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			
5B	O P E N			480 psi			10 bbls/minute water					
6B				Orifice 1.25			CFM 1000					

DEVIATION SURVEYS

<u>1/2</u>	" at 457		" at
<u>1/2</u>	" at 473		" at
	" at		" at
	" at		" at

MUD & CHEMICALS ADDED

Duraplex	2	
RMZP - 7	2 rails	
Duraflow	1 BBL	

BOTTOM ASSEMBLY

[illegible]

COSTS

102-31507

N/A

GU*

supervisor Mel nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	9.75	157.75
2 TRIPS	4.75	23.75
3 RIG SERVICE	.5	7.25
4 DEVIATION SURVEY	.75	3.25
5 REAM & COND HOLE	3.75	60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		13.50
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT		39.00
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		42.00
15 NIPPLE UP & TEST BOP		41.00
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21 WORK ON BTR equipment	4.5	21.25
TOTALS	24.00	432.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 21 2400

Year - Month - Day - Time

0 - 0015 Rig service
0045 Survey
0330 Drill
0800 work on air drilling equipment
0815 Rig service
1100 Drill
1200 Survey, trip out
1415 Pulled out to change bit
1500 Picked up 3 - 159 mm drill collars
1600 Run in hole
1945 Ream under gauge hole 445 - 486 m
2400 Drill

470 - 485 m

Fine crystalline dolomite, tight, light grey

485 - 495 m

Fine crystalline dolomite, tight, grey brown

WANT LIST _____

WEATHER _____

-42° C

ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 22 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 19 DEPTH 588 METRES LAST 24 HRS

93

ROTATING HRS 23.00

ACTIVITY AT REPORT TIME Drilling at 630 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

Foam 560 psi 1000 cfm 1.25 in. orifice with 10 bbls/minute

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PARTICL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL CONT		
				WT	RPM							T	B	G
68	311	F2	EC0698	15	65		93	102	23	27.25	3.74	1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SLIP PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

1/2 " at 543 " at _____

" at _____ " at _____

" at _____ " at _____

" at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 5 sk

RMZ-7 1 ball

Durafoam 1 bbl

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kg

COSTS

DAILY N/A

CUM _____

SUPERVISOR Dave Campbell

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	23.00	180.75
2 TRIPS		23.25
3 RIG SERVICE	.75	8.00
4 DEVIATION SURVEY	.25	3.50
5 REAM & COND HOLE		60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		13.50
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT		39.20
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		42.00
15 NIPPLE UP & TEST BOP		41.00
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		21.25
TOTALS	24.00	456.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 22 2400
Year Month Day Time

0000 - 0015	Rig service
0015 - 0800	Drill 311 mm hole
0800 - 0815	Rig service
0815 - 1215	Drill
1215 - 1230	Survey
1230 - 1600	Drill
1600 - 1615	Rig service
1615 - 2400	Drill

Geology:


495 - 588 m Grey brown dolomite, drilling break at 515 m, appeared to pick up additional water. Drilling break also at 525 m. Small drilling breakup at 356 m.

WANT LIST _____

WEATHER -30°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 02 23 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 20 DEPTH 630 METRES LAST 24 HRS 42 ROTATING HRS 8.25

ACTIVITY AT REPORT TIME Waiting on cement, run cement down top of casing

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

Air drilling 560 psi 1000 cfm vis. 45

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
68	311	F2	EC0698	15	65	630	42	144	8.25	35.5	4.06	8	4	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

3/4 " at 630 _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 2 ss _____
 RM70-7 1 pail _____

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Dave Campbell

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING	8.25	189.00
2. TRIPS	5.00	28.75
3. RIG SERVICE	.50	8.50
4. DEVIATION SURVEY	.25	3.75
5. REAM & COND. HOLE		60.50
6. MIX & COND. MUD		2.00
7. CIRCULATING	3.75	17.25
8. RIG REPAIR		9.25
9. RUN CASING & CEMENT	5.25	44.25
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		42.00
15. NIPPLE UP & TEST BOP		41.00
16. DRILLING OUT		5.25
17. LOSS CIRC		
18. LAY DOWN DP & BOPS	1.00	1.00
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21. _____		21.25
TOTALS	24.00	480.00

PLEASE TURN OVER
 PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 23 2400

Year - Month - Day - Time

0000 - 0015	Rig service
0015 - 0830	Drill 311 mm hole
0830 - 1015	Circulate
1015 - 1030	Survey at 630 m
1030 - 1345	Dummy trip to 339 mm casing
1345 - 1400	Rig service
1400 - 1600	Circulate and condition
1600 - 1745	Hoist to run 244 mm casing
1745 - 1845	Lay down 229 mm assembly
1845 - 2400	Run 244 mm casing

WANT LIST


WEATHER

-39°C Clear

ROAD

Fair

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 24 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 21 DEPTH 630 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Nipple up BOP's

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL COND		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at
 _____ ° at _____ ° at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A

CUM _____

SUPERVISOR Dave Campbell

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		189.00
2 TRIPS		28.75
3 RIG SERVICE		8.50
4 DEVIATION SURVEY		3.75
5 REAM & COND HOLE		60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		17.25
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT	8.00	22.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Cement	16.00	58.00
15 NIPPLE UP & TEST BOP		41.00
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		1.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		21.25
TOTALS	24.00	504.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 24 2400

Year - Month - Day - Time

0000 - 0115	Run casing
0115 - 0700	Cement
0700 - 1300	Wait on cement
1300 - 1400	Top cement casing annulus
1400 - 2400	Wait on cement

Ran 53 joints 244.4 mm 64.7 kg/m L-80 LT&C BRD new casing, landed at 630 m. David Lynch strap collar ran at 320.48 to 321.48 m. Lynes inflatable cementing packer set at 343.7 m to 346.39 m. Centralizers run on shoe joint, 3 m up from shoe. Top of float collar joint, top of joint #24 below packer, top of joint #43 inside 339 mm casing. Cement baskets run at 153.64 m, 117.32 m above and below main water bearing zone.


Cemented in 2 stages. Cement Stage #1 - 342 to 630 m, cemented with 14.3 T (358 sx) Class "G" + FDP-C322 fluid loss additive. Plug down at 0500 hours 85 02 24. Stage #2 - 342 m to surface, lead in cement 10.4 T (260 sx) permafrost cement, tail in 10.3 T (25" sx) Class "G" + FDP-C322. Plug down at 0700 hours 85 02 24. No returns to surface. Waited for cement to set up. Top cemented annulus with 4.8 T (120 sx) permafrost cement. Cement to surface. Top cemented 339 mm x 508 mm annulus with 6 T (150 sx) permafrost. Cement to surface. Set up for 10 hours.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 25 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 22 DEPTH 630 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Pressure test BOP

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL CONDITION		
				WT	RPM							T	B	G
1	215.9	JD7	58408											

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	OP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		189.00
2 TRIPS	.50	29.25
3 RIG SERVICE	.25	8.75
4 DEVIATION SURVEY		1.75
5 REAM & COND HOLE		60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		17.25
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP	10.25	51.25
16 DRILLING OUT		5.25
17 LOSS CIRC		
18 LAY DOWN OP & BOPS	4.00	5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21 Slip & Cut line	9.00	30.25
NO Bowl, MU BHA TOTALS	24.00	528.00

COSTS

DAILY

N/A

CUM

SUPERVISOR Dave Campbell

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 25 2400

Year Month Day Time

0000 - 0400	Nipple down hydril and Grant head
0400 - 0800	Cut casing and weld on bowl
0800 - 1700	Nipple up BOP's
1700 - 1715	Rig service
1715 - 1800	Pressure test blind rams, 2000 and 10,500 kPa, 15 minutes, OK
1800 - 1830	Blow manifold with steam and fill with diesel fuel
1830 - 2230	Pick up and make up BHA
2230 - 2330	Slip and cut drilling line
2330 - 2400	Run in to stage collar with bit #1

WANT LIST

WEATHER -25°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 26 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____
DAY 23 DEPTH 636 METRES LAST 24 HRS 6 ROTATING HRS 1
ACTIVITY AT REPORT TIME Drilling at 693 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

1000 dfm 1.25" orifice

WT _____ VIS 36 WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____
% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COST		
				WT	RPM							T	B	U
1	216	JD7	58408	12	75	IN	6	6	1	1	6		IN	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VFL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at _____
_____ " at _____ " at _____
_____ " at _____ " at _____
_____ " at _____ " at _____

MUD & CHEMICALS ADDED

Duraplex 1 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kgN

COSTS

DAILY N/A
CUM _____

SUPERVISOR Dave Campbell

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	1.00	190.00
2 TRIPS	.50	29.75
3 RIG SERVICE	.25	9.00
4 DEVIATION SURVEY		3.75
5 REAM & COND. HOLE		60.50
6 MIX & COND. MUD		2.00
7 CIRCULATING	2.00	19.25
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP	2.75	54.00
16 DRILLING OUT	6.25	11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21 Thaw Kelly, Leak off	11.25	41.50
TOTALS	24.00	552.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 26 2400

Year - Month - Day - Time

0000 - 0015	Rig service
0015 - 0045	Circulate hole dry
0045 - 0145	Drill out stage collar
0145 - 0215	Circulate hole and blooey line dry
0215 - 0330	Fill hole and drill string with water
0330 - 0500	Pressure test hydril and pipe rams, 2000 and 10,500 kPa, 15 minutes. OK, conduct fire drill
0500 - 1345	Thaw kelly, kelly hole and stand pipe
1345 - 1415	Run in to drill out shoe
1415 - 1430	Circulate hole dry
1430 - 1945	Drill out float collar, cement and float shoe
1945 - 2045	Drill
2045 - 2315	Fill hole with H ₂ O and run leak off test
2315 - 2400	Circulate hole dry

WANT LIST

WEATHER -22°C

ROAD Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 27 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 24 DEPTH 764 m METRES LAST 24 HRS 128 m

ROTATING HRS 22.75

ACTIVITY AT REPORT TIME Drilling at 778 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS 37 WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
1	216	JD7	58408	2	110	IN	128	134	22.75	23.75	5.6		IN	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
1	AIR										

DEVIATION SURVEYS

2 3/4" at	694	" at	
4 3/4" at	722	" at	
4 3/4" at	740	" at	
4 1/2" at	759	" at	

MUD & CHEMICALS ADDED

RMZP - 7	1 pail	
Duraplex	3	

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	22.75	212.75
2 TRIPS		29.75
3 RIG SERVICE	.50	9.50
4 DEVIATION SURVEY	.75	4.50
5 REAM & COND HOLE		60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		19.25
8 RIG REPAIR		9.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		41.50
TOTALS	28.00	576.00

COSTS

DAILY

CUM

SUPERVISOR Dave Campbell

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 02 28 2400

Year - Month - Day - Time

U - 0800 Drill
- 0815 Survey
- 0930 Drill
- 0945 Rig service. Check engine kills.
- 1145 Drill
- 1200 Survey.
- 2215 Drill
- 2230 Rig service and survey
- 2330 Drill
- 2345 Survey
- 2400 Drill

WANT LIST _____

WEATHER -24° C

ROAD Fair

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 02 28 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N37

LOCATION _____

DAY 25 DEPTH 872

METRES LAST 24 HRS 108

ROTATING HRS 17

ACTIVITY AT REPORT TIME Drill at 940 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS 37 WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH O/U m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DULL CORN		
				WT	RPM							T	B	C
1	216	JD7	58408	2	110	778	14	148	4.25	28	5.3	3	1	1
2	216	JD4		2.5/3	150		94	94	12.75	12.75	7.4			

CIRCULATION RECORD

BIT NO	JETS mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			

DEVIATION SURVEYS

5	" at	778	4	" at	872
4 3/4	" at	794		" at	
4 1/2	" at	822		" at	
4 3/4	" at	853		" at	

MUD & CHEMICALS ADDED

Durafoam	1 bbl	
Duraplex	5 sx	
RMZP-7	2 pails	

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN

COSTS

DAILY

CUM

SUPERVISOR Dave Campbell

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING	17.00	229.75
2. TRIPS	3.25	33.00
3. RIG SERVICE	.75	10.25
4. DEVIATION SURVEY	1.00	5.50
5. REAM & COND. HOLE		60.50
6. MIX & COND. MUD		2.00
7. CIRCULATING		19.25
8. RIG REPAIR	2.00	11.25
9. RUN CASING & CEMENT		52.25
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		58.00
15. NIPPLE UP & TEST BOP		54.00
16. DRILLING OUT		11.50
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		5.00
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21.		41.50
TOTALS	24.00	600.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 02 28 2400

Year - Month - Day - Time

0000 - 0415	Drill
0415 - 0430	Rig service, check BOP, survey
0430 - 0745	Hoist bit #1, Run in with bit #2
0745 - 0945	Repair hydraulic
0945 - 1300	Drill
1300 - 1315	Survey
1315 - 1630	Drill
1630 - 1645	Rig service
1645 - 1800	Drill
1800 - 1815	Survey
1815 - 2045	Drill
2045 - 2100	Survey
2100 - 2330	Drill
2330 - 2345	Rig service
2345 - 2400	Survey

WANT LIST

WEATHER

-35⁰

ROAD

Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

**DAILY DRILLING REPORT**

FOR 24 HR PERIOD ENDING

85 03 01 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 26 DEPTH 1081 METRES LAST 24 HRS 209 ROTATING HRS 21.50ACTIVITY AT REPORT TIME Drill 216 mm hole at 1137 m**DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT**

Air volume 1000 cfm through 1.5" Viscosity 37 Surface pressure 150 psi - 175

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DRILL CONDITIONS		
				WT	RPM							T	B	IS
2	215.9	JD4	94498	3	150	IN	209	303	21.5	34.25	8.85	R	U	N

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	OC			

DEVIATION SURVEYS

3-3/4" at 901 3-1/2" at 1012
4" at 929 3-3/4" at 1041
3-3/4" at 955 3" at 1071
3-3/4" at 984 " at _____

MUD & CHEMICALS ADDED

Duaplex 6 sk
RMZP-7 2 pails

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols**TIME ANALYSIS**

OPERATION	TODAY	CUM
1 DRILLING	21.50	251.25
2 TRIPS		33.00
3 RIG SERVICE	.75	11.00
4 DEVIATION SURVEY	1.75	7.25
5 REAM & COND HOLE		60.50
6 MIX & COND MUD		2.00
7 CIRCULATING		19.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		41.50
TOTALS	24.00	624.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 01 2400

Year Month Day Time

0000 - 0015	Rig service
0015 - 0300	Drill
0300 - 0330	Survey at 901 m
0330 - 0615	Drill
0615 - 0630	Survey at 929 m
0630 - 0915	Drill
0915 - 0930	Survey
0930 - 0945	Rig service, check BOP's
0945 - 1215	Drill
1215 - 1230	Survey
1230 - 1545	Drill
1545 - 1600	Survey at 1012 m
1600 - 1815	Drill
1815 - 1830	Survey at 1041 m
1830 - 2230	Drill
2230 - 2245	Rig service and survey
2245 - 2400	Drill

Geology:

872 - 1010 m Red and green soft shale, and mudstone with salt stringers throughout and few anhydrite stringers, top of Mt. Cap 1010.4 m

WANT LIST

1010 - 1081 m Green shale with scattered hard anhydrite stringers and scattered dark brown chert


WEATHER

-30°C Clear

ROAD

Fair

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 02 2400

Year Month Day Time

WELL NAME **Exco et al Tunago 2N-37**

LOCATION

DAY **27** DEPTH **1222** METRES LAST 24 HRS

141

ROTATING HRS **16.25**

ACTIVITY AT REPORT TIME **Drill at 1279 m**

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

Air volume 1000 cfm 37 Viscosity Surface pressure 150 psi

WT **---** VIS **---** WL **---** GELS **---** % SOLIDS **---** PV **---** YP **---** pH **---**

% OIL **---** % SAND **---** CAKE **---** PPMCL **---** PPMCa **---**

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COST		
				WT	RPM							T	B	U
2	216	JD4	98498	3	150	1174	93	396	11.5	45.75	8.66	6	3	1
3	216	JD4	84762	7	150		48	48	4.75	4.75	10.1			

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HWP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m3/min	DP	DC			

DEVIATION SURVEYS

3-1/4" at	1094	3	" at	1212
3" at	1128		" at	
2-3/4" at	1153		" at	
2-3/4" at	1181		" at	

MUD & CHEMICALS ADDED

Duraplex 5 sk

RMZP-7 1 pail

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING	16.25	267.50
2. TRIPS	3.75	36.75
3. RIG SERVICE	.75	11.75
4. DEVIATION SURVEY	1.50	8.75
5. REAM & COND. HOLE	1.00	61.50
6. MIX & COND. MUD		2.00
7. CIRCULATING	.75	20.00
8. RIG REPAIR		11.25
9. RUN CASING & CEMENT		52.25
10. FISHING		
11. LOGGING		
12. CORING		
13. FORMATION TESTING		
14. WAITING ON		58.00
15. NIPPLE UP & TEST BOP		54.00
16. DRILLING OUT		11.50
17. LOSS CIRC		
18. LAY DOWN DP & BOPS		5.00
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21		41.50
TOTALS	24.00	648.00

COSTS

DAILY **N/A**

CUM

SUPERVISOR **Jim Reilly**

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 02 2400

Year - Month - Day - Time

0000 - 0245	Drill
0245 - 0300	Rig service and survey
0300 - 0645	Drill
0645 - 0715	Survey
0715 - 0845	Drill
0845 - 0900	Rig service, check BOP's and engine kills
0900 - 1045	Drill
1045 - 1115	Survey at 1153 m
1115 - 1300	Drill
1300 - 1645	Hoist Bit #2, run in hole with Bit #3
1645 - 1730	Circulate hole
1730 - 1830	Ream 21 m to bottom
1830 - 1915	Drill
1915 - 1930	Survey
1930 - 2230	Drill
2230 - 2245	Rig service
2245 - 2300	Survey at 1212 m
2300 - 2400	Drill

Geology:

1051 - 1190 m	Dark green shale with minor chert and fossilised with anhydrite stringers, carbonaceous, black
1190 - 1200 m	Anhydrite with shale
1200 - 1227 m	Dark green shale with scattered fossils and brown dolomite

WEATHER -22°C Clear

ROAD Fair

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

Day 28

Geology:

1222 - 1240 m	Dolomite, dark brown, fine crystalline with shale
1240 - 1250 m	Shale
1250 - 1265 m	Sandstone, grey brown, dolomitic with green shale
1265 - 1270 m	Siltstone, grey brown, dolomitic with green shale
1270 - 1275 m	Dolomite, dark brown, finely crystalline with green shale
1275 - 1285 m	Sandstone, grey white, medium grained and rounded, siliceous, dolomitic, glogomitic with siltstone and shale interbedded
1285 - 1295 m	Siltstone, grey brown, interbedded with coarse sand, sandstone grey and white
1295 - 1300 m	Dolomite, light brown with traces of green shale interbedded
1300 - 1315 m	Dolomite, light brown
1315 - 1355 m	Shale, grey and very dolomitic with green shale traces, black dolomite

BOALY SWILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 03 2400

Year	Month	Day	Time
------	-------	-----	------

WELL NAME Exco et al Tunago 2N-37

LOCATION

DAY 28 DEPTH 1345 METRES LAST 24 HRS

123

ROTATING HRS 20.75

ACTIVITY AT REPORT TIME Tripping at 1356 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

1000 cfm Surface pressure 255 psi

NT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL	% SAND	CASE	PPMCL	PPMCA
0	0	0	0	0
10	10	10	10	10
20	20	20	20	20
30	30	30	30	30
40	40	40	40	40
50	50	50	50	50
60	60	60	60	60
70	70	70	70	70
80	80	80	80	80
90	90	90	90	90
100	100	100	100	100

BUT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	R DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COUNT		
				wt	RPM							T	B	G
3	215.9	JD4	84762	3-12	120		123	171	20.75	25.5	6.7			

CIRCULATION RECORD

[illegible]

DEVIATION SURVEYS

4	" at	1241	3	" at	1336
5	" at	1260		" at	
4-1/4	" at	1295		" at	
3-1/2	" at	1314		" at	

MUD & CHEMICALS ADDED

Duraplex	9 ss	
RMZP-7	2 pails	
Gel	70 ss	
Caustic	2 ss	

BOTTOM ASSEMBLY

[illegible]

COSTS

DAILY


CU⁴⁰

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	20.75	208.25
2 TRIPS		36.75
3 RIG SERVICE	.75	12.50
4 DEVIATION SURVEY	2.50	11.25
5 REAM & COND. HOLE		61.50
6 MIX & COND. MUD		2.00
7 CIRCULATING		20.00
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		41.50
TOTALS	24.00	672.00

PLEASE TURN OVER



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 04 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 29 DEPTH 1410 METRES LAST 24 HRS

65

ROTATING HRS 10.25

ACTIVITY AT REPORT TIME Drill 1467 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

cfm 1000 150 psi

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	HOLE TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL CONC		
				WT	RPM							T	B	G
3	216	JD4	84762	12	120	1356	11	182	4.00	79.50	8.64	8	8	1
4	216	F2	ES9912	8-10	70	IN	54	54	6.25	6.25		1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPR	LINER m3/min	DP	DC			
4	OPEN JETS										

DEVIATION SURVEYS

Misrun at 1354 _____ ° at _____
Misrun at 1370 _____ ° at _____
S/B at 1382 _____ ° at _____
_____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Duraplex 6 sk _____
SMZ-7 2 pails _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mal Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	10.25	298.50
2 TRIPS	6.75	43.50
3 RIG SERVICE	.25	12.75
4 DEVIATION SURVEY	1.50	12.75
5 REAM & COND HOLE	4.00	65.50
6 MIX & COND MUD		2.00
7 CIRCULATING	1.25	21.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CURING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		41.50
TOTALS	24.00	696.00

PLEASE TURN OVER

22. Unterhandlung

85	03	04	2400
Year	Month	Day	Time

1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 26

65

Drill 11 1467 m

cfm 1000 150 ps i

S.Oil SAND AKI PMCL PMCL

B-T NO	SIZE mm	MAKE & TYPE	SER NO	S.S.		DEPTH OUT =	D. DRILL TODAY	CUM. m DRLD	Rot. hrs TODAY	CUM Rot. hrs	m/HR	DULL CONC		
				WT	RPM							T	S	G
3	216	JD4	84762	14	120	1356	11	182	4.00	29.50	8.64	8	8	1
4	216	F2	ES9912	8-10	70	1N	54	54	6.25	6.25		1	N	

[illegible]

MUD & CHEMICALS ADDED

Turnpike 6.30

2007/08 2 calls

	TODAY	CUM
10.25	798.50	
6.75	43.50	
.25	12.75	
1.50	12.75	
1.00	65.50	
2.00	2.00	
21.25	21.25	
11.25	11.25	
52.75	52.75	
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TEST		
14 WAITING ON		95.00
15 NIPPLE UP & TEST		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN OP & BOP		1.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		
21		

DAILY	N/A
-------	-----

Mel Nichols

TOTALS

OPERATIONS DETAILS PERIOD ENDING _____

85 03 03 2400
Year Month Day Time

0000 - 0015	Rig service, check BOP's
0015 - 0245	Drill
0245 - 0315	Circulate and survey
0315 - 0600	Drill
0600 - 0615	Survey
0615 - 0800	Drill
0800 - 0815	Rig service, check BOP's and motor kills
0815 - 0915	Drill
0915 - 0930	Survey
0930 - 1200	Drill
1200 - 1300	Drill
1300 - 1330	Survey
1330 - 1615	Drill
1615 - 1630	Rig service
1630 - 1815	Drill
1815 - 1845	Survey
1845 - 2200	Drill
2200 - 2230	Survey
2230 - 2400	Drill


See attached page for Geology.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 04 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____
 DAY 29 DEPTH 1410 METRES LAST 24 HRS 65 ROTATING HRS 10.25
 ACTIVITY AT REPORT TIME Drill 1467 m

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

cfm 1000 150 psi

WT _____ VLS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____
 % OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCA _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	SULL COND		
				WT	HPM							T	B	G
3	216	J04	84762	12	120	1356	11	182	4.00	29.50	8.64	8	8	1
4	216	F2	ES9912	8-10	70	1N	54	54	6.25	6.25		1	N	

CIRCULATION RECORD

BIT NO	JETS - mm			STROKE	PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3		SPM	LINER	m ³ /min	OP	DC			
4	OPEN JETS											

DEVIATION SURVEYS

Misrun at 1354 _____ ° at _____
 Misrun at 1370 _____ ° at _____
 5/B at 1382 _____ ° at _____
 " at _____ ° at _____

MUD & CHEMICALS ADDED

Duraplex 6 sx _____
 RMZ-7 2 pails _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	10.25	298.50
2 TRIPS	6.75	43.50
3 PIG SERVICE	.25	12.75
4 DEVIATION SURVEY	1.50	12.75
5 REAM & COND. HOLE	4.00	65.50
6 MIX & COND. MUD		2.00
7 CIRCULATING	1.25	21.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		41.50
TOTALS	24.00	696.00

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Met Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 04 2400
Year Month Day Time

0000 - 0230	Drill
0230 - 0400	Survey
0400 - 0430	Drill
0430 - 0715	Trip for bit
0715 - 0730	Rig service
0730 - 1130	Run in with bit, pick up 5 DC's
1130 - 1300	Pick up kelly and ream 1326 m, blow hole, stabilize foam
1300 - 1530	Ream to bottom 1326 - 1356 m
1530 - 1730	Drill
1730 - 1800	Survey, rig service and check motor kills
1800 - 1915	Circulate and work pipe
1915 - 2015	Drill
2015 - 2045	Survey
2045 - 2400	Drill

Geology:


1355 - 1440 m Green shale, slightly blocky with scattered black shale,
flakey bituminous dolomite veins, rare silt stringers

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 05 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 30 DEPTH 1626 METRES LAST 24 HRS 216 ROTATING HRS 21.25ACTIVITY AT REPORT TIME Circulate hole with foam, build volume in mud tanks

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ VP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	ROT hrs TODAY	CUM ROT hrs	m/hr	DULL CORN		
				WT	RPM							T	B	G
4	216	F2	ES9912	10	65	1626	216	270	21.25	27.50	9.8	2	2	1

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
4	OPEN										

DEVIATION SURVEYS

Misrun at 1348 _____ ° at _____
_____ ° at _____ ° at _____
_____ ° at _____ ° at _____
_____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Duraplex 4 sx _____
RMZP-7 2 sx _____
Duraflo 2 sx _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT kg

COSTS

DAILY N/A
CUM _____

SUPERVISOR Met Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING	21.25	319.75
2 TRIPS	.50	44.00
3 RIG SERVICE	.75	13.50
4 DEVIATION SURVEY	1.50	14.25
5 REAM & COND. HOLE		65.50
6 MIX & COND. MUD		2.00
7 CIRCULATING		21.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		41.50
TOTALS	24.00	720.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 03 05 2400
Year Month Day Time

0000 - 0445	Drill
0445 - 0500	Rig service, check BOP's
0500 - 0530	Trip for string float
0530 - 0545	Survey
0545 - 0615	Break circulation
0615 - 0800	Drill
0800 - 0815	Rig service, check BOP's and motor kills
0815 - 1200	Drill
1200 - 1215	Survey
1215 - 1600	Drill
1600 - 1615	Rig service
1615 - 1715	Drill
1715 - 1745	Survey
1745 - 2400	Drill

Geology:

1420 - 1626 m Black shale

WANT LIST

WEATHER

ROAD

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

22/Industrie

DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 06 2400
Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____

DAY 31 DEPTH 1626 METRES LAST 24 HRS _____ ROTATING HRS _____

ACTIVITY AT REPORT TIME Mix mud and LCM

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1210 VIS 65 WL 9.4 GELS 1.9/6.2 % SOLIDS _____ PV 31 VP 9.5 pH 10.5

% OIL Nil % SAND Nil CAKE 1.5 Tight PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH CUT m	m DRLD TODAY	CUM m DRLD	m Rot Hrs TODAY	CUM Rot Hrs	m/hr	DULL COND		
				WT	RPM							T	B	Q

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

Defoamer 3 pails Gel 25 sx
Caustic 3 sx
Salt 545 sx
Staflor 14 sx

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	6.00	50.00
3 RIG SERVICE	.25	13.75
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE	2.50	68.00
6 MIX & COND. MUD	6.75	8.75
7 CIRCULATING		21.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING	3.50	3.50
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC	3.00	3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21 Displace Hole	2.00	43.50
TOTALS	24.00	744.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 06 2400

Year Month Day Time

0000 - 0015	Rig service and check BOP's
0015 - 0030	Circulate and work pipe
0030 - 0230	Dummy trip 15 stands
0230 - 0330	Break circulation, ream 25 m to bottom
0330 - 0500	Ream 25 m fill to bottom, 1601 - 1626 m
0500 - 1130	Circulate, work pipe, run survey at 1614 m, mix salt mud
1130 - 1330	Displace hole with mud
1330 - 1730	Trip out to log
1730 - 2000	Rig up loggers, log with Dresser
2000 - 2100	Rig out loggers
2100 - 2400	Mix mud

Pump away 350 barrels mud up to 258 m. Pulled out of hole and tried to log while mixing more mud. Ran in hole with logging tool. Tagged mud at 790 m. Kept going in, bridged off at 978 m. Tried to go through with tool, no success. Pulled out of hole. Checked for mud on the way out. Top of mud at 820 m. Dropped 30 m in 15 minutes. Begin to mix additional mud. Pumped 350 barrels of LCM material and mud (Kwikseal and celloflake) by pumping at 630 m, gained circulation, still losing very gradually.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

22. *inert*

85	03	07	2400
Year	Month	Day	Time

LOCATION _____

陳○平 孟○平 何○○ 64歲男

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

% OIL	Nil	% SAND	Trace	CAKE	1.5	PPMCL	98,000	PPMCA	260
-------	-----	--------	-------	------	-----	-------	--------	-------	-----

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m HR	DRLD CON		
				WT	RPM							1	2	3
588	215.9	SVH	CR7157	6/8	50/80	1624	Ream	5.25						

BIT NO	JETS mm			PUMP				ANN VEL		JET VEL	H H P	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	in ³ /min	DP	DC			
5RR	O P E N			197	100	152	1.07	39	63			3,500

_____ ¹ at _____ ² at _____
 _____ ³ at _____ ⁴ at _____
 _____ ⁵ at _____ ⁶ at _____
 _____ ⁷ at _____ ⁸ at _____

Gel	140 sx	Line	3 sx
Caustic	4 sx		
Kelzan	8 sx		
Kwikseal	90 sx		

[illegible]

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	6.50	56.50
3 RIG SERVICE		13.75
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE	5.25	73.25
6 MIX & COND. MUD	10.00	18.75
7 CIRCULATING	2.25	23.50
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		3.50
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		43.50
TOTALS	24.00	768.00

DATE	N/A
CLASS	

Supervision **Mel Nichols**

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 07 2400

Year Month Day Time


0000 - 0130	Mix mud
0130 - 0230	Run in to 160 m
0230 - 0330	Pump mud to fill annulus
0330 - 0500	Mix mud
0500 - 0615	Hoist to pick up BHA
0615 - 0730	Run back in to 630 m
0730 - 1330	Mix mud and circulate
1330 - 1430	Run in 12 stands
1430 - 1600	Beam from 980 to 1020 m
1600 - 1615	Run in 7 stands
1615 - 1645	Circulate bottoms up
1645 - 1700	Run in 7 stands
1700 - 1745	Circulate bottoms up
1745 - 1815	Run in 7 stands
1815 - 2200	Beam 14 m fill 1612 - 1626 m. full
	Circulation the entire time
2200 - 2300	Circulate and work pipe
2300 - 2400	Dummy trip to 950 m

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 08 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 33 DEPTH 1626 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Circulate and run clean out trip

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1155 VIS 61 WL 11 GELS 2.4/6.2 % SOLIDS .003 PV 21 YP 13.4 pH 9.5

% OIL _____ % SAND Trace CAKE 1.5 PPMCL 102,000 PPMCa 260

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COND		
				WT	RPM							1	2	3

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

Caustic 2 sk
 Staflo 2 sk
 Kelzan 1 sk

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	4.00	60.50
3 RIG SERVICE		13.75
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE	1.00	74.25
6 FIX & COND. MUD		18.75
7 CIRCULATING	2.00	25.50
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING	17.00	20.50
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP TEAR OUT		6.25
21		43.50
TOTALS	24.00	792.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING _____

85 03 08 2400
Year Month Day Time

0000 - 0130 Dummy trip
0130 - 0230 Break circulation, ream 7 m fill
0230 - 0430 Circulate and condition hole
0430 - 0700 Hoist to log, chain out
0700 - 0800 Rig to log with Dresser
0800 - 2400 Logging

Ran in Tandem. Dual Laterolog, Acoustic-Gamma Ray-Caliper from 1626 - 1630 m
Neutron-Density-Gamma Ray with Caliper from 1626 - 1630 m.

Ran in with the velocity tool, bridged off at 1193 m. Tried to break through, failed.
Picked up a larger velocity tool. Tried again and failed again. Pulled out of hole
to clean out. Ran in hole, hit bridge, reamed 1185 - 1200 m/1332 - 1353 m/1370 - 1410
m/1603 - 1626 m


Directional survey is yet to be run.

WANT LIST _____

WEATHER _____

ROAD _____

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 09 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____

DAY 34 DEPTH 1626 METRES LAST 24 HRS _____ ROTATING HRS _____

ACTIVITY AT REPORT TIME Wait on orders

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1100 VIS 61 WL 11 GELS 2.4/6.2 % SOLIDS .0013 PV 21 VP 13.4 pH 9.5

% OIL _____ % SAND Trace CAKE 1.5 PPMCL 102.000 PPMCa 260

BIT RECORD

BIT NO.	SIZE mm	MAKE & TYPE	SER NO.	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO.	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

Caustic 2 sk _____
 Kelzan 2 sk _____

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A

CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	6.25	66.75
3 RIG SERVICE		13.75
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE	3.00	77.25
6 MIX & COND. MUD		18.75
7 CIRCULATING	2.00	27.50
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING	12.75	33.25
12 CORING		
13 FORMATION TESTING		
14 WAITING ON		58.00
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		43.50
TOTALS	24.00	816.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 09 2400

Year Month Day Time

0000 - 0045 Rig out loggers

0045 - 0245 Run in with bit, strap in

0245 - 0400 Ream 1185 - 1200 m

0400 - 0415 Run in hole

Q415 - Q445 Ream from 1332 - 1351 m

0445 - 0500 Run in hole

0500 - 0530 Ream bridge 1370 - 1410 m

1530 - 0545 Run in hole to 1603 m

0545 - 0630 Beam 22 m

0630 - 0830	Circulate hole and work pipe
-------------	------------------------------

0830 - 1100 Hoist to log

1100 - 2400 Logging, ran downhole velocity log 1621 m to surface, pull out
o" hole and run directional log, relog bottom section, ran bond
log 643 - 645 m

100 m good cement on bottom section from 630 - 530 m approximately


WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

[illegible][illegible]

**DAILY DRILLING REPORT**

FOR 24 HR PERIOD ENDING

85 03 10 2400
Year Month Day Time

WELL NAME: Exco et al Tunago 2N-37

LOCATION

DAY 35 DEPTH 1626 METRES LAST 24 HRS

ROTATING HRS

ACTIVITY AT REPORT TIME Pull out of hole to test

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1160 VIS 53 WL 11 GELS 2.9/6.2 % SOLIDS .02 PV 26 YP 10.5 pH 8.5

% OIL %SAND .0025 CAKE 1.5 PPMCL 109,000 PPMCa 3000

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRILL TODAY	CUM m DRILL	Rot hrs TODAY	CUM Rot hrs	m HR	BULL COND		
				WT	RPM							T	B	U
SRR	215.9	SVH	CR7157	7-10	70	Clean	out, ream 16 m to bottom							

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	DP	DC			
SRR	OPEN			197	100	152	1.07	39	63		3,500

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O D mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A

CUM

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	2.25	69.00
3 RIG SERVICE		13.75
4 DEVIATION SURVEY		14.25
5 REAM & COND HOLE	1.25	78.50
6 MIX & COND MUD		18.75
7 CIRCULATING		27.50
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING	1.25	34.50
12 CORING		
13 FORMATION TESTING		
14 WAITING ON Orders	19.25	77.25
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		43.50
TOTALS	24.00	840.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 10 2400

Year Month Day Time

0000 - 0115	Finish logging, lay down tools
0115 - 0330	Run in hole, trip in
0330 - 0445	Break circulation, ream 16 m to bottom
0445 - 1600	Wait on orders
1600 - 2400	Wait on test tools

WANT LIST

WEATHER -12°C Light snow

ROAD Fair, poor in spots

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

65 03 11 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____DAY 36 DEPTH 1626 METRES LAST 24 HRS _____ ROTATING HRS _____ACTIVITY AT REPORT TIME Circulate and condition hole, wait for packers, test intervalDRILLING MUD PROPERTIES AT SHAKER SUCTION PIT 1243 - 1296 mWT 1150 VIS 53 WL 11 GELS 2.9/6.2 % SOLIDS .02 PV 26 YP 10.5 pH 8.5% OIL _____ % SAND .0025 CAKE 1.5 PPMCL 109.000 PPMC_a 300

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COND		
				WT	RPM							T	B	G
588	215.9	SVH	CR7157			Ream to bottom								

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min	m3/min	DP	DC			
588	O P E N			197	100	152.4	1.07	39	63			3.500

DEVIATION SURVEYS

_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at
_____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	OD mm	LENGTH m	WEIGHT daN

COSTS

DAILY

N/A


CUM

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1. DRILLING		319.75
2. TRIPS	7.00	76.00
3. RIG SERVICE	.25	14.00
4. DEVIATION SURVEY		14.25
5. REAM & COND. HOLE		78.50
6. MIX & COND. MUD		18.75
7. CIRCULATING		27.50
8. RIG REPAIR		11.25
9. RUN CASING & CEMENT		52.25
10. FISHING		
11. LOGGING		34.50
12. CORING		
13. FORMATION TESTING	11.50	11.50
14. WAITING ON Test Tools	5.25	82.50
15. NIPPLE UP & TEST BOP		54.00
16. DRILLING OUT		11.50
17. LOSS CIRC		3.00
18. LAY DOWN DP & BOPS		5.00
19. PLUG & ABANDON		
20. RIG UP - TEAR OUT		6.25
21		43.50
TOTALS	24.00	864.00

PLEASE TURN OVER



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 12 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 37 DEPTH 1626 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME Recover recorders and service tool

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT 1120 VIS 54 WL 11 GELS _____ % SOLIDS _____ PV _____ YP _____ pH 8.5

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G
5RR	215.9	SVH	CR7157	7	60	1626	Reamed to bottom	7 m						

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			
5RR	O	P	E	N	197	100	152.4	1.07	39	63	3,500

DEVIATION SURVEYS

_____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at
 _____ " at _____ " at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY

N/A

CUM

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	8.75	84.75
3 RIG SERVICE	.75	14.75
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE	1.25	79.75
6 MIX & COND. MUD		18.75
7 CIRCULATING	5.75	33.25
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		34.50
12 CORING		
13 FORMATION TESTING	7.50	19.00
14 WAITING ON		82.50
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		5.00
19 PLUG & ABANDON		
20 RIG UP - TEAR OUT		6.25
21		43.50
TOTALS	24.00	888.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 12 2400

Year - Month - Day - Time

0000 - 0145	Lost packer seat, hoist DST #2
0145 - 0430	Recover recorders, service and lay down tool
0430 - 0445	Rig service, function test blind rams
0445 - 0645	Run in hole with bit
0645 - 0800	Ream fill to 1626 m
0800 - 1400	Circulate and condition while waiting on test tools
1400 - 1630	Trip out
1630 - 1645	Flow check
1645 - 1715	Finish tripping out
1715 - 1730	Rig service, check BOP's
1730 - 1930	Make up DST #3 1241.5 - 1296.5 m Ft. Clark
1930 - 2300	Run in hole with DST #3
2300 - 2330	Head up DST tools
2330 - 2400	Inflate packers on DST #3


DST #3	PF 15 ISI 60 VO 60 FSI 120
	PF - 575 kPa - very weak air blow throughout, no gas to surface
	ISI - 2414 kPa
	VO - Very weak air blow, dead in 20 minutes, no gas to surface
	IF - 690 kPa
	FF - 690 kPa

WANT LIST	FSI - 1724 kPa
	Recovery 9 m of drilling mud, good test.

WEATHER -14°C Light snow

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 13 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 38 DEPTH 1626 METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Waiting on cement - abandoning the well

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPM/L _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/HR	DULL COUNT		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL DP	VEL DC	JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m3/min					

DEVIATION SURVEYS

_____ ° at _____ ° at
_____ ° at _____ ° at
_____ ° at _____ ° at
_____ ° at _____ ° at

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	5.50	90.25
3 RIG SERVICE	1.25	16.00
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE		79.75
6 MIX & COND. MUD		18.75
7 CIRCULATING	.50	33.75
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		34.50
12 CORING		
13 FORMATION TESTING	7.00	26.00
14 WAITING ON <u>Orders</u>	4.25	86.75
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS	2.00	7.00
19 PLUG & ABANDON	3.50	3.50
20 RIG UP TEAR OUT		6.25
21		43.50
TOTALS	24.00	912.00

PLEASE TURN OVER


85 03 13 2400
Year - Month - Day - Time

Year Month Day Time

Plug #1	1525 - 1625 m (100 m) ran 5.2 m ³ class "G" cement, plug down 2105 85 03 13, did not feel for top
Plug #2	1350 - 1250 m (100 m) ran 6.9 m ³ (9.0 l) Class "G" + 2% CaCl ₂ , plug down 2209 85 03 13, tag plug at 1238 m 0300 85 03 14, set
WANT LIST	7000 daN's on plug, cement volumes calculated (Caliper + 30%)
Plug #3	660 - 600 m (60 m) ran 1.9 m ³ (5.1 l) class "G" + 2% CaCl ₂ , plug down 0400 hours 85 03 14 (Caliper + 30% excess)

WEATHER _____ ROAD _____

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 14 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 39 DEPTH 1626 METRES LAST 24 HRS _____

ROTATING HRS _____

ACTIVITY AT REPORT TIME Wait on setting packer, tear out rig

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COND		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____
 _____ " at _____ " at _____

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

COSTS


DAILY N/A
 CUM _____

SUPERVISOR Neil Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS		90.25
3 RIG SERVICE		16.00
4 DEVIATION SURVEY		14.25
5 REAM & COND. HOLE		79.75
6 MIX & COND. MUD		18.75
7 CIRCULATING		33.75
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		34.50
12 CORING		
13 FORMATION TESTING		26.00
14 WAITING ON Packer	2.00	58.75
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		7.00
19 PLUG & ABANDON	22.00	25.50
20 RIG UP TEAR OUT		6.25
21		43.50
TOTALS	24.00	936.00

PLEASE TURN OVER



DAILY DRILLING REPORT

FOR 24 HR. PERIOD ENDING

85 03 15 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37

LOCATION _____

DAY 40 DEPTH 1626 METRES LAST 24 HRS

ROTATING HRS _____

ACTIVITY AT REPORT TIME _____

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRLD TODAY	CUM m DRLD	Rot hrs TODAY	CUM Rot hrs	ft HR	DULL COUNT		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP				ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER	m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D mm	LENGTH m	WEIGHT daN

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS	2.00	92.25
3 RIG SERVICE		16.00
4 DEVIATION SURVEY		14.25
5 REAM & COND HOLE		79.75
6 MIX & COND MUD		18.75
7 CIRCULATING		33.75
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		34.50
12 CORING		
13 FORMATION TESTING		26.00
14 WAITING ON Packer	20.00	100.75
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS		7.00
19 PLUG & ABANDON	2.00	27.50
20 RIG UP - TEAR OUT		6.25
21		43.50
TOTALS	24.00	960.00

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 15 2400

Year - Month - Day - Time

0000 - 2000

Wait on casing packer, tear out some of the rig

2000 - 2130

Make up casing packer and setting tool, run in hole

2130 - 2300

Set and break loose from packer at 600 m

2300 - 2330

Trip out of hole to remove setting tool

2330 - 2400

Run in hole to run plug #5

600 - 500 m

WANT LIST

WEATHER

ROAD

IN DETAIL: MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)

[illegible][illegible]



DAILY DRILLING REPORT

FOR 24 HR PERIOD ENDING

85 03 16 2400

Year Month Day Time

WELL NAME Exco et al Tunago 2N-37 LOCATION _____

DAY 41 DEPTH 1626 METRES LAST 24 HRS _____ ROTATING HRS _____

ACTIVITY AT REPORT TIME Finish tear out with truck

DRILLING MUD PROPERTIES AT SHAKER SUCTION PIT

WT _____ VIS _____ WL _____ GELS _____ % SOLIDS _____ PV _____ YP _____ pH _____

% OIL _____ % SAND _____ CAKE _____ PPMCL _____ PPMCa _____

BIT RECORD

BIT NO	SIZE mm	MAKE & TYPE	SER NO	BIT		DEPTH OUT m	m DRD TODAY	CUM m DRD	Rot hrs TODAY	CUM Rot hrs	m/hr	DULL COST		
				WT	RPM							T	B	G

CIRCULATION RECORD

BIT NO	JETS - mm			PUMP			ANN VEL		JET VEL	HHP	SURF PRESS kPa
	1	2	3	STROKE	SPM	LINER m ³ /min	DP	DC			

DEVIATION SURVEYS

_____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____
 _____ ° at _____ ° at _____

MUD & CHEMICALS ADDED

BOTTOM ASSEMBLY

TOOL	ID mm	O.D. mm	LENGTH m	WEIGHT daN

TIME ANALYSIS

OPERATION	TODAY	CUM
1 DRILLING		319.75
2 TRIPS		92.25
3 RIG SERVICE		16.00
4 DEVIATION SURVEY		14.25
5 REAM & COND HOLE		79.75
6 MIX & COND MUD		18.75
7 CIRCULATING		33.75
8 RIG REPAIR		11.25
9 RUN CASING & CEMENT		52.25
10 FISHING		
11 LOGGING		34.50
12 CORING		
13 FORMATION TESTING		26.00
14 WAITING ON		108.75
15 NIPPLE UP & TEST BOP		54.00
16 DRILLING OUT		11.50
17 LOSS CIRC		3.00
18 LAY DOWN DP & BOPS	11.00	18.00
19 PLUG & ABANDON	1.00	28.50
20 RIG UP - TEAR OUT	12.00	18.25
21		43.50
TOTALS	24.00	984.00

COSTS

DAILY N/A
 CUM _____

SUPERVISOR Mel Nichols

PLEASE TURN OVER

OPERATIONS DETAILS PERIOD ENDING

85 03 16 2400

Year - Month - Day - Time

0000 - 0330

Rig to and run Plug #5 600 m - 550 m. 1.8 m³ (2.5 T) permafrost
cement

0000 - 0200

Pull out of hole. lay down drill pipe

0200 - 0230

Run Plug #5 0 - 30 m. 1.11 m³ (1.5 T) permafrost. plug down
at 0230 85 03 16

0230 - 1200

Tear out and lay down rotating head and BOP's. clean mud tanks
and cellar. cut casing and weld on cap


Rig Release at 1200 hours 85 03 16.

WANT LIST

WEATHER

ROAD

IN DETAIL MOVEMENT OF PURCHASE & RENTAL ITEMS (WHERE, WHEN, HOW)



Wintersound

PAGE _____


CHRONOLOGICAL HISTORY

WELL Exco et al Tunago 2N-37

LOCATION _____

ENGINEER Mel Nichols

DATE	WORK DESCRIPTION
85 03 18	Approval for two rack sites has been granted. Weather -15°C in the evening, 0 to -9°C in the day. Presently completing the inventory at each work site. First rack site is 20 miles west of the Water Lily well location. Second rack site is at the Tunago rack site, near the Lost Lake (rig camp, Quinn camp, 2 cats, drawworks, air drilling equipment, 1 fuel storage tank with fuel, loader). First rack site is not large enough, nor is there access to water for the rig watchers.



CALLERS LEGEND

05 NEW DT
000 NEW DT
00 CHANGED DT
00 TURNS SMALL
00 CODE DT
000 CHANGED CODE DT
00 EVOLUTION SURVEY
000 SIGHT ON DT LONG
0000 REFRESH SHIP/CHL
LE LOST CONSULTATION
00 NO RETURN
00 TEMP GAS
00 PUMP PROBLEMS

CONCLUSIONS AND REMARKS

1. ☐ OIL #1
 2. ☐ OIL #2
 3. ☐ OIL #3
 4. ☐ OIL #4
 5. ☐ OIL #5
 6. ☐ OIL #6
 7. ☐ OIL #7
 8. ☐ OIL #8
 9. ☐ OIL #9
 10. ☐ OIL #10
 11. ☐ OIL #11
 12. ☐ OIL #12
 13. ☐ OIL #13
 14. ☐ OIL #14
 15. ☐ OIL #15
 16. ☐ OIL #16
 17. ☐ OIL #17
 18. ☐ OIL #18
 19. ☐ OIL #19
 20. ☐ OIL #20
 21. ☐ OIL #21
 22. ☐ OIL #22
 23. ☐ OIL #23
 24. ☐ OIL #24
 25. ☐ OIL #25
 26. ☐ OIL #26
 27. ☐ OIL #27
 28. ☐ OIL #28
 29. ☐ OIL #29
 30. ☐ OIL #30
 31. ☐ OIL #31
 32. ☐ OIL #32
 33. ☐ OIL #33
 34. ☐ OIL #34
 35. ☐ OIL #35
 36. ☐ OIL #36
 37. ☐ OIL #37
 38. ☐ OIL #38
 39. ☐ OIL #39
 40. ☐ OIL #40
 41. ☐ OIL #41
 42. ☐ OIL #42
 43. ☐ OIL #43
 44. ☐ OIL #44
 45. ☐ OIL #45
 46. ☐ OIL #46
 47. ☐ OIL #47
 48. ☐ OIL #48
 49. ☐ OIL #49
 50. ☐ OIL #50
 51. ☐ OIL #51
 52. ☐ OIL #52
 53. ☐ OIL #53
 54. ☐ OIL #54
 55. ☐ OIL #55
 56. ☐ OIL #56
 57. ☐ OIL #57
 58. ☐ OIL #58
 59. ☐ OIL #59
 60. ☐ OIL #60
 61. ☐ OIL #61
 62. ☐ OIL #62
 63. ☐ OIL #63
 64. ☐ OIL #64
 65. ☐ OIL #65
 66. ☐ OIL #66
 67. ☐ OIL #67
 68. ☐ OIL #68
 69. ☐ OIL #69
 70. ☐ OIL #70
 71. ☐ OIL #71
 72. ☐ OIL #72
 73. ☐ OIL #73
 74. ☐ OIL #74
 75. ☐ OIL #75
 76. ☐ OIL #76
 77. ☐ OIL #77
 78. ☐ OIL #78
 79. ☐ OIL #79
 80. ☐ OIL #80
 81. ☐ OIL #81
 82. ☐ OIL #82
 83. ☐ OIL #83
 84. ☐ OIL #84
 85. ☐ OIL #85
 86. ☐ OIL #86
 87. ☐ OIL #87
 88. ☐ OIL #88
 89. ☐ OIL #89
 90. ☐ OIL #90
 91. ☐ OIL #91
 92. ☐ OIL #92
 93. ☐ OIL #93
 94. ☐ OIL #94
 95. ☐ OIL #95
 96. ☐ OIL #96
 97. ☐ OIL #97
 98. ☐ OIL #98
 99. ☐ OIL #99
 100. ☐ OIL #100

TYPE DATE

V VELOCITY
W WEIGHT IN G/G
WL PLATINUM IN CC
PC FILTER CASE
CL CHLORIDE CONT. IN G/G
RM IHD RESISTIVITY IN Ω
Rw IHD PLATINUM RESISTIVITY
IN Ω

622222

© 2004 Blackwell Publishing Ltd *Journal of Internal Medicine* 255: 103–110

	CONGLOMERATE		GNEISS
	SAND		QUARTZ
	SLTSTONE		SALT
	SHALE		SCHISTOSITY
	Limestone		SLICED
	GOLFITE		VESICULE
	GYPSITE		VOLCANIC
	GYPSUM		TANGRAM

Drilling Rate min./m

1992	1	1
1993	1	1
1994	1	1

§ Lithology

Depth

Interpreted

Lithology

City of Dallas, Graduate of
Fall 1978

C
 C
 C
 C
 C
 C

HYDROCARBON
in mud (%)

Chromatograph

C1 • _____
 C2 • _____
 C3 • _____
 C4 • _____
 C5 • _____


GAS

Total

END GAS _____
CUTTING _____

GEOLOGICAL COMMENTS

SCALE _____ 1:000



989-02-29



Q: Did you see any other people in the room?

2 OF

100-02-02

100-02-02

80
75
1000
25
50
75
100
25
50



Gt: not red & gn biky anhy sl
dol bed light
Gt: clt drng mas shy

Gt: not red & gn biky anhy sl
dol bed light

Gt: clt drng mas shy

Gt: gn & red biky anhy dol bed
light

Gt: mgy sofia dol

Gt: brn micxl dno
Gt: mgy sofia dol anhy

Gt: brn micxl dno
Gt: mgy sofia dol anhy

Gt: brn micxl dno
Gt: mgy sofia dol anhy

Gt: brn micxl dno
Gt: mgy sofia dol anhy

Gt: mgy sofia dol anhy
/ chl nod brn cone frac

Gt: brn clt micxl dno
tr chl mas dk brn pel
cone frac

Gt: gn gy brn sofia dol anhy

Gt: wh brn micxl dno
Gt: gn gy sofia / chl nod dk
brn cone frac

Gt: mgy sofia tr pyr tr hit

Gt: mgy tr brn sofia dol tr
glau

Gt: wh brn micxl dno
Gt: gn gy sofia

Gt: wh brn micxl dno

Gt: gn gy sofia fract indet for

Gt: gn gy sofia fract

Gt: mgy sofia tr chl nod

Gt: mgy sofia indet for

Gt: mgy sofia tr pyr

Gt: mgy sofia indet for

Gt: mgy fia
tr anhy wh micxl dno


4 of

0005-03-02

0005-03-02

0005-03-02

30
75
100
25
50
75
100
1200
25
50



Unit 2
34-35
C-4-2

Anhy: brn micxl dno
 wh: mgy sstis dol anhy
 Anhy: brn micxl dno
 wh: mgy sstis dol anhy
 Anhy: brn micxl dno
 wh: gy gn brn sstis dol anhy
 / cht not brn conc frac
 Anhy: brn clc micxl dno
 tr cht mgy dk brn pel
 conc frac
 wh: gn gy brn sstis dol anhy
 Anhy: wh brn micxl dno
 wh: gn gy sstis / cht not dk
 brn conc frac
 wh: mgy sstis tr pyr tr bit
 Anhy:
 wh: mgy tr brn sstis dol tr
 glas
 Anhy: wh brn micxl dno
 wh: gn gy sstis
 Anhy: wh brn micxl dno
 wh: gn gy sstis fract indnt fm
 wh: dk gy sstis fract
 wh: mgy sstis tr cht not
 wh: mgy sstis indnt fm
 wh: mgy sstis tr pyr
 wh: mgy sstis indnt fm
 wh: mgy fin
 tr anhy wh micxl fm
 wh: mgy sstis anhy indnt fm
 wh: blk fin bit
 wh: dk brn micxl arg i pt
 wh: blk dk brn gn blay dol pyr
 / cht not dk brn conc frac
 wh: dk brn micxl arg calc i
 pt
 wh: blk dk gy fin dol i pt
 Trilobites (Agonostes)
 wh: gn tr blk fin Trilobites
 / dol strgs
 wh: gn tr blk fin Trilobites
 tr pyr
 wh: mgy fin fract (Obolalia)
indnt fm
 wh: dk brn fal arg dno n shde
 bit
 wh: mgy fin fract
 wh: dk brn fal arg dno n shde
 bit
 wh: mgy fin fract indnt fm
 wh: lt dk dk: dol dno
 wh: dk brn fal arg dno

5 of

03-03-02

03-05-03

03-04

1200
25
50
75
1300
25
50
75
1400

001: dk brn nical arg i pt
 002: blk dk brn gn bly dol pyr
 / st nod dk brn conc frad
 003: dk brn nical arg calc i
 pt
 004: blk dk gy fin dol i pt
 Trilobites (Agonostus)
 005: gn tr blk fin Trilobites
 / dol strgs

006: gn tr blk fin Trilobites
 tr pyr

007: wgy fin brach (Obolella)
 indet fin

008: dk brn fal arg dno n show
 bit
 009: wgy fin brach

010: dk brn fal arg dno n show
 bit

011: wgy fin brach indet fin
 012: lt gy sil dol glau
 013: dk brn fal arg dno
 014: lt gy sil dol glau pyr
 015: dk brn fal arg dno
 016: wgy fin brach
 017: lt gy sil dol
 018: dk brn fal arg dno

019: wgy fin brach (Obolella)
 020: lt gy mgy sil ol dol v
 glau strd wart tt n shown

021: clt lt gy tr red mgy sil
 ol arg qth ovgrth strong
 mart tr p inter f bit pred
 tt n shown pyrobit
 022: lt brn nical arg dno

023: lt brn nical pyr tr red w
 tr red o drag to sh

024: gy brn bly w dol arg to
 dol

025: brn bly w dol tr pyr

026: gy brn bly w dol tr pyr
 / dol vn
 tr blk fin bit

027: brn bly w
 tr blk fin bit

028: wgy brn tr gn bly dol pyr
 / dol vn

029: wgy gn fin dol / dol vn
 tr blk fin bit

030: wgy gn fin dol / dol vn
 tr blk fin bit

031: wgy gn bly indet / sh
 blk fin bit / dol vn

6 OF

08-04

08-04

1300
25
50
75
1400
25
50
75
900

1370

1370

1370
1370
1370

1370

1370

1370

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04
08-04 08-04 08-04 08-04

08-04 08-04 08-04 08-04

7 of

1998, 1999, 2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009, 2010, 2011, 2012, 2013, 2014, 2015, 2016, 2017, 2018, 2019, 2020, 2021, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2044, 2045, 2046, 2047, 2048, 2049, 2050, 2051, 2052, 2053, 2054, 2055, 2056, 2057, 2058, 2059, 2060, 2061, 2062, 2063, 2064, 2065, 2066, 2067, 2068, 2069, 2070, 2071, 2072, 2073, 2074, 2075, 2076, 2077, 2078, 2079, 2080, 2081, 2082, 2083, 2084, 2085, 2086, 2087, 2088, 2089, 2090, 2091, 2092, 2093, 2094, 2095, 2096, 2097, 2098, 2099, 2100, 2101, 2102, 2103, 2104, 2105, 2106, 2107, 2108, 2109, 2110, 2111, 2112, 2113, 2114, 2115, 2116, 2117, 2118, 2119, 2120, 2121, 2122, 2123, 2124, 2125, 2126, 2127, 2128, 2129, 2130, 2131, 2132, 2133, 2134, 2135, 2136, 2137, 2138, 2139, 2140, 2141, 2142, 2143, 2144, 2145, 2146, 2147, 2148, 2149, 2150, 2151, 2152, 2153, 2154, 2155, 2156, 2157, 2158, 2159, 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, 2172, 2173, 2174, 2175, 2176, 2177, 2178, 2179, 2180, 2181, 2182, 2183, 2184, 2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2194, 2195, 2196, 2197, 2198, 2199, 2200, 2201, 2202, 2203, 2204, 2205, 2206, 2207, 2208, 2209, 2210, 2211, 2212, 2213, 2214, 2215, 2216, 2217, 2218, 2219, 2220, 2221, 2222, 2223, 2224, 2225, 2226, 2227, 2228, 2229, 2230, 2231, 2232, 2233, 2234, 2235, 2236, 2237, 2238, 2239, 2240, 2241, 2242, 2243, 2244, 2245, 2246, 2247, 2248, 2249, 2250, 2251, 2252, 2253, 2254, 2255, 2256, 2257, 2258, 2259, 2260, 2261, 2262, 2263, 2264, 2265, 2266, 2267, 2268, 2269, 2270, 2271, 2272, 2273, 2274, 2275, 2276, 2277, 2278, 2279, 2280, 2281, 2282, 2283, 2284, 2285, 2286, 2287, 2288, 2289, 2290, 2291, 2292, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2300, 2301, 2302, 2303, 2304, 2305, 2306, 2307, 2308, 2309, 2310, 2311, 2312, 2313, 2314, 2315, 2316, 2317, 2318, 2319, 2320, 2321, 2322, 2323, 2324, 2325, 2326, 2327, 2328, 2329, 2330, 2331, 2332, 2333, 2334, 2335, 2336, 2337, 2338, 2339, 2340, 2341, 2342, 2343, 2344, 2345, 2346, 2347, 2348, 2349, 2350, 2351, 2352, 2353, 2354, 2355, 2356, 2357, 2358, 2359, 2360, 2361, 2362, 2363, 2364, 2365, 2366, 2367, 2368, 2369, 2370, 2371, 2372, 2373, 2374, 2375, 2376, 2377, 2378, 2379, 2380, 2381, 2382, 2383, 2384, 2385, 2386, 2387, 2388, 2389, 2390, 2391, 2392, 2393, 2394, 2395, 2396, 2397, 2398, 2399, 2400, 2401, 2402, 2403, 2404, 2405, 2406, 2407, 2408, 2409, 2410, 2411, 2412, 2413, 2414, 2415, 2416, 2417, 2418, 2419, 2420, 2421, 2422, 2423, 2424, 2425, 2426, 2427, 2428, 2429, 2430, 2431, 2432, 2433, 2434, 2435, 2436, 2437, 2438, 2439, 2440, 2441, 2442, 2443, 2444, 2445, 2446, 2447, 2448, 2449, 2450, 2451, 2452, 2453, 2454, 2455, 2456, 2457, 2458, 2459, 2460, 2461, 2462, 2463, 2464, 2465, 2466, 2467, 2468, 2469, 2470, 2471, 2472, 2473, 2474, 2475, 2476, 2477, 2478, 2479, 2480, 2481, 2482, 2483, 2484, 2485, 2486, 2487, 2488, 2489, 2490, 2491, 2492, 2493, 2494, 2495, 2496, 2497, 2498, 2499, 2500, 2501, 2502, 2503, 2504, 2505, 2506, 2507, 2508, 2509, 2510, 2511, 2512, 2513, 2514, 2515, 2516, 2517, 2518, 2519, 2520, 2521, 2522, 2523, 2524, 2525, 2526, 2527, 2528, 2529, 2530, 2531, 2532, 2533, 2534, 2535, 2536, 2537, 2538, 2539, 2540, 2541, 2542, 2543, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551, 2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561, 2562, 2563, 2564, 2565, 2566, 2567, 2568, 2569, 2570, 2571, 2572, 2573, 2574, 2575, 2576, 2577, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2585, 2586, 2587, 2588, 2589, 2590, 2591, 2592, 2593, 2594, 2595, 2596, 2597, 2598, 2599, 2600, 2601, 2602, 2603, 2604, 2605, 2606, 2607, 2608, 2609, 2610, 2611, 2612, 2613, 2614, 2615, 2616, 2617, 2618, 2619, 2620, 2621, 2622, 2623, 2624, 2625, 2626, 2627, 2628, 2629, 2630, 2631, 2632, 2633, 2634, 2635, 2636, 2637, 2638, 2639, 2640, 2641, 2642, 2643, 2644, 2645, 2646, 2647, 2648, 2649, 2650, 2651, 2652, 2653, 2654, 2655, 2656, 2657, 2658, 2659, 2660, 2661, 2662, 2663, 2664, 2665, 2666, 2667, 2668, 2669, 2670, 2671, 2672, 2673, 2674, 2675, 2676, 2677, 2678, 2679, 26

Ch. 11

C-1 HW

210m 10 20 50 hrs
COND 2 21

TOTAL DEPTH 1426 m @ 2400 hours

the big fish bit you

WELL NAME : EXCO 41 M. TUNASO 21-37

WELL LOCATION : 21-37

ELEVATION : 600000 - 732,084

N.B. : 235°

SPUD DATE : Feb 4, 1999

TOTAL DEPTH :

CONTRACTOR : TRICAM 727

CASING :

CONES :


DRILL STEM TESTS :


OPEN HOLE LOSS : Drilled with air and foam

COMMENTS :


GEOLOGIST : M. McLEOD


1. The well was drilled to a depth of 732.084 m.
 2. The well was drilled with air and foam.
 3. The well was drilled with a 150 mm diameter bit.
 4. The well was drilled with a 150 mm diameter bit.









3 of














UNIT	DEPTH INTERVAL	VALUE	UNIT
1	0000 TO 100	1.000	
2	0000 TO 100	0.000	
3	0000 TO 100	0.000	
4	0000 TO 100	0.000	
5	0000 TO 100	0.000	
6	0000 TO 100	0.000	
7	0000 TO 100	0.000	
8	0000 TO 100	0.000	
9	0000 TO 100	0.000	
10	0000 TO 100	0.000	

DISPLAY SCALE BAR


CORRECTION: 0000 SENSITIVITY 1.00
 DATA: 0000 AT 0.0000 0000
 UNIT: 1.0000 FILE: 0.0000
 POSITION: 0000 0000 0000 0.0000










9 of





10 of


















17 OF







1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20

1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20




DATE	TIME	WAVELENGTH	WAVELENGTH	WAVELENGTH
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20
1517.20	1517.20	1517.20	1517.20	1517.20

1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20

1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20

1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20



1517.20 Sec 1517.20
1517.20 Sec 1517.20
1517.20 Sec 1517.20






20 of

**THE NEW YORK PUBLIC LIBRARY
ASTOR LENOX TILDEN FOUNDATION
500 5TH AVENUE
NEW YORK, N.Y. 10018**

100

Abstract

country:	usa	state:	ny	city:	new york
lat:	40.7128	lon:	-74.0060	alt:	10
name:	new york	type:	city	status:	active
country:	usa	state:	ny	city:	new york
lat:	40.7128	lon:	-74.0060	alt:	10
name:	new york	type:	city	status:	active



RESEARCH **RESEARCH**



[illegible]


UNITED STATES GEOLOGICAL SURVEY
WASHINGTON, D. C. 20508

100
50
0


100
50
0

100
50
0






3 of



4 of




5 of



TYPE	DEPTH	INSTRUMENT	SCALE	UNIT
A	10000 TO 1000	1000	0.000	IN
B	10000 TO 1000	1000	0.000	IN
C	10000 TO 1000	1000	0.000	IN
D	10000 TO 1000	1000	0.000	IN
E	10000 TO 1000	1000	0.000	IN
F	10000 TO 1000	1000	0.000	IN
G	10000 TO 1000	1000	0.000	IN
H	10000 TO 1000	1000	0.000	IN
I	10000 TO 1000	1000	0.000	IN
J	10000 TO 1000	1000	0.000	IN
K	10000 TO 1000	1000	0.000	IN
L	10000 TO 1000	1000	0.000	IN
M	10000 TO 1000	1000	0.000	IN
N	10000 TO 1000	1000	0.000	IN
O	10000 TO 1000	1000	0.000	IN
P	10000 TO 1000	1000	0.000	IN
Q	10000 TO 1000	1000	0.000	IN
R	10000 TO 1000	1000	0.000	IN
S	10000 TO 1000	1000	0.000	IN
T	10000 TO 1000	1000	0.000	IN
U	10000 TO 1000	1000	0.000	IN
V	10000 TO 1000	1000	0.000	IN
W	10000 TO 1000	1000	0.000	IN
X	10000 TO 1000	1000	0.000	IN
Y	10000 TO 1000	1000	0.000	IN
Z	10000 TO 1000	1000	0.000	IN

DISPLAY SCALE CHANGES
AND ONE MIN


COMPRESS: ECHO ECHO L.T.
CALL NAME: ECHO BY A. TAMES B-47
REVISION: 1.000 FILE: A DATE: 3-8-68 TIME: 8:00:00
REVISION: ECHO, ECHO B-47





100
50
0


0
50
100


0
50
100





















1415.00 First My Decoder Axis
 1423.00 First Depth Decoder Axis
 1431.00 First Depth Decoder Axis

011
 010
 009
 008
 007
 006
 005
 004
 003
 002
 001
 000
 -001
 -002
 -003
 -004
 -005
 -006
 -007
 -008
 -009
 -010



[illegible][illegible]

100%
 100%
 100%

RESEARCH DESIGN

COMPANY:	SAVO GROUP LTD.	DATE:	1
ADD. INFO:	SAVO ST. N. NADZOR 20-37	NAME:	1
PHONE:	1. 004. 4147 3	TIME:	0:10:40
MESSAGE:	PERSON. SAV GROUP LTD. 4	NO.:	14,40000

1000





817


100

100



RELATIVE AMPLITUDE







4 of



—

411



[illegible][illegible][illegible]


100%
 100%
 100%


[illegible]

THE


66















1007








12 of



1621.25 First 400 Secs After
1621.25 First 400 Secs After
1621.25 First 400 Secs After
1621.25 First 400 Secs After



TIME	DEPTH (FATHOMS)	WAVELENGTH (FATHOMS)	PERIOD (SECONDS)
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000
1621.25	10000	10000	10000



11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----





NAME	OFFICE INFORMATION		CONTACT	
	ADDRESS	PHONE	TELEPHONE	TELETYPE
A	10,000 TO 10,000	10,000	10,000	10,000
B	10,000 TO 10,000	10,000	10,000	10,000
C	10,000 TO 10,000	10,000	10,000	10,000
D	10,000 TO 10,000	10,000	10,000	10,000
E	10,000 TO 10,000	10,000	10,000	10,000
F	10,000 TO 10,000	10,000	10,000	10,000
G	10,000 TO 10,000	10,000	10,000	10,000
H	10,000 TO 10,000	10,000	10,000	10,000
I	10,000 TO 10,000	10,000	10,000	10,000
J	10,000 TO 10,000	10,000	10,000	10,000
K	10,000 TO 10,000	10,000	10,000	10,000
L	10,000 TO 10,000	10,000	10,000	10,000
M	10,000 TO 10,000	10,000	10,000	10,000
N	10,000 TO 10,000	10,000	10,000	10,000
O	10,000 TO 10,000	10,000	10,000	10,000
P	10,000 TO 10,000	10,000	10,000	10,000
Q	10,000 TO 10,000	10,000	10,000	10,000
R	10,000 TO 10,000	10,000	10,000	10,000
S	10,000 TO 10,000	10,000	10,000	10,000
T	10,000 TO 10,000	10,000	10,000	10,000
U	10,000 TO 10,000	10,000	10,000	10,000
V	10,000 TO 10,000	10,000	10,000	10,000
W	10,000 TO 10,000	10,000	10,000	10,000
X	10,000 TO 10,000	10,000	10,000	10,000
Y	10,000 TO 10,000	10,000	10,000	10,000
Z	10,000 TO 10,000	10,000	10,000	10,000

1990-1991

WOLFE LIVING


Accession	Exact date(s) (Y, M, D)	Size(s)
UCLA 1001	EX-80 ET 4, 10/10/80	10/10/80
UCLA 1002	1, 10/10/80	10/10/80
UCLA 1003	1, 10/10/80	10/10/80
UCLA 1004	1, 10/10/80	10/10/80








COMPANY: BUSH BROS. & CO.
 WELL NAME: BUSH ET AL. NAME
 WELL NO.: 1. NO. FILE: 1
 DIVISION: PETROL. RES. RES. CO.

COMPANY: BUSH BROS. & CO.
 WELL NAME: BUSH ET AL. NAME
 WELL NO.: 1. NO. FILE: 1
 DIVISION: PETROL. RES. RES. CO.














5 of







COMPANY: KODAK ELECTRONICS CORP.
 FILE NAME: 0000000000
 FILE TYPE: 0000000000


COMPANY: KODAK ELECTRONICS CORP.
 FILE NAME: 0000000000
 FILE TYPE: 0000000000



COMPANY: KODAK ELECTRONICS CORP.
 FILE NAME: 0000000000
 FILE TYPE: 0000000000


COMPANY: KODAK ELECTRONICS CORP.
 FILE NAME: 0000000000
 FILE TYPE: 0000000000






STATION 00025
 0000 00025 00050 00075
 0 100 200 300


STATION 00025
 0000 00025 00050 00075
 0 100 200 300













Nova Scotia	☐	West Coast	☐	Well Status	☐
Newfoundland	☐	Northern	☐	Suspended	☐
Gulf of St. Lawrence	☐	Hudson Bay	☐	Completed	☐
				Abandoned	☐

WELL TERMINATION RECORD

This record is submitted in triplicate in compliance with Section 184 of the Canada Oil and Gas Drilling Regulations.

WELL DATA

Well Name: Exco et al Tunago 2N-37 Area: Rond Lake-N.E. of Norman Wells, N.W.T.
Grid Area: 66-10-126-15 Field Pool: N/A
Exploration Agreement: #214 Final Coordinates: Lat: 66°06' 49.92"N Long: 126°21' 59.80"W
Drilling Rig: "Mr. Ben" Elevations AT KB: 236.10 m MWGL: 232.10 m (ASL)
Spud Date: 1985-02-04 1045 hr Rig Released: 1985-03-16 1200 hr Total Depth: 1626 m KB

CASING AND CEMENTING

O.D.	Weight	Grade	Depth Set	Cement and Additives
508mm	Heavy well	K-55	23.69 m	6.0 t Permafrost + 2% CaCl ₂
339mm	81.1 kg/m	K-55	122.00 m	9.0 t Class "G" + 3% CaCl ₂ + 0.75% C-322
244mm	64.7 kg/m	L-80	630.00 m	1st stage: 14.3t Class "G" 2nd stage: 10.4t Perm. + 10.3t "G" Top cemented: 4.8t Permafrost

PLUGGING PROGRAM

Approval of the following program was obtained by (person) Gary Laviolette from
(person) John Hamilton of the Canada Oil and Gas Lands Administration by means of
verbal approval on March 11th 1985 by telecopier the same day.

Type of Plug	Interval	Felt	Cement and Additives
Cement	1525 m - 1626 m	No	5.2 t "G" + 2% CaCl ₂
Cement	1250 m - 1350 m	at 1238 m	6.9 t "G" + 2% CaCl ₂
Cement	600 m - 660 m	no evidence of plug	3.9 t "G" + 2% CaCl ₂
Cement	600 m - 660 m	no evidence of plug	3.9 t "G"
Bridge Plug & Cement	600 m - 550 m	set cement on top of bridge plug	1.8 t Permafrost
Cement	0 - 35 m	visual check	1.1 t Permafrost

Lost Circulation/Overpressure Zone: Noted immediately below 244mm casing - mud weight

Equipment left in location (Section): Exceeded leak-off test gradient of 10.63 kg/m.

Reason for No Entry/Close to Well Bore Shut-in

Cores Type: none Intervals: N/A

Other Downhole Completion/Suspension Equipment: N/A

CERTIFICATION

I certify on the basis of personal knowledge of operations undertaken at the above named well that the above information is accurate.

Signed: *[Signature]* P. Eng Title: Special Projects Engineer

Name: Gary Laviolette Date: April 30, 1985

Submitted by:
WINTERHAWK PETROLEUM CONSULTING SERVICES LTD.
as agent of Exco Energy Ltd.

Acknowledged by: *[Signature]*
Engineering Branch

Date: 4-26-85

File: 9211-59-1-5