

DECALTA LRI ET AL

KEELE RIVER

1-01

WELL NAME: Decalta LRI at al Koele River I-01
FIELD: Area: 01
LOCATION: Unit I Section 01 Grid 64-30-125-00
Latitude 64-20-10.05 Longitude 125-00-07.34
U.W.L.R. 64.30115 --- 125.00203
U.W.I. 3001016130125000

Rig Release Date:
Status:
Information Release Date:

CHANGE OF NAME:

DATE RECEIVED	INDEX
27-12-70	Application for a Drilling Authority.
21-4-71	Well Completion Data.
	Well History Report.
	Application to Amend a Drilling Authority.
	Application to change a Well Name.
14/1/71	Application to Abandon a Well or Suspend Drilling.
	Application to Alter Condition of a Well.
	Well History Supplement.
	Well Completion Data.
	Work-over Report No.
	Application to Commingle Production before Measurement.
	Data for Back Pressure Test on Natural Gas Wells - Monograph 7 Method.
	Data for Back Pressure Test on Natural Gas Wells - Vitter's Method.
	M.P.R. - Oil - Calculations.
	New Oil Well Report.
	New Gas Well Report.
26/5/71	Site Well Inspection Report.
	Rig Inspection Report.
	Battery Inspection Report.
	Equipment Report.
	Well Card.
	New Service Well Report.
	Monthly Water Flood Operations Report
	Monthly Water Receipts and Disposal of Fluids Report
	Logs. Large scale..... Small scale.....



File No.
Drilling Authority No. 1440.....

DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT

OIL AND MINERAL DIVISION

WELL SITE INSPECTION REPORT

FROM: Field Office or Area: HOUSTON WELLS Date: May 26, 1971

TO: The Oil Conservation Engineer:

RE: Decalta LHM et al Keele River 1-01

Location: 64° 32' 49.05" N 125° 00' 07.34" W Status: Abandoned

This location was inspected by the undersigned on May 19, 1971

The location is in unsatisfactory condition.

The following items require attention:

1. Drum, pipe, quart oil cans, plastic sheet, mud, bags of sawdust, wire mesh pipe,
2. batteries, should all be buried.
3. _____
4. _____
5. _____
6. _____

Other comments and recommendations: (Include Map, if necessary for clarity)

Token attempt to satisfy forestry requirement, but little or no clean up done at well site.

Spudded: December 3, 1970
Released Rig: January 4, 1971

Inspected by [Signature]




Drilling Authority No. 460
Date issued November 27, 1970

(AND 32-90 12) (3-70)

DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT
OIL AND MINERAL DIVISION

WELL COMPLETION DATA

To be submitted in duplicate within thirty days after the completion, rework, abandonment, recompletion or suspension of every well.



Well name and number Decalta LRI et al Keele River 1-01

Permit No. 5424

Lease No. -

Total Petroleum (N.A.) Ltd.
(Permitter, Licensee, Lessee)

Exploratory Licence No. 1677

Western Decalta Petroleum Limited
(Operator)

Exploratory Licence No. 1696

Location: Unit I

Section 01

Grid 64° 30'N; 125° 00'W

Latitude 64° 20' 40.05"N

Longitude

125° 00' 07.34"W

Unique well identifier 3001016430125000

Universal Well Location Reference Lat. 64.34445°N, 125.00203°W

	DATE	DEPTH	Pool(s)
			Interval(s) open to production
Spudded	12/3/70		
Suspended			
Resumed Operations			
Finished Drilling	1/4/71	5600 (Driller) 5595 (Logger)	
Deepened			Elevation: Gr. 933.7 K.B. 951
Complete (gas/oil)			Rig No. 9
Abandoned	1/9/71	5600	Drilling Contractor Jennings
Rig released	1/9/71	5600	Contractor's Business Licence No. 770

CASING RECORD

Casing Size (Inches)	Grade	Weight	Amount	Set at -	Sacks of Cement and Additives
1. 8-5/8"	K-55	24	566'	547.9'	300 sacks + 3% CaCl ₂
2.					
3.					
4.					
5.					
6.					

GEOLOGICAL TOPS	ELEVATION		CORE RECORD					
	Depth	Sub-Sea	From	To	Rec.	From	To	Rec.
Cretaceous Sand Series	1962	-1011	N/A					
Cretaceous Shale	3012	-2061						
Basal Cretaceous Sand	3612	-2661						
Hume	3675	-2724						
Bear Rock	4160	-3209	LOG RECORD					
Ronning	5212	-4261	Run No.	Type of Log		From	To	
Total Depth	5595	-4644	1	Dual Induction Laterolog		549	5593	
			1	BHCS/GR		549	5593	
			1	SNP		3500	5594	
			1	Formation Density Log		3500	5595	



File No. 460
Drilling Authority No.

DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT
OIL AND MINERAL DIVISION

Application to Abandon a Well ~~Suspend Drilling~~

In compliance with the "Canada Oil and Gas Land Regulations", application is hereby made for approval to abandon, to suspend drilling:—

Name and number of well **Decalita LRI et al Koola River I-01**
Location: Unit **I** Section **01** Grid **64° 30' N, 125° 00' W**
Latitude **64° 20' 40.05"** Longitude **125° 00' 07.34"**
From Established Reference Marker
Universal Well Location Reference **Lat. 64.34445° N, Long. 125.00203° W**
Permit No. **5424** Lease No. **-**

Total Petroleum (North America) Ltd.
(Permitter, Licensee, Lessee)
January 6, 1971

Date of commencement of proposed program

OIL, GAS, AND WATER ENCOUNTERED
(Depths)

Oil at **4165-4220'**
Gas at **3614' - 3680'; 4165' - 4220'**
Water at **5500'**
Total Depth **5500'** Date of last operations **January 8, 1971**
Present condition of well **Drilling at 5511' in booming**

CASING RECORD

Casing Size O.D. Inches	Weight	Amount	Set At—	Sacks of Cement and Additives	Amount Pulled
1. 8-5/8"	24#	560	547	300 + 3% CaCl₂	-
2.					
3.					
4.					
5.					

PROPOSED ABANDONMENT PROGRAM

No.	Plug	Geological Formation	Number of Sacks of Cement	Remarks
	Position			
1	4100' - 4200'	Bear Rock	75 sacks	Feel after 8 hours
2	3600' - 3800'	Basal Cretaceous/Hume	125 "	Feel after 8 hours
3	500' - 600'	Surface casing	50 "	Feel after 8 hours
4	Top surface casing	Surface casing	5 "	Weld 5' riser on top casing after 5 sack plug. Cap with steel plate and weld name of well on plate.

The following logs have been run **DIL, Sonic/GC/Caliper, Density** **SNP**
Other operations proposed **Log and abandon**

Operations to be carried out by **Western Decalita Petroleum Limited** Contractor Licence No. **770**
Address **630 - 6th Avenue S.W., Calgary** Address
Responsible Agent in field **H. G. Tyler**

Dated at **Calgary** this **4th** Day of **January** 1971
Signed by **Chief Engineer** Company **Western Decalita Petroleum Limited**
Title Operator's Exploratory Licence No. **1696**

Note:—The Oil Conservation Engineer's office must be notified before work is commenced.

(For OIL AND MINERAL DIVISION use only)

APPROVAL

This application has been examined and proposed programme approved, subject to the following conditions:

Confirming oral approval given by Mr. B.H.J. Thoms
on the 4th January 1971.

Dated **11th January** 1971

B.H.J. Thoms
Oil Conservation Engineer

LAND 52-90 (5) (2-69)

Forms to be submitted in triplicate to Oil Conservation Engineer,
Department of Indian Affairs and Northern Development, Calgary, Alberta.



DEPARTMENT OF INDIAN AFFAIRS AND NORTHERN DEVELOPMENT
OIL AND MINERAL DIVISION

Application for a Drilling Authority

This notice of intention to begin drilling operations, in triplicate, and where required a plan of survey approved by the Surveyor General showing the target area or the site of the well must be submitted and approved before commencing operations.

In compliance with the "Canada Oil and Gas Land Regulations", application is hereby made for approval to drill:—

Name and number of well Decalta LRI et al Keele River I-01
Location: Unit 1 Section 0 1 Grid 64° 30' N; 125.00' W
Latitude 64° 20' 40.05" Longitude 125.00' 07.34"
Unique Well Identifier 3001016430125000
Universal Well Location Reference Lat. 64.3445° N., Long. 125.00203° W.
Elevation: Ground 933.7 K.B. 946 feet above sea-level.
Well is expected to produce from Exploratory formation at a depth of about feet. Expected total final depth 5600
Area assigned to well

(For Oil Conservation Engineer's use only)

Permit No. 5424 Lease No. - Acreage 27,667
Permittee, licensee, or lessee French Petroleum Company
Exploratory Licence No. 1677
Surface owned by Crown or Crown

(If allocated submit name and address of owner and acreage.)

Petroleum and natural-gas rights owned by Crown

We propose to use the following strings of casing, either cementing or landing them as indicated below:—

Casing Size O.D. (Inches)	Weight (Lb./Ft.)	Grade	New or Used	Estimated Depth	Sacks of Cement
1. 8-5/8	24	J-55	New	550	400
2.					
3.					
4.					
5.					

Expected water, gas, and oil horizons and type of control equipment
Cameron & Hydril BOP's.

Well will be drilled with Rotary Rig No. 9 by Jennings
(Drilling Contractor or company)

Responsible agent of applicant:—

Contractor's Business Licence No. 770

At well

At registered office

W. G. Tyler

Address

Address

630 - 6th Avenue S.W., Calgary, Alta.

It is understood that if changes become necessary, notice of the change of plan will be submitted.

Dated at Calgary

this 23rd

day of

November

19 70

Signed by

Chief Engineer

Company

WESTERN DECALTA PETROLEUM LIMITED

Title

Operator's Licence No.

1696

(For Oil and Mineral Division use only)

APPROVED

This application has been examined and approved subject to the following conditions:—

1. Copies of this Drilling Authority shall be exhibited at the Drilling Rig in both the Deyhouse and the Drilling Foreman's Office between spud and rig release dates.
2. The Company will submit to this office, on Tuesday of each week, the latest reports

Dated 27th November 1970

Please see over page.

Oil Conservation Engineer

Forms to be submitted to Oil Conservation Engineer,
Department of Indian Affairs and Northern Development, Calgary, Alberta.

received by radio on the progress of the well.

3. During well drilling and testing operations, every effort shall be made to ensure that drilling fluids, chemicals and wastes shall be disposed of or contained in a manner that will prevent the contamination of adjacent vegetation and surface or sub-surface waters.
4. We draw your attention to Sections 95 and 96 of the Canada Oil and Gas Land Regulations.
5. Production and Intermediate Casing strings are to receive the approval of the Oil Conservation Engineer before running.

B.H.J. Thoms

B.H.J. Thoms, Oil Conservation Engineer


LOCATA LRI ET AL KELLER

II 64° 30', 125° 00'

Latitude 64° 20' 40.05" Longitude 125° 00' 07.34"

Northwest Territories

Scale: 1000 feet to 1 inch



CO-ORDINATE TABLE				
CUTM Values		Scale Factor 0.99996		Ref Mer. 126° 00'
STATION	BEARING	DISTANCE	NORTH	EAST
Geod Trig Sta MT CLARK			23,446,564.16	281,312.78
Sta. I	S 77° 16' 33\" W.	119,364.4	23,420,273.25	164,879.80
SP4175 Loc	S 69° 05' 39\" W.	7,128.70	23,417,729.43	158,220.43

NOTE:

1. Well is located 259.1 North } of center Unit I.
296.1 East }
2. Distances are in feet and decimals and are obtained by Tellurometer measurement
3. Survey originates from Trig Sta. MT. CLARK - assumed location 64° 24' 57.325\" N. Lat. 124° 13' 15.264\" W. Long. (Snell Canada Limited)

Survey completed 28th day of August A.D. 1970
Certified correct.

D. R. Sanderson
Alberta Land Surveyor

WESTERN DECALTA
PETROLEUM LIMITED

W. H. J. J. J.

W. H. J. J. J.

ELEVATION: 933.7 Ground

DATUM: Geod. Trig Sta. MT. CLARK
Elev. 4798

Prepared by:

MIDWEST SURVEYS CO. LTD.

C 371 - 70



DECALTA L.R.I. ET AL KEELE RIVER I-1

GEOLOGICAL PROGNOSIS

Grd. 933.7
K.B. 945

	Depth	Elev.
Cretaceous sand series (Upper)	2100	-1155
Cretaceous shale	3000	-2055
Basal Cretaceous sand	3660	-2715
Hume	3730	-2785
Bear Rock	4080	-3135
Ronning	5080	-4135
T.D.	5600	4655

Note

- 1) Anhydrite can be expected in the Bear Rock formation.
- 2) There is a possibility of lost circulation from the top of the Hume throughout the top of the Ronning.

Reports

All reports will be made to Western Decalta Petroleum, Calgary and will be distributed from there.

Samples

10 foot samples will be caught from grass roots to T.D.

Two washed sets of samples will be bottled at the rig - one for the use at the rig and to be retained by Decalta and the other set for Total Petroleum. The remainder of the sample will be forwarded to the G.S.C. in Calgary.

ENGINEERING REPORT

ON

DECALTA LRI ET AL KEELE RIVER I-01

(Latitude $64^{\circ} 20' 40.05''$)

(Longitude $125^{\circ} 00' 07.34''$)

JANUARY, 1971

19-11-5

ENGINEERING REPORT

ON

DECALTA LRI ET AL KEELE RIVER I-01

(Latitude 64° 20' 40.05")
(Longitude 125° 00' 07.34")



SUBMITTED BY:

D. A. Crawford
D. A. Crawford
Field Engineer

APPROVED BY:

W. G. Tyler
W. G. Tyler
Chief Engineer

(NOTE: Where discrepancies exist between this and other reports, data of this report supersedes all other information.)

WELL HISTORY REPORT

DECALTA L.L. ET AL KEELE RIVER I-01

INDEX

SECTION I - SUMMARY OF WELL DATA

SECTION II - GEOLOGICAL SUMMARY

- a) Formation Tops
- b) Cored Intervals - Nil
- c) Core Description - Nil
- d) Sample Description
- e) Paleontological Determinations - Nil
- f) Strip Log

SECTION III - ENGINEERING SUMMARY

- a) Report of Drill Stem Tests
- b) Casing Report
- c) Bit Record
- d) Mud Report
- e) Deviation Summary
- f) Abandonment Plugs
- g) Lost Circulation Zones - Nil
- h) Report of Blowouts - Nil

SECTION IV - LOGS

SECTION V - ANALYSIS

- a) Core Analysis - Nil
- b) Water Analysis
- c) Gas Analysis - Nil
- d) Oil Analysis - Nil

SECTION VI - COMPLETION SUMMARY

Not Applicable

SECTION I

SECTION I

SUMMARY OF WELL DATA

- a) NAME: DECALTA LRI et al KEELE RIVER I-01
- b) PERMITTEE: Total Petroleum (North America) Ltd.
- c) OPERATOR: Western Decalta Petroleum Limited
630 - 6th Avenue S.W.
Calgary 1, Alberta
- d) LOCATION: Unit I, Section 01, Grid 64° 30'N; 125° 00'W
Latitude: 64° 20' 40.05"; Longitude: 125° 00' 07.34"
Unique Well Identifier: 300I016430125000
Universal Well Location
Reference: Lat. 64.34445°N
Long. 125.00203°W
- e) CO-ORDINATES: Well Located 259.1' North) of centre of Unit I
296.1' East)
- f) PERMIT NUMBER: 5424
- g) DRILLING CONTRACTOR: Jennings International Drilling
Rig No. 9
Rig Type: Emsco GA 500
- h) DRILLING AUTHORITY: No. 460
Date: November 27, 1970
- i) CLASSIFICATION: New Field Wildcat
- j) ELEVATIONS: Ground Level 933.7
Kelly Bushing 951
- k) SPUD DATE: December 3, 1970
- l) DRILLING COMPLETED: January 4, 1971
- m) TOTAL DEPTH: 5600' (Driller)
5595' (Logger)
- n) STATUS: Abandoned
- o) RIG RELEASE: January 9, 1971
- p) HOLE SIZES: 12-1/4" - 0' to 549' K.B.
7-7/8" - 549' to 5600' K.B.
- q) CASING: Surface: 8-5/8", 24#, K-55, landed @ 547.9' K.B.
Cemented with 300 sacks construction
+ 3% CaCl₂.

SECTION II

GEOLOGICAL SUMMARY

a) Formation Tops

<u>FORMATION</u>	<u>DEPTH BY PROGNOSIS</u>	<u>DEPTH BY SAMPLE</u>	<u>DEPTH BY E-LOG</u>	<u>ELEVATION BY E-LOG</u>
Cretaceous Sand Series	2100	1955	1962	-1011
Cretaceous Shale	3000	2970	3012	-2061
Basal Cretaceous Sand	3660	3616	3612	-2661
Hume	3730	3680	3675	-2724
Bear Rock	4080	4149	4160	-3209
Ronning	5080	4790	5212	-4261
Total Depth	5600		5595	-4644

SECTION II

DECALIA LRI ET AL KEELE RIVER I-01

a) SAMPLE DESCRIPTIONS

Surface - 20	(Glacial drift) limestone - cream to buff, cryptograined; sandgrains - varicoloured, fine grained, quartzose, bentonite
20 - 30	Coal - black, medium hard, low lustre, subconchoidal fracture
30 - 140	Very poor sample (Bentonite - light grey, trace of coal - black, fibrous)
140 - 160	Sand grains - varicoloured, medium grained, quartz sub-rounded; coal - black, fibrous
160 - 170	Sand grains - varicoloured, fine to medium grained, quartz sub-rounded, limestone rounded; coal - black fibrous
170 - 190	Sandstone - light grey (salt & pepper), medium hard, fine grained grading to silt, quartzose (sub-rounded), chert (sub-angular), very kaolinitic; shale - grey, medium hard, silty in part
190 - 230	Sandstone - light grey (salt & pepper), medium hard, medium grained grading to silt, very kaolinitic, slightly calcareous, in part, slightly pyritic, micaceous in part
230 - 260	Siltstone - light grey, medium hard, micromicaceous in part; grading to sandstone - light grey (salt & Pepper), silty to medium grained, medium hard, composed of 40% quartz (sub-rounded), 40% chert (sub-rounded) and 20% kaolinite matrix, micaceous, slightly pyritic
260 - 310	Shale - grey, medium hard, silty in part, micaceous in part, carbonaceous partings in part; sandstone - light grey, silty to fine grained, salt & pepper, quartzose, grains (sub-rounded), chert (grains sub-angular), very kaolinitic, micaceous
310 - 330	Siltstone - light grey, medium hard, micaceous and very kaolinitic, some carbonaceous partings; sandstone - light to dark grey, medium hard, silty to fine grained, quartzose (rounded) grains, chert (sub-rounded) grains, micaceous, very kaolinitic
330 - 340	Shale - grey to dark grey, medium hard, micromicaceous

- 340 - 360 Sandstone - light grey to grey, medium hard, fine grained to very fine grained, salt & pepper, quartzose (sub-rounded), chert (rounded), very kaolinitic, calcareous in part; Siltstone - light grey to grey, medium hard, micromicaeous in part, carbonaceous partings in part
- 360 - 380 Siltstone - light grey to grey, medium hard, micaceous, shaly in part; sandstone - light to dark grey, medium hard, silty to fine grained, quartz (sub-rounded grains), chert and obsidian (rounded to angular grains), kaolinitic, calcareous in part
- 380 - 390 Very poor sample
- 390 - 410 Shale - light grey, bentonitic, poor sample
- 410 - 420 Siltstone - light grey to grey, medium hard, micromicaeous, shale - light grey, bentonitic
- 420 - 450 Shale - light grey, bentonitic
- 450 - 470 Siltstone - light grey, medium hard, micaceous; sandstone - light grey to grey, medium hard, fine grained to silty, quartz (sub-rounded), chert grains (sub-rounded), kaolinitic micaceous
- 470 - 480 Shale - light grey, bentonitic
- 480 - 540 Shale - light grey to grey, medium hard, silty in part; sandstone - light grey to grey, medium hard, fine grained grading to silt, quartzose (sub-rounded grains), chert (sub-rounded grains to angular), kaolinitic, micaceous, carbonaceous partings
- 540 - 552 Very poor sample - siltstone - grey to dark grey, medium hard, micaceous, sandy in part, pyrite
- 552 - 740 Shale - grey to dark grey, medium hard to soft, bentonitic, micromicaeous in part, poor sample
- 740 - 750 Shale - light grey, medium hard, micromicaeous, pyritic
- 750 - 920 Shale - light to dark grey, medium hard to soft, micromicaeous, bentonitic in part
- 920 - 940 Shale - grey, medium hard, micaceous, silty in part
- 940 - 1050 Shale - grey to dark grey, medium hard, micromicaeous

- 1050 - 1080 Shale - grey to dark grey, medium hard, micromicaeous, silty in part
- 1080 - 1100 Shale - grey to dark grey, medium hard, micromicaeous
- 1100 - 1140 Shale - grey to dark grey, medium hard, micromicaeous, silty in part
- 1140 - 1240 Shale - light to dark grey, medium hard, micromicaeous
- 1240 - 1250 Shale - light to dark grey, medium hard, micromicaeous, pyritic
- 1250 - 1540 Shale - light to dark grey, medium hard, micromicaeous
- 1540 - 1630 Shale - light grey, medium hard, micaeous, slightly calcareous,
Shale - grey to dark grey, micromicaeous, pyritic, fossils?
- 1630 - 1660 Sandstone - grey, medium hard, fine grained grading to silt, quartzose (sub-rounded grains), chert (rounded grains), calcareous, poorly sorted, no visible porosity, much pyrite, floating chert pebbles, medium grained
- 1660 - 1690 Siltstone - grey to dark grey, medium hard, pyritic, micaeous, calcareous; grading to sandstone - grey to dark grey, medium hard, fine grained to silt, quartzose (sub-rounded grains), chert (rounded grains), calcareous, no visible porosity, much pyrite, floating chert pebbles
- 1690 - 1730 Siltstone - grey and grey brown, medium hard, micaeous; grading to sandstone - grey, medium hard, fine grained to silt, quartzose (sub-rounded grains), unsorted, clay matrix, micaeous, pyritic, calcareous in part, trace of glauconite; trace of floating chert pebbles
- 1730 - 1790 Siltstone - grey to dark grey, medium hard, micaeous, pyritic; grading to sandstone - grey, medium hard, fine grained to silty, quartzose (sub-rounded grains), chert (sub-rounded grains), clay matrix, unsorted, micaeous, pyritic, calcareous in part; trace of shale - apple green, medium hard, micaeous, slightly calcareous, trace of floating chert pebbles
- 1790 - 1820 Siltstone - grey, medium hard, micaeous, pyritic; grading to sandstone - grey, medium hard, fine grained to silty, quartzose (sub-rounded grains), chert (sub-rounded grains), unsorted, clay matrix, micaeous, pyritic, slightly calcareous, samples not lagged

- 1820 - 1910 Siltstone - grey, medium hard, micaceous, pyritic; grading to sandstone - grey, medium hard, fine grained to silty, quartzose (sub-rounded grains), chert (sub-rounded grains), unsorted, clay matrix, micaceous, pyritic, slightly calcareous, shale - apple green, medium hard, pyritic, floating chert pebbles
- 1910 - 1920 Siltstone - grey, medium hard, pyritic, micaceous, sandy; trace of limestone - white, medium hard crypto grained; trace shale - white to apple green, pyritic, slightly calcareous, trace of floating chert pebbles
- 1920 - 1930 Siltstone - grey, medium hard, pyritic, micaceous; grading to sandstone - light grey to grey, medium hard, fine grained to silt, quartzose (sub-rounded grains), chert (sub-rounded), unsorted, pyritic; trace sandstone - white, fine grained, soft, quartzose (sub-rounded) poor intergranular porosity, no fluorescence; some siderite, trace of floating chert pebbles
- 1930 - 1970 Siltstone - light grey to grey, medium hard, micaceous; grading to sandstone - white to grey (salt & pepper), fine grained grading to silt, quartzose (sub-rounded grains), chert (sub-rounded grains), fair sorting, clay matrix in part, calcareous in part, pyritic; floating chert grains, coarse, black, brown and grey

Cretaceous Sand Series 1962 (1011)

- 1970 - 1980 Chert floating pebbles, varicoloured, coarse
- 1980 - 2000 Chert (floating pebbles), varicoloured, coarse; sandstone - light grey, medium hard, fine grained, fairly well sorted, quartzose (sub-angular grains), chert (sub-rounded), trace of intergranular porosity, no fluorescence
- 2000 - 2020 Sandstone - light grey, medium hard, fine grained, fairly well sorted, quartzose (sub-angular), chert (sub-rounded), trace of intergranular porosity, no fluorescence; floating chert grains,
Unlagged to 2000'
Lagged at 1 min. per 100'
- 2020 - 2040 Siltstone - grey, medium hard, pyritic; floating chert grains - varicoloured, coarse
- 2040 - 2050 Coal - black, medium hard, good lustre in part, shaly in part; Sandstone - grey, medium hard, fine grained grading to silt, argillaceous, quartzose (sub-rounded grains), chert (rounded grains), poorly sorted; floating chert grains - varicoloured, medium to coarse grained

- 2050 - 2080 Sandstone - light grey (salt & pepper), medium hard to soft, fine to medium grained, fair sorting, quartzose (sub-angular grains), chert (sub-rounded grains), poor intergranular porosity, no fluorescence; trace of coal-black, medium hard, good lustre, no fluorescence
- 2080 - 2100 Sandstone - grey, medium hard, fine grained grading to silt, poorly sorted, quartzose (sub-angular grains), chert (sub-rounded grains), argillaceous, pyritic; sale - brown, medium hard, sandy (glauconite grains)
- 2100 - 2130 Sandstone - light grey (salt & pepper), medium hard, fine grained, fair sorting, quartzose (sub-rounded grains), chert (rounded), slightly argillaceous in part, trace of poor intergranular porosity, no fluorescence; sandstone - brown, medium hard, fine grained, glauconite with a siderite matrix
- 2130 - 2150 Sandstone - light grey (salt & pepper), medium hard, fine grained, fair sorting, quartzose (sub-rounded grains), chert (rounded grains), slightly argillaceous, some siderite cement, trace of glauconite, no porosity
- 2150 - 2160 Sandstone - light grey to grey, medium hard, fine grained grading to silty, poor sorting, quartzose (sub-angular grains), chert (rounded grains), argillaceous in part, trace of poor intergranular porosity, no fluorescence, some siderite cement, trace of glauconite
- 2160 - 2170 Sandstone - light grey, medium hard to soft, fine grained, good sorting, quartzose (sub-rounded grains), chert (sub-rounded), fair intergranular porosity (15%), no fluorescence, some glauconite and siderite cement.
- 2170 - 2210 Sandstone - light grey, medium hard to soft, fair sorting, quartzose (sub-rounded grains), chert (sub-rounded grains), argillaceous in part, trace of poor intergranular porosity, no fluorescence, siderite cement and glauconite, grains, micaceous in part
- 2210 - 2240 Sandstone - light grey, medium hard to soft, good sorting, quartzose (sub-angular), chert (sub-rounded), poor intergranular porosity (10%), no fluorescence, trace of pyrite, siderite cement in small part

- 2240 - 2260 Sandstone - grey, medium hard, fine to very fine grained, poor sorting, quartzose (sub-angular grains), chert (sub-rounded grains), argillaceous in part, trace of poor intergranular porosity, no fluorescence
- 2260 - 2280 Sandstone - light grey, medium hard, fine grained, fair sorting, quartzose (sub angular grains), chert (sub-rounded grains), argillaceous in part
- 2280 - 2300 Sandstone - light grey to grey, medium hard, fine grained grading to silt, poor sorting, quartzose (sub-rounded), chert (sub-rounded grains), trace of glauconite, argillaceous in large part
- 2300 - 2310 Siltstone - grey to dark grey, medium hard, sandy in part, shaly in part
- 2310 - 2320 Sandstone - light grey, medium hard to soft, fine grained, well sorted, quartzose (sub-rounded grains), chert (rounded grains), poor very fine intergranular porosity (5%), no fluorescence
- 2320 - 2370 Sandstone - light grey to grey, medium hard, fine grained grading to silt, poorly sorted, quartzose (sub-rounded grains), chert (sub-rounded grains), argillaceous; shale - dark grey, medium hard
- 2370 - 2400 Siltstone - grey, medium hard, sandy in part, pyritic; grading to sandstone - grey, medium hard very fine grained, quartzose (sub-rounded grains), unsorted, argillaceous, shaly in part
- 2400 - 2440 Siltstone - grey, medium hard, sandy in part, pyritic; shale - grey to dark grey, medium hard, pyritic and micromicaeous
- 2440 - 2480 Siltstone - grey, medium hard, pyritic; grading to sandstone - grey, medium hard, fine grained to silt, quartzose (sub-rounded grains)
- 2480 - 2520 Shale - grey and dark grey, medium hard, silty in part, sandy in part, pyritic; siltstone - grey, medium hard, sandy in part
- 2520 - 2590 Siltstone - grey, medium hard, pyritic, sandy in small part; shale - dark grey, medium hard, micromicaeous

- 2590 - 2600 Sandstone - grey to grey-brown, medium hard, fine grained grading to silt, unsorted, quartzose (sub-rounded grains), chert (sub-rounded), argillaceous, calcareous in small part
- 2600 - 2610 Siltstone - grey and grey-brown, medium hard, grading to sandstone - grey and grey-brown, medium hard, poorly sorted, fine grained to silt, quartzose (sub-rounded grains), chert (sub-rounded), argillaceous; shale - grey to dark grey, medium hard, micromicaeous
- 2610 - 2690 Siltstone - grey and grey-brown, medium hard; shale - grey to dark grey, medium hard, micromicaeous
- 2690 - 2750 Siltstone - grey and grey-brown, medium hard
- 2750 - 2770 Sandstone - light grey to white, soft, soft, fine grained, sorted, quartzose (sub-rounded grains), fair porosity (15%) intergranular, no fluorescence
- 2770 - 2780 Siltstone - grey, medium hard
- 2780 - 2790 Sandstone - light grey (salt & pepper), medium hard to soft, fine grained, sorted, quartzose (sub-angular grains), chert (sub-rounded grains), poor intergranular porosity (8%) in part, no fluorescence
- 2790 - 2840 Siltstone - grey, medium hard; grading to sandstone - grey, medium hard, fine grained grading to silt, poor sorting, quartzose (sub-rounded grains), chert (rounded grains), argillaceous in part, trace poor intergranular porosity, no fluorescence
- 2840 - 2860 Siltstone - grey, medium hard; grading to sandstone - grey, medium hard, fine grained to silty, poor sorting, argillaceous, quartzose (sub-rounded)
- 2860 - 2870 Siltstone - grey, medium hard; grading to sandstone - white to grey, soft to medium hard, fine grained to silty, quartzose (sub-angular grains), chert (sub-angular grains), sorted to poorly sorted, poor intergranular porosity (8%) in part (20%), no fluorescence
- 2870 - 2890 Siltstone - grey, medium hard, sandy in part, pyritic
- 2890 - 2910 Siltstone - grey, medium hard, sandy in part, pyritic; shale - white to light green, medium hard, pyritic; shale - dark grey, medium hard, micromicaeous

- 2910 - 2950 Shale - grey to dark grey, medium hard, micromicaeous in part; siltstone - grey, medium hard, pyritic; sandstone - grey, medium hard, very fine grained, unsorted, quartzose (sub-angular grains), argillaceous
- 2950 - 2970 Sandstone - grey-brown and grey, very fine grained, medium hard, quartzose (sub-angular grains), fair sorting, trace of very fine intergranular porosity, no fluorescence; grading to siltstone - grey and grey-brown, medium hard

Cretaceous Shale 3016 (-2061)

- 2970 - 3030 Siltstone - light to dark grey, medium hard, sandy in part; shale - dark grey, medium hard, micromicaeous
- 3030 - 3060 Shale - dark grey, medium hard, micromicaeous; siltstone - grey, medium hard
- 3060 - 3070 Shale - dark grey, medium hard, micromicaeous, silty in part
- 3070 - 3130 Shale - dark grey and grey-brown, medium hard, micromicaeous; siltstone - grey-brown, medium hard, sandy in part
- 3130 - 3150 Shale - grey to dark grey, medium hard, micromicaeous, splintery in part, silty in part
- 3150 - 3170 Siltstone - grey to dark grey, medium hard; shale - dark grey, medium hard, micromicaeous
- 3170 - 3210 Shale - dark grey, medium hard, micromicaeous; siltstone - grey to dark grey, medium hard; grading to sandstone - grey, medium hard, very fine grained, quartzose (sub-rounded grains), argillaceous, poorly sorted grains
- 3210 - 3420 Shale - dark grey, medium hard, micromicaeous, silty in part
- 3420 - 3460 Siltstone - light to dark grey, medium hard; shale - dark grey, medium hard, micromicaeous; sandstone - light grey, medium hard, very fine grained, poorly sorted, quartzose (sub-rounded grains), chert (sub-rounded grains), argillaceous
- 3460 - 3530 Shale - dark grey, medium hard, micromicaeous; siltstone - grey-brown to dark grey, medium hard
- 3530 - 3550 Shale - dark grey to brown, medium hard, micromicaeous
- 3550 - 3590 Shale - black and dark grey, soft to medium hard, micromicaeous in part, splintery in part, fissile in part, bituminous in small part

3590 - 3610 Shale - dark grey and dark brown, medium hard, micromicaceous, fissile in part, slightly bituminous in part

Basal Cretaceous Sand 3612 (-2661)

3610 - 3620 Sandstone - white (salt & pepper), soft to medium hard, fine to medium grained, fair sorting, quartzose (sub-rounded grains), chert (rounded grains), trace of glauconite, poor intergranular porosity, trace of fluorescence

3620 - 3630 Sandstone - white to light grey (salt & pepper), medium hard, fine grained grading to silt, poorly sorted, quartzose (sub-rounded grains), chert (rounded), argillaceous, pyritic in part

3630 - 3640 Siltstone - light to dark grey, medium hard; sandstone - light grey to grey, medium hard, very fine grained, poorly sorted, quartzose (sub-rounded grains), chert (rounded), argillaceous, pyritic

3640 - 3650 Siltstone - light to dark grey, medium hard, sandstone - light grey to white, medium hard to soft, fine grained grading to silt, poor to fair sorting, quartzose (sub-rounded grains), chert (rounded), argillaceous in part, pyritic, trace of fine intergranular porosity (8%), fair fluorescence in chlorothene

3650 - 3660 Sandstone - white (salt & pepper), medium hard, fine grained, well sorted, quartzose (sub-angular grains), trace of glauconite, trace of fine intergranular porosity, fair fluorescence in chlorothene, pyritic, some pyrobitumen

3660 - 3680 Sandstone - white (salt & pepper), medium hard, fine grained, well sorted, quartzose (sub-angular grains), trace of glauconite, poor intergranular porosity

Hume 3675 (-2724)

3680 - 3720 Limestone - buff to brown, medium hard to hard, cryptograined to micrograined, slightly argillaceous, dense, 1.2 fracture face with pyrobitumen

3720 - 3730 Limestone - buff to dark brown, medium hard, cryptograined, chalky in small part, slicken siding dense

3730 - 3760 Limestone - buff to dark brown, soft to medium hard, cryptograined to medium grained, chalky in large part, argillaceous in part, fossils, trace of pyrite

- 3760 - 3770 Limestone - buff to dark brown and grey, soft to medium hard, cryptograined, chalky in part, trace of fine vugular porosity, no fluorescence
- 3770 - 3780 Limestone - buff to dark brown and grey, medium hard to soft, cryptograined to fine grained, argillaceous in part, dense; shale - grey, medium hard, calcareous
- 3780 - 3820 Limestone - buff to dark brown, soft to medium hard, cryptograined, very slightly argillaceous, chalky in part, trace of calcite crystals, slightly dolomitic in part, dense
- 3820 - 3840 Limestone - buff to dark brown, cryptograined, soft to medium hard, very slightly argillaceous, chalky in large part, some calcite crystals
- 3840 - 3860 Limestone - buff to dark brown and grey brown, medium hard, chalky in small part, cryptograined to micrograined, dense; shale - dark grey and dark brown, medium hard, calcareous, micromicaeous
- 3860 - 3880 Limestone - brown to dark brown and grey-brown, medium hard, cryptograined to micrograined, dense, shaly in small part, pyritic
- 3880 - 3910 Limestone - grey to dark grey and dark brown, medium hard, cryptograined and micrograined, very slightly argillaceous, shaly in part, pyritic, calcite crystals, fossils (brachiopods)
- 3910 - 3940 Shale - black, medium hard, dolomitic, fissile in part; limestone - grey to dark brown and grey-brown, medium hard, very argillaceous cryptograined,
- 3940 - 3950 Limestone - buff to dark brown and grey, medium hard, cryptograined to fine grained, slightly argillaceous, chalky in small part, much fossil debris, calcite crystals
- 3950 - 3970 Limestone - dark brown, cryptograined to micrograined, very slightly argillaceous, shaly in part, calcite crystals
- 3970 - 3980 Limestone - buff to dark brown, medium hard, cryptograined to fine grained, slightly argillaceous, fossils (brachiopods) dense in large part, chalky in small part; shale - dark brown to black, medium hard, calcareous, micromicaeous in part
- 3980 - 3990 Limestone - buff to dark brown and dark grey, medium hard, fine grained, very slightly argillaceous, fine grained, chalky in small part, dolomitic in small part, calcite crystals

- 3990 - 4000 Limestone - buff to dark brown, soft to medium hard, crypto-grained to fine grained, skeletal material 60%, micritic material 40%, chalky in part, fossils (brachiopods), calcite crystals, trace of fractures, pyrobitumen on fracture faces
- 4000 - 4010 Limestone - brown to dark brown, medium hard, micrograined, slightly argillaceous, calcite crystal, dense; shale - dark brown and dark grey, medium hard, calcareous
- 4010 - 4020 Limestone - buff to dark brown and grey, soft to medium hard, cryptograined to fine grained, slightly argillaceous, fossil debris (30%), micritic material (70%), calcite veinlets, dense
- 4020 - 4040 Limestone - buff to dark brown, soft to medium hard, crypto-grained to fine grained, very slightly argillaceous, calcite crystals, fractures coated with pyrobitumen, fossils
- 4040 - 4060 Limestone - buff to dark brown, medium hard, cryptograined to fine grained, slightly argillaceous, skeletal material 40%, micritic material, calcite veinlets, chalky in part; shale - dark brown to black, medium hard, calcareous
- 4060 - 4090 Limestone - buff to dark brown, medium hard to soft, crypto-grained to fine grained, slightly argillaceous, chalky in part, skeletal material 15%, micritic material 85%, calcite crystals and veinlets, trace of pyrobitumen on calcite
- 4090 - 4110 Limestone - buff to brown and grey, medium hard, fine grained, very slightly argillaceous, dolomitic in part, skeletal material 50%, micritic material 50%, calcite crystals, some pyrite
- 4110 - 4120 Limestone (dolomitic) - buff, grey and dark brown, medium hard, fine grained and cryptograined, slightly argillaceous, shaly in part, calcite crystals
- 4120 - 4140 Shale - grey to black, medium hard, calcareous; limestone - dark brown, medium hard, cryptograined to fine grained, slightly argillaceous, pyritic in part, calcite crystals
- 4140 - 4160 Shale - dark grey to black, medium hard, calcareous, calcite crystals (sparse)
- Bear Rock 4160 (-3209)
- 4160 - 4190 Dolomite - grey, medium hard, microcrystalline to finely crystalline, argillaceous in part, some secondary dolomite, calcite in filling some former porosity, fracture faces with pyrobitumen, trace of pyrite

- 4190 - 4200 Dolomite - grey to brown, medium hard, finely crystalline, very slightly calcareous; limestone - buff, grey and brown, medium hard, cryptograined to fine grained, chalky in small part, calcite crystals
- 4200 - 4210 Dolomite - light brown, medium hard, finely crystalline, slightly argillaceous, poor porosity (4%) in fine vugs and fine inter-crystalline, trace of fluorescence in chloroethene, calcite crystals
- 4210 - 4220 Dolomite - buff to light brown, medium hard, finely crystalline, trace of porosity in very fine vugs, calcite crystals
- 4220 - 4230 Dolomite - buff to light brown, medium hard, microcrystalline, slightly argillaceous, dense; limestone - buff to grey, medium hard, cryptograined to micrograined, slightly argillaceous, dense, calcite crystals
- 4230 - 4270 Dolomite - buff to light brown and grey, medium hard, microcrystalline, slightly argillaceous, dense, some calcite crystals
- 4270 - 4280 Dolomite - buff to light brown, medium hard, finely crystalline, slightly argillaceous; limestone - buff, medium hard, cryptograined, slightly argillaceous, chalky in part, calcite crystals
- 4280 - 4300 Dolomite - buff to brown, medium hard, cryptocrystalline to finely crystalline, slightly argillaceous, trace of vugular porosity (2%) in fine vugs, no show; limestone - buff, cryptograined, slightly argillaceous, chalky in part, calcite crystals
- 4300 - 4330 Limestone - buff to dark grey, medium hard, cryptograined to micrograined, very slightly argillaceous, chalky in small part; dolomite - light brown, medium hard, finely crystalline, calcite crystals
- 4330 - 4410 Dolomite - buff to dark brown, medium hard, microcrystalline, slightly argillaceous; limestone - buff to dark grey, medium hard, cryptograined to micrograined, calcite crystals, pyrobitumen in former porosity, fractures
- 4410 - 4450 Limestone - buff to dark grey, medium hard, cryptograined to fine grained, very slightly argillaceous, calcite crystals, pyrobitumen in porosity and on fracture faces,; dolomite - light brown, medium hard, microcrystalline, very slightly argillaceous
- 4450 - 4460 Limestone - buff to black, medium hard, cryptograined to micrograined, vugular with vugs filled with pyrobitumen, no effective porosity, calcite crystals

- 4460 - 4470 Limestone - buff to black, medium hard, cryptograined to micrograined, fractures filled with pyrobitumen; dolomite - buff to brown and dark grey, medium hard, microcrystalline, dense
- 4470 - 4490 Limestone - buff to black, medium hard, fine grained, slightly argillaceous, calcite crystals, pyrobitumen on fracture faces
- 4490 - 4520 Limestone - buff to black, medium hard, cryptograined, slightly argillaceous, pyrobitumen on fracture surfaces; dolomite - light brown, medium hard, microcrystalline, trace of porosity in very fine vugs and very fine intercrystalline type, no stain, calcite crystals
- 4520 - 4530 Dolomite - buff to dark brown and dark grey, microcrystalline, slightly argillaceous, trace of very fine vugular porosity
- 4530 - 4550 Dolomite - buff to dark brown and dark grey, microcrystalline, slightly argillaceous; limestone - buff to dark grey, cryptocrystalline, slightly argillaceous, pyrobitumen on fracture faces, calcite crystals
- 4550 - 4570 Limestone - cream to black, medium hard to soft, slightly argillaceous, cryptograined to micrograined; dolomite - buff to brown and dark grey, micrograined, slightly argillaceous, pyrobitumen on fracture surfaces
- 4570 - 4580 Dolomite - brown to dark brown, medium hard, microcrystalline, slightly argillaceous, slightly limey, trace of very fine vugular porosity, no fluorescence in chloroethene
- 4580 - 4590 Limestone - buff to brown and dark grey, medium hard, cryptograined to micrograined, slightly argillaceous; dolomite - brown to dark brown, cryptocrystalline, slightly argillaceous, calcite crystals, pyrobitumen on fracture faces
- 4590 - 4650 Limestone - cream to dark grey, medium hard, cryptograined to micrograined, slightly argillaceous; dolomite - brown, medium hard, microcrystalline, slightly argillaceous, poor porosity in very fine vugs, no fluorescence in chloroethene, calcite veinlets
- 4650 - 4660 Limestone - white to buff to dark grey, medium hard, cryptograined to micrograined, many calcite crystals, fair intercrystalline porosity in part, no staining, dolomitic in part
- 4660 - 4670 Limestone - white and buff to dark grey, medium hard, cryptograined to fine grained, many calcite crystals (fine), shaly structure in part, trace of fine intercrystalline, porosity, no staining, pyrobitumen on fracture faces and in former porosity

- 4670 - 4710 Limestone - white and buff to dark grey, medium hard, cryptograined, slightly argillaceous; dolomite - buff to brown, medium hard, slightly argillaceous, micrograined, pyrobitumen on fracture faces, calcite crystals
- 4710 - 4740 Dolomite - buff to light brown, medium hard, cryptocrystalline to microcrystalline, slightly argillaceous; limestone - buff to dark grey, medium hard, cryptograined, calcite crystals, pyrobitumen in former porosity
- 4740 - 4760 Limestone - buff and cream and dark grey, medium hard, cryptograined to micrograined, slightly argillaceous in part, calcite crystals, pyrobitumen in fractures
- 4760 - 4770 Limestone - white to grey, medium hard, cryptograined to fine grained, masses of fine calcite crystals, fair intercrystalline porosity, no stain; dolomite - buff to light brown, medium hard, microcrystalline, fine vugular porosity (poor) in small part, no staining, pyrobitumen on fractures
- 4770 - 4790 Limestone - white to dark grey, medium hard, cryptograined to fine grained, argillaceous in part, trace of pyrite, pyrobitumen on fracture faces, calcite crystals; shale - dark grey to black, medium hard, calcareous in part
- 4790 - 4800 Dolomite - brown to dark brown and dark grey, cryptocrystalline to microcrystalline, argillaceous, calcite crystals and veinlets
- 4800 - 4810 Dolomite - brown to dark brown and dark grey, cryptocrystalline to microcrystalline, argillaceous, calcite crystals and veinlets; limestone - white to dark grey, medium hard, cryptograined to micrograined, calcite crystals, veinlets of calcite, pyrobitumen in former porosity and on fracture faces
- 4810 - 4870 Dolomite - light to dark brown and black, medium hard, cryptocrystalline to microcrystalline, argillaceous, calcite crystals and veinlets
- 4870 - 4890 Dolomite - light to dark brown, medium hard, microcrystalline, very slightly argillaceous, calcite crystals, trace of fine vugular porosity, trace of pyrite, no staining
- 4890 - 4950 Dolomite - light to dark brown, medium hard, microcrystalline, slightly argillaceous, limey in part; limestone - buff to dark grey, medium hard, cryptograined, slightly argillaceous, calcite crystals, trace of pyrobitumen
- 4950 - 4960 Dolomite - buff, grey-brown and dark grey, medium hard, cryptocrystalline to microcrystalline, very slightly argillaceous, limey in part, calcite crystals

- 4960 - 4990 Dolomite - buff, grey-brown and dark grey, medium hard, cryptocrystalline, very slightly argillaceous; limestone - buff and light to dark grey, medium hard, cryptograined, slightly argillaceous, calcite crystals, pyrobitumen
- 4990 - 5030 Dolomite - buff to dark brown and dark grey, medium hard, microcrystalline, slightly argillaceous, calcite crystals, slightly limey in part
- 5030 - 5040 Dolomite - buff to dark brown and dark grey, medium hard microcrystalline to finely crystalline, very slightly argillaceous, trace of fine intercrystalline porosity, no live staining, calcite crystals, pyrobitumen on fracture faces
- 5040 - 5060 Dolomite - grey brown to dark brown, medium hard, microcrystalline, slightly argillaceous, trace of fine intercrystalline porosity, no staining, pyrobitumen on fracture faces; limestone - white, buff and grey, soft to medium hard, cryptograined, chalky in part
- 5060 - 5100 Dolomite - light brown, medium hard, limey in part, microcrystalline, argillaceous in part, trace of porosity in fine vugs, no staining, calcite crystals, pyrobitumen
- 5100 - 5110 Limestone - buff to dark grey, medium hard, cryptograined to micrograined, very slightly argillaceous; dolomite - buff to brown, medium hard, microcrystalline to finely crystalline, slightly argillaceous, dense
- 5110 - 5130 Dolomite - grey-brown, medium hard, microcrystalline, slightly argillaceous, calcite crystals, limey in part
- 5130 - 5170 Limestone - light to dark grey and buff, medium hard, micrograined, argillaceous; dolomite - buff and light brown, medium hard, microcrystalline, slightly argillaceous, pyrobitumen on fractures
- 5170 - 5180 Dolomite - light brown, medium hard, microcrystalline, micro-sucrosic; limestone - grey to dark grey, medium hard, micrograined, slightly argillaceous, pyrobitumen, calcite crystals
- 5180 - 5200 Limestone - buff and light to dark grey, medium hard to soft, slightly argillaceous, cryptograined, chalky in part, slightly dolomitic in part, pyrobitumen in fractures

Ronning 5212 (-4261)

- 5200 - 5230 Limestone - buff to light brown and light to dark grey, medium hard, slightly argillaceous, cryptograined to micrograined, pyrobitumen in fractures; dolomite - buff and light brown, microsugrosic, slightly argillaceous
- 5230 - 5240 Limestone - buff to brown and light to dark grey, medium hard to soft, cryptograined to micrograined, dolomitic in part, pyrobitumen
- 5240 - 5250 Limestone - buff and white to dark grey, medium hard to soft, cryptograined to fine grained, 20% skeletal matrix, 80 micritic material, chalky in part, sand grains in part, fine to medium, quartz (rounded)
- 5250 - 5260 Limestone - buff and white to dark grey, medium hard to soft, slight argillaceous, cryptograined to medium grained, skeletal material 40%, micritic material 60%, selenite common
- 5260 - 5270 Limestone - light to dark grey, medium hard to soft, cryptograined to fine grained, argillaceous in part; dolomite - buff to light brown, medium hard, cryptocrystalline, trace of calcite crystals, pyrobitumen in fractures
- 5270 - 5280 Limestone - white to dark grey and buff, cryptograined to fine grained, slightly argillaceous, floating sand grains (quartz) frosted, silt to fine grained, sub-rounded and rounded, clear; dolomite - light brown, medium hard, cryptocrystalline, pyrobitumen in fractures
- 5280 - 5330 Limestone - white to dark grey and buff, cryptograined to fine grained, slightly argillaceous, floating sand grains; sandstone - light grey, fine grain grading to silt, unsorted, quartzose (sub-angular to rounded), frosted, chert (rounded), calcareous in part; dolomite - buff to light brown, medium hard, cryptocrystalline, pyrobitumen, pyrite, selenite
- 5330 - 5340 Dolomite - light brown, medium hard, cryptocrystalline, very slightly argillaceous; sandstone - white to light grey, medium hard, fine grained, unsorted, quartzose (sub-angular to rounded), frosted, calcareous in part, dolomitic in part, pyritic
- 5340 - 5350 Sandstone - light grey to grey and grey green, medium hard, fine grained grading to silt, unsorted, quartzose (rounded grains), frosted, dolomitic in part, calcareous in part; dolomite - light brown, medium hard, cryptocrystalline, limey in part

- 5360 - 5380 Sandstone - white and light grey, medium hard, fine grained grading to silt, unsorted, quartzose (rounded), frosted, dolomitic in part, calcareous in part; dolomite - buff to brown, medium hard, cryptocrystalline; shale - grey green, medium hard, dolomitic
- 5380 - 5400 Dolomite - buff to brown, medium hard, cryptocrystalline, calcite crystals, pyrobitumen on fracture faces; sandstone - white to light grey, medium hard, fine grained grading to silt, dolomitic in part, calcareous in part
- 5400 - 5410 Sandstone - white and light grey and grey-green, medium hard, fine grained grading to silt, medium sorting, quartzose (sub-rounded to rounded), frosted, calcareous in part, dolomitic in part; dolomite (limey in part) - cream, buff, orange and grey-green, cryptocrystalline; limestone - white to buff, medium hard to soft, cryptograined, chalky in part; pyrobitumen
- 5410 - 5430 Dolomite - buff to brown and grey, medium hard, cryptocrystalline, slightly argillaceous; limestone - buff to brown, medium hard, argillaceous in part, sandy in part, calcite crystals, pyrobitumen on fracture faces
- 5430 - 5440 Dolomite - buff to dark brown, medium hard, finely crystalline, trace of fine intercrystalline porosity, no fluorescence; limestone - buff to brown, medium hard, cryptograin to fine grained, pyrobitumen in fractures
- 5440 - 5450 Dolomite - buff to light brown, medium hard, cryptocrystalline, evidence of fracture porosity, pyrobitumen on fractures; limestone - cream and buff to dark brown and grey, cryptograined, slightly argillaceous, fracture coated with pyrobitumen
- 5450 - 5480 Limestone - cream, buff and grey, medium hard to soft, cryptograined to micrograined, silty in part, dolomitic in part, pyrobitumen on fracture faces; dolomite - buff to brown, medium hard, microcrystalline, calcite crystals
- 5480 - 5490 Sandstone - white to light grey, fine to very fine grained, medium hard, calcareous, poorly sorted, quartzose (sub-rounded); dolomite - brown, medium hard, microcrystalline (very poor sample)
- 5490 - 5500 Limestone - white and buff to dark grey, medium hard, cryptograined to micrograined, sandy in part; dolomite - buff to brown, medium hard, cryptocrystalline to microcrystalline
- 5500 - 5510 Limestone - white to light grey, medium hard, cryptograined to micrograined, dolomitic in part, sandy in part, chalky in small part

- 5510 - 5520 Limestone - buff to dark grey, medium hard, cryptograined to fine grained, slightly argillaceous, sandy in part, dolomitic in part, chalky in small part, stylolites, pyrobitumen
- 5520 - 5530 Dolomite - buff to grey, medium hard, cryptocrystalline to microcrystalline, sandy and silty, limey in part, calcite crystals
- 5530 - 5540 Dolomite - buff to grey, pink, red and brown, medium hard, silty, cryptocrystalline, limey in part, shaly in part, limestone - varicoloured
- 5540 - 5580 Dolomite - cream to red and light grey, medium hard, cryptocrystalline to microcrystalline, shaly in part,; limestone - light green, cream and grey, medium hard, cryptograined to fine grained, silty in part; shale - grey, green and red, medium hard, calcareous in part, dolomitic in part, micromicaeous in part, calcite crystals
- 5580 - 5590 Dolomite - buff to brown, medium hard, cryptocrystalline to microcrystalline, calcite crystals; limestone - buff and grey, medium hard, cryptograined, very slightly argillaceous, silty in part; sandstone - white to red, medium hard, fine grained, sorted, quartzose (sub-angular grains), dolomitic
- 5590 - 5600 Dolomite - buff, red and brown and grey, medium hard, cryptocrystalline, very slightly argillaceous; shale - red and green, medium hard, dolomitic; limestone - buff to brown, medium hard, cryptograined to micrograined, slightly argillaceous

f) STRIP LOC

[illegible]

Decarta LRI et al Acute Myel 1-01
Location 12° 00' 07" N 44° 33' 40" W


Decalta LRI et
Location 12° 00' 07.34" N 84° 33' 40.03" W

R. B. elev. 950'
Crested W. R. Smith

Sheet No. 1

SECTION II

f) STRIP LOG



Well name: Decalta LRI et al. Apple River 1-01
 Location: 125°00'07.34"W, 84°20'40.95"N


R.E. elev. 951'

Geologist: W.R. SMITH

Sheet No. 2

SECTION II

f) STRIP LOG




Well name Decalta LRI et al Keele River 1-01
 Latitude 125° 00' 07.34" W 64° 22' 10.05" N

K B 1000 951
 Geologist W R SMITH

Sheet No 3

SECTION 11

f) STRIP LOG




Well name Decalta LRI et al. Accession Number 1-01
Location 42° 00' 00" N 64° 20' 00" W

Geologist W. P. SMITH

Sheet No. 4

SECTION II

f) STRIP LOG




Work done by Decalta LRI et
Location 125°00' 07'34"W, 64°20' 40'05"N

River 1-01

R.B. area 951
Geologist W.R. Smith

Sheet No. 1

f) STRIP LOC




Page 93
Coping: 11 11 11 11 11

Sheet No. 4

SECTION II


1) STRIP LOG



Well name Decalta LRI et al
Location 73°00' 07.14" W 64°20' 40.03" N

Geologist W. H. Smith
Sheet No. 7

f) STRIP LOC



H B also 351
 Photographer W H SMITH

Sheet No. 2

SECTION III

DRILL STEM TEST REPORT

Company Western Decalta Petroleum Limited Drill Stem Test No. 1

Name of Well Decalta LRI et al Keele River I-01 Date Test Run December 19, 1970

Testing Company B. J. Services Operator W. L. Budvarson

Type Packer Dual Bottom Hole Size Packer(s) 6-1/2 Choke 1/2"

Interval Tested: 3614' to 3680' Formation: Cretaceous

Test Data: Preflow 23 mins.

Initial shut in: Time Packer set 11:42 A.M. Time Tool Opened 12:06 P.M. (elapsed) 24 mins.

Flow Period: Time Tool Opened 12:06 P.M. Time Tool Closed 1:06 P.M. (elapsed) 60 mins.

Final shut in: Time Tool Closed 1:06 P.M. Time Tool Pulled 2:00 P.M. (elapsed) 54 mins.

Tight Hole Test: Yes No X Size of Chamber

Water Cushion: Nil Type of Hole: (Rathole) (Fullhole) (Cased)

T.D. Driller: 3680 T.D. Tester: 3680 Was Test A Misrun: No

Cause of Misrun:

Flow Data:

Description of Initial Blow: Weak initial puff. Steady weak blow throughout test.

Did Blow die or Decrease: Steady

Gas Flow To Surface In N/A mins. Initial Gas Flow MCF/Day

Stabilized Gas Flow MCF/Day Measured by: (Test) (Impact) (Side Static)

Time For Gas Flow to Stabilize mins. Gas Description: (Sweet) (Sour) (Dry) (Wet)

Gas Sample Saved After mins. Fluid To Surface In mins.

Fluid Description:

Nature of Flow:

Remarks:

Recovery:

Total fluid in (size) 2-7/8" I.D. Collars OD drill pipe: 120 feet .98 barrels

(describe fluid) Oil: feet barrels

Water: feet barrels

salt water cut Mud: 120 feet .98 barrels

Saved Samples At: 120 ft. 30 ft. 0 ft. above the test tool

Weight of mud before test 9.2 lbs./gal.: Chloride content too low to read ppm

Weight of mud recovered lbs./gal.: Chloride content ppm

Weight of water recovered 8.65 lbs./gal.: Chloride content 3847 ppm

Oil Recovered: °API Color Smell

Pressure Data: @ 3616' K.B.

Initial Hydrostatic: (Office) 1769 (Field) Final: (Office) 1766 (Field)

Initial Shut In Pressure 1289 Final: 1267

Initial Flow Pressure 78 Final: 157

Well Bore Temp: 80° °F Bomb Capacity: Top 3600# Bottom 5500#

Engineer D. A. Crawford



TESTING REPORT

DRILL-STEM TEST DATA

Well Name **DECALTA LRI ET AL KEELE RIVER** Test No **DNE**
Well Number **I-01** Zone Tested **CRETACEOUS**
Company **WEST DECALTA PETROLEUM LTD** Interval **3614 3680**
Comp Rep **W.R. SMITH** Tester **B. BUDVARSON** Date **DEC. 19, 1970**

Type of Test **DUAL BOTTOM HOLE** RFS Tool No **112 (TO CORE LAB EOM.)**

Preflow 23 min PSI 24 min Flow 60 min PSI 54 min

	1 REC No 2227	0 REC No 2011	REC No	
	3600 RANGE 12 HR CLOCK	5500 RANGE 12 HR CLOCK	RANGE	HR CLOCK
DEPTH	3597	3616		
Initial Hydro Mud Press	1760	1769		
Initial Shut In Press	1275	1289		
Initial Flow Press	73	78		
Final Flow Press	150	157		
Final Shut In Press	1257	1267		
Final Hydro Mud Press	1758	1769		

Mud Gmp **NIL** Fluid Loss **7.8** Mud Weight **9.2**
Viscosity **50** Temperature **80** Net Pay Tested **EST. 30 FT**
Top Packer Depth **3608** Bottom Packer Depth **3614** Total Depth **3680**
Drill Pipe Size **4.5 E.H.** Wt **16.60** Drill Collar ID **2.875 H-90** Ft. B.H. **534**
Surface Choke Size **OPEN** Bottom Choke Size **.5** Main Hole Size **7.875**
Anchor Size **4.75 O.D.** Rat Hole Size Feet of Rat Hole
Cushion Amount Type Rubber Size **6.5**

Fluid Recovery Total Feet **120**
Recovered **120** Feet of **SALT WATER CUT MUD (3047 PPM)**
Recovered Feet of
Recovered Feet of
Recovered Feet of
Recovered Feet of

Gas Recovery	How Measured	Riser size
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day
mins	Temp °F Press Rdg psi Orifice Size	= MCF/Day

Bleed Off Time for Drill Pipe **16 MIN.**

REMARKS: **INITIAL PUFF WEAK ON PREFLOW.**
WEAK STEADY BLOW THROUGHOUT TEST.



December 19, 1970


#1

DECALTA KEELE R. #1-01

TESTING REPORT

	45 LANDING SUB		
	45 CHAMBER		
	45 TOOL OR P.O. SUB	1.00	
	CO SUB	1.00	
	SHUT IN TOOL	5.20	
	R.P.S. No. 113	3.50	
	R.P.S. No.		
	HYDRAULIC TOOL	7.15	
	JARS SUTLIFF #19	5.50	
	RECORDER No. Ins. 2227	5.00	DEPTH 3597
	RECORDER No.		DEPTH
	SAFETY JOINT	1.75	
	BY PASS SUB		
1. PACKER DEPTH 3608	PACKER	6.00	
2. PACKER DEPTH 3614	PACKER	5.00	TOTAL TOOL ABOVE INTERVAL 41.10
	ANCHOR—SPECIFY	1.00	
	BLANK OFF OR BY PASS SUB		
	RECORDER No. OUTS 2011	5.00	DEPTH 3616
3. PACKER DEPTH	PACKER		TOTAL INTERVAL 66.00
4. PACKER DEPTH	PACKER		
	ANCHOR—SPECIFY		
	PERFS	57.00	
	RECORDER No.		DEPTH
TOTAL DEPTH 3680	BULLNOSE	3.00	TOTAL TAIL PIPE 107.10
			TOTAL TEST TOOL 107.10

DST CHARTS FOR COMPARATIVE VISUAL ANALYSIS



B HIGH PERMEABILITY STRONG DAMAGE EFFECT HIGH PERMEABILITY NO DAMAGE EFFECT MEDIUM PERMEABILITY STRONG DAMAGE EFFECT MEDIUM PERMEABILITY NO DAMAGE EFFECT LOW PERMEABILITY STRONG DAMAGE EFFECT LOW PERMEABILITY NO DAMAGE EFFECT



WELL NAME GECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION 7-01

REC. NO. 2227

DEPTH 3597.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
RUNNING IN HOLE	1	0.0	0.0
	2	77.0	1669.3
	3	120.0	1667.6
	4	121.0	1756.9
INITIAL HYDROSTATIC PRESSURE	5	166.0	1760.3
FIRST FLOW PERIOD	6	166.0	26.5
	7	171.0	29.2
	8	176.0	38.9
	9	181.0	47.7
FINAL FLOWING PRESSURE	10	186.0	57.4
	11	189.0	65.4
BUILD-UP AFTER FIRST FLOW	12	189.0	65.4
	13	194.0	1123.3
	14	199.0	1196.6
	15	204.0	1235.0
	16	209.0	1260.9
INITIAL SHUT-IN PRESSURE	17	213.0	1275.2
FINAL FLOW PERIOD	18	213.0	1275.2
INITIAL FLOWING PRESSURE	19	216.0	73.3
	20	218.0	73.3
	21	223.0	79.5
	22	228.0	67.5
	23	233.0	94.5
	24	238.0	102.5
	25	243.0	108.7
	26	248.0	116.6
	27	253.0	121.9
	28	258.0	129.0
	29	263.0	136.0
	30	268.0	143.1
	31	273.0	150.2
FINAL FLOWING PRESSURE			
BUILD-UP AFTER FINAL FLOW	32	273.0	150.2
	33	278.0	1014.3
	34	283.0	1091.2
	35	288.0	1133.2
	36	293.0	1162.6



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION 2-01

REC. NO. 2227

DEPTH 3597.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
	37	298.0	1185.9
	38	303.0	1203.8
	39	308.0	1218.1
	40	313.0	1231.5
	41	318.0	1241.3
	42	323.0	1251.1
FINAL SHUT-IN PRESSURE	43	327.0	1257.4
FINAL HYDROSTATIC PRESSURE	44	327.0	1757.8
PULLING OUT OF HOLE	45	344.0	1757.8
OUT	46	471.0	0.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION I-01

REC. NO. 2227

DEPTH 3597.

CALCULATIONS FOR LIQUID RECOVERY (FIRST SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1392.5
NO. OF POINTS CONSIDERED IN BUILD-UP	5
NO. OF POINTS USED IN EXTRAPOLATION	4
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI).....	1.39
EFFECTIVE PRODUCING TIME (MIN)	23.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION I-01

REC. NO. 2227

DEPTH 3597.

DATA FOR BUILD-UP PLOT (FIRST SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSURE DIFFERENCE CALC - OBSERVED	T*DELTA(T)/ DELTA(T)
-----------------	-------------	------------------	---	--	-------------------------

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

13	5.0	1123.3			5.60
----	-----	--------	--	--	------

POINTS USED IN EXTRAPOLATION

14	10.0	1196.6	1184.7	-11.9	3.30
15	15.0	1235.0	1230.7	-4.3	2.53
16	20.0	1260.9	1259.2	-1.7	2.15
17	24.0	1275.2	1275.5	0.2	1.96



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION I-01

REC. NO. 2227

DEPTH 3597.

CALCULATIONS FOR LIQUID RECOVERY (SECOND SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1384.2
NO. OF POINTS CONSIDERED IN BUILD-UP	11
NO. OF POINTS USED IN EXTRAPOLATION	8
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	0.49
EFFECTIVE PRODUCING TIME (MIN)	83.0
(B) IN SITU CAPACITY (KH - MD FT)	8.63
SLOPE OF BUILD-UP CURVE (PSI/CYCLE)	314.86
PRODUCING RATE (BBL/DAY)	16.72
FLUID VISCOSITY (CP)	1.000
FORMATION VOLUME FACTOR (RES BBL/ST BBL)	1.000
(C) EFFECTIVE PERMEABILITY (MD)	0.29
FORMATION THICKNESS	30.00
(D) PRODUCTIVITY INDEX (BBL/DAY/PSI)	0.01
FLOWING PRESSURE (PSIG)	150.2
(E) APPROXIMATE DRAINAGE RADIUS (FT)	16.1
TOTAL FLOWING TIME (MIN)	83.0
(F) ESTIMATED DAMAGE RATIO	1.16
RESERVOIR POROSITY (PERCENT)	25.00
TOTAL COMPRESSIBILITY (VOL/VOL/PSI X 10-6)	6.40
WELL-BORE RADIUS (IN)	3.94
CALCULATED SKIN FACTOR	0.90
(G) PRODUCTION WITH DAMAGE REMOVED (BBL/DAY)	19.4



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. ONE

LOCATION I-01

REC. NO. 2227

DEPTH 3597.

DATA FOR BUILD-UP PLOT (SECOND SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSURE DIFFERENCE CALC - OBSERVED	T+DELTA(T)/ DELTA(T)
-----------------	-------------	------------------	---	--	-------------------------

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

33	5.0	1014.3			17.60
34	10.0	1091.2			9.30
35	15.0	1133.2			6.53


POINTS USED IN EXTRAPOLATION

36	20.0	1162.6	1160.1	-2.5	5.15
37	25.0	1185.9	1184.1	-1.7	4.32
38	30.0	1203.8	1202.9	-0.9	3.77
39	35.0	1218.1	1218.0	-0.0	3.37
40	40.0	1231.5	1230.6	-0.8	3.07
41	45.0	1241.3	1241.3	-0.0	2.84
42	50.0	1251.1	1250.4	-0.7	2.66
43	54.0	1257.4	1256.9	-0.5	2.54

ASSUMPTIONS AND LIMITATIONS


THE ENCLOSED DST INTERPRETATION CALCULATIONS REQUIRE SEVERAL NECESSARY ASSUMPTIONS TO PROVIDE A QUICK ESTIMATE OF MANY OF THE FACTORS INVOLVED. AS A RESULT THE INFORMATION GAINED SHOULD BE USED TO FORM AN OPINION OR ESTIMATE ONLY, UNTIL THE ASSUMPTIONS OF RESERVOIR AND FLUID PROPERTIES CAN BE WHOLLY OR PARTIALLY CLARIFIED BY MORE COMPLETE ANALYSIS AND TESTING.

PRESSURE VS. TIME
 DECALIA LRI ET AL KEELE RIVER
 I-01
 DST NO. ONE INSIDE RECORDER




BOTTOM - HOLE PRESSURE (psig)

HORNER PRES. EXTRAPOLATION
 DECALIA LRI ET AL KEELE RIVER
 1-01
 DST NO. ONE
 P_w = 1384.2




Decalta L R I et al Keele River I-01
 Ins. Rec. No. 2227
 Test No. 1



DST RECORDER CHARTS

Decalta L R I et al Keele River I-01
 Outg. Rec. No. 2011
 Test No. 1



WESTERN DECALTA PETROLEUM LIMITED

SECTION III

DRILL STEM TEST REPORT

Company Western Decalta Petroleum Limited Drill Stem Test No. 2

Name of Well Decalta LRT et al Kaele River I-01 Date Test Run December 22, 1970

Testing Company B. J. Services Operator W. L. Budvarson

Type Packer Dual Bottom Hole Size Packer(s) 6-1/2" Choke 1/2"

Interval Tested: 3843' to 3684' Formation: Hume

Test Data: Preflow 5 mins.

Initial shut in: Time Packer set 3:00 A.M. Time Tool Opened 3:27 A.M. (elapsed) 27 mins.

Flow Period: Time Tool Opened 3:27 A.M. Time Tool Closed 4:28 A.M. (elapsed) 61 mins.

Final shut in: Time Tool Closed 4:28 A.M. Time Tool Pulled 5:27 A.M. (elapsed) 59 mins.

Tight Hole Test: Yes No X Size of Chamber

Water Cushion: Nil Type of Hole: (Rathole) (Fullhole) (Cased)

T.D. Driller: 3843' T.D. Tester: 3843' Was Test A Misrun: No

Cause of Misrun:

Flow Data:

Description of Initial Blow: Good blow during preflow and throughout test.

Did Blow die or Decrease: Steady

Gas Flow To Surface In N/A mins. Initial Gas Flow MCF/Day

Stabilized Gas Flow MCF/Day Measured by: (Test) (Impact) (Side Static)

Time For Gas Flow to Stabilize mins. Gas Description: (Sweet) (Sour) (Dry) (Wet)

Gas Sample Saved After mins. Fluid To Surface In mins.

Fluid Description:

Nature of Flow:

Remarks:

Recovery:

Total fluid in (size) 2-7/8" I.D. OD drill pipe: 264 feet 2.16 barrels

(describe fluid) Collars Oil: feet barrels

..... Water: feet barrels

..... Mud: 264 feet 2.16 barrels

Saved Samples At: ft. ft. 0 ft. above the test tool

Weight of mud before test 9.2 lbs./gal.: Chloride content ppm

Weight of mud recovered 8.8 lbs./gal.: Chloride content too low to measure ppm

Weight of water recovered lbs./gal.: Chloride content ppm

Oil Recovered: *API Color Smell

Pressure Data: @ 3686' K.B.

Initial Hydrostatic: (Office) 1805 (Field) Final: (Office) 1802 (Field)

Initial Shut In Pressure 1393 Final: 1317

Initial Flow Pressure 49 Final: 146

Well Bore Temp: 80 °F Bomb Capacity: Top 3600# Bottom 5500#

Engineer D. A. Crawford



TESTING REPORT

DRILL-STEM TEST DATA

Well Name **DECALTA LRI ET AL KEELE RIVER** Test No. **TND**
Well Number **I-01** Zone Tested **CRETACEOUS**
Company **WESTERN DECALTA PETROLEUM LTD.** Interval **3684 3843**
Comp Rep **M.R. SMITH** Tester **B. BUDUARSON** Date **DEC. 22, 1970**

Type of Test **DUAL BOTTOM HOLE** RFS Tool No. **23 (DRAINED ON LOCATION)**

Preflow 5 mins PSI 27 mins Flow 61 mins PSI 59 mins

	I REC No. 2227	Q REC No. 2011	
	3600 RANGE 12 HR CLOCK	5500 RANGE 12 HR CLOCK	REC No. RANGE HR CLOCK
DEPTH	3667	3686	
Initial Hydro Mud Press	1790	1805	
Initial Shut-In Press	1376	1393	
Initial Flow Press	46	49	
Final Flow Press	134	146	
Final Shut-In Press	1302	1317	
Final Hydro Mud Press	1790	1802	

Mud Drop **NIL** Fluid Loss **7.6** Mud Weight **9.2**
Viscosity **60** Temperature **80** Net Pore Fluid
Top Marker Depth **3678** Bottom Marker Depth **3684** Total Depth **3843**
Drill Pipe Size **4.5 X.H.** At **16.60** Unit Control **2.875** H. Run **534**
Surface Choke Size **OPEN** Bottom Choke Size **0.5** Main Hole Size **7.875**
Annulus Size **4.75 O.D.** Bit Hole Size Feet of Bit Hole
Cushion Amount Type Rubber Size **6.5**

Fluid Recovery Total Feet **264**
Recovered **264** Feet of **GRILLING MUD**
Recovered Feet of
Recovered Feet of
Recovered Feet of
Recovered Feet of

Gas Recovery	How Measured	Riser Size
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day
mins	Temp °F Press Rdg	psi Orifice Size MCF/Day

Bleed-Off Time for Drill Pipe **42 MIN.**

REMARKS **GOOD BLOW DURING PREFLOW & THROUGHOUT TEST.**



December 22, 1970

#2

DECALTA LRI KEELE R. #1-01

TESTING REPORT

45 LANDING SUB _____

45 CHAMBER _____

XXXXXXXXXX P.O. SUB _____ 1.00

CO SUB _____ 1.00

SHUT IN TOOL _____ 5.20

R.F.S. No. _____ 3.50

R.F.S. No. _____

HYDRAULIC TOOL _____ 7.15

JARS SUTLIFF #19 _____ 5.50

RECORDER No. INS. 2227 _____ 5.00 DEPTH 3667

RECORDER No. _____ DEPTH _____

SAFETY JOINT _____ 1.75

BY PASS SUB _____

1. PACKER DEPTH 3678

PACKER _____ 6.00

2. PACKER DEPTH 3604

PACKER _____ 5.00 TOTAL TOOL ABOVE INTERVAL 41.10

ANCHOR—SPECIFY _____ 1.00

BLANK OFF OR BY PASS SUB
RECORDER No. OUTS 2011 _____ 5.00 DEPTH 3686

PERFS _____ 19.00

3. PACKER DEPTH _____

PACKER _____ TOTAL INTERVAL 159.00

4. PACKER DEPTH _____

PACKER _____

ANCHOR—SPECIFY _____

D.C. & C.O. SUBS 126.00

RECORDER No. _____ DEPTH _____

PERFS _____ 5.00






TOTAL DEPTH 3843

BULLNOSE _____ 3.00

TOTAL TAIL PIPE 159.00

TOTAL TEST TOOL 75.10

DST CHARTS FOR COMPARATIVE VISUAL ANALYSIS

HIGH PERMEABILITY
STRONG DAMAGE EFFECTHIGH PERMEABILITY
NO DAMAGE EFFECTMEDIUM PERMEABILITY
STRONG DAMAGE EFFECTMEDIUM PERMEABILITY
NO DAMAGE EFFECTLOW PERMEABILITY
STRONG DAMAGE EFFECTLOW PERMEABILITY
NO DAMAGE EFFECT



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. TWO

LOCATION I-01

REC. NO. 2227

DEPTH 3667.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
RUNNING IN HOLE	1	0.0	0.0
	2	45.0	579.5
	3	60.0	265.9
	4	70.0	266.8
	5	115.0	1783.7
	6	137.0	1786.4
	7	139.0	1790.0
INITIAL HYDROSTATIC PRESSURE	8	145.0	1790.0
FIRST FLOW PERIOD	9	145.0	37.1
FINAL FLOWING PRESSURE	10	150.0	35.3
BUILD-UP AFTER FIRST FLOW	11	150.0	35.3
	12	151.0	1112.6
	13	153.0	1268.1
	14	155.0	1293.1
	15	160.0	1343.7
	16	165.0	1360.1
	17	170.0	1369.1
	18	175.0	1374.4
INITIAL SHUT-IN PRESSURE	19	177.0	1376.2
FINAL FLOW PERIOD	20	177.0	1376.2
	21	178.0	1170.7
	22	180.0	881.6
	23	180.0	523.0
INITIAL FLOWING PRESSURE	24	181.0	45.9
	25	182.0	45.9
	26	187.0	49.5
	27	192.0	59.2
	28	197.0	68.0
	29	202.0	78.6
	30	207.0	86.3
	31	212.0	94.5
	32	217.0	103.4
	33	222.0	110.4
	34	227.0	120.1
	35	232.0	129.9
	36	237.0	134.3
FINAL FLOWING PRESSURE	37	238.0	134.3



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. TWO

LOCATION I-01

REC. NO. 2227

DEPTH 3607.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
BUILD-UP AFTER FINAL FLOW	35	238.0	134.3
	39	243.0	1076.6
	40	248.0	1157.3
	41	253.0	1198.4
	42	258.0	1225.2
	43	263.0	1243.1
	44	268.0	1257.4
	45	273.0	1269.0
	46	278.0	1277.9
	47	283.0	1286.0
	48	288.0	1292.2
	49	293.0	1297.6
FINAL SHUT-IN PRESSURE	50	297.0	1302.1
FINAL HYDROSTATIC PRESSURE	51	297.0	1790.0
PULLING OUT OF HOLE	52	307.0	1790.0
OUT	53	438.0	0.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

BST. NO. TWO

LOCATION 1-01

REC. NO. 2221

DEPTH 3667.

CALCULATIONS FOR LIQUID RECOVERY (FIRST SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1403.1
NO. OF POINTS CONSIDERED IN BUILD-UP	2
NO. OF POINTS USED IN EXTRAPOLATION	4
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	0.58
EFFECTIVE PRODUCING TIME (MIN)	5.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. TWO

LOCATION I-01

REC. NO. 2227

DEPTH 3667.

DATA FOR BUILD-UP PLOT (FIRST SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSURE DIFFERENCE CALC - OBSERVED	$T + \Delta T (T) /$ $\Delta T (T)$
-----------------	-------------	------------------	---	--	--

EARLY POINTS NOT CONSIDERED

12	1.0	1112.6			6.00
13	3.0	1268.1			2.67
14	5.0	1293.1			2.00

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

15	10.0	1343.2			1.50
----	------	--------	--	--	------

POINTS USED IN EXTRAPOLATION

16	15.0	1360.1	1357.5	-2.7	1.33
17	20.0	1369.1	1367.7	-1.4	1.25
18	25.0	1374.4	1374.2	-0.3	1.20
19	27.0	1376.2	1376.1	-0.1	1.19



WELL NAME DECALTA LRI ET AL KEELE RIVER

TEST. NO. TWO

LOCATION I-01

REC. NO. 2227

DEPTH 3667.

CALCULATIONS FOR LIQUID RECOVERY (SECOND SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1383.2
NO. OF POINTS CONSIDERED IN BUILD-UP	7
NO. OF POINTS USED IN EXTRAPOLATION	5
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	0.27
EFFECTIVE PRODUCING TIME (MIN)	66.0
(B) IN SITU CAPACITY (KH - MD FT)	30.10
SLOPE OF BUILD-UP CURVE (PSI/CYCLE)	249.67
PRODUCING RATE (BBL/DAY)	46.25
FLUID VISCOSITY (CP)	1.000
FORMATION VOLUME FACTOR (RES BBL/ST BBL)	1.000
(C) EFFECTIVE PERMEABILITY (MD)	0.19
FORMATION THICKNESS	159.00
(D) PRODUCTIVITY INDEX (BBL/DAY/PSI)	0.04
FLOWING PRESSURE (PSIG)	134.3
(E) APPROXIMATE DRAINAGE RADIUS (FT)	11.7
TOTAL FLOWING TIME (MIN)	66.0
(F) ESTIMATED DAMAGE RATIO	1.61
RESERVOIR POROSITY (PERCENT)	25.00
TOTAL COMPRESSIBILITY (VOL/VOL/PSI X 10 ⁻⁶)	6.40
WELL-BORE RADIUS (IN)	3.94
CALCULATED SKIN FACTOR	2.47
(G) PRODUCTION WITH DAMAGE REMOVED (BBL/DAY)	74.6



WELL NAME DECATIA LRI ET AL KEELE RIVER

DST. NO. TWO

LOCATION I-02

REC. NO. 2227

DEPTH 1667.

DATA FOR BUILD-UP PLOT (SECOND SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSUR DIFFERENCE CALC - OBSERVED	$T+\Delta T(1)/$ $\Delta T(1)$
-----------------	-------------	------------------	---	---	-----------------------------------

EARLY POINTS NOT CONSIDERED

39	5.0	1070.6			14.20
40	10.0	1157.3			7.60
41	15.0	1198.4			5.40
42	20.0	1225.2			4.30
43	25.0	1243.1			3.64

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

44	30.0	1257.4			3.20
45	35.0	1269.0			2.89


POINTS USED IN EXTRAPOLATION

46	40.0	1277.9	1277.6	-0.4	2.65
47	45.0	1286.0	1285.3	-0.6	2.47
48	50.0	1292.2	1292.0	-0.2	2.32
49	55.0	1297.6	1297.7	0.1	2.20
50	59.0	1302.1	1301.8	-0.2	2.12

ASSUMPTIONS AND LIMITATIONS


THE ENCLOSED DST INTERPRETATION CALCULATIONS REQUIRE SEVERAL NECESSARY ASSUMPTIONS TO PROVIDE A QUICK ESTIMATE OF MANY OF THE FACTORS INVOLVED. AS A RESULT THE INFORMATION GAINED SHOULD BE USED TO FORM AN OPINION OR ESTIMATE ONLY. UNTIL THE ASSUMPTIONS OF RESERVOIR AND FLUID PROPERTIES CAN BE WHOLLY OR PARTIALLY CLARIFIED BY MORE COMPLETE ANALYSIS AND TESTING.

PRESSURE VS. TIME
 DECALTA LAI ET AL KEELE RIVER
 1-01
 DST NO. TWO INSIDE RECORDER




BOTTOM - HOLE PRESSURE (psig)

HORNER PRES. EXTRAPOLATION
 DECALIN LRI ET AL KEELE RIVER
 1-01
 OST NO. TWO PM = 1303.2




Decalta L R I et al Keele River I-01
 Ins. Rec. No. 2227
 Test No. 2



DST RECORDER CHARTS

Decalta L R I et al Keele River I-01
 Outs. Rec. No. 2011
 Test No. 2



WESTERN DECALTA PETROLEUM LIMITED

SECTION III DRILL STEM TEST REPORT

Company Western Decalta Petroleum Limited Drill Stem Test No. 3

Name of Well Decalta LRI et al Keele River 1-01 Date Test Run December 26, 1970

Testing Company B. J. Services Operator W. L. Budvarson

Type Packer Dual Bottom Hole Size Packer(s) 6-1/2" Choke 1/2"

Interval Tested: 4165' to 4220' Formation: Bear Rock

Test Data: Preflow 5 mins.

Initial shut in: Time Packer set 2:19 P.M. Time Tool Opened 2:42 P.M. (elapsed) 23 mins.

Flow Period: Time Tool Opened 2:42 P.M. Time Tool Closed 3:44 P.M. (elapsed) 62 mins.

Final shut in: Time Tool Closed 3:44 P.M. Time Tool Pulled 4:42 P.M. (elapsed) 58 mins.

Tight Hole Test: Yes No X Size of Chamber

Water Cushion: Nil Type of Hole: (Rathole) (Fullhole) (Cased)

T.D. Driller: 4220' T.D. Tester: 4220' Was Test A Misrun: No

Cause of Misrun:

Flow Data:

Description of Initial Blow: Fair blow throughout test.

Blow die or Decrease: Decreased slightly.

Flow To Surface In N/A mins. Initial Gas Flow MCF/Day

Stabilized Gas Flow MCF/Day Measured by: (Test) (Impact) (Side Static)

Time For Gas Flow to Stabilize mins. Gas Description: (Sweet) (Sour) (Dry) (Wet)

Gas Sample Saved After mins. Fluid To Surface In mins.

Fluid Description:

Nature of Flow:

Remarks:

Recovery:

Total fluid in (size) 2-7/8" I.D. Collar OD drill pipe: 522 feet 4.3 barrels

(describe fluid) Oil: feet barrels

gas and mud cut salt Water: 259 feet 2.12 barrels

Mud: 264 feet 2.18 barrels

Saved Samples At: 174 ft. 64 ft. 0 ft. above the test tool

Weight of mud before test 9.4 lbs./gal.: Chloride content TSTM ppm

Weight of mud recovered lbs./gal.: Chloride content ppm

Weight of water recovered 8.5 lbs./gal.: Chloride content 21,100 ppm

Oil Recovered: API Color Smell

Pressure Data: @ 4167' K.B.

Initial Hydrostatic: (Office) 2087 (Field) Final: (Office) 2087 (Field)

Initial Shut In Pressure 1596 Final: 1480

Initial Flow Pressure 101 Final: 281

Well Bore Temp: 118 °F Bomb Capacity: Top 3600# Bottom 5500#

Engineer D. A. Crawford



DRILL-STEM TEST DATA

Well Name **DECALTA LRI ET AL KEELE RIVER**Test No. **3**Well Number **I-01**Zone Tested **CRETACEOUS**Company **WESTERN DECALTA PETROLEUM LTD.**Interval **4165 4220**Comp Rep **W.R. SMITH**Tester **B. BUDUARSON**Date **DEC. 26, 1970**Type of Test **DUAL BOTTOM HOLE**RFS Tool No. **23 (TO CORE LAB EDM.)**Preflow **5 mins PSI 23 mins Flow 62 mins PSI 58 mins**

	I RFS No. 2227	U RFS No. 2011	
	3600 RANGE 12 HR CLOCK	5500 RANGE 12 HR CLOCK	RANGE HR CLOCK
DEPTH	4148	4167	
Initial Hydro Mud Press	2080	2087	
Initial Shut-In Press	1588	1596	
Initial Flow Press	95	101	
Final Flow Press	275	281	
Final Shut-In Press	1475	1480	
Final Hydro Mud Press	2080	2087	

Mud Grade **NIL**Fluid Loss **7.2**Mud Weight **7.4**Viscosity **68**Temperature **116**

Net Pore Tested

Top Packer Depth **4159**Bottom Packer Depth **4165**Total Depth **4220**Drill Pipe Size **4.5 X.H.**Wt **16.60**Drill Collar I.D. **2.875**H. Run **534**Surface Choke Size **OPEN**Bottom Choke Size **0.5**Main Hole Size **7.875**Anchor Size **4.75 C.O.**

Rot Hole Size

Feet of Rot Hole

Cushion Amount

Type

Rubber Size **6.5**Fluid Recovery Total Feet **534**Recovered **264**Feet of **MUD**Recovered **174**Feet of **GAS CUT, MUD CUT, SALT WATER (21,100 PPM)**Recovered **84**Feet of **GAS CUT, MUD CUT, SALT WATER**

Recovered

Feet of

Recovered

Feet of

Gas Recovery

How Measured

Packer Size

mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day
mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day
mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day
mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day
mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day
mins	Temp °F	Press Pdg	ps	Orifice Size	=	MCF/Day

Bleed Off Time for Drill Pipe **15 MIN.**REMARKS **FAIR BLOW THROUGHOUT TEST.**



December 26, 1970






#3

DECALTA LRI KEELE R. #1-01

TESTING REPORT

	45 LANDING SUB		
	45 CHAMBER		
	XXXXXXXXXX P.O. SUB	1.00	
	CO SUB	1.00	
	SHUT IN TOOL	5.20	
	R.F.S. No. 23	3.50	
	R.F.S. No.		
	HYDRAULIC TOOL	7.15	
	JARS SUTLIFF #19	5.50	
	RECORDER No. 2227	5.00	DEPTH 4148
	RECORDER No.		DEPTH
	SAFETY JOINT	1.75	
	BY PASS SUB		
1. PACKER DEPTH	4159	PACKER	6.00
2. PACKER DEPTH	4165	PACKER	5.00
		ANCHOR—SPECIFY	1.00
	BLANK OFF OR BY PASS SUB		
	RECORDER No. 2011	5.00	DEPTH 4167
3. PACKER DEPTH		PACKER	
			TOTAL INTERVAL 55.00
4. PACKER DEPTH		PACKER	
		ANCHOR—SPECIFY	
		PERES	15.00
	RECORDER No.		DEPTH
	D.C. C.O. SUBS	31.00	
TOTAL DEPTH	4220	BULLNOSE	3.00
			TOTAL TAIL PIPE 55.00
			TOTAL TEST TOOL 65.10

DIST CHARTS FOR COMPARATIVE VISUAL ANALYSIS



B

HIGH PERMEABILITY
STRONG DAMAGE EFFECTHIGH PERMEABILITY
NO DAMAGE EFFECTMEDIUM PERMEABILITY
STRONG DAMAGE EFFECTMEDIUM PERMEABILITY
NO DAMAGE EFFECTLOW PERMEABILITY
STRONG DAMAGE EFFECTLOW PERMEABILITY
NO DAMAGE EFFECT



POOR COPY

TESTING REPORT

PAGE 3

WELL NAME DECALTA LAI ET AL KEELE RIVER

OST. NO. 3

LOCATION I-01

REC. NO. 2227

DEPTH 4148.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
RUNNING IN HOLE	1	0.0	0.0
	2	36.0	553.9
	3	205.0	556.5
	4	247.0	2080.0
INITIAL HYDROSTATIC PRESSURE	5	263.0	2080.0
FIRST FLOW PERIOD	6	263.0	45.1
FINAL FLOWING PRESSURE	7	268.0	50.4
BUILD-UP AFTER FIRST FLOW	8	268.0	50.4
	9	269.0	1500.4
	10	270.0	1513.9
	11	273.0	1539.8
	12	278.0	1562.1
	13	283.0	1575.5
	14	288.0	1584.4
INITIAL SHUT-IN PRESSURE	15	291.0	1588.0
FINAL FLOW PERIOD	16	291.0	1588.0
INITIAL FLOWING PRESSURE	17	296.0	95.4
	18	301.0	95.4
	19	306.0	138.7
	20	311.0	154.6
	21	316.0	169.6
	22	326.0	203.2
	23	341.0	250.9
	24	346.0	265.9
	25	351.0	265.9
FINAL FLOWING PRESSURE	26	353.0	274.7
BUILD-UP AFTER FINAL FLOW	27	353.0	274.7
	28	354.0	1168.0
	29	356.0	1215.4
	30	358.0	1248.4
	31	363.0	1302.1
	32	368.0	1338.7
	33	373.0	1366.4
	34	378.0	1388.7
	35	383.0	1407.5
	36	388.0	1423.6



WELL NAME DECALTA LAI ET AL KEELE-RIVER

CST. NO. 3

LOCATION I-01

REC. NO. 2227

DEPTH 4148.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
	37	393.0	1437.9
	38	398.0	1450.4
	39	403.0	1461.1
	40	408.0	1471.0
FINAL SHUT-IN PRESSURE	41	411.0	1475.4
FINAL HYDROSTATIC PRESSURE	42	411.0	2080.0
PULLING OUT OF HOLE	43	428.0	2080.0
OUT	44	436.0	0.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. 3

LOCATION I-01

REC. NO. 2227

DEPTH 4148.

CALCULATIONS FOR LIQUID RECOVERY (FIRST SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1614.6
NO. OF POINTS CONSIDERED IN BUILD-UP	3
NO. OF POINTS USED IN EXTRAPOLATION	4
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI).....	1.00
EFFECTIVE PRODUCING TIME (MIN)	5.0



WELL NAME DEGALTA LRI ET AL KEELE RIVER

DST. NO. 3

LOCATION I-01

REC. NO. 2227

DEPTH 4148.

DATA FOR BUILD-UP PLOT (FIRST SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSURE DIFFERENCE CALC - OBSERVED	T*DELTA(T)/ DELTA(T)
-----------------	-------------	------------------	---	--	-------------------------

EARLY POINTS NOT CONSIDERED

9	1.0	1500.4			0.00
10	2.0	1513.9			3.50

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

11	5.0	1539.8			2.00
----	-----	--------	--	--	------

POINTS USED IN EXTRAPOLATION

12	10.0	1562.1	1558.6	-3.5	1.50
13	15.0	1575.5	1574.9	-0.6	1.33
14	20.0	1584.4	1583.6	-0.7	1.25
15	23.0	1588.0	1587.4	-0.6	1.22



WELL NAME DECALTA LAI ET AL KEELE RIVER

DST. NO. 3

LOCATION 1-01

REC. NO. 2227

DEPTH 4140.

CALCULATIONS FOR LIQUID RECOVERY (SECOND SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	1609.0
NO. OF POINTS CONSIDERED IN BUILD-UP	9
NO. OF POINTS USED IN EXTRAPOLATION	6
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	0.65
EFFECTIVE PRODUCING TIME (MIN)	67.0
(B) IN SITU CAPACITY (KH - MD FT)	37.31
SLOPE OF BUILD-UP CURVE (PSI/CYCLE)	401.38
PRODUCING RATE (BBL/DAY)	92.16
FLUID VISCOSITY (CP)	1.000
FORMATION VOLUME FACTOR (RES BBL/ST BBL)	1.000
(C) EFFECTIVE PERMEABILITY (MD)	0.68
FORMATION THICKNESS	53.00
(D) PRODUCTIVITY INDEX (BBL/DAY/PSI)	0.07
FLOWING PRESSURE (PSIG)	274.7
(E) APPROXIMATE DRAINAGE RADIUS (FT)	22.3
TOTAL FLOWING TIME (MIN)	67.0
(F) ESTIMATED DAMAGE RATIO	0.91
RESERVOIR POROSITY (PERCENT)	25.00
TOTAL COMPRESSIBILITY (VOL/VOL/PSI X 10 ⁻⁶)	6.40
WELL-BORE RADIUS (IN)	3.94
CALCULATED SKIN FACTOR	-0.10



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. 3

LOCATION 1-01

REC. NO. 2227

DEPTH 4140.

DATA FOR BUILD-UP PLOT (SECOND SHUT-IN)

POINT NUMBER	TIME MIN	PRESSURE PSIG	PRESSURE CALC FROM BEST FIT LINE	PRESSURE DIFFERENCE CALC - OBSERVED	$t + \Delta t(t) /$ $\Delta t(t)$
-----------------	-------------	------------------	---	--	--------------------------------------

EARLY POINTS NOT CONSIDERED

28	1.0	1168.0			68.00
29	3.0	1215.4			23.33
30	5.0	1248.4			14.40
31	10.0	1302.1			7.70
32	15.0	1338.7			5.47

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION


33	20.0	1366.4			4.35
34	25.0	1388.7			3.68
35	30.0	1407.5			3.23

POINTS USED IN EXTRAPOLATION

36	35.0	1423.8	1422.6	-1.0	2.91
37	40.0	1437.9	1437.5	-0.4	2.67
38	45.0	1450.4	1450.1	-0.3	2.49
39	50.0	1461.1	1460.8	-0.3	2.34
40	55.0	1471.0	1470.2	-0.8	2.22
41	58.0	1475.4	1475.2	-0.2	2.16


ASSUMPTIONS AND LIMITATIONS

THE ENCLOSED DST INTERPRETATION CALCULATIONS REQUIRE SEVERAL NECESSARY ASSUMPTIONS TO PROVIDE A QUICK ESTIMATE OF MANY OF THE FACTORS INVOLVED. AS A RESULT THE INFORMATION GAINED SHOULD BE USED TO FORM AN OPINION OR ESTIMATE ONLY, UNTIL THE ASSUMPTIONS OF RESERVOIR AND FLUID PROPERTIES CAN BE WHOLLY OR PARTIALLY CLARIFIED BY MORE COMPLETE ANALYSIS AND TESTING.




BOTTOM - HOLE PRESSURE (psig)

HORNER PRES. EXTRAPOLATION
 DECALIA LRI ET AL KEELE RIVER
 DST NO. 3 Pm = 1609.0




$(T + \Delta t) / \Delta t$

Decalta L R I et al Keele River I-01
 Ins. Rec. No. 2227
 Test No. 3



DST RECORDER CHARTS

Decalta L R I et al Keele River I-01
 Outs. Rec. No. 2011
 Test No. 3



DRILL STEM TEST REPORT

Engineer.....D. A. Crawford



TESTING REPORT

DRILL-STEM TEST DATA

Well Name **DECALTA LRI ET AL KEELE RIVER**Test No. **4**Well Number **1-01**Zone Tested **CRETACEOUS**Company **WESTERN DECALTA PETROLEUM LTD.**Interval **4987 6000**Cdr. Rep. **M. R. SMITH**Tester **B. HUDCARSON** Date **JAN. 6, 1971**Type of Test **DUAL BOTTOM HOLE**RTS Test No. **28 (CORE LAB EDM.)**

Depth	5 min	20 min	60 min	90 min
	I 2227	O 2011		
	3600	5500	12	
DEPTH				
Initial Mud Press	4970	5080		
Initial Surface Press	2631	2687		
Initial Fluid Press	1878	1940		
Final Fluid Press	49	106		
Final Surface Press	79	140		
Final Mud Press	1072	1733		
	2021	2688		

Mud Weight **NIL**Viscosity **110**Top Choke Depth **4981**Drill Pipe Size **4.5 X-M.**Surface Choke Size **OPEN**

Annulus Size

Casing Annulus

Fluid Loss **7.6**Temperature **138**Annulus Bottom Depth **4987**W **16.60**Annulus Choke Size **0.5**

Mud Hole Size

Type

Mud Weight **7.6**Net Pay Tested **EST 30**Test Depth **5600**W **2.875**W **534**Mud Hole Size **7.875**

Feet of Mud Hole

Rubber Size **6.5**Fluid Recovery From Test **90**Measurement **90**Feet of **DRILLING MUD**

Measurement

Feet of

Measurement

Feet of

Measurement

Feet of

Measurement

Feet of

Core Measurements

How Measured

Kerf Size

meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day
meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day
meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day
meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day
meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day
meas	Temp. 1	Press. 1	psi	Orifice Size	meas	MCF Day

Bleed Off Time for Surface **24 MIN.**

REMARKS **FAIR BLOW THROUGHOUT TEST.**
NOTE- PERF. FROM 5050 - 5080 FT.



January 6, 1971


#4

DECALTA LRI KEELE R. #1-01

TESTING REPORT

	45 LANDING SUB		
	45 CHAMBER		
	XXXXXX DEP.O SUB	1.00	
	CO SUB	1.00	
	SHUT IN TOOL	5.30	
	R.F.S. No. 28	3.50	
	R.F.S. No.		
	HYDRAULIC TOOL	7.05	
	JARS SUTLIFF #19	5.50	
	RECORDER No. 2227	5.00	DEPTH 4970
	RECORDER No.		DEPTH
	SAFETY JOINT	1.75	
	BY PASS SUB		
	1. PACKER DEPTH 4981	PACKER	6.00
	2. PACKER DEPTH 4987	PACKER	5.00
		1.00	
	ANCHOR—SPECIFY		
	DRILL PIPE	31.00	
	DRILL COLLAR	30.00	
	BLANK OFF OR BY PASS SUB		
	RECORDER No.	DEPTH	
	C. O.	1.00	
	PERFS	30.00	
3. PACKER DEPTH	PACKER		
		TOTAL INTERVAL 613.00	
4. PACKER DEPTH	PACKER		
	ANCHOR—SPECIFY		
	RECORDER No. 2011	1.00 DEPTH 5081	
	DRILL COLLARS	516.00	
TOTAL DEPTH 5600	BULLNOSE	3.00	
		TOTAL TAIL PIPE 613.00	
		TOTAL TEST TOOL 77.10	

DST CHARTS FOR COMPARATIVE VISUAL ANALYSIS





WELL NAME DECALIA LRI ET AL KEELE RIVER

DST. NO. 4

LOCATION I-01

REC. NO. 2227

DEPTH 4970.

MEASURED PRESSURES

	POINT NUMBER	TIME MIN	PRESSURE PSIG
RUNNING IN HOLE	1	0.0	0.0
	2	69.0	2630.9
INITIAL HYDROSTATIC PRESSURE	3	667.0	2630.9
FIRST FLOW PERIOD	4	667.0	42.4
FINAL FLOWING PRESSURE	5	672.0	34.5
BUILD-UP AFTER FIRST FLOW	6	672.0	34.5
	7	673.0	1140.3
	8	674.0	1344.1
	9	677.0	1522.8
	10	682.0	1731.0
	11	687.0	1832.9
INITIAL SHUT-IN PRESSURE	12	692.0	1877.6
FINAL FLOW PERIOD	13	692.0	1877.6
INITIAL FLOWING PRESSURE	14	695.0	842.9
	15	697.0	48.6
	16	702.0	49.5
	17	707.0	51.2
	18	722.0	58.3
	19	752.0	74.2
FINAL FLOWING PRESSURE	20	758.0	78.6
BUILD-UP AFTER FINAL FLOW	21	758.0	78.6
	22	763.0	770.3
	23	766.0	1032.2
	24	773.0	1185.9
	25	778.0	1293.1
	26	783.0	1373.5
	27	788.0	1440.6
	28	793.0	1495.1
	29	798.0	1541.6
	30	803.0	1582.7
	31	808.0	1615.7
	32	813.0	1646.1
FINAL SHUT-IN PRESSURE	33	818.0	1672.0
PULLING OUT OF HOLE	34	818.0	1672.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

OST. NO. 4

LOCATION I-01

REC. NO. 2227

DEPTH 4970.

MEASURED PRESSURES

	<u>POINT NUMBER</u>	<u>TIME MIN</u>	<u>PRESSURE PSIG</u>
FINAL HYDROSTATIC PRESSURE	35	819.0	2620.9
	36	873.0	2620.9
OUT	37	978.0	0.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

OST. NO. 4

LOCATION I-01

REC. NO. 2227

DEPTH 4970.

CALCULATIONS FOR LIQUID RECOVERY (FIRST SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	2027.5
NO. OF POINTS CONSIDERED IN BUILD-UP	5
NO. OF POINTS USED IN EXTRAPOLATION	4
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	21.94
EFFECTIVE PRODUCING TIME (MIN)	5.0



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. 4

LOCATION 1-01

REC. NO. 2227

DEPTH 4970-

DATA FOR BUILD-UP PLOT (FIRST SHUT-IN)

<u>POINT NUMBER</u>	<u>TIME MIN</u>	<u>PRESSURE PSIG</u>	<u>PRESSURE CALC FROM BEST FIT LINE</u>	<u>PRESSURE DIFFERENCE CALC - OBSERVED</u>	<u>T*DELTA(T)/ DELTA(T)</u>
-------------------------	---------------------	--------------------------	---	--	---------------------------------

EARLY POINTS NOT CONSIDERED

7	1.0	1140.3			6.00
---	-----	--------	--	--	------

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION

8	2.0	1344.1			3.50
---	-----	--------	--	--	------

POINTS USED IN EXTRAPOLATION

9	5.0	1522.8	1518.9	-3.9	2.00
10	10.0	1731.0	1730.0	-1.0	1.50
11	15.0	1832.9	1816.4	-16.5	1.33
12	20.0	1877.6	1863.8	-13.8	1.25



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. 4

LOCATION I-01

REC. NO. 2227

DEPTH 4970.

CALCULATIONS FOR LIQUID RECOVERY (SECOND SHUT-IN)

(A) EXTRAPOLATED RESERVOIR PRESSURE	2103.7
NO. OF POINTS CONSIDERED IN BUILD-UP	8
NO. OF POINTS USED IN EXTRAPOLATION	5
ROOT MEAN SQUARE DEVIATION OF BEST-FIT LINE (PSI)	0.54
EFFECTIVE PRODUCING TIME (MIN)	71.0
(B) IN SITU CAPACITY (KH - MD FT)	1.87
SLOPE OF BUILD-UP CURVE (PSI/CYCLE)	1273.18
PRODUCING RATE (BBL/DAY)	14.66
FLUID VISCOSITY (CP)	1.000
FORMATION VOLUME FACTOR (RES BBL/ST BBL)	1.000
(C) EFFECTIVE PERMEABILITY (MD)	0.06
FORMATION THICKNESS	30.00
(D) PRODUCTIVITY INDEX (BBL/DAY/PSI)	0.01
FLOWING PRESSURE (PSIG)	78.6
(E) APPROXIMATE DRAINAGE RADIUS (FT)	7.0
TOTAL FLOWING TIME (MIN)	71.0
(F) ESTIMATED DAMAGE RATIO	0.60
RESERVOIR POROSITY (PERCENT)	25.00
TOTAL COMPRESSIBILITY (VOL/VOL/PSI X 10-6)	6.40
WELL-BORE RADIUS (IN)	3.94
CALCULATED SKIN FACTOR	-0.94



WELL NAME DECALTA LRI ET AL KEELE RIVER

DST. NO. 4

LOCATION I-01

REC. NO. 2227

DEPTH 4970.

DATA FOR BUILD-UP PLOT (SECOND SHUT-IN)

<u>POINT NUMBER</u>	<u>TIME MIN</u>	<u>PRESSURE PSIG</u>	<u>PRESSURE CALC FROM BEST FIT LINE</u>	<u>PRESSURE DIFFERENCE CALC - OBSERVED</u>	<u>T*DELTA(T)/ DELTA(T)</u>
-------------------------	---------------------	--------------------------	---	--	---------------------------------

EARLY POINTS NOT CONSIDERED

22	5.0	770.3			15.20
23	10.0	1032.2			8.10
24	15.0	1185.9			5.73
25	20.0	1293.1			4.55

PORTION OF BUILD-UP CURVE NOT USED IN EXTRAPOLATION


26	25.0	1373.5			3.84
27	30.0	1440.6			3.37
28	35.0	1495.1			3.03

POINTS USED IN EXTRAPOLATION

29	40.0	1541.6	1539.4	-2.2	2.77
30	45.0	1582.7	1580.2	-2.5	2.58
31	50.0	1615.7	1615.1	-0.7	2.42
32	55.0	1646.1	1645.4	-0.7	2.29
33	60.0	1672.0	1672.0	-0.0	2.18

ASSUMPTIONS AND LIMITATIONS


THE ENCLOSED DST INTERPRETATION CALCULATIONS REQUIRE SEVERAL NECESSARY ASSUMPTIONS TO PROVIDE A QUICK ESTIMATE OF MANY OF THE FACTORS INVOLVED. AS A RESULT THE INFORMATION GAINED SHOULD BE USED TO FORM AN OPINION OR ESTIMATE ONLY, UNTIL THE ASSUMPTIONS OF RESERVOIR AND FLUID PROPERTIES CAN BE WHOLLY OR PARTIALLY CLARIFIED BY MORE COMPLETE ANALYSIS AND TESTING.




BOTTOM - HOLE PRESSURE (psig)

HORNER PRES. EXTRAPOLATION
 DECALIA LAI ET AL KEELE RIVER
 1-01
 DST NO. 4 $P_m = 2103.7$

$(T + \Delta t) / \Delta t$




Decalta L R I et al Keele River I-01
 Ins. Rec. No. 2227 Test No. 4



DST RECORDER CHARTS

Decalta L R I et al Keele River I-01
 Outg. Rec. No. 2011
 Test No. 4



SECTION III

b) CASING REPORT

Well Decalta LRI et al Keele River I-01Date December 6, 1970Type of Casing String: (surface) ~~XXXXXXXXXX~~ ~~XXXXXXXXXX~~ ~~XXXXXXXXXX~~Drilling Contractor Jennings, Rig #9

PIPE DATA

Make of Casing Stewarts & LloydsType: (seamless) (welded) Size 8-5/8No. of Joints 18Weight 24.4/lb.Grade K-55Range IIThreads 8R

Couplings: (short) (long) Minimum I.D.

Maximum O.D.

Casing Shoe: make Rectortype Adepth 547

ft.

Cementing Collar: make Rectortype Adepth 512

ft.

Centralizers: No. 2 Make and Type Latch-onDepths 542, 547Scratchers: No. Nil Make and Type

Depths

Welding: (electric) ~~XXXXXXXXXX~~ No. of Collars? 2

Casing Shoe?

Yes

Total amount casing run 565.63 ft.
 Amount pipe above K.B. 17.73 ft.
 Depth Casing Shoe landed 547.90 ft.
 Top of casing below K.B. 12.50 ft.
 Amount of casing in hole 535.40 ft.
 Length of Landing Joint 26.93 ft.
 Length of Cut off Joint 30.23 ft.
 Length of Shoe Joint overall 35.27 ft.

Kelly Bushing elevation 951 ft.
 K.B. to Rotary Table - ft.
 R.T. to Derrick Floor - ft.
 D.F. to Ground Level - ft.
 Ground Level elevation 933.7 ft.
 G.L. to (casing bowl) to (casing collar) 4.80 ft.
 Csg. Bowl Flange Elev. 938.50 ft.
 K.B. to top of casing 12.50 ft.

CEMENTING DATA

Time Hole Open Before Casing Started in Hole 2Casing Started in Hole 6:00 P.M.Circulating: Started 11:00 P.M.Mixing Cement: Started 12:30 a.m.Displacing: Started 2:15 a.m.

Casing in 11:00 P. M. (elapsed) 5 hrs.
 Finished 12:00 midnight 1 hrs.
 Finished 2:15 a. M. (elapsed) 105 min.
 Plug Down 2:30 a. M. (elapsed) 15 min.

Maximum Displacement Pressure 300 psi. Final Pressure 600 psi.Plug Displaced to 512.6 ft. Displacement Fluid: ~~XXXXXX~~ (water) ~~XXXXXX~~Method of Displacement Rig PumpMethod of Cementing B.J. mixing unit and rig pump displacingAmount Cement Used 300 Sacks. Average Cement Slurry Weight 14 lbs./gal.Kind of Cement: (Canadian) ~~XXXXXX~~ ~~XXXXXX~~ (sack): Weight per sack 80 lbs.Estimated Amount Cement Returns 30 sacks. Time Cement to Set 1 hr and 16 mins thickening hrs.Was Pipe Worked During Circulating? Yes Cementing? No time @ 91°F. 1/2 hr.Additives to Cement 3% CaCl₂Cementing Company B.J. Operator Bud VarsonCasing Landed in hrs. Well Head Make Walker, Type "L", screw-on

Remarks Cement top 10' below rig matting. Topped off from surface with 60 sacks cement.
Three-quarter inch copper refrigeration string clamped to surface casing from ground level to 70' below surface.

Signed D. A. Crawford

SECTION III

b) TUBULAR TALLY REPORT

Well Decalta LRI et al Keele River I-01

Make Tubular Goods Stewarts & Lloyds

Type Seamless

Size 8-5/8

Weight 24

Lbs./ft. Threads 8R

Grade K-55

Range II

Couplings: Type

Minimum I.D.

Maximum O.D.

Note: The following tally is listed in the same order as the tubular goods were run in the hole. That is joint number one will be the first joint in the hole and continuing in that order until the last joint run.

Jt. No.	feet	10s	Jt. No.	feet	10s	Jt. No.	feet	10s	Jt. No.	feet	10s	Jt. No.	feet	10s
* 1	35	27	1			1			1			1		
2	32	57	2			2			2			2		
3	33	34	3			3			3			3		
4	32	98	4			4			4			4		
5	31	12	5			5			5			5		
6	30	18	6			6			6			6		
7	31	74	7			7			7			7		
8	33	15	8			8			8			8		
9	27	72	9			9			9			9		
0	32	57	0			0			0			0		
a	320	64	d			g			i			m		
i	27	19	i			1			1			1		
2	31	51	2			2			2			2		
3	30	57	3			3			3			3		
4	31	86	4			4			4			4		
5	30	96	5			5			5			5		
6	33	41	6			6			6			6		
7	32	56	7			7			7			7		
8	26	93	8			8			8			8		
9			9			9			9			9		
0			0			0			0			0		
b	244	99	e			h			k			n		
1			1			1			1			1		
2			2			2			2			2		
3			3			3			3			3		
4			4			4			4			4		
5			5			5			5			5		
6			6			6			6			6		
7			7			7			7			7		
8			8			8			8			8		
9			9			9			9			9		
0			0			0			0			0		
c			f			i			i			o		

TOTALS

a 320 64

b 244 99

c

d

e

f

g

h

i

j

k

l

m

n

o

565 63

FINAL
TOTAL

565.63

Cut-off -30.23

335.40

K.B. +12.50

547.90

Remarks * Includes Rector Guide shoe on bottom on Rector Float Collar on top.

Tallied by D. A. Crawford

c) BIT RECORD

Date Completed January 9, 1971

[illegible]

SECTION III

d) DAILY MUD RECORD

DECALTA LRI ET AL KEELE RIVER I-01

Date 1970	Depth	Weight Viscosity		Water Loss 15 min CC	Filter Cake 32nds	Ph	Remarks and Additives
		#/ Gal.	Seconds				
Dec 3	0		32				Caustic 200#
	40		32				Gel 1400#
							Gel 2000#
Dec 4	136		32				Gel 1000#
	167		29				
	316		38				Gel 3000#
Dec 5							Caustic 100#
	452		35				Gel 1600#
	Reaming		43				Gel 2500#
Dec 6	Reaming		35				Gel 2000#
	552		85				Gel 2000#
			120				Gel 1000#
Dec 8	767		Water				Bicarb 300#
	1330	8.6	28				
Dec 9	1631	8.8	28				
	1896	9.1	28				Gel 1000#
	2053	9.0	32				DV-68 1 gal
Dec 10							Gel 2600#
	2053	9.0	34				
	2243	9.2	33				Gel 1400#
Dec 11							DV-68 1 gal
	2390	9.1	38	12			Gel 1200#
							CMC 100#
Dec 12	2490	9.1	40		2	8.5	Gel 2000#
							CMC 200#
	2605	9.2	37	6.6	2	9.0	Gel 1200#
Dec 13							CMC 100#
							Caustic 50#
	2660	9.2	38				DV-68 1 gal
Dec 14							Gel 800#
	2790	9.2	43	8.5	2	8.5	Gel 1000#
							DV-68 1 gal
Dec 15							CMC 100#
	2850	9.2	40	6.2	2	9.0	
	2860	9.2	35	7.2	2	9.0	Gel 2500#
Dec 16	2978	9.2	35	10	2	8.5	CMC 50#
							DV-68 1 gal
							Caustic 50#

DECALTA LRI ET AL KEELE RIVER I-01 (continued)

Page 2

Date 1970	Depth	Weight Viscosity		Water Loss 15 min. C.C.	Filter Cake 32nds	Ph.	Remarks and Additives	
		#/ Gal.	Seconds					
Dec 16	3061	9.2	39	16	2	10		
	3145	9.2	38	9	2	9	Gel	2500#
							DV-68	1 gal
	3218	9.2	43	8.5	2	8	DV-68	1 gal
Dec 17							Caustic	50#
							Gel	1000#
	3325	9.2	45	10	2	9	DV-68	1 gal
							Gel	1000#
Dec 17	3393	9.1	40	9	2	8.5	CMC	100#
							Gel	1000#
							DV-68	1 gal
							Caustic	50#
Dec 18	3456	9.2	43	8.9	2	8	CMC	50#
							Caustic	50#
	3558	9.2	40	9	2	8.5	Gel	1000#
							CMC	100#
Dec 18	3640	9.2	40	7.6	2	8.5	Gel	3000#
							DV-68	1 gal
							Caustic	50#
	3680	9.3	50	7.8	4	8.5	Gel	1200#
Dec 19							Caustic	50#
							DV-68	1 gal
	3687	9.3	51				Caustic	100#
Dec 20	3726	9.2	45	8.6	2	10.5		
	3730	9.3	87	8.0	2	9.5	Gel	2500#
Dec 21							DV-68	2 gals
	3842	9.3	65	7.2	2	9.5	Gel	2400#
Dec 22							DV-68	1 gal
	3915	9.3	44	8.2	2	9	Caustic	50#
Dec 23							Peltex	100#
							Gel	1000#
Dec 23	3983	9.3	45	8.0	2	10.5	DV-68	1 gal
							Caustic	50#
Dec 24							Peltex	50#
	4073	9.3	45	7.4	2	11.0	Caustic	50#
Dec 25							Peltex	100#
							DV-68	1 gal
Dec 25	4172	9.3	40	7.8	2	11.0	Gel	1200#
							Caustic	50#
Dec 25							Peltex	100#
							DV-68	1 gal

DAILY MUD RECORD

DECALTA LRI ET AL KEELE RIVER I-01 (continued)

Page 3

Date 1970	Depth	Weight Viscosity		Water Loss	Filter Cake	Ph.	Remarks and Additives	
		#/ Gal.	Seconds	15 min. C.C.	32nds			
Dec 26	4220	9.4	43	7.2	2	10.5	Gel 3000# Caustic 50# DV-68 1 gal	
Dec 27	4288	9.4	60	7.2	2	11.0	Caustic 50# Peltex 50#	
	4344	9.4	46	7.4	2	10.5	Caustic 50# Peltex 100#	
Dec 28	4464	9.4	43	7.2	2	10.5	Caustic 50#	
	4532	9.4	40	7.2	2	10.5	Gel 1200# DV-68 1 gal	
	4575	9.4	50	8.6	2	10.5	Gel 1400#	
Dec 29	4620	9.4	54	7.4	2	10.5	Gel 1000# DV-68 1 gal Caustic 50# Peltex 100#	
Dec 30	4760	9.6	62	7.2	2	10.5	Gel 900# Caustic 50# Peltex 100# DV-68 1 gal	
	4798	9.6	50	7.4	2	10.5	Gel 1800# DV-68 2 gals Caustic 100#	
Dec 31	4953	9.6	50	7.6	2	10.5	Gel 1800# DV-68 2 gals Caustic 100#	
<u>1971</u>								
Jan 1	5074	9.6	55	7.2	2	10.5	Gel 600#	
Jan 2	5248	9.6	55	7.4	2	10.5	Gel 1000# DV-68 1 gal	
Jan 3	5393	9.7	60	7.6	2	10.5	Gel 1000# DV-68 1 gal	
Jan 4	5600	9.9	58	7.4	2	9.5	Gel 1500# Caustic 50#	
Jan 5	5600	9.8	110	7.6	2	10.5	Gel 2700#	

...../4

DAILY MUD RECORD

DECALTA LRI ET AL KEELE RIVER I-01 (continued)

Page 4

Date	Depth	Weight Viscosity		Water Loss	Filter Cake	Ph.	Remarks and Additives
		#/ Gal.	Seconds	15 min. CC	32nds		
							<u>TOTAL ADDITIVES</u> Gel 66,700# Caustic 1,500# Peltex 650# DV-68 27 gals Bicarb 300# CMC 800#

SECTION III

e) DEVIATION SUMMARY

<u>DATE</u>	<u>DEPTH</u>	<u>DEGREES</u>
December 4, 1970	76	1
	106	1 1/4
	167	3/4
December 5, 1970	285	1
	404	3/4
	229 (reaming)	7/8
	349 (")	7/8
December 6, 1970	493	7/8
December 8, 1970	928	7/8
	1109	1
December 9, 1970	1456	1 1/2
	1550	1 1/4
	1864	1
December 10, 1970	2211	1 3/4
	2305	1 1/2
December 11, 1970	2400	1 1/4
	2500	1 1/8
	2626	3/4
December 12, 1970	2800	1
December 16, 1970	3030	1
December 17, 1970	3218	1 1/2
	3393	2
December 18, 1970	3470	2 1/4
	3525	2
	3570	2 1/4
December 19, 1970	3680	2 1/2
December 20, 1970	3720	2
December 21, 1970	3842	2 1/2
December 23, 1970	3900	2 3/4
	3965	2 3/4

e) DEVIATION SUMMARY - (continued)

<u>DATE</u>	<u>DEPTH</u>	<u>DEGREES</u>
December 24, 1970	4060	3 1/8
December 25, 1970	4150	3 1/8
December 27, 1970	4248 4340	3 1/2 3 1/2
December 28, 1970	4459	3 3/4
December 29, 1970	4563	3 3/4
December 30, 1970	4720	3 3/4
December 31, 1970	4825 4950	3 1/4 3
January 1, 1971	5138	3
January 2, 1971	5319	3 1/2
January 3, 1971	5449	3 1/4
January 5, 1971	5600	3 1/2

9) ABANDONMENT PLUGS

Plug No. 1: Date Run: January 7, 1971
Interval: 5000' - 5200' K.B.
Cement Used: 80 sacks Construction Cement; plug down @ 6:30 a.m.
Cementing Company: B. J. Services
Operator: W. L. Budvarson

Plug No. 2: Date Run: January 7, 1971
Interval: 4100' - 4200' K.B.
Cement Used: 75 sacks Construction Cement; plug down @ 9:00 a.m.
Felt @ 4025' @ 4:45 p.m.
Cementing Company: B. J. Services
Operator: W. L. Budvarson

Plug No. 3: Date Run: January 7, 1971
Interval: 3600' - 3800' K.B.
Cement Used: 145 sacks Construction Cement; plug down @ 7:00 p.m.
Felt @ 3610' @ 3:00 a.m., January 8
Cementing Company: B. J. Services
Operator: W. L. Budvarson

Plug No. 4: Date Run: January 8, 1971
Interval: 500' - 600'
Cement Used: 70 sacks Construction Cement; plug down @ 7:00 a.m.
Felt @ 470' @ 3:00 p.m.
Cementing Company: B. J. Services
Operator: W. L. Budvarson

Plug No. 5: Surface. Cut off surface casing and ran 7 sacks
surface plug. Welded steel cap on surface
casing. Welded riser on surface casing and
marked with well name and location.

SECTION IV

LOGS

DUAL INDUCTION-LATEROLOG

Company: Schlumberger
Date: January 5, 1971
Interval: 5593' - 549' K.B.
Operator: Stuehmer

SIDEWALL NEUTRON POROSITY LOG

Company: Schlumberger
Date: January 5, 1971
Interval: 5594' - 3500' K.B.
Operator: Stuehmer

BOREHOLE COMPENSATED SONIC LOG

Company: Schlumberger
Date: January 5, 1971
Interval: 5593' - 549' K.B.
Operator: Stuehmer

FORMATION DENSITY LOG

Company: Schlumberger
Date: January 5, 1971
Interval: 5595' - 3500' K.B.
Operator: Stuehmer

SECTION V

SECTION V

b) ANALYSIS

TYPE OF ANALYSIS: Water Analysis
FILE No.: CAL-2-3409
SAMPLED FROM: DST #1 (Tool No. BJ-113)
INTERVAL: 3614' - 3680' K.B.
ANALYZING COMPANY: Core Laboratories-Canada Ltd.

TYPE OF ANALYSIS: Water Analysis
FILE No.: CAL-2-3414
SAMPLED FROM: DST #2 (Top of Tool)
INTERVAL: 3684' - 3843'
ANALYZING COMPANY: Core Laboratories-Canada Ltd.

TYPE OF ANALYSIS: Water Analysis
FILE No.: CAL-2-3414
SAMPLED FROM: DST #3 (Tool #RFS-23)
INTERVAL: 4165' - 4220'
ANALYZING COMPANY: Core Laboratories-Canada Ltd.

TYPE OF ANALYSIS: Mud Filtrate
FILE No.: 933-171
SAMPLED FROM: DST #4
INTERVAL: 4987' - 5600' K.B.
ANALYZING COMPANY: Core Laboratories-Canada Ltd.

TYPE OF ANALYSIS: Mud Filtrate
FILE No.: 933-1107
SAMPLED FROM: DST #4 (Tool RFS #28)
INTERVAL: 4987' - 5600' K.B.
ANALYZING COMPANY: Core Laboratories-Canada Ltd.

SECTION V

CORE LABORATORIES - CANADA LTD.

PETROLEUM RESERVOIR ENGINEERING

WATER ANALYSIS



(b) Water Analysis

File CAL-2-3409 Page 1 of 1

Company Western Decalta Petroleum Limited

Well Decalta LR1 et al Keele River 1-01 K.B. 64 20'45.05 NL Grd. 933'

Location 125 00'07.34 WL Field Keele River Province N.W.T.

Formation Cretaceous Interval 3614' - 3620'

Sampled from DST #1 (From Tool No. BJ-113) by B J Testers

Date sampled Dec. 19/70 Date analysed Dec. 29/70 Analyst EM

Recovery Tool Recovery: 1000 cc Muddy Water

Mud type _____ Water cushion _____

Resistivity 0.385 Ohm-meters @ 71 of _____

Specific gravity 1.0119 @ 60°F

pH 8.10 H₂S Absent

Refractive Index 1.335 @ 71°F

Total Solids:

Calculated 16,394 mg/liter

By evaporation @ 110° - mg/liter

By evaporation @ 180°C - mg/liter

At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
5713	417	107	Trace	Abs.	-	-	9228	346	583	Nil	Nil


PER CENT CALCULATED SOLIDS

34.8	2.5	.7	Trace	Abs.	-	-	56.3	2.1	3.6	.0	.0
------	-----	----	-------	------	---	---	------	-----	-----	----	----

MEQ PER LITER

248.4	20.8	8.8	Trace	Abs.	-	-	260.2	5.7	12.1	.0	.0
-------	------	-----	-------	------	---	---	-------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER



15936. 5713.0



SECTION V
CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING
WATER ANALYSIS



(b) Water Analysis

File CAL-2-1414 Page 1 of 2

Company Western Decalta Petroleum Limited
Well Decalta LRI Keele River I-01 K.B. Grd. 933'
54 20'40.05 N.L. Wildcat
Location 125 00'07.34 W.L. Field Keele River Area Province N.W.T.
Formation Cretaceous Interval 3684'-3843'
Sampled from DST #2 (Top of Tool) by
Date sampled Dec. 21/70 Date analysed Dec. 31/70 Analyst SM
Recovery Drilling Mud
 Mud type Water cushion

Resistivity 0.689 Ohm-meters @ 71 of Total Solids:
Calculated 8,779 mg/liter
Specific gravity 1.0044 @ 60°F By evaporation @ 110°C - mg/liter
pH 8.20 H₂S Absent By evaporation @ 100°C - mg/liter
Refractive Index 1.334 @ 71°F At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	CH
3179	120	44	Pres.	Abs.	-	-	4819	210	407	Nil	Nil


PER CENT CALCULATED SOLIDS

36.2	1.4	.5	Pres.	Abs.	-	-	54.9	2.4	4.6	.0	.0
------	-----	----	-------	------	---	---	------	-----	-----	----	----

MEQ PER LITER

138.2	6.0	3.6	Pres.	Abs.	-	-	135.9	3.4	8.5	.0	.0
-------	-----	-----	-------	------	---	---	-------	-----	-----	----	----

LOGARITHMIC PATTERN MEQ PER LITER





SECTION V
CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING
WATER ANALYSIS



(b) Water Analysis

File CAL-2-3414 Page 2 of 2

Company Western Decalta Petroleum Limited
Well Decalta IRI Koele River I-01 K.B. Wildcat Grd. 933'
Location 64 20'40.05 N.L. 125 00'07.34 W.L. Field Koele River Area Province N.W.T.
Formation Cretaceous Interval 4165'-4220'
Sampled from DST #3 (Tool #RFS-23) by
Date sampled Dec. 26/70 Date analysed Dec. 31/70 Analyst EM
Recovery Gas-Cut, Mud-Cut Salt Water. Tool Recovery: 4,000 cc Mud
Mud type Water cushion

Resistivity 0.227 Ohm-meters @ 71 of Total Solids:
Specific gravity 1.0205 @ 60°F Calculated 28,940 mg/liter
pH 7.90 H₂S Absent By evaporation @ 110°C - mg/liter
Refractive Index 1.338 @ 71°F By evaporation @ 180°C - mg/liter
At ignition - mg/liter

MILLIGRAMS PER LITER

Na + K	Ca	Mg	Fe	Ba	Br	I	Cl	HCO ₃	SO ₄	CO ₃	OH
10129	633	233	Pres.	Abs.	-	-	16131	307	1507	Nil	Nil


PER CENT CALCULATED SOLIDS

35.0	2.2	.8	Pres.	Abs.	-	-	55.7	1.1	5.2	.0	.0
------	-----	----	-------	------	---	---	------	-----	-----	----	----

MEQ PER LITER

440.4	31.6	19.2	Pres.	Abs.	-	-	454.9	5.0	31.3	.0	.0
-------	------	------	-------	------	---	---	-------	-----	------	----	----

LOGARITHMIC PATTERN MEQ PER LITER





CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING



b) Mud Filtrate Analysis

Company Western Decalta Petroleum Limited Page 1 of 1
Well Decalta LRI Keele River I-01 File 933-171
Field Wildcat, Keele River Area, N. W. T. Analyst AH
64 20'40.05 N.L.
Location 125 00'07.34 W.L. Elevation: K.B. Grd.
Formation Cretaceous Depth 4987' - 5600'
Sampled from DST #4 by
Sampling pressure psig Sampling temp. °F Ambient temp. °F
Date sampled Jan. 6/71 Date received Jan. 18/71 Date analyzed Jan. 20/71
Container pressure Mud Water cushion
Recovery or flowrate: Drilling Mud

MUD FILTRATE ANALYSIS

Resistivity = 2.62 Ohm-meters @ 70°F

Chloride = 411 mg/liter



CORE LABORATORIES - CANADA LTD.
PETROLEUM RESERVOIR ENGINEERING



b) Mud Filtrate Analysis

Company Western Decalta Petroleum Limited Page 1 of 1
Well Decalta LRI et al Keele River I-01 File 933-1107
Field Wildcat, Northwest Territories Analyst LK
Location 64° 30' 40.05" N
125° 0' 07.34" W Elevation: K.B. Grd.
Formation Ronning Depth 4987' - 5600'
Sampled from DST #4 (Tool RFS #28) by
Sampling pressure psig Sampling temp. °F Ambient temp. °F
Date sampled Jan. 6/71 Date received Jan. 27/71 Date analysed Jan. 28/71
Container pressure Mud Water cushion
Recovery or flowrate: Tool Recovery: 4000 cc Mud
DST Recovery: 90' Mud

Analysis of Mud Filtrate

Chloride - 34 mg/liter

Resistivity - 2.66 Ohm-meters @ 70°F

DAILY DRILLING REPORT

REPORT NO. 36

DATE Jan 4 1971

OPERATOR		LEASE		WELL NO.	FIELD OR DIST.	COUNTY	STATE
Western DECALTA		DECALTA ARE IT AL KEELE R 1-01		1-01	KEELE RIVER		WVT
CONTRACTOR JENNINGS DRILLING COMPANY, LTD.		RIG NO.	DRILL PIPE STRING	TOOL JOINT	O.D.	PUMPS	LAST CASING TUBING OR LINER
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOC, PUSHER		NO. MANUFACTURER TYPE STROKE LENGTH		SIZE MAKE WT. & GR. NO. JOINTS FEET RKB. TO CSG. HD. SET AT	REMARKS
				1. FMSCU DA500 16		8 1/4 24033 14 1370 5417	
				2. FMSCU DA500 16			
				3.			

TIME DISTRIBUTION—HOURS				NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
				STANDS D.P. FT.		BIT NO.		TIME		FROM TO											
RIG UP & TEAR DOWN				SINGLES D.P. FT.		SIZE		WEIGHT													
DRILLING ACTUAL				D.C.		MFG.		VISC.-SEC													
REAMING				I.D. O.D. FT.		TYPE		W.L.-C.C.													
CONDITIONING MUD & CIRCULATING				D.C.		NO. NOZZLE SIZE		FLTR. CK.													
TRIPS				I.D. O.D. FT.		SER. NO.		SD. CONT. %													
LUBRICATE RIG				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT													
DEVIATION SURVEY				STB. BODY O.D. FT.		DEPTH IN															
TEST S.O.P.				RMR. BODY O.D. FT.		TOTAL FTG.		MUD & CHEMICALS ADDED													
CUT OFF DRILLING LINE				SUBS O.D. FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
REPAIR RIG				BIT OR C.B. FT.		COND. OF BIT															
CORING				KELLY DOWN FT.		REAMER NO.		DRILLER													
WIRE LINE LOGGING				TOTAL FT.		REAMER TYPE															
RUNNING CASING & CEMENTING				WT. OF STRING LBS.																	
WAITING ON CEMENT																					
DRILL STEM TEST																					
OTHER																					
FISHING																					
COMPLETION WORK																					
A. PERFORATING																					
B. TUBING TRIPS																					
C. SWABBING																					
D. TESTING																					
E. ADDITIONAL																					
TOTALS																					
TIME SUMMARY (OFFICE USE ONLY)																					
DAY WORK																					
HRS. W/DP																					
HRS. WO/DP																					
HRS. STANDBY																					
TOTAL DAY WORK																					
WIRE LINE RECORD																					
REEL NO.																					
NO. OF LINES																					
SIZE																					
FEET SLIPPED																					
FEET CUT OFF																					
PRESENT LENGTH																					
TON MI. OR TRIPS SINCE LAST CUT																					
CUMULATIVE TON MI. OR TRIPS																					
NO. OF DAYS FROM SPUD																					
CUMULATIVE ROTATING HRS.																					

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td></td>				TYPE <td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>		W.L.-C.C. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				NO. NOZZLE SIZE		FLTR. CK. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td></td>				TYPE <td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>		W.L.-C.C. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td></td>				TYPE <td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>		W.L.-C.C. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td></td>				TYPE <td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>		W.L.-C.C. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td></td>				TYPE <td colspan="2">W.L.-C.C.<td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>		W.L.-C.C. <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TYPE <td colspan="2">W.L.-C.C.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		W.L.-C.C.													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT. TYPE AMT.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				TOTAL HR. RUN		TYPE AMT. TYPE AMT.													
KELLY DOWN FT. <td colspan="2">COND. OF BIT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				COND. OF BIT															
TOTAL FT. <td colspan="2">REAMER NO.<td colspan="2">DRILLER</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				REAMER NO. <td colspan="2">DRILLER</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		DRILLER													
WT. OF STRING LBS. <td colspan="2">REAMER TYPE</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				REAMER TYPE															

NO. DRILLING ASSEMBLY AT END OF TOUR				BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		PUMP NO.		PUMP NO.		METHOD RUN	
STANDS D.P. FT.				BIT NO.		TIME		FROM TO											
SINGLES D.P. FT. <td colspan="2">SIZE</td> <td colspan="2">WEIGHT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				SIZE		WEIGHT													
D.C. <td colspan="2">MFG.<td colspan="2">VISC.-SEC</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				MFG. <td colspan="2">VISC.-SEC</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		VISC.-SEC													
I.D. O.D. FT. <td colspan="2">TYPE<td colspan="2">W.L.-C.C.</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TYPE <td colspan="2">W.L.-C.C.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		W.L.-C.C.													
D.C. <td colspan="2">NO. NOZZLE SIZE</td> <td colspan="2">FLTR. CK.</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				NO. NOZZLE SIZE		FLTR. CK.													
STB. BODY O.D. FT. <td colspan="2">SER. NO.<td colspan="2">SD. CONT. %</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				SER. NO. <td colspan="2">SD. CONT. %</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		SD. CONT. %													
STB. BODY O.D. FT. <td colspan="2">DEPTH OUT</td> <td colspan="2">PRESSURE GRADIENT</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH OUT		PRESSURE GRADIENT													
RMR. BODY O.D. FT. <td colspan="2">DEPTH IN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>				DEPTH IN															
SUBS O.D. FT. <td colspan="2">TOTAL FTG.<td colspan="2">MUD & CHEMICALS ADDED</td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td><td colspan="2"></td></td>				TOTAL FTG. <td colspan="2">MUD & CHEMICALS ADDED</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td>		MUD & CHEMICALS ADDED													
BIT OR C.B. FT. <td colspan="2">TOTAL HR. RUN</td> <td colspan="2">TYPE AMT</td>				TOTAL HR. RUN		TYPE AMT													

DATE JAN 2 1971



APPROVED

A.A.O.D.C--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 34

DATE JAN 6 1971

OPERATOR WESTERN DECAT A.		LEASE DECAT A. LRI ETAL KEELE RIVER		WELL NO. FO1	FIELD OR DIST. KEELE RIVER	COUNTY	STATE N.W.T.	
CONTRACTOR JENNINGS DRILLING COMPANY, LTD.		RIG NO. 9	DRILL PIPE STRING 6 1/4" O.D.	TOOL JOINT X.H.	PUMPS		SIZE 3 3/8	MAKE 24535
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>		MANUFACTURER EMSCO		TYPE DA500	STROKE LENGTH 16	LAST CASING TUBING OR LINER
				NO.		WT. & GR.		NO. JOINTS
				1		13.70		547
				2				
				3				
						FEET		REMARKS 300 SKS CONCT PLUS 57 CAL

TIME DISTRIBUTION-HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D RM-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN		
MORN	DAY	EVE		STANDS D.P.	FT.	SINGLES D.P.	FT.	D.C.	FT.	NO.	SIZE	TIME	WEIGHT	VISC.-SEC	W.L.-C.C.	FLTR. CK.	PH	SD. CONT. %	PRESSURE GRADIENT	FROM	TO	ELAPSED TIME	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
MORNING TOUR				53	4997.42	31.25	534.91	17 1/2	11 1/2	2 1/2	12 1/2	20076	12 1/2	100	300	1	W/O ORDERS															
DAY TOUR				18	534.91	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76
EVENING TOUR				1	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

 APPROVED

DAILY DRILLING REPORT

REPORT NO.

32

DATE


JAN. 4/91

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																					
WESTERN DECATALTA		DECATALTA LRS ETAL KEEEL RIVER		1-01		KEEL RIVER				N.W.T.																					
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS																	
JENNINGS DRILLING COMPANY, LTD.		9	2 4 1/2	6 1/4 O.D.	TYPE THD. XH		1	EMSCO	DA 500	16"				300 lbs CEMENT																	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		3		EMSCO	DA 500	16"						3 3/4 CAC																	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER																													
TIME DISTRIBUTION—HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D. R. L. R. CORE. C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 FT		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN			
RIG UP & TEAR DOWN		52		STANDS D.P. 4902.6 FT.		BIT NO. 10		TIME 12:00 3:00 6:00		FROM 5470 TO 5520		D				FUEL 5'		60		30		1200		5 1/2		48		SCL-3 PART-1-P COMD-C			
DRILLING ACTUAL		18		SINGLES D.P. 6323 FT.		SIZE 7 7/8		WEIGHT 9.7 9.7 9.8		5470 5520		D				FUEL 5'		60		30		1200		5 1/2		48		SCL-3 PART-1-P COMD-C			
REAMING				D.C.		MFG. H.W.		VISC.-SEC 56 57 55																							
CONDITIONING MUD & CIRCULATING				I.D. O.D. 534.91 FT.		TYPE W07		W.L.-CC 7.0 7.2 7.2																							
TRIPS				D.C.		NO. 2 L		FLTR. CK 3/32 3/32 3/32																							
LUBRICATE RIG				I.D. O.D. FT.		NOZZLE		PH 10.5 10.5 10.5																							
DEVIATION SURVEY				STB. BODY O.D. FT.		SER. NO. 20076		SD. CONT. %																							
TEST B.O.P.				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT																							
CUT OFF DRILLING LINE				RMR. BODY O.D. FT.		DEPTH IN																									
REPAIR RIG				SUBS. O.D. 1.76 FT.		TOTAL FTG. 54		MUD & CHEMICALS ADDED																							
CORDING				BIT OR G.B. 1.65 FT.		TOTAL HR. RUN 8 1/4		TYPE AMT. TYPE AMT.																							
WIRE LINE LOGGING				KELLY DOWN 26.83 FT.		COND. OF BIT 0/B																									
RUNNING CASING & CEMENTING				TOTAL 5520 FT.		REAMER NO.																									
WAITING ON CEMENT				WT. OF STRING 126,000 LBS.		REAMER TYPE		DRILLER NAME Finkow																							
DRILL STEM TEST				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE 40		DR. D. R. L. R. CORE. C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 FT		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
OTHER				53		STANDS D.P. 4997.42 FT.		BIT NO. 10		TIME 8:00 12:00 3:00		FROM 5520 TO 5560		D				FUEL 5'		60		30		1200		5 1/2		48		SCL-3 PART-1-P COMD-C	
FISHING				SINGLES D.P. FT.		SIZE 7 7/8		WEIGHT 9.8 9.8 9.8		5520 5560		D						FUEL 5'		60		30		1200		5 1/2		48		SCL-3 PART-1-P COMD-C	
A. PERFORATING				D.C.		MFG. H.W.		VISC.-SEC 55 55 55																							
B. TUBING TRIPS				I.D. O.D. 534.91 FT.		TYPE W07		W.L.-CC 7.6 7.6 7.6																							
C. SWABING				D.C.		NO. 2 L		FLTR. CK 3/32 3/32 3/32																							
D. TESTING				I.D. O.D. FT.		NOZZLE		PH 10.0 10.0 10.0																							
E. ADDITIONAL				STB. BODY O.D. FT.		SER. NO. 20076		SD. CONT. %																							
TOTALS				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT																							
TIME SUMMARY (OFFICE USE ONLY)				RMR. BODY O.D. FT.		DEPTH IN																									
DAY WORK				SUBS. O.D. 1.76 FT.		TOTAL FTG. 90		MUD & CHEMICALS ADDED																							
HRS. W/DP				BIT OR G.B. 1.65 FT.		TOTAL HR. RUN 16		TYPE AMT. TYPE AMT.																							
HRS. WO/DP				KELLY DOWN 25.26 FT.		COND. OF BIT 0/B																									
HRS. STANDBY				TOTAL 5560 FT.		REAMER NO.																									
				WT. OF STRING 128,000 LBS.		REAMER TYPE		DRILLER Ed Bergum																							
				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE 40		DR. D. R. L. R. CORE. C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 FT		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				53		STANDS D.P. 4997.42 FT.		BIT NO. 10		TIME 6:00 8:00 10:00		FROM 5560 TO 5600		DR				FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				SINGLES D.P. 31.25 FT.		SIZE 7 7/8		WEIGHT 9.9 9.9 9.9		5560 5600		DR						FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				D.C.		MFG. H.W.		VISC.-SEC 53 58 70																							
				I.D. O.D. 534.91 FT.		TYPE W07		W.L.-CC 7.4 7.1 7.2																							
				D.C.		NO. 2 L		FLTR. CK 3/32 3/32 3/32																							
				I.D. O.D. FT.		NOZZLE		PH 9.5 9.5 10.0																							
				STB. BODY O.D. FT.		SER. NO. 20076		SD. CONT. %																							
				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT																							
				RMR. BODY O.D. FT.		DEPTH IN																									
				SUBS. O.D. 1.76 FT.		TOTAL FTG. 134		MUD & CHEMICALS ADDED																							
				BIT OR G.B. 1.65 FT.		TOTAL HR. RUN 23 3/4		TYPE AMT. TYPE AMT.																							
				KELLY DOWN 35.05 FT.		COND. OF BIT ??																									
				TOTAL 5600 FT.		REAMER NO.																									
				WT. OF STRING 130,000 LBS.		REAMER TYPE		DRILLER Brian Lohmeyer																							
				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE 40		DR. D. R. L. R. CORE. C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 FT		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				53		STANDS D.P. 4997.42 FT.		BIT NO. 10		TIME 6:00 8:00 10:00		FROM 5560 TO 5600		DR				FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				SINGLES D.P. 31.25 FT.		SIZE 7 7/8		WEIGHT 9.9 9.9 9.9		5560 5600		DR						FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				D.C.		MFG. H.W.		VISC.-SEC 53 58 70																							
				I.D. O.D. 534.91 FT.		TYPE W07		W.L.-CC 7.4 7.1 7.2																							
				D.C.		NO. 2 L		FLTR. CK 3/32 3/32 3/32																							
				I.D. O.D. FT.		NOZZLE		PH 9.5 9.5 10.0																							
				STB. BODY O.D. FT.		SER. NO. 20076		SD. CONT. %																							
				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT																							
				RMR. BODY O.D. FT.		DEPTH IN																									
				SUBS. O.D. 1.76 FT.		TOTAL FTG. 134		MUD & CHEMICALS ADDED																							
				BIT OR G.B. 1.65 FT.		TOTAL HR. RUN 23 3/4		TYPE AMT. TYPE AMT.																							
				KELLY DOWN 35.05 FT.		COND. OF BIT ??																									
				TOTAL 5600 FT.		REAMER NO.																									
				WT. OF STRING 130,000 LBS.		REAMER TYPE		DRILLER Brian Lohmeyer																							
				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE 40		DR. D. R. L. R. CORE. C.		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 FT		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				53		STANDS D.P. 4997.42 FT.		BIT NO. 10		TIME 6:00 8:00 10:00		FROM 5560 TO 5600		DR				FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				SINGLES D.P. 31.25 FT.		SIZE 7 7/8		WEIGHT 9.9 9.9 9.9		5560 5600		DR						FUEL 5'		60		30		1200		5 1/2		49		SCL-3 PART-1-P COMD-C	
				D.C.		MFG. H.W.		VISC.-SEC 53 58 70																							
				I.D. O.D. 534.91 FT.		TYPE W07		W.L.-CC 7.4 7.1 7.2																							
				D.C.		NO. 2 L		FLTR. CK 3/32 3/32 3/32																							
				I.D. O.D. FT.		NOZZLE		PH 9.5 9.5 10.0																							
				STB. BODY O.D. FT.		SER. NO. 20076		SD. CONT. %																							
				STB. BODY O.D. FT.		DEPTH OUT		PRESSURE GRADIENT																							
				RMR. BODY O.D. FT.		DEPTH IN																									
				SUBS. O.D. 1.76 FT.		TOTAL FTG. 134		MUD & CHEMICALS ADDED																							
				BIT OR G.B. 1.65 FT.		TOTAL HR. RUN 23 3/4		TYPE AMT. TYPE AMT.																							
				KELLY DOWN 35.05 FT.		COND. OF BIT ??																									
				TOTAL 5600 FT.		REAMER NO.																									
				WT. OF STRING 130,000 LBS.		REAMER TYPE		DRILLER Brian Lohmeyer																							
				NO.		DRILLING ASSEMBLY AT END OF TOUR																									

WELL NO.	FIELD OR DIST.	COUNTY	STATE						
L-01	KIEEL RIVER		N.W.T						
		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS
Type	STROKE LENGTH	8 3/4"		26-55	18		13.20	5'4"	300 lb. Cement 3% CEMENT
D-200	16"								
D-200	16"								

[illegible][illegible]

FOOTAGE		DR-D RM-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 2000#	PUMP PRESS	PUMP NO. 1		PUMP NO. 2		MET R/L SEC. PUMP COM.
FROM	TO							LINER SIZE	S.P.M.	LINER SIZE	S.P.M.	
5450	5476				6030	1200	5 1/2	46				
5466	5470											
DEVIATION RECORD		DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION		
5449'		314'										
TIME LOG		ELAPSED TIME	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS									
FROM	TO											
4:05	4:10	54	RIG SER. OVERHEAD MOTOR SHUT OFFS (OKAY)									
4:10	4:20	10	DRILL 1 1/2" HOLE									
4:20	4:40	20	DRILL 5' SQUEL									
4:40	4:50	10	TRIP FOR BIT									
4:50	5:00	10	BREAK C.C., & CLEAN TO BOTTOM 3' L.P.									
5:00	5:10	10	DRILL 7 1/2" HOLE									



DAILY DRILLING REPORT

REPORT NO. 30

DATE

Jan 2/71

OPERATOR WESTERN DECTA		LEASE DECTA LRI ETAL KELL RIVER	
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		RIG NO. 9	DRILL PIPE STRING NO. 1 SIZE 4 1/2 TYPE THD. XH
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>George Lushin</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>George Lushin</i>	
		PUMP NO. 1 MANUFACTURER F.M.C.	

TIME DISTRIBUTION-HOURS				DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD	
RIG UP & TEAR DOWN	MORN	DAY	EVE	NO.	STANDS D.P.	BIT NO.	SIZE	TIME	WEIGHT
DRILLING ACTUAL	7:30	7:45	1:15	1	SINGLES D.P.	9	7 3/8	12:00	400
REAMING				2	SINGLES D.P.	9	7 3/8	9:00	9.6
CONDITIONING MUD & CIRCULATING				3	SINGLES D.P.	9	7 3/8	5:00	5.6
TRIPS				4	SINGLES D.P.	9	7 3/8	7:40	7.4
LUBRICATE RIG	1/2	1/4	1/4	5	SINGLES D.P.	9	7 3/8	10:5	10.5
DEVIATION SURVEY				6	SINGLES D.P.	9	7 3/8		
TEST B.O.P.				7	SINGLES D.P.	9	7 3/8		
CUT OFF DRILLING LINE				8	SINGLES D.P.	9	7 3/8		
REPAIR RIG				9	SINGLES D.P.	9	7 3/8		
CORING				10	SINGLES D.P.	9	7 3/8		
WIRE LINE LOGGING				11	SINGLES D.P.	9	7 3/8		
RUNNING CASING & CEMENTING				12	SINGLES D.P.	9	7 3/8		
WAITING ON CEMENT				13	SINGLES D.P.	9	7 3/8		
DRILL STEM TEST				14	SINGLES D.P.	9	7 3/8		
OTHER				15	SINGLES D.P.	9	7 3/8		
TOTALS				16	SINGLES D.P.	9	7 3/8		
TIME SUMMARY (OFFICE USE ONLY)				17	SINGLES D.P.	9	7 3/8		
DAY WORK				18	SINGLES D.P.	9	7 3/8		
HRS. W/DP				19	SINGLES D.P.	9	7 3/8		
HRS. W/O/DP				20	SINGLES D.P.	9	7 3/8		
HRS. STANDBY				21	SINGLES D.P.	9	7 3/8		
TOTAL DAY WORK				22	SINGLES D.P.	9	7 3/8		
WIRE LINE RECORD				23	SINGLES D.P.	9	7 3/8		
REEL NO.				24	SINGLES D.P.	9	7 3/8		
OF LINES				25	SINGLES D.P.	9	7 3/8		
SIZE				26	SINGLES D.P.	9	7 3/8		
KEY SLIPPED				27	SINGLES D.P.	9	7 3/8		
FEET CUT OFF				28	SINGLES D.P.	9	7 3/8		
PRESENT LENGTH				29	SINGLES D.P.	9	7 3/8		
TON IN. OR TRIPS SINCE LAST CUT				30	SINGLES D.P.	9	7 3/8		
CUMULATIVE TON IN. OR TRIPS				31	SINGLES D.P.	9	7 3/8		
NO. OF DAYS FROM SPUD				32	SINGLES D.P.	9	7 3/8		
CUMULATIVE ROTATING HRS.				33	SINGLES D.P.	9	7 3/8		


TIME DISTRIBUTION-HOURS				DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD	
RIG UP & TEAR DOWN	MORN	DAY	EVE	NO.	STANDS D.P.	BIT NO.	SIZE	TIME	WEIGHT
DRILLING ACTUAL	7:30	7:45	1:15	1	SINGLES D.P.	9	7 3/8	12:00	400
REAMING				2	SINGLES D.P.	9	7 3/8	9:00	9.6
CONDITIONING MUD & CIRCULATING				3	SINGLES D.P.	9	7 3/8	5:00	5.6
TRIPS				4	SINGLES D.P.	9	7 3/8	7:40	7.4
LUBRICATE RIG	1/2	1/4	1/4	5	SINGLES D.P.	9	7 3/8	10:5	10.5
DEVIATION SURVEY				6	SINGLES D.P.	9	7 3/8		
TEST B.O.P.				7	SINGLES D.P.	9	7 3/8		
CUT OFF DRILLING LINE				8	SINGLES D.P.	9	7 3/8		
REPAIR RIG				9	SINGLES D.P.	9	7 3/8		
CORING				10	SINGLES D.P.	9	7 3/8		
WIRE LINE LOGGING				11	SINGLES D.P.	9	7 3/8		
RUNNING CASING & CEMENTING				12	SINGLES D.P.	9	7 3/8		
WAITING ON CEMENT				13	SINGLES D.P.	9	7 3/8		
DRILL STEM TEST				14	SINGLES D.P.	9	7 3/8		
OTHER				15	SINGLES D.P.	9	7 3/8		
TOTALS				16	SINGLES D.P.	9	7 3/8		
TIME SUMMARY (OFFICE USE ONLY)				17	SINGLES D.P.	9	7 3/8		
DAY WORK				18	SINGLES D.P.	9	7 3/8		
HRS. W/DP				19	SINGLES D.P.	9	7 3/8		
HRS. W/O/DP				20	SINGLES D.P.	9	7 3/8		
HRS. STANDBY				21	SINGLES D.P.	9	7 3/8		
TOTAL DAY WORK				22	SINGLES D.P.	9	7 3/8		
WIRE LINE RECORD				23	SINGLES D.P.	9	7 3/8		
REEL NO.				24	SINGLES D.P.	9	7 3/8		
OF LINES				25	SINGLES D.P.	9	7 3/8		
SIZE				26	SINGLES D.P.	9	7 3/8		
KEY SLIPPED				27	SINGLES D.P.	9	7 3/8		
FEET CUT OFF				28	SINGLES D.P.	9	7 3/8		
PRESENT LENGTH				29	SINGLES D.P.	9	7 3/8		
TON IN. OR TRIPS SINCE LAST CUT				30	SINGLES D.P.	9	7 3/8		
CUMULATIVE TON IN. OR TRIPS				31	SINGLES D.P.	9	7 3/8		
NO. OF DAYS FROM SPUD				32	SINGLES D.P.	9	7 3/8		
CUMULATIVE ROTATING HRS.				33	SINGLES D.P.	9	7 3/8		

WELL NO. 1-01	FIELD OR DIST. Kell River	COUNTY DECTA	STATE DECTA
TYPE D-500	STROKE LENGTH 16"	LAST CASING TUBING OR LINER 5 3/8	REMARKS 300 ft. Cement


FOOTAGE		DR-D R.M.R. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
5192	5248			F-1 7 1/2"	60	32	120	52	46	
DEVIATION RECORD										
TIME LOG										
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS										
12:00 12:00 1/4 RIG SERVICE & CHECK HOPE										
12:00 8:00 7 3/4 DRILL 7 1/2" HOLE										

FOOTAGE		DR-D R.M.R. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
5248	5296			F-1 7 1/2"	60	32	120	52	46	
DEVIATION RECORD										
TIME LOG										
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS										
8:00 8:00 1/4 RIG SERVICE & CHECK BOPC										
8:00 4:00 7 3/4 DRILL 7 1/2" HOLE										

FOOTAGE		DR-D R.M.R. CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO. 1	PUMP NO. 2	METHOD RUN
FROM	TO									
5296	5339			F-1 7 1/2"	60	32	120	52	46	
DEVIATION RECORD										
TIME LOG										
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS										
4:00 4:00 1/4 RIG SERVICE & CHECK BOPC										
4:00 4:00 1/2 DRILL 7 1/2" HOLE										



APPROVED



APPROVED

A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

29

DATE

January 1, 1971

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																							
WESTERN DECALTA		DECALTA LRI. ETAL KEEI RIVER		1-01		KEEL RIVER				N.W.T.																							
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS																			
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		9	2 4 1/2	6 1/4 O.D.	TYPE THD. XH		8 5/8		24-55	18	1370	547	300 cement	3% CaCl																			
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO.		MANUFACTURER	TYPE	STROKE LENGTH	LAST CASING TUBING OR LINER																								
		George Lindner		1		EMSCO	D4 500	16"																									
				2		EMSCO	D4 500	16"																									
				3																													
TIME DISTRIBUTION—HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN					
RIG UP & TEAR DOWN		47		STANDS D.P. 4433.9 FT.		BIT NO. 9		TIME 12:00 4:00		FROM 75		TO 5074		D						60		32		1250		5 1/2		46					
DRILLING ACTUAL		18		SINGLES D.P. 618.2 FT.		SIZE 7 7/8		WEIGHT 9.6 9.6		4999		5074		D																			
REAMING				D.C. 6 1/4		MFG. H.W.		VISC-SEC 55 55																									
CONDITIONING MUD & CIRCULATING				I.D. O.D. 534.91 FT.		TYPE X55R		W.L.-CC 7.0 7.2																									
TRIPS				D.C.		NO. 2		FLTR. CK. 3/32 3/32																									
LUBRICATE RIG				I.D. O.D.		NOZZLE		PH 10.5 10.5																									
DEVIATION SURVEY				STB. BODY O.D.		SER. NO. 24416		SD. CONT. %																									
TEST B.O.P.				STB. BODY O.D.		DEPTH OUT		PRESSURE GRADIENT																									
CUT OFF DRILLING LINE				RMR. BODY O.D.		DEPTH IN																											
REPAIR RIG				SUBS. O.D.		TOTAL FTG. 438		MUD & CHEMICALS ADDED																									
CORING				BIT OR-ES.		TOTAL HR. RUN 61 1/4		TYPE GEL		AMT. 600																							
WIRE LINE LOGGING				KELLY DOWN 4100 FT.		COND. OF BIT 0/B																											
RUNNING CASING & CEMENTING				TOTAL 5074 FT.		REAMER NO.																											
WAITING ON CEMENT				WT. OF STRING 120,000 LBS.		REAMER TYPE		DRILLER Dave Frykasa																									
DRILL STEM TEST				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN			
OTHER				48		STANDS D.P. 45 2137 FT.		BIT NO. 9		TIME 9:00 1:00 3:00		FROM 64		TO 5138		D						60		32M		1200		5 1/2		49 5 1/2		45 S	
FISHING				2		SINGLES D.P. 61.65 FT.		SIZE 7 7/8		WEIGHT 9.5 9.5 9.5		5074		5138		D																	
COMPLETION WORK				D.C. 6 1/4		MFG. H.W.		VISC-SEC 62 60 60																									
A. PERFORATING				I.D. O.D. 534.91 FT.		TYPE X55R		W.L.-CC 7.2 7.2 7.2																									
B. TUBING TRIPS				D.C.		NO. 2		FLTR. CK. 3/32 3/32 3/32																									
C. SWABBING				I.D. O.D.		NOZZLE		PH 10.5 10.5 10.5																									
D. TESTING				STB. BODY O.D.		SER. NO. 24416		SD. CONT. %																									
E. ADDITIONAL				STB. BODY O.D.		DEPTH OUT		PRESSURE GRADIENT																									
TOTALS				RMR. BODY O.D.		DEPTH IN																											
TIME SUMMARY (OFFICE USE ONLY)				SUBS. O.D.		TOTAL FTG. 502		MUD & CHEMICALS ADDED																									
DAY WORK				BIT OR-ES.		TOTAL HR. RUN 68 1/2		TYPE		AMT.																							
HRS. W/DP				KELLY DOWN 10.66 FT.		COND. OF BIT 0/B																											
HRS. WO/DP				TOTAL 5138.00 FT.		REAMER NO.																											
HRS. STANDBY				WT. OF STRING 120,000 LBS.		REAMER TYPE		DRILLER Ted Bergman																									
TOTAL DAY WORK				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN			
WIRE LINE RECORD				49		STANDS D.P. 4620.22 FT.		BIT NO. 9		TIME 5:00 8:00 10:00		FROM 54		TO 5192		P						60		22		1200		5 1/2		46		S	
REEL NO.				SINGLES D.P.		SIZE 7 7/8		WEIGHT 9.5 9.5 9.6		5138		5192		P																			
NO. OF LINES				D.C. 6 1/4		MFG. H.W.		VISC-SEC 60 55 55																									
FEET SLIPPED				I.D. O.D. 534.91 FT.		TYPE X55R		W.L.-CC 7.6 7.6 7.9																									
FEET CUT OFF				D.C.		NO. 2		FLTR. CK. 3/32 3/32 3/32																									
PRESENT LENGTH				I.D. O.D.		NOZZLE		PH 10.5 10.5 10.5																									
TON M. OR TRIPS SINCE LAST CUT				STB. BODY O.D.		SER. NO. 24416		SD. CONT. %																									
CUMULATIVE TON M. OR TRIPS				STB. BODY O.D.		DEPTH OUT		PRESSURE GRADIENT																									
NO. OF DAYS FROM SPUD				RMR. BODY O.D.		DEPTH IN																											
CUMULATIVE ROTATING HRS.				SUBS. O.D.		TOTAL FTG. 556		MUD & CHEMICALS ADDED																									
				BIT OR-ES.		TOTAL HR. RUN 75 1/4		TYPE		AMT.																							
				KELLY DOWN 34.46 FT.		COND. OF BIT 0/B																											
				TOTAL 5192 FT.		REAMER NO.																											
				WT. OF STRING 120,000 LBS.		REAMER TYPE		DRILLER Dave Frykasa																									



APPROVED



APPROVED

A.A.O.D.C.—A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 27

DATE

Dec 30/70

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
WESTERN DELTA		DELTA LRI ETAL KEE RIVER		1-01		KEEL RIVER				N.W.T.	
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		REMARKS	
Jennings International Drilling		9		NO. 2 4 1/2		TYPE THD. XH		LAST CASING TUBING OR LINER		300 SEC. CEMENT 3% CAS.	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO. 1		MANUFACTURER		TYPE		STROKE LENGTH	
				1		Emseo		D-500		16"	
				2		Emseo		D-500		16"	
				3							
TIME DISTRIBUTION-HOURS		NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)	
MORN DAY EVE		44 STANDS D.P. 4186 16 FT.		BIT NO. 9		TIME 12:00 3:00 6:00		FROM 4693 TO 4760		FUEL 6ft	
RIG UP & TEAR DOWN		1 SINGLES D.P. 6 1/4 D.C. 534 91 FT.		SIZE 7 3/8		WEIGHT 9.7 9.6 9.5					
DRILLING ACTUAL		18 6 1/4 I.D. O.D. 534 91 FT.		MFG. H.W.		VISC-SEC 58 62 50					
REAMING		D.C. 534 91 FT.		TYPE 55R		W.L.-C.C. 7.2 7.2 7.2					
CONDITIONING AND CIRCULATING		D.C. 534 91 FT.		NOZZLE NO. 2 1/2		FLTR. CK. 3/32 3/32 3/32					
TRIPS		STB. BODY O.D. 534 91 FT.		SER. NO. 24416		SO. CONT. % 10.5 10.5 10.5					
LUBRICATE RIG		STB. BODY O.D. 534 91 FT.		DEPTH OUT 4636		PH 10.5 10.5 10.5					
DEVIATION SURVEY		STB. BODY O.D. 534 91 FT.		DEPTH IN 4636		MUD & CHEMICALS ADDED					
TEST B.O.P.		SUBS. BODY O.D. 534 91 FT.		TOTAL FTG. 124		TYPE AMT. TYPE AMT.					
CUT OFF DRILLING LINE		BIT OR C.B. 534 91 FT.		TOTAL HR. RUN 17		GEL 900 = DU/LR 16AL					
REPAIR RIG		KELLY DOWN 39.00 FT.		COND. OF BIT 0/B		CAUSTIC 50					
CORING		TOTAL 4760 FT.		REAMER NO.		PELTEX 100					
WIRE LINE LOGGING		WT. OF STRING 112,000 LBS.		REAMER TYPE		DRILLER					
RUNNING CASING & CEMENTING											
WAITING ON CEMENT											
DRILL STEM TEST											
OTHER											
FISHING											
COMPLETION WORK											
A. PERFORATING											
B. TUBING TRIPS											
C. STABBING											
D. TESTING											
E. ADDITIONAL											
TOTALS		8 8 8									
TIME SUMMARY (OFFICE USE ONLY)											
DAY WORK											
HRS. W/DP											
HRS. NO/DP											
HRS. STANDBY											
TOTAL DAY WORK											
WIRE LINE RECORD											
REEL NO.											
NO. OF LINES 8		SIZE 1 1/2									
FEET SIPPED											
FEET CUT OFF											
PRESENT LENGTH											
TON M. OR TRIPS SINCE LAST CUT 63											
CUMULATIVE TON M. OR TRIPS 63											
NO. OF DAYS FROM SPUD 27											
CUMULATIVE ROTATING HRS. 305 1/2											
NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	
45 STANDS D.P. 4246 7 1/2 FT.		BIT NO. 9		TIME 8:00 12:00 4:00		FROM 4760 TO 4798		D		60 25 150 5 1/2 50 5 1/2	
1 SINGLES D.P. 31 1/2 D.C. 534 91 FT.		SIZE 7 3/8		WEIGHT 9.6 9.7 9.5							
18 6 1/4 I.D. O.D. 534 91 FT.		MFG. H.W.		VISC-SEC 50 50 55							
D.C. 534 91 FT.		TYPE 55R		W.L.-C.C. 7.4 7.4							
D.C. 534 91 FT.		NOZZLE NO. 2 1/2		FLTR. CK. 3/32 3/32 3/32							
STB. BODY O.D. 534 91 FT.		SER. NO. 24416		SO. CONT. % 10.5 10.5 11.0							
STB. BODY O.D. 534 91 FT.		DEPTH OUT 4636		PH 10.5 10.5 11.0							
STB. BODY O.D. 534 91 FT.		DEPTH IN 4636		MUD & CHEMICALS ADDED							
SUBS. BODY O.D. 534 91 FT.		TOTAL FTG. 162		TYPE AMT. TYPE AMT.							
BIT OR C.B. 534 91 FT.		TOTAL HR. RUN 24		GEL 1800							
KELLY DOWN 1241 FT.		COND. OF BIT 0/B		DU-LR 2gal							
TOTAL 4798 FT.		REAMER NO.		CAUSTIC 100							
WT. OF STRING 112,000 LBS.		REAMER TYPE		DRILLER							
NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM	
45 STANDS D.P. 4246 7 1/2 FT.		BIT NO. 9		TIME 6:00 8:00 10:00		FROM 4798 TO 4844		D		60 25 150 5 1/2 50 5 1/2	
1 SINGLES D.P. 31 1/2 D.C. 534 91 FT.		SIZE 7 3/8		WEIGHT 9.5 9.5 9.5							
18 6 1/4 I.D. O.D. 534 91 FT.		MFG. H.W.		VISC-SEC 55 59 59							
D.C. 534 91 FT.		TYPE 55R		W.L.-C.C. 7.4 7.2							
D.C. 534 91 FT.		NOZZLE NO. 2 1/2		FLTR. CK. 3/32 3/32 3/32							
STB. BODY O.D. 534 91 FT.		SER. NO. 24416		SO. CONT. % 11.0 11.0 11.0							
STB. BODY O.D. 534 91 FT.		DEPTH OUT 4636		PH 11.0 11.0 11.0							
STB. BODY O.D. 534 91 FT.		DEPTH IN 4636		MUD & CHEMICALS ADDED							
SUBS. BODY O.D. 534 91 FT.		TOTAL FTG. 208		TYPE AMT. TYPE AMT.							
BIT OR C.B. 534 91 FT.		TOTAL HR. RUN 31 3/4		GEL 1800							
KELLY DOWN 28.39 FT.		COND. OF BIT 0/B		DU-LR 2gal							
TOTAL 4844 FT.		REAMER NO.		CAUSTIC 100							
WT. OF STRING 112,000 LBS.		REAMER TYPE		DRILLER							

WORK CLUTCHES EVERY 2 HRS.

WORK AIR CLUTCHES EVERY 2 HRS.

WORK CLUTCHES EVERY 2 HRS.



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT										REPORT NO. 26		DATE Dec 29/70																																																									
OPERATOR WESTERN DECATAL										LEASE DECATAL LRI ETAL KEEL RIVER		WELL NO. 1-01		FIELD OR DIST. KEEL RIVER		COUNTY N.W.T.		STATE N.W.T.																																																			
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.										RIG NO. 9		DRILL PIPE STRING NO. 1 SIZE 4 1/2 TYPE THD. TH		TOOL JOINT 6 1/4 O.D.		PUMPS NO. 1 MANUFACTURER Emsco TYPE D4500 STROKE LENGTH 16"		LAST CASING 8 5/8		MAKE 24		WT. & GR. 5-55		NO. JOINTS 18		FEET 1320		RKB. TO CSO. HD. 547		SET AT 300 se Comm-7		REMARKS 3 1/2 CACI																																					
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>										SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>																																																											
TIME DISTRIBUTION-HOURS MORN DAY EVE RIG UP & TEAR DOWN DRILLING ACTUAL 7 1/4 3 1/4 7 3/4 REAMING CONDITIONING MUD & CIRCULATING TRIPS LUBRICATE RIG DEVIATION SURVEY TEST B.O.P. CUT OFF DRILLING LINE REPAIR RIG CORING WIRE LINE LOGGING RUNNING CASING & CEMENTING WAITING ON CEMENT DRILL STEM TEST OTHER FISHING COMPLETION WORK A. PERFORATING B. TUBING TRIPS C. STABBING D. TESTING E. ADDITIONAL TOTALS 88 8 TIME SUMMARY (OFFICE USE ONLY) DAY WORK HRS. W/DP HRS. W/O DP HRS. STANDBY										MORNING TOUR NO. 43 STANDS D.P. 4058.12 FT. SINGLES D.P. 6 1/4 FT. D.C. 534.91 FT. I.D. O.D. 534.91 FT. STB. BODY O.D. FT. STB. BODY O.D. FT. RMR. BODY O.D. FT. SUBS 1.76 FT. BIT OR C.B. 65 FT. KELLY DOWN 24.51 FT. TOTAL 4620 FT. WT. OF STRING 110,000 LBS.										BIT RECORD BIT NO. RR-8 SIZE 7 7/8 MFG. H.W. TYPE T-44 NO. 2 1 SIZE 1 1/2 SER. NO. 45427 DEPTH OUT 4620 DEPTH IN 3842 TOTAL FTG. 778 TOTAL HR. RUN 132 1/2 COND. OF BIT 0/B REAMER NO. CAUSTIC 50 REAMER TYPE DRILLER										MUD RECORD TIME 12:30 3:00 6:00 WEIGHT 9.4 9.4 9.4 VISC.-SEC 47 55 54 W.L.-CC. 7.4 7.4 2.6 FLTR. CK. 2/32 2/32 2/32 PH 10.5 10.5 10.5 SO. CONT. % PRESSURE GRADIENT MUD & CHEMICALS ADDED TYPE AMT. TYPE AMT. GEL 1000 PELTEX 100										FOOTAGE 45' FROM TO 1575 4620 DEVIATION RECORD DEPTH 4563 DEV. 336 DIRECTION TIME LOG FROM TO ELAPSED TIME 12:00 12:15 1/4 RIG SERVICE & CHECK BOPS 12:15 12:50 3/4 Drill 7 7/8" Hole 12:50 1:30 40 Survey @ 4563 1:30 2:00 30 Drill 7 7/8" Hole										FORMATION (SHOW CORE RECOVERY) ROTARY RPM 60 WT. ON BIT 1000# 1150 PUMP PRESS 5 1/2 50 PUMP NO. 1 LINER SIZE S.P.M. PUMP NO. 2 LINER SIZE S.P.M. METHOD RUN SGL'S PAR'EL-P COM'D-E										DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS RIG SERVICE & CHECK BOPS Drill 7 7/8" Hole Survey @ 4563 Drill 7 7/8" Hole WORK CLUTCHES EVERY 2 HRS.									
DAY TOUR NO. 43 STANDS D.P. 4058.12 FT. SINGLES D.P. 6 1/4 FT. D.C. 534.91 FT. I.D. O.D. 534.91 FT. STB. BODY O.D. FT. STB. BODY O.D. FT. RMR. BODY O.D. FT. SUBS 1.76 FT. BIT OR C.B. 65 FT. KELLY DOWN 18.96 FT. TOTAL 4675.00 FT. WT. OF STRING 110,000 LBS.										BIT RECORD BIT NO. R18 9 SIZE 7 7/8 7 7/8 MFG. H.W. TYPE T-44 NO. 2 1 SIZE 1 1/2 SER. NO. 45427 DEPTH OUT 4636 DEPTH IN 3842 TOTAL FTG. 794 TOTAL HR. RUN 135 1/2 COND. OF BIT 0/B REAMER NO. DRILLER										MUD RECORD TIME 8:00 4:00 WEIGHT 9.4 9.4 VISC.-SEC 55 55 W.L.-CC. 7.4 7.0 FLTR. CK. 2/32 2/32 PH 10.5 10.5 SO. CONT. % PRESSURE GRADIENT MUD & CHEMICALS ADDED TYPE AMT. TYPE AMT.										FOOTAGE 46' FROM TO 4620 4636 DEVIATION RECORD DEPTH 4636 DEV. 16 DIRECTION TIME LOG FROM TO ELAPSED TIME 8:00 8:15 1/4 RIG SER. 8:15 8:30 15 Drill 7 7/8" Hole 8:30 8:45 15 TRIP FOR BIT 8:45 9:00 15 RIG SER. & CLEAN 15' FILL 9:00 9:15 15 Drill 7 7/8" Hole										FORMATION (SHOW CORE RECOVERY) ROTARY RPM 60 WT. ON BIT 1000# 1150 PUMP PRESS 5 1/2 50 PUMP NO. 1 LINER SIZE S.P.M. PUMP NO. 2 LINER SIZE S.P.M. METHOD RUN SGL'S PAR'EL-P COM'D-E										DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS RIG SER. Drill 7 7/8" Hole TRIP FOR BIT RIG SER. & CLEAN 15' FILL Drill 7 7/8" Hole WORK CLUTCHES EVERY TWO HRS.																			
EVENING TOUR NO. 43 STANDS D.P. 4058.12 FT. SINGLES D.P. 6 1/4 FT. D.C. 534.91 FT. I.D. O.D. 534.91 FT. STB. BODY O.D. FT. STB. BODY O.D. FT. RMR. BODY O.D. FT. SUBS 1.76 FT. BIT OR C.B. 65 FT. KELLY DOWN 35.00 FT. TOTAL 4693 FT. WT. OF STRING 110,000 LBS.										BIT RECORD BIT NO. 9 SIZE 7 7/8 MFG. H.W. TYPE T-44 NO. 2 1 SIZE 1 1/2 SER. NO. 24416 DEPTH OUT 4693 DEPTH IN 4236 TOTAL FTG. 57 TOTAL HR. RUN 9 1/4 COND. OF BIT 0/B REAMER NO. DRILLER										MUD RECORD TIME 8:00 10:00 WEIGHT 9.7 9.7 VISC.-SEC 52 52 W.L.-CC. 2.2 2.2 FLTR. CK. 2/32 2/32 PH 10.5 10.5 SO. CONT. % PRESSURE GRADIENT MUD & CHEMICALS ADDED TYPE AMT. TYPE AMT.										FOOTAGE 48' FROM TO 4645 4693 DEVIATION RECORD DEPTH 4693 DEV. 48 DIRECTION TIME LOG FROM TO ELAPSED TIME 4:15 4:30 1/4 RIG SER. 4:30 4:45 15 Drill 7 7/8" Hole										FORMATION (SHOW CORE RECOVERY) ROTARY RPM 60 WT. ON BIT 1000# 1150 PUMP PRESS 5 1/2 50 PUMP NO. 1 LINER SIZE S.P.M. PUMP NO. 2 LINER SIZE S.P.M. METHOD RUN SGL'S PAR'EL-P COM'D-E										DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS RIG SER. Drill 7 7/8" Hole																			



REPORT NO. 25 DATE DEC 28 1970

OPERATOR WESTERN DECALTA		LEASE DECALTA LRI ETAL KFEEL RIVER.		REPORT NO. 25		DATE DEC 28, 1970									
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		RIG NO. 9	DRILL PIPE STRING NO. 2 SIZE 4 1/2	TOOL JOINT 6 1/4 O.D.	WELL NO. 1-01		FIELD OR DIST. KFEEL RIVER.		COUNTY	STATE ALABAMA					
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER George L. Lushan		PUMPS NO. 1 MANUFACTURER Emseo TYPE D7500 STROKE LENGTH 16 NO. 2 MANUFACTURER Emseo TYPE D7500 STROKE LENGTH 16 NO. 3		LAST CASING TUBING OR LINER		SIZE 8 1/2	MAKE	WT. & GR. 34-55	NO. JOINTS 18	FEET	RKB. TO CSG. HD. 13.70	SET AT 547	REMARKS 300 CFME NT 390 CACL

[illegible]

WORK CLUTCHES
EVERY 2 HRS.

A.A.O.D.C--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE/DEC 23 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																					
WESTERN / DECATALTA		DECATALTA LRI ETAL KEEL RIVER 1-01 KEEL RIVER		1-01		KEEL RIVER		DECATALTA		N.W.T.																					
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		SIZE		MAKE		WT. & GR.		NO. JOINTS		FEET		RKB. TO CSG. HD.		SET AT		REMARKS							
Jennings International Drilling		9		2 1/2		6 1/2		1. FMSCO DA500 16 2. FMSCO DA500 16		8 5/8		5-55		18		1370		547		300 SCS CEMENT		3 3/4 CA									
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO.		MANUFACTURER		TYPE		STROKE LENGTH		LAST CASING TUBING OR LINER		NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN			
				1. 36		STANDS D.P. 3395.99 FT.		BIT NO. 8		TIME 1:20 3:00 6:00		FROM 3915 TO 3955		DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
TIME DISTRIBUTION-HOURS		MORN DAY EVE		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
RIG UP & TEAR DOWN		7 1/4 7 3/4 7 1/4		18		SINGLES D.P. 534.91 FT.		SIZE 7 7/8		WEIGHT 9.3 9.3 9.3		3915 3955		DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
DRILLING ACTUAL				18		D.C. 1.0 D.D. 534.91 FT.		MFG. H.W.		VISC.-SEC 416 441 42				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
REAMING				18		D.C. 1.0 D.D. 534.91 FT.		TYPE 3-44		W.L.-CC. 8.0 8.0 8.2				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
CONDITIONING MUD & CIRCULATING				18		D.C. 1.0 D.D. 534.91 FT.		NOZZLE NO. 1 1/2		FLTR. CK. 2 1/2 2 1/2 2 1/2				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
TRIPS				18		D.C. 1.0 D.D. 534.91 FT.		SER. NO. AS427		SO. CONT. %				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
LUBRICATE RIG		4 1/4 1/4 1/4		18		D.C. 1.0 D.D. 534.91 FT.		DEPTH OUT 3955		PRESSURE GRADIENT				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
DEVIATION SURVEY		5 1/2 1/2 1/2		18		D.C. 1.0 D.D. 534.91 FT.		DEPTH IN 3842		PRESSURE GRADIENT				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
TEST S.O.P.				18		D.C. 1.0 D.D. 534.91 FT.		TOTAL FTG. 113		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
CUT OFF DRILLING LINE				18		D.C. 1.0 D.D. 534.91 FT.		TOTAL HR. RUN 19		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
REPAIR RIG				18		D.C. 1.0 D.D. 534.91 FT.		COND. OF BIT 0.8		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
CORING				18		D.C. 1.0 D.D. 534.91 FT.		REAMER NO.		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
WIRE LINE LOGGING				18		D.C. 1.0 D.D. 534.91 FT.		REAMER TYPE		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
RUNNING CASING & CEMENTING				18		D.C. 1.0 D.D. 534.91 FT.		DRILLER Brian Ladaway		MUD & CHEMICALS ADDED				DR. D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
WAITING ON CEMENT				18		D.C. 1.																									



APPROVED



APPROVED

A.A.O.D.C--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

REPORT NO. 19 DATE DEC 22, 1970

OPERATOR WESTERN DECALTA		LEASE DECALTA LRI ET AL KEEL RIVER		WELL NO. 1-01		FIELD OR DIST. KEEL RIVER		COUNTY		STATE N W T				
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		RIG NO. 9	DRILL PIPE STRING NO. 4 1/2	TOOL JOINT 6 1/4	O.D.	PUMPS		SIZE 8 3/8	MAKE 24 JSS	WT. & GR. 18	NO. JOINTS 13.70	RKB. TO CSG. HD. 47	SET AT 300 SKS	REMARKS CEMENT
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		TYPE THD X-H		NO.	MANUFACTURER	TYPE	STROKE LENGTH					
						1	EMSCO	DA-300	16					
						2	EMSCO	DA-500	16					
						3								

TIME DISTRIBUTION-HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
						STANDS D.P.		FT.		TIME		FROM		TO													
RIG UP & TEAR DOWN						SINGLES D.P.		FT.		WEIGHT																	
DRILLING ACTUAL				4 7 1/2		D.C.				VISC.-SEC																	
REAMING						I.D. C.D.		FT.		W.L.-C.C.																	
CONDITIONING MUD & CIRCULATING						D.C.				FLTR. CK.																	
TRIPS				372		I.D. O.D.		FT.		PH																	
LUBRICATE RIG				5 1/4 1/4		STB. BODY O.D.		FT.		SC. CONT. %																	
DEVIATION SURVEY						STB. BODY O.D.		FT.		PRESSURE GRADIENT																	
TEST B.O.P.						RMR. BODY O.D.		FT.																			
CUT OFF DRILLING LINE						SUBS O.D.		FT.																			
REPAIR RIG						BIT OR C.B.		FT.																			
CORING						KELLY DOWN		FT.																			
WIRE LINE LOGGING						TOTAL		FT.		REAMER NO.																	
RUNNING CASING & CEMENTING						WT. OF STRING		LBS.		REAMER TYPE																	
WAITING ON CEMENT										DRILLER																	
DRILL STEM TEST				2 1/2																							
OTHER				1/4																							
FISHING																											
COMPLETION WORK																											
A. PERFORATING																											
B. TUBING TRIPS																											
C. SWABBING																											
D. TESTING																											
E. ADDITIONAL																											
TOTALS				8 8 8																							
TIME SUMMARY (OFFICE USE ONLY)																											
DAY WORK																											
HRS. W/DP																											
HRS. WO/DP																											
HRS. STANDBY																											



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 18

DATE DEC 21 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																			
WESTERN DECATAL		DECATAL TRIETHAL KEELE RIVER		1601		KEELE RIVER				N.W.T																			
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS															
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		9	2 1/4	TYPE THD. A.O.																									
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		1. MANUFACTURER		TYPE		STROKE LENGTH		LAST CASING TUBING OR LINER																			
				1. EMSCO		D500		16		3 3/8		24 J65		18															
				2. EMSCO		D500		16						13.70															
				3.										547															
										25 BBL'S AHEAD				300 SKS CHART															
														Plus 32 C.A.L.															
TIME DISTRIBUTION-HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
MORN DAY EVE		34		STANDS D.P. 3206.52 FT.		BIT NO. 7		TIME 1:00 3:00 7:00		FROM 3745		TO 3800		D						74 25		1100		5 1/2		50 5 1/2		S	
RIG UP & TEAR DOWN		1		SINGLES D.P. 31.56 FT.		SIZE 7 1/8		WEIGHT 9.3 9.3 9.3																					
DRILLING ACTUAL		18		D.C. 6 1/4 I.D. O.D. 534.91 FT.		MFG. H.W.		VISC.-SEC 6.8 6.6 6.0																					
REAMING				D.C. I.D. O.D. FT.		TYPE A.D.V.		W.L.-CC 6.6 6.8 7.0																					
CONDITIONING MUD & CIRCULATING		3		I.D. O.D. FT.		NOZZLE NO. 2 1		FLTR. CK. 3/32 3/32 3/32																					
TRIPS				STB. BODY O.D. FT.		SER. NO. 21032		PH 10.5 10.5 10.0																					
LUBRICATE RIG		14 4 44		STB. BODY O.D. FT.		DEPTH OUT		SD. CONT. %																					
DEVIATION SURVEY				RMR. BODY O.D. FT.		DEPTH IN		PRESSURE GRADIENT																					
TEST B.O.P.				SUBS. A.O. 1.76 FT.		TOTAL FTG. 70		MUD & CHEMICALS ADDED																					
CUT OFF DRILLING LINE				BIT OR C.B. .65 FT.		TOTAL HR. RUN 9 1/4		TYPE AMT. TYPE AMT.																					
REPAIR RIG		1 1/2		KELLY DOWN 2460 FT.		COND. OF BIT O.P.																							
CORING				TOTAL 3800.00 FT.		REAMER NO.		DRILLER																					
WIRE LINE LOGGING				WT. OF STRING 96 M. LBS.		REAMER TYPE		DRILLER																					
REINFORCING CASING & CEMENTING																													
WAITING ON CEMENT																													
DRILL STEM TEST																													
OTHER																													
FISHING																													
COMPLETION WORK																													
A. PERFORATING																													
B. TUBING TRIPS																													
C. SWABBING																													
D. TESTING																													
E. ADDITIONAL																													
TOTALS		8 8 8																											
TIME SUMMARY (OFFICE USE ONLY)																													
DAY WORK																													
HRS. W/DP																													
HRS. WO/DP																													
HRS. STANDBY																													
DAY TOUR																													
EVENING TOUR																													
NO. OF LINES		8																											
SIZE		1 1/2																											
FEET SLIPPED																													
FEET CUT OFF																													
PRESENT LENGTH																													
TON M. OR TRIPS SINCE LAST CUT																													
CUMULATIVE TON M. OR TRIPS																													
NO. OF DAYS FROM SPUD		18																											
CUMULATIVE ROTATING HRS.																													



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

A .O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

OPERATOR
WESTERN DECALTA
CONTRACTOR
Jennings International Drilling
A Division of Western Electronics & Engineering Ltd.
SIGNATURE OF OPERATOR'S REPRESENTATIVE
SIGNATURE OF CONTRACTOR'S TOOL PUSHER
LEASE
DECALTA LRI ETAL KEELE RIVER
RIG NO. 9
DRILL PIPE STRING
H2. SIZE 2 1/4 IN TYPE THD. X.O.
TOOL JOINT 6 1/4 O.D.
NO. 1 MANUFACTURER EMSCO
2 EMSCO
3

TIME DISTRIBUTION-HOURS

	MORN	DAY	EVE
RIG UP & TEAR DOWN			
DRILLING ACTUAL		1 1/2	
REAMING			
CONDITIONING MUD & CIRCULATING			
TRIPS	1 1/2	2 1/2	
LUBRICATE RIG	1 1/4	5 1/2	
DEVIATION SURVEY	1 1/4		
TEST B.O.P.			
CUT OFF DRILLING LINE			
REPAIR RIG			
CORING			
WIRE LINE LOGGING			
RUNNING CASING & CEMENTING			
WAITING ON CEMENT			
WIRE LINE TEST		5 1/4	3
OTHER		1	3

COMPLETION WORK

A. PERFORATING	
B. TUBING TRIPS	
C. SHABBING	
D. TESTING	
E. ADDITIONAL	

TOTALS 8 8 9

TIME SUMMARY (OFFICE USE ONLY)

DAY WORK	
HRS. W/DP	
HRS. WO/DP	
HRS. STANDBY	

WIRE LINE RECORD

REEL NO.

OF LINES 8 SIZE 1 1/2

AT SLIPPED

FEET CUT OFF

PRESENT LENGTH

TON. L. OR TRIPS SINCE LAST CUT

CUMULATIVE TON. L. OR TRIPS

NO. OF DAYS FROM SPUD 16

CUMULATIVE ROTATING HRS.

MORNING TOUR

NO.	DRILLING ASSEMBLY AT END OF TOUR	BIT RECORD	MUD RECORD
STANDS D.P.	FT.	BIT NO. 5	TIME
SINGLES D.P.	FT.	SIZE 7 1/2	WEIGHT
D.C. 6 1/4		MFG. HW	VISC.-SEC
LD. O.D. 534.91	FT.	TYPE XV	W.L.-C.C.
D.C.		NO. 2 1	FLTR. CK.
LD. O.D.	FT.	SIZE 11 12	PH
STB. BODY O.D.	FT.	SER. NO. 16219	SD. CONT. %
STB. BODY O.D.	FT.	DEPTH OUT 3630	PRESSURE GRADIENT
RMR. BODY O.D.	FT.	DEPTH IN 3393	
SUBS O.D.	FT.	TOTAL FTG. 287	MUD & CHEMICALS ADDED
BIT OR C.B.	FT.	TOTAL HR. RUN 22 1/4	TYPE AMT. TYPE
KELLY DOWN	FT.	COND. OF BIT 4 11	
TOTAL	FT.	REAMER NO.	
WT. OF STRING	LBS.	REAMER TYPE	DRILLER J. B. B...

DAY TOUR

NO.	DRILLING ASSEMBLY AT END OF TOUR	BIT RECORD	MUD RECORD
STANDS D.P.	FT.	BIT NO.	TIME
SINGLES D.P.	FT.	SIZE	WEIGHT
D.C.		MFG.	VISC.-SEC
LD. O.D.	FT.	TYPE	W.L.-C.C.
D.C.		NO.	FLTR. CK.
LD. O.D.	FT.	SIZE	PH
STB. BODY O.D.	FT.	SER. NO.	SD. CONT. %
STB. BODY O.D.	FT.	DEPTH OUT	PRESSURE GRADIENT
RMR. BODY O.D.	FT.	DEPTH IN	
SUBS O.D.	FT.	TOTAL FTG.	MUD & CHEMICALS ADDED
BIT OR C.B.	FT.	TOTAL HR. RUN	TYPE AMT. TYPE
KELLY DOWN	FT.	COND. OF BIT	
TOTAL	FT.	REAMER NO.	
WT. OF STRING	LBS.	REAMER TYPE	DRILLER J. B. B...

EVENING TOUR

NO.	DRILLING ASSEMBLY AT END OF TOUR	BIT RECORD	MUD RECORD
STANDS D.P.	FT.	BIT NO. 6	TIME 11:00
SINGLES D.P.	FT.	SIZE 7 1/2	WEIGHT 9.3
D.C. 6 1/4		MFG. HW	VISC.-SEC 51
LD. O.D. 534.91	FT.	TYPE XV	W.L.-C.C.
D.C.		NO. 2 1	FLTR. CK.
LD. O.D.	FT.	SIZE 11 12	PH
STB. BODY O.D.	FT.	SER. NO. 20637	SD. CONT. %
STB. BODY O.D.	FT.	DEPTH OUT 3667	PRESSURE GRADIENT
RMR. BODY O.D.	FT.	DEPTH IN 3686	
SUBS O.D. 1.76	FT.	TOTAL FTG. 7'	MUD & CHEMICALS ADDED
BIT OR C.B.	FT.	TOTAL HR. RUN 1 1/2	TYPE AMT. TYPE
KELLY DOWN 39.80	FT.	COND. OF BIT 6/13	
TOTAL 3687	FT.	REAMER NO.	
WT. OF STRING	LBS.	REAMER TYPE	DRILLER J. B. B...

WELL NO. F-01 FIELD OR DIST. KEELE RIVER COUNTY STATE N.W.T.
TYPE STROKE LENGTH LAST CASING TUBING OR LINER SIZE MAKE WT. & GR. NO. JOINTS FEET RKB. TO CSG. HD. SET AT REMARKS
D 500 16 25 JSS 18 1320 547 300 SPS CONST. Plus 39 CAL.
25 HOLE AHEAD.

FOOTAGE

FROM	TO	DR-D RML-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
3680										

DEVIATION RECORD

DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION
3680	2 1/2							

TIME LOG

FROM	TO	ELAPSED TIME	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
12:00	12:15	1 1/4	R.C. SER.
12:15	12:30	1 1/4	DROP SURVEY
12:30	2:15	1 1/4	PULL OUT TEST (MEASURED OUT) 1 1/4
2:15	8:00	5 1/4	MAKE UP TEST TOOL - DRILL STEM #1

FOOTAGE

FROM	TO	DR-D RML-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN

DEVIATION RECORD

DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION

TIME LOG

FROM	TO	ELAPSED TIME	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
8:00	8:15	1/4	RIG SERVICE + CHECK ROP
8:15	10:15	2	RUN IN WITH DST #1
10:15	11:00	3/4	HEAD UP TEST
11:00	11:30	3/4	OPEN TOOL
11:30	2:00	5	INITIAL SHUT IN
2:00	1:00	1	FLOW PERIOD
1:00	2:00	1	FINAL SHUT IN
2:00	2:15	1/4	TEAR OUT TESTING HEAD

FOOTAGE 7'


FROM	TO	DR-D RML-R CORE-C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN
3680	3687									

DEVIATION RECORD

DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION	DEPTH	DEV.	DIRECTION

TIME LOG

FROM	TO	ELAPSED TIME	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
7:00	7:15	1/4	RIG SERVICE
7:15	5:00	3/4	Flow in Hosing DST #1
5:00	7:00	2 1/2	Flow in Test Tool - LAP DOWN
7:30	9:00	1 1/2	Flow in Test Tool - LAP DOWN
9:00	10:00	1 1/2	Flow in Test Tool - LAP DOWN
10:00	10:00	1 1/2	Flow in Test Tool - LAP DOWN




DAILY DRILLING REPORT

REPORT NO. 15

DATE DEC 18 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
WESTERN DECALTA		DECALTA LRI ETAL KEELE RIVER		1-01		KEELE RIVER				N.W.T.	
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		LAST CASING TUBING OR LINER	
Jennings International Drilling		9		2 4 1/2		X.O.		1. EMSCO D500 16		2. EMSCO D500 16	
A Division of Western Electronics & Engineering Ltd.											
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER									
Joe Lukasewich											
TIME DISTRIBUTION-HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
RIG UP & TEAR DOWN		31		STANDS D.P. 2923.63 FT.		BIT NO. 5		TIME 12:00 4:00 7:00		FROM 102 TO 3456 3558	
DRILLING ACTUAL		2		SINGLES D.P. 62.61 FT.		SIZE 7 7/8		WEIGHT 9.2 9.2 9.2		DR. O R.M. R CORE-C	
REAMING		18		D.C. 6 1/4		MFG. H.W.		VISC-SEC 40 38 46		CORE NO.	
CONDITIONING MUD & CIRCULATING SAMPLE		1		I.D. O.D. 534.91 FT.		TYPE XV		W.L.-CC 9.0 9.2 7.4		FORMATION (SHOW CORE RECOVERY)	
TRIPS		1		D.C.		NOZZLE NO. 2 1		FLTR. CK. 3/32 3/32 3/32		ROTARY RPM	
LUBRICATE RIG		14		I.D. O.D.		SIZE 1 1/2		PH 8.5 8.5 9.0		WT. ON BIT 1000#	
DEVIATION SURVEY		14		STB. BODY O.D.		SER. NO. 16219		SD. CONT. %		PUMP PRESS	
TEST B.O.P.		1		STB. BODY O.D.		DEPTH OUT 3393		PRESSURE GRADIENT		PUMP NO. 1	
CUT OFF DRILLING LINE		1		RMR. BODY O.D.		DEPTH IN 3393				PUMP NO. 2	
REPAIR RIG		1		SUBS. O.D.		TOTAL FTG. 165				METHOD RUN	
CORING		1		BIT OR C.B.		TOTAL HR. RUN 12 3/4				SOL. S PAR. L-P COM'D-G	
WIRE LINE LOGGING		1		KELLY DOWN 3424 FT.		COND. OF BIT OB					
RUNNING CASING & CEMENTING		1		TOTAL 3558 FT.		REAMER NO.					
WAITING ON CEMENT		1		WT. OF STRING 90 m LBS.		REAMER TYPE					
DRILL STEM TEST		1		NO.		DRILLER					
OTHER		1		32		Ed Boyer					
FISHING		1		2							
COMPLETION WORK		1		18							
A. PERFORATING		1		32							
B. TUBING TRIPS		1		2							
C. SWABBING		1		18							
D. TESTING		1		2							
E. ADDITIONAL		1		18							
TOTALS		8 8 8		32							
TIME SUMMARY (OFFICE USE ONLY)		1		2							
DAY WORK		1		18							
HRS. W/DP		1		2							
HRS. WO/DP		1		18							
HRS. STANDBY		1		2							
TOTAL DAY WORK		1		18							
WIRE LINE RECORD		1		2							
REEL NO.		1		18							
NO. OF LINES		8		2							
SIZE		1 1/8		18							
FEET SLIPPED		1		2							
FEET CUT OFF		1		18							
PRESENT LENGTH		1		2							
TON M. OR TRIPS SINCE LAST CUT		1		18							
CUMULATIVE TON M. OR TRIPS		1		2							
NO. OF DAYS FROM SPUD		15		18							
CUMULATIVE ROTATING HRS.		1		2							



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE DEC. 17 1970

WESTERN DEC ALTA
CONTRACTOR
Jennings International Drilling
A Division of Western Electronics & Engineering Ltd.
SIGNATURE OF OPERATOR'S REPRESENTATIVE
SIGNATURE OF CONTRACTOR'S TOOL PUSHER
RIG NO. 9
DRILL PIPE STRING 2 1/4 O.D.
TOOL JOINT 6 1/4 O.D.
PUMPS
NO. 1 MANUFACTURER EMSCO TYPE D500 STROKE LENGTH 16
NO. 2 EMSCO D500 16
NO. 3
LAST CASING TUBING OR LINER 8 7/8
SIZE 34 JSS 18
MAKE 34 JSS 18
WT. & GR. 13.70 547
NO. JOINTS 18
FEET 13.70 547
RKB. TO CSG. HD. 300 SKS CONST.
SET AT 13.70 547
REMARKS PLUS 3% CAL.
25 BBLS ANILAN
TIME DISTRIBUTION-HOURS
MORN DAY EVE
RIG UP & TEAR DOWN 11 6 54
DRILLING ACTUAL 11 6 54
REAMING 1 1/2 2 1/2
CONDITIONING MUD & CIRCULATING 1 1/2 2 1/2
TRIPS 1 1/2 2 1/2
LUBRICATE RIG 1 1/2 2 1/2
DEVIATION SURVEY 1 1/2 2 1/2
TEST B.O.P. 1 1/2 2 1/2
OUT OFF DRILLING LINE 1 1/2 2 1/2
REPAIR RIG 1 1/2 2 1/2
CORING 1 1/2 2 1/2
WIRE LINE LOGGING 1 1/2 2 1/2
RUNNING CASING & CEMENTING 1 1/2 2 1/2
WASTING ON CEMENT 1 1/2 2 1/2
DRILL STEM TEST 1 1/2 2 1/2
OTHER 1 1/2 2 1/2
FISHING 1 1/2 2 1/2
COMPLETION WORK
A. PERFORATING
B. TUBING TRIPS
C. SWABBING
D. TESTING
E. ADDITIONAL
TOTALS 8 8 8
TIME SUMMARY (OFFICE USE ONLY)
DAY WORK
HRS. W/DP
HRS. W/O DP
HRS. STANDBY
TOTAL DAY WORK
WIRE LINE RECORD
REEL NO.
NO. OF LINES 8 SIZE 1/2
FEET SLIPPED
FEET CUT OFF
PRESENT LENGTH
TON M. OR TRIPS SINCE LAST CUT
CUMULATIVE TON M. OR TRIPS
NO. OF DAYS FROM SPUD 14
CUMULATIVE ROTATING HRS.
NO. DRILLING ASSEMBLY AT END OF TOUR
BIT RECORD
MUD RECORD
FOOTAGE
FORMATION (SHOW CORE RECOVERY)
ROTARY RPM
WT. ON BIT 1000#
PUMP PRESS
PUMP NO. 1
PUMP NO. 2
METHOD RUN
SGL-S
PAR-EL-COM-D-C
DEVIATION RECORD
DEPTH
DEV.
DIRECTION
DEPTH
DEV.
DIRECTION
DEPTH
DEV.
DIRECTION
TIME LOG
FROM
TO
ELAPSED TIME
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS
RIG SERVICE & CHECK 3 O.P.s
DRILL 7 1/8 HOLE
DROP SURVEY
HOIST BIT #4
RIG SERVICE
COMPLETED TRIP FOR BIT #5 NO-FILL
DRILL 7 1/8 HOLE



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 13

DATE DEC 16 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																															
WESTERN DECATAL		DECATAL LAI ETAL KEELE RIVER		FOI		KEELE RIVER				N.W.T.																															
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		LAST CASING TUBING OR LINER		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS																									
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		9	2 7/8	6 1/4 O.D.					3 7/8		24 JSS	18		13.70	547	300 S&S CONST PLUS 3 2 C.H.																									
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		TYPE THD.		NO.		MANUFACTURER		TYPE		STROKE LENGTH				25 BBL'S WATER AHEAD																									
				X.O		1.		EMSCO		G500		16"																													
						2.		EMSCO		G500		16"																													
						3.																																			
TIME DISTRIBUTION—HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D RML-R CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN													
MORN		DAY		EVE		STANDS D.P.		SINGLES D.P.		D.C.		I.D. O.D.		D.C.		I.D. O.D.		STB. BODY O.D.		STB. BODY O.D.		RMR. BODY O.D.		SUBS. BODY O.D.		BIT OR C.B.		KELLY DOWN		TOTAL		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			
17 7 1/2 6 3/4						2452.24		31.28		6 1/4		534.91																													
DRILLING ACTUAL						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
REAMING						18		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
CONDITIONING MUD & CIRCULATING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TRIPS						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
LUBRICATE RIG						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
DEVIATION SURVEY						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TEST B.O.P.						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
CUT OFF DRILLING LINE						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
REPAIR RIG						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
CORING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
WIRE LINE LOGGING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
RUNNING CASING & CEMENTING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
WAITING ON CEMENT						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
DRILL STEM TEST						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
OTHER						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
FISHING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
A. PERFORATING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
B. TUBING TRIPS						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
C. SHABBING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
D. TESTING						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
E. ADDITIONAL						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TOTALS		8 8 8				1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TIME SUMMARY (OFFICE USE ONLY)						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
DAY WORK						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
HRS. W/DP						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
HRS. WO/DP						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
HRS. STANDBY						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TOTAL DAY WORK						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
WIRE LINE RECORD						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
REEL NO.						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
NO. OF LINES		8		SIZE 1/8		1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
FEET SLIPPED						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
FEET CUT OFF						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
PRESENT LENGTH						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
TON. OF TRIPS SINCE LAST CUT						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
CUMULATIVE TON. OF TRIPS						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
NO. OF DAYS FROM SPUD		13				1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
CUMULATIVE ROTATING HRS.						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0																					
						1		D.C.		MFG.		H.W.		VISC-SEC		3.7		3.9		4.0		</																			

DAILY DRILLING REPORT										REPORT NO. 12		DATE DEC 15 1970															
OPERATOR WESTERN DEC ALTA				LEASE DECALTA AREA KEELER RIVER				WELL NO. 7-01		FIELD OR DIST. KEELER RIVER		COUNTY		STATE N.W.T.													
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.				RIG NO. 9		DRILL PIPE STRING NO. 1 SIZE 7 1/2 TYPE THD. X.O		TOOL JOINT 6 1/4 O.D.		PUMPS		SIZE 8 1/2 MAKE 3436 WT. & GR. 18		FEET 1370 SET AT 547 300 SKS CONST. PLUS 39.04													
SIGNATURE OF OPERATOR'S REPRESENTATIVE				SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>				LAST CASING TUBING OR LINER		25 BBL'S AHEAD																	
TIME DISTRIBUTION-HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				MORN		DAY		EVE		STANDS D.P.		FT.		BIT NO.		TIME		WEIGHT		VISC.-SEC		W.L.-C.C.		FLTR. CK.		PH	
RIG UP & TEAR DOWN																											
DRILLING ACTUAL				1		7 1/4																					
REAMING																											
CONDITIONING MUD & CIRCULATING				5																							
TRIPS				1		1/4																					
LUBRICATE RIG				4		1/4																					
DEVIATION SURVEY																											
TEST B.O.P.																											
CUT OFF DRILLING LINE																											
REPAIR RIG																											
CORING																											
WIRELINE LOGGING																											
RUNNING CASING & CEMENTING																											
WAITING ON CEMENT				8																							
DRILL STEM TEST																											
OTHER																											
FISHING																											
COMPLETION WORK				A. PERFORATING																							
				B. TUBING TRIPS																							
				C. SWABBING																							
				D. TESTING																							
				E. ADDITIONAL																							
TOTALS				8		8																					
TIME SUMMARY (OFFICE USE ONLY)																											
DAY WORK																											
HRS. W/DP																											
HRS. WD/DP																											
HRS. STANDBY																											
TOTAL DAY WORK																											
WIRE LINE RECORD																											
REEL NO.																											
NO. OF LINES				8		SIZE 1/8																					
FEET SLIPPED				49'																							
FEET CUT OFF				49'																							
PRESENT LENGTH																											
TON ML. OR TRIPS SINCE LAST CUT																											
CUMULATIVE TON ML. OR TRIPS																											
NO. OF DAYS FROM SPUD				12																							
CUMULATIVE ROTATING HRS.																											
EVENING TOUR				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				MORN		DAY		EVE		STANDS D.P.		FT.		BIT NO.		TIME		WEIGHT		VISC.-SEC		W.L.-C.C.		FLTR. CK.		PH	
				24		2294.29 FT.		SIZE 7 3/4		TIME 300		2850		2860		D		70		20M		1100		5 1/2		52	
				1		D.C.		MFG. H.W.		VISC.-SEC 35																	
				18		534.91 FT.		TYPE X.V.		W.L.-C.C. 9.2																	
						D.C.		NOZZLE NO. 2 1		FLTR. CK. 3/32																	
						I.D. O.D.		SIZE 11 1/2		PH 9.0																	
						STB. BODY O.D.		SER. NO. 18031		SD. CONT. %																	
						STB. BODY O.D.		DEPTH OUT 2860		PRESSURE GRADIENT																	
						RMR. BODY O.D.		DEPTH IN 2850																			
						SUBS O.D.		TOTAL FTG. 10		MUD & CHEMICALS ADDED																	
						BIT OR C.B.		TOTAL HR. RUN 1		TYPE AMT. TYPE AMT.																	
						KELLY DOWN 28.00 FT.		COND. OF BIT O.B.																			
						TOTAL 2860 FT.		REAMER NO.																			
						WT. OF STRING 82,000 LBS.		REAMER TYPE		DRILLER Brian Jodanis																	
EVENING TOUR				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO. 1		PUMP NO. 2		METHOD RUN	
				MORN		DAY		EVE		STANDS D.P.		FT.		BIT NO.		TIME		WEIGHT		VISC.-SEC		W.L.-C.C.		FLTR. CK.		PH	
				25		2358.36 FT.		SIZE 7 7/8		TIME 9:00 7:00 10:00		2860 2978		D		70		20M		1150		5 1/2		50			
				2		6 1/4		MFG. H.W.		VISC.-SEC 35																	
				18		534.91 FT.		TYPE X.V.		W.L.-C.C. 10																	
						D.C.		NOZZLE NO. 2 1		FLTR. CK. 3/32																	
						I.D. O.D.		SIZE 11 1/2		PH 8.0																	
						STB. BODY O.D.		SER. NO. 18031		SD. CONT. %																	
						STB. BODY O.D.		DEPTH OUT 2978		PRESSURE GRADIENT																	
						RMR. BODY O.D.		DEPTH IN 2950																			
						SUBS O.D.		TOTAL FTG. 128		MUD & CHEMICALS ADDED																	
						BIT OR C.B.		TOTAL HR. RUN 8 3/4		TYPE AMT. TYPE AMT.																	
						KELLY DOWN 29.00 FT.		COND. OF BIT O/B																			
						TOTAL 2978 FT.		REAMER NO.																			
						WT. OF STRING 83,000 LBS.		REAMER TYPE		DRILLER Dave Truitt																	



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 10

DATE DEC 13 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																			
WESTERN DECATALTA		DECATALTA LRI ET AL		KEELE RIVER		T-01		KEELE RIVER		N.W.T.																			
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS															
Jennings International Drilling		9	6 1/4 O.D.	6 1/4 O.D.			8 1/2		24 355	18	13 1/2	547	300 S&S CONST.																
A Division of Western Electronics & Engineering Ltd.			TYPE THD.	X.O.										Plus 320 AL.															
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		1. MANUFACTURER		TYPE		STROKE LENGTH		LAST CASING TUBING OR LINER		2588 1/2 WATER AHEAD																	
				1. EMSCO		G500		16																					
				2. EMSCO		G500		16																					
				3.																									
TIME DISTRIBUTION-HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D RM R CORE C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
MORN DAY EVE		STANDS D.P.		FT.		BIT NO.		TIME		FROM		TO																	
RIG UP & TEAR DOWN		SINGLES D.P.		FT.		SIZE		WEIGHT		2850																			
DRILLING ACTUAL		D.C.				MFG.		VISC.-SEC																					
REAMING		I.D. O.D.		FT.		TYPE		W.L.-C.C.																					
CONDITIONING MUD & CIRCULATING		D.C.				NOZZLE		FLTR. CK.																					
TRIPS		I.D. O.D.		FT.		NOZZLE		PH																					
LUBRICATE RIG		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %																					
DEVIATION SURVEY		STB. BODY O.O.		FT.		DEPTH OUT		PRESSURE GRADIENT																					
TEST S.O.P.		RMR. BODY O.O.		FT.		DEPTH IN																							
CUT OFF DRILLING LINE		SUBS O.O.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED																					
REPAIR RIG		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE		AMT.		TYPE		AMT.															
CORDING		KELLY DOWN		FT.		COND. OF BIT																							
WIRE LINE LOGGING		TOTAL		FT.		REAMER NO.																							
RUNNING CASING & CEMENTING		WT. OF STRING		LBS.		REAMER TYPE		DRILLER		Ed Begun																			
WAITING ON CEMENT		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D RM R CORE C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
DRILL STEM TEST		STANDS D.P.		FT.		BIT NO.		TIME		FROM		TO																	
OTHER		SINGLES D.P.		FT.		SIZE		WEIGHT																					
FISHING		D.C.				MFG.		VISC.-SEC																					
A. PERFORATING		I.D. O.D.		FT.		TYPE		W.L.-C.C.																					
B. TUBING TRIPS		D.C.				NOZZLE		FLTR. CK.																					
C. SWABING		I.D. O.D.		FT.		NOZZLE		PH																					
D. TESTING		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %																					
E. ADDITIONAL		STB. BODY O.O.		FT.		DEPTH OUT		PRESSURE GRADIENT																					
TOTALS		RMR. BODY O.O.		FT.		DEPTH IN																							
TIME SUMMARY (OFFICE USE ONLY)		SUBS O.O.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED																					
DAY WORK		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE		AMT.		TYPE		AMT.															
HRS. W/DP		KELLY DOWN		FT.		COND. OF BIT																							
HRS. VO/DP		TOTAL		FT.		REAMER NO.																							
HRS. STANDBY		WT. OF STRING		LBS.		REAMER TYPE		DRILLER		Brian Sadovny																			
TOTAL DAY WORK		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D RM R CORE C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
WIRE LINE RECORD		STANDS D.P.		FT.		BIT NO.		TIME		FROM		TO																	
REEL NO.		SINGLES D.P.		FT.		SIZE		WEIGHT																					
NO. OF LINES		D.C.				MFG.		VISC.-SEC																					
FEET SLIPPED		I.D. O.D.		FT.		TYPE		W.L.-C.C.																					
FEET CUT OFF		D.C.				NOZZLE		FLTR. CK.																					
PRESENT LENGTH		I.D. O.D.		FT.		NOZZLE		PH																					
TON ML. OR TRIPS SINCE LAST CUT		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %																					
CUMULATIVE TON ML. OR TRIPS		STB. BODY O.O.		FT.		DEPTH OUT		PRESSURE GRADIENT																					
NO. OF DAYS FROM SPUD		RMR. BODY O.O.		FT.		DEPTH IN																							
CUMULATIVE ROTATING HRS.		SUBS O.O.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED																					
		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE		AMT.		TYPE		AMT.															
		KELLY DOWN		FT.		COND. OF BIT																							
		TOTAL		FT.		REAMER NO.																							
		WT. OF STRING		LBS.		REAMER TYPE		DRILLER		Dave Fuykas																			



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT										REPORT NO. 9		DATE DEC 12 1970			
OPERATOR WESTERN DECATAL				LEASE DECATAL LRI ET AL KEELE RIVER				WELL NO. 1-01		FIELD OR DIST. KEELE RIVER		COUNTY		STATE N.W.T.	
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.				RIG NO. 9		DRILL PIPE STRING NO. 2 SIZE 7 1/2 TYPE THD. X O.		TOOL JOINT 6 1/4 O.D.		PUMPS		SIZE		MAKE	
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>				SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>		NO.		MANUFACTURER		TYPE		STROKE LENGTH		LAST CASING TUBING OR LINER	
						1.		EMSCO		G500		16'		24355-18	
						2.		EMSCO		G500		16'		13.70 547 300 SPS CONST.	
						3.								Plus 32 cal.	
														25 BBS. WATER AHEAD	
TIME DISTRIBUTION-HOURS															
MORN DAY EYE															
RIG UP & TEAR DOWN															
DRILLING ACTUAL															
REAMING															
CONDITIONING MUD & CIRCULATING															
TRIPS															
LUBRICATE RIG															
DEVIATION SURVEY															
TEST B.O.P.															
CUT OFF DRILLING LINE															
REPAIR RIG															
CORING															
WIRE LINE LOGGING															
RUNNING CASING & CEMENTING															
WAITING ON CEMENT															
DRILL STEM TEST															
OTHER															
FISHING															
COMPLETION WORK															
A. PERFORATING															
B. TUBING TRIPS															
C. SWABBING															
D. TESTING															
E. ADDITIONAL															
TOTALS															
TIME SUMMARY (OFFICE USE ONLY)															
DAY WORK															
HRS. W/DP															
HRS. WO/DP															
HRS. STANDBY															
TOTAL DAY WORK															
WIRE LINE RECORD															
REEL NO.															
NO. OF LINES															
FEET SLIPPED															
FEET CUT OFF															
PRESENT LENGTH															
TON ML. OR TRIPS SINCE LAST CUT															
CUMULATIVE TON ML. OR TRIPS															
NO. OF DAYS FROM SPUD															
CUMULATIVE ROTATING HRS.															
NO.															
DRILLING ASSEMBLY AT END OF TOUR															
STANDS D.P.															
SINGLES D.P.															
D.C.															
I.D. O.D.															
D.C.															
I.D. O.D.															
STB. BODY O.D.															
STB. BODY O.D.															
RMR. BODY O.D.															
SUBS. O.D.															
BIT OR C.B.															
KELLY DOWN															
TOTAL															
WT. OF STRING															
LBS.															
REAMER TYPE															
DRILLER															
BIT RECORD															
BIT NO.															
SIZE															
MFG.															
TYPE															
NO.															
SIZE															
NOZZLE															
SER. NO.															
DEPTH OUT															
DEPTH IN															
TOTAL FTG.															
TOTAL HR. RUN															
COND. OF BIT															
REAMER NO.															
REAMER TYPE															
MUD RECORD															
TIME															
WEIGHT															
VISC.-SEC															
W.L.-CC															
FLTR. CK															
PH															
SD. CONT. %															
PRESSURE GRADIENT															
MUD & CHEMICALS ADDED															
TYPE															
AMT.															
TYPE															
AMT.															
FOOTAGE															
FROM															
TO															
DR-D RM-R CORE-C															
CORE NO.															
FORMATION (SHOW CORE RECOVERY)															
ROTARY RPM															
WT. ON BIT 1000#															
PUMP PRESS															
PUMP NO. 1															
PUMP NO. 2															
METHOD RUN															
SOL-S PART-L-P COM-D-C															
DEVIATION RECORD															
DEPTH															
DEV.															
DIRECTION															
DEPTH															
DEV.															
DIRECTION															
DEPTH															
DEV.															
DIRECTION															
TIME LOG															
FROM															
TO															
ELAPSED TIME															
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS															
RIG SERVICE - CHECK B.O.P.															
DRILL 7 1/2" HOLE															
SURVEY AT 2800 - 1°															
DRILL 7 1/2" HOLE															
BAIL CELLER TO FIND LEAK CRACK IN CASING															
HOIST BIT #3															
BAIL CELLER + WAIT ON WELDER TO WELD															
CRACKED CASING															
RIG SERVICE															
WAIT ON WELDER, BAIL CELLER															
LAY DOWN B.O.P. 9															
DIG CELLAR DEEPER															



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE DEC 11 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																											
WESTERN DECATALTA		DECATALTA RIVER ET AL. KEELE RIVER		1-01		KEELE RIVER		COUNTY		N.W.T.																											
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		SIZE		MAKE		WT. & GR.		NO. JOINTS		FEET		RKB. TO CSG. HD.		SET AT		REMARKS													
Jennings International Drilling		9		6/4		O.D.		1.		EMSCO		6500		K		LAST CASING TUBING OR LINER		8 3/8		H 355		18		13.76 547		200 SKS. CONST.											
A Division of Western Electronics & Engineering Ltd.				NO. SIZE		TYPE THD.		NO.		MANUFACTURER		TYPE		STROKE LENGTH												Plus 32 CAL											
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER						3.		EMSCO		6500		K																							
George L. Lachman																																					
TIME DISTRIBUTION—HOURS		MORN		DAY		EVE		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE/100'		DR. D R. R. CORE—C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN SGL-S PAR-ELP COM-D			
RIG UP & TEAR DOWN		1 1/4		4 1/4		4 1/4		1		STANDS D.P.		1885.04 FT.		BIT NO.		2		TIME		12.00		1.00		6.00		FROM		TO		D.							
DRILLING ACTUAL		1 1/4		4 1/4		4 1/4		1		SINGLES D.P.		31.50 FT.		SIZE		7 7/8		WEIGHT		9.1		9.1		9.1		2370		2490		D.				78 1/2 11505 1/2 58			
DRILLING ACTUAL		1 1/4		4 1/4		4 1/4		1		D.C.				MFG.		H.W.		VISC.—SEC		37		40		45													
REAMING								8		I.D. O.D.		534.91 FT.		TYPE		XIC		W.L.—CC		12.0		8.0		5.2													
CONDITIONING MUD & CIRCULATING								1		D.C.				NO.		3		FLTR. CK		3/32		3/32		3/32													
TRIPS								1		I.D. O.D.		FT.		NOZZLE		SIZE		PH		8.5		8.5		8.5													
LUBRICATE RIG		1 1/4		4 1/4		4 1/4		1		STB. BODY O.D.		FT.		SER. NO.		23677		SD. CONT. %																			
DEVIATION SURVEY		1 1/4		4 1/4		4 1/4		1		STB. BODY O.D.		FT.		DEPTH OUT				PRESSURE GRADIENT																			
TEST B.O.P.								1		STB. BODY O.D.		FT.		DEPTH IN		2053																					
CUT OFF DRILLING LINE								1		SUBS		1.76 FT.		TOTAL FTG.		437		MUD & CHEMICALS ADDED																			
REPAIR RIG								1		BIT OR C.B.		.65 FT.		TOTAL HR. RUN		18 1/4		TYPE		GEL		2000															
CORING								1		KELLY DOWN		36.14 FT.		COND. OF BIT		2B.		CMC		200																	
WIRE LINE LOGGING								1		TOTAL		2490.1 FT.		REAMER NO.				DRILLER		J. L. Bayne																	
RUNNING CASING & CEMENTING								1		WT. OF STRING		85 m LBS.		REAMER TYPE																							
WAITING ON CEMENT								1		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE/15		DR. D R. R. CORE—C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN SGL-S PAR-ELP COM-D	
DRILL STEM TEST								1		STANDS D.P.		FT.		BIT NO.		2		TIME		9:00		12:00		3:00		FROM		TO		DR.							
OTHER								1		SINGLES D.P.		2041.22 FT.		SIZE		7 7/8		WEIGHT		9.2		9.2		9.1		2490</											



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT				REPORT NO. 6	DATE DEC 9 1970
OPERATOR WESTERN DECALTA		LEASE DECALTA LRI ET AL KEELE RIVER		WELL NO. 1-01	FIELD OR DIS. KEELE RIVER
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		RIG ID. 9	DRILL PIPE STRING 6 1/4 O.D.	COUNTY N.W.T.	
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>		STATE N.W.T.	
PUMPS		PUMPS			
NO. 1		MANUFACTURER EMSCO		TYPE G500	STROKE LENGTH 16
NO. 2		MANUFACTURER EMSCO		TYPE G500	STROKE LENGTH 16
NO. 3		MANUFACTURER		TYPE	STROKE LENGTH
LAST CASING TUBING OR LINER		SIZE		MAKE	WT. & GR.
NO. JOINTS		FEET		RKB. TO CSG. HD.	SET AT
REMARKS		REMARKS			
35 BBL'S. WATER HEAD		35 BBL'S. WATER HEAD			
13.0547		13.0547			
300555 CONST.		300555 CONST.			
12.5 32 CAL.		12.5 32 CAL.			
TIME DISTRIBUTION-HOURS					
MORN DAY EVE					
RIG UP & TEAR DOWN					
DRILLING ACTUAL					
REAMING					
CONDITIONING MUD & CIRCULATING					
TRIPS					
LUBRICATE RIG					
DEVIATION SURVEY					
TEST B.O.P.					
CUT OFF DRILLING LINE					
REPAIR RIG					
CORING					
WIRE LINE LOGGING					
RUNNING CASING & CEMENTING					
WAITING ON CEMENT					
DRILL STEM TEST					
OTHER					
FINISH					
COMPLETION WORK					
A. PERFORATING					
B. TUBING TRIPS					
C. SABBING					
D. TESTING					
E. ADDITIONAL					
TOTALS					
TIME SUMMARY (OFFICE USE ONLY)					
DAY WORK					
HRS. W/DP					
HRS. NO/DP					
HRS. STANDBY					
TOTAL DAY WORK					
WIRE LINE RECORD					
REEL NO.					
NO. OF LINES					
SIZE					
FEET SLIPPED					
FEET CUT OFF					
PRESENT LENGTH					
TON MI. OR TRIPS SINCE LAST CUT					
CUMULATIVE TON MI. OR TRIPS					
NO. OF DAYS FROM SPUD					
CUMULATIVE ROTATING HRS.					
MORNING TOUR					
NO. 11					
STANDS D.P. 1035.69 FT.					
SINGLES D.P. 299.0 FT.					
D.C.					
I.D. O.D. 534.91 FT.					
D.C.					
I.D. O.D.					
STB. BODY O.D.					
STB. BODY O.D.					
RMR. BODY O.D.					
SUBS					
BIT OR C.B.					
KELLY DOWN 98.09 FT.					
TOTAL 1631.00 FT.					
WT. OF STRING 72 m. LBS.					
REAMER TYP2					
DRILLER <i>[Signature]</i>					
MUD RECORD					
TIME 2:00 4:00 6:00					
WEIGHT 9.6 9.4 9.0					
VISC.-SEC 28 28 28					
W.L.-C.C.					
FLTR. CK.					
PH					
SD. CONT. %					
PRESSURE GRADIENT					
MUD & CHEMICALS ADDED					
TYPE AMT. TYPE AMT.					
FOOTAGE 501					
FROM TO					
DR. D RMR. CORE-C					
CORE NO.					
FORMATION (SHOW CORE RECOVERY)					
ROTARY RPM					
WT. ON BIT 1000#					
PUMP PRESS					
PUMP NO. 1					
PUMP NO. 2					
METHOD RUN					
SOL. S PARCEL P COM'D-C					
DEVIATION RECORD					
DEPTH 1456					
DEV. 1/4					
DIRECTION					
DEPTH 1550					
DEV. 1/4					
DIRECTION					
TIME LOG					
FROM TO ELAPSED TIME					
12:00 12:15 1/4					
12:15 12:30 1/4					
12:30 12:45 1/4					
12:45 1:00 1/4					
1:00 1:15 1/4					
1:15 1:30 1/4					
1:30 1:45 1/4					
1:45 2:00 1/4					
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
RIG SER. 4					
DRILL 7 1/8" HOLE					
SURVEY @ 1456					
DRILL 7 1/8" HOLE					
SURVEY @ 1550					
DRILL 7 1/8" HOLE					
6 1/2" FOOT					
DAY TOUR					
NO. 14					
STANDS D.P. 1317.80 FT.					
SINGLES D.P. FT.					
D.C.					
I.D. O.D. 534.91 FT.					
D.C.					
I.D. O.D.					
STB. BODY O.D.					
STB. BODY O.D.					
RMR. BODY O.D.					
SUBS					
BIT OR C.B.					
KELLY DOWN 41.00 FT.					
TOTAL 1896 FT.					
WT. OF STRING 74,000 LBS.					
REAMER TYPE					
DRILLER <i>[Signature]</i>					
MUD RECORD					
TIME 10:00 12:00 2:00					
WEIGHT 9.1 9.1 9.1					
VISC.-SEC 28 28 28					
W.L.-C.C.					
FLTR. CK.					
PH					
SD. CONT. %					
PRESSURE GRADIENT					
MUD & CHEMICALS ADDED					
TYPE AMT. TYPE AMT.					
FOOTAGE 265					
FROM TO					
DR. D RMR. CORE-C					
CORE NO.					
FORMATION (SHOW CORE RECOVERY)					
ROTARY RPM					
WT. ON BIT 1000#					
PUMP PRESS					
PUMP NO. 1					
PUMP NO. 2					
METHOD RUN					
SOL. S PARCEL P COM'D-C					
DEVIATION RECORD					
DEPTH 1631					
DEV. 1/4					
DIRECTION					
DEPTH 1896					
DEV. 1/4					
DIRECTION					
TIME LOG					
FROM TO ELAPSED TIME					
8:00 8:15 1/4					
8:15 8:30 1/4					
8:30 8:45 1/4					
8:45 9:00 1/4					
9:00 9:15 1/4					
9:15 9:30 1/4					
9:30 9:45 1/4					
9:45 10:00 1/4					
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
RIG SERVICE					
CHECK G.O.P. CHECK KELLY COCK					
DRILL 7 1/8" HOLE					
EVENING TOUR					
NO. 15					
STANDS D.P. 1412.17 FT.					
SINGLES D.P. 63.18 FT.					
D.C.					
I.D. O.D. 534.91 FT.					
D.C.					
I.D. O.D.					
STB. BODY O.D.					
STB. BODY O.D.					
RMR. BODY O.D.					
SUBS					
BIT OR C.B.					
KELLY DOWN 41.00 FT.					
TOTAL 2053.65 FT.					
WT. OF STRING					
REAMER TYPE					
DRILLER <i>[Signature]</i>					
MUD RECORD					
TIME 4:00 8:00 1:00					
WEIGHT 9.1 9.0 8.9					
VISC.-SEC 32 32 32					
W.L.-C.C.					
FLTR. CK.					
PH					
SD. CONT. %					
PRESSURE GRADIENT					
MUD & CHEMICALS ADDED					
TYPE AMT. TYPE AMT.					
FOOTAGE 157					
FROM TO					
DR. D RMR. CORE-C					
CORE NO.					
FORMATION (SHOW CORE RECOVERY)					
ROTARY RPM					
WT. ON BIT 1000#					
PUMP PRESS					
PUMP NO. 1					
PUMP NO. 2					
METHOD RUN					
SOL. S PARCEL P COM'D-C					
DEVIATION RECORD					
DEPTH 1864					
DEV. 1/4					
DIRECTION					
DEPTH 2053					
DEV. 1/4					
DIRECTION					
TIME LOG					
FROM TO ELAPSED TIME					
4:00 4:15 1/4					
4:15 4:30 1/4					
4:30 4:45 1/4					
4:45 5:00 1/4					
5:00 5:15 1/4					
5:15 5:30 1/4					
5:30 5:45 1/4					
5:45 6:00 1/4					
6:00 6:15 1/4					
6:15 6:30 1/4					
6:30 6:45 1/4					
6:45 7:00 1/4					
7:00 7:15 1/4					
7:15 7:30 1/4					
7:30 7:45 1/4					
7:45 8:00 1/4					
8:00 8:15 1/4					
8:15 8:30 1/4					
8:30 8:45 1/4					
8:45 9:00 1/4					
9:00 9:15 1/4					
9:15 9:30 1/4					
9:30 9:45 1/4					
9:45 10:00 1/4					
DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS					
RIG SERVICE					
SURVEY @ 1864					
DRILL 7 1/8" HOLE					
WORK ON PUMPS					
DRILL 7 1/8" HOLE					
LEVEL RIG					
DRILL 7 1/8" HOLE					



DAILY DRILLING REPORT

REPORT NO. 5

DATE DEC 8 1970

OPERATOR		LEASE		WELL NO.		FIELD OR TEST		COUNTY		STATE	
WESTERN DECATALTA		DECATALTA 1 R1 ET AL KEELE RIVER		F01		KEELE RIVER				N.W.T.	
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	O.D.	PUMPS		LAST CASING TUBING OR LINER		REMARKS	
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		9	2 7/8	6 1/4	X.O.			8 3/8		24555 18 547' 13:20 547' 300 SKS CONST. PLUS 3% CAL.	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER								25 BBLs. WATER AHEAD	
George Luchman											
TIME DISTRIBUTION-HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
MORN DAY EVE		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
RIG UP & TEAR DOWN		SINGLES D.P.		FT.		SIZE		WEIGHT		547	
DRILLING ACTUAL		D.C.				MFG.		VISC.-SEC		1 1/2	
REAMING		I.D. O.D.		475.30 FT.		TYPE		W.L.-CC.		1 1/2	
CONDITIONING MUD & CIRCULATING		D.C.				NOZZLE		FLTR. CK.		1 1/2	
TRIPS		I.D. O.D.		FT.		NO. 21		PH		1 1/2	
LUBRICATE RIG		STB. BODY O.D.		FT.		SIZE 11 10		SD. CONT. %		1 1/2	
DEVIATION SURVEY		STB. BODY O.D.		FT.		SER. NO. 24679		PRESSURE GRADIENT		1 1/2	
TEST B.O.P.		RMR. BODY O.D.		FT.		DEPTH OUT				1 1/2	
CUT OFF DRILLING LINE		SUBS		FT.		DEPTH IN				1 1/2	
REPAIR RIG		BIT OR C.B.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED		1 1/2	
CORING		KELLY DOWN		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.		1 1/2	
WIRE LINE LOGGING		TOTAL		FT.		COND. OF BIT				1 1/2	
RUNNING CASING & CEMENTING		WT. OF STRING		LBS.		REAMER NO.		DRILLER		1 1/2	
WAITING ON CEMENT		REAMER TYPE								1 1/2	
DRILL STEM TEST		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
OTHER		STANDS D.P.		188.16 FT.		BIT NO. 1		TIME		FROM TO	
FISHING		SINGLES D.P.		FT.		SIZE 7 3/8		WEIGHT		547 767 D	
A. PERFORATING		D.C.				MFG.		VISC.-SEC		1 1/2	
B. TUBING TRIPS		I.D. O.D.		534.91 FT.		TYPE		W.L.-CC.		1 1/2	
C. SWABBING		D.C.				NOZZLE		FLTR. CK.		1 1/2	
D. TESTING		I.D. O.D.		FT.		NO. 21		PH		1 1/2	
E. ADDITIONAL		STB. BODY O.D.		FT.		SIZE 11 10		SD. CONT. %		1 1/2	
TOTALS		STB. BODY O.D.		FT.		SER. NO. 24679		PRESSURE GRADIENT		1 1/2	
TIME SUMMARY (OFFICE USE ONLY)		RMR. BODY O.D.		FT.		DEPTH OUT				1 1/2	
DAY WORK		SUBS		FT.		DEPTH IN				1 1/2	
HRS. W/DP		BIT OR C.B.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED		1 1/2	
HRS. WO/DP		KELLY DOWN		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.		1 1/2	
HRS. STANDBY		TOTAL		FT.		COND. OF BIT				1 1/2	
		WT. OF STRING		LBS.		REAMER NO.		DRILLER		1 1/2	
		REAMER TYPE								1 1/2	
		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
		STANDS D.P.		751.95 FT.		BIT NO. 1		TIME		FROM TO	
		SINGLES D.P.		FT.		SIZE 7 7/8		WEIGHT		767 1330 D	
		D.C.				MFG.		VISC.-SEC		1 1/2	
		I.D. O.D.		534.91 FT.		TYPE		W.L.-CC.		1 1/2	
		D.C.				NOZZLE		FLTR. CK.		1 1/2	
		I.D. O.D.		FT.		NO. 21		PH		1 1/2	
		STB. BODY O.D.		FT.		SIZE 11 10		SD. CONT. %		1 1/2	
		STB. BODY O.D.		FT.		SER. NO. 24679		PRESSURE GRADIENT		1 1/2	
		RMR. BODY O.D.		FT.		DEPTH OUT				1 1/2	
		SUBS		FT.		DEPTH IN				1 1/2	
		BIT OR C.B.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED		1 1/2	
		KELLY DOWN		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.		1 1/2	
		TOTAL		FT.		COND. OF BIT				1 1/2	
		WT. OF STRING		LBS.		REAMER NO.		DRILLER		1 1/2	
		REAMER TYPE								1 1/2	
		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
		STANDS D.P.		751.95 FT.		BIT NO. 1		TIME		FROM TO	
		SINGLES D.P.		FT.		SIZE 7 7/8		WEIGHT		767 1330 D	
		D.C.				MFG.		VISC.-SEC		1 1/2	
		I.D. O.D.		534.91 FT.		TYPE		W.L.-CC.		1 1/2	
		D.C.				NOZZLE		FLTR. CK.		1 1/2	
		I.D. O.D.		FT.		NO. 21		PH		1 1/2	
		STB. BODY O.D.		FT.		SIZE 11 10		SD. CONT. %		1 1/2	
		STB. BODY O.D.		FT.		SER. NO. 24679		PRESSURE GRADIENT		1 1/2	
		RMR. BODY O.D.		FT.		DEPTH OUT				1 1/2	
		SUBS		FT.		DEPTH IN				1 1/2	
		BIT OR C.B.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED		1 1/2	
		KELLY DOWN		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.		1 1/2	
		TOTAL		FT.		COND. OF BIT				1 1/2	
		WT. OF STRING		LBS.		REAMER NO.		DRILLER		1 1/2	
		REAMER TYPE								1 1/2	



APPROVED



APPROVED

A.A.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE DEC 7 1970

APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO. 3

DATE DEC 6 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																			
Western Drilling		Drilled LRI at Keel River		1-01		Keel River				West																			
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS															
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		9	6 1/2 O.D.	6 1/2 O.D.																									
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO.		MANUFACTURER	TYPE	STROKE LENGTH	LAST CASING TUBING OR LINER																				
				1.		FMSCU	6500	16																					
				2.		FMSCU	6500	16																					
				3.																									
TIME DISTRIBUTION-HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR-D R.M.R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 #		PUMP PRESS		PUMP NO. / LINER SIZE S.P.M.		PUMP NO. / LINER SIZE S.P.M.		METHOD RUN SOL-S PART-EL-P COM-D-C	
MORN DAY EVE		2		STANDS D.P. 62.34 FT.		BIT NO. 12 1/2 12 1/2		TIME 700 400 600		FROM 391 545		R						100 200 400		7									
RIG UP & TEAR DOWN		15		SINGLES D.P. 62.34 FT.		SIZE 12 1/2 12 1/2		WEIGHT 75 40 95																					
DRILLING ACTUAL		15		D.C. 44449		MFG. BIRD BIRD		VISC.-SEC 75 40 95																					
REAMING		15		I.D. O.D. 44449		TYPE		W.L.-C.C.																					
CONDITIONING MUD & CIRCULATING		15		D.C.		NOZZLE		FLTR. CK.																					
TRIPS		15		I.D. O.D. 44449		NO.		PH																					
LUBRICATE RIG		15		STB. BODY O.D. 44449		SER. NO. 917-R 917-R		SD. CONT. %																					
DEVIATION SURVEY		15		STB. BODY O.D. 44449		DEPTH OUT		PRESSURE GRADIENT																					
TEST B.O.P.		15		RMR. BODY O.D. 44449		DEPTH IN																							
CUT OFF DRILLING LINE		15		SUBS O.D. 44449		TOTAL FTG. 409		MUD & CHEMICALS ADDED																					
REPAIR RIG		15		BIT OR C.B. 105 FT.		TOTAL HR. RUN 15 1/2		TYPE AMT. TYPE AMT.																					
CORING		15		KELLY DOWN 24 1/2 FT.		COND. OF BIT																							
WIRE LINE LOGGING		15		TOTAL 54508		REAMER NO.		DRILLER																					
WORKING CASING & CEMENTING		15		WT. OF STRING 56.4 LBS.		REAMER TYPE																							
WAITING ON CEMENT		15																											
DRILL STEM TEST		15																											
OTHER		15																											
FISHING		15																											
COMPLETION WORK		15																											
A. PERFORATING		15																											
B. TUBING TRIPS		15																											
C. SWABBING		15																											
D. TESTING		15																											
E. ADDITIONAL		15																											
TOTALS		15																											
TIME SUMMARY (OFFICE USE ONLY)		15																											
DAY WORK		15																											
MRS. W/DP		15																											
MRS. W/DP		15																											
MRS. STANDBY		15																											
TOTAL DAY WORK		15																											
WIRE LINE RECORD		15																											
REEL NO.		15																											
NO. OF LINES		15																											
SIZE		15																											
FEET SLIPPED		15																											
FEET CUT OFF		15																											
PRESENT LENGTH		15																											
TON M. OR TRIPS SINCE LAST CUT		15																											
CUMULATIVE TON M. OR TRIPS		15																											
NO. OF DAYS FROM SPUD		15																											
CUMULATIVE ROTATING HRS.		15																											



APPROVED



APPROVED

A.A.C. D.C.-A.F.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT										REPORT NO. 2		DATE DEC 5 1970																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
OPERATOR Western DECALTA				LEASE DECALTA LEFT AL KEEH				WELL NO. 1-01		FIELD OR DIST. KEEL River		COUNTY WUT		STATE WUT																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
CONTRACTOR Jennings International Drilling A. Division of Western Electronics & Engineering Ltd.				RIG NO. 9		DRILL PIPE STRING NO. SIZE 6 1/4 O.D.		TOOL JOINT 6 1/4 O.D.		PUMPS NO. MANUFACTURER TYPE STROKE LENGTH 1. FMSPCO 6500 16 2. FMSPCO 6500 16 3.		LAST CASING TUBING OR LINER		REMARKS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
SIGNATURE OF OPERATOR'S REPRESENTATIVE				SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>George Lindeman</i>																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
<table border="1"> <thead> <tr> <th colspan="3">TIME DISTRIBUTION-HOURS</th> <th colspan="2">NO. DRILLING ASSEMBLY AT END OF TOUR</th> <th colspan="2">BIT RECORD</th> <th colspan="2">MUD RECORD</th> <th colspan="2">FOOTAGE</th> <th colspan="2">FORMATION (SHOW CORE RECOVERY)</th> <th colspan="2">PUMP NO.</th> <th colspan="2">METHOD RUN</th> </tr> <tr> <th>MORN</th> <th>DAY</th> <th>EVE</th> <th>STANDS D.P.</th> <th>FT.</th> <th>BIT NO.</th> <th>TIME</th> <th>WEIGHT</th> <th>VISC.-SEC</th> <th>W.L.-CC.</th> <th>FROM</th> <th>TO</th> <th>DR-D R.M.R. CORE-C</th> <th>CORE NO.</th> <th>ROTARY RPM</th> <th>WT. ON BIT 1000#</th> <th>PUMP PRESS</th> <th>PUMP NO.</th> <th>PUMP NO.</th> <th>METHOD RUN</th> </tr> </thead> <tbody> <tr> <td colspan="3">RIG UP & TEAR DOWN</td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> <td colspan="2"></td> </tr> <tr> <td colspan="3">DRILLING ACTUAL</td> <td colspan="2">4</td> <td colspan="2">2A</td> <td>2 AM 11:00 11:00</td> <td>35 35 40</td> <td></td> <td>316</td> <td>412 17</td> <td></td> <td></td> <td></td> <td>100</td> <td>144</td> <td>507</td> <td>58</td> <td></td> <td></td> </tr> <tr> <td colspan="3">REAMING</td> <td colspan="2">5 1/2 24</td> <td colspan="2">D.C.</td> <td>412.05 FT.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">CONCRETE PILING AND CIRCULATING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TRIPS</td> <td colspan="2">1 1/2</td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">LUBRICATE RIG</td> <td colspan="2">1 1/4 14 1/4</td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">DEVIATION SURVEY</td> <td colspan="2">1/2</td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TEST B.O.P.</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">CUT OFF DRILLING LINE</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">REPAIR RIG</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">COREING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">WIRE LINE LOGGING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">RUNNING CASING & CEMENTING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">WAITING ON CEMENT</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">DRILL STEM TEST</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">OTHER</td> <td colspan="2">1 1/4</td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">FISHING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">CONPLETION WORK</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">A. PERFORATING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">B. TUBING TRIPS</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">C. SNABBING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">D. TESTING</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">E. ADDITIONAL</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TOTALS</td> <td colspan="2">8 8 6</td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TIME SUMMARY (OFFICE USE ONLY)</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">DAY WORK</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">HRS. W/DP</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">HRS. WO/DP</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">HRS. STANDBY</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TOTAL DAY WORK</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">WIRE LINE RECORD</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">REEL NO.</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">NO. OF LINES</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">SIZE</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">FEET SLIPPED</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">FEET CUT OFF</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">PRESENT LENGTH</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">TON M.L. OR TRIPS SINCE LAST CUT</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">CUMULATIVE TON M.L. OR TRIPS</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">NO. OF DAYS FROM SPUD</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="3">CUMULATIVE ROTATING HRS.</td> <td colspan="2"></td> <td colspan="2">D.C.</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>																TIME DISTRIBUTION-HOURS			NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		PUMP NO.		METHOD RUN		MORN	DAY	EVE	STANDS D.P.	FT.	BIT NO.	TIME	WEIGHT	VISC.-SEC	W.L.-CC.	FROM	TO	DR-D R.M.R. CORE-C	CORE NO.	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN	RIG UP & TEAR DOWN																					DRILLING ACTUAL			4		2A		2 AM 11:00 11:00	35 35 40		316	412 17				100	144	507	58			REAMING			5 1/2 24		D.C.		412.05 FT.														CONCRETE PILING AND CIRCULATING					D.C.																TRIPS			1 1/2		D.C.																LUBRICATE RIG			1 1/4 14 1/4		D.C.																DEVIATION SURVEY			1/2		D.C.																TEST B.O.P.					D.C.																CUT OFF DRILLING LINE					D.C.																REPAIR RIG					D.C.																COREING					D.C.																WIRE LINE LOGGING					D.C.																RUNNING CASING & CEMENTING					D.C.																WAITING ON CEMENT					D.C.																DRILL STEM TEST					D.C.																OTHER			1 1/4		D.C.																FISHING					D.C.																CONPLETION WORK					D.C.																A. PERFORATING					D.C.																B. TUBING TRIPS					D.C.																C. SNABBING					D.C.																D. TESTING					D.C.																E. ADDITIONAL					D.C.																TOTALS			8 8 6		D.C.																TIME SUMMARY (OFFICE USE ONLY)					D.C.																DAY WORK					D.C.																HRS. W/DP					D.C.																HRS. WO/DP					D.C.																HRS. STANDBY					D.C.																TOTAL DAY WORK					D.C.																WIRE LINE RECORD					D.C.																REEL NO.					D.C.																NO. OF LINES					D.C.																SIZE					D.C.																FEET SLIPPED					D.C.																FEET CUT OFF					D.C.																PRESENT LENGTH					D.C.																TON M.L. OR TRIPS SINCE LAST CUT					D.C.																CUMULATIVE TON M.L. OR TRIPS					D.C.																NO. OF DAYS FROM SPUD					D.C.																CUMULATIVE ROTATING HRS.					D.C.															
TIME DISTRIBUTION-HOURS			NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		PUMP NO.		METHOD RUN																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
MORN	DAY	EVE	STANDS D.P.	FT.	BIT NO.	TIME	WEIGHT	VISC.-SEC	W.L.-CC.	FROM	TO	DR-D R.M.R. CORE-C	CORE NO.	ROTARY RPM	WT. ON BIT 1000#	PUMP PRESS	PUMP NO.	PUMP NO.	METHOD RUN																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
RIG UP & TEAR DOWN																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
DRILLING ACTUAL			4		2A		2 AM 11:00 11:00	35 35 40		316	412 17				100	144	507	58																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
REAMING			5 1/2 24		D.C.		412.05 FT.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
CONCRETE PILING AND CIRCULATING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TRIPS			1 1/2		D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
LUBRICATE RIG			1 1/4 14 1/4		D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
DEVIATION SURVEY			1/2		D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TEST B.O.P.					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
CUT OFF DRILLING LINE					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
REPAIR RIG					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
COREING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
WIRE LINE LOGGING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
RUNNING CASING & CEMENTING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
WAITING ON CEMENT					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
DRILL STEM TEST					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
OTHER			1 1/4		D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
FISHING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
CONPLETION WORK					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
A. PERFORATING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
B. TUBING TRIPS					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
C. SNABBING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
D. TESTING					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
E. ADDITIONAL					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TOTALS			8 8 6		D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TIME SUMMARY (OFFICE USE ONLY)					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
DAY WORK					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
HRS. W/DP					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
HRS. WO/DP					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
HRS. STANDBY					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TOTAL DAY WORK					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
WIRE LINE RECORD					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
REEL NO.					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
NO. OF LINES					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
SIZE					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
FEET SLIPPED					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
FEET CUT OFF					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
PRESENT LENGTH					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
TON M.L. OR TRIPS SINCE LAST CUT					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
CUMULATIVE TON M.L. OR TRIPS					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
NO. OF DAYS FROM SPUD					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
CUMULATIVE ROTATING HRS.					D.C.																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT										REPORT NO. 1		DATE DEC 4 1976									
OPERATOR WESTERN DECATIA										LEASE DECATIA LRT ET AL. KEEL RIVER 1-01		WELL NO. KEEL RIVER		FIELD OR DIST. KEEL RIVER		COUNTY AL. W. T.		STATE AL. W. T.			
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.										RIG NO. 9		DRILL PIPE NO. 1/2 SIZE 4 1/2 TYPE THD.		TOOL JOINT O.D.		PUMPS NO. 1 MANUFACTURER F.M.S.C.O. TYPE 500 STROKE LENGTH 500 NO. 2 F.M.S.C.O. TYPE 500 STROKE LENGTH 500 NO. 3		LAST CASING TUBING OR LINER		SIZE MAKE WT. & GR. NO. JOINTS FEET RKB. TO CSG. HD. SET AT REMARKS	
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>George L. Linder</i>										SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>George L. Linder</i>											
TIME DISTRIBUTION—HOURS MORN DAY EVE RIG UP & TEAR DOWN DRILLING ACTUAL 1 1/4 1 4 REAMING CONDITIONING AND CIRCULATING 1/2 2 3/4 TRIPS 1 1/2 2 1/2 LUBRICATE RIG 1 1/4 1/4 DEVIATION SURVEY 1 1/2 1 TEST B.O.P. CUT OFF DRILLING LINE REPAIR RIG CORING WIRE LINE LOGGING RUNNING CASING & CEMENTING WAITING ON CEMENT WATER 1 1/2 DRILL STEM TEST OTHER FISHING COMPLETION WORK A. PERFORATING B. TUBING TRIPS C. SWABBING D. TESTING E. ADDITIONAL TOTALS 1 1/2 8 8 8 TIME SUMMARY (OFFICE USE ONLY) DAY WORK HRS. W/DP HRS. W/O DP HRS. STANDBY										MORNING TOUR NO. 3 STANDS D.P. 90.53 FT. SINGLES D.P. 1.78 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 3.01 FT. KELLY DOWN 41.00 FT. TOTAL 136.52 FT. WT. OF STRING 136.52 LBS. DRILLING ASSEMBLY AT END OF TOUR NO. 1 STANDS D.P. 136.52 FT. SINGLES D.P. 1.98 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 3.01 FT. KELLY DOWN 41.00 FT. TOTAL 136.52 FT. WT. OF STRING 136.52 LBS. BIT RECORD BIT NO. 1A SIZE 1 1/4 MFG. HW TYPE NO. 2 SIZE 1 1/2 SER. NO. DEPTH OUT DEPTH IN 0 TOTAL FTG. 136 TOTAL HR. RUN 104 G. 1 COND. OF BIT 0B REAMER NO. REAMER TYPE MUD RECORD TIME 2.00 4.50 7.00 WEIGHT VISC.-SEC 30 32 35 W.L.-C.C. FLTR. CK. PH SD. CONT. % PRESSURE GRADIENT FOOTAGE FROM 40 TO 136 96' DEVIATION RECORD DEPTH 76' DEV. 1° DIRECTION FORMATION (SHOW CORE RECOVERY) 100' 114' ROTARY RPM WT. ON BIT 1000# PUMP PRESS PUMP NO. 1 PUMP NO. 2 METHOD RUN DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS RIG SER. DRILL 12 1/4" HOLE Boulders 11443 TO DRILL. SURVEY @ 76' DRILL 12 1/4" HOLE SURVEY @ 106' PULL OUT TO CHECK BIT											
DAY TOUR NO. 4 STANDS D.P. 120.87 FT. SINGLES D.P. 1.65 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 1.65 FT. KELLY DOWN 41.00 FT. TOTAL 136.52 FT. WT. OF STRING 136.52 LBS. DRILLING ASSEMBLY AT END OF TOUR NO. 1 STANDS D.P. 136.52 FT. SINGLES D.P. 1.98 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 3.01 FT. KELLY DOWN 41.00 FT. TOTAL 136.52 FT. WT. OF STRING 136.52 LBS. BIT RECORD BIT NO. 2A SIZE 7/8 MFG. HW TYPE NO. 3 SIZE 1 1/2 SER. NO. 21290 DEPTH OUT DEPTH IN 136 TOTAL FTG. 31 TOTAL HR. RUN 136 COND. OF BIT DRILLING REAMER NO. 3 REAMER TYPE MUD RECORD TIME 3.00 WEIGHT VISC.-SEC 28 W.L.-C.C. FLTR. CK. PH SD. CONT. % PRESSURE GRADIENT FOOTAGE FROM 136 TO 167 31' DEVIATION RECORD DEPTH 30 DEV. 3° DIRECTION FORMATION (SHOW CORE RECOVERY) 151 300 7 56 ROTARY RPM WT. ON BIT 1000# PUMP PRESS PUMP NO. 1 PUMP NO. 2 METHOD RUN DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS WAIT ON WATER Run in with 7 3/4" BIT DRILL 7 3/4" HOLE 3. 136.12 MIX MUD RIG SERVICE																					
EVENING TOUR NO. 9 STANDS D.P. 269.59 FT. SINGLES D.P. 1.65 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 1.65 FT. KELLY DOWN 41.00 FT. TOTAL 316.19 FT. WT. OF STRING 316.19 LBS. DRILLING ASSEMBLY AT END OF TOUR NO. 1 STANDS D.P. 316.19 FT. SINGLES D.P. 1.98 FT. D.C. 1.98 FT. I.D. O.D. 1.98 FT. L.D. O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. STB. BODY O.D. 1.98 FT. RMR. BODY O.D. 1.98 FT. SUBS 1.98 FT. BIT OR C.B. 3.01 FT. KELLY DOWN 41.00 FT. TOTAL 316.19 FT. WT. OF STRING 316.19 LBS. BIT RECORD BIT NO. 2A SIZE 7/8 MFG. HW TYPE NO. 3 SIZE 1 1/2 SER. NO. 21290 DEPTH OUT DEPTH IN 136 TOTAL FTG. 140 TOTAL HR. RUN 5 COND. OF BIT 0/B REAMER NO. REAMER TYPE MUD RECORD TIME 4.00 8.00 WEIGHT VISC.-SEC 30 40 W.L.-C.C. FLTR. CK. PH SD. CONT. % PRESSURE GRADIENT FOOTAGE FROM 167 TO 316 149' DEVIATION RECORD DEPTH 167 DEV. 3 1/2° DIRECTION FORMATION (SHOW CORE RECOVERY) 255 M ROTARY RPM WT. ON BIT 1000# PUMP PRESS PUMP NO. 1 PUMP NO. 2 METHOD RUN DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS RIG SERVICE MIX MUD DRILL 7 3/4" HOLE SURVEY @ 167' 3 1/4° DRILL 7 3/4" HOLE SURVEY @ 255' Miss Run DRILL 7 3/4" HOLE																					



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT				REPORT NO.		DATE <u>DEC 3/1976</u>	
OPERATOR WESTERN DECATAL WESTERN DECATAL KEELE RIVER				LEASE WESTERN DECATAL KEELE RIVER WELL NO. _____		FIELD OR DIST. KEELE RIVER COUNTY _____	
CONTRACTOR Jennings International Drilling A Division of Western Electronics & Engineering Ltd.				RIG NO. <u>9</u>		DRILL PIPE NO. _____ SIZE _____	
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>				SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>		PUMPS NO. _____ MANUFACTURER _____ TYPE _____ STROKE LENGTH _____	
LAST CASING TUBING OR LINER NO. _____ SIZE _____ MAKE _____ WT. & GR. _____ NO. JOINTS _____ FEET _____ RKB. TO CSG. HD. _____ SET AT _____ REMARKS _____							

TIME DISTRIBUTION—HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000'		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
RIG UP & TEAR DOWN																											
DRILLING ACTUAL																											
RE-AMING																											
CONDITIONING MUD & CIRCULATING																											
TRIPS																											
LUBRICATE RIG																											
DEVIATION SURVEY																											
TEST B.O.P.																											
CUT OFF DRILLING LINE																											
REPAIR RIG																											
CORING																											
WIRE LINE LOGGING																											
RUNNING CASING & CEMENTING																											
WAITING ON CEMENT																											
DRILL TEST TEST																											
OTHER																											
FISHING																											
COMPLETION WORK																											
A. PERFORATING																											
B. TUBING TRIPS																											
C. SWABBING																											
D. TESTING																											
E. ADDITIONAL																											
TOTALS																											
TIME SUMMARY (OFFICE USE ONLY)																											
DAY WORK																											
HRS. W/DP																											
HRS. W/DP																											
HRS. STANDBY																											
TOTAL DAY WORK																											
WIRE LINE RECORD																											
REEL NO.																											
NO. OF LINES																											
SIZE																											
FEET SLIPPED																											
FEET CUT OFF																											
PRESENT LENGTH																											
TON M. OR TRIPS SINCE LAST CUT																											
CUMULATIVE TON M. OR TRIPS																											
NO. OF DAYS FROM SPUD																											
CUMULATIVE ROTATING HRS.																											



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE DEC 2 1970

OPERATOR		DATE		REPORT NO.		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE													
WESTERN DECALTA		DEC 2, 1970		KEEL RIVER		WESTERN DECALTA		11		KEEL RIVER		W		T													
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		LAST CASING TUBING OR LINER		SIZE		MAKE		WT. & GR.		NO. JOINTS		FEET		NO. TO CSC. HD.		SET AT		REMARKS	
Jennings International Drilling		9		NO. SIZE		O.D.		TYPE THD.		NO. MANUFACTURER		TYPE		STROKE LENGTH													
A Division of Western Electronics & Engineering Ltd.																											
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER																									
George Lushkin																											
TIME DISTRIBUTION-HOURS		MORN		DAY		EVE																					
RIG UP & TEAR DOWN																											
DRILLING ACTUAL																											
REAMING																											
CONDITIONING MUD & CIRCULATING																											
TRIPS																											
LUBRICATE RIG																											
DEVIATION SURVEY																											
TEST B.O.P.																											
CUT OFF DRILLING LINE																											
REPAIR RIG																											
CORING																											
WIRE LINE LOGGING																											
RUNNING CASING & CEMENTING																											
WAITING ON CEMENT																											
DRILL STEM TEST																											
OTHER																											
FISHING																											
COMPLETION WORK																											
A. PERFORATING																											
B. TUBING TRIPS																											
C. TRABBING																											
D. TESTING																											
E. ADDITIONAL																											
TOTALS																											
TIME SUMMARY (OFFICE USE ONLY)																											
DAY WORK																											
HRS. W/D																											
HRS. W/D																											
HRS. STANDBY																											
TOTAL DAY WORK																											



APPROVED



APPROVED

A.A.O.D.C.--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

DATE Nov 30/70

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		LAST CASING TUBING OR LINER	
Jennings International Drilling		9		NO. SIZE		O.D.		NO. MANUFACTURER TYPE STROKE LENGTH		SIZE MAKE WT. & GR. NO. JOINTS FEET RKB. TO CSG. HD. SET AT REMARKS	
A Division of Western Electronics & Engineering Ltd.				TYPE THD.							
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER									
<i>George Ludin</i>		<i>George Ludin</i>									

TIME DISTRIBUTION—HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D. R.M. R. CORE—C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000#		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
MORNING TOUR				STANDS D.P.		FT.		BIT NO.		TIME		FROM		TO																	
RIGUP & TEAR DOWN				SINGLES D.P.		FT.		SIZE		WEIGHT																					
DRILLING ACTUAL				D.C.				MFG.		VISC.—SEC																					
REAMING				I.D. O.D.		FT.		TYPE		W.L.—C.C.																					
CONDITIONING MUD & CIRCULATING				D.C.						FLTR. CK.																					
TRIPS				I.D. O.D.		FT.		NOZZLE		PH																					
LUBRICATE RIG				STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %																					
DEVIATION SURVEY				STB. BODY O.D.		FT.		DEPTH OUT		PRESSURE GRADIENT																					
TEST B.O.P.				RMR. BODY O.D.		FT.		DEPTH IN																							
CUT OFF DRILLING LINE				SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED																					
REPAIR RIG				BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.																					
CURING				KELLY DOWN		FT.		COND. OF BIT																							
WIRE LINE LOGGING				TOTAL		FT.		REAMER NO.		DRILLER																					
RUNNING CASING & CEMENTING				WT. OF STRING		LBS.		REAMER TYPE																							
WAITING ON CEMENT																															
DRILL STEM TEST																															
OTHER																															
FISHING																															
COMPLETION WORK																															
A. PERFORATING																															
B. TUBING TRIPS																															
C. SWABBING																															
D. TESTING																															
E. ADDITIONAL																															
TOTALS																															
TIME SUMMARY (OFFICE USE ONLY)																															
DAY WORK																															
HRS. W/DP																															
HRS. WO/DP																															
HRS. STANDBY																															
TOTAL DAY WORK																															
WIRE LINE RECORD																															
REEL NO.																															
NO. OF LINES																															
SIZE																															
FEET SLIPPED																															
FEET CUT OFF																															
PRESENT LENGTH																															
TON ML. OR TRIPS SINCE LAST CUT																															
CUMULATIVE TON ML. OR TRIPS																															
NO. OF DAYS FROM SPUD																															
CUMULATIVE ROTATING HRS.																															



A.A.O.D.C.—A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

DATE Nov 29, 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		Western Decatur KEEL RIVER		KEEL RIVER		KEEL RIVER					
CONTRACTOR		RIS NO.		DRILL PIPE STRING		TOOL JOINT		O.D.		PUMPS	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO.		MANUFACTURER		TYPE		STROKE LENGTH	
				1.							
				2.							
				3.							
TIME DISTRIBUTION—HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
RIG UP & TEAR DOWN		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
DRILLING ACTUAL		SINGLES D.P.		FT.		SIZE		WEIGHT			
REAMING		D.C.				MFG.		VISC.—SEC			
CONDITIONING MUD & CIRCULATING		I.D. O.D.		FT.		TYPE		W.L.—C.C.			
TRIPS		D.C.				NOZZLE		FLTR. CK.			
LUBRICATE RIG		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %			
DEVIATION SURVEY		STB. BODY O.D.		FT.		DEPTH OUT		PRESSURE GRADIENT			
TEST B.O.P.		RMR. BODY O.D.		FT.		DEPTH IN					
CUT OFF DRILLING LINE		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
REPAIR RIG		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
CORING		KELLY DOWN		FT.		COND. OF BIT					
WIRE LINE LOGGING		TOTAL		FT.		REAMER NO.					
RUNNING CASING & CEMENTING		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			
WAITING ON CEMENT								Brian Anderson			
DRILL STEM TEST		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
OTHER		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
FISHING		SINGLES D.P.		FT.		SIZE		WEIGHT			
A. PERFORATING		D.C.				MFG.		VISC.—SEC			
B. TUBING TRIPS		I.D. O.D.		FT.		TYPE		W.L.—C.C.			
C. SWABBING		D.C.				NOZZLE		FLTR. CK.			
D. TESTING		I.D. O.D.		FT.		SER. NO.		SD. CONT. %			
E. ADDITIONAL		STB. BODY O.D.		FT.		DEPTH OUT		PRESSURE GRADIENT			
TOTALS		RMR. BODY O.D.		FT.		DEPTH IN					
TIME SUMMARY (OFFICE USE ONLY)		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
DAY WORK		BIT OR C.C.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
HRS. W/DP		KELLY DOWN		FT.		COND. OF BIT					
HRS. WO/DP		TOTAL		FT.		REAMER NO.					
HRS. STANDBY		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			
								S. Bergman			
TOTAL DAY WORK		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
WIRE LINE RECORD		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
REEL NO.		SINGLES D.P.		FT.		SIZE		WEIGHT			
NO. OF LINES		D.C.				MFG.		VISC.—SEC			
SIZE		I.D. O.D.		FT.		TYPE		W.L.—C.C.			
FEET SLIPPED		D.C.				NOZZLE		FLTR. CK.			
FEET CUT OFF		I.D. O.D.		FT.		SER. NO.		SD. CONT. %			
PRESENT LENGTH		STB. BODY O.D.		FT.		DEPTH OUT		PRESSURE GRADIENT			
TON ML. OR TRIPS SINCE LAST CUT		RMR. BODY O.D.		FT.		DEPTH IN					
CUMULATIVE TON ML. OR TRIPS		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
NO. OF DAYS FROM SPUD		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
CUMULATIVE SDATING HRS.		KELLY DOWN		FT.		COND. OF BIT					
		TOTAL		FT.		REAMER NO.					
		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			



APPROVED



APPROVED

A.A.O.D.C.—A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

DATE NOV 28, 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
Jennings International Drilling		KEEL RIVER		KEEL RIVER		KEEL RIVER		KEEL RIVER		KEEL RIVER	
A Division of Western Electronics & Engineering Ltd.		RIG NO. 9		DRILL PIPE STRING		TOOL JOINT		PUMPS		REMARKS	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PUSHER		NO.		MANUFACTURER		TYPE		STROKE LENGTH	
				1.							
				2.							
				3.							

TIME DISTRIBUTION-HOURS				NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		DR. D. R. M. R. CORE-C		CORE NO.		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000 #		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
RIG UP & TEAR DOWN																															
DRILLING ACTUAL																															
REAMING																															
CONDITIONING MUD & CIRCULATING																															
TRIPS																															
LUBRICATE RIG																															
DEVIATION SURVEY																															
TEST B.O.P.																															
CUT OFF DRILLING LINE																															
REPAIR RIG																															
CORING																															
WIRE LINE LOGGING																															
RUNNING CASING & CEMENTING																															
WAITING ON CEMENT																															
DRILL STEM TEST																															
OTHER																															
FISHING																															
COMPLETION WORK																															
A. PERFORATING																															
B. TUBING TRIPS																															
C. SWABBING																															
D. TESTING																															
E. ADDITIONAL																															
TOTALS																															
TIME SUMMARY (OFFICE USE ONLY)																															
DAY WORK																															
HRS. W/DP																															
HRS. VO/DP																															
HRS. STANDBY																															
TOTAL DAY WORK																															
WIRE LINE RECORD																															
REEL NO.																															
NO. OF LINES																															
SIZE																															
FEET SLIPPED																															
FEET CUT OFF																															
PRESENT LENGTH																															
TON ML. OR TRIPS SINCE LAST CUT																															
CUMULATIVE TON ML. OR TRIPS																															
NO. OF DAYS FROM SPUD																															
CUMULATIVE ROTATING HRS.																															



APPROVED



APPROVED

A.A.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

DATE Nov 27 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE	
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		KEEL RIVER		KEEL RIVER		KEEL RIVER					
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		O.D.		PUMPS	
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL-PUSHER		NO.		MANUFACTURER		TYPE		STROKE LENGTH	
				1.						LAST CASING TUBING OR LINER	
				2.							
				3.							
TIME DISTRIBUTION—HOURS		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
WORN DAY EYE		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
RIG UP & TEAR DOWN		SINGLES D.P.		FT.		SIZE		WEIGHT			
DRILLING ACTUAL		D.C.				MFG.		VISC.-SEC			
REAMING		I.D. O.D.		FT.		TYPE		V.L.-C.C.			
CONDITIONING MUD & CIRCULATING		D.C.				NOZZLE NO.		FLTR. CK.			
TRIPS		I.D. O.D.		FT.		NOZZLE SIZE		PH			
LUBRICATE RIG		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %			
DEVIATION SURVEY		STB. BODY O.D.		FT.		DEPTH OUT		PRESS. GRADIENT			
TEST B.O.P.		RMR. BODY O.D.		FT.		DEPTH IN					
CUT OFF DRILLING LINE		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
REPAIR RIG		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
CORING		KELLY DOWN		FT.		COND. OF BIT					
WIRE LINE LOGGING		TOTAL		FT.		REAMER NO.					
RUNNING CASING & CEMENTING		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			
WAITING ON CEMENT											
DRILL STEM TEST		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
OTHER		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
FISHING		SINGLES D.P.		FT.		SIZE		WEIGHT			
COMPLETION WORK		D.C.				MFG.		VISC.-SEC			
A. PERFORATING		I.D. O.D.		FT.		TYPE		W.L.-C.C.			
B. TUBING TRIPS		D.C.				NOZZLE NO.		FLTR. CK.			
C. SWABBING		I.D. O.D.		FT.		NOZZLE SIZE		PH			
D. TESTING		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %			
E. ADDITIONAL		STB. BODY O.D.		FT.		DEPTH OUT		PRESS. GRADIENT			
TOTALS		RMR. BODY O.D.		FT.		DEPTH IN					
TIME SUMMARY (OFFICE USE ONLY)		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
DAY WORK		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
HRS. W/DP		KELLY DOWN		FT.		COND. OF BIT					
HRS. WO/DP		TOTAL		FT.		REAMER NO.					
HRS. STANDBY		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			
TOTAL DAY WORK		NO.		DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE	
WIRE LINE RECORD		STANDS D.P.		FT.		BIT NO.		TIME		FROM TO	
REEL NO.		SINGLES D.P.		FT.		SIZE		WEIGHT			
NO. OF LINES		D.C.				MFG.		VISC.-SEC			
SIZE		I.D. O.D.		FT.		TYPE		W.L.-C.C.			
FEET SLIPPED		D.C.				NOZZLE NO.		FLTR. CK.			
FEET CUT OFF		I.D. O.D.		FT.		NOZZLE SIZE		PH			
PRESENT LENGTH		STB. BODY O.D.		FT.		SER. NO.		SD. CONT. %			
TON ML. OR TRIPS SINCE LAST CUT		STB. BODY O.D.		FT.		DEPTH OUT		PRESS. GRADIENT			
CUMULATIVE TON ML. OR TRIPS		RMR. BODY O.D.		FT.		DEPTH IN					
NO. OF DAYS FROM SPUD		SUBS O.D.		FT.		TOTAL FTG.		MUD & CHEMICALS ADDED			
CUMULATIVE ROTATING HRS.		BIT OR C.B.		FT.		TOTAL HR. RUN		TYPE AMT. TYPE AMT.			
		KELLY DOWN		FT.		COND. OF BIT					
		TOTAL		FT.		REAMER NO.					
		WT. OF STRING		LBS.		REAMER TYPE		DRILLER			



A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE NOV 26 1970

[illegible]

APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DAILY DRILLING REPORT

REPORT NO.

DATE NOV 25, 1970

OPERATOR		LEASE		WELL NO.		FIELD OR DIST.		COUNTY		STATE													
Jennings International Drilling A Division of Western Electronics & Engineering Ltd.		KEEL RIVER		KEEL RIVER		KEEL RIVER																	
CONTRACTOR		RIG NO.	DRILL PIPE STRING	TOOL JOINT	O.D.	PUMPS		SIZE	MAKE	WT. & GR.	NO. JOINTS	FEET	RKB. TO CSG. HD.	SET AT	REMARKS								
SIGNATURE OF OPERATOR'S REPRESENTATIVE		9	NO. SIZE	TYPE THD.		NO.	MANUFACTURER	TYPE	STROKE LENGTH	LAST CASING TUBING OR LINER													
SIGNATURE OF CONTRACTOR'S TOOL PUSHER																							
TIME DISTRIBUTION-HOURS		NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000'		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
MORN. DAY EYE		STANDS D.P. FT.		BIT NO.		TIME		FROM TO		CORE NO.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
RIG UP & TEAR DOWN		SINGLES D.P. FT.		SIZE		WEIGHT		DEVIATION RECORD		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
DRILLING ACTUAL		D.C.		MFG.		VISC.-SEC		TIME LOG FROM TO		ELAPSED TIME		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
REAMING		I.D. O.D. FT.		TYPE		W.L.-C.C.		8:00 7:00 10		10		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
CONDITIONING MUD & CIRCULATING		D.C.		NOZZLE NO. SIZE		FLTR. CK.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TRIPS		I.D. O.D. FT.		SER. NO.		PH		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
LUBRICATE RIG		STB. BODY O.D. FT.		DEPTH OUT		SD. CONT. %		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
DEVIATION SURVEY		STB. BODY O.D. FT.		DEPTH IN		PRESSURE GRADIENT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TEST B.O.P.		RMR. BODY O.D. FT.		TOTAL FTG.		COND. OF BIT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
CUT OFF DRILLING LINE		SUBS O.D. FT.		TOTAL HR. RUN		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
REPAIR RIG		BIT OR C.B. FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
CORING		KELLY DOWN FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
WIRE LINE LOGGING		TOTAL FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
RUNNING CASING & CEMENTING		WT. OF STRING LBS.		REAMER TYPE		DRILLER		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
WAITING ON CEMENT		REAMER TYPE		DRILLER		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION		DIRECTION	
DRILL STEM TEST		NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000'		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
OTHER		STANDS D.P. FT.		BIT NO.		TIME		FROM TO		CORE NO.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FISHING		SINGLES D.P. FT.		SIZE		WEIGHT		DEVIATION RECORD		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
A. PERFORATING		D.C.		MFG.		VISC.-SEC		TIME LOG FROM TO		ELAPSED TIME		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
B. TUBING TRIPS		I.D. O.D. FT.		TYPE		W.L.-C.C.		8:00 7:00 10		10		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
C. SWABBING		D.C.		NOZZLE NO. SIZE		FLTR. CK.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
D. TESTING		I.D. O.D. FT.		SER. NO.		PH		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
E. ADDITIONAL		STB. BODY O.D. FT.		DEPTH OUT		SD. CONT. %		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TOTALS		STB. BODY O.D. FT.		DEPTH IN		PRESSURE GRADIENT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TIME SUMMARY (OFFICE USE ONLY)		RMR. BODY O.D. FT.		TOTAL FTG.		COND. OF BIT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
DAY WORK		SUBS O.D. FT.		TOTAL HR. RUN		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
HRS. W/DP		BIT OR C.B. FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
HRS. WO/DP		KELLY DOWN FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
HRS. STANDBY		TOTAL FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TOTAL DAY WORK		WT. OF STRING LBS.		REAMER TYPE		DRILLER		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
WIRE LINE RECORD		NO. DRILLING ASSEMBLY AT END OF TOUR		BIT RECORD		MUD RECORD		FOOTAGE		FORMATION (SHOW CORE RECOVERY)		ROTARY RPM		WT. ON BIT 1000'		PUMP PRESS		PUMP NO.		PUMP NO.		METHOD RUN	
REEL NO.		STANDS D.P. FT.		BIT NO.		TIME		FROM TO		CORE NO.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
NO. OF LINES		SINGLES D.P. FT.		SIZE		WEIGHT		DEVIATION RECORD		DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FEET SLIPPED		D.C.		MFG.		VISC.-SEC		TIME LOG FROM TO		ELAPSED TIME		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
FEET CUT OFF		I.D. O.D. FT.		TYPE		W.L.-C.C.		8:00 7:00 10		10		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
PRESENT LENGTH		D.C.		NOZZLE NO. SIZE		FLTR. CK.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
TON ML. OR TRIPS SINCE LAST CUT		I.D. O.D. FT.		SER. NO.		PH		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
CUMULATIVE TON ML. OR TRIPS		STB. BODY O.D. FT.		DEPTH OUT		SD. CONT. %		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
NO. OF DAYS FROM SPUD		STB. BODY O.D. FT.		DEPTH IN		PRESSURE GRADIENT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
CUMULATIVE ROTATING HRS.		RMR. BODY O.D. FT.		TOTAL FTG.		COND. OF BIT		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
		SUBS O.D. FT.		TOTAL HR. RUN		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
		BIT OR C.B. FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
		KELLY DOWN FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
		TOTAL FT.		COND. OF BIT		REAMER NO.		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	
		WT. OF STRING LBS.		REAMER TYPE		DRILLER		MUD & CHEMICALS ADDED		TYPE AMT. TYPE AMT.		DEPTH		DEV.		DIRECTION		DEPTH		DEV.		DIRECTION	



APPROVED



APPROVED

A.A.O.D.C.-A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

DATE NOV 24 1970

OPERATOR		DATE		WELL NO.		FIELD OR DIST.		COUNTY		STATE																	
CONTRACTOR		RIG NO.		DRILL PIPE STRING		TOOL JOINT		PUMPS		LAST CASING TUBING OR LINER		SIZE		MAKE		WT. & GR.		NO. JOINTS		FEET		RKB. TO CSG. HD.		SET AT		REMARKS	
Jennings International Drilling		9		NO. SIZE		O.D. TYPE THD.		NO. MANUFACTURER TYPE STROKE LENGTH																			
A Division of Western Electronics & Engineering Ltd.																											
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOLPUSHER																									
George T. L. L. L.																											
TIME DISTRIBUTION—HOURS		MORN		DAY		EVE																					
RIG UP & TEAR DOWN																											
DRILLING ACTUAL																											
REAMING																											
CONDITIONING MUD & CIRCULATING																											
TRIPS																											
LUBRICATE RIG																											
DEVIATION SURVEY																											
TEST B.O.P.																											
CUT OFF DRILLING LINE																											
REPAIR RIG																											
CORING																											
WIRE LINE LOGGING																											
RUNNING CASING & CEMENTING																											
WAITING ON CEMENT																											
DRILL STEM TEST																											
OTHER																											
FISHING																											
A. PERFORATING																											
B. TUBING TIPS																											
C. SWABBING																											
D. TESTING																											
E. ADDITIONAL																											
TOTALS																											
TIME SUMMARY (OFFICE USE ONLY)																											
DAY WORK																											
HRS. W/DP																											
HRS. WO/DP																											
HRS. STANDBY																											
TOTAL DAY WORK																											
WIRE LINE RECORD																											
REEL NO.																											



APPROVED



APPROVED

A.A.O.D.C--A.P.I. OFFICIAL DAILY DRILLING REPORT FORM

PALEO SERVICES LIMITED

GRID 64-30

Decalta LRI et al Keele River I-01

Location: 64°20'40.05" 125°00'07.34" I-01-64-30-125-00
Lat. 64 34445 Long. 125 00203 3001016430125000

Classification: New field wildcard

Casing: 8 5/8 x 566, C 300

Size of Hole: 12 1/4" 0-549

7 7/8" 549-5600

Spud: 3-12-70

Completed: 9-1-71

Status: D and A

Gr. 934

K.B. 951

T.D. 5,600

Samples: 0-5600

Logs: D!LL, BHC-S-GK, SNP, ED

Cored Intervals: Nil

MICROPALEONTOLOGY AND PALEOECOLOGY

FOR

DECALTA LRI ET AL. KEELE RIVER, N.W.T.

by

D. M. Loranger, P. Geol.

September 6, 1971

Calgary, Alberta

CONTENTS

	<u>Page</u>
SUMMARY AND CONCLUSIONS	1
INTRODUCTION	2
STRATIGRAPHIC PALEONTOLOGY	3
PALEOECOLOGY	4
Reef Builders	4
Associated Biota	5
Other Stratigraphic Traps	5
Techniques Used	5
ENVIRONMENT OF DEPOSITION	7
ENVIRONMENT OF PRESERVATION	8
DECALTA LRI ET AL. KEELE RIVER, N.W.T.	9
EXPLANATION FOR PALEOECOLOGIC LOG (PLATE 2)	11
PLATE 1 - LEGEND	
PLATE 2 - PALEOECOLOGIC LOG FOR KEELE RIVER WELL	
APPENDIX: MICROFOSSIL LOG	

MICROPALAEONTOLOGY AND PALEOECOLOGY FOR
DECALTA LRI ET AL. KEELE RIVER, N.W.T.

SUMMARY AND CONCLUSIONS

A stratigraphic paleontologic study of the Decalta et al. LRI Keele River well suggested that late Eifelian sediments were present at approximately 4520', and that some questionable Givetian occurred between 3980' and 4300'.

Frasnian sediments were well developed from 3680-3980' and appear to be equivalent to the upper Ireton and middle Hay River section. Jurassic sediments overlies the Paleozoic unconformity, although these cannot at present be assigned to their precise level in the Jurassic. Some evidence suggests a diastem of unknown magnitude at 3580', at which point a marked change in environment from marine to brackish also occurs.

Paleoecologic interpretation of this well, as divided into environmental units, suggested generally poor prospects for source rocks and reservoirs in the lower units (unless they contain some good porosity into which hydrocarbons could have migrated), with the potential increasing towards the top of the section studied. The Frasnian section in this well showed poorly developed forereef and sheltered offreef faunas such as develop on carbonate banks or shelves away from the major reef growth. The upper 120' of the Devonian were the most promising in the well.

The Jurassic section varied from marine to brackish and showed increased source-rock and reservoir potential at 3500'. Cavings suggested a similar or better situation in the overlying beds.

INTRODUCTION

Cuttings from the Decalta et al. Keele River well were sampled and processed in 20' intervals for the section 3500-5600'. These samples were subjected to standard laboratory treatment for microfossils. Since the purpose was to obtain maximum stratigraphic and paleoecologic results, standard-size samples were used where possible, and one qualified technician was assigned the project of examining the disintegrates for microfossil content.

The fossil recovery was excellent in the upper Devonian and reasonably good, although contaminated to an unknown extent by cavings, in the Mesozoic. A combined qualitative-quantitative approach enabled us to pick the approximate top of the Paleozoic and assign provisional stage-names, as well as indicate where diastems or discontinuities might occur. The population-analysis technique suggested a number of environmental parameters from which the possible source or reservoir potentials of these parts of the section could be deduced. In the Mesozoic section cavings proved troublesome, but provided some useful hints as to the age of the overlying sediments.

STRATIGRAPHIC PALEONTOLOGY

Microfossil recovery in the lower part of this well below 4300' was very poor and no valid age determinations could be made. A crinoid found at 4520' suggests the presence of the *Gasterocoma* zone. This is an indication of sediments within the upper third of the Bear Rock, if in place. Authors consider this zone to be representative of very late Eifelian time, which suggests that some part of the Paleozoic in this well may belong to that stage of Middle Devonian.

Between 3980' and 4300' some altered ostracods were present which range from Givetian into Frasnian. Metamorphism and/or recrystallization, however, had removed too much of the ornamentation for speciation to be adopted. Since these forms are more common in Middle Devonian sediments, this interval is provisionally assigned to Givetian(?).

Frasnian faunas above 3980' can be correlated to the Ireton or Hay River formations and encompass the upper section of the "Lower member" and the lower part of the Escarpment member. This fauna differs from that used by W. Braun, as it represents another type of facies fauna than his late DRF3 and DRF4 forms.

The overlying section to 3500' has been provisionally assigned to the Upper Jurassic(?) on the basis of the regional picture and the general similarity to Callovian fauna in the high Arctic. However, in this well the fauna contains a mixture of Jurassic and Cretaceous material. Pre-Viking Albian as well as Neocomian species were present. The foraminifers recovered have not been recorded from the Lower Cretaceous and are not comparable to Chamney's described section from the basal 110' of the Barremian on Mount Goodenough.* Alaskan wells yield somewhat similar species from the Upper Pleinsbachian or Lower Toarcian. Since the Middle Jurassic is poorly represented in Alaska, the upper limit of these fossil ranges could be revised, both upward from the Lower Jurassic and downward from the Upper Jurassic. There is a dearth, even with re-examination, of diagnostic calcareous forams in this shallow-marine to brackish material. Similar brackish conditions are found throughout much of the Jurassic, ranging from one stage through another where conditions for deposition have been relatively stable for a length of time.

More samples will have to be examined to determine whether this is a stratigraphically condensed section representing a long interval of Jurassic time, a section of Middle and/or Upper Jurassic, or early Jurassic contaminated from above. It is suggested that perhaps two stages are present--one predominantly marine and another brackish. Each of the possibilities will have a pronounced effect on the distribution of prospective horizons.

* Barremian Textulariina, Foraminiferida from Lower Cretaceous beds, Mount Goodenough Section, Akklavik Range, District of Mackenzie, by T. Potter Chamney: Geol. Surv. Canada, Bull. 185, 1969, p. 4.

PALEOECOLOGY

In this application of paleoecological techniques to stratigraphic traps in the Mesozoic and to reefs in the Paleozoic, it is important to clarify our approach to the problem by examining the various parameters that apply.

Reef Builders

We know that optimum reef conditions depend on:

- a) Firm substrate, for attachment of juvenile stroms.
- c) Shallow depths, within the zone of effective photosynthesis, for the associated algae.
- c) Adequate nutrition brought in by currents, for the stromatoporoids. (The algae present no problem, as they depend on photosynthesis and soluble nutrients.)
- d) Normal salinities. Salinities are a controlling factor since, if they are too low, growth is stunted and a depauperate fauna results; if they are too high, the flora and fauna may be killed by the toxicity.
- e) Good circulation. Presumably the ideal current would have been strong enough to sweep mud away from the topographic highs and help disperse larval forms, but not so strong as to remove larvae or juvenile forms while they were becoming established colonies.
- f) Clear waters--that is, waters not consistently turbid. Many forms are not able to survive where burrowing organisms or wave activity keep stirring up the muddy bottom. Clays or silts kept in suspension reduce the effective depth of light penetration, thus limiting both the growth of the algae and the food supply of the stroms.
- g) Suitable rates of subsidence and deposition in the surrounding sediments, which determine longevity and form (biohermal or biostromal). The supply of sediment also affects the direction of reef growth--if this supply is diminished and the mud zone surrounding the shore shrinks, the reefs may advance shoreward and thus appear transgressive, although no real or appreciable sea-level change has occurred.

Other important factors, such as temperature gradients and their influence on the distribution of organisms, are interrelated and cannot be studied as isolated effects. Temperature is partly a function of depth, major current activity and topography of the shelf floor; in small areas or an isolated well, however, it is not likely to vary a great deal at any given moment in deposition. For this well we have concentrated on the conditions listed above, all of which are essential to our environmental approach and can be investigated by our paleoecological techniques.

Associated Biota

Besides the forms that actually build reefs and are intimately associated with reef facies, there are other organisms equally important for the types of diversified information they suggest. Part of this information is provided by the physical characteristics or morphology of the animals themselves, part by the degree of preservation or alteration of the skeletal material. Together these data can be used to interpret many factors that limit reef distribution, as well as influencing the development of primary porosity.

Subsequent diagenetic processes must be considered in terms of their actual potential for creating hydrocarbon reservoirs. Animals play an important role in the early stages of diagenesis, bacteria alter the hydrogen-ion concentration, which affects the oxidation-reduction potential, so that the organic matter may be eliminated from sediments, the chemical composition of connate waters changed, and new minerals precipitated.

Samples from stagnant silled basins show an abundance of organic matter--presumably from extreme toxic conditions in the waters immediately adjacent to the substrate. Such conditions remain because animal scavengers cannot remove the large quantities of material that accumulate through being washed in by storms or periodic flooding, or even keep up with the forms that are killed by the toxic gases and substances in the water itself. Russian workers have tended to equate productivity (amount of organic material) with source-rock potential.

Other Stratigraphic Traps

Although in the Mesozoic we are not primarily concerned with reefs, many of the same factors apply, with the emphasis being somewhat shifted. Shallow waters along the shoreline, where strong current activity is evident, are a good place for the development of shelf, slope or tidal-sand reservoirs. River systems build stratigraphic traps in old abandoned channels, ox-bow lakes, point-bar sands, and intertributary and delta-front sands. Strand sands and sea fans also develop at river mouths. In many cases the openings of restricted lagoons and basins have sand barriers or islands and tidal bars developed, as well as the prolific shell banks that are known from the Jurassic to the present. Of lesser importance are the alluvial fans and lacustrine sands that are formed.

The parameters of most use here are water depth, current, salinity and rate of deposition.

Techniques Used

Population-analysis techniques can help determine the depth variations during deposition, the rate and relative energy of sedimentation, the probable current direction and related sorting, and the relative turbidity of the water in which sediments were deposited.

These types of information provide a better understanding of the growth, distribution and migration of the reef-builders. The techniques also help correlate interreef and intrareef facies, and improve our knowledge of initial porosity and permeability resulting from the physical characteristics of the organisms involved. The total abundance and kind of organic material present might also suggest possible source rocks and provide clues as to the type of hydrocarbon deposit that may be anticipated (i.e., wet or dry gas).

Briefly, the techniques consist of examining slabbled cores or (in this case) disintegrated well cuttings, and quantitatively identifying the total organic content by the frequency of occurrence. This includes megafossils, their fragmentary remains, and juvenile forms of brachiopods, gastropods, crinoids, coelenterates, echinoids and bryozoa. Along with these are associated foraminifera, annelids, pteropods, radiolarians, branchiopods, ostracods, chitinozoa and so on. Although most of the forms fall within the animal kingdom, careful attention is paid to any algae, spores or plant fragments that may be present, as these are usually significant. The population is plotted on a log (similar to Plate 2), with the forms expressed as percentages of the total population and plotted in increasing order of depth, so that plants or algae, which indicate shallow depths of a few feet, appear at the left and the articulate brachiopods appear on the right, just before the zooplankton and phytoplankton.

ENVIRONMENT OF DEPOSITION

Since the classification and definition of environments depends on the purposes and aims of the user as well as the area involved, no single classification in terms of depth, salinity or current activity will be a natural or useful one. The guidelines suggested here are concerned with two aspects only--the growth, distribution and development of reef or other stratigraphic traps; and the accumulation and preservation of organic matter. Consequently, some bias has been introduced, and the rarer nondiagnostic and/or long-ranging forms that apparently tolerated a wide range of habitats have been omitted from the graphic logs as nonessential data.

Ancient environments and their organic remains involve considerations of depth range, salinity, water circulation, substrate, Eh, pH, oxygenation and the interaction of plants and animals, as well as a host of subtle physical, chemical and biological factors. The complexity of these variables and the difficulty in measuring them present some problems. Furthermore, the habitats must be measured and described in parameters that can be obtained readily from either core, cuttings or disintegrates.

The major environmental units (terrestrial, brackish, marine, etc.) can be defined without difficulty within certain limits of Eh, pH and total salinity, and each is characterized by definite fauna and flora. Subdivision is necessary within reef complexes for more detailed studies, but for this particular well we have adopted terminology that is in common use.

ENVIRONMENT OF PRESERVATION

The environment of preservation is concerned primarily with the total amount of organic material or productivity that is indicated by skeletal material and particulate organic matter, and the factors that contribute to its preservation and/or diagenetic alteration. The hydrocarbons in petroleum appear to have originated from different sources and by different mechanisms, with the lighter ones being formed from the decomposition of the heavier organic material, and the heavier ones from synthesis by living organisms. As a result of either early lithification or primary diagenesis within the carbonates, the hydrocarbons tend to be retained unless migration paths are developed through fractures and solution channels. Many of the Russian workers have worked on the theory that oil is a product partly of the living organisms within the sediments and partly of the reduction of nonhydrocarbon organic matter. They relate abundance or productivity directly to hydrocarbon occurrence.

The preservation of this organic matter depends to some degree on the environment of deposition and the various parameters involved. The considerations here are:

- 1) whether the organic matter has been removed by solution and/or oxidation;
- 2) whether, if present, it has achieved the necessary degree of maturation.

DECALTA LPI ET AL. KEELE RIVER, N.W.T.

A paleoecologic interpretation for this well, based on the parameters shown on Plate 2, cannot be made for the section below 4300' to total depth because of the lack of recognizable fossil material. The badly preserved bryozoans found at 5440' and 5540' suggest that good faunas had been present at the time of deposition but had since been altered and/or removed during subsequent recrystallization and deposition.

Above this section, from 3900-4300', have been found a few ostracods of possible Givetian age. Their numbers are sparse and they are poorly preserved. The shell material appears to have suffered from recrystallization as well as other alteration due to metamorphism. The salinity appears to have been normal or slightly above normal, and the waters were probably muddy much of the time.

The Frasnian section, 3800-3980', was deposited slowly in very shallow shoal-like conditions. The frequent reworked fossils and barren zones suggest something above or close to wave base much of the time. There is little evidence of current activity such as is found in the well-developed forereef areas at Leduc, Rainbow, etc. The waters were probably turbid and much carbonate mud was in suspension--factors not conducive to the growth of reefs or their associated biota. Salinities were within the normal range but general productivity was low. Some variation in the amount of metamorphism is suggested. This does not appear to have been a good environment for reef growth or development, or for the production and accumulation of organisms that could provide the necessary hydrocarbons for good source beds.

Samples from the Frasnian, 3680-3800', suggest relatively clear, shallow forereef and sheltered offreef conditions. Rates of deposition were near normal, and there is evidence of current activity before the major unconformity at the top of the Paleozoic in this well. Salinities were normal and productivity apparently low--although many of the forms may have been removed by oxidation. This part of the stratigraphic section does not appear to be in or near a zone of active reef growth, although it is somewhat better than the preceding section. The Frasnian does contain forereef and sheltered offreef forms, but these are poorly developed, like the ones found in wells drilled in carbonate-shelf areas removed from the major reef trends. Smallish reefs may survive for limited periods under such conditions, but cannot be considered prospective.

The lower part of the Jurassic in this well from 3600-3680' appears to be separated from the overlying section by a small diastem. Water depths at the time of deposition are considered to have been shallow, and the rate of sedimentation normal for this type of lithology. The fossil forms indicate little appreciable current activity, although well-developed 'turbidity' faunas are present: these may indicate that wave action was fairly strong and that the waters were in a consistently turbid or agitated

condition. Salinity appears to have been well within the normal range. The productivity of identifiable forms appears to have been low but the total organic matter was high because of the carbonaceous material that accumulated during the early phases of diagenesis.

Sand accumulations occurring in this part of the section should be well-sorted offshore bars or barriers. The total fauna suggests an adjacent area of moderate to low relief.

The overlying 3500-3600' samples show a change from marine to well-developed brackish faunules of possible Middle Jurassic age. The waters were shallow, and adjacent to a shoreline of moderate relief where there appears to have been little current activity but strong wave action. Salinities were below normal, possibly because of a nearby river. The total organic content is relatively high and exhibits an advanced degree of maturation--about the level of material from the Norman Wells section. The extent of preservation of organic material in this part of the section strongly indicates reducing conditions. Pre-Viking cavings in this hole suggest similar conditions may have extended well up into the Albian. This appears to be a promising part of the section, offering potential for the development of both source and reservoir beds at this stratigraphic level in nearby areas.

EXPLANATION FOR PALEOECOLOGIC LOG - PLATE 2


AGE

Where possible, the ages have been related to the major European stages.

ENVIRONMENT OF DEPOSITION


Fossil Analysis

Abundances of growth-form 'genera' expressed as percentages of total population. Arranged in approximate order of depth with benthonics on left, plankton and swimmers on right.* Scaled as 25 per cent intervals and marked in tenths vertically to match mechanical-log scale.



Water Depth


Approximate water depths shown in meters and marked in 10s for compactness.



Any portion of the curve falling within the first interval (=10m or less) would indicate high-energy conditions of erosion, or still-stand where erosion and deposition are in equilibrium.

Rate of Deposition

Sediments and their enclosed fossils are considered to be deposited at rates of slow (S), normal for the type of sediment involved (N) or rapid (R). The Rate of Deposition serves frequently as a check on the Water Depth, although all sediments are not deposited *in situ*--mud flows or turbidity flows, for example.




* Zooplankton such as *Tentaculites* are useful current indicators; phytoplankton is considered to be the main source of organic matter in marine basins.

Current

This is a ratio between the numbers of planktonics and benthonics in the population. Swimming forms are not included, as they may occur in association with either group and are not indicative of current activity.

A = all plankton
B = all benthon

A  P/B
B 

Turbidity or the amount of sediment in suspension affects the depth of light penetration, influencing plant and algal growth as well as the living habits of reef-building invertebrates. Bryozoa and calcareous alga would flourish under clear conditions (C) and be absent under turbid ones (T).

C T

Salinity is expressed relatively as low (L), normal (N) or high (H) in terms of reef-building requirements. The bivalves are particularly useful, as they obligingly develop spines, ribs and other types of ornamentation in response to concentration of salts or other materials in solution. The reef-builders tolerate a middle range of salinities.

ENVIRONMENT OF PRESERVATION

Richness

The amount of organic matter identified per gram of sample. Each division represents 25. Values of 100 or more are common immediately above or below zones of high potential.

Preservation

Two curves may be shown in this column, one to indicate solution and/or leaching and the other to show the amount of metamorphism indicated in these samples. The latter is scaled from 1 to 5, 5 representing brecciated or faulted zones and/or mountain-building. Yellow is used to indicate oxidizing environments; brown to indicate reducing.

Habitat

Terrestrial, brackish and marine habitats are indicated and, in the Paleozoic areas where reefs are in proximity, forereef, backreef, etc.

LEGENDCARBONACEOUS
MATERIAL

ALGA



FORAMINIFERA




OSTRACODA



ECHINOID



OPHURIAN



GASTROPOD




REDUCING



PELECYPODS




CRINOIDS



BRACHIOPODS




RADIOLARIA



TENTACULITES



CARTILAGE

SPINES
INDETERMINATE

OXIDIZING




BASED ON CUTTINGS 3500' - 5600'

LOG

LOCATION _____ K.B. _____

CORE _____



APPENDIX

Microfossil Log

Feet

3500*	<i>Haplophragmoides</i> sp. <i>Reophax</i> cf. <i>metensis</i> Franke <i>Bathysiphon anomalocoelia</i> Tappan <i>Ammobaculites</i> sp. <i>Gaudryina</i> sp. <i>Involutina silicea</i> Terquem
3520	<i>Haplophragmoides</i> sp. <i>Reophax</i> cf. <i>metensis</i> Franke <i>Ammobaculites</i> sp. <i>Involutina silicea</i> Terquem <i>I.</i> sp. <i>Saccamina</i> sp. <i>Miliammina</i> sp.?
3540	<i>Haplophragmoides</i> sp. <i>Reophax</i> cf. <i>metensis</i> Franke <i>Bathysiphon anomalocoelia</i> Tappan <i>Ammobaculites</i> sp. <i>Gaudryina</i> sp. <i>Involutina silicea</i> Terquem <i>Trochamminoides</i> sp. <i>Gaudryina</i> cf. <i>kelleri</i> Tappan <i>I.</i> sp.
3560	<i>Haplophragmoides</i> sp. <i>Bathysiphon anomalocoelia</i> Tappan <i>H.</i> cf. <i>gigas</i> Cushman (cavings)
3580	<i>Haplophragmoides</i> sp. <i>Bathysiphon anomalocoelia</i> Tappan <i>Involutina silicea</i> Fragment Radiolarian Cartilage
3600	<i>Haplophragmoides</i> sp. <i>Bathysiphon anomalocoelia</i> Tappan <i>Involutina</i> sp. <i>I. goodenoughensis</i> Chamney (cavings) Cartilage

* Note: Undetermined amount of carbonaceous material in 3500-3680'.

Feet

- 3620 *Haplophragmoides* spp.
 Bathysiphon anomalocoelia Tappan
 Involutina silicea Terquem
 Saccamina sp.
 Bathysiphon sp.
- 3640 *Haplophragmoides* sp.
 Miliammina sp.
 Bathysiphon sp.
 Plant spore
- 3660 *Haplophragmoides* sp.
 Involutina silicea?
 Lenticulina wisniowskii (Myatliuk)
 Reophax sp.
 Cartilage
- 3680 *Haplophragmoides* sp.
 Cavellina? sp.
 Plagionephrodes sp.
 Tentaculites sp.
 Kloedenia spp.
 Youngiella elongata Loranger
 Cytherellina? sp.
 Charophyta
 Spines indet.
- 3700 Aragonite
- 3740 *Kloedenia* spp.
 Acratia spp.?
 Cavellina sp.
 Charophyta
 Eucandona? sp.
 Crinoid
 Ophurian
- 3760 *Kloedenia* spp.
 Youngiella elongata Loranger
 Charophyta
 Tranzella sp.
 Bathysiphon sp. (cavings)
 Bollia sp.
 Acratia spp.
 Geisina sp.
 Gravia sp.
 Bairdia sp.
 Eukloedenella sp.
 Hypotetragona media Loranger

Feet

- 3780 *Cavellina* sp.
Charophyta
Acratia sp.
A. evlanensis Yegorov
A. gassanovae Yegorov
Gravia sp.
Healdianella? sp.
- 3800 Barren
- 3820 *Kloedenia* sp.
Gravia sp.
Cavellina sp.
Bythocypris sp.
Healdianella? sp.
Spines indet.
- 3840 Tentaculites
Kloedenia sp.
Acratia sp.
Mauriyella sola Loranger
Healdianella? sp.
Amphizona? *pseudocarinata* Smith
Gastropod
Cartilage
Gravia sp.
- 3860 *Kloedenia* sp.
Healdia sp.
Crinoid
Spines indet.
Healdia sp.
Youngiella devonica Loranger
Hypotetragona media Loranger
Gravia sp.
- 3880 *Cavellina* sp.
Acratia sp.
Barychelina sp.
Mauriyella sola Loranger
Impostor? sp.
- 3900 Tentaculites
Kloedenia sp.
Youngiella devonica Loranger
Amphizona? *pseudocarinata* Smith
Mauriyella sola? Loranger
Acratia sp.
Hypotetragona media Loranger
Brachiopod fragment

Feet

3920	Tentaculites <i>Kloedenia</i> sp. <i>Youngiella</i> sp. <i>Amphizona?</i> <i>pseudocarinata</i> Smith <i>Mauryella</i> <i>sola</i> Loranger <i>Cavellina?</i> sp. <i>Hypotetragona media</i> Loranger Echinoid Cartilage
3940	<i>Kloedenia</i> sp. Aragonite
3960	<i>Bythocypris</i> sp.? <i>Acratia</i> sp. <i>Cavellina</i> sp.?
4000	<i>Acratia</i> sp.
4020	<i>Healdianella</i> sp.
4040	<i>Haplophragmoides</i> sp. (cavings) Ostracod indet.
4060	Barren
4080	<i>Kloedenia</i> sp. Spines indet.
4100	Barren
4120	Ostracod fragments
4140	Barren
4160	<i>Kloedenia</i> sp.
4180	Barren
4200	Barren
4220	Ostracod fragment
4240	Barren
4260	Ostracod mould
4280-4320	Barren
4340	Brachiopod (recrys)
4360-4500	Barren

Feet

4520	Crinoid
4540	Barren
4560	Crinoid
4580-4640	Barren
4640	Ostracod?
4660	Barren
4680	<i>Kloedenia</i> sp. Crinoid
4700-4840	Barren
4840	Ostracod? Carbonaceous impressions
4860-5100	Barren
5100	Oxidized fragments
5120-5440	Barren
5440	Bryozoa?
5460-5540	Barren
5540	Bryozoa?
5560-5600	Barren