

Company: HUSKY OIL OPERATIONS LIMITED Well: HUSKY et al KEELE RIVER L-52 Field: NORTH CLOVERLEAF Province: NORTHWEST TERRITORIES		Schlumberger DIPOLE SHEAR SONIC IMAGER LOG	
Province: NORTHWEST TERRITORIES Field: NORTH CLOVERLEAF Location: LSD: L-52 Well: HUSKY et al KEELE RIVER L-52 Company: HUSKY OIL OPERATIONS LIMITED		LOCATION LSD: L-52 UWDID: 300L526410124450 Permanent Datum: GROUND LEVEL Log Measured From: KELLY BUSHING Drilling Measured From: KELLY BUSHING Elev.: K.B. 314.42 m G.L. 310.17 m D.F. 314.12 m Elev.: 310.17 m 4.2 m above Perm. Datum	
Logging Date	16-Mar-2008	API Serial No.	2052
Run Number	ONE		
Depth Driller	895 m		
Schlumberger Depth	887 m		
Bottom Log Interval	871 m		
Top Log Interval	252 m		
Casing Driller Size @ Depth	244.500 mm @ 252 m		
Casing Schlumberger	252 m		
Bit Size	216.000 mm		
Type Fluid In Hole	GEL POLYMER		
Density	1050 kg/m3	78 s	
Fluid Loss	6 cm3	9	
Source Of Sample	FLOWLINE		
RM @ Measured Temperature	1.320 ohm.m @ 19 degC		
RMF @ Measured Temperature	2.092 ohm.m @ 18 degC		
RM @ Measured Temperature	1.204 ohm.m @ 18 degC		
Source RMF	PRESSED	PRESSED	
RM @ MRT	1.089 @ 27	1.721 @ 27	
Maximum Recorded Temperatures	27 degC		
Circulation Stopped	16-Mar-2008	14:45	
Logger On Bottom	16-Mar-2008	21:35	
Unit Number	4301	NORMAN WELLS	
Recorded By	JENNIFER ROLLINGS		
Witnessed By	BARRY JOHNSON		

DEPTH SUMMARY LISTING				
Date Created: 16-MAR-2008 22:53:19				

Depth System Equipment		
Depth Measuring Device	Tension Device	Logging Cable
Type: IDW-B Serial Number: 6423 Calibration Date: 15-FEB-2008 Calibrator Serial Number: 4 Calibration Cable Type: 7-46P Wheel Correction 1: -4 Wheel Correction 2: -5	Type: CMTD-B/A Serial Number: 2565 Calibration Date: 15-FEB-2008 Calibrator Serial Number: -999 Calibration Gain: 0.88 Calibration Offset: 336.00	Type: 7-46A XXS Serial Number: 6199 Length: 7800.14 M Conveyance Method: Wireline Rig Type: LAND


Depth Control Parameters	
Log Sequence:	First Log In the Well
Rig Up Length At Surface:	51.60 M
Rig Up Length At Bottom:	51.60 M
Rig Up Length Correction:	0.00 M
Stretch Correction:	0.50 M
Tool Zero Check At Surface:	0.00 M

Depth Control Remarks	
1. IDW IS PRIMARY DEPTH MEASUREMENT 2. Z-CHART USED AS SECONDARY DEPTH MEASUREMENT 3. MAIN PASS TIED INTO DOWN LOG AT BOTTOM AS PER SLB DEPTH PROCEDURE 4. CMTD HAS DONE 3 JOBS PRIOR TO THIS RIH 5. 6.	

DISCLAIMER THE USE OF AND RELIANCE UPON THIS RECORDED-DATA BY THE HEREIN NAMED COMPANY (AND ANY OF ITS AFFILIATES, PARTNERS, REPRESENTATIVES, AGENTS, CONSULTANTS AND EMPLOYEES) IS SUBJECT TO THE TERMS AND CONDITIONS AGREED UPON BETWEEN SCHLUMBERGER AND THE COMPANY, INCLUDING: (a) RESTRICTIONS ON USE OF THE RECORDED-DATA; (b) DISCLAIMERS AND WAIVERS OF WARRANTIES AND REPRESENTATIONS REGARDING COMPANY'S USE OF AND RELIANCE UPON THE RECORDED-DATA; AND (c) CUSTOMER'S FULL AND SOLE RESPONSIBILITY FOR ANY INFERENCE DRAWN OR DECISION MADE IN CONNECTION WITH THE USE OF THIS RECORDED-DATA.					
OTHER SERVICES1			OTHER SERVICES2		
OS1: FMI-DSI-PPC-HNGS			OS1:		
OS2: AIT-PEX-CMR-ECS-TLD2			OS2:		
OS3: MDT POSSIBLE			OS3:		
OS4: MSCT POSSIBLE			OS4:		
OS5:			OS5:		
REMARKS: RUN NUMBER 1			REMARKS: RUN NUMBER 2		
ALL INTERVALS CONFIRMED ON LOCATION					
OPERATOR LICENSE NO. IS 1171, WID IS 2052					
PPC RAN CENTRALIZED FOR CEMENT & HOLE VOLUME, ALL ARMS SET TO POWERED					
PRESSURE APPLIED TO PPC AS REQUIRED					
DSI RAN CENTRALIZED WITH CMEZS AND PPC					
DSI RAN IN P&S MODE AND UPPER & LOWER DIPOLE MODES					
REPEAT PASS: TD -100M ABOVE TD					
ALL INTERVALS: TD-SURFACE CASING					
CALIPER NOT REPEATING DUE TO TOOL IN DIFFERENT AXIS ON MAIN PASS					
LOGGERS DEPTH IS SHALLOW THAN DRILLER'S DUE TO FILL IN HOLE					
DSI RELABELLED IN FIELD FOR FINAL PRINTS					
MAXIMUM TEMPERATURE TAKEN FROM HEAD THEROMETERS					
LRAT: READY ON ARRIVAL					
LAT: SUNDAY MARCH 16 11:30					
RIG UP STARTED: MARCH 16 @ 20:00					
RIG: AKITA 14					
CREW: LARRY DUDUS, BILLY LIM, GRANT PROPERZI, RICK JACOBS					
RUN 1			RUN 2		
SERVICE ORDER #:	11958997		SERVICE ORDER #:		
PROGRAM VERSION:	15C0-309		PROGRAM VERSION:		
FLUID LEVEL:			FLUID LEVEL:		
LOGGED INTERVAL	START	STOP	LOGGED INTERVAL	START	STOP

EQUIPMENT DESCRIPTION					
RUN 1			RUN 2		
SURFACE EQUIPMENT					
GSR-U 1237 GSR-U/Y WITM (DTS)-A					
DOWNHOLE EQUIPMENT					
LEH-QT 2657		32.62			
LEH-QT 2657					
DTC-H 9397	CTEM	31.45			
ECH-KC 10485	TelStatus	30.82			
SGT-N	Gamma Ray	30.54			
SGH-K 3161					
SGC-TB 10388					
HNGS-BA	Upper_1	28.44			
HNGS-BA 163	Lower_2	28.23			
HNSH-BA 160					
HNGC-B	HNGC Stat	26.11			
HNGH-A 346					
PPC1-B	Calipers	25.23			
PPC1-B 8149					
PPC_CAL_STD 8149	PPC_Catr	23.59			
DSST-B					
SPAC-B 8321					
ECH-SD 8400					
SMDR-BD 8400					
SSIJ-BA 8317					
SMDX-AA 8315					





MAIN PASS: *** DIPOLE SONIC - DELTA-T ***

Bit Size (BS)		Delta-T Comp - P & S (DT4P)		
125	(MM)	375	500 (US/M) 100	
Gamma Ray (GR)		Low Comp Coherence Flag		
0	(GAPI)			150
PPC1 Ellipse Hole Diameter 1 (EHD1_PPC1)				
125	(MM)			375
PPC1 Ellipse Hole Diameter 2 (EHD2_PPC1)				
125	(MM)			375
Tension (TENS)				
25000	(N)	0		

Parameters		
DLIS Name	Description	Value
DSST-B	Dipole Shear Imager - B	
BHS	Borehole Status	OPEN
CASF	Label Casing Function - Monopole P&S	50
COLL	Label Slowness Lower Limit - Monopole P&S Compressional	131.234 US/M
COUL	Label Slowness Upper Limit - Monopole P&S Compressional	590.551 US/M
DTF	Delta-T Fluid	620.079 US/M
FILG	Label Fill Gap Control - Monopole P&S	COMP
ITTS	Integrated Transit Time Source	SHEAR DTCS


LFC	Label Formation Character - Monopole P&S	COMP FIRST	
MCS	Mean Casing Slowness	187.008	US/M
MTXG	Monopole Transmitter Geometry	4724	MM
NWI4	Number Waveform Items 4	8	
RSMN	Label Shear/Compressional Minimum Ratio - Monopole P&S	1.4	
RSMX	Label Shear/Compressional Maximum Ratio - Monopole P&S	2.12	
RX1G	Receiver 1 Geometry	7468	MM
RX2G	Receiver 2 Geometry	7620	MM
RX3G	Receiver 3 Geometry	7772	MM
RX4G	Receiver 4 Geometry	7925	MM
RX5G	Receiver 5 Geometry	8077	MM
RX6G	Receiver 6 Geometry	8230	MM
RX7G	Receiver 7 Geometry	8382	MM
RX8G	Receiver 8 Geometry	8534	MM
SAS4	STC Sonic Array Status - Monopole P&S	255	
SHLL	Label Slowness Lower Limit - Monopole P&S Shear	246.063	US/M
SHUL	Label Slowness Upper Limit - Monopole P&S Shear	590.551	US/M
SSW4	STC Source Waveform - Monopole P&S	WF SAM4	
STLL	Label Slowness Lower Limit - Monopole Stoneley	590.551	US/M
STUL	Label Slowness Upper Limit - Monopole Stoneley	2559.06	US/M
TWI4	STC Integration Time Window - Monopole P&S	500	US
PPC1-B: Powered Positioning Device/Caliper 1	PPC1 Caliper Type	CAL STD	
CLBD_PPC	PPC Calibration data selection	ROM	
HNGS-BA: Hostile Natural Gamma Ray Sonde	Borehole Status	OPEN	
BHS	SGT-N: Scintillation Gamma Ray Tool - N		
BHS	Borehole Status	OPEN	
DIR: Directional Survey Computation	TVD of Starting Point	0	M
SPVD	Along-hole depth of Tie-in Point	260	M
TMD	TVD of Tie-in Point	260	M
TVD	HOLEV: Integrated Hole/Cement Volume		
BHS	Borehole Status	OPEN	
FCD	Future Casing (Outer) Diameter	177.8	MM
HVCS	Integrated Hole Volume Caliper Selection	PPC1_Calipers	
LBFR	STI: Stuck Tool Indicator		
STKT	Trigger for MAXIS First Reading Label	TDL	
TDD	STI Stuck Threshold	0.762	M
TDL	Total Depth - Driller	895.00	M
	Total Depth - Logger	887.00	M
	System and Miscellaneous		
BS	Bit Size	216.000	MM
DO	Depth Offset for Playback	0.0	M
DORL	Depth Offset for Repeat Analysis	0.0	M
PP	Playback Processing	RECOMPUTE	
TD	Total Depth	887	M

Format: DSI_S2	Vertical Scale: 1:600	Graphics File Created: 17-Mar-2008 00:24
OP System Version: 15C0-309		
MCM		
FBST-B	15C0-309	DSST-B
PPC1-B	15C0-309	HNGC-B
HNGS-BA	SPC-3530-NUCL	SGT-N
DTC-H	9397	15C0-309
Input DLIS Files		
DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24 PRODUCER 16-Mar-2008 23:14 889.3 M 241.6 M
Output DLIS Files		
DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27 PRODUCER 17-Mar-2008 00:24
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28 PRODUCER 17-Mar-2008 00:24

Input DLIS Files		
DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24 PRODUCER 16-Mar-2008 23:14 889.3 M 241.6 M
Output DLIS Files		
DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27 PRODUCER 17-Mar-2008 00:24 889.3 M 247.0 M
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28 PRODUCER 17-Mar-2008 00:24 889.3 M 247.0 M
Integrated Hole/Cement Volume Summary		
Hole Volume = 26.75 M3		
Cement Volume = 10.98 M3 (assuming 177.80 MM casing O.D.)		
Computed from 887.0 M to 252.1 M using data channel(s) CRD1_PPC1 CRD2_PPC1 CRD3_PPC1 CRD4_PPC1		

OP System Version: 15C0-309		
MCM		
FBST-B	15C0-309	DSST-B
PPC1-B	15C0-309	HNGC-B
HNGS-BA	SPC-3530-NUCL	SGT-N
DTC-H	9397	15C0-309
PIP SUMMARY		
└ Integrated Hole Volume Minor Pip Every 0.1 M3		
└ Integrated Hole Volume Major Pip Every 1 M3		
└ Integrated Transit Time Minor Pip Every 1 MS		
└ Integrated Transit Time Major Pip Every 10 MS		

Time Mark Every 60 S		
Tension (TENS)		
25000 (N) 0		
PPC1 Ellipse Hole Diameter 2 (EHD2_PPC1)		
125 (MM) 375		
PPC1 Ellipse Hole Diameter 1 (EHD1_PPC1)		
125 (MM) 375		
Gamma Ray (GR)		
0 (GAPI) 150		
Bit Size (BS)		
125 (MM) 375		
Low Comp Coherence Flag		
Delta-T Comp - P & S (DT4P)		
500 (US/M) 100		



350

375

400


425



450


475

500

525







MAIN PASS: *** DIPOLE SONIC - DELTA-T ***

Bit Size (BS)		Delta-T Comp - P & S (DT4P)	
125	(MM)	375	500
		(US/M)	
Gamma Ray (GR)		Low Comp Coherence Flag	
(GAPI)			
0		150	
PPC1 Ellipse Hole Diameter 1 (EHD1_			
PPC1)			
125	(MM)	375	
PPC1 Ellipse Hole Diameter 2 (EHD2			
PPC1)			
125	(MM)	375	
Tension (TENS)			
25000 (N)		0	

PIP SUMMARY

- └ Integrated Hole Volume Minor Pip Every 0.1 M3
- └ Integrated Hole Volume Major Pip Every 1 M3
 - └ Integrated Transit Time Minor Pip Every 1 MS
 - └ Integrated Transit Time Major Pip Every 10 MS

Time Mark Every 60 S

Parameters

DLIS Name	Description	Value	
DSST-B: Dipole Shear Imager - B			
BHS	Borehole Status	OPEN	
CASF	Label Casing Function - Monopole P&S	50	
COLL	Label Slowness Lower Limit - Monopole P&S Compressional	131.234	US/M
COUL	Label Slowness Upper Limit - Monopole P&S Compressional	590.551	US/M
DTF	Delta-T Fluid	620.079	US/M
FILG	Label Fill Gap Control - Monopole P&S	COMP_SHEAR	
ITTS	Integrated Transit Time Source	DTCO	
LFC	Label Formation Character - Monopole P&S	COMP	FIRST
MCS	Mean Casing Slowness	187.008	US/M
MTXG	Monopole Transmitter Geometry	4724	MM
NWI4	Number Waveform Items 4	8	
RSMN	Label Shear/Compressional Minimum Ratio - Monopole P&S	1.4	
RSMX	Label Shear/Compressional Maximum Ratio - Monopole P&S	2.12	
RX1G	Receiver 1 Geometry	7468	MM
RX2G	Receiver 2 Geometry	7620	MM
RX3G	Receiver 3 Geometry	7772	MM
RX4G	Receiver 4 Geometry	7925	MM
RX5G	Receiver 5 Geometry	8077	MM
RX6G	Receiver 6 Geometry	8230	MM
RX7G	Receiver 7 Geometry	8382	MM
RX8G	Receiver 8 Geometry	8534	MM
SAS4	STC Sonic Array Status - Monopole P&S	255	
SHLL	Label Slowness Lower Limit - Monopole P&S Shear	246.063	US/M
SHUL	Label Slowness Upper Limit - Monopole P&S Shear	590.551	US/M
SSW4	STC Source Waveform - Monopole P&S	WF	SAM4
STLL	Label Slowness Lower Limit - Monopole Stoneley	590.551	US/M
STUL	Label Slowness Upper Limit - Monopole Stoneley	2559.06	US/M
TWI4	STC Integration Time Window - Monopole P&S	500	US
PPC1-B: Powered Positioning Device/Caliper 1			
CLBD_PPC	PPC1 Caliper Type	CAL	STD
PPC Calibration data selection		ROM	
HNGS-BA: Hostile Natural Gamma Ray Sonde			
BHS	Borehole Status	OPEN	
SGT-N: Scintillation Gamma Ray Tool - N			
BHS	Borehole Status	OPEN	
DIR: Directional Survey Computation			
SPVD	TVD of Starting Point	0	M
TIMD	Along-hole depth of Tie-in Point	260	M
TIVD	TVD of Tie-in Point	260	M
HOLEV: Integrated Hole/Cement Volume			
BHS	Borehole Status	OPEN	

OP System Version: 15C0-309			
MCM			
FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
---------	------------------------	-------	----------	-------------------	---------	---------

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
DEFAULT	FMI_DSI_CAL_NGS_012PUP	FN:19	PRODUCER	16-Mar-2008 21:55	887.4 M	700.6 M

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24


OP System Version: 15C0-309

MCM			
FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		


PIP SUMMARY


- └ Integrated Hole Volume Minor Pip Every 0.1 M3
- └ Integrated Hole Volume Major Pip Every 1 M3
 - └ Integrated Transit Time Minor Pip Every 1 MS
 - └ Integrated Transit Time Major Pip Every 10 MS

Time Mark Every 60 S





REPEAT ANALYSIS: *** DIPOLE SONIC - ALL MODES *





REPEAT ANALYSIS: *** DIPOLE SONIC - ALL MODES *



PIP SUMMARY

- └ Integrated Hole Volume Minor Pip Every 0.1 M3
- └ Integrated Hole Volume Major Pip Every 1 M3
 - └ Integrated Transit Time Minor Pip Every 1 MS
 - └ Integrated Transit Time Major Pip Every 10 MS

Time Mark Every 60 S

Parameters

DLIS Name	Description	Value	
DSST-B: Dipole Shear Imager - B			
ITTS	Integrated Transit Time Source	DTCO	
RX1G	Receiver 1 Geometry	7468	MM
RX2G	Receiver 2 Geometry	7620	MM
RX3G	Receiver 3 Geometry	7772	MM
RX4G	Receiver 4 Geometry	7925	MM
RX5G	Receiver 5 Geometry	8077	MM
RX6G	Receiver 6 Geometry	8230	MM
RX7G	Receiver 7 Geometry	8382	MM
RX8G	Receiver 8 Geometry	8534	MM
SAS1	STC Sonic Array Status - Lower Dipole	255	
SFM1	STC Filter - Lower Dipole	B1-3K	
PPC1-B: Powered Positioning Deveice/Caliper 1			
CLBD_PPC	PPC1 Caliper Type	CAL STD	
	PPC Calibration data selection	ROM	
DIR: Directional Survey Computation			
SPVD	TVD of Starting Point	0	M
TIMD	Along-hole depth of Tie-in Point	260	M
TIVD	TVD of Tie-in Point	260	M
HOLEV: Integrated Hole/Cement Volume			
FCD	Future Casing (Outer) Diameter	177.8	MM
HVCS	Integrated Hole Volume Caliper Selection	PPC1_Calipers	
System and Miscellaneous			
BS	Bit Size	216.000	MM
DO	Depth Offset for Playback	0.0	M
DORL	Depth Offset for Repeat Analysis	0.0	M
PP	Playback Processing	RECOMPUTE	
TD	Total Depth	887	M

Format: DSI_ALL_DT_REP Vertical Scale: 1:240

Graphics File Created: 17-Mar-2008 00:24

OP System Version: 15C0-309

MCM

FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
DEFAULT	FMI_DSI_CAL_NGS_012PUP	FN:19	PRODUCER	16-Mar-2008 21:55	887.4 M	700.6 M

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
---------	------------------------	-------	----------	-------------------	---------	---------

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24	889.3 M	247.0 M
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24	889.3 M	247.0 M




OP System Version: 15C0-309

MCM


FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		


PIP SUMMARY




Time Mark Every 60 S




MAIN PASS: *** DIPOLE SONIC - P & S IMAGE ***









-TD-

MAIN PASS: *** DIPOLE SONIC - P & S IMAGE ***

Bit Size (BS) (MM)		Delta-T Comp - P & S (DT4P) (US/M)		Delta-T Comp / RA - P & S (DTRP) (US/M)	
125	375	600	100	100	600
Poisson's Ratio (PR) (----		Delta-T Shear - P & S (DT4S) (US/M)		Delta-T Shear / RA - P & S (DTRS) (US/M)	
0	0.5	600	100	100	600
Gamma Ray (GR) (GAPI)		Low Comp Coherence Flag Low Shear Coherence Flag		Min	Amplitude
0	150			100	600
PPC1 Ellipse Hole Diameter 1 (EHD1_PPC1) (MM)		Rec.Array P&S Slow Proj. CVDL (SPR4) (US/M)			
125	375				
PPC1 Ellipse Hole Diameter 2 (EHD2_PPC1) (MM)					
125	375				
Tension (TENS) 25000 (N)					
	0				

PIP SUMMARY

Time Mark Every 60 S

Parameters

DLIS Name	Description	Value
DSST-B: Dipole Shear imager - B		
BHS	Borehole Status	OPEN
CASF	Label Casing Function - Monopole P&S	50
COLL	Label Slowness Lower Limit - Monopole P&S Compressional	131.234 US/M
COUL	Label Slowness Upper Limit - Monopole P&S Compressional	590.551 US/M
DDE4	Digitizing Delay 4	0 US
DDEX	Digitizing Delay X	0 US
DSI4	Digitizer Sample Interval 4	10 US
DSIX	Digitizer Sample Interval X	40 US
DTCS	Compressional Delta-T Source for DTCS Channel	PS_COMP
DTF	Delta-T Fluid	620.079 US/M
DTSS	Shear Delta-T Source for DTSM Channel	LOWER_DIPOLE
DWC4	Digitizer Word Count 4	512
DWCX	Digitizer Word Count X	512
FILG	Label Fill Gap Control - Monopole P&S	COMP_SHEAR
LFC	Label Formation Character - Monopole P&S	COMP_FIRST
MCS	Mean Casing Slowness	187.008 US/M
MTXG	Monopole Transmitter Geometry	4724 MM
NWI4	Number Waveform Items 4	8
NWIX	Number Waveform Items X	0
RSMN	Label Shear/Compressional Minimum Ratio - Monopole P&S	1.4
RSMX	Label Shear/Compressional Maximum Ratio - Monopole P&S	2.12
RX1G	Receiver 1 Geometry	7468 MM
RX2G	Receiver 2 Geometry	7620 MM
RX3G	Receiver 3 Geometry	7772 MM
RX4G	Receiver 4 Geometry	7925 MM
RX5G	Receiver 5 Geometry	8077 MM
RX6G	Receiver 6 Geometry	8230 MM
RX7G	Receiver 7 Geometry	8382 MM
RX8G	Receiver 8 Geometry	8534 MM
SAM4	DSST Sonic Acquisition Mode 4 - High Frequency Monopole Mode for P&S	EVEN
SAMX	DSST Sonic Acquisition Mode X - Both Dipoles or Monopole Mode for Expert	OFF
SAS4	STC Sonic Array Status - Monopole P&S	255
SBO4	STC Search Band Offset - Monopole P&S	500 US
SBR4	STC Baseline Removal - Monopole P&S	ON
SBW4	STC Search Bandwidth - Monopole P&S	2000 US
SFC4	STC Formation Character - Monopole P&S	SELECTABLE
SFM4	STC Filter - Monopole P&S	B3-20K
SHLL	Label Slowness Lower Limit - Monopole P&S Shear	246.063 US/M
SHUL	Label Slowness Upper Limit - Monopole P&S Shear	590.551 US/M
SLL4	STC Slowness Lower Limit - Monopole P&S	131.234 US/M
SST4	STC Slowness Step - Monopole P&S	6.56168 US/M
SSW4	STC Source Waveform - Monopole P&S	WF_SAM4
STLL	Label Slowness Lower Limit - Monopole Stoneley	590.551 US/M
STUL	Label Slowness Upper Limit - Monopole Stoneley	2559.06 US/M
SUL4	STC Slowness Upper Limit - Monopole P&S	787.402 US/M
SWD4	STC Slowness Width - Monopole P&S	32.8084 US/M
TBF4	STC Time for Baseline Fill - Monopole P&S	300 US
TLL4	STC Time Lower Limit - Monopole P&S	150 US
TST4	STC Time Step - Monopole P&S	50 US
TUL4	STC Time Upper Limit - Monopole P&S	3660 US
TWD4	STC Time Width - Monopole P&S	1000 US
TW14	STC Integration Time Window - Monopole P&S	500 US
TWSX	Transmitter Waveform Select X	0
PPC1-B: Powered Positioning Device/Caliper 1		
CLBD_PPC	PPC1 Caliper Type	CAL_STD
HNGS-BA	Hostile Natural Gamma Ray Sonde	ROM
BHS	Borehole Status	OPEN
BHS	SGT-N: Scintillation Gamma Ray Tool - N	OPEN
DIR	Directional Survey Computation	
SPVD	TVD of Starting Point	0 M
TIMD	Along-hole depth of Tie-in Point	260 M
TIVD	TVD of Tie-in Point	260 M
BHS	HOLEV: Integrated Hole/Cement Volume	
BHS	Borehole Status	OPEN
STI	Stuck Tool Indicator	
LBFR	Trigger for MAXIS First Reading Label	TDL
STKT	STI Stuck Threshold	0.762 M
TDD	Total Depth - Driller	895.00 M
TDL	Total Depth - Logger	887.00 M
System and Miscellaneous		
BS	Bit Size	216.000 MM
DO	Depth Offset for Playback	0.0 M
DORL	Depth Offset for Repeat Analysis	0.0 M
PP	Playback Processing	RECOMPUTE

Format: DSI_P&S_MODE

Vertical Scale: 1:240

Graphics File Created: 17-Mar-2008 00:24

OP System Version: 15C0-309

MCM

FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
---------	------------------------	-------	----------	-------------------	---------	---------

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24		
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24		

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
---------	------------------------	-------	----------	-------------------	---------	---------

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24	889.3 M	247.0 M
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24	889.3 M	247.0 M

OP System Version: 15C0-309

MCM


FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		


PIP SUMMARY




Time Mark Every 60 S


Tension (TENS) 25000 (N)		Delta-T Shear - Lower Dipole (DT1) (US/M)		Delta-T Shear / RA - Lower Dipole (DT1R) (US/M)	
	0	1200	200	200	1200
PPC1 Ellipse Hole Diameter 2 (EHD2_PPC1) (MM)		Low Shear Coherence Flag		Min	Amplitude
125	375			200	1200
PPC1 Ellipse Hole Diameter 1 (EHD1_PPC1) (MM)		Rec.Array L.Dipole Slow Proj. CVDL (SPR1) (US/M)			
125	375				
Gamma Ray (GR) (GAPI)					
0	150				
Bit Size (BS) (MM)					
125	375				

MAIN PASS: *** DIPOLE SONIC - LOWER DIPOLE IMAGE ***









200

(US/M)

1200

PPC1 Ellipse Hole Diameter 1 (EHD1_PPC1)		
125	(MM)	375
PPC1 Ellipse Hole Diameter 2 (EHD2_PPC1)		
125	(MM)	375
Tension (TENS)		
25000	(N)	0

PIP SUMMARY

Time Mark Every 60 S

Parameters		
DLIS Name	Description	Value
DSST-B: Dipole Shear Imager - B		
DDE1	Digitizing Delay 1	0 US
DDEX	Digitizing Delay X	0 US
DLCS	Label Compressional Source - Dipole Shear	DONT_USE
DSHL	Label Slowness Lower Limit - Dipole Shear	246.063 US/M
DSHU	Label Slowness Upper Limit - Dipole Shear	2542.65 US/M
DSI1	Digitizer Sample Interval 1	40 US
DSIX	Digitizer Sample Interval X	40 US
DTCS	Compressional Delta-T Source for DTCO Channel	PS_COMP
DWC1	Digitizer Word Count 1	512
DWCX	Digitizer Word Count X	512
LTXG	Lower Dipole Transmitter Geometry	3962 MM
NWI1	Number Waveform Items 1	8
NWIX	Number Waveform Items X	0
RX1G	Receiver 1 Geometry	7468 MM
RX2G	Receiver 2 Geometry	7620 MM
RX3G	Receiver 3 Geometry	7772 MM
RX4G	Receiver 4 Geometry	7925 MM
RX5G	Receiver 5 Geometry	8077 MM
RX6G	Receiver 6 Geometry	8230 MM
RX7G	Receiver 7 Geometry	8382 MM
RX8G	Receiver 8 Geometry	8534 MM
SAM1	DSST Sonic Acquisition Mode 1 - Lower Dipole Mode	EVEN
SAMX	DSST Sonic Acquisition Mode X - Both Dipoles or Monopole Mode for Expert	OFF
SAS1	STC Sonic Array Status - Lower Dipole	255
SBO1	STC Search Band Offset - Lower Dipole	3000 US
SBW1	STC Search Bandwidth - Lower Dipole	8000 US
SFC1	STC Formation Character - Lower Dipole	SELECTABLE
SFM1	STC Filter - Lower Dipole	B1-3K
SLL1	STC Slowness Lower Limit - Lower Dipole	246.063 US/M
SST1	STC Slowness Step - Lower Dipole	13.1234 US/M
SSW1	STC Source Waveform - Lower Dipole	WF_SAM1
SUL1	STC Slowness Upper Limit - Lower Dipole	2542.65 US/M
SWD1	STC Slowness Width - Lower Dipole	131.234 US/M
TBF1	STC Time for Baseline Fill - Lower Dipole	0 US
TLL1	STC Time Lower Limit - Lower Dipole	600 US
TST1	STC Time Step - Lower Dipole	200 US
TUL1	STC Time Upper Limit - Lower Dipole	15912.5 US
TWD1	STC Time Width - Lower Dipole	2000 US
TW11	STC Integration Time Window - Lower Dipole	1600 US
TWSX	Transmitter Waveform Select X	0
PPC1-B: Powered Positioning Device/Caliper 1		
CLBD_PPC	PPC1 Caliper Type	CAL STD
DIR: Directional Survey	PPC Calibration data selection	ROM
SPVD	TVD of Starting Point	0 M
TIMD	Along-hole depth of Tie-in Point	260 M
TIVD	TVD of Tie-in Point	260 M
STI: Stuck Tool Indicator		
LBFR	Trigger for MAXIS First Reading Label	TDL
STKT	STI Stuck Threshold	0.762 M
TDD	Total Depth - Driller	895.00 M
TDL	Total Depth - Logger	887.00 M
System and Miscellaneous		
BS	Bit Size	216.000 MM
DO	Depth Offset for Playback	0.0 M
DORL	Depth Offset for Repeat Analysis	0.0 M
PP	Playback Processing	RECOMPUTE

Format: DSI_LOWER_DIPOLE

Vertical Scale: 1:240

Graphics File Created: 17-Mar-2008 00:24

OP System Version: 15C0-309

MCM

FBST-B	15C0-309	DSST-B	15C0-309
PPC1-B	15C0-309	HNGC-B	SPC-3530-NUCL
HNGS-BA	SPC-3530-NUCL	SGT-N	15C0-309
DTC-H	9397		

Input DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_015PUP	FN:24	PRODUCER	16-Mar-2008 23:14	889.3 M	241.6 M
---------	------------------------	-------	----------	-------------------	---------	---------

Output DLIS Files

DEFAULT	FMI_DSI_CAL_NGS_018PUP	FN:27	PRODUCER	17-Mar-2008 00:24
REDUCED	FMI_DSI_CAL_NGS_018PUP	FN:28	PRODUCER	17-Mar-2008 00:24

Calibration and Check Summary

Measurement	Nominal	Master	Before	After	Change	Limit	Units
Full-Bore Scanner - B Wellsite Calibration - Caliper Calibration							
Before: 11-Mar-2008 11:34							
Caliper 1 Small Jig	203.2	N/A	193.8	N/A	N/A	N/A	MM
Caliper 2 Small Jig	203.2	N/A	200.2	N/A	N/A	N/A	MM
Caliper 1 Large Jig	304.8	N/A	288.1	N/A	N/A	N/A	MM
Caliper 2 Large Jig	304.8	N/A	294.3	N/A	N/A	N/A	MM
Full-Bore Scanner - B Wellsite Calibration - CROUZET ACCELEROMETER PROM HAS BEEN READ CORRECTLY							
Before: 16-Mar-2008 20:48							
TEMPERATURE REFERENCE :	N/A	N/A	20	N/A	N/A	N/A	DEGC
YEAR OF CALIBRATION :	N/A	N/A	6	N/A	N/A	N/A	
MONTH OF CALIBRATION :	N/A	N/A	12	N/A	N/A	N/A	
SERIAL NUMBER :	N/A	N/A	1076	N/A	N/A	N/A	
Full-Bore Scanner - B Wellsite Calibration - CROUZET MAGNETOMETER PROM HAS BEEN READ CORRECTLY							
Before: 16-Mar-2008 20:48							
TEMPERATURE REFERENCE :	N/A	N/A	20	N/A	N/A	N/A	DEGC
YEAR OF CALIBRATION :	N/A	N/A	6	N/A	N/A	N/A	
MONTH OF CALIBRATION :	N/A	N/A	5	N/A	N/A	N/A	
SERIAL NUMBER :	N/A	N/A	725	N/A	N/A	N/A	
Powered Positioning Device/Caliper 1 Wellsite Calibration - PPC1 Caliper Calibration							
Before: 11-Mar-2008 5:39							
PPC1 Radius 1 Raw Small Radius	88.90	N/A	112.4	N/A	N/A	12.70	MM
PPC1 Radius 1 Raw Large Radius	203.2	N/A	219.8	N/A	N/A	12.70	MM
PPC1 Radius 2 Raw Small Radius	88.90	N/A	85.19	N/A	N/A	12.70	MM
PPC1 Radius 2 Raw Large Radius	203.2	N/A	197.3	N/A	N/A	12.70	MM
PPC1 Radius 3 Raw Small Radius	88.90	N/A	110.5	N/A	N/A	12.70	MM
PPC1 Radius 3 Raw Large Radius	203.2	N/A	217.4	N/A	N/A	12.70	MM
PPC1 Radius 4 Raw Small Radius	88.90	N/A	86.44	N/A	N/A	12.70	MM
PPC1 Radius 4 Raw Large Radius	203.2	N/A	197.8	N/A	N/A	12.70	MM
Hostile Natural Gamma Ray Sonde Wellsite Calibration - Detector 1 Check							
Master: 4-Jan-2008 9:55 Before: 13-Mar-2008 10:56							
Na 511 Peak Loc	40.00	39.78	39.64	N/A	N/A	1.000	
Na 511 Peak Res	15.50	15.38	14.17	N/A	N/A	2.000	%
High Voltage	1150	1258	1230	N/A	N/A	N/A	V
Na 1785 Peak Loc	142.6	143.7	143.0	N/A	N/A	7.000	
Na 1785 Peak Res	8.500	8.442	8.769	N/A	N/A	2.000	%
Temperature	15.50	22.14	6.570	N/A	N/A	N/A	DEGC
Na Count Rate	45.00	35.30	33.29	N/A	N/A	8.000	CPS
Hostile Natural Gamma Ray Sonde Wellsite Calibration - Detector 2 Check							
Master: 4-Jan-2008 9:55 Before: 13-Mar-2008 10:56							
Na 511 Peak Loc	40.00	39.66	39.76	N/A	N/A	1.000	
Na 511 Peak Res	15.50	14.86	15.01	N/A	N/A	2.000	%
High Voltage	1150	1273	1246	N/A	N/A	N/A	V
Na 1785 Peak Loc	142.6	142.7	143.3	N/A	N/A	7.000	
Na 1785 Peak Res	8.500	8.234	8.636	N/A	N/A	2.000	%
Temperature	15.50	21.49	5.965	N/A	N/A	N/A	DEGC
Na Count Rate	45.00	35.28	33.29	N/A	N/A	8.000	CPS
Hostile Natural Gamma Ray Sonde Wellsite Calibration - Ratio Of Detector 1 To Detector 2							
Master: 4-Jan-2008 9:55 Before: 13-Mar-2008 10:56							
Coincidence Count Rate Ratio	1.000	1.001	0.9992	N/A	N/A	0.05000	
Hostile Natural Gamma Ray Sonde Master Calibration - Detector 1 Calibration							
Master: 4-Jan-2008 9:50							
Na 511 Peak Set Point	40.00	41.00	--	--	--	--	
Th Peak Loc	209.6	211.0	--	--	--	--	
Th Peak Res	7.000	6.765	--	--	--	--	%
Background Count Rate	142.5	82.05	--	--	--	--	CPS
Gain Ratio	1.000	1.009	--	--	--	--	
Hostile Natural Gamma Ray Sonde Master Calibration - Detector 2 Calibration							
Master: 4-Jan-2008 9:50							
Na 511 Peak Set Point	40.00	41.00	--	--	--	--	
Th Peak Loc	209.6	211.2	--	--	--	--	
Th Peak Res	7.000	7.094	--	--	--	--	%
Background Count Rate	142.5	80.00	--	--	--	--	CPS
Gain Ratio	1.000	1.013	--	--	--	--	
Scintillation Gamma Ray Tool - N Wellsite Calibration - Detector Calibration							
Before: 13-Mar-2008 8:59							
Gamma Ray (Jig - Bkg)	165.2	N/A	165.2	N/A	N/A	15.02	GAPI
Gamma Ray (Calibrated)	167.0	N/A	167.0	N/A	N/A	15.00	GAPI

Full-Bore Scanner - B / Equipment Identification

Primary Equipment:			
FullBore Scanner Sonde	FBSS - B	1728	
FullBore Scanner Sonde Upper part	FBSH - A	1724	
FullBore Scanner Sonde Cartridge	FBSC - B	1719	
GPIT Cartridge - C	GPIC - C	1923	
Insulating Sub	AH - 185	904	
Flex Joint	AH - 184	1994	
FullBore Scanner Control Cartridge	FBCC - A	1729	
Auxiliary Equipment:			
Electronics Cartridge Housing	ECH - MRA	6700	

Full-Bore Scanner - B Wellsite Calibration

Caliper Calibration							
Phase	Caliper 1 Small Jig MM		Value	Phase	Caliper 2 Small Jig MM		Value
Before			193.8	Before			200.2
	172.7 (Minimum)	203.2 (Nominal)	233.7 (Maximum)		172.7 (Minimum)	203.2 (Nominal)	233.7 (Maximum)
Phase	Caliper 1 Large Jig MM		Value	Phase	Caliper 2 Large Jig MM		Value
Before			288.1	Before			294.3
	259.1 (Minimum)	304.8 (Nominal)	350.5 (Maximum)		259.1 (Minimum)	304.8 (Nominal)	350.5 (Maximum)

Before: 11-Mar-2008 11:34

Powered Positioning Device/Caliper 1 / Equipment Identification

Primary Equipment:			
PPC Powered Positioning Device/Caliper	PPC1 - B	8149	
PPC1 Caliper Standard	PPC_ -	8149	
Auxiliary Equipment:			

Powered Positioning Device/Caliper 1 Wellsite Calibration

PPC1 Caliper Calibration							
Phase	PPC1 Radius 1 Raw Small Radius	MM	Value	Phase	PPC1 Radius 1 Raw Large Radius	MM	Value
Before			112.4	Before			219.8
	30.48 (Minimum)	88.90 (Nominal)	142.2 (Maximum)		154.9 (Minimum)	203.2 (Nominal)	246.4 (Maximum)
Phase	PPC1 Radius 2 Raw Small Radius	MM	Value	Phase	PPC1 Radius 2 Raw Large Radius	MM	Value
Before			85.19	Before			197.3
	30.48 (Minimum)	88.90 (Nominal)	142.2 (Maximum)		154.9 (Minimum)	203.2 (Nominal)	246.4 (Maximum)

Phase PPC1 Radius 3 Raw Small Radius MM Value				Phase PPC1 Radius 3 Raw Large Radius MM Value			
Before		110.5		Before		217.4	
30.48 (Minimum)	88.90 (Nominal)	142.2 (Maximum)		154.9 (Minimum)	203.2 (Nominal)	246.4 (Maximum)	
Phase PPC1 Radius 4 Raw Small Radius MM Value				Phase PPC1 Radius 4 Raw Large Radius MM Value			
Before		86.44		Before		197.8	
30.48 (Minimum)	88.90 (Nominal)	142.2 (Maximum)		154.9 (Minimum)	203.2 (Nominal)	246.4 (Maximum)	
Before: 11-Mar-2008 5:39							

Hostile Natural Gamma Ray Cartridge - B / Equipment Identification			
Primary Equipment:			
HNGC Cartridge	HNGC - B 4	405	
Auxiliary Equipment:			
HNGC Housing	HNGH - A	346	

Hostile Natural Gamma Ray Sonde / Equipment Identification			
Primary Equipment:			
HNGS Sonde	HNGS - BA	163	
Auxiliary Equipment:			
HNGS Sonde Housing	HNSH - BA	160	
Gamma Source Radioactive	GSR - U	1237	

Hostile Natural Gamma Ray Sonde Wellsite Calibration											
Detector 1 Check											
Phase	Na 511 Peak Loc		Value	Phase	Na 511 Peak Res %		Value	Phase	High Voltage V		Value
Master			39.78	Master			15.38	Master			1258
Before			39.64	Before			14.17	Before			1230
37.50 (Minimum)			40.00 (Nominal)	43.50 (Maximum)			12.00 (Minimum)	15.50 (Nominal)	19.00 (Maximum)		
Phase <th colspan="2">Na 1785 Peak Loc</th> <th>Value</th> <th>Phase</th> <th colspan="2">Na 1785 Peak Res %</th> <th>Value</th> <th>Phase</th> <th colspan="2">Temperature DEGC</th> <th>Value</th>	Na 1785 Peak Loc		Value	Phase	Na 1785 Peak Res %		Value	Phase	Temperature DEGC		Value
Master			143.7	Master			8.442	Master			22.14
Before			143.0	Before			8.769	Before			6.570
135.0 (Minimum)			142.6 (Nominal)	150.3 (Maximum)			7.000 (Minimum)	8.500 (Nominal)	11.00 (Maximum)		
-28.89 (Minimum)			15.50 (Nominal)	60.00 (Maximum)							
Phase	Na Count Rate CPS		Value								
Master			35.30								
Before			33.29								
10.00 (Minimum)			45.00 (Nominal)								
Master: 4-Jan-2008 9:55				Before: 13-Mar-2008 10:56							

Hostile Natural Gamma Ray Sonde Wellsite Calibration											
Detector 2 Check											
Phase	Na 511 Peak Loc		Value	Phase	Na 511 Peak Res %		Value	Phase	High Voltage V		Value
Master			39.66	Master			14.86	Master			1273
Before			39.76	Before			15.01	Before			1246
	37.50 (Minimum)	40.00 (Nominal)	43.50 (Maximum)		12.00 (Minimum)	15.50 (Nominal)	19.00 (Maximum)		900.0 (Minimum)	1150 (Nominal)	1600 (Maximum)
Phase	Na 1785 Peak Loc		Value	Phase	Na 1785 Peak Res %		Value	Phase	Temperature DEGC		Value
Master			142.7	Master			8.234	Master			21.49
Before			143.3	Before			8.636	Before			5.965
	135.0 (Minimum)	142.6 (Nominal)	150.3 (Maximum)		7.000 (Minimum)	8.500 (Nominal)	11.00 (Maximum)		-28.89 (Minimum)	15.50 (Nominal)	60.00 (Maximum)
Phase	Na Count Rate CPS		Value								
Master			35.28								
Before			33.29								
	10.00 (Minimum)	45.00 (Nominal)	100.0 (Maximum)								
Master: 4-Jan-2008 9:55						Before: 13-Mar-2008 10:56					

Hostile Natural Gamma Ray Sonde Wellsite Calibration			
Ratio Of Detector 1 To Detector 2			
Phase	Coincidence Count Rate Ratio	Value	
Master		1.001	
Before		0.9992	
0.9500 (Minimum)	1.000 (Nominal)	1.050 (Maximum)	
Master: 4-Jan-2008 9:55			
Before: 13-Mar-2008 10:56			

Hostile Natural Gamma Ray Sonde Master Calibration																
Detector 1 Calibration																
Phase	Na 511 Peak Set Point		Value	Phase	Th Peak Loc		Value	Phase	Th Peak Res %		Value					
Master			41.00	Master			211.0	Master			6.765					
38.00 (Minimum)			40.00 (Nominal)	201.0 (Minimum)			209.6 (Nominal)	5.000 (Minimum)			7.000 (Nominal)	9.000 (Maximum)				
Phase	Background Count Rate CPS		Value	Phase	Gain Ratio		Value									
Master			82.05	Master			1.009									
10.00 (Minimum)			142.5 (Nominal)	0.9400 (Minimum)			1.000 (Nominal)						1.060 (Maximum)			
Master: 4-Jan-2008 9:50																

Hostile Natural Gamma Ray Sonde Master Calibration																										
Detector 2 Calibration																										
Phase			Na 511 Peak Set Point			Value			Phase			Th Peak Loc			Value			Phase			Th Peak Res %			Value		
Master						41.00			Master						211.2			Master						7.094		
38.00 (Minimum)			40.00 (Nominal)			43.00 (Maximum)			201.0 (Minimum)			209.6 (Nominal)			218.3 (Maximum)			5.000 (Minimum)			7.000 (Nominal)			9.000 (Maximum)		
Phase			Background Count Rate CPS			Value			Phase			Gain Ratio			Value											
Master						80.00			Master						1.013											
10.00 (Minimum)			142.5 (Nominal)			265.0 (Maximum)			0.9400 (Minimum)			1.000 (Nominal)			1.060 (Maximum)											
Master: 4-Jan-2008 9:50																										

Scintillation Gamma Ray Tool - N / Equipment Identification			
Primary Equipment:			
Scintillation Gamma Cartridge	SGC - TB	10388	
Scintillation Gamma Detector	SGD - TAB		
Auxiliary Equipment:			
Scintillation Gamma Housing	SGH - K	3161	
Gamma Source Radioactive	GSR - U/Y		

Scintillation Gamma Ray Tool - N Wellsite Calibration											
Detector Calibration											
Phase	Gamma Ray Background	GAPI	Value	Phase	Gamma Ray (Jig - Bkg)	GAPI	Value	Phase	Gamma Ray (Calibrated)	GAPI	Value
Before			10.66	Before			165.2	Before			167.0
0 (Minimum)	30.00 (Nominal)		120.0 (Maximum)	150.2 (Minimum)	165.2 (Nominal)		180.2 (Maximum)	152.0 (Minimum)	167.0 (Nominal)		182.0 (Maximum)
Before: 13-Mar-2008 8:59											

DTS Telemetry Tool / Equipment Identification			
Primary Equipment:			
DTC-H Auxiliary Cartridge	DTCH - A	9397	
DTC-H Telemetry Cartridge	DTCH - A	9397	
Auxiliary Equipment:			
DTCH Telemetry Cartridge Housing	ECH - KC	10485	

Company: HUSKY OIL OPERATIONS LIMITED

Schlumberger

Well: HUSKY et al KEELE RIVER L-52

Field: NORTH CLOVERLEAF

Province: NORTHWEST TERRITORIES

MD

***MD ***

DIPOLE SHEAR
SONIC IMAGER LOG