

WELL TERMINATION RECORD

INSTRUCTIONS:

1. Complete both pages.
2. Send one electronic copy of this form and supporting technical documentation by email to orogo@gov.nt.ca. If you wish to communicate with OROGO in hard copy, please do so using the courier address found at www.orogo.gov.nt.ca.

WELL INFORMATION

Well Name	PARAMOUNT ET AL. ARROWHEAD N-65	Operator	Paramount Resources Ltd.
Well Type	Exploratory Well (if Other, specify _____)	Contractor	Precision Well Servicing
Well Identifier	N-65	Current Status	Abandoned

RELATED LICENCES AND AUTHORIZATIONS

Operating Licence No.	NWT-OL-2014-14	Operations Authorization	OA - 2020-001-PAR
PRA Licence No.	Exploration Licence NWT-OL-2014-14	Approval to Alter Condition of Well	ACW - 2022-PAR-N-65-WID1833

LOCATION INFORMATION

Coordinates Datum: NAD83 (if Other, please specify _____)

Surface	Lat 60 ° 34 ' 46 "	Long 122 ° 5724 ' W "
Bottom Hole	Lat 60 ° 57 ' 95 "	Long 122 ° 9567 ' W "

Region: Dehcho Unit N Section 65 Grid 60-40 122-45

ACTIVITY INFORMATION

Target Formation(s)	Nahanni, Sulphur Pt, Slope Point	Field/Pool(s)	/
Elevation KB/RT	574.6 m	Ground Level / Seafloor	567.9 m
Service Rig Start Date	January 3, 2023	Total Depth	2925.0 m KB
Service Rig Release Date	February 3, 2023	Total Vertical Depth	2865.0 m KB

CASING AND CEMENTING PROGRAM

O.D. (mm)	Weight (kg/m)	Grade	Setting Depth (m KB)	Cementing (m³)
339	81.1	J55	480	47
177.8	38.7	L80	2529	12.7
139.7	25.3	L-80	2856	5.25

PLUGGING PROGRAM

Type of Plug	Interval (m KB)	Felt	Setting Depth (m KB)	Cementing (m ³)
Other	2510.0-2551.0	No	2560.0	41 metres
Bridge	2247.0-2287.0	No	2287.0	40 metres
Bridge	1697.0-1715.0	Yes	1715.0	18 metres
Cement	1674.0-1697.0	Yes		23 meters


PERFORATION

Interval (m KB)	Comments
2818.0-2819.0	Cement Squeezed
2777.0-2792.0	Isolated with bridge plug
2614.0-2640.5	Isolated with 3 bridge plugs and cement retainer
2579.0-2601.0	packer was topped with 9 m sand and 40 meters cement

OTHER

Lost Circulation/Overpressure Zones	No
Equipment Left on Site (Describe)	Wellhead Sign/Tombstone
Provision for Re-entry (Describe and attach sketch)	N/A
Other Downhole Completion/Suspension	Well was suspended in 2006
Additional Comments	Abandonment approved by OROGO

"I certify that the information provided on this form is true and correct"

Name	John Hawkins, P. Eng.	Phone	(403) 817 Ext 5074
Title	Director Asset Management	E-Mail	john.hawkins@paramountres.com
Operator	Paramount Resources Ltd.		
Signature	 Responsible Officer of Company	Date	May 5, 2023