FAX

PARAMOUNT RESOURCES LTD.

Bankers Hall West
4700, 888 Third Street SW
Calgary, Alberta
T2P 5C5

Drilling Department Fax Number: (403) 266-6032

PLEASE DELIVER THE FOLLOWING PAGES TO:

NAME: CHRIS KNOECHEL

FAX NO.: 292-5876

FIRM: NATIONAL ENERGY BOARD

DATE: NOVEMBER 3 , 2000

FROM: ELAINE JOHNSON

TOTAL NUMBER OF PAGES 4 INCLUDING COVER PAGE.

DESCRIPTION OF DATA:

I-02

IF THERE ARE ANY PROBLEMS, PLEASE CALL (403) 290-3600.

PARAMOUNT RESOURCES LTD.

DAILY DRILLING REPORT

	PARA et al MOUNT COTY	LOCATION:	I - 02
UNIQUE I.D.	60-11 & 123-30	WELL LICENCE	WID-1884
SUPERVISOR:	AL IRONSIDE	DAILY COST:	$44,033
CELLULAR #:	403 - 861- 3845	CUM. COST:	$2,814,562
SPUD DATE:	10-16-2000	DAILY MUD:	$879
R.R. DATE:		CUM MUD:	$27,991
CONTRACTOR:	AKITA RIG # 51		
A.F.E. #:	00N010052 EST. T.D 1800		

DAY: 17 REP DATE: 11-03-00 STATUS 08:00 P.O.O.H. TO PICK UP FISH TOOLS.
DEPTH: 1091 PROG. KB: 5.05 GL: 367.90 MACP:
SURVEYS: TESTING

MUD TYPE: GEL/CHEM WT: 1280 VISC: 87 WL: 7.5 FC: PH: 10
ADDITIVES: BARITE: 68 ; GEL: 5 ; STAFLO: 1 ; LIGCO: 1

BIT	SERIAL #	SIZE	MFG	TYPE	JETS	OUT	RUN	HRS	TBG	WEIGHT	RPM
5A	K78DV	222	H.C.	ATJ-S55RG	3@15.9	1090	39	6.25	7-2-IN	15-30	MTR.

PUMP	DESCR.	LINER	STK	SPM	RATE	PRESS	AV DC	AV DP	NOZZEL VEL
NATIONAL	8-P80	152	216	78	0.920	4700	47	30	26
NATIONAL	8P80	152	216						

DRILLING ASSEMBLY

TOOL	OD	ID	LENGTH
TEST TOOLS			
		TOTAL	

TIME DISTRIBUTION

MOVE/RIG-UP		RIG REP:	
DRILL MH & RH:		LOGGING:	
RIG SERVICE:	0.50	CEMENT:	
SURVEY:		WOC:	
PRESSURE TEST:		RUN CSG:	
DRILL:		DST:	
DRILL OUT:		TRIP:	15.00
CIRCULATE:	6.25	L.D.D.S.:	
NIPPLE UP BOP:		REAM:	
HANDLE TOOLS	2.00		
B.O.P.D. DRILL	0.25		
TOTAL HOURS:	24.00		

CASING SUMMARY

RAN _____ JTS OF _____ MM, _____ KG/M, _____ CASING.
LANDED AT _____ MKB. TOTAL LENGTH _____ METERS.
CEMENTED WITH
PLUG DOWN AT HRS. ON WITH M3 CEMENT RETURNS.

REMARKS : TRIP OUT TO RECOVER D.S.T. # 1 SLOWLY TO PREVENT SWABBING & CHAIN OUT . BREAK DOWN & LOAD OUT TEST TOOLS, FOUND SAFETY JOINT BACKED OFF DOWN HOLE. TRIP IN & ATTEMPT TO SCREW BACK INTO SAFETY JOINT, PICKED UP 2000 DaN. TRIP OUT TO RECOVER LOST TEST TOOLS, CONDUCTING FLOW CHECKS.- NO FISH. MAKE UP BIT & TRIP IN , TAG TOP OF FISH @ 1065.26m. - BREAK CIRCULATION, CIRCULATE & CONDITION MUD DENSITY WHILE WAITING ON FISHING TOOL HAND TO COME IN ON HELICOPTER. TRIP OUT TO PICK UP FISHING TOOLS.