
246-06-05-115



GEO-X SYSTEMS LTD.
CALGARY, ALBERTA

LINE: 82-W-89X TYPE: S-RP
DIRECTION ⟶ N.E.
PROJECT: SAMMON'S CREEK
LOCATION: DISTRICT OF MACKENZIE NTS 96E
CLIENT: PETRO-CANADA EXPLORATION INC.

FLAG

SURFACE ELEVATIONS

SHOT BY WESTERN GEOPHYSICAL , PTY. 362 DATE: 2/82

SPREAD: 1584 m. - 33m. x 33m. - 1584 m.
SOURCE: 2 kg. of 18m.
RECEIVERS: GEOSPACE 20D, 10 Hz., 9 OVER 33 m.
SOURCE INTERVAL: 132 m. GROUP INTERVAL: 33m.

AMPLIFIERS: DFS V FIELD FILTER: 8-128 Hz. NOTCH OUT
GAIN MODE: IFP TAPE FORMAT: SEG B

SURFACE IN TIME

PROCESSED AT GEO-X DATE: 3/82

1 DIGITAL CONVERSION: SAMPLE RATE 2 ms.
2 AMPLITUDE RECOVERY $At^{2.0}$

PREFILTER
3 DECONVOLUTION: TYPE: SPIKING
OPERATOR LENGTH 60 ms. PREWHITENING 1%
DESIGN GATE: 400-2400 ms. SLOPING
4 STRUCTURAL CORRECTIONS
DATUM SEA LEVEL DATUM VELOCITY: 3506 m/sec.
PROCESSING DATUM - 150 ms.
(X) ELEVATIONS (X) WEATHERING (X) DRIFT

10 ANALYSIS STATISTICAL SURFACE CONSISTENT STATICS
5 11 MOVEOUT (5) PRELIMINARY (11) FINAL
6 SCALING
7 12 STATICS (7) SURFACE STACK RESIDUAL
(12) CROSS CORRELATION
( )
8 WORK SECTION DISPLAY
9 TRACE KILLS
13 MUTE DISTANCE: (m.) 314 924 3168
TIME: (ms.) 300 550-650 1700
14 GATHER FOLD: 12
15 STACK STACK REEL
16 FILTER (16) 12/16-80/90 Hz, 0-2500 ms.
( ) 12/16-50/60 Hz, 2500-4000 ms
( )
17 ADDITIONAL PROCESSING
(17) LINEAR RAMP SCALING
( ) TIME: 0-130, 250-1600, 2300, 3000-4000
% SCALER: 70 , 100 , 120 , 250
18 EQUALIZATION 400-2400ms.

LP-318

Ottawa, Ont.
Canada K1J 9J3
(613) 744-2671
Cable: TERRA

PROJ. NO.

LINE NO. 82-W-89X

PART NO. 1 OF 2

RS-BY

terra surveys ltd.
7080 Welkley Rd. Ottawa, Ont.
Carlisle K1G 3P2
Tel. (613) 731-9571
Telex: 053-3502 Cable: TERRA

PROJ. NO. 2 4 6 - 0 6 - 0 5 - 1 1 5

LINE NO. 8 2 - W - 8 9 X

PART NO. 2 OF 2

R.R. 8X

